

CENTRAL REGISTRY (120-5-18-8) SG Building Construction - working projects - meeting hall - covering over FDR Drive - 3 DEC 1951
Fuller-Turner-Walsh-Slattey, Inc. 11 Jan. 1952

CLEAR

7/04

S.E.

S-0472

Box-24

FILE-2

(RAG-1)

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

January 11, 1952

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive
Steel Scaffolding

Dear Mr. Dawson:

We are submitting herewith for your approval three (3) copies of the Chesebro-Whitman Company's proposal R-2010A, dated December 28, 1951, covering the rental of the components of a "Trouble Saver" Sectional Steel Scaffolding, as per the attached "List of Materials."

This rental is to be \$110.00 for four weeks or less, with overtime rental at the rate of \$11.00 per week thereafter. Trucking is included in the rental. Erection and dismantling work is to be performed by FTWS, Inc.

This scaffold is to be used for the work in connection with the finishing of the south wall of the Trusteeship Council Chamber. A proposal for rental of the additional scaffolding required for completion of the ceiling work will be presented to you at a later date.

Will you please approve and return one (1) copy of this Agreement to indicate that it is acceptable to you?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.


C. E. Reese.

C. E. Reese
Project Engineer

CER/bm
enc

APPROVED
Walter F. Hepper
Date 1/15/52

[Signature]
1/17/52



JZ/ml

CC: Zunser
Dawson
McLeod
Hopper
Harris

18 January 1952

120-5-18-8

Re: Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive
Status of Final Inspection

Gentlemen,

On 25 October 1951, you wrote to us stating that work was practically completed, as required under the contract for the construction of the Meeting Halls, and you requested a final inspection in accordance with Paragraph 33 of the above-mentioned contract, to be held on 7 November 1951.

On 29 October 1951, we submitted to you punch lists consisting of some thirty-one pages of either incompletes or unacceptable work and on 1 November 1951, we requested that before a date for final inspection was set, that you notify us that these items had been taken care of.

On 18 October and again on 2 November, you stated that in your opinion the cracks in the Conference Rooms were structural cracks and you requested our opinion as to how you should proceed. In answer thereto, in our letter of 29 October transmitting the punch lists, and again on the 9th of November, we directed that these cracks be repaired. Additional punch lists were sent to you on the 30th of November, on the 7th of December and on the 28th of December. Up to the present time, no work has been done on the painting and plastering of the cracks in the building.

About two weeks ago, Mr. Reese and myself, amongst others, uncovered one crack on the north wall of Conference Room No. 2, which indicated a structural crack of some sort. We removed the plaster down to the concrete girder, which indicated that the 4-inch strip of metal lath was not attached to the concrete beam. We then went into the President's Room, adjacent to Conference Room No. 3. We chopped off the plaster above a grille on the south wall and found that the cinder block beneath was not keyed. From that time, about two weeks ago up to yesterday, we heard no more and it was my understanding that the work would proceed at that time. I told Mr. Reese at that time of the urgent necessity for completing this work as quickly as possible and under no conditions later than approximately the 10th to the 15th of February, 1952, and we know now how urgent it is that it be completed at the earliest possible moment because of the proposed Council meetings. Up to the present time, no work has been done.

Fuller-Turner-Walsh-Slaterry, Inc.
403 East 42nd Street
New York 17, N.Y.

Fuller-Turner-Walsh-Slattery, Inc.

18 January 1952

In our discussion with Mr. Reese, he has stated repeatedly that in his opinion, all cracks in the walls are normal to the job and that we would have to pay in order to have the walls put in first-class condition. We cannot agree to this. I request again that all of the work be put in such condition as required by the terms of the contract immediately so that a final inspection may be held not later than the 15th of February, 1952.

Very truly yours,

Joseph Zunser
Assistant Co-Ordinator of Construction
Headquarters Planning Office

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

December 21, 1951

Mr. James A. Dawson
 Co-Ordinator of Construction
 Headquarters Planning Office
 Room 2272
 United Nations, N. Y.

120-5-18-8

RE: Contract HQ 1/75 - Meeting Halls & Cover Over East River Drive
 ESTIMATE FOR CHANGE NO. 323 and 323A
 Movable Steel Partitions - Press Office Space

References:

- (a) U.N. Drawing SK-412, dated 8/1/51
- (b) Mr. James A. Dawson's letter dated 8/2/51 to FTWS, Inc.
- (c) Mr. James A. Dawson's letter dated 10/2/51 to FTWS, Inc.
- (d) FTWS, Inc. letter (Grogan) to U.N. dated 8/8/51 (C.O. 323)
- (e) FTWS, Inc. letter (Grogan) to U.N. dated 10/5/51 (C.O. 323A)

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of FOUR THOUSAND SEVEN HUNDRED EIGHTY-FIVE DOLLARS AND SIXTY-EIGHT CENTS (\$4,785.68) for the changes in the work itemized herein, which are required by the above references.

This estimate is broken down as follows:

PART IV - SECTION 16 - HOLLOW METAL OFFICE PARTITIONS
 (E. F. Hauserman Co.)

Quantities	Item "CC" 7' 2 $\frac{1}{2}$ " all Stl. \angle D.M.B. to 8' 1" Ceiling	Unit	Total
416 1/f	Erect from stock	3.55	1476.2
416 1/f	Dbl. Min. Board topfiller 11" high packed	1.81	752.96
416 1/f	Paint - 2coats	1.95	811.20
11	Panel cuts (width)	13.50	148.50
8	Labor at window mullion	6.95	55.60
416 1/f	New ceiling channel	.83	345.28
416 1/f	Erect stock ceiling channel & new crown wood mould.	1.38	574.08
416 1/f	Fur. & Install fibre glass filler at ceiling	.09	37.44
416 1/f	Removing from stock, hoisting & distribution	1.05	436.80
	Repaint topfiller		82.00
	TOTAL - THIS SECTION		\$4720.66

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

- Page 2 -

Dec. 21, 1951

RE: HQ 1/75 - ESTIMATE FOR CHANGE #323 and 323A

PART IV - SECTION 21 - PLASTERING
(T. A. O'Rourke, Inc.)

Carried Forward from P.1 4,720.66

1. Replastering at north side of Col. V-9, 3rd Floor,
where switch was removed - F.O. 439
Voucher 2576 -

Foreman - 1/2 hr. @ \$4.43-1/3	\$2.22
Plasterer - 3 hrs. @ 3.30/hr.	9.90
Laborer - 1 1/2 hrs. @ 2.60/hr.	3.90
Pension Fund 3 1/2 hrs. @ .20/hr.	.70
3% Welfare Fund (16.02)	.48
1 Bag Plaster @ 1.14	1.14
	<u>\$18.34</u>
15% O & P	2.75
	<u>21.09</u>
FOAB & U.I. & D.I. 5% (16.02)	.80
	<u>\$21.89</u>

TOTAL - THIS SECTION

\$21.89

PART V - SECTION D - ELECTRICAL WORK & FIXTURES
(Fischbach & Moore, Inc.)

1. Labor & Material to relocate light switch on
face of Col. east 9-V to north 9-V, 3rd Fl.,
as directed:

Invoice No. 16526 - Voucher #20357 - TOTAL, THIS SECTION 43.13

Attached are two (2) copies of Fischbach & Moore's
Invoice noted above, with voucher attached. Signed
copy of this voucher is now in your possession.


TOTAL - THIS ESTIMATE

\$4,785.68

Will you kindly issue a Change Order-Addition in the amount of
\$4,785.68 to cover the work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SIATTERY, INC.



M. J. Grogan
Project Manager

MJG/CER/lbr
Attachment

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

Rev. #1:

Rev. #2:

April 26, 1951

June 22, 1951

December 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York 17, N. Y.

120-5-18-8

RE: CONTRACT HQ 1/75 - MEETING HALLS AND COVER OVER EAST RIVER DRIVE
REVISED ESTIMATE FOR CHANGE NOS. 238 & 238A
"Change in Roof Finish at Elevation 83'-0"

- References:
- a) United Nations Drawing RA-22 revised 4/2/51.
 - b) " " "Specification for Roof Finish" dated 3/14/51.
 - c) " " Bulletin of Changes for Rev. #31, dated 4/3/51.
 - d) FTWS "Notification of Change No. 61" dated 4/9/51.
 - e) FTWS Letter (Grogan) to United Nations dated 4/23/51.
 - f) Mr. James A. Dawson's letter dated 12/7/51 to FTWS.

Dear Sir:

THIS ESTIMATE SUPERSEDES OUR REVISED ESTIMATE DATED 6/22/51 FOR CHANGE NO. 238

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of FORTY THOUSAND NINE HUNDRED ONE DOLLARS AND TWENTY THREE CENTS (\$40,901.23) for changes in roof finish at elevation 83'-0" listed below which are required by the above "references".

The above price is broken down as follows:

I. SPEC. PART IV - SECTION 10 - ROOFING & SHEET METAL WORK

		Add	Deduct
	(New York Roofing Company)		
1)	6 x 9 x 1 Tile Roofing (Subcontract)		
	Setting (labor, etc.).....	\$15,800.00	
	Tile (Material only).....	4,720.00	
	Cartage.....	184.00	
		<u>\$20,704.00</u>	
		\$20,704.00	---
2)	18" x 18" x 1" Slate Roofing-Ribbon		
	Black & Vertolite Green(Subcontract).....	\$14,000.00	---
3)	Tremco Expansion Joint - 5,000 LF.....	\$ 3,217.00	---
4)	Omit Marble Chips - 26,700 sf @ \$.1013/sf.....	\$ ---	\$2,704.71
		\$37,921.00	\$2,704.71
		2,704.71	
		<u>\$35,216.29</u>	
		5,282.44	
		<u>\$40,498.73</u>	
	15% O & P		
	TOTAL ADDITION: New York Roofing Co.		
	(continued on page 2)		

Mr. James A. Dawson
Re: Contract HQ 1/75 - Meeting Halls - Revised
Estimate for Change Nos. 238 & 238A

April 26, 1951
Rev. #1: June 22, 1951
Rev. #2: December 11, 1951
Page (2)

The credit for the omission of the marble chips is based upon the approval of Item I-B of our Estimate for Change No. 8 dated February 13, 1951 under which item the marble chips were added.

II. SPEC. PART IV - SECTION 23 - CARPENTRY & MILLWORK
(F-T-W-S, Inc.)

	<u>Add</u>	<u>Deduct</u>
1) Add 460 lf of 2 x 6 Wolmanized Nailers @ \$.875/lf.....	\$ 402.50	---

Will you kindly issue a Change Order-ADDITION in the amount of \$40,901.23 covering the revisions in work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG:CER:amc

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

December 27, 1951

120-548-8

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: Contract HQ 1/75 - Meeting Halls & Cover Over East River Drive
ESTIMATE FOR CHANGE NO. 176
Plumbing Changes Due to Revised Ceiling Height
at West Wall of Conference Rooms #1, 2 and 3

References:

- (a) FTWS, Inc. letter dated 1/11/51 to Eugene Duklauer, Inc.
- (b) FTWS, Inc. letter (Grogan) to U.N. dated 2/12/51 (C.O.176)

Gentlemen:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of SIX HUNDRED EIGHTY-SIX DOLLARS AND THIRTY-NINE CENTS (\$686.39) for the changes in the work itemized herein, which are required by the above references.

Attached are three (3) copies of Eugene Duklauer's Estimate dated 12/19/51 giving itemized breakdown of this change.

No charges are included in this estimate for patching by Architectural Trades.

Will you kindly issue a Change Order-Addition in the amount of \$686.39 to cover the work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/CER/lbr
Attachment

EUGENE DUKLAUER INC.

ESTIMATE NO. _____

United Nations-Meeting Halls-Change #176

JOB _____

DATE **12/19/51**

ARCHITECT _____ DWG. NO. _____ SHEET NO. _____

DESCRIPTION **Changes due to revised ceiling
height at West Wall of Conf. Rms. 1,2,3**

DESCRIPTION

QUANTITY	ITEM	PRICE	QUANTITY	ITEM	PRICE
1	4 x hy C.I. Y	2 39			
1	4x3 x hy "	2 31			
8	4" x hy C.I. 1/8 bends	10 24			
2	4" 1/6	2 88			
7	3" 1/8	7 92			
30 ft.	4" x hy C.I. DH pipe	3 7 26			
1	3" x hy C.I. Y	1 75			
2	3" x hy C.I. sweeps	3 66			
35 ft.	3" x hy C.I. DH pipe	3 5 42			
20	3" x hy C.I. SH pipe	1 9 08			
12	3" hangers	9 00			
9	4" Hangers	6 75			
206#	Caulking Lead	5 1 50			
22#	Oakum	4 40			
2	Gas	6 00			
	Labor - 7 1/2 V.D.	33 0 75	315.00		
	Supervision-1 day	24 50	24.50		
	Sales Tax .03	6 02	4.01		
	Welfare Fund 11%	39 08	37.35		
	Contract Lia. .0034	2 04	1.98		
		6 02 95	583.40		
	Overhead & Profit 15%	90 44	87.51		
	FOAB 5%	17 76	15.48		
		711 15	684.39		

JJH/af
cc Aussem
Nelson
Healy 2
Harris
Hopper
Zinner
Van Name
McLeod
Davson
Stevens

14 January 1952

JAN 15 1952

Re: Meeting Halls and Cover Over East River
Drive - Contract HQ 1/75
Painted Signs

720-5-18-8

Gentlemen,

On 10 January 1952 we forwarded you the following documents:

10 of each of the following Drawings as listed below,
all dated 10 January 1952:

DSK-105, DSK-106, DSK-110, DSK-113, DSK-114, DSK-115,
DSK-116, Booth Plan, WH Lettering

You shall do no work with reference to the applied and illuminated signs.

There should be no change to the contract price for the painted signs, therefore you are to proceed with the painting of the lettering and/or numerals as indicated in the above documents.

Very truly yours,

Joseph Zinner
Assistant Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slaterry, Inc.
403 East 42nd Street
New York 17, N.Y.

John/af
cc: Hansen
Helson
Healy 2
Harris
Hopper
Kunzer
Van Name
Helson
Damon
Stevens

14 January 1952

JAN 1 1952

JHe

Re: Meeting Halla and Cover Over East
River Drive - Contract #2 1/75
Trusteeship Council Chamber Ceiling
Baffles - Installation of Foreign
Materials

120-5-18-8

Gentlemen,

On 9 January 1952 we forwarded you the following:

6 Photostats of Finn Juhl Drawings #45 Trusteeship
Council Chamber Ceiling Baffles

This drawing is for your records and information
since it shows a new joint in baffle No. 30.

By comparing with No. 30 of the previous issue, we
feel you will agree that there should be no change in the
contract price.

Very truly yours,

Joseph Kunzer
Assistant Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

January 4, 1952

120-5-18-8

Mr. James A. Dawson
Co Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

Re: Meeting Halls — Broken Glass

Dear Sir:

On Dec. 20th, we discovered on the 4th floor, south of column 21S line, there is a cracked light of glass. This crack developed during the storm of Dec. 18th, although it was not noticeable until the morning of the 20th.

There were no trades working in this particular location except the carpet layers and we doubt very much if they were responsible for any damage due the glass.

Please advise the insurance company regarding this breakage and also issue instructions as to replacement of this glass.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener

H. A. Hiener
Office Manager

HAH:vg
enc.

JZ/ml/eh

cc: Dawson
Zunser
McLeod
Healy
Harris
Hopper
Van Name

HPO Dist.

9 January 1952

Re: Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive -
Directional Signs, etc.

120-5-18-8

Gentlemen,

I have your letter dated 12 November 1951 in which you ask us to accept a credit for the allowance of \$12,000.00 which was included and established in Contract HQ 1/75 - Meeting Halls and Cover Over East River Drive, for Directional Signs, Bulletins and Directory boards, etc.

You are hereby notified that the United Nations hereby accepts the credit of this allowance of \$12,000.00 for the omission of furnishing and erecting the signs stated above, and that this amount shall be deducted from the total guaranteed maximum cost price.

Very truly yours,

Joseph Zunser
Assistant Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

November 12, 1951

File No.	120-5-18-8
Name	James A. Dawson
Address	403 East 42nd Street New York 17, N. Y.
Service	Project Engineer
Date	JAN 1 1952

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Directional Signs, etc.

Dear Mr. Dawson:

Please refer to our letters of July 17, 1950, July 23, 1951 and October 5, 1951 in which we asked you for design data so that shop drawings could be prepared for the Directional Signs, Space Designations, Bulletin and Directory Boards for which an allowance of \$12,000 was established in our Contract for the Meeting Halls.

In our last letter we suggested that we give you a credit in the amount of this allowance if the design information was not available. Mr. J.J. Healy has advised us that you do not know your requirements at this time but do not wish to take the credit.

We again request that you accept the credit. We are trying to complete all work on the Meeting Halls. We do not want to keep this item open and cannot see any advantage to the United Nations in doing so. When you develop your design information a price will have to be taken from General Bronze Corporation. This price will be based on present day costs and you can obtain the same figure, and perhaps better ones, in competition.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C.E. Reese
Project Engineer

CER:ms

File No. JZ/en
 Name I. d. cc: Harrison
 McLeod
 Dawson
 HPO Dist. Zunser
 Van Name
 Hopper
 Healy
 JAN 17
 BRANCH REGISTRY
 10 January 1952

120-5-18-8

Re: REVISED ESTIMATE FOR
 CHANGE NOS. 238 & 238A
 Change in Roof Finish At Elevation
 83'-0"
 Contract HQ 1/75 - Meeting Halls
 and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$40,901.23 for the full performance and completion of the work required by Change Nos. 238 & 238A, as submitted by you in your estimate dated 11 December 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

Joseph Zunser
 Assistant Co-Ordinator of Construction
 Headquarters Planning Office

APPROVED by/for
 THE COMPTROLLER

Date 10 Jan 1952

Fuller-Turner-Walsh-Slattey, Inc.
 403 East 42nd Street
 New York 17, N.Y.

APPROVED for
 THE LEGAL DEPARTMENT

Date 10 Jan 1952

JZ/eh

cc: Harrison
McLeod
Dawson

HPO Dist.	Zunser
Name	Van Name
Admin	Hopper
	Healy
9 January 1952 JAN 17 1952	
BRANCH REGISTRY	

120-5-18-8

Re: PARTIAL ESTIMATE # 4
FOR CHANGE NO. 291
Revisions to Heating, Ventilating and Air
Conditioning Work Originating in the Field
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$2,388.19 for the full performance and completion of the work required by Change No. 291, as submitted by you in your estimate dated 28 December 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

Joseph Zunser
Assistant Co-Ordinator of Construction
Headquarters Planning Office

APPROVED *for* /for
THE COMPTROLLER

L. Rosen
9 Jan 1952

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED For
DEPARTMENT

Joseph J. Lee
9 Jan 52

JZ/eh

cc: Harrison
McLeod
Dawson
Zunser
Van Name
Hopper
Healy

File No. AFS
Name L.H. HRO Dist.
JAN 1
9 January 1952
BRANCH OF THE ARMY

120-5-18-8

Re: CHANGE ORDER NO. 246
Plumbing Nameplate Changes
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$53.89 for the full performance and completion of the work required by Change No. 246, as submitted by you in your estimate dated 27 December 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

Joseph Zunser
Assistant Co-Ordinator of Construction
Headquarters Planning Office

APPROVED by/for
THE COMPTROLLER

Date

9 Jan 1952

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED for
THE LEGAL DEPARTMENT

Date

9 Jan 52

JZ/eh

File No. AFS	cc: Harrison
Name Indexed	McLeod
Administrative	Dawson
HPO Dist.	Zunser
	Van Name
	Hopper
	Healy

JAN 1 1952

BRANCH REGISTRY

10 January 1952

120-5-18-8

re: ESTIMATE FOR CHANGE NOS. 323 & 323A
Movable Steel Partitions -
Press Office Space
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$4,785.68 for the full performance and completion of the work required by Change Nos. 323 & 323A, as submitted by you in your estimate dated 21 December 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

Joseph Zunser
Assistant Co-Ordinator of Construction
Headquarters Planning Office

APPR. by/for
THE COMPTROLLER

[Signature]
Date 10 Jan 1952

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED for
THE LEGAL DEPARTMENT

[Signature]
Date 11 Jan 52

JZ/eh
cc: Harrison
McLeod
Dawson
Zunser
Van Name
Hopper
Healy

File No. 713 HPO Dist.
Name Indexed
Administrative
JAN 17 10 January 1952
BRANCH REGISTRY

120-5-18-8

Re: CHANGE ORDER NO. 176
Plumbing Changes Due to Revised
Ceiling Height at West Wall of
Conference Rooms #1, 2 and 3
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$686.39 for the full performance and completion of the work required by Change No. 176, as submitted by you in your estimate dated 27 December 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

Joseph Zunser
Assistant Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED by/for
THE COMPTROLLER

Date

APPROVED for
THE LEGAL DEPARTMENT

Date

JZ/eh

cc: Harrison
McLeod
Dawson
Zunser
Van Name
Hopper
Healy

File No. 120-5-18-8	HPO Distrib.
Name of addressee	
Address	
City	
State	
Country	

4 January 1952

120-5-18-8

Re: PARTIAL ESTIMATE #4 FOR CHANGE
NOS. 400, 400A to 400G INCLUSIVE
Added Costs Involved by Work Required
for Maintenance and Alterations in
the Meeting Halls
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$5,618.80 for the full performance and completion of the work required by Change Nos. 400, 400A to 400G Inclusive, as submitted by you in your estimate dated 30 November 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

Joseph Zunser
Assistant Co-Ordinator of Construction
Headquarters Planning Office

APPROVED *for* /for
THE COMPTROLLER

Date

7 Jan 1952

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED for
THE LEGAL DEPARTMENT

Date

11 Jan 1952

File No. /
 Name Indexed
 HPO DISTB.
 JAN 17 1952
 BRANCH REGISTRY

JZ/eh

cc: Harrison
 McLeod
 Dawson
 Zunser
 Van Name
 Hopper
 Healy

HPO
 distrib

4 January 1952

120-5-18-8

Re: CHANGE ORDER NO. 336
 Protection of Carpet and Other
 Finish Surfaces in "Bar" Areas
 of South & North Lounges
 Contract HQ 1/75 - Meeting Halls
 and Cover Over East River Drive

Gentlemen,

You are hereby notified that your estimate for Change No. 336,
 dated 21 December 1951, in which you advise that there will be no
 change in the total guaranteed cost price in work called for by
 references:

- a) United Nations Letter (Dawson) to FTWS, dated 31 August 1951
- b) FTWS, Inc. Letter (Grogan) to United Nations dated Sept. 17, 1951

is approved.

All other provisions of the contract shall remain in full force
 and effect.

Very truly yours,

Joseph Zunser
 Assistant Co-Ordinator of Construction
 Headquarters Planning Office

APPROVED ~~by~~ for
 THE COMPTROLLER

[Signature]
 Date 7 Jan 52

Fuller-Turner-Walsh-Slattey, Inc.
 403 East 42nd Street
 New York 17, N.Y.

APPROVED for
 THE LEGAL DEPARTMENT


[Signature]
 Date 7 Jan 52

JZ/eh

cc: Harrison
McLeod
Dawson
Zunser
Van Name
Hopper
Healy

HPO Dist.

8 January 1952



120-5-18-8

Re: PARTIAL ESTIMATE #4
FOR CHANGE NO. 216B
Kitchen and Cafeteria Area -
Heating, Plumbing and Electrical-
Above 83'-0" Level
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$405.18 for the full performance and completion of the work required by Change No. 216B, as submitted by you in your estimate dated 21 December 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

Joseph Zunser
Assistant Co-Ordinator of Construction
Headquarters Planning Office

APPROVED ~~by~~ for
THE COMPTROLLER

Date

8 Jan 1952

Fuller-Turner-Malsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED for
THE LEGAL DEPARTMENT

Date

8 Jan 52

JZ/eh

cc: Harrison
McLeod
Dawson
Zunser
Van Name
Hopper
Healy

*HPO
distribution*

3 January 1952

120-5-18-8

RE: CHANGE ORDER NOS. 350, 350A & 350B
Expansion Joints in Roof at 83'-0" Level
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$176.48 for the full performance and completion of the work required by Change Nos. 350, 350A, and 350B, as submitted by you in your estimate dated 12 December 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

Joseph Zunser
Assistant Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED by/for
THE COMPTROLLER

Date

7 Jan 1952

APPROVED for
THE LEGAL DEPARTMENT

Date

7 Jan 52

JZ/eh

cc; Harrison
McLeod
Dawson
Zunser
Van Name
Hopper
Healy



4 January 1952

120-5-18-8

Re: PARTIAL ESTIMATE #3 FOR CHANGE
NOS. 400, 400A to 400G INCLUSIVE
Added Costs Involved by Work Required
for Maintenance and Alterations in
the Meeting Halls
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$6,370.23 for the full performance and completion of the work required by Change Nos. 400, 400A to 400G Inclusive, as submitted by you in your estimate dated 16 November 1951, is approved in accordance with paragraph 3(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

Joseph Zunser
Assistant Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED ☒ for
THE COMPTROLLER

L. Rosen
Dt. 7 Jan 1952

APPROVED for
THE LEGAL DEPARTMENT

Date

Reg. 21 3 Reg
7 Jan 52

JZ/eh

cc: Harrison
McLeod
Dawson
Zunser
Van Name
Hopper
Healy

File No. 100-100000
Name HBO Dist.
Services
JAN 7 1952
BRANCH REGISTRY

120-5-18-8

Re: REVISED ESTIMATE FOR CHANGE NO. 65
Changes in Structural Drawings
dated 6/7/50 and 6/15/50
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$1,845.48 for the full performance and completion of the work required by Change No. 65, as submitted by you in your estimate dated 19 December 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

Joseph Zunser
Assistant Co-Ordinator of Construction
Headquarters Planning Office

APPROVED by/for
THE COMPTROLLER

L. Rosen

Date 7 Jan 52

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED for
THE LEGAL DEPARTMENT

Joseph P. Healy
Date 7 Jan 52

JZ/eh

cc: Harrison
McLeod
Dawson
Zunser
Van Name
Hopper
Healy

File No. 155
Name dated
HPO Dist.
7 January 1952

120-5-18.8

Re: CHANGE ORDER NOS. 206, 206A, 206B
Mechanical Changes - Trusteeship Council
Chamber
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$4,840.91 for the full performance and completion of the work required by Change Nos. 206, 206A, 206B, as submitted by you in your estimate dated 27 November 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

Joseph Zunser
Assistant Co-Ordinator of Construction
Headquarters Planning Office

APPROVED *for*
THE COMPTROLLER

L. Rosen
Date 7 Jan 52

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED *for*
THE LEGAL DEPARTMENT

Joseph P. Slattey
Date 7 Jan 52

JZ/eh

cc: Harrison
McLeod
Dawson
Zunser
Van Name
Hopper
Healy

File No. APS	HPO Dist.
Name Added	
JAN 1	
7 January 1952	
BRANCH REGISTRY	

~~120-18-~~
120-5-18-8

Re: CHANGE ORDER NO. 341
Added Hollow Metal Partitions -
Verbatim Reporters Area at 41'-0" Levels
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$2,840.63 for the full performance and completion of the work required by Change No. 341, as submitted by you in your estimate dated 19 December 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

Joseph Zunser
Assistant Co-Ordinator of Construction
Headquarters Planning Office

APPROVED ~~by~~ for
THE COMPTROLLER

Date

L. Rosen
7 Jan 1952

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED for
THE LEGAL DEPARTMENT

Date

W. P. Lee
7 Jan 52

cc: Harrison
McLeod
Dawson
Zunser
Van Name
Hopper
Healy

HPO Dist.

7 January 1952

120-5-18-8

Re: CHANGE ORDER NO. 351
Special Edit Light Brackets for
Trusteeship Council Chamber
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

You are hereby notified that the lump sum amount of \$131.00 for the full performance and completion of the work required by Change No. 351, as submitted by you in your estimate dated 20 December 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

Joseph Zunsner
Assistant Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED ~~by~~/for
THE COMPTROLLER

THE SECRETARY
L. Rosen
Date 7 Jan 1952

APPROVED for
THE LEGAL DEPARTMENT

APPROVED for
THE LEGAL DEPARTMENT

Joseph P. [unclear]

Date *7 Jan 52*

JZ/eh
cc: Harrison
McLeod
Dawson
Zunser
Van Name
Hopper
Healy

HPD
Hick

File No. 173
Date 3 January 1952
JAN 1
REGISTRY

120-5-18-8

Re: PARTIAL ESTIMATE #3
FOR CHANGE NO. 291
Revisions to Heating, Ventilating
and Air Conditioning Work Originating
in the Field
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$4,615.41 for the full performance and completion of the work required by Partial Estimate #3 for Change No. 291, as submitted by you in your estimate dated 3 December 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

APPROVED by/for
THE COMPTROLLER

Date

7 Jan 1952

Very truly yours,

Joseph Zunser
Assistant Co-Ordinator of Construction
Headquarters Planning Office

APPROVED for
THE LEGAL DEPARTMENT

Date

7 Jan 52

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

JZ/eh

cc: Harrison
McLeod
Dawson
Zunser
Van Name
Hopper
Healy

HPO Dist.

8 January 1952

120-5-18-8

Re: CHANGE ORDER NO. 348
Added Ventilation Systems
in Third Basement
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$17,774.00 for the full performance and completion of the work required by Change No. 348, as submitted by you in your estimate dated 21 December 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

Joseph Zunser
Assistant Co-Ordinator of Construction
Headquarters Planning Office

APPROVED ~~by~~ for
THE COMPTROLLER

Date

8 Jan 1952

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED for
THE LEGAL DEPARTMENT

Date

8 Jan 52

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

January 10, 1952

file

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

120-5-18-8

re: Contract HQ 1/75 - Meeting Halls and Covering Over East River Drive -
CHANGE NO. 356 - Water Damage

Reference: (a) FTWS, Inc. letter (Reese) dated 11/8/51 to Mr. James A. Dawson

Dear Mr. Dawson:

On November 8, 1951 we sent you our letter, Reference (a), which reads as follows:

"At the height of a severe storm on the morning of 7 November 1951 at approximately 5:20 AM, a Test Plug on a 10" leader stack in the carpenter's shop in the 3rd Basement of the Meeting Halls Building on the United Nations Project failed and released a considerable amount of water to that level.

The reason for the test plug still being used in an area already occupied by the United Nations was that the above mentioned leader extends at higher levels into the General Assembly Building, which is still under construction, thereby holding up the final testing of the leader.

At the time the test plug was installed a tight secure fit was made and no trouble has occurred until this time. Apparently the wing nuts had been loosened somehow and, due to the volume of water running in the stack, the test plug failed under the sudden pressure."

FTWS, Inc. immediately provided pumps to pump the water out of the area involved. We then had ~~plumbers~~ clean out the lines, reset the plug and do other miscellaneous work required to repair the water damage. We will include the cost of this work under this Change No. 356.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/CER/eas

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

JAN 17 1952
January 10, 1952

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting Halls and Covering Over East River Drive -
CHANGE NO. 277-D - Trusteeship Council Chamber - Installation of
Material from Abroad

- References: (a) U.N. Meeting Halls Dwg. SK-402, Rev. 26 December 1951 -
"Wall and Ceiling Lighting Layout - Trusteeship Council
Chamber".
(b) Mr. James A. Dawson's letter 28 December 1951 to FTWS, Inc.
(c) Finn Juhl's Dwg. No. 42, issued 12/28/51 - South Wall
(d) " " " 43, " 12/28/51 - North Wall
(e) " " " 48, dated 8/12/51 - Wall Light
(f) " " " 49, " 11/12/51 - Wall Light Glazing
(g) " " " 50, " 11/12/51 - Secondary Junction
(h) " " " 51, " 11/12/51 - " "
(i) " " " 52, " 11/12/51 - Wall Flange
(j) Mr. J. Zunser's letter 3 January 1952 to FTWS, Inc.

Dear Mr. Dawson:

This Change is supplemental to the following Changes:

Change No. 277, dated 7/10/51
" 277-A, dated 8/16/51
" 277-B, " 11/10/51
" 277-C, " 12/3/51

On December 27, 1951 we received prints of Reference (a) which showed the western most light bracket on the north and south walls of the Trusteeship Council Chamber relocated 11'-20" above elevation 53'-0". On January 3, 1952 we received your letter of 28 December 1951, Reference (b), which reads in part as follows:

"Proceed with the installation of the new locations and submit for our consideration prices which affect the Contract Price. Include the cost of this item in Change No. 277."

On December 28, 1951 we received prints of References (c) to (i), inclusive. On January 4, 1952 we received Mr. J. Zunser's letter of 3 January 1952, Reference (j), which reads in part as follows:

Continued

Mr. James L. Dawson

-2-

January 10, 1952

re: Contract HQ 1/75 - CHANGE NO. 277-D

"Reference the Fotolite Lenses for the wall fixtures (detailed on Drawings Nos. 48 and 49) you shall purchase and install them.


Proceed with the installation of all the work indicated on the above list of drawings and include the costs in Change No. 277."

The above added information will be taken into account in figuring our Estimate for Change No. 277 and 277-A to D, inclusive.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates shall be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG/CER/eas

Mr. Hopper (attach my memo) on the subject

Copy to my file

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

file

JAN 17 1952

January 9, 1952

120-5-18-8

Mr. Joseph Zunser
Assistant CoOrdinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting
Halls and Covering Over
East River Drive -
Plastering Work

Dear Mr. Zunser:

A meeting was held in your office at 10:00 AM on January 8, 1952 to discuss the covering of the radiant heat piping in the ceilings of the neck with an idea of arriving at some procedure which would eliminate the necessity for taking down the ceilings which have already been plastered. The instructions for removal of the ceilings had been given in your letter of 28 November 1951 to us.

Those present at the meeting were as follows:

Messrs. Hennessey	}	Syska & Hennessey	Messrs. Zunser	}	United Nations
Gawman			Hopper		
Marshall			Healy		
O'Rourke	}	T.A. O'Rourke, Inc.	McKee	}	FTWS, Inc.
Duff			Reese		

Mr. Hennessey stated that the piping of the radiant heating coils in these ceilings had to be completely encased in plaster in order to make the coils function with the efficiency for which they were designed.

Mr. O'Rourke stated that a complete coverage of the coils had not been obtained chiefly because of the change from a 5/8"x3/8" mesh metal lath, originally specified, to regular 3.4# black painted diamond mesh lath - said change having been made due to the unavailability of the wide mesh lath. A human element - mainly the fatigue of the plasterers - had also played a part in the results obtained.

Mr. O'Rourke suggested, as a remedy for the condition, that they cut the necessary holes in the present ceilings to gain access to the space above them and that they then lift up the thermal batt insulation, cover the pipes with plaster and replace the insulation. He stated that this work would cause him additional expense and that it was above and beyond the requirements of his subcontract. He agreed, however, to proceed with the work in the interest of reaching an amicable and acceptable solution of the problem.

Mr. Joseph Zunser

-2-

January 9, 1951

re: Contract HQ 1/75 - Plastering Work -

Mr. Hennessey stated that this work, properly performed, would satisfy his requirements for the coverage of the coils. It was thereupon agreed that this work would proceed immediately. Mr. Gawman cautioned that the radiant heating coils be shut off and that the hot water not be turned into them again for at least two weeks after the scratch and brown coats had been applied.

We are proceeding in accordance with the above decisions.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/eas

cc/ Messrs. T.A. O'Rourke - T.A. O'Rourke, Inc.
J. F. Hennessey - Syska & Hennessey, Inc.

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.



Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting Halls and Covering Over East River Drive -
CHANGE NO. 363 - Added Pipe Railing at Telephone Conduits - No. Lounge

References: (a) U.N.Dwg. ST-31, dated 10/25/51 - "Telephone Conduits -
North Lounge".
(b) Mr. James A. Dawson's letter 14 November 1951.
(c) FTWS, Inc. Notification of Change No. 87, dated 11/29/51.
(d) Mr. James A. Dawson's letter 5 December 1951 to FTWS, Inc.

Dear Mr. Dawson:

On November 16, 1951 we received prints of Reference (a). At the same time we received Reference (b), which reads in part as follows:

"Will you please have your subcontractor, C.E. Halback Company, submit an estimate for the fabrication and installation of two (2) 1-1/2" outside diameter bent pipe railings as indicated on this drawing.

The flange fittings which shall be attached to the floor must cover the telephone conduit already in place. If possible use standard flange fittings which need not be the exact design as shown on the drawing, but must cover the conduit and serve the purpose of supporting the vertical part of the pipe railing".

Since this work consisted essentially of extending existing stub conduits, it was necessary to have the work performed by Fischbach & Moore, Inc. Drawing ST-31 showed existing stub conduits in the same straight line although in the field they were not located in the same plane as the proposed railings. It was decided by the United Nations that the price was to be based on leaving the stub conduits in their present locations with the extensions not in a common plane. It was also decided that we were to use rigid conduit in lieu of pipe with 7-1/4" radius bends and standard floor flanges.

Our price was presented in our Notification of Change No. 87, dated November 29, 1951, Reference (c). On December 6, 1951 we received Mr. James A. Dawson's letter of 5 December 1951 which authorized us to proceed with this work.

Continued

Mr. James A. Dawson

-2-

January 8, 1951

re: Contract HQ 1/75 - CHANGE NO. 363

We have proceeded with this work with the distinct understanding that its non-completion will not in any way be considered in your final acceptance of or payment for the Meeting Halls Building.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/CER/eas

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

January 9, 1952

Mr. James A. Dawson
 Co-Ordinator of Construction
 Headquarters Planning Office
 Room 2272 - United Nations
 New York, New York

Re: Contract HQ 1/75 - Meeting Halls
 and Cover Over East River Drive
 Sprinkler Changes

Dear Mr. Dawson:

This is to advise you that the changes plus additional sprinkler heads, as requested by your Mr. J. J. Hannegan, and discussed with you, Mr. Hannegan, Mr. Benson of Automatic Sprinkler Corporation and the writer, have all been installed and the recommendations complied with.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
 Project Engineer

CER/CWB/bm

Cy: Mr. J. J. Hannegan, UNHPO

JZ/ml

cc: Zunser
McLeod
Healy
Hopper
Van Name
Zunser

10 January 1952

Re: Contract HQ 1/75 - Meeting Halls and
Cover Over East River Drive
Fire Damage East Wall - 16 November 1951

120-5-188

Gentlemen,

We have your letters dated 3 January 1952 and 7 January 1952 submitting estimates of cost for the replacement of stone and aluminum work damaged in the fire on the 16th of November, 1951, as follows:

James Cullo & Son Marble Co., Inc.	\$209.50
General Bronze Corporation	607.90
Fuller-Turner-Walsh-Slattery, Inc. (two hours' carpenter time)	<u>7.00</u>
Total	\$824.40

The work to be done by Cullo shall be as indicated in their offer of 20 November 1951 to replace four ashlar pieces that are cracked or badly burned and clean, bleach and re-rub seven other charred pieces.

General Bronze Corporation, in accordance with their offer, dated 26 December 1951, and also 4 January 1952, shall replace one vertical aluminum expansion joint at neck first floor level, and remove and refinish or replace five pieces of glass stop and replace one piece of interior transom trim, all located in sidelight of Opening No. 1113/SP 52.

You are hereby directed to replace or repair, as indicated in the above correspondence, the damaged material immediately.

Very truly yours,

Joseph Zunser
Assistant Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

JJHe/af
cc Joseph Aussem
Nelson
Healy - 2
Harris
Hopper
Zunser
Van Name
McLeod
Stevens
Rumpelstin
Hannegan
Syska & Hennessy -2
Dawson

9 January 1952

120-5-18-8

Re: Meeting Hall and Cover Over
East River Drive
Contract HQ 1/75
Heating, Ventilating, Air Conditioning
Change No. 291

Gentlemen,

As of even date we are forwarding you twenty-one (21) copies of Drawing SK. MH-H-13-2, dated 7 January 1952, the revision to the exhaust ventilation for the refrigerator compressor space, 4th floor, elevation \pm 83'-0".

Proceed with the work shown thereon and submit for our consideration prices which affect the contract price.

Include the cost of this change in Change No. 291, the field changes to Heating, Ventilating and Air Conditioning work.

Very truly yours,

Joseph Zunser
Assistant Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slaterry, Inc.,
403 East 42nd Street
New York 17, N.Y.

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

January 14, 1952

120-5-18-8

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: Contract HQ 1/75 - Meeting Halls & Cover Over East River Drive
ESTIMATE FORCHANGE NO. 363
Added Pipe Railing at Telephone Conduits -
North Lounge

References:

- (a) U.N.Dwg. ST-31, dated 10/25/51 - "Telephone Conduits - North Lounge"
- (b) Mr. James A. Dawson's letter dated 11/14/51
- (c) FTWS, Inc. Notification of Change No. 87, dated 11/29/51
- (d) Mr. James A. Dawson's letter dated 12/5/51 to FTWS, Inc.
- (e) FTWS, Inc. letter (Grogan) to U.N. dated 1/8/52

Dear Mr. Dawson:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of ONE HUNDRED EIGHTY-FIVE DOLLARS (\$185.00) for the changes in the work itemized herein, which are required by the above references.

Attached are three (3) copies of Fischbach & Moore's Pricing Sheet dated 11/23/51, giving itemized breakdown of this change.

No charges are included in this estimate for any patching by Architectural Trades.

Will you kindly issue a Change Order-ADDITION in the amount of \$185.00 to cover the changes itemized herein.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/CER/lbr
Enclosure

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

December 28, 1951

Mr. James A. Dawson
 Co-Ordinator of Construction
 Headquarters Planning Office
 Room 2272
 United Nations, New York 17, N.Y.

Re: CONTRACT HQ 1/75 - MEETING HALLS AND COVER OVER EAST RIVER DRIVE
PARTIAL ESTIMATE #4 for CHANGE NO. 291
"Revisions to Heating, Ventilating and Air
Conditioning Work Originating in the Field"

- References:
- a) FTWS, Inc. Letter (Reese) to United Nations dated 6/14/51
 - b) " " " (Grogan) " " " 6/15/51
 - c) " " " (Reese) " " " 7/18/51
 (re: Heating and Mechanical Ventilation for Plaster Drying)
 - d) FTWS, Inc. Letter (Bartley) to United Nations dated 7/18/51
 (re: Chilled Water Piping Insulation - Refrigeration Room)
 - e) FTWS, Inc. Letter (Reese) to United Nations dated 8/3/51
 (re: Maintenance of Mechanical Ventilation)
 - f) FTWS, Inc. Letter (Bartley) to United Nations dated 8/3/51
 (re: Maintenance of Mechanical Ventilation)
 - g) FTWS, Inc. Letter (Bartley) to United Nations dated 8/3/51
 (re: Mechanical Fans for Ventilation)

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of TWO THOUSAND THREE HUNDRED EIGHTY EIGHT DOLLARS AND NINETEEN CENTS (\$2,388.19) for the added heating, ventilating and air conditioning work listed herein which is required by the above "references".

The above price is broken down as follows:

Item No. 1 - C.I.S. #6305 dated June 7, 1951:

Add

Run Nelson heaters in Security Council. Three shifts. Heaters to be run until Monday Morning (8:00 a.m.) for drying plaster ceiling so painting can proceed as per Mr. Dawson's instructions.

C.I.S. #6537 dated June 17, 1951:

To place and maintain Herman Nelson Portable heaters to dry plaster in various areas. This is to cover rental and kerosene for heaters. (see reference "c").

Fischbach & Moore, Inc. (Invoice No. 16711)...\$650.07

" " " " (" " 16588)...\$684.29

Total Addition - This Item.....\$1,334.36.....

Figures carried forward to page (2).....

\$1,334.36

\$1,334.36

Mr. James A. Dawson
Re: Contract HQ 1/75 - Meeting Halls - Partial Estimate
No. 4 for Change No. 291 -

December 28, 1951
page (2)

Figure brought forward from page (1)..... Add
\$1,334.36

Item No. 4 -

Addition for putting into operation and maintaining the
fan system.

Kerby Saunders, Inc. (Invoice No. 1004).....\$857.96

" " " (" " 1005).....\$195.87

Total Addition - This Item.....\$1,053.83..... \$1,053.83

TOTAL ADDITION - THIS PARTIAL ESTIMATE..... \$2,388.19

One copy of each of Fischbach & Moore's Invoices and Kerby Saunders' Invoices
is attached hereto. One copy of each of Subcontractor's Time Tickets is already in
your files. For your convenience we are attaching two copies of Fischbach & Moore
Vouchers that are covered by their invoices and one copy each of National Sheet
Metal Works, Inc. invoice to Kerby Saunders, Inc.

Will you kindly issue a Change Order-ADDITION in the amount of \$2,388.19 to
cover the work itemized herein.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG:CER:amc
attach.

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

December 27, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: Contract HQ 1/75 - Meeting Halls & Cover Over East River Drive
ESTIMATE FOR CHANGE NO. 246
Plumbing Nameplate Changes

References:

- (a) Mr. James A. Dawson's letter dated 4/16/51 to FTWS, Inc.
- (b) FTWS, Inc. letter (Grogan) to U.N. dated 4/27/51 (C.O. 246)

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of FIFTY-THREE DOLLARS and EIGHTY-NINE CENTS (\$53.89) for the changes in the work itemized herein, which are required by the above references.

Attached are three (3) copies of Eugene Duklauer's Estimate Sheet dated 12/18/51 giving itemized breakdown of this change.


Will you kindly issue a Change Order-Addition in the amount of \$53.89 to cover the work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/CER/lbr
Attachment



EUGENE DUKLAUER INC.

ESTIMATE NO. Change #246

JOB Meeting Halls United Nations Letter 4/19/51 DATE 12/18/51

ARCHITECT _____ DWG. NO. _____ SHEET NO. _____

RECEIVED

DESCRIPTION

DESCRIPTION

New Name Plates for Motorized Valves

QUANTITY	ITEM	PRICE
1	Fire Valve Open - Domestic Valve Closed"	3 00
1	"Domestic Valve Open- Fire Valve Closed"	3 00
2	"Control for Motor Operated Valve in Domestic Cold Water Main to South Parking, North Parking and General Assembly for Fire Emergency Close this Valve" @\$13.60 ea.	2 7 20
	Labor 3 hrs. -1 man	9 45
	Supervision 3/7 hour	1 50
	Welfare .11	1 20
	Sales Tax .03	99
	Contr. Lia. .0034	04
		<hr/> 4 6 38
	OH & P 15%	6 96
	FOAB etc. .05	55
		<hr/> 5 3 89

QUANTITY ITEM PRICE

DEC 24 1951

FULLER - TURNER - WALSH - SLATTERY
INCORPORATED

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

December 21, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York 17, N.Y.

RE: CONTRACT HQ 1/75 - MEETING HALLS AND COVER OVER EAST RIVER DRIVE
PARTIAL ESTIMATE #4 for CHANGE NO. 216B
"Kitchen and Cafeteria Area - Heating, Plumbing
and Electrical - Above 83'-0" Level"

References: a) Partial Estimate #1 dated 10/1/51 for Change No. 216B
b) " " #2 " 10/4/51 " " " "
c) " " #3 " 11/19/51 " " " "
d) Field Instructions

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of FOUR HUNDRED FIVE DOLLARS AND EIGHTEEN CENTS (\$405.18) for the painting of the exposed connecting piping for equipment in the kitchen area on the 4th floor. This work is being performed at the verbal request of Mr. Walter Hopper who also approved verbally the price for this work on December 14, 1951.

The above price is broken down as follows:-

SPEC. IV - SECTION 26 - PAINTING AND FINISHING
(J. I. Hass Co., Inc.)

Addition for painting exposed pipe connections to equipment
in kitchen area - 4th floor Meeting Halls.

Labor: 15 days @ \$19.81 (2.83 x 7)/per day.....	\$ 297.15
Employees Welfare Fund 7%.....	20.80
	<u>\$ 317.95</u>
Material: 7 Gals. @ \$3.25/per gal.....	22.75
	<u>\$ 340.70</u>
Overhead and Profit 15%.....	51.11
	<u>\$ 391.81</u>
F.O.A.B. and U. I. 4.5%.....	13.37
TOTAL ADDITION-THIS PARTIAL ESTIMATE.	<u>\$ 405.18</u>

Will you kindly issue a Change Order-ADDITION in the amount of \$405.18 covering the work itemized herein as required by the above "references".

Very truly yours,
FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG:CER:amc

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

December 26, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting Halls and Covering Over East River Drive -
CHANGE NO. 400-K - Added Costs Involved by Work Required for Early
Occupancy of the Meeting Halls

References: (a) Mr. James A. Dawson's letter 7 December 1951 to FTMS, Inc.
(b) FTMS, Inc. letter December 13, 1951 to Mr. James A. Dawson
(c) Mr. James A. Dawson's letter 14 December 1951 to FTMS, Inc.
(d) UN Meeting Halls Dwg. MH-SK-419

Dear Mr. Dawson:

This Change is supplemental to our Change Nos:

400, dated March 6, 1951
400-A, dated April 3, 1951
400-B, dated June 26, 1951
400-C, dated July 6, 1951
400-D, dated July 30, 1951
400-E, dated August 22, 1951
400-F, dated September 11, 1951
400-G, dated September 12, 1951
400-H, dated October 5, 1951
400-I, dated November 5, 1951
400-J, dated December 11, 1951

On December 11 1951 we received Reference (a) which requested us to submit a price "For Furnishing and Installing the required Meters, Valves, Pipes, Fittings, Insulation and Labor necessary to sub-meter the hot and cold water supplies to the Truck Repair Shop known as Room 3-B27, located on the 3rd basement level in the Meeting Halls".

This price was given to you in Reference (b).

On December 18, 1951 we received your letter of 14 December 1951, Reference (c), which reads as follows:

"We are sending you herewith the following authorization issued by the United Nations Buildings Management Service for items of work to be done Under Change No. 400, Meeting Halls:

Date	Item
12 December	No. 38 1. Install electric meter and panel, change circuits to meter lighting and air compressor unit. (Air Compressor to be provided by CoOperative.)

Continued ;

Mr. James A. Dawson

-2-

December 26, 1951

re: Contract HQ 1/75 - CHANGE NO. 400-K

<u>Date</u>	<u>Item</u>	
12 December	No. 38	2. Furnish and install water meters on hot and cold water lines. Provide two hose line connections with hot and cold supply to each for car washing south of sink and compressor unit. See E. VanName for location.
		3. Install approximately 24 linear feet of existing National type, steel and glass partition in accordance with attached plan. Upper glass lights to remain, center glass panels to be clear glass. Provide plate glass panel with 12" wide x 6" high pass opening at rail level and 4" dia speak hole. Plate glass panel to be set in door. Provide two coats of paint.

It is indicated in the order that the estimated cost of this work is \$1,225.00. This estimate has been authenticated by you and allocated by the Buildings Management Service of the United Nations and this amount of money is not to be exceeded."


The "Attached Plan" referred to in Item 38-3 is Meeting Halls drawing MH-SK-419 undated, two copies of which were received on December 19, 1951 and six copies on December 20, 1951.

You state that all work is to be completed by ~~January 1952~~ ^{January 1952}. We will endeavor to, but cannot guarantee, to meet this date.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.


M. J. Grogan
Project Manager

MJG/CER/eas

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

December 26, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting Halls and Covering Over East River Drive -
CHANGE NO. 319 - Additional Painting in 2nd & 3rd Basements

Dear Mr. Dawson:

Paragraph #26-10 of the specifications for Painting and Finishing states that "All exposed unplastered wall or exposed concrete ceiling surfaces, including sides and soffits of beams, girders and columns, unless specified otherwise, formed by concrete and masonry blocks or tile, where noted on the "Schedule of Finishes" as "unfinished" shall have 2 coats of an approved cold water paint (Resin Emulsion paint) other than where lead and oil paint are specifically required, except for Elevator shafts which are not to be painted.". In the "Schedule of Finishes" on your contract drawing A-23 under the headings of "Walls" and "Ceilings" there are two sub-columns headed "Finish" and "Paint". For some spaces the word "Unfinished" has been inserted in the "Finish" column with a dash in the "Paint" column. In other instances the word "Unfinish" has been inserted in the "Finish" column with the word "Yes" in the "Paint" column. When preparing their estimate the painting contractors figured on painting the walls and ceilings in unfinished rooms in accordance with the specifications given above, only where the word "Yes" appeared in the "Paint" column.

At the time that we were starting painting in the 2nd and 3rd basements of the Meeting Halls we asked you numerous time for a paint schedule showing the kind and color of paint to be applied in each room to be painted. We were finally instructed by you to carry out this painting in the same manner as was required for the painting of similar portions of the Secretariat 2nd and 3rd basements, with the exception, however, that no painting was to be done at that time in the Reproduction Area and in the stairs and stair halls.

In proceeding in accordance with these instructions J.I. Hass' painters completed the painting of various spaces in the 2nd and 3rd basements where no painting should have been done since the Finish Schedule called for the walls and ceilings to be unfinished and the dash was shown in the "Paint" column. Some of these spaces were continuations of spaces in the Secretariat Building which had been painted to the Contract Line under the Secretariat contract.

J. I. Hass Co. feels that this error was occasioned by the fact that they did not have a definite painting schedule to use. They have, therefore, requested that they be paid for the added work involved.

Continued

Mr. James A. Dawson

-2-

December 26, 1951

re: HQ 1/75 - CHANGE NO. 319

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG/CER/eas

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N.Y. December 26, 1951

file

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting Halls and Covering Over East River Drive-
CHANGE NO. 353 - Revisions in Lintel Requirements

References: (a) C.E. Halback Co.'s drawing HMS-5-1, dated 6/14/50
and "Approved as Noted" by United Nations on 7/15/50
(b) UN Dwg. MH-SK-372, dated 16 February 1951
(c) Mr. James A. Dawson's letter 16 February 1951 to FTWS, Inc.
(d) FTWS, Inc. letter March 5, 1951 to Mr. James A. Dawson
(e) Mr. James A. Dawson's letter 7 March 1951 to FTWS, Inc.

Dear Mr. Dawson:

On June 16, 1950 we sent you prints of C.E. Halback Co.'s drawing HMS-5-1 showing the schedule of loose lintels they had figured for the Meeting Halls. When you returned this drawing to us "Approved as Noted" on July 15, 1950 you deleted the number of the lintels and we asked the General Bronze Corporation (C.E. Halback & Co.) to submit a credit for these omission

From that time we had to have Halback furnish various pieces of angle to be used over openings which were not apparent from the plans and which required lintels. We, therefore, decided not to submit Halback's credit until the work was substantially completed and an accurate accounting could be made of the difference between the lintels figured and the lintels actually required.

On February 19, 1951 you sent us copies of Reference (b) which shows a supported lintel over the 70'-0" long exhaust grille in the south wall of the North Delegates' Lounge. We received your letter of 16 February 1951 confirming the transmittal of the drawing and stating that this drawing is an amplification to work included in the contract and will not affect the Contract Price.

In our letter of March 5, 1951, Reference (d) we advised you that ^{not} this special lintel was included in the contract since the continuous grille was first shown on Architect's drawing A-21 by Revision No. 1, dated 1 March 1950. At that time Mr. Reese agreed with Mr. Healy that C.E. Halback was to proceed with the furnishing and installing of the lintel and that its cost would be taken into account in making our final money adjustment for the lintels under Change No. 353.

On March 9, 1951 we received your letter of 7 March 1951, Reference (e), in which you contended that the 70'-0" long lintel should have been included in our contract, a statement with which we do not agree. In the last paragraph of your letter, however, you state that "In adjusting the cost and credit for loose lintels not used and lintels delivered to the job as stated in the third paragraph of your letter of 5 March 1951, the item of lintels for the 70'-0" x 0'-5" grille should be included."

Mr. James A. Dawson

-2-

December 26, 1951

re: Contract HQ 1/75 - CHANGE NO. 353

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WILSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/CER/eas

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

December 26, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting Halls and Covering Over East River Drive -
CHANGE NO. 364 and ESTIMATE FOR CHANGE NO. 364 COMBINED - Increased
New York City Sales Tax

Reference: (a) Extra Compensation Letter No. 13 (EC-13), dated 5/25/51

Dear Mr. Dawson:

The above Extra Compensation Letter informed you that we proposed to submit our claim for Extra Compensation due to the fact that you had intended to deduct 3% New York City Sales Tax on material invoices from May 1, 1951, instead of the amount included in the contract. Our subcontracts state that all Federal, State and Municipal taxes have been included in the Subcontract Price and that an amount equal to the sums of such Federal and State Taxes and such Municipal Sales and Use Taxes not actually paid by, or which may have been refunded to, the subcontractor shall be deducted from the subcontract price and credited to the Contractor and/or Owner.

When the subcontractors submitted their price upon which their various subcontracts were based, the New York City Sales Tax on materials amounted to 2% of their value. On items purchased after May 1, 1951 you have deducted 3% for New York City Sales Tax. In this Change and Change Estimate Combined we, therefore, claim on behalf of our various subcontractors additional compensation in the total amount of the extra 1% as deducted.

In accordance with the authority and requirements of Article 8(g) of our Contract HQ 1/75, we hereby claim and increase in our total guaranteed maximum cost price in the amount of THREE THOUSAND TWO HUNDRED FIFTY-NINE AND 52/100 DOLLARS (\$3,259.52) to cover this added Sales Tax deduction. We are attaching hereto a tabulation to show how this amount was determined.

Will you please issue a Change Order ADDITION in the above amount so that we can reimburse the affected subcontractors.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/CEH/eas

INCREASES OF TAX SAVINGS ON MATERIAL INVOICES FROM MAY 1, 1951 to
DECEMBER 26, 1951

CONTRACT HQ 1/75 - MEETING HALLS

<u>Report No.</u>	<u>Subcontractor</u>	<u>3%</u> <u>Tax Saving</u>	<u>2%</u> <u>Tax Saving</u>	<u>1%</u> <u>Difference</u>
15,16	Abbott Glass Co.	34.87	23.25	11.62
10,	Atlantic Metal Prod.	35.10	23.40	11.70
6,	Automatic Sprinkler Corp.	56.14	37.42	18.72
37 thru				
40	Brennan & Sloan-Knickerbocker	346.53	231.01	115.52
10 thru 15	Jeremiah Burns, Inc.	53.42	35.62	17.80
32 " 39	Fischbach & Moore, Inc.	2,898.45	1,954.03	944.42
5,	General Bronze Corp.	212.40	141.60	70.80
4 thru 8	J.I. Hass Co.	246.21	164.14	82.07
7 " 12	Johns-Manville Sales Corp.	253.13	179.84	73.29
9 " 16	Ellis Joseph, Inc.	133.65	89.60	44.05
19 " 25	Lockwood Hdwe. Mfg. Co.	209.04	139.36	69.68
4,	L.H. Larkin, Inc.	7.88	5.25	2.63
13 thru 17	J. Harry McNally Mason Corp.	111.27	74.17	37.10
21,	Murray Hill W.W. Co.	660.00	440.00	220.00
1 thru 3	Newell, Orr & Walsh, Inc.	210.11	140.09	70.02
3,	A.T. Petrillo Co. Inc.	2.19	1.46	.73
11 thru 22	T.M. O'Rourke, Inc.	656.11	437.42	218.69
46 " 70	Kerby Saunders, Inc.	2,474.73	1,649.81	824.92
2,	Wm. J. Scully, Inc.	129.60	86.40	43.20
14,23	Scherbak Specialties, Inc.	127.74	85.16	42.58
		8,858.57	5,939.03	2,919.54
	FTWS, Inc.	1,020.28	680.30	339.98
	TOTALS	9,878.85	6,619.33	3,259.52

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

December 26, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting Halls and Covering Over East River Drive -
CHANGE NO. 196-A - Architectural Drawing A-23, Schedule of Finishes,
Revision #19, dated 1/22/51

Dear Mr. Dawson:

This Change is supplemental to our Change No. 196, dated February 8, 1951.

The above referenced drawing showed a revised floor finish for the various spaces in the Meeting Halls. Your representatives instructed us to install a white metal terrazzo strip in the floor finish wherever a change from asphalt tile to carpet or asphalt tile to cement finish occurred at doorways.

At doorways they were to be installed in the position shown in sill section #20 on Architectural Drawing A-136, Revision #3, dated 13 March 1950. At carpets they were to be placed approximately 6" back of the carpet line shown on the Eighth Scale Architectural Floor Plans so that the carpet when laid would lap over the asphalt tile a distance of approximately 6".

We have had this strip installed by Brennan & Sloan, Inc-Knickerbocker Construction Corp, and their cost will be included in our Estimate for Change No. 196 and 196-A.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/CER/eas

JJHe/js

cc: Bussem
Nelson
Healy-2
Harris
Hopper
Zunser
VanName
McLeod
Seelman

Hannegan
S & H-2

120-5-18-8

BRANCH RESS 28 December 1951

Re: Meeting Halls and Cover Over East River
Drive - Contract HQ 1/75 - Electrical
Change No. 294

Gentlemen,

Please refer to your letter of 14 December 1951 wherein you list Items Nos. 1 and 2 which were agreed upon at a meeting held in the U.N.H.P.O. on 30 November 1951. You state in the letter that you have not issued formal instructions to Fischbach & Moore, Inc. to perform the work listed nor will you assign a change order number to cover the work until you will have received written instructions and authorization from us.

Consider this letter authorization to perform the work listed in Items Nos. 1 and 2 of the 14 December 1951 letter on a time and material basis and include the cost of same in Change No. 294.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N. Y.

CO: 294
FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

December 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive
Special Lighting Changes
Security Council Chamber
Electrical

Dear Mr. Dawson:

At a special meeting on November 30, 1951, held in Mr. M. Harris' office, which meeting was attended by Messrs. Harris, Aussem and Seelman, of the United Nations; Messrs. Helligers and Pellagrini, of Syska & Hennessy, Inc.; Mr. Harry MacNary, of Fischbach & Moore, Inc.; and Mr. C. W. Bartley, of Fuller-Turner-Walsh-Slatattery, Inc., the letter dated 26 November, 1951 from Syska & Hennessy, Inc. to the Headquarters Planning Office, Attention of Mr. M. M. Harris, was discussed in detail and the following decisions arrived at.

1. Fischbach & Moore, Inc. were instructed to remove the anodized cut off ring, obtain and install an extension socket about $1\frac{1}{4}$ " to $1\frac{1}{2}$ " and relamp the 48 Type 15 fixtures with 300 Watt lamps in place of the 150 Watt lamps now installed.
2. Fischbach & Moore, Inc. were also instructed to remove the Standard Simes fixture Cat. #44261, consult with the Simes' designer, and resubmit a drawing showing what changes must be made to the fixture so that it can be lamped with a 750 Watt lamp.

All this work to be done on a Time and Material basis with signed time tickets and approved material invoices, said tickets to be approved by Mr. Seelman, as your representative, and by this office for Fuller-Turner-Walsh-Slatattery, Inc.

We have not issued formal instructions to Fischbach & Moore, Inc. to do this work, nor have we assigned a Change Order number to cover

140-5-18-8

DEC 17 1951

File No. _____
Name in _____
Administration T. _____
JAN
BRANCH REGISTRY

120-5-18-8

Mr. James A. Dawson

-2-

December 14, 1951

the work, but have been waiting for your written instructions and authorization. We respectfully suggest that this work be done under open Change No. 294 - Meeting Halls.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/CWB/bm

cy: Mr. H. MacNary
Fischbach & Moore, Inc.
226 East 41st St.
New York, N. Y.

JJHe/js

cc: Aussem
Nelson
Healy-2
Harris
Hopper
Zunser
VanName
McLeod

File No. *120-5-18*
Name *120-5-18-8*
Date *28 December 1951*
JAG
28 December 1951
RECEIVED REGISTRY

Re: Meeting Hall and Cover Over East
River Drive - Contract HQ 1/75
Punch List No. 2
Caulking of Facia under windows
Fourth Floor

Gentlemen,

In your letter of 11 December 1951 you explain in detail the item "Caulk joint between copper flashing and aluminum facia" which appears on Page 2 of our Punch List for the 4th Floor, dated 29 November 1951. You state that in the Contract Documents and in subsequent changes no caulking for such location was ever required and/or requested but that caulking for this location was indicated on Drawing GBM-38 prepared by the General Bronze Corporation.

In the last paragraph of this letter you request our advice as to whether you should have Vinje Weatherstrip and Caulking Co. caulk the above subject item on a lump sum or cost plus basis.

Our Mr. J. J. Healy has verbally instructed your Mr. C. E. Reese to submit a price for same. After receipt of the estimate we shall instruct you how to proceed.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattey, Inc.
409 East 42nd Street
New York 17, N. Y.

170-5-18-8
OREGON 9-3950

Pat Healy
As per some reports
to 8-17-51
copy
thru
the
XXXX
FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

DEC 12 1951
BRANCH REGISTRY

December 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Punch List #2 - Caulking of Facia
under Windows - 4th Floor

Dear Mr. Dawson:

On December 4, 1951 we received copies of your Punch List for the 4th floor, dated 29 November 1951. On the 2nd page under the heading of "Exterior" this Punch List calls for us to "Caulk joint between copper flashing and aluminum facia". This, apparently, refers to caulking the joint at the bottom of the facia under the 4th floor windows.

Section "B" of Contract Drawing A-112, shows a detail of this facia which requires no caulking. When A-112 was revised on 7/31/50 detail "X" was added to show the condition at the point under discussion. That detail did not require any caulking.

In preparing their details of drawing GBM-38, the General Bronze Corporation found that they had to pull their facia away from the masonry wall on account of the continuous angle on top of the wall, and also to provide room for fastenings at the bottom of the facia. This resulted in the open space between the facia and the wall which the General Bronze Corp. showed caulked on their drawing. This additional work was never picked up in our changes because your drawing A-112 was never revised to agree with General Bronze Corp. detail.

Please advise us whether you wish us to proceed with this caulking. If you do, we will obtain a price from Vinje Weatherstrip & Caulking Co. either on a Lump Sum or Cost Plus basis as you require.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC,

C. E. Reese
C. E. Reese
Project Engineer

CER/eas

JJHe/js
cc: (Aussem
(Nelson
(Healy-2
(Harris
(Hopper
(Zunser
(VanName
(McLeod
(Stevens
(Hannegan
(Seelman
(S & P-2

3 January 1952

Re: Meeting Halls and Cover Over East River
Drive - Contract HQ 1/75
Trusteeship Council Chamber Drawings
Change No. 277

120-5-18-8

Gentlemen,

On 28 December 1951 we forwarded you six (6) prints of each of the following drawings:

- No. 42 dated 14 September 1951 - Elevation of South Wall
- No. 43 dated 19 September 1951 - Elevation of North Wall
- No. 48 dated 8 December 1951 - Detail of Wall Fixtures
- No. 49 dated 11 December 1951 - Detail of Fotolite Lens for Wall Fixtures
- No. 50 dated 11 December 1951 - Secondary Junction Box for Wall Fixtures
- No. 51 dated 11 December 1951 - Secondary Junction Box for Wall Fixtures
- No. 52 dated 11 December 1951 - Wall Flange for Wall Fixtures.

Reference the Fotolite Lenses for the wall fixtures (detailed on Drawings Nos. 48 and 49) you shall purchase and install them.

Proceed with the installation of all the work indicated on the above list of drawings and include the costs in Change No. 277.

Very truly yours,

Joseph Zunser
Assistant Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N. Y.

American Bridge Company

UNITED STATES STEEL CORPORATION SUBSIDIARY

NORMAN B. OBBARD
VICE PRESIDENT
EUGENE MOWLEDS, JR.
ASST. GENERAL CONTRACTING MANAGER
JAMES C. HAMILTON
ASSISTANT TO VICE PRESIDENT

525 William Penn Place
Pittsburgh 30, Pa.

File

December 19, 1951

120-5-18-8

SUBJECT: Meeting Halls & Covering over East River Drive, New York City

United Nations
403 E. 42nd Street
New York 17, N. Y.

Dear Sir:

As of the close of business December 31, 1951, this Company will be merged into United States Steel Company, another wholly owned subsidiary of United States Steel Corporation, and will become a general operating Division of that Company. United States Steel Company will succeed to all of the properties and rights of American Bridge Company and assume all of the responsibilities and obligations of such Company.

As of January 1, 1952, all business formerly conducted by the American Bridge Company will be conducted in the name of American Bridge Division, United States Steel Company.


Due to the fact that the above contract (s) will extend past that date, we wish to immediately take all steps necessary to insure its (their) continuance without interruptions or confusion as well as to insure the honoring of invoices rendered after that date in the name of American Bridge Division, United States Steel Company. If required by you, we will furnish a copy of Certification by the Secretary of State of New Jersey evidencing the merger as soon as the same is available.

We trust that this notice is satisfactory but will appreciate your acknowledgment and any further suggestions which you might have.

Very truly yours,

N. B. Obbard

Vice President



JJHe/js
cc: Aussem
Nelson
Healy-2
Harris
Hopper
Zunser
VanName
McLeod
Stevens
Seelman
Hannegan
S & H-2

HPO
disturb

JJHe

Re: Meeting Halls and Cover Over East River
Drive - Contract HQ 1/75 - Electrical
Change No. 277 - Trusteeship Council Chamber

120-5-18-8

Gentlemen,

On 27 December 1951 we forwarded you ten (10) copies of
Drawing SK-403, revised 26 December 1951, to show the wall bracket
outlets relocated.

Proceed with the installation of the new locations and submit
for our consideration prices which affect the Contract Price.
Include the cost of this item in Change No. 277.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N. Y.

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

December 3, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York 17, N.Y.

RE: CONTRACT HQ 1/75 - MEETING HALLS AND COVER OVER EAST RIVER DRIVE
PARTIAL ESTIMATE #3 FOR CHANGE NO. 291
"Revisions to Heating, Ventilating and Air
Conditioning Work Originating in the Field"

- References:
- a) FTWS Letter (Reese) to United Nations dated 6/14/51
 - b) FTWS Letter (Grogan) to United Nations dated 6/15/51
 - c) FTWS Letter (Reese) to United Nations dated 7/18/51
(re: Heating and Mechanical Ventilation for Plaster
Drying)
 - d) FTWS Letter (Bartley) to United Nations dated 7/18/51
(re: Chilled Water Piping Insulation - Refrigeration
Room)
 - e) FTWS Letter (Reese) to United Nations dated 8/3/51
(re: Maintenance of Mechanical Ventilation)
 - f) FTWS Letter (Bartley) to United Nations dated 8/3/51
(re: Maintenance of Mechanical Ventilation)
 - g) FTWS Letter (Bartley) to United Nations dated 8/3/51
(re: Mechanical Fans for Ventilation)

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of FOUR THOUSAND SIX HUNDRED FIFTEEN DOLLARS AND FORTY ONE CENTS (\$4,615.41) for the added heating, ventilating and air conditioning work listed herein which is required by the above "references".

The above price is broken down as follows:

Item No. 1 - C.I.S. #6305 dated June 7, 1951:

Add

Run Nelson heaters in Security Council. Three shifts. Heaters to be run until Monday Morning (8:00 a.m.) for drying plaster ceiling so painting can proceed as per Mr. Dawson's instructions.

C.I.S. #6537 dated June 17, 1951:

To place and maintain Herman Nelson Portable heaters to dry plaster in various areas. This is to cover rental and kerosene for heaters. (see reference "c").

(continued on page 2)

Mr. James A. Dawson
Re: Contract HQ 1/75 - Meeting Halls - Partial
Estimate #3 for Change No. 291

December 3, 1951
page (2)

Item No. 1 (continued):

Add

FTWS, Inc. D.W.R. No. 015714.....	\$ 4.00	
015749.....	62.06	
015753.....	62.06	
015758.....	62.06	
015761.....	65.72	
015765.....	184.28	
015766.....	245.87	
015772.....	61.12	
015773.....	123.17	
015774.....	123.17	
015786.....	122.40	
015863.....	1123.15	
015864.....	279.57	
Kerby Saunders, Inc. (Invoice No. 959).....	540.98	
Fischbach & Moore, Inc. (Invoice No. 16523).....	1134.43	
Total Addition - This Item.....	\$4194.04	\$4,194.04

Item No. 5 -

Addition for labor required to re-arrange panel heating
coils in North Delegates Lounge.

Kerby Saunders, Inc. (Invoice No. 967).....\$172.49..... \$ 172.49

Item No. 6 -

Addition for re-routing the duct shown on Dwg. 2N1 to
provide clearance to an access door used to service
the steel rolling shutter between the Meeting Halls
and the General Assembly.

Kerby Saunders, Inc. (Invoice No. 50-41).....\$248.88..... \$ 248.88


TOTAL ADDITION - THIS PARTIAL ESTIMATE..... \$4,615.41

One (1) copy of each FTWS Daily Work Report, Fischbach & Moore's Invoice and Kerby Saunders' Invoice is attached hereto. One (1) copy of each of Subcontractor's Time Tickets is already in your files. For your convenience we are attaching two (2) copies of Fischbach & Moore's Vouchers that are covered by their invoices and one (1) copy each of National Sheet Metal Works, Inc. invoice to Kerby Saunders, Inc.

Will you kindly issue a Change Order-ADDITION in the amount of \$4,615.41 to cover the work itemized herein.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG:CER:anc
attach.

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

December 20, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, N.Y.

Re: Contract HQ 1/75 - Meeting Halls & Cover Over East River Drive
ESTIMATE FOR CHANGE NO. 351
Special Exit Light Brackets for
Trusteeship Council Chamber

References:

- (a) Mr. James A. Dawson's letter dated 10/4/51 to FTWS, Inc.
- (b) Mr. Finn Juhl's Dwg. No.39, dated 9/3/51 - "Exit Lights"
- (c) Mr. James A. Dawson's letter dated 11/21/51 to FTWS, Inc.
- (d) FTWS, Inc. letter (Grogan) to U.N. dated 11/28/51 (C.O.351)

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of ONE HUNDRED THIRTY-ONE DOLLARS (\$131.00) for changes in the work itemized herein, which are required by the above references.

Attached are three (3) copies of Fischbach & Moore's Pricing Sheet, dated 11/15/51, given itemized breakdown of this change.

Will you kindly issue a Change Order-Addition in the amount of \$131.00 to cover the work itemized herein.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG/CER/lbr
Attachment

PRICING SHEET

JOB U.N. Meeting Halls LOCATION _____ Estimate No. _____
 OWNER _____ ARCHITECT _____ SHEET No. _____
 BID TO C.O. #351 OF _____ SHEETS _____
 ESTIMATED BY A.J.S. PRICED BY _____ EXTENDED BY _____ CHECKED BY _____ DATE 11/15/51

MATERIAL	QUANTITY	MATERIAL LIST PRICE	PER	DISC.	EXTENSION	LABOR UNIT PRICE	PER	EXTENSION
<u>Per P.T.W.S. ltr. 10/26/51</u>								
Exit Lt. Brackets per SK	2				30 00			
Fittings Misc.	Allow				5 00			
					35 00			60 00
2% Sales Tax					1 00			
Labor & Superv.					60 00			
13.75% Ins.					8 00			
Job Exp.					6 00			
					110 00			
O.H. & P. 15%					17 00			
F.O.A.B. & U.I. 6%					4 00			
					<u>131 00</u>			

file

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

December 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: Contract HQ 1/75 - Meeting Halls & Cover Over East River Drive
ESTIMATE FOR CHANGE NO. 341
Added Hollow Metal Partitions -
Verbatim Reporters Area at 41'-0" Levels

References:

- (a) Mr. James A. Dawson's letter dated 9/4/51 to FTWS, Inc.
- (b) U.N. Dwg. MH-N-1-C1, dated 8/20/51
- (c) FTWS, Inc. Notification of Change #82 dated 9/14/51
- (d) Mr. James A. Dawson's letter dated 9/21/51 to FTWS, Inc.
- (e) FTWS, Inc. Letter (Grogan) to U.N. dated 10/8/51 (C.O. 341)

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of TWO THOUSAND EIGHT HUNDRED FORTY DOLLARS AND SIXTY-THREE CENTS (\$2,840.63) for the changes in the work itemized herein, which are required by the above references.

This estimate is broken down as follows:

PART IV - SECTION 16 - HOLLOW METAL OFFICE PARTITIONS
(E. F. Hauserman Co.)

Quantities	Description	Contract Unit	TOTAL
240 1/f	Erect Partition (open above)	3.55	852.00
25 "	Furn. & Erect 11½" DMB (no pack.)	1.42	35.50
24 "	39 oz. Crystal Gl. 42" high	3.32	79.68
1	Labor @ window end condition	6.95	6.95
240 1/f	Sand & Ptd. Partition - 2 coats	1.95	468.00
25 1/f	New Ceiling Channel	.83	20.75
25 1/f	Erect stock ceiling chanel & new wood crown mould	1.38	34.50
25 1/f	Furn. & install fibre glass filler @ ceiling	.09	2.25
240 1/f	Remove from stock, hoist and distribute	1.05	252.00
	T O T A L	\$1,751.63

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

- Page 2 -

Dec. 19, 1951

RE: HQ 1/75 - ESTIMATE FOR CHANGE NO. 341

A D D

Brought Forward from P. 1 \$1,751.63

PART IV - SECTION 26 - PAINTING & FINISHING
(J. I. Hass Co., Inc.)

1. Painting exposed wire mould:		
1 painter 7 hrs. @ \$2.83/hr.	\$19.81	
Welfare Fund 7%	1.38	
1 Gal. Flat @ \$3.25	3.25	
	<u>24.44</u>	
15% O & P	3.67	
FOAB & UI 4.5%	.89	
	<u>29.00</u>	29.00

TOTAL - THIS SECTION

PART V - SECTION D - ELECTRICAL WORK & FIXTURES
(Fischbach & Moore, Inc.)

Electrical Work Shown on MH-N-1-C1 \$1,060.00

TOTAL - THIS ESTIMATE \$2,840.63

Attached are three (3) copies of Fischbach & Moore's Pricing Sheet dated 10/15/51 giving itemized breakdown of this change.

Will you kindly issue a Change Order-ADDITION in the amount of \$2,840.63 to cover the changes itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/CER/lbr
Enclosure

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

November 27, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: Contract HQ 1/75 - Meeting Halls & Cover Over East River Drive
ESTIMATE FOR CHANGE NO. 206, 206A, 206B
Mechanical Changes - Trusteeship Council Chamber

References:

- (a) U.N. Dwg. SK-MH-H12-2, dated 2/5/51
- (b) U.N. Dwg. SK-MH-H21-5, dated 2/3/51
- (c) U.N. Dwg. SK-MH-H21-6, dated 2/3/51
- (d) Mr. Joseph A. Zunser's letter dated 2/20/51 to FTWS, Inc.
- (e) U.N. Dwg. SK-MH-E-10L-5A, dated 2/2/51
- (f) U.N. Dwg. SK-MH-E-10L-5, dated 2/2/51
- (g) Mr. Joseph A. Zunser's letter dated 2/21/51 to FTWS, Inc.
- (h) Mr. James A. Dawson's letter dated 3/30/51 to FTWS, Inc.
- (i) FTWS, Inc. letter (Grogan) to U.N. dated 3/9/51 (C.O. 206)
- (j) FTWS, Inc. letter (Grogan) to U.N. dated 3/26/51 (C.O. 206A)
- (k) FTWS, Inc. letter (Grogan) to U.N. dated 4/6/51 (C.O. 206B)

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of \$4840.91 for the changes in work itemized herein, which are required by the above references. Note that the electrical work required by the above references is not included in this estimate and will be submitted as part of C.O. 307.

Attached are three (3) copies of Kerby Saunders, Inc. Summary Sheet #1 dated 4/17/51 with quotation #4649 from John B. Hewett Co., Inc. and National Sheet Metal Works Estimate (1 page) no date, all attached, giving itemized breakdown of this **change**.

No charge is included in the estimate for any patching by architectural trades.

Will you kindly issue a Change Order-Addition in the amount of \$4840.91 to cover the costs itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/lbr
Enclosures

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

November 8, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York.

RE: CONTRACT HQ 1/75 - MEETING HALLS & COVER OVER EAST RIVER DRIVE
ESTIMATE FOR CHANGE NO. 65
Changes in Structural Drawings dated 6/7/50
and 6/15/50.

- References:
- a) United Nations Drawing MHS-15, Rev. #4, dated 6/7/50
 - b) " " " MHS-34, " #2, " 6/15/50
 - c) " " " RMHS-6, " #3, " "
 - d) " " " RMHS-8, " "
 - e) Reinforcing Steel Engineering Bureau Dwg. No. 21,
approved 7/24/50
as compared with:
 - f) United Nations Comments (Black Book) dated 12/20/49
 - g) " " Drawing MHS-15, dated 12/14/49
 - h) " " " MHS-34, " 11/17/49
 - i) " " " RMHS-6, Rev. #2, dated 6/2/50

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we hereby claim an increase in our total maximum guaranteed cost price in the lump sum amount of TWO THOUSAND TWO HUNDRED TWENTY TWO DOLLARS AND NINETY CENTS (\$2,222.90) for the items listed herein which are required by the changes in structural drawings "a" through "d" above.

The above increase is broken down as follows:

SECTION 2, 3 and 4 - CONCRETE CONSTRUCTION
(Brennan & Sloan, Inc.)

The following additional work was all shown on references "a" and "d".

- (a) At Elev. 97' added reinforcing steel around perimeter of building.
- (b) At Elev. 97' changed slabs from Gritcrete to Stone Concrete.

	ADD	DEDUCT
1) Add 7.4 Tons of Reinf. Steel @ \$247.40/ton	\$1,830.76	
2) Add 152 CY of 3000# Concrete @ \$ 14.42/cy	2,191.84	
3) Deduct 3,578 SF of Reinf. Mesh @ \$.0722/sf		\$ 258.33
Totals carried forward to page (2).....	\$4,022.60	\$ 258.33

Mr. James A. Dawson
Re: Contract HQ 1/75 - Meeting Halls
Estimate for Change No. 65

November 8, 1950
Page (2)

SECTION 2, 3 and 4 - CONCRETE CONSTRUCTION(cont'd)
(Brennan & Sloan, Inc.) cont'd

	<u>ADD</u>	<u>DEDUCT</u>
Totals brought forward from page (1).....	\$4,022.60	\$ 258.33
4) Deduct 148 CY of Gritcrete @ \$13.27/cy	—	1,963.96
	<u>\$4,022.60</u>	<u>\$2,222.29</u>
	2,222.29	
5) Add Labor Increase Eff. 7/1/50	Net Addition	
12% on \$809.63.....	<u>\$1,800.31</u>	
	97.16	
	<u>\$1,897.47</u>	
	284.62	
	<u>40.81</u>	
FOAB 4½% on \$906.79)		
TOTAL ADDITION - THIS ESTIMATE	<u>\$2,222.90</u>	


No items were found in references "b" or "c" which will affect our total cost.

Will you kindly issue a Change Order-Addition in the amount of \$2,222.90 to cover the additional structural work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

MJG:CER:amc


M. J. Grogan
Project Manager

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

November 8, 1950

Revised December 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: Contract HQ 1/75 - Meeting Halls & Cover Over East River Drive
REVISED ESTIMATE FOR CHANGE NO. 65
Changes in Structural Drawings dated 6/7/50
and 6/15/50

References:

- a) U.N. Dwg. MHS-15, Rev. #4, dated 6/7/50
- b) " " MHS-34, " #2, " 6/15/50
- c) " " RMHS-6, " #3, " "
- d) " " RMHS-8, " "
- e) Reinforcing Steel Engineering Bureau Dwg. No.21,
approved 7/24/50
- As compared with:
- f) U.N. Comments (Black Book) dated 12/20/49
- g) " Drawing MHS-15, dated 12/14/49
- h) " " MHS-34, " 11/17/49
- i) " " RMHS-6, Rev.#2, dated 6/2/50

Dear Sir:

THIS ESTIMATE SUPERSEDES AND CANCELS OUR ESTIMATE FOR CHANGE NO. 65 DATED NOVEMBER 8, 1950. This revised Estimate confirms the copy which was corrected, and initialled by Messrs. Zunser, Scanlon and Wright on December 19, 1951. The quantities shown herein were determined by compromise of all disputed items and shall not establish any precedent.

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we hereby claim an increase in our total maximum guaranteed cost price in the lump sum amount of ONE THOUSAND EIGHT HUNDRED FORTY-FIVE DOLLARS AND FORTY-EIGHT CENTS (\$1,845.48) for the items listed herein which are required by the changes in structural drawings "a" through "d" above.

The above increase is broken down as follows:

SECTIONS 2, 3 and 4 - CONCRETE CONSTRUCTION
(Brennan & Sloan, Inc.)

The following additional work was all shown on references "a" and "d".

- (a) At Elev. 97' added reinforcing steel around perimeter of building.

120-5-18-8
OREGON 9-3950
file

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

December 12, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: Contract HQ 1/75 - Meeting Halls & Cover Over East River Drive
ESTIMATE FOR CHANGE NO. 350, 350A, 350B
Expansion Joints in Roof at 83'-0" Level

References:

- (a) The Tremco Mfg. Co.'s letter (C.R. McNamara) dated 10/17/51 to New York Roofing Co. (T.B. Breen)
- (b) The Tremco Mfg. Co.'s letter (C.R. McNamara) dated 10/23/51 to New York Roofing Co. (W.E. Hand)
- (c) FTWS, Inc. Letter (Grogan) to U.N. dated 10/18/51 (C.O. 350)
- (d) FTWS, Inc. Letter (Grogan) to U.N. dated 10/29/51 (C.O. 350A)
- (e) FTWS, Inc. Letter (Reese) to U.N. dated 11/19/51
- (f) FTWS, Inc. Letter (Grogan) to U.N. dated 11/19/51 (C.O. 350B)

Dear Mr. Dawson:

This estimate is submitted with the understanding that Revised Estimate dated 12/11/51 for Change No. 238 is previously approved.

This estimate includes the total actual costs for work performed in connection with the original installation and in connection with final procedure of this change, exclusive of those items for which reimbursement has been received from The Tremco Mfg. Co.

1. Actual Costs in connection with original installation:

		ADD
Trucking and hoisting original #920	\$60.00	
Lowering and return trucking of #920	47.00	
Removing #920 already installed	480.00	
	587.00	\$587.00

2. Actual costs in connection with final procedure:

New Tremco caulking & pointing Compound:		
Freight prepaid	\$1032.12	
Trucking & hoisting new compound	53.50	
Flexcel expansion joint Mt1.	367.50	
Cyclone Blower	73.77	
Installing Flexcel joint and Tremco caulking compound	1158.00	
Welfare, Pension, Social Security & U.I. (10 1/2%)	121.59	
	2806.48	2806.48

3. Credit for expansion joints in Change Order No. 238

	2806.48
	\$3393.48
	3217.00
TOTAL - This estimate	\$ 176.48

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

-2-

December 12, 1951

RE: Contract HQ 1/75 - Estimate for Change #350, 350A, 350B

The New York Roofing Co. will return the cyclone blower to you upon request.

Will you kindly issue a Change Order-ADDITION in the amount of \$176.48 to cover the changes itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/CER/lbr

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

November 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272,
United Nations, New York 17, N.Y.

RE: CONTRACT HQ 1/75 - MEETING HALLS AND COVER OVER EAST RIVER DRIVE
PARTIAL ESTIMATE #3 FOR CHANGE NOS. 400, 400A
TO 400G, INCLUSIVE
"Added Costs Involved by Work Required for
Early Occupancy of the Meeting Halls"

References: a) United Nations Letter (Dawson) to FTWS, Inc. dated 2/20/51
b) " " " " " " " " " 3/12/51
c) " " " " " " " " " 3/2/51
d) " " " " " " " " " 3/13/51
e) " " " " " " " " " 6/14/51
f) " " " " " " " " " 6/14/51
g) " " " " " " " " " 7/2/51
h) " " " " " " " " " 7/25/51
i) FTWS Letter (Grogan) to United Nations dated 3/6/51
j) " " " " " " " " " 4/3/51
k) " " " " " " " " " 6/26/51
l) " " " " " " " " " 7/6/51
m) " " " " " " " " " 7/30/51
n) " " " " " " " " " 8/22/51
o) " " " " " " " " " 9/11/51
p) " " " " " " " " " 9/22/51
q) United Nations Letter (Dawson) to FTWS, Inc. dated 8/15/51
r) " " " " " " " " " 9/6/51

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim additional compensation in the amount of SIX THOUSAND THREE HUNDRED SEVENTY DOLLARS AND TWENTY THREE CENTS (\$6,370.23) for the work listed here in which is required by the above "references".

This price is broken down against Change Item Numbers as follows:

<u>Change Item #:</u>	<u>Description:</u>	<u>TOTALS:</u>
7	Reproduction Area - 2nd basement. Provide labor that may be required for installation of the equipment listed under this item.	\$ 458.68
15	Provide temporary electric services for the Meeting Hall Area on the 24 hr. basis effective August 1, 1951 through August 31, 1951.	\$ 866.05
16	To cover the installation of seventeen water cooling units in the Conference Area.	\$1352.50
	Figures carried forward to page (2).....	\$2677.23

Mr. James A. Dawson
Re: Contract HQ 1/75 - Meeting Halls - Partial
Estimate #3 for Change No. 400, 400A to
400G, Inclusive

November 16, 1951
(Page .2.)

CHANGE ITEM #:	Description:	TOTALS:
Figures brought forward from page (1).....		\$2,677.23
17	Furnish necessary labor and materials to connect Garbish Can Cleaner, with proper water and steam connection, in 3rd basement, Meeting Hall area as outlined to Mr. Hannegan of Headquarters Planning.	\$ 799.74
20	Provide temporary electric service for the Meeting Hall area, on a 24 basis, effective 1 September through 30 September 1951.	\$2,893.26
TOTAL ADDITION - THIS PARTIAL ESTIMATE.....		\$6,370.23


Attached hereto are four (4) photostatic copies of breakdown of Partial Estimate #3 for Change No. 400 and Sheet #1 gives further breakdown of the above figure.

Also, attached hereto, is one (1) copy of each of the Daily Invoices and Sub-contract and Material Invoices which are listed in the first column of the photostatic copies of the breakdown.

Will you kindly issue a Change Order-ADDITION in the amount of \$6,370.23 to cover the costs itemized above. Estimates covering additional costs other than those itemized herein will be submitted at a later date.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG:CER:amc
attach.

UNITED NATIONS CONTRACT HQ 1/75 MEETING BREAKDOWN OF PARTIAL ESTIMATE NO. 3 FOR

INVOICE NO. & DATE	CHANGE No. ITC					
	7	15	16	17	20	1
FISCHBACH & MOORE 16577 9/30/51	45868					
FISCHBACH & MOORE 16579 9/30/51		8660			71851	
EUGENE DUKLAUER 10/17/51 307			128724			
JEREMIAH BURNS 8/21/51 440			1496			
T.A. O'ROURKE 8/4/51			5030			
EUGENE DUKLAUER 9/27/51				16211		
KERRY SAUNDERS 9/11/51 16570				63763		
FISCHBACH & MOORE 9/30/51					217475	
Net Totals	45868	8660	135260	79974	789376	

NOTE: "A" INDICATES ITEMS WORK COMPLETED

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

November 30, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York 17, N. Y.

RE: CONTRACT HQ 1/75 - MEETING HALLS AND COVER OVER EAST RIVER DRIVE
PARTIAL ESTIMATE #4 for CHANGE NOS. 400, 400A
to 400G INCLUSIVE
"Added Costs Involved by Work Required for
Early Occupancy of the Meeting Halls"

References: a) United Nations Letter (Dawson) to FTWS, Inc. dated 2/20/51
b) " " " " " " " " 3/12/51
c) " " " " " " " " 3/2/51
d) " " " " " " " " 3/13/51
e) " " " " " " " " 6/11/51
f) " " " " " " " " 6/11/51
g) " " " " " " " " 7/2/51
h) " " " " " " " " 7/25/51
i) FTWS, Inc. Letter (Grogan) to United Nations dated 3/6/51
j) " " " " " " " " 4/3/51
k) " " " " " " " " 6/26/51
l) " " " " " " " " 7/6/51
m) " " " " " " " " 7/30/51
n) " " " " " " " " 8/22/51
o) " " " " " " " " 9/11/51
p) " " " " " " " " 9/22/51
q) United Nations Letter (Dawson) to FTWS, Inc. dated 8/15/51
r) " " " " " " " " 9/6/51

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim additional compensation in the amount of FIVE THOUSAND SIX HUNDRED EIGHTEEN DOLLARS AND EIGHTY CENTS (\$5,618.80) for the work listed herein which is required by the above "references".

This price is broken down against Change Item Numbers as follows:

<u>Change Item #:</u>	<u>Description:</u>	<u>TOTALS:</u>
16	To cover the installation of seventeen water cooling units in the Conference Area.	\$ 114.24
18	Provide temporary steam maintenance for refrigeration system of the Meeting Hall Area, on a twenty-four hour basis, effective 1 Sept. through 30 Sept. 1951.	\$2,121.50
	Figures carried forward to page (2).....	\$2,235.74

Mr. James A. Dawson
Re: Contract HQ 1/75 - Meeting Halls - Partial Estimate
for Change Nos. 400, 400A to 400G Inclusive

November 30, 1951
Page (2)

<u>Change Item #:</u>	<u>Description:</u>	<u>TOTALS:</u>
	Figures brought forward from page (1).....	\$2,235.74
19	Provide temporary ventilation in Meeting Hall Area on a twenty-four hour basis, effective 1 Sept. through 30 Sept. 1951.	\$3,357.68
51	Install a temporary wooden door in the 2nd-basement, Garage, to provide a storage room for Telecommunications Equipment.	<u>25.38</u>
	TOTAL ADDITION - THIS PARTIAL ESTIMATE.....	\$5,618.80

Attached hereto are four (4) photostatic copies of breakdown of Partial Estimate #4 for Change No. 400 and Sheet #1 which gives further breakdown of the above figures.

Also, attached hereto, is one (1) copy of each of the Daily Invoices and Sub-contract and Material Invoices which are listed in the first column of the photostatic copies of the breakdown.

Will you kindly issue a Change Order-ADDITION in the amount of \$5,618.80 to cover the costs itemized above. Estimates covering additional costs other than those itemized herein will be submitted at a later date.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



H. J. Grogan
Project Manager

MLJ:CER:amc
attach.

UNITED NATIONS CONTRACT HQ 1175-MEE BREAKDOWN OF PARTIAL ESTIMATE

INVOICE Nos. & DATE	CHANGE No.	
	"A" 18	"A" 19
EUGENE DUKLAVER, INC. 10/25/51	11424	
KERRY SAUNDERS, INC. 10/25/51		212150
KERRY SAUNDERS, INC. 10/25/51		335768
FULLER TURNER WALLS, SLATTERY 10/25/51		
MURRAY HILL HOWE CO. 10/25/51		
FOAB - SEPT. PAYROLLS 10/25/51		
MT#54798		
NET TOTALS	11424	212150 335768

NOTE "A" INDICATES ITEMS WORK COMPLETED

UNITED NATIONS CONTRACT HQ 1175-MEE BREAKDOWN OF PARTIAL ESTIMATE

	INVOICE Nos. & DATE	CHANGE No.		
		16	"A" 18	"A" 19
EUGENE DUKLAVER, INC.	10/24/51	114.24		
KERRY SAUNDERS, INC.	10/24/51		212.50	
KERRY SAUNDERS, INC.	10/24/51			335.768
FULLER TURNER WALLS, SLATTERY	10/24/51			
MURRAY HILL HOWE CO.	10/24/51			
FOAB - SEPT. PAYROLLS	MT#54798			
NET TOTALS		114.24	212.50	335.768

NOTE "A" INDICATES ITEMS WORK COMPLETED

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

December 21, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York 17, N.Y.

RE: CONTRACT HQ 1/75 - MEETING HALLS AND COVER OVER EAST RIVER DRIVE
ESTIMATE FOR CHANGE NO. 336
"Protection of Carpet and Other Finish Surfaces"
in "Bar" Areas of South & North Lounges"

References: a) United Nations Letter (Dawson) to FTWS, dated 31 August 1951
b) FTWS, Inc. Letter (Grogan) to United Nations dated Sept. 17, 1951

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we are pleased to advise you that there will be no change in our total guaranteed maximum cost price due to changes required by the above "references".

Will you kindly acknowledge receipt of and acceptance of this estimate.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG:CER:amc

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

December 21, 1951 *file*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, N.Y.

RE: Contract HQ 1/75 - Meeting Halls & Cover Over East River Drive
ESTIMATE FOR CHANGE NO. 348
Added Ventilation Systems in Third Basement

References:

- (a) Mr. James A. Dawson's letter dated 6/26/51 to FTWS, Inc.
- (b) FTWS, Inc. letter dated 8/13/51 to Mr. James A. Dawson,
("Request for Price No. 28")
- (c) Mr. James A. Dawson's letter dated 11/8/51 to FTWS, Inc.
- (d) All "Reference" letters and drawings mentioned in
Reference (c)
- (e) FTWS, Inc. letter (Grogan) to U.N. dated 11/16/51 (C.O. 348)

Dear Mr. Dawson:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of SEVENTEEN THOUSAND SEVEN HUNDRED SEVENTY-FOUR DOLLARS (\$17,774.00) for the changes in the work itemized herein, which are required by the above references.

This estimate is broken down as follows:

PART V - SECTION A - HEATING, VENTILATING & AIR CONDITIONING WORK
(Kerby Saunders, Inc.)

1. Estimate for Paint Shop Exhaust - 8/1/51	\$2975.00
2. Estimate for Carpenter Shop Dust Collector 8/1/51	7469.00
3. Estimate for Battery Room Exhaust - 8/1/51	635.00
4. Estimate for Machine Shop Forge Exhaust - 8/2/51	2145.00
5. Estimate for Caustic Soda Exhaust - 8/2/51	3044.00
TOTAL - THIS SECTION \$16,268.00	

PART V - SECTION D - ELECTRICAL WORK & FIXTURES
(Fischbach & Moore, Inc.)

1. Estimate for Paint Shop Exhaust - 10/26/51	\$	398.00
2. Estimate for Carpenter Shop Dust Collector		
10/26/51		196.00
3. Estimate for Battery Room Exhaust - 10/26/51		88.00
4. Estimate for Machine Shop Forge Exhaust		
10/26/51		273.00
5. Estimate for Caustic Soda Exhaust 10/26/51		551.00
TOTAL THIS SECTION		1506.00
TOTAL - THIS ESTIMATE		<u>\$17,774.00</u>

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

- Page 2 -

Dec. 21, 1951

RE: HQ 1/75 - ESTIMATE FOR CHANGE NO. 348


Attached is one (1) copy of each of Kerby Saunders, Inc. estimates noted above, together with three (3) copies of each of Fischbach & Moore's estimates, Sheets 1 to 5 inclusive, giving detail of work included in their estimates.

No charges are included in this estimate for patching by Architectural trades.

Will you kindly issue a Change Order-Addition in the amount of \$17,774.00 to cover the work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-S LATTERY, INC.


M. J. Grogan
Project Manager

MJG/CER/lbr
Attachments

JZ/ml
cc: Zunser
McLeod
Healy
Van Name

HPO
dist

8 January 1952

120-5-18-8

Re: Contract HQ 1/75 - Meeting Halls and
Cover Over East River Drive -
Notification of Change No. 88 (R.P. No. 41)
Furnish and Install Water Meters on Hot and
Cold Water Supplies to Truck Repair Shop; Room 3B-27

Gentlemen,

.....

Please be advised that the work covered by the attached Notification of Change No. 88 (R. P. No. 41) was authorized by us in our letter to you, dated 14 December 1951, subject: Change Order No. 400, under the 2nd item of United Nations Buildings Management Service Work Order No. 400, Item 38, dated 12 December 1951.

Very truly yours,

Joseph Zunser
Assistant Co-Ordinator of Construction
Headquarters Planning Office

NOTIFICATION OF CHANGE

Date: December 11, 1951

TO: Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 1272, United Nations
New York 17, New York

N. C. # 88

Building: MEETING HALLS AND COVER OVER EAST RIVER DRIVE

Reference Information: Mr. James A. Dawson's letter dated 12/7/51 to FTWS, Inc.

Description of Changes: Furnish and Install Water Meters on Hot & Cold Water Supplies
to Truck Repair Shop; Room 3B-27.

The above contemplated change affects the branches of the work indicated by X marks.
There is shown below a quick estimate of the approximate cost of the change merely to indicate
its magnitude and to assist the Owner in determining whether or not the change should be made.

() F-T-W-S Inc. Work	() Construction Insulation	() Painting & Plaster
() Structural, St. al.	() Metal, Doors, Frames & Tris	() Venetian Type Blinds
() Concrete Construction Work	() Roll-up Steel Doors	() Resilient Floor
() Concrete Slabs & Fireproofing	() Metal Toilet Enclosures	() Covering
() Floor & Roof Fill	() Hollow Metal Partitions	() Miscellaneous
() Finish Cement Work	() Marble Work	() Accessories
() Masonry-Mortars	() Ceramic Tile	() Heating, Ventilating
() Waterproofing(Membrane Spondral)	() Terrazzo Work	() & Air Conditioning
() Dampproofing (Mastic)	() Furring & Lathing	(X) Plumbing
() Caulking	() Plastering	() Sprinklers
() Cut Stonework	() Acoustical Treatment	() Electrical
() Roofing (built-up)	() Sound Conditioning	() Sheet Metal Work
() Carpentry & Millwork	() Miscellaneous Iron	() Glass & Glazing
() Ornamental Metal Work	() Finish Hardware	

The Approximate Total Cost of this Change is \$ 260. (ADDITION) No Painting Included.

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and
permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By *M. J. Hogan* Dates *12/11/51*
Project Manager

The above change will not be made and the
work is to proceed in accordance with the
existing Contract Requirements.

You are hereby instructed to proceed with the
work in accordance with this N.C. and issue
P.W.O.'s as required. Price adjustments to be
made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By: _____ Date: _____

By: _____ Date: _____

NOTE: Mr. Van Name has authorized the purchase of these water meters.

JZ/ml

7 January 1952


120-5-18-8

Re: Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive
Change Order No. 400 - Item 40

Gentlemen,

..... We are sending you herewith the following authorization issued by the United Nations Buildings Management Service for items of work to be done under Change No. 400, Meeting Halls:

<u>Date</u>	<u>Item</u>	<u>Description</u>
17 December 1951	No. 40	Telecommunications - Testing and Maintenance Areas, 2nd Basement, General Assembly Building Furnish and install electric conduit and facilities for connecting equipment as shown on Telecommunications Layout Drawing No. 2BSK1, dated 7 December 1951 as marked in red and as discussed with Mr. Seelman.

 It is indicated in the order that the estimated cost of this work is \$1,092.00. This estimate has been authenticated by you and allocated by the Buildings Management Service of the United Nations and this amount of money is not to be exceeded.

Very truly yours,

Joseph Zunsner
Assistant Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

JZ/ml/eh

cc: Harrison
McLeod
Zunser
Harris
Healy
Hopper
Van Name
Aussem
Egan, Hall

JPO
distribution

28 December 1951

Delivered ^{TRY} By messenger

120-5-18-8

Re: Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive
Punch List No. 4

Gentlemen:

Attached are 25 copies of Punch List No. 4 consisting of items required to be put in acceptable condition preparatory to the acceptance of the work as required by the contract, as follows:

- | | | | |
|--------------------------|---------------------|------------------------|--------|
| 1. Architectural | Neck, 41' Level | dated 19 December 1951 | 1 page |
| 2. Architectural | Neck, Stair 46 & 47 | dated 19 December 1951 | 1 page |
| 3. Architectural | Neck, 53' Level | dated 19 December 1951 | 1 page |
| 4. Heating & Ventilating | List of Exceptions | dated 19 December 1951 | 1 page |
| 5. Electrical | | dated 26 December 1951 | 1 page |

Kindly let me know when the condition of the various items of work included on the punch list has been rectified and ready for re-inspection.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Punch List No. 4

UNITED NATIONS
HEADQUARTERS PLANNING OFFICE

PUNCH LIST - NECK 41st LEVEL
Meeting Halls - Contract HQ 1/75

- Space 100 Lay asphalt tile floor and set base.
Hang doors.
Install glass in partitions and doors.
- " 166 Lay asphalt tile floor and set base.
Hang doors.
Install glass in partitions and doors.
Complete aluminum trim at windows.
Complete escalator.
Close up opening in expansion joint.
Patch cement floor.
Plaster doesn't cover heating pipes - correct same.
Plaster ceiling.
- " 165 Lay asphalt tile floor and set base.
Hang doors.
Install glass in partitions and doors.
Complete aluminum trim at windows.
Patch cement floor.
Plaster doesn't cover heating pipes - correct same.
Plaster ceiling.
Replace broken glass in north wall.

BRANCH REGISTRY

#1065
WFH:lvt
19 December 1951
Page 1 of 1

UNITED NATIONS
HEADQUARTERS PLANNING OFFICE

PUNCH LIST - NECK Stair 46 & 47
Meeting Halls - Contract HQ 1/75

Set terrazzo treads & risers.
Rub concrete soffit.
Install hand rails.
Complete plastering of stair wall.
Level joint between plaster and concrete soffit of stair north
and 53^d level.

General Caulk joint between stone and expansion joint.
Clean stone.
Repair fire damage.
Paint all spaces.
Complete electric & heating work.
Glass in south windows where material hoist was, not in center
of rabbit - correct same.

#1064
WFH:lvt
19 December 1951
Page 1 of 1

UNITED NATIONS
HEADQUARTERS PLANNING OFFICE

PUNCH LIST - Neck 53' LEVEL
Meeting Halls - Contract HQ 1/75

Line up diffusers in ceiling near west wall.

Space 200

Set asphalt tile base.
Hang doors.
Install glass in partitions and doors.

" 252

Patch cement floor.
Set asphalt tile base.
Hang doors.
Install glass in partition and doors.
Plaster ceiling.

" 253

Lay cement floor.
Set asphalt tile base.
Hang doors.
Install glass in partitions and doors and soffit under north ramp.
Complete plastering ceiling.

68'4" LEVEL

" 358

Lay asphalt tile and set base.
Patch cement floor.
Plaster doesn't cover heating pipes - correct same.
Plaster ceiling.

UNITED NATIONS
HEADQUARTERS PLANNING OFFICE

PUNCH LIST - LIST OF EXCEPTIONS, HEATING & VENTILATING
Meeting Halls - Contract HQ 1/75

Fan Room #1	Space around access door frames not completed. Escutcheons missing.
" " #4	Thermostat missing on panel heating control board. Chilled water line escutcheon missing.
2nd Bsmt. Stock Room	Panel heating pipe concrete to be patched.
Fan Room #5	Remove excess pipe material.
" " #6	Escutcheons missing. Vibration 302 B20 system.
" " #18	Complete draft guage. Escutcheon missing.
" " #19	Complete draft guage.
" " #20	" " " Escutcheon missing.
" " #22	Complete draft guage.
" " #21	Complete damper regulators.
" " #9	Noise in Council Room #2.
	Balance of Fan Rooms completed.

Paint duct work back of grilles as called for

#1067
WFH:lvt
26 Dec 1951
Page 1 of 1

UNITED NATIONS
HEADQUARTERS PLANNING OFFICE

PUNCH LIST - ELECTRICAL
Meeting Halls - Contract HQ 1/75

Space around louvres in Fixtures Delegates Dining Room.

Switch & Receptacle Plates.

Completion

P.R.V. alarm.
Watchmans Report.
Water Flow Alarm.
Sprinkler Alarm.

Stairway (T) Fixtures missing various locations.

Security
Council

Ceiling units to be corrected.
750 and 300 w. lamps to be installed.

Fuses for all panels.

120-5-18-8✓
JJHe/js
cc: Bohanon
Nelson
Healy-2
Harris
Hopper
Zunser
VanName
McLeod

26 December 1951

Re: General Assembly and Northerly Portion
of Parking Garage - Contract HQ 1/82
Carpentry & Millwork
Veneer for Wood Railings in Assembly Hall

Gentlemen,

This is in answer to your letter of 14 December 1951 wherein you listed the veneer samples handed to our J. J. Healy on December 13, 1951, and wherein you requested us to select two (2) of the flitches of veneer for the above subject use.

Be advised that we have selected the following numbered samples:

1/256/3-1
1/232/3-2
1/256/3B

and telephoned your Mr. P. DelVecchio on 16 December 1951 this same information.

Please finish samples of these flitches and submit them for our formal approval.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N. Y.

170-5-18-8✓

JJHe/js

cc: Aussem
Nelson
Healy-2
Harris
Hopper
Zunser
VanName
McLeod

26 December 1951

Re: Meeting Halls and Cover Over East River Drive
Contract HQ 1/75
Asphalt Tile and Soundproof Doors

Gentlemen,

In your letter of 10 December 1951 you refer to performing the work which will make the seals in the soundproof doors of the booths function properly and you state that four (4) booth doors at the 32'-4" level were selected and the work was performed to achieve this proper seal.


We confirm the statement therein that our Messrs. Hopper and Aussem inspected these door openings on Friday, December 7, 1951, and stated that the seal of these doors was satisfactory.

Proceed similarly to effect the proper seal for the remaining doors.

All this work shall be done at no change to the Contract Price.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

 Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N. Y.

120-5-18-8 ✓
JZ/eh

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

21 December 1951

Re: REVISED ESTIMATE FOR CHANGE NO. 300
Painting Revisions - Economic &
Social Council Chamber Ceiling
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$2,492.03 for the full performance and completion of the work required by Change No. 300, as submitted by you in your estimate dated 11 December 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED ~~by~~ for
THE COMPTROLLER

L. Korenstein
Date 26 Dec 1951

APPROVED for
THE LEGAL DEPARTMENT

Joseph P. [unclear]
Date 26 Dec 51

JZ/ml
cc: Zunser
McLeod
Hopper
Healy

20 December 1951

Re: Contract HQ 1/75 - Meeting Halls and
Covering Over East River Drive
Painting Subcontract (Wallpaper)

Gentlemen,


According to our records, fifty (50) rolls of wallpaper, No. P-570, "Trains" designed by Steinberg, each single roll 27" x 15' long were turned over to Mr. Bob Frank, who, we understand turned them over to the painter foreman, who gave them to the wallpaper hanger.

Everybody agrees that so far as we can determine, both your people and ours, that the fifty (50) rolls were received and everybody agrees that the work was completed with forty-two (42) rolls. The United Nations, therefore, requests that the remaining eight (8) rolls be returned for our use. If the rolls cannot be found, they may be obtained at the Patterson Fabrics, Inc., 509 Madison Avenue, New York 22, N.Y., and shall be returned to the United Nations at the contractor's expense.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.



170-5-18-8✓

JJHe/hg

cc:Mr. Aussem
Nelson
Healy -2
Harris
Hopper
Zunser
Van Name
McLeod

20 December 1951

Re: Meeting Halls and Cover Over East
River Drive - Contract HQ 1/75
Painting and Finishing -
Lettering Painted Numbers

Gentlemen,

Please refer to your letters of 4 October 1951, 30 October 1951,
and 15 November 1951 wherein you request information reference the
lettering and/or numbering of doors throughout the Meeting Halls as
promptly as possible.

We are assembling this and estimate that we shall be able to
furnish you the required information about 1 January 1952.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N. Y.

120-5-18-8
JZ/eh

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

20 December 1951

Re: PARTIAL ESTIMATE #2
FOR CHANGE NO. 292
Revisions to Plumbing Work
Originating in the Field
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$68.49 for the full performance and completion of the work required by Change No. 292, as submitted by you in your estimate dated 11 December 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office



Fuller-Turner-Walsh-Slaterry, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED ☒ for
THE COMPTROLLER

Date

20 Dec 1951

APPROVED for
THE LEGAL DEPARTMENT

Date

20 Dec 51

120-5-18-81

JZ/eh

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

20 December 1951

Re: CHANGE ORDER NO. 327
Furring, Lathing & Plastering Change
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$42.68 for the full performance and completion of the work required by Change No. 327, as submitted by you in your estimate dated 12 December 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED ~~by~~ for
THE COMPTROLLER

L. Rosen
Date 20 Dec 1951

APPROVED for
THE LEGAL DEPARTMENT

W. H. 2. Lee
Date 20 Dec 1951

170-5-18-8
JZ/eh

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

20 December 1951

Re: PARTIAL ESTIMATE #2
FOR CHANGE NO. 294
Revisions to Electrical Work
Originating in the Field
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$525.41 for the full performance and completion of the work required by Change No. 294, as submitted by you in your estimate dated 11 December 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED for
THE COMPTROLLER

Date 20 Dec 1951

APPROVED for
THE LEGAL DEPARTMENT

Date 20 Dec 51

170-5-18-8✓

JZ/eh

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

20 December 1951

Re: (REV.) CHANGE NO. 329 & CHANGE
ESTIMATE NO. 329 COMBINED
Hoisting Charges for Nathan-
Straus-Duparquet, Inc.
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive


Gentlemen,

You are hereby notified that the lump sum amount of \$124.03 for the full performance and completion of the work required by Change No. 329, as submitted by you in your estimate dated 29 November 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office


Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED ^{by} for
THE COMPTROLLER

L. Rosenblatt
Date *20 Dec 1951*

APPROVED for
THE LEGAL DEPARTMENT

W. J. J. J.
Date *20 Dec 51*

170-5-18-8 ✓
JZ/eh

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

20 December 1951

Re: CHANGE ORDER NO. 222 & 222A
Duplex Outlets at Pneumatic Tube
Stations at 1st Floor and 2nd Basement
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,


You are hereby notified that the lump sum amount of \$75.31 for the full performance and completion of the work required by Change Nos. 222 & 222A, as submitted by you in your estimate dated 12 December 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED /for
THE COMPTROLLER

Date: 16 Dec 1951

APPROVED for
THE LEGAL DEPARTMENT


Date: 16 Dec 1951

120-5-18-8✓
JZ/eh

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

20 December 1951

Re: PARTIAL ESTIMATE #6
FOR CHANGE NO. 306
Revisions to Work of Architectural
Trades Originating in the Field
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$1,814.72 for the full performance and completion of the work required by Change No. 306, as submitted by you in your estimate dated 29 November 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.


All other provisions of the contract shall remain in full force and effect.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

APPROVED ~~by~~ for
THE COMPTROLLER

L. Rosenblatt
Date 26 Dec 1951


Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED for
THE LEGAL DEPARTMENT

one H. P. Lee
Date 26 Dec 51

19 December 1951

Re: Structural Steel for
Meeting Hall Building and
Cover Over East River Drive

Dear Mr. Hiener,

The following items applicable to our contract with American Bridge Company for the steel construction in the Meeting Halls Building and Covering Over East River Drive were included in our payment of 29 November 1951:

Construction costs	\$302,676.75
Amounts previously retained	<u>241,525.00</u>
	<u>\$544,201.75</u>

With the payment of \$302,676.75 included above, the gross construction costs for structural steel amount to \$2,718,626.75. Since this amount exceeds the allowance in your contract of \$2,500,000 by \$218,626.75, it will be in order to increase the total maximum guaranteed cost price by the latter amount.

The effect of the foregoing adjustment for the processing of your future requisitions under Contract HQ 1/75, unless adjusted subsequently, will be to increase the structural steel item in the adjusted contract column to \$2,718,626.75 and the same amount in the total work completed column.

Provision for the foregoing adjustment is contained in Section 8, Paragraph 3, Page 12 of Contract No. HQ 1/75.

Very truly yours,

H. L. McLeod
Comptroller
Headquarters Planning Office

JDMcC
Mr. H. A. Hiener
Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N. Y.

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

19 December 1951

Re: PARTIAL ESTIMATE #2 FOR CHANGE NO.
260 & 260A
Revisions to Reproduction Area
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$14,066.44 for the full performance and completion of the work required by Partial Estimate #2 for Change Nos. 260 & 260A, as submitted by you in your estimate dated 4 September 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

Wallace K. Harrison
Director of Planning
Headquarters Planning Office

APPROVED *W*/for
THE COMPTROLLER

Chosen
76 Dec 1951

APPROVED for
THE LEGAL DEPARTMENT

Date

W. K. Harrison
76 Dec 51

Fuller
Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, New York

170-5-18-8/
JZ/ml
cc: Zunser
Seelman
Hopper
Van Name
Nealy

19 December 1951

Re: Contract HQ 1/75 - Meeting Halls and
Cover Over East River Drive
Rolling Shutter Doors

Gentlemen,


..... Attached is a copy of a memorandum dated 18 December 1951 from Mr. E. A. Van Name, Chief Engineer, Buildings Management Service, United Nations, requesting that the electrically operated rolling doors in the Meeting Halls building on the loading platform and along the Service Drive to the various shops and entrances to the garage be put in first-class, operable condition permanently.

Since the motors and limit switches have been repaired on numerous occasions, we are of the opinion that there is a mechanical difficulty in the door-operating mechanism itself and since it is expected that the United Nations co-operative service station on the Service Drive will be opened on the 5th of January, 1952, it is of the utmost importance that this matter be taken up with the manufacturer immediately and that the fault be corrected before that date so that these doors may operate trouble-free.

It is urgent that we receive your help and cooperation in this matter.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

 Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

120-5-18-8✓

JZ/ml/eh

cc: Zunser
McLeod
Healy
Hannegan
Rumpelstin
Hopper

19 December 1951

Re: Contract HQ 1/75 - Meeting Halls and
Covering Over East River Drive
Change No. 9-1/2 - Cleaning of Exposed
Pipes in Refrigeration Room Prior to
Painting


Gentlemen,

I have your letter dated 11 December 1951 transmitting Change No. 9-1/2 for the cleaning of the exposed pipes in the Refrigeration Room prior to painting. You also state the following:

"As we have told Mr. Zunser in several conversations, we maintain that you have failed to require by your specifications the cleaning of these pipes because you failed to specify a prime coat which would have required the cleaning. The task of cleaning the subject pipe has been greatly increased by the fact that the refrigeration system was operated most of the summer of 1951. During that period the pipe was covered with condensation due to the temperature of the water in it. This condensation prevented its painting and contributed to the rapid rusting of it.

"However, we acknowledge that the pipe would have to be cleaned before it received the two finish coats of paint specified under the Architectural Specifications. We, are, therefore, requesting your authority by Change No. 9-1/2 to issue a Change Order Addition to J. I. Hass Co., Inc. to cover this additional work. The issuance of this Change Order will not increase or decrease the Contract Price."

Paragraph AllB-27, "PAINTING," of the Refrigerating Plant specifications reads in part as follows:

- 
- "b. All metal surfaces, whether painted in the shop, factory, or in the field, shall first be thoroughly wire brushed and cleaned of all dirt, rust, grease or other foreign matter before the priming coat is applied.
 - "c. All equipment shall have factory prime coat."

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

19 December 1951

Mr. Reese is evidently of the opinion, first, that because we state that all equipment shall have a factory prime coat, that, therefore, no piping shall have a factory prime coat. Secondly, that when we state that all metal surfaces "shall first be thoroughly wire brushed and cleaned of all dirt, rust, grease or other foreign matter before the priming coat is applied." therefore, we do not include piping under metal surfaces. We do not agree with either of these conclusions. We believe that the general painting specifications are explicit, as well as the painting specifications under the Refrigerating Plant work, that all surfaces, whether painted in the shop, factory, or in the field, shall first be thoroughly cleaned before painting. Mr. Reese and the subcontractor evidently agree that we are entitled to the two finish coats, but that we are not entitled to have the surface cleaned before painting. This is a violation of all the precepts of first-class work and we feel that wherever painting is required, the surface must be clean before the paint is applied.

Although it may not bear directly in this discussion, I would like to call to your attention that the requirements under the Secretariat contract, as stated under Paragraph A1-16, "PAINTING," Page V-A1-9 of the Heating, Ventilating and Air Conditioning specifications of the Secretariat Building, are similar to the requirements of the Refrigeration Room herein discussed and that on the basis of that specification the pipes were cleaned and painted. The specifications were apparently clear to you then.

Mr. Reese's statements in the first paragraph quoted above that "The task of cleaning the subject pipe has been greatly increased by the fact that the refrigeration system was operated most of the summer of 1951.", that, "During that period the pipe was covered with condensation due to the temperature of the water in it.", and that "This condensation prevented its painting and contributed to the rapid rusting of it," are, in themselves, a self indictment of the poor conditions in which the system was turned over to us for operation. According to our inspectors, much of the piping and equipment was rusted, some of the equipment bespattered with paint and, in general, our efforts to get the place cleaned up were unsuccessful.

We, therefore, disagree that the United Nations should pay any additional sum for the cleaning of the pipe as we feel that it is required and included under the terms of the contract as specified.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

170-5-18-8✓

JZ/ml/eh

cc: Zunser
Van Name
Hopper
Hannegan
McLeod

18 December 1951

Re: Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive-
Plumbing Work - Water Meters to
Sub Meter Truck Repair Shop Water
Supply

Gentlemen,

I have your letter dated 13 December 1951 submitting a breakdown estimate of cost for furnishing and installing the required water meters, valves, pipe, fittings, insulation and labor necessary to sub-meter the hot and cold water supplies to Room No. 3B-27 (Truck Repair Shop) in the Meeting Halls in the amount of \$260.00 and requesting verbal authority by telephone in order to do this work.

The authorization for Change Order No. 400, Item 38, issued by Mr. E. A. Van Name on 12 December 1951 and transmitted to you on 14 December 1951, is your authorization to perform this work.

Kindly see to it that the total amount is not exceeded.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

December 14, 1951

DEC 14 1951

myth
Fuller
W

Mr. James A. Dawson
Co Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, N. Y.

Re: Meeting Halls -- Contract HQ 1/75

Dear Sir:

We are attaching hereto three (3) signed copies each of the following Change Orders:-

#34	- Addition - General Bronze Corp. -	\$ 702.30
#49	- Addition - Fischbach & Moore, Inc. -	5,968.46
#50	- Addition - " " -	2,114.00
#60	- Addition - Brennan & Sloan & Knickerbocker -	\$46.79
#61	- Addition - " " " -	2,047.62

Meeting Halls Contract.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener

H. A. Hiener
Office Manager

HAH:vg
enc.

(100-5-18-8 ✓)

JZ/eh

cc: Zunser
Hopper
Begley
Coke
Bolduc
Herman
Rosenstein
Carbone

14 December 1951

Re: Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive
Change Order No. 400

Gentlemen,

..... We are sending you herewith the following authorization issued by the United Nations Buildings Management Service for items of work to be done under Change No. 400, Meeting Halls:

<u>Date</u>	<u>Item</u>
12 December 1951	No. 38

1. Install electric meter and panel, change circuits to meter lighting and air compressor unit. (Air Compressor to be provided by CO-Operative.)
2. Furnish and install water meters on hot and cold water lines. Provide two hose line connections with hot and cold supply to each for car washing south of sink and compressor unit. See E. Van Name for location.
3. Install approximately 24 linear feet of existing National type, steel and glass partition in accordance with attached plan. Upper glass lights to remain, center glass panels to be clear glass. Provide plate glass panel with 12" wide x 6" high pass opening at rail level and 4" dia speak hole. Plate glass panel to be set in door. Provide two coats of paint.

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Fuller-Turner-Walsh-Slattery, Inc.

14 December 1951

Contract HQ 1/75 - Change No. 400

It is indicated in the order that the estimated cost of this work is \$1,225.00. This estimate has been authenticated by you and allocated by the Buildings Management Service of the United Nations and this amount of money is not to be exceeded.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

170-5-18-8✓

JJHa/eh

cc: Zunser
Hopper
Hannegan
Seelman
Van Name

14 December 1951

Attention: Mr. C. E. Reese, Project Engineer

Re: Contract HQ 1/75 - Meeting Halls and
Cover Over East River Drive - Gas
Installation Kitchen and Cafeteria
Area - (Plumbing Work)

Gentlemen,

We have your letter dated 11 December, 1951, in which you request we issue an acceptance of the gas system and issue instructions to maintain same as it is your understanding that the system has and is being used by Nathan Strauss-Duparquet Company to test and regulate the various pieces of equipment installed by them in the Kitchen Area of the Meeting Halls, since December 3, 1951.

Please be advised, we formally notified your office by letter dated 16 November, 1951, accepting the Plumbing Work all as performed by you under your Contract HQ 1/75, Meeting Halls and Covering Over East River Drive, except for all of the provisions and requirements of the Contract Plans and Specifications, effective as of 8:00 A.M. Monday, 19 November, 1951. This acceptance also included that portion of the gas piping system serving the Kitchen Area which had been furnished and installed by you as an addition to the Plumbing Contract including the final gas connections to the various pieces of kitchen equipment and which was tested and approved prior to date of acceptance. The use of gas to test and regulate the various pieces of equipment by Nathan Strauss-Duparquet Company is beyond the scope of work under your contract. This is a requirement of the Contract between the Owners i.e. United Nations and Nathan Strauss-Duparquet Company.

Therefore, we do not find it necessary to issue to you an additional acceptance of the work performed and accepted under your Contract.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Miss. L. Don't have a 400 order from Van on this subject. (F)
Fuller-Turner-Walsh-Slattey, Inc.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

December 13, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive
Plumbing Work - Water Meters to
Sub Meter Truck Repair Shop Water
Supply

Dear Mr. Dawson:

This will acknowledge receipt of your letter, date 7 December 1951, requesting a breakdown estimate of cost of furnishing and installing the required water meters, valves, pipe, fittings, insulation and labor necessary to sub-meter the hot and cold water supplies to room No. 3B-27 (Truck Repair Shop) Meeting Halls.

Just prior to the receipt of this letter, Mr. E. A. Van Name, of the United Nations, contacted our Mr. C. W. Bartley and asked that he furnish him with an estimate at the earliest possible moment as he was very desirous of having this work done before January 1, 1951.

We received a firm price from our subcontractor, Eugene Duklauer, Inc., of Two Hundred and Sixty Dollars and No Cents (\$260.00) to furnish and install the meters as per instructions in your letter. We contacted Mr. Van Name and advised him of the cost, and in accordance with his verbal instructions we advised Eugene Duklauer, Inc. to purchase the required water meters, valves, etc., but not to start installation until authorized by this office.

If this meets with your approval, we will assign a Change Order No. 400, Item No. to be furnished by you, and instruct them to proceed with the work, total cost of which is not to exceed Two Hundred and Sixty Dollars and No Cents (\$260.00).

We would appreciate your giving us verbal authority by telephone and confirming it later by letter.

Very truly yours,

Fuller-Turner-Walsh-Slattey, Inc.

C. E. Reese
Project Engineer

CER/CWB/bm

cc: Mr. J.J. Hannegan, UNHPO
Eugene Duklauer, Inc., Main Office
" " " , Att: Mr. F. Hill

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

December 13, 1951

DEC 14 1951

Mr. James A. Dawson
Co Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

Re: Meeting Halls -- Contract HQ 1/75

Gentlemen:

We are attaching hereto three (3) signed copies of each of the following Change Orders:-

#40 - Addition - J. I. Hass Co., Inc. -	\$82.80
#38 - Addition - "	514.74
#39 - Addition - "	290.22
#37 - Addition - "	55.20
#36 - Addition - "	46.00
#35 - Addition - "	1,843.45

Meeting Halls Contract.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener

H. A. Hiener
Office Manager

HAH:vg
encls.

*Let Palmer
Hopper - Hannegan
12/14/51*

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

*DEC
Mrs. Tyler*

December 13, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Gen files

Re: Contract HQ 1/75 - Meeting
Halls and Cover Over East
River Drive
Edwards Co. Shop Drawings
Electrical

Dear Mr. Dawson:

We submit herewith six (6) copies of the following Edwards
Company's shop drawing for your approval:

Drawing No. F-327-R, dated 12/6/51, Interconnection
Diagram of Sprinkler Alarm, Emergency Alarm
and Library Fire Detector Annunciator Panels
in Sections B, C, D, E, F and H of Fire
Control Room.

Please return three (3) copies of this drawing with your
approval to this office, at your earliest convenience.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/CWB/bm

ISSUANCE OF DRAWINGS

OFFICE COPY

13 December 1951

20 December 1951

Meeting Halls
Fuller-Turner-Walsh-Slattery

hand


Submitted by Fischbach & Moore (Edwards Co. Dwg.)

2 F-327-R 6 Dec'51 Interconnection Diagram of Sprinkler Alarm etc.
(APPROVED 19 Dec 1951 J.T.A.)

NOTE: FROM SYSKA & HENNESSY

"This drawing is approved."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."



Sv Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

December 12, 1951

DEC 12 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

Re: Meeting Halls -- Contract HQ 1/75 and General Ass'y.
& North Parking Contract HQ 1/82.

Dear Sir:

We are attaching hereto three (3) signed copies each of the following Change Orders:-

#30 - Addition -	Jeremiah Burns, Inc. -	\$ 213.21
#1 - Deduction -	Munro Dampproofings, Inc. -	\$1,710.00
#46 - Addition -	Fischbach & Moore, Inc. -	6,719.00
#48 - Addition -	" "	7,129.00
#47 - Addition -	" "	424.64
#35 - Addition -	Eugene Duklauer, Inc. -	110.15
#33 - Addition -	Eugene Duklauer, Inc. -	2,047.32
#32 - Addition -	" "	520.97
#34 - Addition -	" "	583.93

Meeting Halls Contract.

#4 - Addition - Automatic Sprinkler Corp. - \$ 380.45

General Ass'y. & North Parking Contract.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener
H. A. Hiener
Office Manager

HAH:vg
enc.

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y. December 12, 1951

file

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: Contract HQ 1/75 - Meeting Halls & Cover Over East River Drive
ESTIMATE FOR CHANGE NO. 327
Furring, Lathing & Plastering Change

References:

- (a) Mr. James A. Dawson's letter dated 8/7/51 to FTWS, Inc.
(b) FTWS, Inc. Letter (Grogan) to U.N. dated 8/14/51 (C.O.327)

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of FORTY-TWO DOLLARS AND SIXTY-EIGHT CENTS (\$42.68) for the changes in the work itemized herein which are required by the above references.

This estimate is broken down as follows:

PART IV - SECTION 26 - PAINTING & FINISHING

(J.I. Hass Co., Inc.)

	<u>Deduct</u>	<u>Add</u>	<u>A D D</u>
1. Omit painting of exposed unfinished ceiling 100 sq.ft. @ .07/sf.	7.00		
2. Add painting of plaster ceiling 100 sq.ft. @ .10/s.f.		10.00	
	7.00	10.00	
		- 7.00	
		3.00	
15% O & P		.45	
		3.45	3.45

PART V - SECTION D - ELECTRIC WORK & FIXTURES

(Fischbach & Moore, Inc.)

1. Furnish labor for miscellaneous electric work as directed in Space 408:

Invoice No. 16525, Voucher #21395

39.23TOTAL - THIS ESTIMATE.....\$42.68

Mr. James A. Dawson
Co-Ordinator of Construction

- 2-

Dec. 12, 1951

RE: HQ 1/75 - ESTIMATE FOR CHANGE NO. 327

Attached are two (2) copies each of Fischbach & Moore's invoice noted above with Daily Labor Voucher attached. Signed copy of this voucher is now in your possession.

Please note that the costs for furring, lathing and plastering required by the above references have been included as Item 85 in our estimate for change No. 306 part 5.

Will you kindly issue a Change Order-ADDITION in the amount of \$42.68 to cover the work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG/CER/lbr
Attachments.

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

December 12, 1951 *file*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: Contract HQ 1/75 - Meeting Halls & Cover Over East River Drive
ESTIMATE FOR CHANGE NO. 222 & 222A
Duplex Outlets at Pneumatic Tube Stations
at 1st Floor and 2nd Basement

References:

- (a) Mr. James A. Dawson's letter dated 2/13/51 to FTWS, Inc.
- (b) FTWS, Inc. letter (Reese) to U.N., dated 3/13/51
- (c) Mr. James A. Dawson's letter dated 5/3/51 to FTWS, Inc.
- (d) FTWS, Inc. letter (Grogan) to U.N. dated 3/29/51 (C.O. 222)
- (e) FTWS, Inc. letter (Grogan) to U.N. dated 5/9/51 (C.O. 222A)

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of SEVENTY-FIVE DOLLARS AND THIRTY-ONE CENTS (\$75.31) for the changes in the work itemized herein, which are required by the above references.

This estimate is broken down as follows:

PART V - SECTION D - ELECTRIC WORK & FIXTURES (Fischbach & Moore, Inc.)A D D

Invoice	No. 15975	- Voucher #20539	- \$20.53
"	No. 16521	- " #20362	- 12.83
"	No. 16650	- " #21409	- 41.95
TOTAL THIS ESTIMATE			75.31

TOTAL - THIS ESTIMATE \$75.31

Attached are two (2) copies each of Fischbach & Moore's invoices noted above, with Daily Labor & Material Vouchers attached. Signed copies of these vouchers are now in your possession.

Will you kindly issue a Change Order-ADDITION in the amount of \$75.31 to cover the work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/CER/lbr
Enclosures

140-5-18-8

JZ/ml/eh

cc: Zunser

Hopper

Healy

Harris

S&H

12 December 1951

Re: Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive-
Plastering - Heating, Ventilating,
Air Conditioning

Gentlemen,

On 28 November 1951, we wrote to you stating that the scratch coat around the coils in the neck between the Meeting Halls and General Assembly was not being installed as required by the plans and specifications. Up to the present time no attempt whatsoever has been made to rectify this condition.

Will you kindly let me know immediately what steps you are taking to conform to the contract requirements as the work will not be accepted in its present condition.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

170-5-18-8 ✓

JZ/eh

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

12 December 1951

Re: CHANGE ORDER NO. 352
Paint 10 Circular Diffusers in Acoustical
Plastered Ceilings in Rooms, 412, 413, 414, 423
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$51.75 for the full performance and completion of the work required by Change Order No. 352, as submitted by you in your estimate dated 23 November 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,


James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

APPROVED by/for
THE COMPTROLLER

[Signature]
Date 17 Dec 1951

APPROVED for
THE LEGAL DEPARTMENT

[Signature]
Date 13 Dec 51

 Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

December 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting Halls and Covering Over East River Drive -
CHANGE NO. 357 - Added Valves in Chilled Water Risers

Dear Mr. Dawson:

On November 8, 1951 Mr. J. J. Zunser instructed us to proceed, at the cost of approximately \$400.00 for Kerby Saunders, Inc. work, with the furnishing and installing (including covering) of two (2) 6" valves ~~in~~ the chilled water risers located in the attic space of the General Assembly Building.

These valves are being installed so that the anti-freeze solution (Prestone) required under the contract can be introduced into the Meeting Halls chilled water piping system to prevent freezing and to make compressors #3 and/or #4 available for cooling certain areas in the Secretariat Building and Meeting Halls prior to completion of the General Assembly.

This change involves drawing the present water out of the lines and refilling them with the proper mixture of Prestone and water after the valves are installed.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. GROGAN
Project Manager

MJG/CER/eas

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file
Revised: October 17, 1951
December 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York 17, N.Y.

RE: CONTRACT HQ 1/75 - MEETING HALLS AND COVER OVER EAST RIVER DRIVE
REVISED ESTIMATE FOR CHANGE NO. 300
"Painting Revisions - Economic & Social Council
Chamber Ceiling"

References: a) Sven Markelius Blue Line Prints M21 to M24 incl., dated 4/30/51.
b) Color Chips.
c) United Nations Letter (Dawson) to FTWS, Inc. dated 5/9/51.
d) "Notification of Change #68" dated 5/9/51.
e) "Notification of Change #71" dated 5/9/51, revised 5/11/51.
f) United Nations Letter (Dawson) to FTWS dated 6/1/51 (Re: NC #68)
g) " " " " " " " " (Re: NC #71)
h) FTWS Letter (Grogan) to United Nations dated 6/12/51
i) Mr. James A. Dawson's letter dated 11/27/51 to FTWS, Inc.

Dear Sir:

This Revised Estimate is being resubmitted in accordance with the request in your letter dated November 27, 1951 (reference "i" above) and deletes the charge of \$222.17 to cover the cost of Party Chief and Transitman required on this work. Although eliminated from this estimate, we believe the charge justifiable and will hold the amount open as a claim.

In accordance with the authority and requirements of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of TWO THOUSAND FOUR HUNDRED NINETY TWO DOLLARS AND THREE CENTS (\$2492.00) to cover the cost of the additional work itemized herein which is required by the above "references".

This price is broken down as follows:

SECTION 26 - PAINT & FINISH (J. I. Hass Co., Inc.)	Add	Deduct
1. Add Paint - Concrete slabs & beam 14,024 sf @ 7¢	\$ 981.68	---
2. " " - Light troughs - 304 lf @ 30¢	91.20	---
3. " " - Plaster domes - 16 ea. @ 5.00	80.00	---
4. " " - Ducts - 4202 sf. @ 10¢	420.20	---
5. " " - Diffusers - 45 ea. @ 40¢	18.00	---
6. " " - Registers - 6 ea. @ 40¢	2.40	---
7. " " - Directional Lights - 18 ea. @ 50¢	9.00	---
8. " " - Light Fixtures - 25 ea. @ 50¢	12.50	---
9. " " - Drop Lights - 52 @ 1.00	52.00	---
10. " " - Electric Conduit - 1800 lf. @ 10¢	180.00	---
11. " " - Heat & Plumbing Pipes - 1500 lf @ 20¢	300.00	---
12. " " - Decorating	500.00	---
13. Omit " - Plaster Ceilings - 4800 sf. @ 10¢	---	\$480.00
Figures carried forward to page (2).....	\$2646.98	\$480.00

Mr. James A. Dawson
Re: Contract HQ 1/75 - Meeting Halls
Revised Estimate for Change No. 300


October 17, 1951
Revised: December 11, 1951
Page (2)

	Add	Deduct
Figures brought forward from page (1).....	\$2,646.98	\$ 480.00
	480.00	
	<u>\$2,166.98</u>	
15% O & P	325.05	
TOTAL ADDITION - THIS REVISED ESTIMATE....	<u>\$2,492.03</u>	

Will you kindly issue a Change Order-ADDITION in the amount of \$2,492.03 to cover the cost of the work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG:CER:amc

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

December 11, 1951

Mr. James A. Dawson
 Co-Ordinator of Construction
 Headquarters Planning Office
 Room 2272
 United Nations, New York 17, N.Y.

RE: CONTRACT HQ 1/75 - MEETING HALLS AND COVER OVER EAST RIVER DRIVE
PARTIAL ESTIMATE #2 FOR CHANGE NO. 294
"Revisions to Electrical Work Originating in
the Field"

References: a) FTWS, Inc. Letter (Reese) to United Nations dated 6/14/51
 b) " " " (Grogan) " " " " 6/15/51

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of FIVE HUNDRED TWENTY FIVE DOLLARS AND FORTY ONE CENTS (\$525.41) to cover the revisions to electrical work which have originated in the field, as itemized herein.

The above price is broken down as follows:-

Item No. 8 - #MH-E-5:

ADD

Addition for installing temporary light service in Space 3B15 for UN use as a women's toilet. Put on a separate circuit to be illuminated until 6 P.M. daily, Mon.-Fri. Work authorized by Mr. Hannegan 4/12/51. Fischbach & Moore, Inc. (Invoice No. 15958)..... 18.20

Item No. 9 -

Addition for installing duplex receptable for water cooler in 3rd basement corridor adjacent to Col.R-21. Fischbach & Moore, Inc. (Invoice No. 16524)..... 188.44

Item No. 10 -

Addition for installing electrical service to floor fixture in Arc Room 2nd basement., reproduction area, providing feed to show cases at 4th floor Lobby, installing receptacle and lamp in ventilation tunnel at Col. 10-G, and removing and replacing numerals of clock at South Delegates' Lounge. Fischbach & Moore, Inc. (Invoice No. 16589)..... 318.77

TOTAL ADDITION - THIS PARTIAL ESTIMATE..... 525.41

(continued on page 2)

Mr. James A. Dawson
Re: Contract HQ 1/75 - Meeting Halls - Partial
Estimate #2 for Change No. 294


December 11, 1951
(Page 2)

Attached hereto is one copy of each of Fischbach & Moore's invoices and two copies of each of their vouchers covered by these invoices. This estimate does not include any charges for patching of the work of Architectural Trades caused by these electrical changes.

Will you kindly issue a Change Order-ADDITION in the amount of \$525.41 to cover the items of work listed above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG:CER:amc
attach.

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file
 December 11, 1951

Mr. James A. Dawson
 Co-Ordinator of Construction
 Headquarters Planning Office
 Room 2272
 United Nations, New York 17, N.Y.

RE: CONTRACT HQ 1/75 - MEETING HALLS AND COVER OVER EAST RIVER DRIVE
PARTIAL ESTIMATE #2 FOR CHANGE NO. 292
 "Revisions to Plumbing Work Originating in the
 Field"

References: a) FTWS, Inc. Letter (Reese) to United Nations dated 6/14/51
 b) " " " (Grogan) " " " " 6/15/51

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of SIXTY EIGHT DOLLARS AND FORTY NINE CENTS (\$68.49) for the revisions to plumbing work requested in the field and itemized herein.

The above price is broken down as follows:

Item No. 2 - F.O. #MH-P-7:

ADD

"Addition for relocating temporary toilet and water at
 4th Floor."

Eugene Duklauer, Inc. (Invoice dated 6/18/51 covering
 Voucher No. 834)..... \$ 48.32

Item No. 3 - F.O. #MH-P-5:

"Addition for removing temporary water lines to roof
 between Cols. #21 & #22 on S Line."

Eugene Duklauer, Inc. (Invoice dated 6/18/51 covering
 Voucher No. 835)..... \$ 20.17

TOTAL ADDITION-THIS PARTIAL ESTIMATE.. \$ 68.49

Attached hereto is one copy of each of Eugene Duklauer's Invoices listed above. Copies of time tickets covered by these invoices are already in your files.

(continued on page 2)


Mr. James A. Dawson
Re: Contract HQ 1/75 - Meeting Halls - Partial
Estimate #2 for Change No. 292

December 11, 1951
Page (2)

Will you kindly issue a Change Order-ADDITION in the amount of \$68.49 covering the items of work listed above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG:CER:amc
attach.

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

December 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 -- Meeting Halls and Covering Over East River Drive -
CHANGE NO. 400-J - added Costs Involved by Work Required for Early
Occupancy of the Meeting Halls

- References: (a) U.N. Maintenance & Engineering Work Order, Item No. 34,
dated 3 December 1951
(b) U.N. Maintenance & Engineering Work Order Item No. 37,
dated 3 December 1951

Dear Mr. Dawson:

This Change is supplemental to our Change Nos.:

400 , dated March 6, 1951
400-A, dated April 3, 1951
400-B, dated June 26, 1951
400-C, dated July 6, 1951
400-D, dated July 30, 1951
400-E, dated August 22, 1951
400-F, dated September 11, 1951
400-G, dated September 12, 1951
400-H, dated October 5, 1951
400-I, dated November 5, 1951

We are tabulating herewith additional items of work being performed in
connection with early occupancy of the Meeting Halls:

<u>Date</u>	<u>Item</u>	<u>Description</u>
3 December 1951	Item No. 34	Provide temporary electric service for the Meeting Halls Area, on a 40-hour per week basis, effective 1 December through 31 December 1951.
3 December 1951	Item No. 37	Furnish labor and material for electrical work for: 1. Permanent installation of Luxometers on 2 Vacuum Frames in Plateroom. 2. Connection of 2 LTM Harris Offset Presses

As additional items of work are included in the scope of this Change, we
will advise you of them in supplements to Change No. 400.

Continued

Mr. James A. Dawson

-2-

December 11, 1951

re: Contract HQ 1/75 - Change No. 400-J

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG/CER/eas

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

December 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Change No. 9-1/2 - Cleaning of
Exposed Pipes in Refrigeration
Room prior to Painting

Dear Mr. Dawson:

For your information, we are attaching hereto four (4) copies of our Proceed Work Order #33, dated 11/28/51, to J. I. Hass Co. Inc., instructing them to proceed with the cleaning of certain exposed pipes in the Refrigeration Room, prior to the finished painting of these pipes.

As we have told Mr. Zunser in several conversations, we maintain that you have failed to require by your specifications the cleaning of these pipes because you failed to specify a prime coat which would have required the cleaning. The task of cleaning the subject pipe has been greatly increased by the fact that the refrigeration system was operated most of the summer of 1951. During that period the pipe was covered with condensation due to the temperature of the water in it. This condensation prevented its painting and contributed to the rapid rusting of it.

However, we acknowledge that the pipe would have to be cleaned before it received the two finish coats of paint specified under the Architectural Specifications. We ^{are} therefore, requesting your authority by Change No. 9-1/2 to issue a Change Order Addition to J. I. Hass Co., Inc. to cover this additional work. The issuance of this Change Order will not increase or decrease the Contract Price.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/eas

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS PROJECT

DATE: November 28, 1951

P R O C E E D W O R K O R D E R

Project: MEETING HALLS AND COVER OVER EAST RIVER DRIVE

P. W. O. Identification No. 33

REFERENCES: a) FTWS, Inc. Change No. 9 $\frac{1}{2}$
b) Job Requirements

TO SUBCONTRACTOR: J. I. HASS CO., INC.
51 East 42nd Street
New York, N. Y.

Gentlemen:

Pursuant to the provisions relating to changes in the work of the above project under your subcontract dated April 28, 1950 for Painting and Finishing Work, the following changes are made in the plans and/or specifications which are a part of said subcontract; and you are hereby instructed to proceed as follows:

Furnish all labor, material and equipment necessary to properly prepare for painting the cast iron (corporation) pipe running from the river water circulating pumps to the condensers and the return piping from the condensers to the opening in the East Wall of the Refrigeration Room.

As agreed, you are also to prepare for painting the miscellaneous black steel piping connected to said River Water Pumps.

Also prepare the surface of the River Water Pumps (motors not included) for painting.

After the aforementioned preparatory work has been performed, the surfaces are to be given one coat of Zinc Chromate Primer in lieu of one of the finish coats called for by the Contract Documents.

In connection with the foregoing, any changes in contract price or time for completion shall be dealt with in accordance with the terms of your subcontract; and you are to immediately submit your estimate divided into labor and materials, and itemized as to quantities and unit prices, together with supporting data from vendors and subcontractors, verifying the figures submitted, but in the meantime, you are proceed immediately with the change referred to and your performance shall be in strict accordance with the terms and conditions of your subcontract.

FULLER-TURNER-WALSH-SLATTERY, INC.

[Signature]
Project Manager

[Signature]
Date

[Signature]
Project Engineer

[Signature]
Date

[Signature]
Office Manager

[Signature]
Date

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

December 11, 1951

DEC 12 1951

2
Mr. James A. Dawson
Co Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

Re: Meeting Halls — Contract HQ 1/75

Dear Sir:

We are attaching hereto three (3) signed copies of each of
the following Change Orders:-

#4 - Addition - A. T. Petrillo Company - \$ 245.00
#29 - Addition - Jeremiah Burns, Inc. - 319.70

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener

H. A. Hiener
Office Manager

HAH:vg

enc.

DEC 12 1951

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

December 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive
Gas Installation Kitchen & Cafe-
teria Area

Dear Mr. Dawson:

We have turned over to the United Nations the entire gas system
in the Meeting Halls.

Nathan Strauss-Duparquet Company have been using gas to test and
regulate the various pieces of equipment in the kitchen area
since December 3, 1951.

We, therefore, request that you issue an acceptance of this gas
system and issue instructions to maintain same, as it is our
understanding that the system has and is being used since that
date.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/CWB/bm

cc: Eugene Duklauer, Inc., Main Office, Att: Mr. Kane
Eugene Duklauer, Inc., Field Office, Att: Mr. F. Hill

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

120-5-18-8 ✓
11 December 1951

Re: REVISED PARTIAL ESTIMATE # 9
FOR CHANGE NO. 232
Excavation Laborers, Trucks, Working
under Direction of Mr. D. S. McGrath
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,


You are hereby notified that the lump sum amount of \$265.71 for the full performance and completion of the work required by Revised Partial Estimate #9 for Change No. 232, as submitted by you in your estimate dated 4 December 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.


Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JZ:eh


Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED by/for
THE COMPTROLLER


Date 11 Dec 1951

APPROVED for
THE LEGAL DEPARTMENT


Date 11 Dec 51

Copy to Hopper, Hopper (confirm)
Hopper
Aussem
Jan
④

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET
NEW YORK 17, N. Y.

140-5-18-8,
OREGON 9-3950

BEG 10 1951

December 10, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Asphalt Tile and Sound Proof Doors

Dear Mr. Dawson:

In our letter of November 29, 1951 we told you that we would start the necessary work to make the seals in the sound-proof doors of the booths in the Meeting Halls function properly.

Last week we selected four (4) booth doors, at the 32'-4" level, which represented separate and distinct conditions of the floor. We have had the floors raised and leveled in these openings so that the in-door seals will function properly. Mr. E. Pierson has advised me that Messrs. Hopper and Aussem inspected these openings on Friday, December 7, 1951, and stated that they were satisfactory.

We will, consequently, proceed to fix all of the openings in accordance with the procedure followed on these four samples.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/eas

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

170-5-18-8
10 December 1951

Re: PARTIAL ESTIMATE #4 for CHANGE NO. 177
Cutting High Concrete in Cambered Beams
Contract HQ 1/75 - Meeting Halls and
Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$31.43 for the full performance and completion of the work required by Partial Estimate #4 for Change No. 177, as submitted by you in your estimate dated 8 November 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JZ:eh

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED by/for
THE COMPTROLLER

L. Rosenstein
10 Dec 1951

APPROVED for
THE LEGAL DEPARTMENT

Date

11 Dec 51

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

10 December 1951

Re: CHANGE ORDER NOS. 168, 168A & 168B
Architectural Changes - Revision #17,
Dated 1/22/51
Contract HQ 1/75 - Meeting Halls and
Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$3,024.83 for the changes of the work required by Change Nos. 168, 168A & 168B, as submitted by you in your estimate dated 2 August 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be deducted from the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

JZ:eh

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED *by* for
THE COMPTROLLER

R. Rosenblatt

10 Dec 1951

APPROVED for
THE LEGAL DEPARTMENT

Date

10 Dec 51

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

170-5-18-8/
10 December 1951

Re: CHANGE ORDER NO. 151
Structural Drawings-
UN Drawing MH-CS-182, dated
10/31/50 - "Slab Openings"
UN Drawing MH-CS-185, dated
11/14/50 - "Field Change at
68'-4" Level
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$68.26 for the full performance and completion of the work required by Change No. 151, as submitted by you in your estimate dated 14 August 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours

JZ:eh

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED by/for
THE COMPTROLLER

R. Rosenthal
Date 10 Dec 1951

APPROVED for
THE LEGAL DEPARTMENT

Joseph P. [Signature]
Date 11 Dec 1951

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

170-5-188
10 December 1951

Re: CHANGE ORDER NO. 91
Changes in Structural Drawings
dated 7/19/50 and 7/25/50
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen,

You are hereby notified that the lump sum amount of \$652.02 for the full performance and completion of the work required by Change No. 91, as submitted by you in your estimate dated 16 November 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JZ:eh

(8)
Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

APPROVED by/for
THE COMPTROLLER

L. Rosenstein
Date 10 Dec 1951

APPROVED for
THE LEGAL DEPARTMENT

Joseph P. Lee
Date 11 Dec 51

*257
Hopper-Sullivan
H. H. H. H. H.
12/10*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

*Mr. Tyler
DEC 10 1951*

December 7, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

See file

Re: Contract HQ 1/75 - Meeting
Halls and Cover Over East
River Drive
Edwards Co. Shop Drawings
for Approval
Electrical

Dear Mr. Dawson:

We submit herewith for your approval six (6) copies of
the following Edwards Company shop drawings:

F-254-N Issue 4, dated November 15, 1951.
Wiring Diagram Showing Interconnection
of Secretariat Control Panels & Con-
nection to Fire Control Room & Circuit
Wiring.

F-254-R Wiring Diagram of Revised PLSSA20 - Acme
Panel in Secretariat Building - 2nd
Basement.


Please return three (3) copies of each of these draw-
ings to this office with your approval at your earli-
est convenience.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

CER/CWB/bm

C. E. Reese
C. E. Reese
Project Engineer



ISSUANCE OF DRAWINGS

OFFICE COPY

7 December 1951

13 December 1951

Meeting Halls

Fuller-Turner-Walsh-Slattery

hagd

Submitted by Fischbach & Moore (Edwards Co. Dwgs.)


3	F-254-N	15Nov'51	Wiring Diagram
3	F-254-R	19Nov'51	" "

(APPROVED 13 Dec 1951 J.T.A.)

NOTE: FROM SYBKA & HENNESSY

"These drawings are approved."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."



J. V. Tyler

120-5-18-8✓

cc: Harrison
McLeod
Zunser
Harris
Healy
Hopper
Van Name
Aussem
Egan
Hall

7 December 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive
Punch List No. 3

Gentlemen:

Attached are 25 copies of Punch List No. 3 consisting of items required to be put in acceptable condition preparatory to the acceptance of the work as required by the contract, as follows:

1. Punch List, 29' Level dated 6 December 1951 - 1 page
2. Punch List, Service Drive dated 6 December 1951 - 1 page

Kindly let me know when the condition of the various items of work included on the punch list has been rectified and ready for re-inspection.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosures - 25

JZ:eh

