

CENTRAL REGISTRY (120-5-18-9) S-G. Building construction - working project - General Assembly & north parking - 1/2 - 1 OCT 1951
Fuller-Turner-Walsh-Slatkowsky Inc.

CLEAR

S.E. 7/64

17 OCT 1951

S-0472

Box-28

File-1

(BAG-1)

ISSUANCE OF DRAWINGS

OFFICE COPY

5 October 1951

17 October 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by Brennan & Sloan & Knickerbocker

3

705

14Aug'51

REIN Reinf. Details - Roof Walls

(APPROVED 9 Oct 1951 NO COMMENT REN)



J v Pyle

1-20-5-18-9 ✓
cc: Harrison
McLeod,
Zunser
Van Name
Hopper
Healy

5 October 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and
North Parking Space - Notification of Change
No. 70 (R. P. 57) - SK-671, "Addition of Six
Fixed Sash to East Wall", dated 9/11/51

Gentlemen:

Attached hereto is one copy of Notification of Change No. 70
(R. P. 57) approved by James A. Dawson for the United Nations.

This approval is given for you to proceed with the work re-
quired by the modification with reference to SK-671, "Addition of Six
Fixed Sash to East Wall", dated 9/11/51.

It is understood that this approval does not include the cost
of this change as indicated in the Notification of Change No. 70, which
is solely an approximation. It is understood, also, that the actual price
adjustment will be made as required by the terms of the contract.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JZ:eh

cc: Harrison
McLeod
Zunser
Hopper
Van Name

5 October 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
General Assembly Building
Tubular Steel Scaffold Equipment

Gentlemen:

We have your letter of 20 September 1951 forwarding three (3) proposals (each in triplicate) of the Chesebro-Whitman Company, dated 29 August 1951, covering the furnishing, erection, dismantling and removal from the premises, the following:

"1. Tubular Steel Scaffold on the interior of the Assembly Hall to reach the ceiling and side walls of the interior where the ceiling is over 20 feet high. This includes the two open areas, the 24' cantilevered section on the south end and the inside of the front wall. This scaffold will be constructed for the use of all trades, the working section of this scaffold will be spaced 6'-6" apart in height. All necessary sheathing plank will be furnished and installed by Fuller-Turner-Walsh-Slattey, Inc.

"Price, complete as described above, is \$22,480.00 for a period of four (4) months or less. Overtime rental is \$170.00 per week thereafter, providing the entire scaffold is standing.

"2. Tubular steel scaffold for ceiling and sidewalls of interior of Conference Room No. 4, construction to be similar to Item 1. Price - \$1,680.00 for a period of four (4) months or less. Overtime rental \$18.00 per week thereafter.

5 October 1951

Contract HQ 1/82 - Tubular Steel Scaffold Equipment

- "3. Erect steel scaffold mounted on casters, extending high enough to reach the ceiling of the East Fan Room. When work is completed in this room, the scaffold will be dismantled and re-erected in the West Fan Room.

"Price: \$280.00 for a period of four (4) months or less. Overtime rental is \$8.00 per week thereafter.

"The following Items are excluded:

"Planking of the exterior and interior scaffolding
Workmen's Compensation, Public Liability and Property
Damage insurance, other than their own trucks, to be
furnished by you, and extension of present coverage
is requested.

We have examined these proposals and consider them satisfactory. You are, therefore, authorized to enter into subcontracts in accordance with the attached approved agreements with the Chesebro-Whitman Company.

As requested by you, we return herewith one (1) copy of the three agreements initialled indicating our approval.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JZ:eh

JM

5 October 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York

Re: General Assembly and Northerly Portion
of Parking Garage - Contract HQ 1/82
Press Food Bar at 468'-4" Level
Miscellaneous Change

Gentlemen:

On 2 October 1951 we forwarded you ten (10) copies of Interior Drawing No. GA-7 dated 28 September 1951, the details of the Press Food Bar at the 468'-4" Level.

The drawing is self-explanatory with reference to what work should be included by you. Following are items the cost of which should be included in your estimates:

1. Door 312A should have a cylinder lock.
2. Space 310 should have Finish F-4 and not F-37 as indicated on the drawing.

Furnish for our consideration prices which affect the Contract Price and after receipt of same we shall instruct you how to proceed.

JJHe:js
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
McLeod

Ryer

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

120-518-9
5 October 1951


Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York

Re: General Assembly and Northerly Portion
of Parking Garage - Contract HQ 1/82
Hollow Metal Doors, Frames and Trim

Gentlemen:

We have at hand your letter of 2 October 1951, wherein you confirmed verbal instruction of our J. J. Healy on 28 September 1951, reference the hardware locations and we wholly concur with the contents of the letter which is as follows:

"Confirming verbal instructions given by Mr. J. J. Healy on September 28, 1951, where the 3'-9" dimension to the centerline of the Special Push-Pull interferes with the cylinder located 4'-3" above finished floor on Openings 346, 355, 406 and 415, you authorized us to relocate the cylinder to the bottom, rather than at the top, of the Push-Pull (i.e. 36" from finished floor instead of 51")."

JJHe:js
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

120-3-117-
5 October 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York

Re: General Assembly and Northerly Portion
of Parking Garage - Contract HQ 1/82
Structural Steel and Concrete

Gentlemen:


On 4 October 1951 we forwarded you twenty-five (25) copies
of each of the following drawings:

GA-4-CS-30 dated 3 October 1951
GA-S-64C " 2 October 1951
GA-S-65C " 2 October 1951.

Proceed with the work shown on Drawing No. GA-4-CS-30.
The work shown thereon is a new 10" diameter hole and reinforcing
plates for Girder G-9, 4th Floor.

Reference Drawings GA-S-64C and GA-S-65C, the work shown
thereon is for openings through the arch where ducts penetrate same.
These drawings are a clarification of the framing for this ductwork.

Proceed with the work shown on these drawings with the
understanding that no change to the Contract Price is involved.

 JJHe:js
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
McLeod
Ryer

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

October 4, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: Contract HQ 1/82 - General Assembly and North Parking Garage
CHANGE NO. 290
revisions to North Wall Columns

References:

- (a) U.N. Dwg. No. SK-670, dated Sept. 5, 1951
- (b) " " No. SK-673, dated Sept. 24, 1951
- (c) Mr. James A. Dawson's letter of Sept. 28, 1951

Dear Mr. Dawson:

On September 6, 1951 we received prints of Reference (a) with instructions not to proceed with the work shown on it until we had submitted an estimate of the costs involved. On Sept. 25, 1951 we received prints of Reference (b), which voided SK-670, and your transmittal letter, Reference (c), which reads, in part, as follows:

"Proceed with the work indicated on this drawing
and furnish for our consideration the price change
affecting the Contract Price."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/lbr

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file
October 4, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: HQ 1/82 Contract - General Assembly & North Parking Garage
CHANGE NO. 289
4TH FLOOR STRUCTURAL CHANGES

References:

- (a) U.N. Dwg. GA-4-CS-28, Issued Sept. 21, 1951
- (b) " " GA-4-CS-28, Rev. No. 1, Issued Sept. 27, 1951
- (c) Mr. James A. Dawson's letter of Sept. 26, 1951
- (d) " " " " " " Sept. 27, 1951

Dear Mr. Dawson:

On Sept. 25, 1951 we received prints of Reference (a) and on Sept. 27, 1951 we received prints of Reference (b) which superseded the earlier drawing.

Your transmittal letter, Reference (c) reads as follows:

"On 24 September 1951 we forwarded you twenty-five (25) copies of Drawing GA-4-CS-28 dated 21 September 1951, an additional cantilevered beam to reinforce the present 8" cantilevered beam on the 4th floor south of Column Line 27.

Mr. G. Walthers of Madigan-Hyland's office telephoned Mr. Vanderbeek of the American Bridge Company and was assured by Mr. Vanderbeek that the American Bridge Company has the steel shapes necessary to complete the work shown on Drawing GA-4-CS-28 with the assurance that there will be no delay caused by this Change.

Five (5) copies of this same drawing were sent to the American Bridge Company's field office and three (3) copies sent to their 71 Broadway office on 24 September 1951. A copy of this letter is being sent to the American Bridge Company, attention Mr. Vanderbeek.

Proceed with the installation of this work and submit for our consideration the prices which affect the Contract Price."

Reference (d) transmitted the revised drawing, showing a change in diameter of rivet holes, for record purposes.

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

- Page 2 -

Oct. 4, 1951

RE: HQ 1/82 - CHANGE NO. 289
4th Floor Structural Changes

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG/PDV/lbr

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 4, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General Assembly and North Half Parking Space
CHANGE NO. 279 - Mock-Up Lighting

- References (a) Mr. James A. Dawson's letter, dated 14 September 1951 addressed to FTWS, INC.
- (b) Kliegl Bros.' (Mr. F. H. Bliss) letter dated August 16, 1951, addressed to Fischbach & Moore, Inc.
- (c) FTWS, INC.'s (Mr. C. W. Bartley) letter, dated September 27, 1951, addressed to Fischbach & Moore, Inc.

Dear Mr. Dawson:

On September 19, 1951 we received reference (a) which reads as follows:

"This letter is an authorization for you to proceed with the erection of a temporary white canvas wall, suitable hoisting devices and pipe battens to support and adjust the trial lighting fixtures which will be mounted thereupon.

"Any necessary information not contained in the enclosed letter from Kliegl Bros. may be obtained from Mr. MacNary of Fischbach & Moore, Inc. and/or from representatives in the United Nations Headquarters Planning Office.

"Submit for our consideration the estimate for the installation of the work involved."

On October 2, 1951, our Mr. Wm. W. Simmons submitted to your Mr. M. Harris samples of the C. R. Daniels Company #110 Dandux 10 oz. cotton duck as well as 12 oz. and 14.9 oz. samples of canvas. Prices were also given for the above as well as rental of a white canvas wall from the Deming Co. It was decided that the purchase of the #110 Dandux 10 oz. would be satisfactory as well as being the least expensive. We are accordingly proceeding with the purchasing of same, the size of which is to be 55' x 20'.

continued..

Mr. James A. Dawson

-2-

October 4, 1951
HQ 1/82-CHANGE NO. 279
Mock-Up Lighting

On September 19, 1951 we received Reference (b) above which was attached to Reference (a) and which reads as follows:

"Confirming our conversation with your committee, our analysis of the conditions indicates that the lighting results expected, cannot be accomplished by the 'Concentrated and controlled light beam projector' method of illumination.

"Our recommendation, therefore, is that the lighting be accomplished with a combination of wide beam 'Shovel reflector type units' and an equal number of direct beam lighting units which will provide the same lighting characteristics and eliminate the necessity of masking and matching to obtain uniform and/or graduated lighting intensities.

"We feel that the only way to determine whether such a layout will meet with the approval of the architects and engineer is to provide a 'mock up' demonstration on a scale large enough to permit visual appreciation by your committee of the final effect.

"With this in mind, we have suggested the temporary installation of a white canvas 'wall' to be approx. 20 ft. wide x 65' high; to be suspended and drawn tight at a location selected by the engineers.

"At a position approximately 5 ft. and 15 ft. respectively in front of this 'wall' there would be erected on suitable hoisting devices two pipe battens for the support and adjustment of the trial lighting fixtures.

"All of the above equipment and work to be provided by the contractor.

"We, Kliegl Bros. propose to design and furnish a total of 14 lighting units, 7 of which are to operate on the accepted 'angle' distribution or shovel light principle' and 7 to be the straight narrow beam units.

"All of the lighting units requiring same will employ highly specular Alzak aluminum reflectors designed for use with 500 watt 'R' type lamps. With this equipment will be furnished

continued..

Mr. James A. Dawson

-3-

October 4, 1951
HQ 1/82-CHANGE NO. 279
Mock-Up Lighting

"the necessary portable feeder Cables and switch control and engineering personnel necessary to carry out a lighting demonstration and test.

"The cost of the above will be \$2200.00 net, and the time required to design, manufacture and deliver for test will be 60 days after receipt of order. It may be possible and we reasonably expect that the results of the test will be such that all units submitted for the test may be used for permanent installation.

"Thanking you for your consideration of the above and awaiting your further advices, we remain, "

On September 27, 1951 Mr. M. Harris advised our Mr. W. Simmons by telephone that we were to proceed with the furnishing and installation of the electrical work required for the testing of the mock-up lighting.

On September 27, 1951 we wrote a letter to Fischbach & Moore, Inc. authorizing them to proceed with the furnishing, installation and removal (after testing) of the electrical work in connection with the Mock-Up Lighting. Copies of this letter were sent to Mr. James A. Dawson. This letter reads as follows:

"We have been advised by the U. N. Headquarters Planning Office to proceed with the Electric Mock-Up for the General Assembly Lighting.

"This is your authority to proceed with the furnishing and installation and removal after testing of all work in connection herewith.

"This is namely as follows:

1. 14 Lighting Fixtures as per letter dated August 16th 1951, addressed to Fischbach & Moore, Inc. Attention of Mr. H. C. MacNary from Kliegl Bros. Universal Electric Stage Lighting Co., Inc. and signed by Mr. F. H. Bliss. Included in this item by Kliegl Bros. are the necessary portable feeder cables, switch control and engineering personnel to carry out the lighting demonstration and test.

continued..

Mr. James A. Dawson

-4-

October 4, 1951
HQ 1/82 - CHANGE NO. 279
Mock-Up Lighting

- "2. Suitable hoisting devices for two (2) pipe battens to be located at positions of approximately 5' and 15' respectively in front of this wall. This includes cables, pipe battens, pulleys and supports for same, chopping of concrete and all work necessary for the correct operation for raising and lowering the trial lighting fixtures.
3. Necessary temporary electrical work to the portable feeder cables for operation of the light fixtures.

"The following items will be done by others:

1. The furnishing and installation and removal of the 20' x 65' canvas wall.
2. The patching of concrete.


"Please advise us of the earliest possible date that Kliegl Bros. will have the trial lighting fixtures ready for testing in order that we can arrange to have the canvas wall installed by that date.

"We ask you to submit your breakdown and estimate for this work by October 10th 1951. In your reply please refer to Change No. 279. We understand that Kliegl Bros. price for their work is to be \$2200.00."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.


H. J. Grogan
Project Manager

BJG/WTS/em

FULLER - TURNER - WALSH - SLATTERY, INC.
 UNITED NATIONS CONTRACT
 403 EAST 42ND STREET
 NEW YORK 17, N. Y.

March 27, 1951
 Revised: Oct. 4, 1951

Mr. James A. Dawson
 Co-Ordinator of Construction
 Headquarters Planning Office
 Room 2272
 United Nations, New York 17, N.Y.

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY AND NORTH PARKING SPACE
REVISED ESTIMATE FOR CHANGE NO. 113
 "Authorization of Premium Time Expenditures
 for Sheet Metal for Studio Areas-First
 Basement"

References: a) Meeting held at UNHPO on March 1 and 2, 1951.
 b) FTWS Letter (Bartley) to Kerby Saunders dated 3/19/51

Dear Sir:

THIS ESTIMATE SUPERSEDES AND CANCELS OUR ESTIMATE DATED MARCH 27, 1951.

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we claim an increase in our total maximum guaranteed cost price in the amount of EIGHT THOUSAND FIVE HUNDRED FIFTY DOLLARS AND SEVEN CENTS (\$8,550.07) for overtime hours required to complete the shop fabrication of sheet work in the General Assembly critical area as outlined below.

The above increase is broken down as follows:

SECTION A - HEATING, VENTILATING AND AIR CONDITIONING
(Kerby-Saunders, Inc.)

<u>U. N. Drawing:</u>	Estimated	<u>Overtime Hours:</u> Chargeable to U.N.	Actual
GA-2B1 - Maintenance & Utility Area that must be installed.	343	257	325
GA-2B3 - Fan Room #1)			
GA-2B3A- Fan Room #1)	707	707	787½
GA-1B1 - Master Control Room & Offices	497	497	607 3/4
GA-1B2 - Recording Area	560	560	711
GA-1B3 - Studios	644	0	643½
GA-1B4 - Studios	714	350	741
GA-1BN5- Fan Room #2)			
GA-1BN5A-Fan Room #2)	126	126	260
TOTALS:	3591	2497	

(continued on page 2)

Mr. James A. Dawson
Re: Contract HQ 1/82 - General Assembly & North
Parking Space - Revised Estimate for Change
No. 113

March 27, 1951
Revised: Oct. 4, 1951
Page (2)

2497 hours @ \$3.10/hr.....\$7,740.70

(Welfare and Taxes) 10.456%.....\$ 809.37

Cost to U. N. (General Assembly)....\$8,550.07

Will you kindly issue a Change Order-ADDITION in the amount of \$8,550.07 to cover the additional work as itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG:CER:amc

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 4, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: HQ 1/82 Contract - General Assembly & North Parking Space
CHANGE NO. 275A
Omission of Korina and Substitution of Paldao Wood
in Battens of Assembly Hall

Reference: Mr. James A. Dawson's letter of Sept. 27, 1951

Dear Mr. Dawson:

This Change is supplemental to our Change No. 275, dated Sept. 7, 1951.

In confirmation of Mr. Harris' verbal instructions, you sent us the above referenced letter, which reads as follows:

"In confirmation of verbal intelligence passed on to your representatives from time to time, we hereby advise you that the wood stock for finish surfaces of the various General Assembly Hall millwork items will be furnished to the United Nations in the form of gifts from two of the members nations.

The wood material for the side wall battens will be given by the Philippine Government while the Union of South Africa is to furnish the wood for those railing caps, faces, bases and handrails referenced in our letter to you of 16 August 1951. It will therefore be unnecessary for you to supply any of the foregoing material. However, the fabrication, finishing and erection of this work is still to be done by you following receipt of the rough stock from the donors.

The modifications to the Contract Price which will result shall be reflected in your breakdown estimate under General Assembly Change Nos. 267 and 275."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all intested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan, Project Manager

MJG/PDV/lbr

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 4, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: HQ 1/82 Contract - General Assembly and North Parking Space
CHANGE NO. 273A
Waterproofing Column Braces Beneath Ramps.

References:

- (a) U.N. Dwg. SK-669, Rev. No. 1, dated Sept. 27, 1951
- (b) Mr. James A. Dawson's letter of Oct. 1, 1951

Dear Mr. Dawson:

This Change is supplemental to our Change No. 273, dated Sept. 20, 1951.

On October 1, 1951 we received prints of Reference (a) which supersede the original issue of the drawing, which was a reference in our Change No. 273. On October 2, 1951 we received your transmittal letter, Reference (b) which reads as follows:

"Your Mr. P. DelVecchio has informed our J.J. Healy that the approximate additional cost for the cement base and column wrapping will be One Hundred Twenty-five Dollars (\$125.00).

As previously stated in our letter of 31 August 1951 there should be no added cost for the membrane waterproofing around the base of the column and the nine (9) drain lines. You shall proceed with the installation of the work as outlined in the 31 August 1951 letter and as indicated on the revised drawing.

Submit for our consideration the prices which affect the Contract Price."

We have sent the above referenced drawing to the interested subcontractors and will advise you shortly concerning your statement contained in the third paragraph of your letter.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/lbr

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 4, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, N.Y.

RE: Contract HQ 1/82 - General Assembly & North Parking Garage
CHANGE NO. 268A
Additional Standard Light Fixtures

References:

- | | | | | | |
|-----|-----------|-----------|------------|-------|---------|
| (a) | U.N. Dwg. | GA-95-S, | Rev. No.2, | dated | 6/19/51 |
| (b) | " | GA-96-S, | Rev. No.3, | " | 9/10/51 |
| (c) | " | GA-97-S, | Rev. No.1, | " | 4/25/51 |
| (d) | " | GA-98-S, | Rev. No.1, | " | 4/25/51 |
| (e) | " | GA-99-S, | Rev. No.2, | " | 6/19/51 |
| (f) | " | GA-100-S, | " No.3, | " | 9/10/51 |
| (g) | " | GA-101-S, | " No.3, | " | 9/10/51 |
| (h) | " | GA-102-S, | " No.2, | " | 9/10/51 |
| (i) | " | GA-103-S, | " No.2, | " | 9/10/51 |
| (j) | " | GA-104-S, | " No.2, | " | 9/10/51 |
| (k) | " | GA-105-S, | " No.2, | " | 9/10/51 |
| (l) | " | GA-106-S, | - - | " | 1/19/51 |

Dear Mr. Dawson:

This Change is supplemental to our Change No. 268, dated Sept. 10, 1951.

On September 21, 1951 we received prints of References (a) to (l) inclusive, which incorporates all the revisions to the stock fixture requirements tabulated in our Change No. 69.

We will examine these schedules to determine whether any changes over and beyond the requirements of Change No.69 are shown in these revised schedules.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG/PDV/lbr

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 4, 1951

Mr. James A. Dawson
 Co-Ordinator of Construction
 Headquarters Planning Office
 Room 2272
 United Nations, New York

RE: HQ 1;82 - General Assembly & North Parking Space
 CHANGE NO. 267A
August 24, 1951 Architectural Revisions

References:

- (a) U.N. Dwg. DSK-416, dated July 3, 1951
- (b) " " " -418, " July 10, 1951
- (c) " " " -419, " July 11, 1951
- (d) " " " -420, " July 11, 1951
- (e) " " " -421, " July 12, 1951
- (f) " " " -422, " July 12, 1951
- (g) " " " -423, " Aug. 7, 1951
- (h) " " " -424, " Aug. 7, 1951
- (i) " " " -426, " Aug. 9, 1951
- (j) " " " -427, " August 9, 1951
- (k) " " " -428, " Aug. 9, 1951
- (l) " " " RA-145, Rev.No.27, dated 5/23/51, marked-up
 in green crayon to show railing changes
- (m) FTWS Notification of Change No.62, dated Aug. 31, 1951
- (n) Mr. James A.Dawson's letter of Sept. 20, 1951
- (o) " " " " " " Sept. 27, 1951

Dear Mr. Dawson:

This Change is supplemental to our Change No. 267, dated Sept. 21, 1951.

On August 31, 1951, we sent you our N.C.#62, Reference (m) which gave an approximation of the costs of the following revisions shown on References (a) to (l) above.

- a) The addition of marble at the Assembly Hall Vomitory, with material furnished by others and set by us.
- b) The addition of marble at the Assembly Hall Vomitory, with material furnished and set by us.
- c) Changes in design and quantities of railings in the Assembly Hall, with lumber furnished by others and set by us.
- d) Changes in design and quantities of railings in the Assembly Hall, with all material furnished and set by us.

In your letter of September 20, 1951, Reference (n), you advised us to proceed as follows:

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

- Page 2 -

Oct. 4, 1951

RE: HQ 1/82 - CHANGE NO. 267A
August 24, 1951 Architectural Revisions

"This approval is given for you to proceed with the work required by the modification with Reference to Part (c) only - Price for Railing - Material furnished by others and set by you for the Proposed Revisions to Railings in Assembly Hall. As indicated to Mr. Del Vecchio of your office, a decision on the acceptance of (a) or (b) will be made later."

Your letter of September 27, 1951, advised us of the gift of the railing lumber, as follows:

"In confirmation of verbal intelligence passed on to your representatives from time to time, we hereby advise you that the wood stock for finish surfaces of the various General Assembly Hall millwork items will be furnished to the United Nations in the form of gifts from two of the member nations.

The wood material for the side wall battens will be given by the Philippine Government while the Union of South Africa is to furnish the wood for those railing caps, faces, bases and handrails referenced in our letter to you of 16 August 1951. It will therefore be unnecessary for you to supply any of the foregoing material. However, the fabrication, finishing and erection of this work is still to be done by you following receipt of the rough stock from the donors.


The modifications to the Contract Price which will result shall be reflected in your breakdown estimate under General Assembly Change Nos. 267 and 275."

We will take these later instructions into account in preparing our Estimate for Change No. 267.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG/PLW/lbr

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 4, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, N. Y.

RE: HQ 1/82 Contract - General Assembly & North Parking Space
CHANGE NO. 227
Revisions to Conference Room No. 4

References:

- a) U.N.Dwg. SK-658, Revised 8/7/51
- b) FTWS Notification of Change No. 57 (Revised),
dated August 17, 1951
- c) Mr. James A. Dawson's letter of Sept. 21, 1951.

Dear Mr. Dawson:

In our NC #57, Reference (b), we advised you of the approximate cost of the revisions to Conference Room No. 4, shown on SK-658 (Reference a).

Your letter of September 21, 1951, Reference (c), advised us to proceed with these revisions, as follows:

"This approval is given for you to proceed with the work required by the modification with reference to the proposed changes to Conference Room No. 4"

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimate will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG/PDV/lbr

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

October 4, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, N.Y.

RE: HQ 1/82 Contract - General Assembly & North Parking Space
CHANGE NO. 204A
Revisions to Work of Architectural Trades
Originating in the Field.

References:

- (a) U.N. Dwg. GA-4-CS-27, dated Sept. 19, 1951
- (b) Mr. James A. Dawson's letter of Sept. 20, 1951

Dear Mr. Dawson:

This Change is supplemental to our Change No. 204, dated June 15, 1951.

Your letter, Reference (b) instructs us as follows:

"This is a field change and the cost should be applied to Change No. 204. Proceed with the installation of the work shown on the Drawing and submit for our consideration prices which affect the Contract Price."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested sub-contractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/lbr

-9-

Fuller-Turner-Walsh-Slattery, Inc.
General Contractors
United Nations Permanent Headquarters

R.P. #58

NOTIFICATION OF CHANGE

Date: **October 4, 1951**

TO: Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

N. C. # **73**

Building: **GENERAL ASSEMBLY AND NORTH PARKING SPACE**

Reference Information: **U. N. DRAWINGS: DSK-429 DSK-432**
430 433

Description of Changes: **Columns under East & West Ramp. At Column Line 31, face double column with Portland Stone & extend above Ramp for Pedestal. At other columns place Aluminum Covers on Flanges of Columns. Omit all plaster. Aluminum sheets & stock channels estimated, not extruded sections.**

The above contemplated change effects the branches of the work indicated by X marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

() F-T-W-S Inc. Work	() Construction Insulation	(X) Painting & Finish
() Structural Steel	() Metal, Doors, Frames & Trim	() Venetian Type Blinds
(X) Concrete Construction Work	() Roll-up Steel Doors	() Resilient Floor
(X) Concrete Slabs & Fireproofing	() Metal Toilet Enclosures	Covering
() Floor & Roof Fill	() Hollow Metal Partitions	() Miscellaneous
(X) Finish Cement Work	() Marble Work	Accessories
(X) Masonry-Mortars	() Ceramic Tile	() Heating, Ventilating
(X) Waterproofing (Membrane Spondral)	() Terrazzo Work	& Air Conditioning
proofing (Mastic)	(X) Furring & Lathing	() Plumbing
(X) Caulking	(X) Plastering	() Sprinklers
(X) Cut Stonework	() Acoustical Treatment	() Electrical
(X) Roofing (built-up)	Sound Conditioning	() Sheet Metal Work
(X) Carpentry & Millwork	(X) Miscellaneous Iron	() Glass & Glazing
(X) Ornamental Metal Work	() Finish Hardware	

The Approximate Total Cost of this Change is \$ **13,000. (ADDITION)**
THIRTEEN THOUSAND DOLLARS ADDITION

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By M. J. Hogan Date: 10/9/51
Project Manager

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N.C. and issue P.W.O.'s as required. Price adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By: _____ Date: _____

By: J. W. K. Hamm Date: 10/10/51

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 4, 1951.

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Sprinkler Shop Drawing

Dear Mr. Dawson:

We are submitting to you herewith six (6) prints of
Automatic Sprinkler Corp. of America's drawing:

Sheet #12 1st Basmt. & 1st Floor Sprinkler
Layout.

Kindly review the drawing and return three (3) copies
with your comments and/or approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese *PR*
C. E. Reese
Project Engineer

CER/PLB/em



ISSUANCE OF DRAWINGS

OFFICE COPY

4 October 1951

23 October 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand


Submitted by Automatic Sprinkler

3 Sheet 12 2 Oct '51 1st Bemt. & 1st Floor Sprinkler Layout
(APPROVED AS NOTED 23 Oct '51 J.C.B. RESUBMIT)

NOTE: FROM SYSKA & HENNESSY

"This drawing is approved, except as noted in yellow crayon."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."



J. V. Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 4, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Cut Stone

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the
following Cut Stone shop drawing submitted by Monahan-
McCann Stone Co. and prepared by Republic Stone Corp.:

20-A Dtd 10/2/51 West Podium Coping.

Will you please return two prints of the above drawing
marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em



ISSUANCE OF DRAWINGS

OFFICE COPY

4 October 1951

17 October 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by Monahan McCann

2

20-A

2 Oct '51

West Podium Coping

(APPROVED AS NOTED 11 Oct 1951 A.D. RESUBMIT)



L. V. Tyle

120-5-18-9
cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

4 October 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and
North Parking Space - Notification of Change
No. 67 (R. P. 56) - Press Balcony Rail - El. 68'-4" -
Voiding Screen, DSK-431, dated 9/4/51

Gentlemen:

Attached hereto is one copy of Notification of Change No. 69
(R. P. 56) approved by James A. Dawson for the United Nations.

This approval is given for you to proceed with the work re-
quired by the modification with reference to the Press Balcony Rail -
El. 68'-4" - Voiding Screen, DSK-431, dated 4 September 1951.

It is understood that this approval does not include the cost
of this change as indicated in the Notification of Change No. 67, which
is solely an approximation. It is understood, also, that the actual price
adjustment will be made as required by the terms of the contract.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JZ:ml



120-5-18-9 ✓

Cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

4 October 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and
North Parking Space - Notification of
Change No. 64 (R. P. No. 46) - Architectural
Revisions No. 33 dated 7/11/51 - Architectural
Revisions No. 35 dated 7/24/51

Gentlemen:

Attached hereto is one copy of Notification of Change No.
64 (R. P. No. 46) approved by James A. Dawson for the United Nations.

This approval is given for you to proceed with the work re-
quired by the modification with reference to the Architectural Revi-
sions, No. 33, dated 11 July 1951, and No. 35, dated 24 July 1951,
with the exception of the construction insulation. In accordance with
the conversation between Mr. Healy and Mr. DelVecchio, it is estimated
that the construction insulation would cost \$1,883, so that the approx-
imate total cost of this change is \$2,617 (Addition) instead of the
\$4500 as stated on your Notification of Change No. 64.

It is understood that this approval does not include the
cost of this change as indicated in the Notification of Change No. 64,
which is solely an approximation. It is understood, also, that the actual
price adjustment will be made as required by the terms of the contract.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office



Enclosure

JZ:ml

cc: Harrison
McLeod
Zunser
Hopper
Van Name

4 October 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: HQ 1/82 Contract - General Assembly
and North Parking Space
General Assembly Building
Hoist Towers and Rubbish Chute Equipment

Gentlemen:

We have your letter of 20 September 1951 forwarding three (3) proposals (each in triplicate) of the Chesebro-Whitman Company, one dated 29 August 1951, the second dated 18 September 1951, and the third dated 29 August 1951, covering the furnishing, erection, dismantling and removal from the premises of the following items:

"Erect a double 3-barrow steel hoist tower in the access road between Canopy 1 and 2. This tower will start at elevation 38' and will extend high enough to serve elevation 115'. Tower will have working platforms on three sides, with connecting runways at elevation 56', 70', 86' and 115', as shown on your layout drawing.

"Each working platform will be covered with 2" x 9' firesafe plank laid close together, and will be protected around the outside with tubular handrails, toe boards and wire mesh from the handrails to the toe boards. The tower will be enclosed on the sides where the guides run with half inch wire mesh, and the entire structure will be securely braced and cabled to the building.

"Price, complete as described above, is Three Thousand Nine Hundred Eighty-five Dollars (\$3,985.00) for a period of four (4) months; overtime rental is fifty-six dollars (\$56.00) per week thereafter.

Re: HQ 1/82 Contract - Hoist Towers and Rubbish Chute
Equipment

"Erect a single 3-barrow steel hoist tower at the southwest end of the building, with working platforms on two sides at elevation 53' and 68'. These platforms will be covered with 2" plank laid close together, and will be protected around the outside with tubular hand rails, toe boards and wire mesh from the handrails to the toe boards. The openings into the tower will be protected by means of adjustable lift bars. The sides of the tower where the guides run will also be enclosed with wire mesh.

"The entire structural will be securely braced and cabled to the building. At elevations 53' and 68' runways will be installed from the tower across the cantilevered section, connecting the tower to the building. The plank on these two levels are to be furnished and put in place by others. The tower will extend high enough to permit material to be wheeled off at the 68' level and roof if required.

"Price, complete as described above, is One Thousand Three Hundred Fifty-Eight Dollars (\$1,358.00) for a period of four months; overtime rental is \$24.00 per week thereafter.

"Erect in connection with the steel tower on the north end of the building one (1) 9 cubic yard debris hopper set on a tubular steel bent. This hopper will be equipped with an adjustable flap door and mouthpiece for loading trucks. The bottom of the hopper will be pitched towards the mouthpiece and will be protected with sheet iron.

"Erect from the top of this hopper one 18 inch cylinder steel dirt chute attached to the tower, with mouthpieces at each platform level, so that material can be dumped into the chute from wheelbarrows. This chute will extend high enough to serve elevation 115'.

"Price, complete as described above, is Two Thousand Three Hundred Sixty-Eight Dollars (\$2,368.00) for a period of four months or less; overtime rental is Twenty-Eight Dollars (\$28.00) per week thereafter.

"The following items are excluded:

1. Planking of runways of the south hoist tower.
2. Workmen's Compensation, Public Liability and Property Damage Insurance, other than their own trucks to be furnished by you, and extension of present coverage is requested.

4 October 1951

Re: HQ 1/82 Contract - Hoist Towers and Rubbish Chute
Equipment

We have examined these proposals and consider them satisfactory. You are, therefore, authorized to enter into subcontracts in accordance with the attached approved agreements with the Chesebro-Whitman Company.

As requested by you, we return herewith one (1) copy of the three agreements initialled indicating our approval.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JZ:ml:eh

-9-

Fuller-Turner-Walsh-Slattery, Inc.
General Contractors
United Nations Permanent Headquarters

R.P. #61

October 3, 1951

NOTIFICATION OF CHANGE

Date:

TO: Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

N. C. # 72 Building:

GENERAL ASSEMBLY AND NORTH PARKING SPACE

Reference Information:

Oral Request Mr. J. Healy
Spec. Part IV, Section 11, Par. 11-21, Gratings.

Description of Changes:

Deletion of wire mesh guard screens at roof wall
gratings.

The above contemplated change affects the branches of the work indicated by X marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

() F-T-W-S Inc. Work	() Construction Insulation	() Painting & Finish
() Structural Steel	() Metal, Doors, Frames & Trim	() Venetian Type Blinds
() Concrete Construction Work	() Roll-up Steel Doors	() Resilient Floor
() Concrete Slabs & Fireproofing	() Metal Toilet Enclosures	() Covering
() Floor & Roof Fill	() Hollow Metal Partitions	() Miscellaneous
() Finish Cement Work	() Marble Work	() Accessories
() Masonry-Mortars	() Ceramic Tile	() Heating, Ventilating
() Waterproofing (Membrane Spondral)	() Terrazzo Work	() & Air Conditioning
() Waterproofing (Mastic)	() Furring & Lathing	() Plumbing
() Caulking	() Plastering	() Sprinklers
() Cut Stonework	() Acoustical Treatment	() Electrical
() Roofing (built-up)	() Sound Conditioning	() Sheet Metal Work
() Carpentry & Millwork	() Miscellaneous Iron ✓	() Glass & Glazing
() Ornamental Metal Work	() Finish Hardware	

The Approximate Total Cost of this Change is \$ 2400. (DEDUCTION)
TWENTY FOUR HUNDRED DOLLARS DEDUCTION

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

by D. J. Hogan Date: 10/3/51
Project Manager

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N.C. and issue P.W.O.'s as required. Price adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

by: _____ Date: _____

by: J. Lawa Date: 10/16/51

-9-

Fuller-Turner-Walsh-Slattery, Inc.
General Contractors
United Nations Permanent Headquarters

R.P. #50

NOTIFICATION OF CHANGE

Date: October 3, 1951

TO: Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

N. C. # 71

Building: GENERAL ASSEMBLY AND NORTH PARKING SPACE

Reference Information: United Nations Letter (Dawson) to FTWS dated 8/13/51.

Description of Changes: SK-668 "Special Door-North Public Lobby", dated 8/9/51.

The above contemplated change effects the branches of the work indicated by X marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

<input type="checkbox"/> F-T-W-S Inc. Work	<input type="checkbox"/> Construction Insulation	<input type="checkbox"/> Painting & Finish
<input type="checkbox"/> Structural Steel	<input type="checkbox"/> Metal, Doors, Frames & Trim	<input type="checkbox"/> Venetian Type Blinds
<input type="checkbox"/> Concrete Construction Work	<input type="checkbox"/> Roll-up Steel Doors	<input type="checkbox"/> Resilient Floor
<input type="checkbox"/> Concrete Slabs & Fireproofing	<input type="checkbox"/> Metal Toilet Enclosures	<input type="checkbox"/> Covering
<input type="checkbox"/> Floor & Roof Fill	<input type="checkbox"/> Hollow Metal Partitions	<input type="checkbox"/> Miscellaneous
<input type="checkbox"/> Finish Cement Work	<input type="checkbox"/> Marble Work	<input type="checkbox"/> Accessories
<input type="checkbox"/> Masonry-Mortars	<input type="checkbox"/> Ceramic Tile	<input type="checkbox"/> Heating, Ventilating
<input type="checkbox"/> Waterproofing (Membrane Spondrel)	<input type="checkbox"/> Terrazzo Work	<input type="checkbox"/> & Air Conditioning
<input type="checkbox"/> Waterproofing (Mastic)	<input type="checkbox"/> Furring & Lathing	<input type="checkbox"/> Plumbing
<input checked="" type="checkbox"/> Caulking	<input type="checkbox"/> Plastering	<input type="checkbox"/> Sprinklers
<input checked="" type="checkbox"/> Cut Stonework	<input type="checkbox"/> Acoustical Treatment	<input type="checkbox"/> Electrical
<input type="checkbox"/> Roofing (built-up)	<input type="checkbox"/> Sound Conditioning	<input type="checkbox"/> Sheet Metal Work
<input type="checkbox"/> Carpentry & Millwork	<input type="checkbox"/> Miscellaneous Iron	<input checked="" type="checkbox"/> Glass & Glazing
<input checked="" type="checkbox"/> Ornamental Metal Work	<input checked="" type="checkbox"/> Finish Hardware	

The Approximate Total Cost of this Change is \$ 1100. (ADDITION)
ELEVEN HUNDRED DOLLARS (ADDITION)

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By M. J. Hogan Date: 10/3/51
Project Manager

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N.C. and issue P.W.O.'s as required. Price adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By: J. A. Dawson Date: 10/11/51

By: _____ Date: _____

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 3, 1951

file

[Handwritten signature]
Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, N. Y.

Re: General Ass'y. & North Parking, Contract
HQ 1/82

Dear Sir:

We are attaching hereto three (3) signed copies of Change Order #6, which is an addition to the contract of Monahan-McCann Stone Company, dated Nov. 8, 1950 for Cut Stone-work and Exterior Marble, General Ass'y. & North Parking, U. N. Permanent Headquarters, New York, in the amount of \$55.03.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

[Handwritten signature]
H. A. Hiener
Office Manager

HAH:vg

enc.



FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

October 3, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/82 - General Assembly and North Parking Garage
CHANGE NO. 295 - Omission of Heating Coils in Well No. 2

Reference; (a) Mr. James A. Dawson's letter of 26 September 1951 to
FTWS, Inc.

Dear Mr. Dawson:

On September 27, 1951 we received the above referenced letter, which
reads as follows:

"Please be advised of the following changes and proceed
accordingly.

Omit the thirty-three (33) linear feet of 3/4 inch coil
in the upper part of Well No. 2. Refer to Drawing No. GA-H-14B
for location of same.

Submit for our consideration the deduction from the Contract
Price due to the deletion of the coil, the supply and return
lines and all necessary valves and fittings."

Under the authority and requirements of the contract, we hereby re-
quest that proper adjustment of the contract price and contract
time be dealt with under the terms and conditions of the contract.
This Change will be analyzed with all interested subcontractors and
detailed estimates will be submitted to you as quickly as possible.
Definite extension of contract time for completion will be requested
as soon as determination can be made of the effect of this Change on
the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/eas

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 3, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/82 - General Assembly and North Parking Garage -
CHANGE NO. 288 - September 20, 1951 Architectural Revisions

References: (a) U.N.Dwg. A-2, Rev. No. 39, dated 9/20/51
(b) " " RA-106, " " "
(c) " " A-111, " " "
(d) " " A-123, " " "
(e) Bulletin of Changes, Rev. No. 39, dated 9/20/51
(f) Mr. James A. Dawson's letter 21 September 1951 to FTWS, Inc.

Dear Mr. Dawson:

On September 21, 1951 we received prints of References (a) to (e), inclusive.

On September 25, 1951 we received your transmittal letter, Reference (f), which reads, in part as follows:

"With reference to the items listed in the Bulletin of Changes, there should be no change to the Contract Price with the possible exception of Item No. 2 on Drawing A-123. This item, in our estimation, should be a small deduction to the Contract Price since we feel that the installation procedure is a much cheaper method than the cement base previously indicated on the drawing.

Proceed with the work indicated on the above drawings with the understanding that there may be a slight deduction to the Contract Price and in no event an addition. Promptly notify us if you disagree."

We have sent the above referenced drawings to the interested subcontractor with the request that they advise us if these revisions affect their subcontract price.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,
FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/eas

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 3, 1951

*Copy to [unclear]
Hopper
my [unclear]
[unclear] to [unclear]
[unclear] (completed pass!)*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

Re: Contract HQ 1/82 - General Ass'y. & North Parking Garage -
Requisitions

Dear Sir:

Please refer to your letter of 7 September 1951 in which you request us to have some seventy-five items on our present breakdown of the General Assembly contract price further broken down into floors or levels "to expedite the checking of monthly requisitions". We have passed this request on to our sub-contractors, but they are in a quandary to know how to proceed.

The Contract Documents require us to break down our Contract Price prior to the first request for payment. Each sub-contractor's price can be broken down into floors and levels but, at this stage of the work, those figures will not greatly expedite the checking of monthly requisitions.

The contract stipulations apparently did not contemplate the extensive revisions which have taken and still are taking place. A recent check of our records indicates that changes then submitted to you resulted in a net addition of some \$288,970., made up of approximately \$392,890. additions and \$103,920. deductions.

To get the proper figures to expedite your monthly checking, you would have to take each sub-contractor's breakdown of his contract price by floors, and alter each item in it by the additions or deductions, by floors, involved in each Change, which effects his work. This is further complicated by the fact that we do not permit a sub-contractor to bill (except for material) on any unapproved changes.

This would mean that all approved changes would have to be broken down by items and by floors at this time, and hereafter each change would have to be similarly dissected as it is approved and be added to a running total. That job, in our estimation, would keep one man busy continuously and would delay instead of expedite the checking.

Each month, we endeavor to check as carefully as possible the value of the work completed under each item. In doing so, we use methods which have proven satisfactory on other jobs, which our various companies have had, and which have

Mr. James A. Dawson
Co Ordinator of Construction
Headquarters Planning Office, N. Y.

Page Two

worked well on the Secretariat, South Parking Garage and Meeting Halls. Contract time limitations for the presentation of our bills and the number of pending changes do not permit minutely accurate, piece-by-piece take-offs. We try to see that the sub-contracts are fairly paid, but to be sure that they are not overpaid.

In view of the above facts, we ask that you withdraw your request for further breakdowns and continue as we have been doing. We assure you that we will give you our hearty co-operation in expediting the checking of our requisitions.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



H. A. Hiener
Office Manager

CER:vg



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 3, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Carpentry & Millwork

Dear Mr. Dawson:

Please refer to your letter of 19 September 1951 in which you requested that we furnish Korina Veneer, rather than Walnut Veneer for the Counter in Work Space 1B-155.

On Murray Hill Woodworking Corp.'s shop drawing No. 314, covering this item, and which was finally approved on August 29, 1951, a notation was made to the effect that the material for the counter was to be Walnut. Since the drawing was approved, Murray Hill proceeded to fabricate the counter with the Walnut Veneer.

In view of the above, will you please advise us if this material will be acceptable. We are returning herewith the sample of Walnut Veneer which you previously returned unmarked.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/PDV/eas



Mr. Johnson
Hopper Johnson
Hopper Johnson
10/14/51

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Tyler

October 3, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Gen. Liles

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith six (6) prints of the following
Reinforcing Steel shop drawing submitted by Brennan & Sloan,
Inc:

904 Corr. 10/2/51 Reinforcing Steel Details -
Machine Room Floors.

Will you please return three (3) prints of the above drawing
marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/em



ISSUANCE OF DRAWINGS

OFFICE COPY

3 October 1951

17 October 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by Brennan & Sloan & Knickerbocker

3

904

20Aug'51

Reinf. Steel Details - Machine Room Floors

(APPROVED 17 Oct 1951 J.C.B.)



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 3, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)
print of the following Reinforcing Steel shop drawings, as
approved for field distribution:

ST-112 Rev. 9/13/51 Reinforcing Details, Stairs
Nos. 49 & 50

703 Rev. 9/13/51 Reinforcing Details, Roof.

(Brennan & Sloan, Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/BK/em

RECEIVED

OCT 4 1951

United Nations Headquarters

JAMES A. DAWSON

(Co-ordinator of Construction)

-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 3, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Reinforcing Steel shop drawings, as approved for field distribution:

ST-112 Rev. 9/13/51 Reinforcing Details, Stairs
Nos. 49 & 50

703 Rev. 9/13/51 Reinforcing Details, Roof.

(Brennan & Sloan, Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/BK/em

-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 3, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)
print of the following Reinforcing Steel shop drawings, as
approved for field distribution:

ST-112 Rev. 9/13/51 Reinforcing Details, Stairs
Nos. 49 & 50

703 Rev. 9/13/51 Reinforcing Details, Roof.

(Brennan & Sloan, Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/BK/cm

-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 3, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)
print of the following Reinforcing Steel shop drawings, as
approved for field distribution:

ST-112 Rev. 9/13/51 Reinforcing Details, Stairs
Nos. 49 & 50

703 Rev. 9/13/51 Reinforcing Details, Roof.

(Brennan & Sloan, Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/BK/cm

-2

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 3, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/52 - General
Assembly and North Half
Parking Space
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)
print of the following Reinforcing Steel shop drawings, as
approved for field distribution:

ST-112 Rev. 9/13/51 Reinforcing Details, Stairs
Nos. 49 & 50

703 Rev. 9/13/51 Reinforcing Details, Roof.

(Brennan & Sloan, Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/BK/em

-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 3, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/52 - General
Assembly and North Half
Parking Space
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Reinforcing Steel shop drawings, as approved for field distribution:

ST-112 Rev. 9/13/51 Reinforcing Details, Stairs
Nos. 49 & 50

703 Rev. 9/13/51 Reinforcing Details, Roof.

(Brennan & Sloan, Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/BK/em

Good

3 October 1951

Fuller-Turner-Walsh-Slattey, Inc.
 403 East 42nd Street
 New York 17, New York

Re: General Assembly and Northerly Portion
 of Parking Garage - Contract HQ 1/82
 Heating, Ventilating and Air Conditioning
Samples - Diffusers Finish - Change No. 210

Gentlemen:

Reference is made to your letter of the 1st instant wherewith you transmitted in duplicate for our consideration and/or approval samples of Finish "B" which you propose to provide for all diffuser units to be located in acoustical plaster and/or fibred acoustical tile fields.

Please be advised that finish, as exemplified by the redone samples now submitted, is approved for the use noted in the preceding paragraph.

This approval in no way relieves the Contractor of his responsibility for the satisfactory performance of the work in accord with the Specifications of the Contract Documents.

Returned herewith, marked "Approved" is one of the samples, the other being here retained for our records.

HBW: *[Signature]*
 cc: Bohannon
 Nelson
 Weigel
 Healy
 Harris
 Hopper
 Zinser
 VanName
 Hannegan
 Rumpelstin
 Ryer
 Scilipoti
 S & H-2

Very truly yours,

James A. Dawson
 Co-Ordinator of Construction
 Headquarters Planning Office

3 October 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York

Re: General Assembly and Northerly Portion
of Parking Garage - Contract HQ 1/82
Ornamental and Miscellaneous Metal
Wire Screens at Roof Gratings over
Vent Wells

Gentlemen:

This letter confirms verbal instruction given to your Mr. P. DelVecchio by our Mr. J. J. Healy to delete the woven wire 3/4" diamond mesh No. 10 wire which occurs over the gratings of roof vent well pits.

Proceed with the deletion of these gratings and submit for our consideration the prices which will be a deduction from the Contract Price.

JJHe
JJHe:js
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
McLeod

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

3 October 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N. Y.

Re: General Assembly and Northerly Portion of
Parking Garage - Contract HQ 1/82
Miscellaneous Changes - Revision No. 41

Gentlemen:

On 28 September 1951 we forwarded you twenty-five (25) copies of each of the following drawings and the Bulletin of Changes to Revision No. 41, all dated 28 September 1951: Drawings RA-106-B, A-121, A-125 RA-145, RA-170, RA-171, RA-172, RA-173.

With the following exceptions there should be no change to the Contract Price:

Bulletin of Changes Page 1, Drawing A-121, Item 3: " 2" block filler 2'-4" high adjacent to concrete wall added (Committee Room No. 8)."

Bulletin of Changes Page 2, Drawing RA-173, Item 3: "Location and number of ceiling loudspeakers revised as shown. (Note: 32 locations previously shown on Revision No. 37 dated 8 August 1951 now reduced to 13). This change in price included in Revision No. 37."

Proceed with the work indicated on the above listed documents and submit for our consideration the prices which affect the Contract Price.

JJHe:js
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
McLeod
Ryer

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office


FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 2, 1951



Mr. James A. Dawson
Co Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

Dear Sir:

We are attaching hereto four (4) sets of progress photographs, showing condition of work as of Sept. 21, 1951. They are views #367 to #377, inclusive.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



H. A. Hiener
Office Manager

HAH:vg

enc.



FULLER - TURNER - WALSH - SLATTERY, INC.
 UNITED NATIONS CONTRACT
 403 EAST 42ND STREET
 NEW YORK 17, N. Y.

Oct. 2, 1951

file

Mr. James A. Dawson
 Co-Ordinator of Construction
 Headquarters Planning Office
 Room 2272
 United Nations, New York 17, N.Y.

RE: CONTRACT HQ 1/75 - MEETING HALLS AND COVER OVER EAST RIVER DRIVE
PARTIAL ESTIMATE #2 FOR CHANGE NOS. 400, 400A
TO 400D, INCLUSIVE
"Added Costs Involved by Work Required for
Early Occupancy of the Meeting Halls"

References:	a)	United Nations Letter (Dawson) to FTWS dated	2/20/51
	b)	" " " " " " " "	3/12/51
	c)	" " " " " " " "	3/2/51
	d)	" " " " " " " "	3/13/51
	e)	" " " " " " " "	6/14/51
	f)	" " " " " " " "	6/14/51
	g)	" " " " " " " "	7/2/51
	h)	" " " " " " " "	7/25/51
	i)	FTWS Letter (Grogan) to United Nations	3/6/51
	j)	" " " " " " " "	4/3/51
	k)	" " " " " " " "	6/26/51
	l)	" " " " " " " "	7/6/51
	m)	" " " " " " " "	7/30/51

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim additional compensation in the amount of THIRTEEN THOUSAND NINE HUNDRED NINETEEN DOLLARS AND SIXTY CENTS (\$13,919.60) for the work listed herein which is required by the above "references".

This price is broken down against Change Item Numbers as follows:

<u>CHANGE ITEM #:</u>	<u>DESCRIPTION:</u>	<u>TOTALS:</u>
7	Reproduction Area - 2nd basement. Provide Labor that may be required for installation of the equipment listed under this item.....	\$ 144.55
9	Provide temporary electric service for the Meeting Hall area on a 24 hour basis effective 4 June 1951 through 30 June 1951.....	\$ 205.30 ✓
11	Provide temporary ventilation in the Meeting Hall area on a 24 hour basis effective 1 July 1951 through 31 July 1951.....	\$3076.47
	Figures carried forward to page (2).....	\$3426.32

Mr. James A. Dawson
Re: Contract HQ 1/75 - Meeting Halls - Partial Estimate
#2 for Change Nos. 400, 400A to 400D, Inclusive

Oct. 2, 1951
page (2)


<u>CHANGE ITEM #:</u>	<u>DESCRIPTION:</u>	<u>TOTALS:</u>
	Figures brought forward from page (1).....	\$ 3,426.32
12	Provide temporary electrica service for the Meeting Hall area on a 24 hour basis effective 1 July 1951 through 31 July 1951.....	\$ 3,034.38
13	Provide temporary steam maintenance for Refrigeration System for the Meeting Hall area on a 24 hour basis effective 1 August 1951 through 31 August 1951.....	\$ 2,192.21
14	Provide temporary ventilation in the Meeting Hall area on a 24 hour basis effective 1 August 1951 through 31 August 1951.....	\$ 3,469.57
15	Provide temporary electric service for the Meeting Hall area on a 24 hour basis effective 1 August 1951 through 31 August 1951.....	\$ 2,694.38
	TOTAL:	\$14,816.86
	Less correction of Partial Estimate #1 - 15% Overhead and Profit and FTWS, Increase taken in error..	\$ 897.26
	NET TOTAL - CORRECTED.....	\$13,919.60

Attached hereto are four (4) photostatic copies of breakdown of Partial Estimate #2 for Change No. 400 and Sheet #1 which gives further breakdown of the above figures. Also, attached hereto is one (1) copy of each of the Daily Work Invoices and Subcontractor Material Invoices which are listed in first column of the photostatic copies of breakdown.

Will you kindly issue a Change Order-ADDITION in the amount of \$13,919.60 to cover the costs itemized above. Estimates covering additional costs other than those itemized herein will be submitted at a later date.

Very truly yours,

FULLER-TURNER-WILSH-SLATTERY, INC.


M. J. Grogan
Project Manager

MJG:CER:amc
attach.

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

October 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, N. Y.

RE: Contract HQ 1/82 - General Assembly & North Parking Space
ESTIMATE FOR CHANGE NO. 181 and 181A
Ductwork added for Two (2) Additional
Type 15-A Fixtures in Committee Rooms
8, 9 and 10

References:

- (a) U.N. Letter (Dawson) to FTWS, Inc., dated 5/21/51
- (b) " " " " " " 6/21/51
- (c) FTWS Letter (Grogan) to U.N., dated 6/20/51 (C.O. 181)
- (d) " " " " " " 7/5/51 (C.O. 181A)

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we claim an increase in our total guaranteed maximum cost price in the amount of THREE HUNDRED SEVENTY-NINE DOLLARS AND FIFTY CENTS (\$379.50) for the changes in work itemized herein which are required by the above references.

Attached hereto are three (3) copies of Kerby Saunders, Inc. E.W.O. #16 (1 page) for C.O. #181 and 181A, with supporting quotation by National Sheet Metal Works, Inc. (1 page), no date.

No charge is included in this estimate for any patching by architectural trades.

Will you kindly issue a Change Order-ADDITION in the amount of \$379.50 to cover the changes itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/CER/lbr
Attachments

Kerby Saunders, Inc.

630 WEST 52ND STREET

NEW YORK 19, N. Y.

ENGINEERS - CONTRACTORS - AIR CONDITIONING - REFRIGERATION

IN REPLY REFER TO

50-52

September 4, 1951

Fuller, Turner, Walsh, Slattery Inc.
403 East 42 St.
New York City

Attn: Mr. C. W. Bartley

Re: Contract HQ 1/82 - General Assembly and
North Parking Space - Committee Rooms
No. 7, 8, 9, 10. - Heating, Ventilating and
Air Conditioning - GA Changes 181 & 181A
Extra Work Order #16.

Gentlemen:

In accordance with your request in connection with the above, we are enclosing herewith a detailed breakdown of our estimate for the extra work involved.

The total addition to our contract price is in the amount of \$379.50.

Very truly yours,

KERBY SAUNDERS, INC.

J. D. Dobak

Enc.
cs



Kerby Saunders, Inc.

50-52

FTWS C.O. #181 & 181A
EWO #16

Changes in Committee Rooms 7,8,9,10

National Sheet Metal Works Inc.	\$330.00
15% Overhead & Profit	<u>49.50</u>
	\$379.50

COPY

National Sheet Metal Works, Inc.

#7-
In each of Committee Rooms 8-9-10 two existing type 15 fixture shall be replaced with type 15A fixtures with air boxes.

ductwork; 52 lineal feet 15x6 ducts

Materials

263 lbs. galv. iron @ 11.00 cwt.
10% Miscellaneous

28.93
2.89
31.82

Labor in shop 16 hrs. @ 3.10 per hr. 49.60
6% Union Funds 2.98
3.784% Insurance on labor 1.88

54.46
86.28
8.63
94.91

10% manufacturing & plant overhead

Labor on job

On ductwork 27 hrs.
Drafting 6 hrs.
On 8 outlets 21 hrs.
54 hrs. @ 3.10 per hr. 167.40
6% Union Funds 10.04

177.44
6.00

Delivery

15% Overhead & Profit

4.56% on 217.00 labor
Total Increased Cost

278.35
41.75
320.10
9.90
\$ 330.00

This quotation does not include furnishing any air boxes.

KEEBA SANDERS INC.

JUL 8 1921

RECEIVED

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Can file

October 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Space
Information Required from
the United Nations

Dear Mr. Dawson:

We are forwarding herewith three (3) copies of each of the following:

- List No. 1 - Design Information Required from the United Nations.
- List No. 2 - Mechanical & Electrical Information Required from the United Nations.
- List No. 3 - Architectural Shop Drawings at the United Nations for Approval.
- List No. 4 - Mechanical & Electrical Shop Drawings at the United Nations for Approval.

It is imperative that the missing information contained in the above lists be given us immediately so as not to further delay the completion of the General Assembly work.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C E Reese

C. E. Reese
Project Engineer

CER/em

FULLER-TURNER-WILSH-SLATERY, INC.
403 East 42nd Street
New York, N.Y.

LIST NO. 1

GENERAL ASSEMBLY

October 2, 1951

DESIGN INFORMATION REQUIRED
FROM THE UNITED NATIONS AS OF
October 2, 1951

1. Location and design details of Directional Signs
2. Mural design for the Photosensitive Glass
3. Layout of South Portion and Details of Catwalk
4. Details and location of Aluminum Rail Brackets
Stairs Nos. 40 and 41
5. Details of Illuminated Bulletin Board - Drawing A125
6. Detail drawing RA-136 - referred to on A131
7. Marble Type Selection for Screen in South Lobby
8. Revised RA-106 - Flashing Details at Canopy #3
9. Design of Exterior Doors - Vestibule No. 2
10. Detail Drawing RA-127-E, referred to on RA-146

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N.Y.

Oct. 2, 1951

List No. 2

MECHANICAL & ELECTRICAL INFORMATION NEEDED FROM U. N.
ON NORTH PARKING AND GENERAL ASSEMBLY CONTRACT

- I Schedule of Registers, Grilles and Air Diffusers
(for upper floors)
- II All data not yet received on Bulletin of Change No. 1
Heating and Ventilating, dated October 23, 1950,
(FTWS - CO #40) and Bulletin of Changes
No. 1 Electrical, dated October 23, 1950
(FTWS - CO #38)
- III All data re Podium - 53' Level - (G.A. Hall)
- IV 3rd Floor Food Bar Layout

GENERAL ASSEMBLY & NORTH PARKING
STATUS OF SHOP DWGS. SUBMITTED TO
UN FOR APPROVAL ON OR BEFORE
SEPTEMBER 25, 1951

LIST NO. 3

October 2, 1951

Subcontractor	Dwg. No.	Title	Date Submitted
Brennan & Sloan	702	Reinf. Steel Details-Roof	9/20/51
Reinf. Concrete	705	" " Roof Wells, #6,7,8,9 & 10	"
DeTurco	1	Key Plans-Showing Terrazzo Work	9/5/51
Terrazzo	2	Details of Terrazzo Work	"
C.E. Halback & Co.	HGP-56-1	Framing & Sash for Booths-E/Wall	9/17/51
Misc. Iron	56-2	" " " W/Wall	"
	56-3	F.S. Plan & Sections of Assembly Hall Booths	"
	56-4	F.S. Vertical Sections of Assembly Hall Booths	"
	44-6	Inserts & Gratings on Roof Wells #1 & #2	9/25/51
	90-1	3/8" & Galv. Stirrups	"
Johns-Manville	101	Committee Rms. Nos. 7 & 10, Inc.	9/20/51
Acoustical Work	103	Reflected Ceiling Plan	"
	106	" " "	"
		1st. Bsmt. Lines N-Q, 23-29	9/24/51
	107	" " " O-S, @ 24	"
Monahan-McCann	Sheet #10	Stone Anchor Details Over East & West Sash Window	9/19/51
Cut Stone			
Murray Hill W.W.	Sheet #306	Plan & Elev.-Conf. Rm. No. 4	9/24/51
	307	F.S. Details " "	"
	308	W/Elev. " "	"
	309	E/Elev. " "	"

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N.Y.

October 2, 1951

List No. 4

LIST OF NORTH PARKING & GENERAL ASSEMBLY MECHANICAL & ELEC. DWGS.
AT UNITED NATIONS

Automatic Sprinkler Corp.

None

Eugene Duklauer, Inc.

None

Fischbach & Moore, Inc.

- | | | | | |
|----|-----------|---------------------------|---|-------------------|
| 1) | Cole Dwg. | H-1170, Audio duct layout | - | sent over 8/30/51 |
| 2) | " | H-1173, Floor Box Details | - | " " |
| 3) | " | H-1174, Audio Trough | - | " " |
| 4) | " | H-1175, " | - | " " |

Kerby Saunders, Inc.

- | | | |
|----|---|-------------------|
| 1) | Sample of High Pressure Straight Line Diffuser(Anemostat) | sent over 4/18/51 |
| 2) | National Sheet Metal Dwg. GA-1B-1, 1st Bs mt. Ductwork | sent over 8/23/51 |
| 3) | " " GA-1B-6, 1st Bsmt. Ductwork | sent over 8/22/51 |
| 4) | " " GA-1B-7, 1st Bsmt. Ductwork | sent over 9/11/51 |
| 5) | " " GA-1B-10, 1st Bsmt. Ductwork | sent over 8/22/51 |
| 6) | " " GA-1B-13, 1st Bsmt. Ductwork | sent over 8/22/51 |
| 7) | " " GA-1B-8, 1st Bsmt. Ductwork | sent over 9/11/51 |
| 8) | " " GA-RJ-1, West wall risers | sent over 9/4/51 |

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, N.Y.

RE: HQ 1/82 -General Assembly & North Parking Garage
ESTIMATE FOR CHANGE NO. 212
"March 7, 1951 Architectural Revisions"

References:

- (a) U.N. Letter (Dawson) to FTWS, Inc. dated 5/29/51
- (b) " " (Dawson) to FTWS, Inc. " 6/29/51
- (c) FTWS, Inc. Letter (Grogan) to U.N. dated 7/13/51
- (d) U.N. Dwg. A-2, A-3, A-4, A-5, A-6, A-8, A-116, A-116A and RA-116B, all revised 3/7/51, as compared with the same drawings revised 1/15/51
- (e) U.N. Dwg. A-7, revised 3/7/51 as compared with the same drawing revised 11/8/50.
- (f) U.N. Dwg. A-10, A-102, A-117 and RA-154A, all revised 3/7/51, as compared with the same drawings revised 11/30/50.
- (g) U.N. Dwg. A-11 and A-103, all revised 3/7/51 as compared with the same drawings revised 8/21/50.
- (h) U.N. Dwg. A-109 revised 3/7/51 as compared with the same drawing revised 1/8/51.
- (i) U.N. Dwg. RA-118 revised 3/7/51 as compared with the same drawing revised 9/28/50.
- (j) U.N. Dwg. A-125 revised 3/7/51 as compared with the same drawing revised 12/20/50.
- (k) U.N. Dwg. RA-172 dated 3/7/51 as compared with Contract Documents.
- (l) U.N.'s Bulletin of Changes, Rev. No. 15, dated 3/7/51.

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we claim an increase in our total guaranteed maximum cost price in the amount of TWO THOUSAND SIX HUNDRED FIVE DOLLARS AND FORTY-THREE CENTS (\$2,605.43), for work itemized in this estimate as required by the above "references".

The above price is broken down as follows:

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

- Page 2 -

October 2, 1951

RE: HQ 1/82 - Estimate for Change No. 212

	<u>ADD</u>	<u>DEDUCT</u>
GA Spec., Part IV-Sect. 5 & 6 - J.B.Kelly, Inc.	--	\$ 21.02
" " " " " 9 - Monahan-McCann Stone Co.	\$ 231.00	--
" " " " " 10 - A.Munder & Sons, Inc.	48.20	--
" " " " " 11,12 -General Bronze Corp.	518.20	--
" " " " " 20 - Jeremiah Burns, Inc.	673.33	--
" " " " " 21 - T.A.O'Rourke, Inc.	599.21	--
" " " " " 22 - Johns-Manvilles Sales	354.29	--
" " " " " 23 - Murray Hill Woodworking	135.00	--
" " " " " 26 - Shatz Painting Co., Inc.	60.92	--
" " " " " 28 - Newell, Orr & Walsh, Inc.	6.30	--
	<u>2,626.45</u>	<u>21.02</u>
	21.02	
NET ADDITION . . .	<u>\$2,605.43</u>	


The following are not included in this estimate:

- a) 8 openings in south roof (in Change #244)
- b) Changes in North Balcony Fascia & Soffits (in Change #216)
- c) Changes in G.A. batten walls (in Change #125 & 261)
- d) Photo-sensitive glass and changes in North Wall (in Change #83)
- e) Dome changes, Dwg.A-11 (in Change #213)
- f) Electrical and mechanical changes
- g) Any work required by lather to set plaster frames for any recessed lights, grilles and diffusers.

Will you kindly issue a Change Order-ADDITION in the amount of \$2,605.43 for the work itemized above. Breakdown of prices is attached hereto.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.


M. J. Grogan
Project Manager

MJG/CER/lbr
Enclosure - Breakdown

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS PROJECT

October 2, 1951

BREAKDOWN OF PRICES

HQ 1/82 CONTRACT
GENERAL ASSEMBLY & NORTH PARKING
ESTIMATE FOR CHANGE NO. 212
MARCH 7, 1951 ARCHITECTURAL
REVISIONS

	<u>A D D</u>	<u>D E D U C T</u>
I - <u>SECTIONS 5 & 6 - MASONRY & MORTARS</u> (John B. Kelly, Inc.)		
(Dwg. A-109) - Omit Jumbo Sand Lime Brick Back		
Cut Stone: .231 M @ \$91.00/M -- \$21.02		
NET DEDUCTION		\$ 21.02
II - <u>SECTION 9 - CUT STONE (EXTERIOR MARBLE)</u> (Monahan-McCann Stone Co.)		
ADD - Dwg. A-109 - increase in bed of marble		
facing: 11 c.f. @ \$18.26/c.f. - \$200.86		
15% O & P - 30.14		
		\$231.00
NET ADDITION	\$ 231.00	--
III - <u>SECTION 10 - ROOFING & SHEET METAL WORK</u> (A. Munder & Sons, Inc.)		
ADD - Dwg. A-109 - Flashing at sills over canopies		
1 & 2:		
27 s.f. lead-coated copper - \$17.55		
Solder & charcoal - 2.00		
Shop Labor - 7.00		
Field Labor - 12.40		
Insurance - 2.21		
		\$41.16
15% O & P 6.17		
		47.33
FOAB & U.I. .87		
		48.20
NET ADDITION.....	48.20	---
IV - <u>SECTION 11 & 12 - MISC. IRON & ORNAMENTAL METAL</u> (General Bronze Corp.)		
1. ADD - Finish and deliver only 7 sets of		
aluminum 3/4" x 3/4" x 1/8" angle		
frames at loudspeaker recesses in		
ceiling of Conference Room #4, per		
dwg. RA-172. Estimate based on furnish-		
ing angle clip stops for the removable		
cover rather than a continuous angle		
as shown:		

RE: HQ 1/82 - GENERAL ASSEMBLY
BREAKDOWN FOR
ESTIMATE FOR CHANGE NO.212

- Page 2 -

October 2, 1951

ADD

DEDUCT

IV - SECTIONS 11 & 12 - MISC. IRON & ORNA. METAL (cont'd.)

Add Deduct

1. Continued from Page 1:

Material	-	\$11.00	
Drafting	Ibr-	9.00	
Shop Labor	-	64.00	
TOTAL			\$ 84.00 --

2. ADD -Increased length of shelf angles over north windows from 2'-6" to 5'-0" per Dwg. A-109. Three inserts per angle figured to be built by others:

Mtl., trucking, paint, etc.		\$99.00	
Shop Labor		40.00	
Field labor		79.00	
Engineering Labor		5.00	
TOTAL			223.00 --

3. OMIT - 3'-8" length of 7/8" x 1-3/8" x 1/8" square root angle at platform edge of Stair #13, per Dwg. RA-154A.

Mtl., trucking, paint, prints, etc.		\$ 3.00	
Shop Labor		10.00	
Field Labor		10.00	
Engineering		2.00	
TOTAL			----- \$25.00

4. ADD - Furnish only, approx. 165 l.f. of aluminum 1/8" x 1 1/2" strips with 1 x 3/8 x 1-1/8" angle clips for use at ceiling of Conference Room 4 (Dwg. RA-171). Angle clips to be supplied with hole punched in each for fastening by J. Burns, Inc.

Material		\$51.00	
Drafting		11.00	
Shop Labor		104.00	
TOTAL			166.00.
			473.00
			25.00
			448.00
15% O & P			67.20
			515.20
FOAB & UI			3.00

NET ADDITION \$518.20 ---

RE: HQ 1/82 - GENERAL ASSEMBLY
BREAKDOWN FOR
ESTIMATE FORCHANGE NO.212

Oct. 2, 1951

- Page 3 -

		<u>ADD</u>	<u>DEDUCT</u>
V -	<u>SECTION 20 - FURRING & LATHING</u> (Jeremiah Burns, Inc.)		
1 -	ADD (Dwg. RA-172) - 47 s.y. F&L Light Cove @ 6.50/sy.	305.50	--
2 -	ADD (Dwg. A-116A) 8 s.y. F&L Stair Soffit @ \$3.50/s.y.	28.00	--
3 -	ADD (Dwg. RA-172, Sec. B-B) Install, but not supply, 1/8" x 1 1/2" alum. strip with clips: 168 l.f. @ \$1.50/l.f.	252.00 585.50 87.83 673.33	--
	15% O & P		
	NET ADDITION	- - - -	\$673.33 ---
VI -	<u>SECTION 21 - PLASTERING</u> (T.A. O'Rourke, Inc.)		
1 -	ADD, Dwg. A-11, Acoustic plaster on masonry walls: 27 s.y. @ \$5.75/s.y.	155.25	--
2 -	ADD, Dwg. A-5, plaster on masonry walls: 34 s.y. @ \$1.80/s.y.	61.20	--
3 -	ADD, Dwg. RA-172, plaster light cove: 160 l.f. @ \$2.50/l.f.	400.00	--
4 -	OMIT, Dwg. A-11, plaster on masonry wall: 27 s.y. @ \$1.80/sy.	--	\$48.60
5 -	OMIT, Dwg. A-6, plaster on masonry wall: 10 s.y. @ \$1.80/s.y.	--	18.00
6 -	OMIT, Dwg. A-7, plaster on masonry wall: 16 s.y. @ \$1.80 sy	--	28.80
		616.45	95.40
		- 95.40	
		521.05	
	15% O & P	78.16	
	NET ADDITION	- -	\$599.21 ---

RE: HQ 1/82 - GENERAL ASSEMBLY
BREAKDOWN FOR
ESTIMATE FOR CHANGE NO. 212

- Page 4 -

October 2, 1951

	<u>ADD</u>	<u>DEDUCT</u>
VII - <u>SECTION 22 - ACOUSTICAL TREATM'T & SOUND CONDITIONING</u> (Johns-Manville Sales Corp.)		
	<u>Add</u>	
1. ADD, Dwgs. A6, A7, 2" of Fibreglass sound insulation faced with per- forated transite: 230 s.f. @ \$1.10/s.f.	\$253.00	
2. ADD, Dwg. A-5, perf. acoust. metal pan ceiling: 45 s.f. @ .80/s.f.	36.00	
3. Edging: 36 l.f. @ .53/l.f.	19.08	
	<u>308.08</u>	
15% O & P	46.21	
	<u>354.29</u>	
NET ADDITION	\$354.29	--

VIII - SECTION 23 - FINISH CARPENTRY
(Murray Hill Woodworking Corp.)

ADD - Dwg. A-6 and A-7, grounding for 2" sound insulation: 499.5 l.f. @ .235/lf	117.39	
15% O & P	17.61	
	<u>\$135.00</u>	
NET ADDITION	135.00	--

IX - SECTION 26 - PAINTING & FINISHING
(Shatz Painting Co.)

	<u>Add</u>	<u>Deduct</u>
1. Omit plaster wall, Dwgs. A5, A6, A7, All: 171 s.f. @ .05 1/4/s.f.		8.97
2. Add - Acoustic plaster wall, Dwg. A-11: 243 s.f. @ .03 1/4/s.f.	7.90	
3. Add transite wall, Dwg. A6, A7, 234 s.f. @ .06/s.f.	14.04	
4. Add light cove, dwg. RA172: 160 l.f. @ .25/l.f.	40.00	
	<u>61.94</u>	8.97
	8.97	
	<u>52.97</u>	
15% O & P	7.95	
	<u>60.92</u>	
NET ADDITION	60.92	--

RE: HQ 1/82 - GENERAL ASSEMBLY
BREAKDOWN FOR
ESTIMATE FOR CHANGE No.212

- Page 5 -

October 2, 1951

ADD

DEDUCT

X - SECTION 28 - RESILIENT FLOOR COVERING
(Newell, Orr & Walsh, Inc.)

Add - Tel. Booths 231 and 230:

A.T.Base: 30 lf @ \$.1826/lf. \$5.48

15% O & P .82
6.30

NET ADDITION . . . \$ 6.30

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/82 - General Assembly
and North Parking Garage -
Change No. 127 - Change in Interior
Limestone Facing at Meeting Halls Neck

Dear Mr. Dawson:

In reply to your letter of September 19, 1951 on the above subject, may we call your attention to the following facts:

- AS Weigel says.
not germane to
The subject.
- a) Section 17 of the General Assembly specifications makes no mention of West wall limestone at the Meeting Halls Neck, while paragraph 17-05C of the Meeting Halls specifications devotes a full paragraph to the East Wall of the Neck, describing fully the stone and the finish required.
 - b) Your letter of October 10, 1949 to George A. Fuller Co. corrected this omission in the General Assembly specifications, and called to our attention the fact that a 1-1/2" thick Limestone Wall was to be figured, similar to the East Wall in the Meeting Halls contract. The finish was not specified in the General Assembly specifications or in the letter of October 10, 1949.
 - c) Paragraph 17-05(c) of the Meeting Halls specifications originally called for Limestone facings on the East Wall of the Neck with a wet sand rubbed finish.
 - d) Lacking any specifications for a similar wall on the west side of the Neck, the bidders figured on the same sand-rubbed finish specified for the east side.
 - e) While your statement that the interior wall finish in the General Assembly does call for a polished finish in general, the specifications were written to cover the proposed use of Travertine, Radio Black, Vermont Pearl, Green Floran, etc., all Marbles which will take a polished finish readily. We have checked not only James Cullo, but other Marble contractors, all of whom state that limestone cannot be polished to give the sheen that can be given a marble.
- more - but it can be polished

Mr. James A. Dawson

-2-

October 2, 1951

re: Change No. 127 - Contract HQ 1/82

In view of the above, we request that you reconsider our Estimate for Change No. 127, in which we claimed extra compensation in the amount of \$574.68 for the change from a wet sand-rubbed limestone to a honed limestone.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/PDV/eas



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
H.M. Doors, Frames & Trim

Dear Mr. Dawson:

"Confirming verbal instructions given by Mr. J. J. Healy on September 28, 1951, where the 3'-9" dimension to the centerline of the Special Push-Pull interferes with the cylinder located 4'-3" above finished floor on Openings 346, 355, 406 and 415, you authorized us to relocate the cylinder to the bottom, rather than at the top, of the Push-Pull (i.e. 36" from finished floor instead of 51")."

We have instructed our subcontractors to proceed accordingly.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/PDV/eas



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Heating, Ventilating & Air
Conditioning Shop Drawings

Dear Mr. Dawson:

We are resubmitting to you herewith six (6) prints of
the following drawings as submitted to us by Kerby
Saunders, Inc.:

1. Powers Regulator Co.'s drawings 833-NC-1 thru 12,
Control Schedule
2. Powers Regulator Co.'s drawings UN-5R, Panel
Board, Eg. Office
3. Powers Regulator Co.'s drawings UN-3, Panel
Board, Air Conditioning Control Room
4. Kerby Saunders, Inc.'s sketch #50-52-306, Snow
Melting Coils for Wells.

Kindly review the above drawings and return three (3)
copies of each with your final approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese *pps*
C. E. Reese
Project Engineer

CER/PLB/em



ISSUANCE OF DRAWINGS

OFFICE COPY

2 October 1951

10 October 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Kerby Saunders

3	ea.	833-NC-1 thru 12		Control Schedule (Powers Regulator Dwg.)
3		UN-5R	8 June '51	Panel Board, Eg. Office (Powers Regulator Dwg.)
3		UN-3	"	" " Air. Cond. Control Rm. (Powers Regulator Dwg.)
				(ALL "APPROVED" 9 Oct 1951 REM)
3		50-52-306	28 Sept '51	Snow Melting Coils for Wells (Kerby Saunders Dwg.)
				(APPROVED AS NOTED 9 Oct 1951 REM RESUBMIT)

NOTE: FROM SYSKA & HENNESSY

"These drawings are approved."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

RECEIVED

OCT 10 1951

FULLER-TURNER-WALSH SLATTERY
INCORPORATED

Handwritten signature

*Hopper
Haley*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 2, 1951

Reigel
to Mr. Turner

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Cut Stone

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Cut Stone shop drawing submitted by Monahan-McCann Stone Company:

788-F.S.D. 15-16-B Rev. 9/27/51 Proposed Anchorage of
Coping & Facia at
Ramps & Balconies.

Will you please return two (2) prints of the above drawing marked with your approval or necessary corrections?


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em



ISSUANCE OF DRAWINGS

OFFICE COPY

2 October 1951


15 October 1951

GA & North Parking
Fuller-Turner-Walsh-Slaterry

hand

Submitted by Monahan McCann

2 788-F.S.D.-
15-16-B 31 Aug '51 Proposed Anchorage of Coping & Facia at Ramps
 & Balconies
 (APPROVED 11 Oct 1951 PB/GRA)



L.V. Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you here, as requested by Mr. Roy Nelson for Syska & Hennessy's reference, one (1) print of the following Preliminary Miscellaneous Iron shop drawings, as submitted to the United Nations September 17, 1951 and September 26, 1951 for approval or necessary corrections:

HGP-56-1	Dtd. 9/13/51	Framing & Sash for Booths in East Wall
HGP-56-2	Dtd. 9/13/51	Framing & Sash for Booths in West Wall
HGP-56-3	Dtd. 9/13/51	F. S. Plan Sections of Assembly Hall Booths
HGP-56-4	Dtd. 9/13/51	F.S. Vertical Sections of Assembly Hall Booths
HGP-56-5-	Dtd. 9/24/51	Scale Details of Typical Bay for Upper & Lower Booths

(General Bronze Corp. & C. E. Halback & Company)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you here, as requested by Mr. Roy Nelson for Syska & Hennessy's reference, one (1) print of the following Preliminary Miscellaneous Iron shop drawings, as submitted to the United Nations September 17, 1951 and September 26, 1951 for approval or necessary corrections:

HGP-56-1	Dtd. 9/13/51	Framing & Sash for Booths in East Wall
HGP-56-2	Dtd. 9/13/51	Framing & Sash for Booths in West Wall
HGP-56-3	Dtd. 9/13/51	F. S. Plan Sections of Assembly Hall Booths
HGP-56-4	Dtd. 9/13/51	F.S. Vertical Sections of Assembly Hall Booths
HGP-56-5-	Dtd. 9/24/51	Scale Details of Typical Bay for Upper & Lower Booths

(General Bronze Corp. & C. E. Halback & Company)
Subcontractor


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em



- 9 ✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

October 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you here, as requested by Mr. Roy Nelson for Syska & Hennessy's reference, one (1) print of the following Preliminary Miscellaneous Iron shop drawings, as submitted to the United Nations September 17, 1951 and September 26, 1951 for approval or necessary corrections:

HGP-56-1	Dtd. 9/13/51	Framing & Sash for Booths in East Wall
HGP-56-2	Dtd. 9/13/51	Framing & Sash for Booths in West Wall
HGP-56-3	Dtd. 9/13/51	P. S. Plan Sections of Assembly Hall Booths
HGP-56-4	Dtd. 9/13/51	P.S. Vertical Sections of Assembly Hall Booths
HGP-56-5-	Dtd. 9/24/51	Scale Details of Typical Bay for Upper & Lower Booths


(General Bronze Corp. & C. E. Halback & Company)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/MH/em



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you here, as requested by Mr. Roy Nelson for Syska & Hennessy's reference, one (1) print of the following Preliminary Miscellaneous Iron shop drawings, as submitted to the United Nations September 17, 1951 and September 26, 1951 for approval or necessary corrections:

HGP-56-1	Dtd. 9/13/51	Framing & Sash for Booths in East Wall
HGP-56-2	Dtd. 9/13/51	Framing & Sash for Booths in West Wall
HGP-56-3	Dtd. 9/13/51	F. S. Plan Sections of Assembly Hall Booths
HGP-56-4	Dtd. 9/13/51	F.S. Vertical Sections of Assembly Hall Booths
HGP-56-5	Dtd. 9/24/51	Scale Details of Typical Bay for Upper & Lower Booths

(General Bronze Corp. & C. E. Halback & Company)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/cm



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

*Final Approval
Gen 10/3
LW*

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)
print of the following Cut Stone shop drawings, as approved
for field distribution:

788-7 Rev. 9/4/51 Limestone - E. Podium Wall
With Coping Added

WS-10-11-788 Dtd. 9/4/51 Change in Stone Checks-
North Elev.

(Monahan-McCann Stone Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em

OCT 2 1951



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)
print of the following Cut Stone shop drawings, as approved
for field distribution:

788-7	Rev. 9/4/51	Limestone - E. Podium Wall With Coping Added
WS-10-11-788	Dtd. 9/4/51	Change in Stone Checks- North Elev.

(Nonahan-McCann Stone Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/cm

-9

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)
print of the following Cut Stone shop drawings, as approved
for field distribution:

788-7	Rev. 9/4/51	Limestone • E. Podium Wall With Coping Added
WS-10-11-788	Dtd. 9/4/51	Change in Stone Checks- North Elev.

(Monahan-McCann Stone Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

October 1, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/82 - General Assembly and North Parking Garage -
CHANGE NO. 500-A - Additional Costs Involved in Early Occupancy
of the North Parking Space and General Assembly

Reference (a) Mr. James A. Dawson's letter 27 September 1951

Dear Mr. Dawson:

This Change is supplemental to our Change No. 500, dated June 14, 1951.

On September 28, 1951 we received the above referenced letter which enclosed a copy of your Buildings Management Service Work Order, dated September 21, 1951, covering Item No. 2 in this Change Order.

This item covers the provision of temporary lighting in connection with the moving of furniture from Flushing, during the nights of August 21, 22, 23 and 24, 1951.

We will take this instruction into account in preparing our Estimate for Change No. 500.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/eas

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 1, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/82 - General Assembly and North Parking Garage 0
CHANGE NO. 293 - Waterproofing and Flashing at Bottom of Well No. 10

Reference; (a) Mr. James A. Dawson's letter 26 September 1951

Dear Mr. Dawson:

On September 28, 1951 we received the above referenced letter, which reads as follows:

"This letter will confirm verbal instructions to your Mr. P. DelVecchio to install waterproofing and flashing at the bottom of Well No. 10 at the 1st Floor level of the General Assembly Building.

This waterproofing shall consist of two plies of fabric membrane laid and coated with hot pitch and turned up on all walls to a height of eight (8) inches. Around the openings in the floor for the vent ducts, the top of which terminate at the floor level, install 16-oz. copper flashing, the same to turn down about six (6) inches into the duct and to be fastened thereto by clips. The copper shall be woven into and mopped into the membrane waterproofing. When and where conditions require that the flashing be turned up on the brick walls, rake out the mortar joints, insert flashing and caulk same.

The flashing shall be installed on a time and material basis.

Submit for our consideration the prices which affect the Contract Price."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/eas

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

Wagel

October 1, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

9 OK

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space - Special
Finish of Straight Line
Diffusers and Other Diffusers

Dear Mr. Dawson:

We are resubmitting to you herewith two (2) samples of Finish "B" as applied to a section of a straight line diffuser. The original sample submission was disapproved and then returned directly to the Anemostat Corp. for re-submission.

As mentioned previously it is important that we receive your approval of this item as soon as possible so that fabrication of the diffusers with special finish may be started.

We ask that you return one (1) sample for the office.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese *pls*
C. E. Reese
Project Engineer

CER/PLB/em



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 1, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Rolling Steel Doors

Dear Mr. Dawson:

Please refer to J.G. Wilson Corp. shop drawing No. 89840-7, rev. 3/27/51, which shows details of the three rolling steel doors between the Meeting Halls Neck and the General Assembly.

On detail "X" of this drawing, two 3"x3-1/2"x5/16" angles at the head are shown which cannot be installed because of space limitations. Further, the slats of the door will catch in the angle when the door is lowered. J.G. Wilson has requested that these angles be omitted.

In the plan view at the gear box recess, a 3-1/2"x3-1/2" angle is shown, which is supposed to run vertically from slab to slab. However, the hood of the door does not allow this angle to run to the slab above, and your representatives have instructed us to omit the angle and substitute 2" block furring.

Your field inspector has also requested that we provide some means of lubricating the grease cup at the top of the crankshaft.

Will you please advise us if we are to proceed with the modifications described.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer



CER/PDV/eas

Form GS/11
1 June 1946
(Rev.)

ROUTING SLIP

TO

J. J. HEALY

FOR

APPROVAL	MORE DETAILS
REPLY, PLEASE	YOUR INFORMATION
SEE ME, PLEASE	RETURNED AS REQUESTED
YOUR SIGNATURE	INVESTIGATE AND REPORT
NOTE AND FILE	FOR IMMEDIATE ACTION
NOTE AND RETURN	REPLY FOR MY SIGNATURE
YOUR COMMENTS	INITIAL AND FORWARD

REMARKS:

Behavior to advise
if better reply is
necessary.

DATE

2007.

FROM

Healy

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 1, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Ornamental Metal shop drawings submitted by General Bronze Corp. and C. E. Halback & Company:

GBA-36	Rev. 10/1/51	Alum. Loudspeaker Frames - Conference Room
GBA-39	Dtd. 9/26/51	Alum. Nosings + Powder Rooms & Toilets 1B-36 & 303. ✓

Drawing GBA-36, previously approved by you, has been revised in accordance with revision #37 of drawing RA-173, which shows 32 frames in the Conference Room; and drawing RA-174, dated August 23, 1951, which shows 2 frames in the Press Lounge, and, according to verbal advice from Mr. P. Bohanon, which omits 19 of the 32 frames, thus adding 15 frames to the original requirement.

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/MH/em

RECEIVED

OCT 2 1951

United Nations Headquarters
W.K. Harrison - Director of Planning



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 1, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Security Boxes

Dear Mr. Dawson:

We are sending you herewith four prints of the following Security Boxes shop drawings submitted by Karp Metal Products Co., Inc.:

DS-C-9656 Rev. 9/27/51 Security Phone Box.

Will you please return two (2) prints of the above drawing marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em



ISSUANCE OF DRAWINGS

OFFICE COPY

1 October 1951


16 October 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by Karp Metal

2 DS-C-9656 4 May '51 Security Phone Box
(APPROVED 16 Oct 1951 FB)



SV Gyle

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 1, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Ornamental Metal shop drawing,
as approved for field distribution:

GBA-38 Rev. 9/13/51 Cover Plates for Floor
Checks - Opening #202.

(General Bronze Corp. & C. E. Halback & Co.)
Subcontractor.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em



-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 1, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Ornamental Metal shop drawing,
as approved for field distribution:

GBA-38 Rev. 9/13/51 Cover Plates for Floor
Checks - Opening #202.

(General Bronze Corp. & C. E. Halback & Co.)
Subcontractor.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em

-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

October 1, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Ornamental Metal shop drawing,
as approved for field distribution:

GBA-38 Rev. 9/13/51 Cover Plates for Floor
Checks - Opening #202.

(General Bronze Corp. & C. E. Halback & Co.)
Subcontractor.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MM/em

-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 1, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Ornamental Metal shop drawing,
as approved for field distribution:

GBA-38 Rev. 9/13/51 Cover Plates for Floor
Checks - Opening #202.

(General Bronze Corp. & C. E. Halback & Co.)
Subcontractor.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

GER/WH/em

1 October 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York

Re: General Assembly and Northerly Portion
of Parking Garage - Contract HQ 1/82
Roofing and Sheet Metal - Concrete
Membrane Waterproofing of East and West
Ramp Columns


Gentlemen:

Please refer to our letter of 31 August 1951 wherein we recorded the transmission to you of twenty-five (25) copies of Drawing No. SK 669. We have now revised this drawing as of 27 September 1951, Revision No. 1, and are reissuing twenty-five (25) copies to you.

Your Mr. P. DelVecchio has informed our J. J. Healy that the approximate additional cost for the cement base and column wrapping will be One Hundred Twenty-five Dollars (\$125.00).

As previously stated in our letter of 31 August 1951 there should be no added cost for the membrane waterproofing around the base of the column and the nine (9) drain lines. You shall proceed with the installation of the work as outlined in the 31 August 1951 letter and as indicated on the revised drawing.

Submit for our consideration the prices which affect the Contract Price.

 JJHe:js
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
McLeod
Ryer

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office