

CENTRAL BUREAU (120-5-18-8) S.G. Building Construction - Working Projects - Meeting halls - covering over FDR Drive - 02 Nov 1951
Fuller-Turner-Wash-Statting in

CLEAR

7/04
S.C.

20 Nov 1951
S-0472
Box-24
File-1

(RAG-1)

170-5-18-8/
cc: Harrison
McLeod
Zunser
Harris
Healy
Hopper
Van Name
Aussem
Egan
Hall

30 November 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive
Punch List No. 2

Gentlemen:

Attached are 25 copies of Punch List No. 2 consisting of items required to be put in acceptable condition preparatory to the acceptance of the work as required by the contract, as follows:

- | | |
|--------------------------|----------------------------------|
| 1. Punch List, 4th Floor | dated 29 November 1951 - 2 pages |
| 2. Punch List, Stairs | dated 29 November 1951 - 1 page |

Kindly let me know when the condition of the various items of work included on the punch list has been rectified and ready for re-inspection.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosures - 25

JZ:ml



NOTIFICATION OF CHANGE

Date: November 29, 1951

TO: Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

N. C. # 87 Buildings: MEETING HALLS & COVER OVER EAST RIVER DRIVE

Reference Information: a) United Nations Drawing ST-31 dated 10/25/51

Description of Changes: Pipe Railing at Telephone Conduits - North Lounge.

The above contemplated change effects the branches of the work indicated by X marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

() F-T-W-S Ins. Work	() Construction Insulation	(x) Painting & Finish
() Structural Steel	() Metal, Doors, Frames & Trim	() Venetian Type Blinds
() Concrete Construction Work	() Roll-up Steel Doors	() Resilient Floor
() Concrete Slabs & Fireproofing	() Metal Toilet Enclosures	() Covering
() Floor & Roof Fill	() Hollow Metal Partitions	() Miscellaneous
() Finish Cement Work	() Marble Work	() Accessories
() Masonry-Mortars	() Ceramic Tile	() Heating, Ventilating
() Waterproofing (Membrane Spondral)	() Terrazzo Work	() & Air Conditioning
() Dampproofing (Mastic)	() Furring & Lathing	() Plumbing
() Caulking	() Plastering	() Sprinklers
() Cut Stonework	() Acoustical Treatment	(x) Electrical
() Roofing (built-up)	() and Conditioning	() Sheet Metal Work
() Carpentry & Millwork	() Miscellaneous Iron	() Glass & Glazing
() Fundamental Metal Work	() Finish Hardware	

The Approximate Total Cost of this Change is \$ 200. (see note below)
(TWO HUNDRED DOLLARS)

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By M. J. Hogan Date: 11/29/51
Project Manager

The above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N.C. and issue P.W.O.'s as required. Price adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By: _____ Date: _____

By: J. M. Lawa Date: 12/5/51

Note: Price based on leaving stub conduits in present location with extensions NOT in common plane. Using painted heavy wall conduit with 7 1/2" radius and standard floor flanges. (All as discussed by Messrs. Healy and Bartley.)

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

DEC 4 1951

November 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Change No. 238 - Changes in Roof
Finish at Elevation 83'-0"
Change No. 350 - Expansion Joints
in Roof at Elevation 83'-0"

Bear Mr. Dawson:

Yesterday afternoon the New York Roofing Co. advised us that they had just completed the installation of caulking compound in the expansion joints at the 83'-0" level. They requested that we make an examination of the joints and advise them whether the installation was satisfactory. They plan to take Mr. Arthur Breen off the job on November 30, 1951 and wanted to know whether any changes had to be made before he left.

This morning Mr. J. J. Healy and the writer made a joint inspection of these joints. Mr. Healy stated that they met with his approval. He would make no comment, however, as to the acceptability of the Promenade Tile and Slate, as far as the cleaning was concerned.

As you know you have withheld approval of our Estimate for Change No. 238 because it contained an item of \$652.00 for cleaning of the Quarry Tile and Slate. We now request that you make an inspection of this roof level and advise us immediately whether it is satisfactory to you as far as the cleaning is concerned. If it is and no further cleaning is required, we will rewrite the Estimate and eliminate the \$652.00 charge for cleaning.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/eas

cc/ Messrs. J. Zunser
J.J. Healy

8
file

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

November 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York 17, N.Y.

RE: CONTRACT HQ 1/75 - MEETING HALLS AND COVER OVER EAST RIVER DRIVE
PARTIAL ESTIMATE #6 for CHANGE NO. 306
"Revisions to Work of Architectural Trades
Originating in the Field"

References: a) FTWS, Inc. Letter (Reese) of June 14, 1951 to Mr. James A. Dawson
re: "Changes covering revisions to the work of Architectural
Trades Originating in the Field"
b) FTWS, Inc. Letter (Grogan) to United Nations dated June 15, 1951.

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of ONE THOUSAND EIGHT HUNDRED FOURTEEN DOLLARS AND SEVENTY TWO CENTS (\$1,814.72) for the revisions to work of architectural trades originating in the field and listed herein which are required by references "a" and "b" above and by our Change No. 306 which is reference "b".

The above increase covers the cost indicated for the items listed below:

Item No. 27 - C.I.S. #6575 -

ADD

"Move carpet paddings from second basement-storage-north parking area to Conference Rooms No. 1 and No. 2."

FTWS, Inc. - D.W.R. No. 015755.....	\$32.68
015759.....	7.13
015764.....	67.73
015775.....	17.98
015776.....	40.15
015787.....	9.51
015798.....	4.75
015816.....	8.48
015818.....	10.86
015820.....	23.06
015827.....	9.51
015830.....	24.30
015838.....	29.17
015840.....	16.74

Total Addition - This Item.....\$ 302.05

Figures carried forward to page (2).....\$ 302.05

Mr. James A. Dawson
Re: Contract HQ 1/75 - Meeting Halls - Partial Estimate
No. 6 for Change No. 306

November 29, 1951
Page (2)

Figures brought forward from page (1).....	ADD	\$ 302.05
<u>Item No. 56 - C.I.S. #6533 - F.O. #415:</u>		
"To paint the plaster frames and diffuser complete with aluminum paint located on 1st basement, 1st, 2nd, and 3rd floors at all acoustical plastered ceiling areas."		
J. I. Hass Co., Inc. (Invoice No. NY-4265).....	\$	180.54
<u>Item No. 74 - C.I.S. #6176 -</u>		
"To unload hoist and place chairs for various spaces in Meeting Halls."		
FTWS, Inc. D.W.R. No. 015619.....	\$19.25	
015763.....	18.09	
015839.....	43.00	
Total Addition - This Item.....	\$80.34	\$ 80.34
<u>Item No. 80 - C.I.S. #6534 -</u>		
"To hang paper 4" down from diffuser at all diffusers in finished acoustical plaster ceiling. This is to keep dirt from collecting on acoustical plaster. This is to be done by FTWS forces."		
FTWS, Inc. D.W.R. No. 015797.....	\$23.26	
015800.....	29.35	
015801.....	25.40	
Total Addition - This Item.....	\$78.01	\$ 78.01
<u>Item No. 86 - C.I.S. #6545 -</u>		
"To remove the cement waterproofing protection from the top section of the wall along 42nd Street above 29'-0" level east of Col. Line R to the cover over F.D.R. Drive."		
FTWS, Inc. D.W.R. No. 015757.....	\$ 7.13	\$ 7.13
<u>Item No. 89 - C.I.S. #6549 -</u>		
"To erect 2 x 4 stud wall mock-up north of stair #1 of South Parking Area on 41'-0" elevation. This is to cover labor and material to remove when required."		
FTWS, Inc. D.W.R. No. 015754.....	\$17.29	
015777.....	12.95	
Total Addition - This Item.....	\$30.24	\$ 30.24
<u>Item No. 90 - C.I.S. #6550 -</u>		
"To place paper covering protection over tables Conference Rooms Nos. 1 and 2 and Economic Social Chamber. This is to cover masking tape to be used to secure paper on under-side of finished top as directed."		
FTWS, Inc. D.W.R. No. 015819.....	\$80.65	
015821.....	26.35	
Total Addition - This Item.....	\$107.00	\$ 107.00
Figures carried forward to page (3).....		\$ 785.31

Mr. James A. Dawson
Re: Contract HQ 1/75 - Meeting Halls - Partial Estimate
No. 6 for Change No. 306

November 29, 1951
Page (3)

Figures brought forward from page (2).....

ADD
\$ 785.31

Item No. 95 - C.I.S. #6177 -

"To build a solid partition of 2 x 4 framing covered with
Homosote Board at Neck Area on 1st, 2nd, and 3rd floors."

FTWS, Inc. D.W.R. No. 015756.....\$40.64

015760..... 71.73

015762..... 67.54

Total Addition - This Item.....\$ 179.91

Item No. 96 - C.I.S. #6188 -

"Install temporary door in partition at 2nd floor between
Meeting Hall and Secretariat Building North of Escalator
Enclosure. The door to have lock installed that would be
locked from either side."

FTWS, Inc. D.W.R. No. 015828.....\$ 27.11

Item No. 97 - C.I.S. #6189 - F.O. #447:

"Install Air Stop on bottom of doors to Spaces 2B03 and
2B04 to be placed on door in front of concrete curb."

Atlantic Metal Products, Inc. (Invoice No. 4401).....\$ 33.25

Item No. 98 - C.I.S. #6190 - F.O. #445:

"To place wire lath and furring and cement plaster
above window frame at North Elevation of Neck where G.A.
Ramp meets Meeting Halls. This is to close space which
is caused by furred ceiling under ramp being deleted.
Finish coat of cement plaster to be "Tuckstone" Limestone
color."

Jeremiah Burns, Inc. (Invoice No. 3122).....\$ 63.89

Item No. 99 - C.I.S. #6193 -

"To erect one sample Riser and Tread in Public Area of
Conference Room No. 1. Edge of tread to finish 2" away
from metal portion of seat. Tread or riser to be built
up and top to be bullnosed."

FTWS, Inc. D.W.R. No. 015829.....\$ 19.13

Item No. 100 - C.I.S. #6315 - F.O. #399:

"To place finish sidewalk in the area between Expansion Joint
and Podium Wall of General Assembly - Col. Lines 24A to 25
at 29'-0" elevation. This sidewalk was in the Landscaping
Contract."

Brennan & Sloan, Inc. (Estimate dated 10/16/51).....\$ 278.41

See Page 4 for Brennan & Sloan's (breakdown) Estimate

Figures carried forward to page (4).....\$ 1,387.01

Mr. James A. Dawson
Re: Contract HQ 1/75 - Meeting Halls - Partial Estimate
No. 6 for Change No. 306

November 29, 1951
page (4)

ADD

Item No. 100 - C.I.S. #6315 - F.O. #399:(cont'd)

Brennan & Sloan's Estimate of 10/16/51 as follows:

"Work Added:	Labor:	Total Cost:
4" Concrete Slab - 5.5 cy @ 16.43/cy.....	\$ 33.06	\$ 90.37
Broom finish and 1/2" scoring for above		
476 sf @ .165/sf.....	73.78	78.54
Flexcell joint 1/2" x 3" with 1/2" x 1"		
wooden strip - 22 lf @ 0.4275/lf.....	7.70	9.41
Temporary wood curbing - 45 lf @ .709/lf...	14.85	31.91
Dispersed carbon black in paving		
476 sf @ 0.0378/sf.....	10.71	17.99
Total Work Added -	140.04	228.22
6% Union Fund		8.40
15% Overhead & Profit		35.49
4.5% Payroll Taxes		6.30
Net ADDITION		278.41

Total Figures (including the above estimate) brought forward..... \$ 1,387.01

Item No. 101 - F. O. #35 -

"To patch brick work in Fire Tower of Secretariat at
1st, 2nd, 6th and 8th floors where the Balustrade was
removed to hoist Hot Water Tanks for Meeting Halls
water supply."
John B. Kelly, Inc. (Invoice dated 8/28/51)..... \$ 52.70

Item No. 102 - F. O. #459 -

"Patch white plaster on side of Col. 222 - 1st basement.
Also acoustical plaster ceiling which was damaged by
water caused by rain storm October 10, 1951."
T. A. O'Rourke, Inc. (Invoice No. 51)..... \$ 52.88

Item No. 103 -

"Addition for refinishing in Conference Room No. 1 and No.
2 after wood railing was installed and in Room No. 3 after
the cap was installed at railing."
T. A. O'Rourke, Inc. (Invoice No. 52)..... \$ 58.67

Item No. 104 -

"Addition for chopping concrete at Col. 15 between S & T
Line on 41' elevation, due to American Bridge Company
omitting duct opening in girder."
Brennan & Sloan, Inc. (Invoice dated 3/26/51)..... \$ 46.19

Figures carried forward to Page (5)..... \$ 1,597.45

Mr. James A. Dawson
Re: Contract HQ 1/75 - Meeting Halls - Partial Estimate
No. 6 for Change No. 306

November 29, 1951
page (5)

Figures brought forward from page (4)..... ADD
\$1,597.45

Item No. 105 -

"Addition for cutting concrete slab at 41'-0" elevation
at the break at the east ends of north and south walls
Conference Rooms No. 1, No. 2, and No. 3."
Brennan & Sloan, Inc. (Invoice dated 3/28/51)..... \$ 24.46

Item No. 106 -

"Refinishing in booths on level of Conference Rooms No.
1, No. 2, and No. 3 at electrical outlets."
T. A. O'Rourke, Inc. (Invoice No. 33)..... \$ 20.00

Item No. 107 -

"Addition for re-erecting temporary protection at 42nd
Street and Service Drive on Saturday Sept. 16, 1950."
Brennan & Sloan, Inc. (Invoice dated 10/30/50)..... \$ 16.39

Item No. 108 -

"Addition for extra work involved in furring around ducts
in Rooms 132, 134, and 154. These ducts as constructed
were of a different size than that shown on the archi-
tectural plans."
J. Harry McNally Mason Corp. (Invoice dated 6/18/51)..... \$ 156.42

TOTAL ADDITION - THIS PARTIAL ESTIMATE..... \$1,814.72

Attached hereto is one copy each of all invoices included in this estimate and
one copy each of all daily work reports covering work by FTWS, Inc. which is in-
cluded in this estimate. One copy of each of all subcontractor's time and mater-
tickets is already in your file.

Will you kindly issue a Change Order-ADDITION in the amount of \$1,814.72 to
cover the items of work listed above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



MJG:CER:amc
attach.

M. J. Grogan
Project Manager

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

4409
NOV 30 1951

November 29, 1951

Mr. Joseph Zunser
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Change No. 362 - Omission of
Waxing of Asphalt and Rubber
Tile Floors

Dear Mr. Zunser:

On November 19, 1951 a meeting was held at the U.N.H.P.O. at which the following were present;

Messrs. J. Zunser)	
E.A. VanName)	United Nations
W. Hopper)	
Walsh)	Newell, Orr & Walsh
Grogan)	
McKee)	FTWS, Inc.
Frank)	

At that meeting Mr. Walsh of Newell, Orr & Walsh stated that he would allow a credit of \$800.00 for omission of the cleaning and waxing of all Asphalt Tile floor and base and all Rubber Tile floors and base, in the Meeting Halls. Mr. Zunser stated that he would accept that credit.

The credit will be formally presented to you in our Change No. 362 and Estimate for Change No. 362 Combined.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese.
C. E. Reese
Project Engineer

CER/eas

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

November 29, 1951

Rec'd HQ 3pm
NOV 29 1951

Mr. James A. Dawson
Co Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

Re: Meeting Halls -- Contract HQ 1/75

Dear Sir:

We are attaching hereto three (3) signed copies each of the following Change Orders:-

#26 - Addition - Jeremiah Burns, Inc. - \$ 103.50

#27 - Addition - Jeremiah Burns, Inc. - \$ 58.33

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener

H. A. Hiener
Office Manager

HAH:vg
enc.

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

November 29, 1951

440 9:30 am
NOV 30 1951

Mr. James A. Dawson
Co Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

Re: Meeting Halls -- Contract HQ 1/75

Dear Sir:

We are attaching hereto three (3) signed copies each of the following Change Orders:-

#15 - Addition- N. Y. Roofing Co. - \$ 101.30
#24 - " - T. A. O'Rourke, Inc. \$1,184.36
#6 - " - Ellis Joseph, Inc. - \$ 50.23

Meeting Halls Contract.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener

H. A. Hiener
Office Manager

HAH:vg
encl.

FULLER - TURNER - WALSH - SLATTERY, INC.
 UNITED NATIONS CONTRACT
 403 EAST 42ND STREET
 NEW YORK 17, N. Y.

file

September 13, 1951
 Revised: November 29, 1951

Mr. James A. Dawson
 Co-Ordinator of Construction
 Headquarters Planning Office
 Room 2272
 United Nations, New York 17, N.Y.

RE: CONTRACT HQ 1/75 - MEETING HALLS AND COVER OVER EAST RIVER DRIVE
(REV.) CHANGE NO. 329 & CHANGE ESTIMATE NO. 329-COMBINED
"Hoisting Charges for Nathan-Straus-Duparquet, Inc."

Dear Mr. Dawson:

At the request of your Mr. Walter Hopper we furnished your subcontractor, Nathan-Straus-Duparquet, Inc., labor to unload and the use of our hoist and bell ringer for delivering their equipment to the kitchen on the 4th floor.

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of ONE HUNDRED TWENTY FOUR DOLLARS AND THREE CENTS (\$124.03) to cover the above work.

This amount was determined from daily work invoices signed by Mr. Hopper as follows:

Daily Work Invoice No.	1139	-	May 29, 1951	\$14.22
"	"	"	"	4491 - May 29, 1951 9.75
"	"	"	"	4517 - June 13, 1951 24.38
"	"	"	"	4536 - June 26, 1951 34.13
"	"	"	"	4552 - June 26, 1951 11.02
"	"	"	"	4560 - July 6, 1951 11.02
"	"	"	"	4601 - July 6, 1951 19.51
Total.....					\$124.03

Will you please issue a Change Order-ADDITION in the above amount to cover these added costs.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

2012-10-10
 M. J. Grogan
 Project Manager

MJG:CER:amc

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

November 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Asphalt Tile - Soundproof Doors

Dear Mr. Dawson:

We have your letter of 13 November 1951 regarding the improper functioning of the Indor Seal in the soundproof doors in the booths of the Meeting Halls.

Please be advised that we are working on this item and will shortly start the necessary work to make them function properly.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/eas

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

29 November 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: PARTIAL ESTIMATE #1 FOR CHANGE NO. 216B
Kitchen and Cafeteria Area - Heating,
Plumbing, Sprinkler and Electrical
Above 83'-0" Level
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen:

You are hereby notified that the lump sum amount of \$94,160.79 for the full performance and completion of the work required by Partial Estimate No. 1 for Change No. 216B, as submitted by you in your estimate dated 1 October 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

Wallace K. Harrison
Director of Planning
Headquarters Planning Office

JZ:eh

APPROVED by/for
THE COMPTROLLER

Date

APPROVED for
THE LEGAL DEPARTMENT

Date

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT
November 28, 1951
403 EAST 42ND STREET

NEW YORK 17, N. Y.

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting Halls and Covering Over East River Drive
CHANGE NO. 351 - Special Exit Light Brackets for Trusteeship Council
Chamber

References: (a) Mr. James A. Dawson's letter 4 October 1951 to FTWS, Inc.
(b) Mr. Finn Juhl's Dwg. No. 39, dated 3 September 1951 -
"Exit Lights"
(c) Mr. James A. Dawson's letter 21 November 1951 to FTWS, Inc.

Dear Mr. Dawson:

On October 5, 1951 we received Reference (a) which transmitted to us a number of Mr. Finn Juhl's drawings, among which were prints of Reference (b). The next to the **last** paragraph of the letter stated that these drawings had been sent to us for reference and record purposes and should cause no change to the Contract Price.

On November 26, 1951 we received Reference (c) which reads as follows:

"Please refer to our letter to you dated 4 October 1951 wherein we listed photostats sent you on the 28th of September 1951.

Reference Drawing No. 39 of this list we wish to advise that there will be an additional cost and you are to proceed with the fabrication of this exit light as detailed on Drawing No. 39 and submit for our consideration prices which affect the Contract Price.

With reference to this particular drawing this letter supplements the statement in the next to the last paragraph of our 4 October 1951 letter to you."

Your letter indicates that one exit light is to be fabricated and installed. Actually two exit lights have already been made for the Trusteeship Council Chamber and this Change will cover the furnishing and installing of two special brackets for these lights, the brackets to be made in accordance with the details on Mr. Finn Juhl's Drawing No. 39.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,
FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/CER/eas

28 November 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, New York

Re: Meeting Halls and Cover Over East
River Drive - Contract HQ 1/75
Trusteeship Council Chamber
Change No. 277

Gentlemen:

We are enclosing herewith three (3) samples of our color Grey No. 75 which you are to apply to the following surfaces: the exposed metal portions of the railings as shown on Finn Juhl's Drawings Nos. 15, 16, 17, 18 and 19, and on UNHPO Drawing SK-388 dated 14 June 1951. Please do not paint any of the chromium plated surfaces.

We are also sending you under separate cover four (4) copies of Drawing No. 45 dated 25 September 1951, prepared by Finn Juhl. This drawing is a detail of the ceiling baffles and has marked thereon the location of the joints. These are sent for your records and use in assembling the ceiling baffles when they will have arrived.

Any work connected with information shown on any of the above listed drawings should be included under Change No. 277.

Very truly yours,

JJHe:js
cc: Aussem
Nelson
Healy-2
Harris
Hopper
Zunser
VanName
McLeod
Ryer

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

cc: Zunser
Hopper
Healy
Harris
S&H

28 November 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/75 - Meeting Halls and
Covering Over East River Drive

Gentlemen:

The scratch coat around the coils in the neck between the Meeting Halls and General Assembly is not being installed in accordance with the plans and specifications. As it is being installed now without covering the pipes completely and with air spaces in the plaster, the entire system would be ineffective. I request, therefore, that this work as installed be removed and the defective work be performed over again in a manner satisfactory to this office.

This matter has been discussed with you on numerous occasions and the importance of the method of placing this work has been impressed upon you from time to time. You are also instructed to have a man on the scaffold constantly in order to make sure that this work, which is so important to the entire heating system, be properly performed.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JZ:ml

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

November 27, 1951

Mr. James A. Dawson
Co Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, N. Y.

Re: Meeting Halls -- Contract HQ 1/75

Dear Sir:

We are attaching hereto three (3) signed copies each of the following Change Orders:-

- #32 - Addition - General Bronze Corp. - \$ 334.07
- #25 - Addition - J. Harry McNally Mason Corp. - \$ 101.34

Meeting Halls Contract.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener

H. A. Hiener
Office Manager

HAH:vg
enc.



copy to Van Name (dunlop)
FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file
NOV 28 1951

November 27, 1951

Mr. James A. Dawson
Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HA 1/75 - Meeting
Halls & Cover Over East
River Drive
Dust Collector System

Dear Mr. Dawson:

Mr. E. A. Van Name requested us to advise him of the expected delivery date (Shipping) of the Roto-Clone Unit for the dust collector system in the carpenter shop.

Under date of November 16, 1951 American Air Filter Co., Inc. advised through their New York City office (Mr. P. J. Keegan) that the plant expects to make shipment of this equipment (Kerby Saunders, Inc.'s order No. 3038 to American Air Filter Co., Inc.) the last two weeks of January 1952.

We have taken the liberty of forwarding one (1) copy of this letter to Mr. E. A. Van Name.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/CWB/em

cc: Mr. E. A. Van Name, U. N. H. P. O.
Kerby Saunders, Inc. (Field Office)

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

November 27, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting Halls and Covering Over East River Drive -
CHANGE NO. 361 - Added Pressure Reducing Valve and Omitted Insulation
in Refrigeration Machine Room

Reference: (a) Mr. James A. Dawson's letter 27 November 1951 to
FTWS, Inc.

Dear Mr. Dawson:

On November 28, 1951 we received the above referenced letter, which reads
as follows:

"You are hereby notified to make the following changes:

1. Install a Foster Type 37-G2 (or equal) Pressure Reducing Valve in the High Pressure Steam Line serving the jets of the steam condensers. The valve is to be sized for 576# steam reducing from 165# steam to 125# steam.

The Pressure Reducing Valve was not shown on the Contract Drawings.

2. You are to eliminate the insulation from four steam condensers located in the Refrigeration Machine Room.

When the design was made for the Refrigeration Plant, it was felt the covering on the condensers was necessary, but after operating the system it was found that the covering could be eliminated. You are to submit for approval your itemized break-down of your deduction from the contract price for the omission of this material and installation of item #1 above.

You are to proceed with the installation of the above-mentioned valve on a time and material basis, submitting tickets for signature and approval as the work progresses. "

We will proceed with this work with the distinct understanding that it's non-completion will not in any way affect your decision regarding the final completion and acceptance of and the final payment for the Meeting Halls and Covering Over the East River Drive.

Continued

Mr. James A. Dawson

-2-

November 27, 1951

re: Contract HQ 1/75 - CHANGE NO. 361

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/CER/eas

FULLER - TURNER - WALSH - SLATTERY, INC.
 UNITED NATIONS CONTRACT
 403 EAST 42ND STREET
 NEW YORK 17, N. Y.

November 27, 1951

Mr. James A. Dawson
 Co-Ordinator of Construction
 Headquarters Planning Office
 Room 2272
 United Nations, New York

RE: Contract HQ 1/75 - Meeting Halls & Cover Over East River Drive
 ESTIMATE FOR CHANGE NO. 358
 "Steel Bracket Support for Sculpture in
 Trusteeship Council Chamber"

References:

- (a) U.N. Dwg. MH-2-CS-196, dated 10/9/51
- (b) " Letter (Dawson) to FTWS, dated 10/11/51
- (c) N/C #86, dated 10/24/51
- (d) U.N. Letter (Dawson) to FTWS, dated 11/9/51
- (e) FTWS Letter (Grogan) to U.N., dated 11/16/51

Dear Sir:

In accordance with the authority and requirements of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total maximum guaranteed cost price in the amount of ONE HUNDRED FIFTY-SEVEN DOLLARS AND FORTY-EIGHT CENTS (\$157.48) to cover the cost of the additional work itemized herein which is required by the above references, as compared to U.N. Dwg. RA 21A, dated 2/2/51.

This price is broken down as follows:

I - SECTIONS 2, 3, 4 - CONCRETE & CEMENT WORK
 (Brennan & Sloan, Inc.)

- 1. Remove 8" x 8" x 16" Cinder Block and replace with stone concrete.

TOTAL ADDITION - BRENNAN & SLOAN - NO CHARGE

II - SECTION 11 - MISCELLANEOUS IRON
 (General Bronze Corp.)

- 1. Furnish and install (1) steel bracket support (C.E. Halback charge to General Bronze Corp.)

Material, etc.	\$33.00
Shop	30.00
Field	30.00
Engineering	5.00
	\$98.00
15% O & P	14.70

TOTAL ADDITION - GENERAL BRONZE CORP. \$112.70

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

-2-

Nov. 27, 1951

RE: HQ 1/75 Contract - Estimate for Change No.358

Brought Forward from Page 1

A D D
\$112.70

III - SECTION 22 - ACOUSTICAL TREATMENT
(Johns-Manville Sales Corp.)

1. Cut and patch insulation

TOTAL ADDITION - Johns-Manville 10.00

IV - SECTION 23 - CARPENTRY & MILLWORK
(Murray Hill Woodworking Corp.)

1. Cut and patch wood blocking and sub-battens:

TOTAL ADDITION - MURRAY HILL WOODWORKING 25.00

V - SECTION 26 - PAINT AND FINISH
(J.I.Hass Co., Inc.)

1. Paint steel bracket and patch other work - 8.50

15% O & P 1.28

TOTAL ADDITION - J.I. Hass Co. 9.78

TOTAL ADDITION - THIS CHANGE \$157.48

Will you kindly issue a Change Order-ADDITION in the amount of
\$157.48 to cover the cost of the additional work itemized herein.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.


M. J. Grogan
Project Manager

MJG/LBR

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y. November 27, 1951

file

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

VOID

RE: Contract HQ 1/75 - Meeting Halls & Cover Over East River Drive
PARTIAL ESTIMATE #9 FOR CHANGE NO. 232
"Excavation Laborers, Trucks, working under
Direction of Mr. D. S. McGrath"

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of THREE HUNDRED TWELVE DOLLARS AND EIGHTY-ONE CENTS (\$312.81) for furnishing excavation labor foreman, excavation laborers, trucks and bulldozers in the number requested daily by your Mr. D. S. McGrath to perform whatever work he may direct them to do. The furnishing of these laborers and equipment is being done in accordance with verbal instructions from Mr. J. Zinser,

The above amount covers the costs indicated on:

- A. The Daily Work report enumerated below, of which the Owner's Copy is attached hereto.

TOTAL OF DAILY WORK REPORT.....\$ 68.25

No. 15834

- B. The Eugene Duklauer invoice enumerated below, three copies of which are attached hereto. A copy of the supporting Daily Labor and Material Vouchers is already in your files.

<u>Invoice Dated</u>	<u>Voucher No.</u>	<u>Amount</u>
6/18/51	833	244.56.....\$ <u>244.56</u>

TOTAL ADDITION -PARTIAL EST.#9 - \$312.81

Will you kindly issue a Change Order-ADDITION in the amount of \$312.81 covering the additional work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/CER/lbr
Enclosures

EUGENE DUKLAUER

INCORPORATED

PLUMBING CONTRACTOR

215 EAST 38TH STREET

NEW YORK 16, N. Y.

June 18, 1951

United Nations Headquarters
Fuller-Turner-Walsh-Slattery Inc.
403 East 42 Street
New York, New York

Re: United Nations
Meeting Halls

Our Daily Labor and Material Voucher No. 833 dated June 12/51

Labor and Material

Laying additional 6" tile pipe at 41'0 Elev. in conjunction with landscape work.

May 28/51	2 Plumbers	4 hrs each	8 hrs.
May 29/51	2 Plumbers	2 hrs. each	4 hrs.
May 31/51	2 Plumbers	4 hrs. each	8 hrs.
June 1/51	1 Plumber	2 hrs.	2 hrs.
June 4/51	2 Plumbers	2 hrs each	4 hrs.
June 7/51	2 Plumbers	4 hrs. ea.	<u>8 hrs.</u>

34 hrs. @ 3.00 102.00

Foreman

5 hrs. @ 3.14285 15.71

Welfare Fund @ .11

12.95

Contractual Liability \$243.61 @ .003402

.83

³⁹
38 Full Lengths 6" Tile Pipe
(117 ft.)

@ 65¢

76.05

207.54

Overhead .15

31.13

Taxes .05

5.89

\$ 244.56

Charged LC 232 Part. 4
Aug. 2, 1951

120-5-18-8✓

cc: Harrison
McLeod
Zunser
VanName
Hopper
Healy

27 November 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N. Y.

Re: CHANGE NO. 144,
Heating, Ventilating & Air Conditioning
Revisions
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen:

You are hereby notified that the lump sum amount of \$13,596.00 for the full performance and completion of the work required by Change No. 144, as submitted by you in your estimate dated 18 July 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

Wallace K. Harrison
Director of Planning
Headquarters Planning Office

JZ:js

APPROVED ~~by~~ for
THE COMPTROLLER

L. Feinstein
Date 28 Nov 1951

APPROVED for
THE LEGAL DEPARTMENT

Joseph P. Kelly
Date 28 Nov 1951

120-5-18-8

cc: Harrison
Zunser
McLeod
Van Name
Healy
Hopper

27 November 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/75 - Meeting Halls and
Cover Over East River Drive
Estimate for Change No. 300
Painting Revisions - Economic & Social
Council Chamber Ceiling

Gentlemen:

I have your letter dated 17 October 1951 consisting of Estimate for Change No. 300, "Painting Revisions - Economic & Social Council Chamber Ceiling," in which you claim an increase in the total guaranteed maximum cost price in the amount of \$2,714.20 to cover the cost of the additional work itemized therein. Included in this estimate of cost is the sum of \$222.17 arrived at as follows:

"SECTION 26 - PAINT & FINISH (F-T-W-S, INC.)

1. Add 40 hrs. Party Chief on Layout @ \$3.00	- \$120.00
2. Add 40 hrs. Transitman on Layout @ 2.315	- 92.60
	<u>212.60</u>
FOAB & U.I.	<u>9.57</u>
	<u>222.17</u>

TOTAL ADDITION 222.17"

Chief of Party and Survey Party costs are included in the cash allowance or fixed sum as provided by the terms of this contract and, therefore, shall be excluded from this change order as an additional cost to the United Nations.

I request, therefore, that this Estimate for Change No. 300 be revised and resubmitted.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JZ:ml

100-5-18-8

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

27 November 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: PARTIAL ESTIMATE #2 FOR
CHANGE NOS. 400, 400A to
400D, INCLUSIVE
Added Costs Involved By Work
Required for Maintenance and
Alterations in Basement Areas
of Meeting Halls
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen:

You are hereby notified that the lump sum amount of \$13,919.60 for the full performance and completion of the work required by Change Nos. 400, 400A to 400D, Inclusive, as submitted by you in your estimate dated 2 October 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

Wallace K. Harrison
Director of Planning
Headquarters Planning Office

JZ:ml

APPROVED by/for
THE COMPTROLLER

Date 27 Nov 1951

APPROVED for
THE LEGAL DEPARTMENT

Date 27 Nov 51

170-5-18-8 ✓
OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Mrs. Tyler

*207
Hopper-Seelman
Hannegan
11/2
LWS*

November 26, 1951

Gen files

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive
Electrical - Edwards Co. Shop
Drawings

Dear Mr. Dawson:

We are submitting for your approval six (6) copies of Edwards Company's drawing M-97, Issue No. 1, dated November 5, 1951, which covers layout and dimensions of cabinet and equipment for Section J of Fire Control Room. This panel is Lamp Annunciator for Air Conditioning unsupervised smoke, fire detecting and steam pressure reducing valve circuits for Meeting Halls and General Assembly Buildings.

We request that three (3) copies of this drawing be returned to us with your approval and/or comments at your earliest convenience.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/CWB/em



ISSUANCE OF DRAWINGS

OFFICE COPY

26 November 1951

6 December 1951

Meeting Halls
Fuller-Turner-Walsh-Slattery

hand


Submitted by Fischbach & Moore (Edwards Col Dwg.)

3 M-97 5 Nov'51 Layout & Dimen. of Cabinet & Equip. Sect. J etc.
(APPROVED 6 Dec 1951 JTA)

NOTE: FROM SYSKA & HENNESSY

"This drawing is approved."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."



J V Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

November 26, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive
Kitchen Exhaust System - Heating,
Ventilating and Air Conditioning

Dear Mr. Dawson:

We wish to record the results of the meeting and tests held in the Meeting Halls Kitchen on November 16, 1951 for the purpose of testing the air distribution and flow at the exhaust hoods. Those in attendance were:

Messrs. Hannegan and Rumpelstin, U. N. H. P. O.
Mr. McGowan, Nathan Straus-Duparquet, Inc.
Mr. Brady, F.T.W.S., Inc.
Mr. Dobak and Mr. Dexter, Kerby Saunders, Inc.

Visual smoke tests and air velocity measurements were made on each hood.

The following is a tabulation of the test results:

<u>Equipment Item No.</u>	<u>Air Velocity in 3" Throat of Hood</u>
11- Ranges	1920 F.P.M.
11-A Steam Kettles	1400 "
B-4 Baking Ovens	1750 "
B-4 Baking Kettle	1800 "
41-A Toaster	1800 "
41- Coffee Urns	1875 "
U-7 Short Order Range	1700 "
U-6 Bain Marie	1650 "
C-17 Cafeteria Griddle	1825 "
C-21-A Cafeteria Kettles	1490 "

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
Project Engineer

CER/CWB/em

cy: Kerby Saunders Field O.
Att: Mr. Dobak



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

November 26, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive
Kitchen Exhaust System - Heating,
Ventilating and Air Conditioning

Dear Mr. Dawson:

We wish to record the results of the meeting and tests held in the Meeting Halls Kitchen on November 16, 1951 for the purpose of testing the air distribution and flow at the exhaust hoods. Those in attendance were:

Messrs. Hannegan and Kumpelton, U. N. H. P. O.
Mr. McGowan, Nathan Straus-Duparquet, Inc.
Mr. Brady, F.T.W.S., Inc.
Mr. Dobak and Mr. Dexter, Kerby Saunders, Inc.

Visual smoke tests and air velocity measurements were made on each hood.

The following is a tabulation of the test results

<u>Equipment Item No.</u>	<u>Air Velocity in 3" Throat of Hood</u>
11- Ranges	1920 F.P.M.
11-A Steam Kettles	1400 "
B-4 Baking Ovens	1750 "
B-4 Baking Kettle	1800 "
41-A Toaster	1800 "
41- Coffee Urns	1875 "
U-7 Short Order Range	1700 "
B-6 Bain Marie	1650 "
C-17 Cafeteria Griddle	1825 "
C-21-A Cafeteria Kettles	1490 "

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.
L. E. Reese
L. E. Reese
Project Engineer

LM/CWB/sm

cc: Kerby Saunders Field B.
Att: Mr. Dobak

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

November 26, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/75 - Meeting Halls
and Cover over East River Drive
Kitchen Exhaust System - Heating,
Ventilating and Air Conditioning

Dear Mr. Dawson:

We wish to record the results of the meeting and tests held in the Meeting Halls Kitchen on November 16, 1951 for the purpose of testing the air distribution and flow at the exhaust hoods. Those in attendance were:

Messrs. Hammogen and Kumpeltin, U. N. H. P. O.
Mr. McGowan, Nathan Straus-Saparquet, Inc.
Mr. Brady, F.T.W.S., Inc.
Mr. Bobek and Mr. Dexter, Lerby Saunders, Inc.

Visual smoke tests and air velocity measurements were made on each hood.

The following is a tabulation of the test results

<u>Equipment Item No.</u>	<u>Air Velocity in 3" Throat of Hood</u>
11- Ranges	1920 F.P.M.
11-A Steam Kettles	1400 "
B-4 Baking Ovens	1750 "
B-4 Baking Kettle	1800 "
41-A Toaster	1800 "
41- Coffee Urns	1875 "
U-7 Short Order Range	1700 "
U-6 Bain Marie	1650 "
C-17 Cafeteria Griddle	1825 "
C-21-A Cafeteria Kettles	1490 "

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

L. E. Reese
L. E. Reese
Project Engineer

LR/CHE/sm

cc: Lerby Saunders Field A.
Att: Mr. Bobek

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file
November 23, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: Contract HQ 1/75 - Meeting Halls & Cover Over East River Drive
ESTIMATE FOR CHANGE NO. 352
"Paint 10 Circular Diffusers in Acoustical
Plastered Ceilings in Rooms 412, 413, 414, 423"

References:

- (a) U.N. Letter (Dawson) to FTWS, dated 9/7/51
- (b) NC #84, dated 10/15/51
- (c) U.N. Letter (Dawson) to FTWS, dated 10/19/51
- (d) FTWS Letter (Grogan) to U.N., dated 10/25/51

Dear Sir:

In accordance with the authority and requirements of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of FIFTY-ONE DOLLARS AND SEVENTY-FIVE CENTS (\$51.75) to cover the cost of the additional work itemized herein which is required by the above references as compared to Paint Schedule, Rev. #45, revised 9/6/51.

You will please note that reference "c" above does not agree with the latest finish schedules in that the ceilings of Room 412, 413 and 414 are finished in hard white plaster instead of acoustical plaster as called for in the references.

The estimate is based upon the assumption that Change No. 197 is to be approved.

This price is broken down as follows:

SECTION 26 - PAINT & FINISH (J. I. Hass Co., Inc.)

Paint 10 diffusers at \$4.50 ea.	- \$45.00
15% O & P	6.75
TOTAL ADDITION - THIS CHANGE	<u>\$51.75</u>

Will you kindly issue a Change Order-Addition in the amount of \$51.75 to cover the cost of the additional work itemized herein.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/CER/lbr

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

November 23, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/75 - Meeting
Halls and Cover Over East
River Drive
Electrical - Cole Elect. Prod.
Shop Drawing

Dear Mr. Dawson:

We submit herewith for your approval six (6) copies of the
following Cole Electric Products drawing:

H-1404 - ~~Revision No. 1~~, dated 8/20/51, Revision No. 1,
dated 11/9/51 - Details of Section A in the
Fire Control Room.

Please return three (3) copies of this drawing to this office
at your earliest convenience with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/CWB/em



ISSUANCE OF DRAWINGS

OFFICE COPY

23 November 1951

6 December 1951

Meeting Halls

Fuller-Turner-Walsh-Slatery

hand


Submitted by Fischbach & Moore (Cole Elec. Dwg.)

3 H-1404 26Oct'51 Details of Section A in the Fire Control Room
(APPROVED 6 Dec 1951 J.T.A.)

NOTE: FROM SYSKA & HENNESSY

"This drawing is approved."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."



J.V. Tyler

*Is it
Hopper-Punfeller
Hammeg
11/26
853*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Tyler

November 23, 1951

Gen files

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/75 - Meeting
Halls and Cover Over East
River Drive
Nat. Sheet Metal Works
Shop Drawing

Dear Mr. Dawson:

We are submitting to you herewith six (6) prints of National Sheet Metal Works' drawing 3-B-N-NA, dated 9 November 1951, showing the sheet metal duct work and equipment arrangement for the Machine Shop Exhaust, Ventilation for Paint Spray Booth and Paint Lockers, Ventilation of the Caustic Soda Fork, and the Battery Exhaust.

Since all material and equipment is ready and available to complete the above systems, we request speedy action on the above drawing and that you return three (3) copies with your comment and/or approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

CER/PLB/em

C. E. Reese
C. E. Reese *ps*
Project Engineer



ISSUANCE OF DRAWINGS

OFFICE COPY

23 November 1951

30 November 1951

Meeting Halls
Fuller-Turner-Walsh-Slattery

hand

Submitted by Kerby Saunders (Nat'l Sheet Metal Dwg.)

3 3-BN-2A 9 Nov '51 Sheet Metal Ductwork and Equipment Arrangement etc.
(APPROVED AS NOTED 30 Nov 1951 JTA RESUBMIT)

NOTE: FROM SYSKA & HENNESSY

"This drawing is approved, except as noted in yellow crayon."

"All approvals are subject to strict compliance with the Contract Plans and
Specifications and to all Authorities having Jurisdiction."

RECEIVED

NOV 30 1951

FULLER-TURNER-WALSH SLATTERY
INCORPORATED

S. V. Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

November 23, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations

Re: Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive
Electrical
Edwards Co. Shop Drawings

Dear Mr. Dawson:

We submit herewith for your approval six (6) copies each of the following
Edwards Co. drawings - subject, OH Sprinkler Alarm:

<u>Drawing No.</u>	<u>Description</u>
F-342-D	Wiring diagram of Section "D" of Control Panel for M.D. 5962-2 Sprinkler Alarm Panel - Supervised Tamper Circuits - Issue No. 1, dated 11/7/51
F-342-B	Wiring diagram of Section "B" of Control Room for M.D. 5962 Sprinkler Alarm Panel - Supervised Water Flow Circuits - Issue No. 1, dated 11/7/51
F-342-E	Wiring diagram of Section "E" of Control Panel for M. D. 5962-3 Sprinkler Alarm Panel - Supervised Tamper Circuits - Issue No. 1, dated 11/2/51.

We ask that you review these drawings promptly and return three (3)
copies of each to this office with your approval or comments as noted.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/CWB/em



ISSUANCE OF DRAWINGS

OFFICE COPY

23 November 1951

6 December 1951

Meeting Halls
Fuller-Turner-Walsh-Slattery

hand

Submitted by Flashbach & Moore (Edwards Co. Dwg.)

3	F-342-D	7 Nov'51	Wiring Diagram of Section "D" etc.
3	F-342-B	"	" " " " "B" "
3	F-342-E	2 Nov'51	" " " " "E" "

(APPROVED 6 Dec 1951 JTA)

NOTE: FROM SYSKA & HENNESSY

"These drawings are approved."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."



SV Tyler

120-5-18-81

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

23 November 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: PARTIAL ESTIMATE #1 FOR CHANGE NO. 195B
Underfloor and 3rd Floor Ceiling Roughing -
Mechanical for 4th Floor Kitchen and Cafeteria
Area
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen:

You are hereby notified that the lump sum amount of \$10,856.92 for the full performance and completion of the work required by Partial Estimate #1 for Change No. 195B, as submitted by you in your estimate dated 2 October 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

Wallace K. Harrison
Director of Planning
Headquarters Planning Office

JZ:eh

APPROVED for
THE COMPTROLLER

APPROVED for
THE LEGAL DEPARTMENT

Date

170-5-18-8

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

21 November 1951

Fuller-Turner-Walsh-Slaterry, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: CHANGE ORDER NOS. 160, 160A, 160B & 160C
Miscellaneous Changes
Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive

Gentlemen:

You are hereby notified that the lump sum amount of \$27,410.70 for the full performance and completion of the work required by Change Nos. 160, 160A, 160B & 160C, as submitted by you in your estimate dated 1 August 1951, is approved in accordance with paragraph 8(g)2 of the contract and shall be paid for as an addition to the contract price.

All other provisions of the contract shall remain in full force and effect.

Very truly yours,

Wallace K. Harrison
Director of Planning
Headquarters Planning Office

JZ:eh

APPROVED by/for
THE COMPTROLLER

Date

APPROVED for
THE LEGAL DEPARTMENT

Date

21 November 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, New York

Re: Meeting Halls and Cover Over East
River Drive - Contract HQ 1/75
Trusteeship Council Chamber
Electric - Exit Sign

Gentlemen:

Please refer to our letter to you dated 4 October 1951 wherein we listed photostats sent you on the 28th of September 1951.

Reference Drawing No. 39 of this list we wish to advise that there will be an additional cost and you are to proceed with the fabrication of this exit light as detailed on Drawing No. 39 and submit for our consideration prices which affect the Contract Price.

With reference to this particular drawing this letter supplements the statement in the next to the last paragraph of our 4 October 1951 letter to you.

Very truly yours,



JJHe:js
cc: Aussem
Nelson
Healy-2
Harris
Hopper
Zunser
VanName
McLeod
Hannegan
Seelman
S & H-2

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

November 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: Contract HQ 1/75 - Meeting Halls & Cover Over East River Drive
ESTIMATE FOR CHANGE NO. 339
Added Copper Expansion Joints in Cement Plaster
Soffits above Elevation 83'-0"

Reference:

(a) FTWS, Inc. Letter (Grogan) to U.N. dated 9/18/51 (C.O.339)

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of THREE HUNDRED FORTY-SEVEN DOLLARS AND NINETY-TWO CENTS (\$347.92) for the changes in the work itemized herein, which are required by the above reference.

This estimate is broken down as follows:

PART IV - SECTION 10 - ROOFING & SHEET METAL
(New York Roofing Co.)

A D D

1. Charge by A. Munder & Son - to furnish copper expansion joint at 83'-0" level - 44 lin.ft.

Material - 28 lbs. copper @ .60/lb.	\$16.80
Field Labor - 2 hrs. @ \$3.50/hr.	7.00
Welfare, Pension & Disability Fund	.46
	<u>\$24.26</u>
15% O & P	3.64
	<u>\$27.90</u>
FOAB & U.I. 4.5%	.32
	<u>\$28.22</u>

TOTAL - THIS SECTION.....\$28.22

PART IV - SECTION 20 - FURRING & LATHING (Jeremiah Burns, Inc.)

1. Install copper expansion joint in plaster soffit at Elev. 83'-0" - 12 locations @ \$16.50 ea. \$198.00

2. Furr & Lath 80 l.f. soffit, west elev. @ 1.00/ft	80.00
	<u>278.00</u>
15% O & P	41.70
	<u>319.70</u>

TOTAL THIS SECTION319.70

TOTAL - THIS ESTIMATE \$347.92

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

- Page 2 -

Nov. 19, 1951

RE: HQ 1/75 - Estimate for Change No. 339

Will you kindly issue a Change Order-Addition in the amount of \$347.92 to cover the costs itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG/CER/lbr

Central Files

-84
OREGON 9-3950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

November 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: Contract HQ 1/75 - Meeting Halls & Cover Over East River Drive
ESTIMATE FOR CHANGE NO. 349
"Painting at Copper Louvres in Exterior Walls
at Elevator Machine Room Penthouse and
Stair #48 Bulkhead"

References:

- (a) U.N. Letter (Dawson) to FTWS, dated 10/16/51
- (b) FTWS " (Grogan) to U.N. " 10/18/51

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of EIGHTY-TWO DOLLARS AND EIGHTY CENTS (\$82.80) to cover the cost of the additional work itemized herein which is required by the above references as compared with U.N. Dwg. No. A-10, revised 10/18/50.

This price is broken down as follows:

SECTION 26 - PAINT & FINISH (J.I.Hass Co., Inc.)

Add painting of 4 louvers at \$18. ea. -	\$72.00
15% O & P -	10.80
TOTAL ADDITION - THIS CHANGE	<u>\$82.80</u>

Will you kindly issue a Change Order-Addition in the amount of \$82.80 covering the additional work itemized herein.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/CER/lbr

En files

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

November 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: HQ 1/75 Contract - Meeting Halls & Cover Over East River Drive
ESTIMATE FOR CHANGE NO. 205 & 205A
"Trusteeship Council Chamber"

References:

- (a) U.N. Dwg. RA-21B, dated 2/16/51
- (b) UN Letter (Zunser) to FTWS, Inc., dated 2/20/51
- (c) FTWS Letter (Grogan) to U.N. dated 3/9/51
- (d) FTWS Letter (Grogan) to U.N. dated 5/31/51

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our guaranteed maximum cost price in the amount of ONE HUNDRED TWENTY-THREE DOLLARS AND SEVENTY-SIX CENTS (\$123.76) to cover the cost of the changes in work itemized herein which are required by the above references as compared to A-13 revised 3/1/50.

However, any other changes which are shown by the above references, and not itemized herein, will be picked up in later changes, due to lack of sufficient details at this time.

This price is broken down as follows:

SECTION 12 - ORNAMENTAL IRON (General Bronze Corp.)

A D D

Furnish and deliver only 3/4" x 3/4" x 1/8"
alumilited aluminum angles for 18" x 18"
loudspeaker frames:

Material	\$11.00
Shop	64.00
Drafting	9.00
	<u>84.00</u>
15% O & P	12.60
FOAB	1.00
	<u>\$97.60</u>

TOTAL ADDITION - THIS SECTION . . . \$97.60

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

- Page 2 -

Nov. 19, 1951

RE: HQ 1/75 - Estimate for Change No. 205 and 205A

A D D

Brought Forward from P.1 - \$ 97.60

SECTION 20 - FURRING & LATHING (Jeremiah Burns, Inc.)

Install plaster frames for loudspeakers	\$22.75	
15% O & P	3.41	
	<u>\$26.16</u>	
TOTAL ADDITION - THIS SECTION		26.16
TOTAL ADDITION - THIS CHANGE		<u><u>\$123.76</u></u>

Will you kindly issue a Change Order-ADDITION in the amount of \$123.76 to cover the cost of the additional work itemized herein.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG/CER/lbr

\$182.41

7123.76
+ 176.

7300.41

Can files

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

November 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272,
United Nations, New York 17, N.Y.

RE: CONTRACT HQ 1/75 - MEETING HALLS AND COVER OVER EAST RIVER DRIVE
PARTIAL ESTIMATE #3 for CHANGE NO. 216B
"Kitchen & Cafeteria Area - Heating, Plumbing,
Sprinkler & Electrical - Above 83'-0" Level"

References: a) Partial Estimate No. 1 dated 10/1/51 for Change No. 216B
b) " " " 2 " 10/4/51 " " " "
c) Field Instructions

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of TWO HUNDRED SEVENTY ONE DOLLARS AND FIFTY ONE CENTS (\$271.51) for the miscellaneous work of architectural trades, itemized herein, which are required by the above "references".

The above price is broken down as follows:

I - ITEMS OF WORK TO BE BACKCHARGED BY UNHPO TO NATHAN STRAUS DUPARQUET CO.

Item #1:

ADD

"Addition for Protection of Stone Coping on the 4th floor-East Side Meeting Hall while hoisting Kitchen Equipment for Nathan-Straus-Duparquet, and protection of Asphalt Tile Floor on the 4th floor-during the installation of ~~this equipment~~.

FTWS, Inc. D.W.R. No. 015795..... \$ 13.34

Item #2 - C.I.S. No. 6184(dated Sept. 11, 1951):

"Remove all wood crates, paper and ~~debris~~ caused by Kitchen Equipment. This is to cover trucking to burning area and burning of same."

FTWS, Inc. No. 051802.....\$105.24

" " " 015817.....\$ 10.86

Total Addition - Item #2.....\$116.10..... \$ 116.10

Figures carried forward to page (2)..... \$ 129.41

Figures brought forward from page (1).....

ADD
\$ 129.41

Item #3 - C.I.S. #6186 (Dated Sept. 18, 1951):

"To cut out masonry walls above the slabs of Refrigeration spaces at north and south walls. Install access doors in these openings. This also to cover any patching necessary.

Note: All cutting, patching and painting backcharged to Nathan-Straus-Duparquet Co. Access doors and installation charged to United Nations. Tickets signed by U. N."

FTWS, Inc. - D.W.R. No. 015796..... \$ 7.13

Item #4 - C.I.S. #6199 - F.O. NO. 453:

"To patch plaster of walls in Kitchen Area damaged by installation of Kitchen Equipment. This to be backcharged to Kitchen Equipment Contractor."

T. A. O'Rourke, Inc. - Bill #49..... \$ 95.64

Item #5 - F.O. No. 450:

"Patch cinder block partition at north end of Compressor Room - 4th floor where refrigeration lines pass through. To be charged to Nathan-Straus-Duparquet."

J. Harry McNally Mason Corp. (Invoice dated 10/4/51)..... \$ 8.46

TOTAL ADDITION -- ITEM I..... \$ 210.64

II - OTHER ITEMS OF WORK:

Item #1 - C.I.S. #6186 (dated Sept. 18, 1951):

"To cut out masonry walls above the slabs of Refrigeration spaces at north and south walls. Install access doors in these openings. This also to cover any patching necessary.

NOTE: All cutting, patching and painting backcharged to Nathan-Straus-Duparquet Co. Access doors and installation charged to United Nations. Tickets signed by U. N."

FTWS, Inc. - Addition for furnishing 2 ea. Access doors 12" x 24"..... \$ 15.20

Item #2 - F.O. #335:

"To remove the Sanacoustic Pan Ceiling on the 4-th floor of the Secretariat Bldg. as necessary to install Plumbing Lines for Meeting Hall Cafeteria Area. This is also to cover replacing of acoustic ceiling after all plumbing is completed."

Johns-Manville Sales Corp. - 4 Pan. @ \$3.10/ea. \$12.40

6% Workers & Material Fringe..... .74

15% O & P..... 1.97

FOAB & UI - 4.5% (\$12.40)..... .56

TOTAL ADDITION -- ITEM #2..... \$ 15.67

TOTAL ADDITION -- ITEM II..... \$ 30.87

Mr. James A. Dawson
Re: Contract HQ 1/75 - Meeting Halls - Partial
Estimate#3 for Change No. 216B

November 19, 1951
page (3)

	<u>ADD</u>
TOTAL ADDITION - ITEM I.....	\$240.64
TOTAL ADDITION - ITEM II.....	<u>30.87</u>

TOTAL ADDITION-THIS PARTIAL ESTIMATE... \$271.51

One (1) copy of each FTWS, Daily Work Report and one (1) copy of the Invoice from T. A. O' Rourke, Inc. and J. Harry McNally Mason Corp. are attached hereto. Copies of time tickets covering all work including the work by Johns-Manville SalesCorp. are already in your files.

Will you kindly issue a Change Order-ADDITION in the amount of \$271.51 covering the items of work listed above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG:CER:amc
attach.

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

November 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting Halls and Covering Over East River Drive --
CHANGE NO. 350B - Expansion Joints in Roof at 83'-0" Level

Reference: (a) FTWS, Inc. letter (Reese) dated 11/19/50 to U.N.

Dear Mr. Drason:

This Change is supplemental to our Change No. 350, dated October 18, 1951 and Change No. 350A, dated October 29, 1951.

On Monday morning, November 19, 1951, a meeting was held in your office to discuss the completion of the expansion joints at the 83'-0" level in which Tremco #920 has been installed and must be removed. The decisions reached in this meeting were confirmed in our letter of November 19, 1951 to you, Reference (a), a copy of which is attached hereto and made a part hereof.

This additional information will be taken into account in preparing our Estimate for Changes No. 350, 350A and 350B.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/CER/eas

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

November 19, 1951

Mr. James A. Dawson
 Co-Ordinator of Construction
 Headquarters Planning Office
 Room 2272 - United Nations
 New York, N.Y.

re: Contract HQ 1/75 - Meeting
 Halls and Covering Over East
 River Drive -
Expansion Joints in Roof at
 83'-0" Level

Dear Mr. Dawson:

On Monday morning, November 19, 1951, a meeting was held in your office to discuss the completion of the expansion joints at the 83'-0" level in which Tremco #920 has been installed and must be removed. Those present were:

Messrs. Zunsner)		
Healy)	United Nations	Messrs. McNamara-Tremco Mfg. Co.
Hopper)		Powers-New York Roofing Co.
			Cunningham-FTWS, Inc.

After discussion it was agreed that the present Tremco #920 is to be chiseled out to a depth of approximately, but no more than, 1-1/2" from the surface of the tile. This depth was decided upon in order to obviate any possibility of the membrane waterproofing under the tile bed being punctured by the roofer's chisel.

It was also agreed that no Flexcell is to be used in any of these particular joints. The space above the Tremco #920 which is left is to be completely filled with Tremco Caulking Compound of tool consistency to within 1/4" of the surface of the tile.

The New York Roofing Co. is proceeding in accordance with the above decision.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
 Project Engineer

CER/eas

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

November 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting Halls and Covering Over East River Drive -
CHANGE NO. 277-B - Trusteeship Council Chamber - Installation of
Materials from Abroad

References: The following drawings prepared by Mr. Finn Juhl of Denmark:

- (a) No Title - Lighting Fixture Drawing (Rec'd. 11/6/50)
- (b) Dwg. No. 7 - dated 8/28/50 - (Rec'd. 11/6/50) "Sections Against North and West".
- (c) Dwg. No. 8 - dated 9/20/50 (Rec'd. 11/6/50) "Sections Against South and East".
- (d) Dwg. No. 9 dated 9/2/50 (rec'd 11/6/50) - "Plan".
- (e) " No. 10, " 9/2/50 (rec'd 11/6/50) - "Plan of Ceiling".
- (f) " No. 11, " 9/20/50 (rec'd 11/6/50) - "Typical Rail, Ceiling and Backwall".
- (g) " No. 12, " 8/2/50 (rec'd. 10/19/51) - "Screens in Ceilings over Delegates' & Press Area".
- (h) " No. 13 - dated 9/20/50 (rec'd 11/6/50) - "Details of Teak Walls with Doors and Ceiling-Delegates' Area".
- (i) Dwg. No. 15, no date, (rec'd. 10/16/51) - "Railings".
- (j) " No. 16, dated 2/23/51 (rec'd 10/19/51 - "Details of Railings".
- (k) " No. 17, dated 2/23/51 (rec'd 10/19/51) "Details of Railings".
- (l) " No. 18, dated 2/23/51 (rec'd 10/9/51) - "Details of Railings".
- (m) " No. 23, rev. Sept. '51 (rec'd. 9/28/51) - "Lighting Boxes".
- (n) " No. 24, rev. Sept. '51 (rec'd. 9/28/51) "Lighting Boxes".
- (o) " No. 26, rev. 6/20/51 (rec'd 10/19/51) - "Plan of Railings".
- (p) " No. 30, dated 6/6/51 (rec'd 9/28/51) - "Section of Wall by Window".
- (q) " No. 31, dated 6/8/51, (rec'd 9/28/51) - "Details of South Wall".
- (r) " No. 32, rev. 8/31/51 (rec'd. 9/28/51) - "Doors".
- (s) " No. 38, dated 8/31/51 (rec'd 9/28/51) - "Doors".
- (t) " No. 42, dated 9/14/51 (rec'd. 9/28/51) - "South Wall".
- (u) " No. 43, dated 9/19/51 (rec'd 9/28/51) - "North Wall".
- (v) " No. 45, dated 9/25/51 (rec'd 10/19/51) - "Ceiling Baffles".

Added Reference:

- (w) "Confirmation of Instructions to Superintendent No. 6 183," dated September 7, 1951.

Mr. James A. Dawson

-2-

November 19, 1951

re: Contract HQ 1/75 - CHANGE NO. 277-B

Dear Mr. Dawson:

This Change is supplemental to our Changes:

No. 277, dated 7/10/51
277-A, dated 8/6/51

The above References (a) to (v) inclusive are hereby made References for Change No. 277,

C.I.S. No. 6183, Reference (w) reads as follows:

"You are instructed as follows:


To remove hollow metal bucks from north and south walls at 53'-0"
level of Trusteeship Council Chambers - total of 4-bucks. Care not
to break acoustic plaster ceiling."

The cost of removing the hollow metal bucks has been included as Item No. 76 in our Partial Estimate No. 5 for Change No. 306, dated October 23, 1951. The cost of installing the bucks and doors from Denmark will be included in our "Estimate for Changes No. 277, 277A and 277B".

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.


M. J. Grogan
Project Manager

MJG/CER/eas

T. J. BOND
FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

November 19, 1951

[Handwritten signature]

Mr. James A. Dawson
Co Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

[Handwritten signature]

Re: Meeting Halls Contract HQ 1/75, and General Ass'y. & North
Parking Contract HQ 1/82

Dear Sir:

We are attaching hereto three (3) signed copies each of the
following Change Orders:-

#23 - Addition - T. A. O'Rourke, Inc. - \$ 1,308.64
#22 - " - " - 467.06
#3 - Addition - Vinje Caulking & Weatherstrip Co. - \$229.43

Meeting Halls Contract.

#1 - Deduction - Murray Hill Woodworking Corp. - \$ 62.08
#5 - Addition - T. A. O'Rourke, Inc. - 91.08
#4 - Deduction - Morris Levin & Sons, Inc. - 121.41

General Ass'y. & North Parking Contract.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

[Handwritten signature: H. A. Hiener]
H. A. Hiener
Office Manager

HAH:vg
enc.

[Circular stamp: NOV 19 1951]

T. J. BOND
COTTON CONTENT U.S.A.

Fuller
C.O.
Stew
G

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

reese
Capt. H. H. H.
November 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Expansion Joints in Roof at
83'-0" Level

Dear Mr. Dawson:

On Monday morning, November 19, 1951, a meeting was held in your office to discuss the completion of the expansion joints at the 83'-0" level in which Tremco #920 has been installed and must be removed. Those present were:

Messrs. Zunser)
Healy) United Nations
Hopper)

Messrs. McNamara - Tremco Mfg. Co.
Powers - N.Y. Roofing Co.
Cunningham - FTWS, Inc.

After discussion, it was agreed that the present Tremco #920 is to be chiseled out to a depth of approximately, but no more than, 1-1/2" from the surface of the tile. This depth was decided upon in order to obviate any possibility of the membrane waterproofing under the tile bed being punctured by the roofer's chisel.

It was also agreed that no Flexcell is to be used in any of these particular joints. The space above the Tremco #920 which is left is to be completely filled with Tremco Caulking Compound of tool consistency to within 1/4" of the surface of the tile.

The New York Roofing Co. is proceeding in accordance with the above decision.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/eas



120-5-18-8✓
cc: Zunser
Aussem
Nelson
Healy
Harris
Van Name
Hannegan
Rumpelstin
S & H (2)

19 November 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/75 - Meeting Halls and
Cover Over East River Drive- Refrigeration
Room, Heating, Ventilating & Air Conditioning


Gentlemen:

You are hereby notified to make the following changes:

1. Install a Foster Type 37-G2 (or equal) Pressure Reducing Valve in the High Pressure Steam Line serving the jets of the steam condensers. The valve is to be sized for 576# steam reducing from 165# steam to 125# steam.

The Pressure Reducing Valve was not shown on the Contract Drawings.

2. You are to eliminate the insulation from four steam condensers located in the Refrigeration Machine Room.

When the design was made for the Refrigeration Plant, it was felt the covering on the condensers was necessary, but after operating the system it was found that the covering could be eliminated. You are to submit for approval your itemized break-down of your deduction from the contract price for the omission of this material and installation of item #1 above.

You are to proceed with the installation of the above-mentioned Valve on a time and material basis, submitting tickets for signature and approval as the work progresses.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

SSR:eh

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

November 16, 1951

Mr. James A. Dawson
Co Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

Re: Meeting Halls Contract HQ 1/75; General Ass'y. & North Parking
Contract HQ 1/82

Dear Sir:

We are attaching hereto three (3) signed copies of each of the following Change Orders:-

#33	- Addition - Kerby Saunders, Inc.	- \$2,649.72
#12	- Addition - New York Roofing Co.	- 230.16
#23	- Addition - Jeremiah Burns, Inc.	- 229.19
#12	- Addition - Atlantic Metal Prod.	- 19.38
#11	- Addition - " " "	- 15.50
#25	- Addition - Jeremiah Burns, Inc.	- 836.59
#24	- Addition - " " "	- 748.17
#40	- Addition - Fischbach & Moore, Inc.	- 44.70
#42	- Addition - " " "	- 382.00

Meeting Halls Contract.

#14	- Addition - Fischbach & Moore, Inc.	- 217.00
#6	- Addition - Jeremiah Burns, Inc.	- 1,039.60
#13	- Addition - Fischbach & Moore, Inc.	- 221.00
#7	- Addition - Shatz Painting Corp.	- 44.10
#13	- Deduction - General Bronze Corp.	- 307.00

General Ass'y. & North Parking Contract.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener
H. A. Hiener
Office Manager

HAH:vg
encls.



FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

November 16, 1951

Mr. James A. Dawson
Co-Ordinaator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting Halls and Covering Over East River Drive -
CHANGE NO. 358 - Steel Bracket Support for Sculpture in Trusteeship
Council Chamber

References: (a) U.N. Dwg. MH-2-CS-196, dated October 9, 1951
(b) Mr. James A. Dawson's letter of 11 October 1951 to FTWS, Inc.
(c) FTWS, Inc. "Notification of Change No. 86", dated 10/24/51
(d) Mr. James A. Dawson's letter 9 November 1951 to FTWS, Inc.

Dear Mr. Dawson:

On October 15, 1951 we received prints of Reference (a) and on October 15, 1951 we received your transmittal letter, Reference (b), which asked us to submit a price to you before proceeding with the work shown on the drawing.

The price was submitted in our Notification of Change No. 86, Reference (c). Reference (d) instructed us to proceed with the work. We will do so with the distinct understanding that the non-completion of this item will in no way affect the final completion and acceptance of, and the final payment for the Meeting Halls and Covering Over East River Drive.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/CER/eas

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

November 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting Halls and Covering Over East River Drive -
CHANGE NO. 355 - Repairs to Sprinkler Line Broken by United Nations
Truck

References: (a) FTWS, Inc. (Bartley) letter of November 13, 1951 to
"Automatic Sprinkler Corporation of America."

Dear Mr. Dawson:

The above "Reference" letter confirmed to the Automatic Sprinkler Corporation of America our verbal instructions given to their Mr. Marty Lublang in the field to make necessary repairs to a sprinkler line on Ramp No. 4 near Column Line 6 which was damaged by a United Nations truck.

Mr. J. J. Hannegan verbally authorized this work on a Time and Material basis.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed Estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/CER/eas

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.
November 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting Halls and Covering Over East River Drive -
CHANGE NO. 348 - Added Ventilation Systems in Third Basement

References: (a) Mr. James A. Dawson's letter of 26 June 1951 to FTWS, Inc.
(b) FTWS, Inc. letter of August 13, 1951 to Mr. James A. Dawson ("Request for Price No. 28")
(c) Mr. James A. Dawson's letter 8 November 1951 to FTWS, Inc.
(d) All "Reference" letters and drawings mentioned in Reference (c).

Dear Mr. Dawson:

On June 27, 1951 we received Reference (a) which requested prices for installing the following Ventilating Systems which are marked "N.I.C." on Meeting Halls Drawing MH-H-6A:

- 1) Ventilation of Caustic Soda Tank in the Plumbing Shop.
- 2) Ventilation to the Spray Booth in the Paint Shop
- 3) Ventilation to the Forge in the Machine Shop
- 4) Ventilation in the Battery Room in the Fire Control Office

Later you requested an estimate for supplying and installing a dust collector system for the Carpenter Shop in the 3rd Basement.

Prices on each of these systems were submitted to you in our letter of August 13, 1951, Reference (b).

Mr. Dawson's letter of 8 November 1951, Reference (c), authorized us to proceed with the work in accordance with the data given therein. A copy of that letter is attached hereto and made a part hereof.

We are going ahead with these installation with the distinct understanding that their non-completion will not in any way affect the completion or acceptance of, or final payment for the Meetings Halls and Cover Over East River Drive.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of this Change on the entire job progress.

Very truly yours,
FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
Project Manager

UNITED NATIONS * * * NATIONS UNIES
NEW YORK

8 November 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York, N.Y.

re: Contract HQ 1/75 * Meeting Halls
and Covering Over East River Drive
Heating, Ventilating and Air-
Conditioning - Electrical
Change No. 348

Gentlemen:

I have your letter dated 13 August 1951 transmitting for our consideration prices for the installation of the following ventilation systems marked "N.I.C." on Drawing MH-H-6A, Third Basement, Meeting Halls:

1. Ventilation of the Caustic Soda Tank in the Plumbing Shop.
2. Ventilation to the Spray Booth in the Paint Shop.
3. Ventilation to the Forge in the Machine Shop.
4. Ventilation in the Battery Room in the Fire Control Office.
5. Dust Collection System for the Carpenter Shop.

This letter authorizes the complete installation of Items Nos. 1, 2, 3 and 4 above, in accordance with Drawing MH-H-6A, Third Basement, Meeting Halls, referred to above; Kerby Saunders, Inc. letter dated 2 August 1951 for the Caustic Soda Exhaust (Item #1); Kerby Saunders, Inc. letter dated 1 August for the Paint Shop Exhaust (Item #2); Kerby Saunders, Inc. letter dated 2 August 1951 for the Machine Shop Forge Exhaust (Item #3), and Kerby Saunders, Inc. letter dated 1 August 1951 for the Battery Room Exhaust (Item #4), at the following prices:

Item 1. Caustic Soda Tank Exhaust	\$3,044.00
Item 2. Paint Spray Booth	2,975.00
Item 3. Machine Shop Forge Exhaust	2,145.00
Item 4. Battery Room Exhaust	635.00

In addition this letter is your authorization to proceed with the installation of Item 5, Dust Collection System for the Carpenter Shop, as required by Dwg. SK-414, dated 24 September 1951, and drawings of the Band Saw, Swing Saw, Table Saw and Belt Sander, as prepared by the New York Department of Labor and also conforming to proposal dated 1 August 1951 by Kerby Saunders, Inc. for any other labor or materials necessary or required to put the system into a complete, operable and satisfactory system and conforming to the rules of the New York Department of Labor Board of Standards and Appeals, Industrial Code Bulletin No. 12, at a total price, as submitted by Kerby Saunders, Inc. of \$7,469.00 and as agreed to by Mr. Charles Bartley.

8 November 1951

re: Contract HQ 1/75 - Heating, Ventilating & Air Conditioning - Electrical
Change No. 348

These prices are hereby accepted for a complete and operable system acceptable to the United Nations and in accordance with the rules and regulations of the Department of Labor Board of Standards and Appeals and the Industrial Code, except that to the above sums shall be added the cost of the electrical connections estimated in your letter of 13 August 1951 to be the following costs:

Item 1.	Caustic Soda Tank Exhaust	\$550.00
Item 2.	Paint Spray Booth	400.00
Item 3.	Machine Shop Forge Exhaust	275.00
Item 4.	Battery Room Exhaust	90.00
Item 5.	Dust Collection System	200.00

These figures as stated in your letter are understood to be subject to a plus or minus of 10%, depending upon the final location of the electrical equipment. Any patching work that may be necessary in connection with all five items shall be done as suggested by you on a Time and Material basis.

We have also reviewed the provisions in your letter of 31 October 1951 and find them satisfactory, as follows:

- "1. All electrical equipment and controls required for the paint spray booth and lockers is being furnished by the United Nations from their stock.
2. The paint spray booth, including the setting of the pump and piping of the pump to the booth, is being done by the United Nations Maintenance Force.
3. We have included all necessary cutting, but have excluded patching from our estimate, as it is impossible to figure at this time. We suggest that it be done on a time and material basis.

We have excluded painting, as this work is being done in areas now occupied by the United Nations forces, and it is felt that a saving can be effected if the United Nations would do this painting with their own maintenance forces. If this is not agreeable, we suggest that the painting be done on a time and material basis, as the painter cannot figure it until the work is in place."

You are hereby directed to proceed with the installation of the complete system as described above.

Very truly yours,

JAMES A. DAWSON /s/
Co-Ordinator of Construction
Headquarters Planning Office

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N.Y.

November 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting Halls and Covering Over East River Drive -
CHANGE NO. 226C - Trusteeship and Economic & Social Council Chamber
Revisions

- References: (a) Murray Hill Woodworking Co.'s Dwg. #229 - "Grounding
for Batten Walls, South Wall - (North Wall Opposite Hand)
Trusteeship Council" - corrected 6/25/51 and approved
by United Nations on 27 June 1951.
(b) Mr. James A. Dawson's letter 2 July 1951 to FTWS, Inc.

Dear Mr. Dawson:

This Change, No. 226C, is supplemental to our Changes:

No. 226 - dated April 4, 1951
226A - " April 25, 1951
226B - " May 31, 1951

The Murray Hill Woodworking Corporation's Dwg. #229, Reference (a) is hereby added as a Reference for Change No. 226. This is the only available drawing showing the exact extent of the wood battens in the Trusteeship Council Chamber.

On July 3, 1951 we received Reference (b) which reads, in part, as follows:

"In response to your earlier requests we wish to give information at this time concerning final paint colors you are to apply on certain finished wall and ceiling surfaces of the Meeting Halls Trusteeship Council Chamber. This intelligence is as follows:

1. The rear or westerly perforated cement asbestos board wall surfaces are to be finished flat in terra cotta color to match chips here enclosed.
2. The northerly and southerly plastered wall surfaces of the Chamber commencing with the coves at the easterly extremity of the plaster adjoining the batten wall surfaces and extending to the junctions of these walls with the rear or westerly acoustic board wall treatment shall have lightly stippled finish in White No. 10 color.
3. The two (2) uppermost recessed panels of the plastered ceiling surfaces above the conference area including the coved sides of these panels shall have a flat painted finish cerulean in color to match the chips accompanying this communication."

Continued

Mr. James A. Dawson

-2-

November 16, 1951

re: Contract HQ 1/75 - Change No. 226C

4. The balance of the plastered ceiling surfaces shall have flat paint treatment in absolute white color.

The paint types to be employed in this work shall be as approved for like work in other portions of the building.


Kindly prepare for our consideration your estimate of any change in Contract Price entailed by the work as described in the foregoing."

This added information will be taken into consideration in preparing our Estimate for Changes No. 226, 226A and 226B.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.


M. J. Grogan
Project Manager

MJG/CER/eas

file

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

November 16, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, N. Y.

RE: CONTRACT HQ 1/75 - MEETING HALLS & COVER OVER EAST RIVER DRIVE
ESTIMATE FOR CHANGE NO. 91
Changes in Structural Drawings dated 7/19/50
and 7/25/50

References: a) U. N. Drawing MH/CS-164, dated 7/19/50
b) " " " MH/CS-167, " 7/25/50
as compared with:
c) U. N. Drawing MHS-1, Rev. #2, dated 4/7/50
d) " " " MHS-25, " " " "
e) " " " MHS-32, " #6, " 5/25/50
f) " " " MHS-33, " #4, " 5/31/50
g) " " " MHS-30, " #4, " 4/7/50
h) " " " MHS-16, " #6, " 5/1/50
i) " " " PSA-114, " #3, " 2/10/50
j) " " " MH/CS-165, " " 7/21/50
k) " " " MH/CS-165, Rev. #2 " 8/18/50
l) " " " MH/CS-146, " " 5/2/50
m) " " " SDA-132, Rev. #2 " 3/14/50
n) " " " MHS-17, Rev. #3 " 4/7/50
o) " " " MHS-16, Rev. #6 " 5/1/50
p) " " " RMHS-6, Rev. #3 " 6/15/50

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we hereby claim an increase in our total maximum guaranteed cost price in the lump sum amount of **SIX HUNDRED FIFTY TWO DOLLARS AND TWO CENTS (\$652.02)** for the items listed herein which are required by the changes in structural drawings in references "a" and "b" above.

The above increase in price is broken down as follows:

SECTION 2, 3, and 4 - CONCRETE CONSTRUCTION
(Brennan & Sloan, Inc.)

ADD

- (a) Add 2" x 2" chicken wire mesh in protection coat over waterproofing on all slopes over 70°.

1) Add 7,492 SF of 2" x 2" chicken wire mesh @ \$.0676/sf	\$ 506.46
2) Add 12% Labor Increase Eff. 7/1/50-12% on \$369.36	\$ 44.32
	<u>\$ 550.78</u>

continued on page 2

Mr. James A. Dawson
Re: Contract HQ 1/75 - Meeting Halls
Estimate for Change No. 91

November 16, 1950
Page (2)


Totals brought forward from Page (1).....	ADD \$ 550.78
O & P 15%	82.62
FOAB $4\frac{1}{2}\%$ on \$413.68	<u>18.62</u>
TOTAL ADDITION-THIS ESTIMATE	\$ 652.02

Examination of Reference "b" reveals only minor changes which will not effect our maximum cost price.

Will you kindly issue a Change Order-Addition in the amount of \$652.02 to cover the additional work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. GROGAN
Project Manager

MJG:CER:amc

Healy, P. Cardinals
Miss Van + reply
copy to [unclear]
[unclear]

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

November 15, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting
Halls and Covering Over
East River Drive -
Painting & Finishing - Lettering
(Painted Numbers)

Dear Mr. Dawson:

In our letters of October 4, 1951 and October 30, 1951 we asked you to give us your requirements with regard to the lettering of doors throughout the Meeting Halls. To date this information has not been given to us.


This work should proceed at once. May we have the necessary information within a week.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/eas



19 Nov. 51
cc: Hopper - Zinner

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 30, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Painting & Finishing - Lettering
(Painted Numbers)

Gentlemen:

Will you please give us, as promptly as possible, your requirements with regard to the lettering of doors throughout the Meeting Halls. This information was previously requested in our letter of October 4, 1951.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/eas



Healy reply - after
consultation
approval
FF
FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 4, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting
Halls and Covering Over
East River Drive -
Painting and Finishing -
Lettering (Painted Numbers)

Dear Mr. Dawson:

Paragraph 26-16 of the Specifications for painting and finishing,
calls for lettering of all doors throughout the building.

Will you please advise us, as promptly as possible, what your
requirements are so that we can proceed with the work at the
proper time.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese.

C. E. Reese
Project Engineer

CER/eas



FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

November 15, 1951

file

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272,
United Nations, New York 17, N.Y.

RE: CONTRACT HQ 1/75 - MEETING HALLS AND COVER OVER EAST RIVER DRIVE
CHANGE NO. 10 $\frac{1}{2}$ and ESTIMATE FOR CHANGE NO. 10 $\frac{1}{2}$ COMBINED
"Pumping of Pump Room, Suction Well and Refrigeration
Room to Permit Installation of Permanent Pumping
Equipment"

Dear Sir:

This Combined Half-Numbered Change and Change Estimate covers the cost of pumping dry the Pump Room, Suction Well and Refrigeration Room to permit installation of permanent pumping equipment. The accumulation of water in these areas was due to the fact that the north wall of the sump pit in the pump room is constructed with five weirs which permitted the water collected by the open joint drain lines under the floor of the pump room and refrigeration room to spill into the sump. This water rose to entirely flood the pump room and spread out to a depth of two or three feet on the floor of the refrigeration room. The water in these areas had to be removed and kept out from the time the installation of permanent pumping equipment began on September 5, 1950 until these pumps could take over the necessary pumping operations on September 30, 1950.

The cost of this pumping is broken down as follows:

Slattery Contracting Company

Date:	3" Pump:	4" Pump:	Pump Operator:
9-5-50	8	-	4
9-6-50	8	-	4
9-7-50	8	-	4
9-8-50	8	-	4
9-11-50	8	8	5 1/3
9-12-50	8	8	5 1/3
9-13-50	4	8	5
9-14-50	-	8	4
9-15-50	8	8	5 1/3
9-18-50	8	8	5 1/3
9-19-50	8	8	5 1/3
9-20-50	8	8	5 1/3
9-21-50	8	8	5 1/3
9-22-50	8	8	6
9-25-50	8	8	5 1/3
9-26-50	8	-	4
9-27-50	8	-	4
9-28-50	8	-	4
9-29-50	8	-	4
TOTAL:	140 hrs.	88 hrs.	89 2/3 hrs.

(continued on page 2)

Mr. James A. Dawson
Re: Change No. 10¹/₂ and Estimate For Change No. 10¹/₂-
Combined - Contract HQ 1/75 - Meeting Halls

November 15, 1951
(page - 2 -)

Summary:

3" Pump - 140 hrs. @ \$1.64/hr.....	\$229.60
4" Pump - 88 hrs. @ \$2.64/hr.....	\$232.32
	<u>\$461.92.....\$461.92</u>

Pump Operator

89 2/3 hrs. @ \$2.75/hr.....	\$246.59
Insurance 13.33%.....	\$32.88
	<u>\$279.47</u>
15% O & P.....	\$41.92
4.5% FOAB & UI.....	\$11.09
	<u>\$332.48.....\$332.48</u>

Premium Time

Pump Operator - 1 hrs. @ \$2.75/hr.....	\$2.75
15% O & P.....	.41
4.5% FOAB & UI.....	.12
	<u>\$3.28.....\$3.28</u>

TOTAL ADDITION - THIS ESTIMATE.....\$797.68

One (1) copy of each of Slattery Contracting Company's "Daily Report" covering the above work is already in your files.

We request your approval for issuing a Purchase Order in the amount of \$797.68 to Slattery Contracting Company to cover the cost of this work. The issuance of the Purchase Order will not increase or decrease our total guaranteed maximum cost price.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG:GER:amc

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

15 November 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York

Re: Meeting Halls and Cover Over East River Drive
Contract HQ 1/75 -- Electric -- Aisle Lights
UNHFO Items GA-13 and 14

Gentlemen:

On 9 November 1951 we forwarded you twenty-one (21) copies of Drawing SK-MH-E-116, the detail of the special aisle lights. Will you please submit an estimate for furnishing and installing the special aisle lighting fixtures in the following areas:

- A. Press seating area in the three (3) Conference Rooms and three (3) Council Chambers.
- B. Public seating area in the Trusteeship Council Chamber. In A and B areas Kliegl #2780-AN fixture as shown on SK-MH-E-116 shall be mounted on a 1/2 inch rigid steel conduit bent to an S shape to clear the chair construction.
- C. Public seating in the Economic and Social Council Chamber. In C area Kliegl #2780-AN fixture shall be adapted to the chair by means of providing a cover plate for the recess in the chair panel and attaching the fixture to the plate.
- D. Public seating areas in the three (3) Conference Rooms and Security Council Chamber. There is a recess with a removable louvered plate in the chair support. In this recess install a split socket equivalent to a Hubbell No. 6878 and a 15 watt intermediate base lamp. The method of installation has been discussed by the representatives of Fischbach & Moore, Inc. and the representatives of Syska & Hennessy, Inc.

Before proceeding with any fabrication submit your estimate and after receipt of same we shall instruct you how to proceed.

JJHe:js
cc: Aussem
Nelson
Healy-2
Harris
Hopper
Zunser
VanName
McLeod
Ryer
Seelman
Hannegan
S & H-2

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

120-5-18-8-

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

14 November 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/75 - Meeting Halls and
Cover Over East River Drive - Notification
of Change No. 85 (R.P. #35) - Furnish and
Install New Wall Panels of 14 Gauge Steel
with Baked Enamel Finish in Telephone
Booths at No. End of First Floor

Gentlemen:

Attached hereto is one copy of Notification of Change No. 85 (R.P.#35)
which is to be abandoned, as indicated by the signature of James A. Dawson to
the statement "The above change will not be made and the work is to proceed in
accordance with the existing Contract Requirements."

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JZ:eh

14 November 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, New York

Re: Meeting Halls and Cover Over East
River Drive - Contract HQ 1/75
Miscellaneous Metal

Gentlemen:

Please find enclosed herewith five (5) copies of Drawing ST-31,
title of which is "Telephone Conduits, North Lounge".

Will you please have your sub-contractor, C. E. Halback Company,
submit an estimate for the fabrication and installation of
two (2) 1-1/2" outside diameter bent pipe railings as indicated
on this drawing.

The flange fittings which shall be attached to the floor must
cover the telephone conduit already in place. If possible use
standard flange fittings which need not be the exact design as shown
on the drawing but must cover the conduit and serve the purpose
of supporting the vertical part of the pipe railing.

JJHe:js

cc: Aussem
Nelson
Healy-2
Harris
Hopper
Zunser
VanName
McLeod
Sorensen

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

November 13, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: HQ 1/75 Contract
Meeting Halls & Cover Over East River Drive

Dear Mr. Dawson:

We respectfully request that the owners take over the maintenance of the Meeting Halls (except for the neck which is separated by a temporary partition) as we are doing no manual work in the building other than occupancy items, as follows:

- a) Cafeteria work, which is your own extended item
- b) Cleaning
- c) Deferred painting
- d) Installation of switch plates, toilet accessories, etc.
- e) Communication work
- f) Waxing of asphalt tile floors

In view of the foregoing, it seems an unnecessary expense to your budget to be prolonging the maintenance with our own forces in the building, and we ask that immediate action be taken.

Carrying out the foregoing will result in a substantial saving to your budget.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/DGA/lbr



120-5-18-8v

cc: Harrison
McLeod
Zunser
Harris
Healy
Hopper
Van Name
Aussem
Egan
Hall

13 November 1951

Mr. M. J. Grogan, Project Manager
Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/75 - Meeting Halls
and Cover Over East River Drive -
Asphalt Tile

Dear Sir:


A great many of the sound locks on doors to the booths throughout the Meeting Halls do not function properly because a complete contact is not made when the door is closed. This has been listed on the punch list transmitted to you on 29 October 1951 and Mr. Walter F. Hopper tells me that Mr. Russell McKee, of your office, states that he has no authorization to take care of this matter.

These defective soundlocks on the doors are only one item of a great many that we have sent you in the punch list referred to above, which, up to the present, has not been taken care of and which must be done before the final inspection, as requested by you in your letter of 25 October 1951.

Will you please direct that this work be rectified as required by the contract.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JZ:ml:eh

13 November 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N. Y.

Re: Meeting Halls and Cover Over East
River Drive - Contract HQ 1/75
Painting and Finishing

Gentlemen:

This will confirm telephone instructions to Mr. R. Frank of your organization by our Mr. J. J. Healy to finish the telephone booths in the North Delegates Lounge as follows:

Rub down the finish on the woodwork with pumice and oil or with steel wool and oil to a dull finish; This finish should be smooth and of a uniform color; after this dull finish has been acquired apply wax.

This should in no way cause any change to the Contract Price.

Very truly yours,

JJHe:js
cc: Aussem
Nelson
Healy-2
Harris
Hopper-2
Zunser
VanName
McLeod

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

November 12, 1951

Mr. James A. Dawson
 Co-Ordinator of Construction
 Headquarters Planning Office
 Room 2272
 United Nations, New York 17, N.Y.

RE: CONTRACT HQ 1/75 - MEETING HALLS AND COVER OVER EAST RIVER DRIVE
ESTIMATE FOR CHANGE NO. 314
"Mechanical Work - Delegates' North & South
Lounge Bar Equipment"

References: a) Mr. James A. Dawson's letter dated 7/2/51 to FTWS, Inc.
 b) FTWS, Inc. Letter (Grogan) to United Nations dated 7/30/51
 (C. O. #314).

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/75, we claim an increase in our total guaranteed maximum cost price in the amount of THREE THOUSAND TWO HUNDRED FOUR DOLLARS AND FORTY EIGHT CENTS (\$3,204.48) for the changes in the work itemized herein which are required by the above "references".

This estimate is broken down as follows:

SPEC. PART V - SECTION A - HEATING, VENTILATING & AIR CONDITIONING
(Kerby Saunders, Inc.)

Add

- 1) Connections to Bar Equipment at Delegates' North & South Lounge required by Duparquet Dwg. #6419B1 dated 6/26/51. Attached are three (3) copies of Kerby Saunders' Estimate Sheets (2 pages) marked E.W.O. #63 giving itemized breakdown of this estimate.
- TOTAL ADDITION - THIS SECTION..... \$ 886.41

SPEC. PART V - SECTION B - PLUMBING
(Eugene Duklauer, Inc.)

- 1) Plumbing connections required by Duparquet Dwg. #6419B1 dated 6/26/51. Attached are three (3) copies of Eugene Duklauer, Inc. Estimate Summary Sheet dated 10/26/51 with Work Sheets #1 to 4 incl. attached, dated 7/25/51 and Work Sheets #5 dated 10/24/51 and #6 dated 10/25/51, giving itemized breakdown of this estimate. Please note that Faucets-Waste & Overflow piping shown on details of Dwg. #6419B1 are not included.
- TOTAL ADDITION - THIS SECTION..... \$2,318.07
- TOTAL ADDITION - THIS ESTIMATE..... \$3,204.48

No charge is included in this estimate for any patching by Architectural Trades.

(continued on page 2)

Mr. James A. Dawson
Re: Contract HQ 1/75 - Meeting Halls and Cover Over
East River Drive - Estimate for Change No. 314

November 12, 1951
(Page 2)

Will you kindly issue a Change Order-ADDITION in the amount of \$3,204.48 covering the changes itemized herein.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG:CER:anc
attach.

UNITED NATIONS - MEETING HALL
F.T.W.S. - CHANGE NO. 714, CDA E.V.O. NO. 61
CONNECTION TO SAN EQUIPMENT H. & S. DUNGEON

Pipe	\$ 4.00
Fittings	23.85
Nipples	9.80
Valves	74.25
Traps & Strainers	65.15
Hanger & Supports	<u>7.30</u>
	184.35
3% Sales Tax	<u>5.53</u>
	189.88
Labor - 98 HRS. @ \$7.10	303.80
Supervision 10 HRS. @ \$3.35	<u>33.50</u>
	327.18
Welfare Fund 3% Labor (337.30)	10.12
Pension Fund 3% Labor (337.30)	<u>10.12</u>
	347.42
Insulation	<u>210.00</u>
	757.42
15% Overhead and Profit	<u>113.61</u>
	871.03
FEAS- 4.56% Labor (337.30)	<u>15.38</u>
TOTAL	\$ <u>886.41</u>

J.R. Ruppel

RECEIVED


SEP 17 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

UNITED NATIONS - MEETING HALL
F.T.W.S. - CHANGE NO. 314, OUR E.W.O. NO. 63

MATERIAL FOR CONNECTION TO BAR EQUIPMENT N. & S. LOUNGE

<u>Std. Black Steel Pipes</u>	40' - 3/4 @	.10		\$	4.00
<u>C.I. Ells</u>	40 - 3/4 @	.16	6.40		
"	5 1/2 x 3/4 @	.22	1.10		
<u>G.I. Reducers</u>	5 1/2 x 3/4 @	.21	1.05		
<u>C.I. Tees</u>	5 3/4 @	.29	1.45		
" Caps	5 3/4 @	.13	.65		
<u>C.I. Inions</u>	20 3/4 @	.66	13.20		23.85
<u>Std. Black Nipple</u>	15 1/2 x 3/4 @	.12	1.80		
	100 3/4 @	.08	8.00		9.80
<u>GLOBE VALVES</u>	10 3/4" @	5.40	54.00		
<u>CHECK VALVES</u>	5 3/4 @	4.05	20.25		74.25
<u>STRAINERS</u>	10 3/4 @	2.24	22.40		
<u>BUCKET TRAPS</u>	5 3/4 @	8.55	42.75		65.15
<u>Grinnel #139 (Fl. Supports)</u>	10 3/4 @	.52	5.20		
<u>Exp. Shields " "</u>	10 1/4 @	.15	1.50		
<u>Bolts</u>	20 1/4 @	.03	.60		7.30
				\$	<u>184.35</u>



EUGENE DUKLAUER INC.

SHEET NO. _____ OF _____

SUB TOTAL

EUGENE DUKLAUER INC.

ESTIMATE NO. CHANGE # 314

JOB BAR CONNECTIONS. NORTH & SO. LOUNGES - M.H.

DATE 7-25-51

ARCHITECT _____

DWG. NO. 6419 B

SHEET NO. 1

DESCRIPTION DIRECT- WASTE
SOUTH BAR

DESCRIPTION INDIRECT WASTE
SOUTH BAR

QUANTITY	ITEM	PRICE
6	2 G. STEEL	2.32
19	1 1/2	5.50
2	2X1 1/2 T-Y	2.18
2	2X1 1/2 CROSS-TY	3.20
2	2 BR. PLUGS	1.44
6	1 1/2 DRG. ELLS	2.34
6	1 1/2 X 1 1/4 P. TRAP	10.32
4	2 G. Nipples	1.16
12	1 1/2 " "	2.76
8	1 1/4 " "	1.52
2	1 1/2 " UNIONS	1.94
4	1 1/4 " "	3.20
6	1 1/2 F&M. HANG	5.10
	LABOR 2 DAYS	84.-
	FOREMAN 2 HRS.	7.71
	WELFARE .11	10.09
	SALES TAX .03	1.29
	CONTR. LIA. .0084	.50
		146.57
	O.H. & P. .15	21.99
	F.O.A.B. ETC. .05	4.59
		<u>173.15</u>

QUANTITY	ITEM	PRICE
21	1 1/2 G. STEEL	6.08
4	1 " "	.73
1	1 1/2 DR. DY	1.50
2	1 1/2 Y	.164
2	1 1/2 X 1 1/4 "	1.76
4	1 1/2 " 45	1.56
5	1 1/2 " 90	1.95
1	1 1/2 R-TRAP	2.54
2	1 1/2 X 1 BUSHINGS	.88
2	1 G.M. 45	.40
4	1 " ELLS	.72
2	1 1/2 G.G.J. UNIONS	1.94
2	1 " "	1.14
5	1 1/2 BR. PLUGS	2.30
4	1 1/2 F&M. HANG.	3.40
10	1 1/2 G-Steel Nippy	2.30
8	1 " "	.94
	LABOR 2 DAYS	84.-
	FOREMAN 2 HRS	7.71
	WELFARE .11	10.09
	SALES TAX .03	.94
	CONTR. LIA. .0034	.46
		134.48
	O.H. & P. .15	20.17
	F.O.A.B. ETC. .05	4.59
		<u>159.24</u>

EUGENE DUKLAUER INC.

ESTIMATE NO. CHANGE # 314

JOB BAR CONNECTIONS North & South LOUNGES M.H.

DATE 7-25-51

ARCHITECT _____

DWG. NO. _____

SHEET NO 2

DESCRIPTION <u>H & C. Piping</u> <u>SOUTH BAR</u>			DESCRIPTION		
QUANTITY	ITEM	PRICE	QUANTITY	ITEM	PRICE
14	1 BRASS PIPE	13 11			
20	3/4 " "	14 24			
20	1/2 " "	10 80			
6	1 " TEES	4 08			
4	1 " 45	2 12			
8	1/2 " "	1 68			
2	1 " ELBS	96			
4	3/4 " "	1 24			
24	1/2 " "	5 52			
8	1/2 " VALVES	23 20			
8	1/2 " BR. UNION	4 72			
2	1/2 " VAC. BREAK	10 00			
6	1 " Nipples	3 00			
40	1/2 " "	19 96			
6	1 " F&M HANG	4 50			
6	3/4 " "	4 20			
	LABOR 3 DAY	126 00			
	FOREMAN 3 HRS	11 57			
	WELFARE .11	15 13			
	SALES TAX .03	3 40			
	CONTR. LIA .0034	92			
		270 35			
	OH & P .15	4 05			
	F.O.A.B. ETC. .05	6 88			
		317 83			

EUGENE DUKLAUER INC.

ESTIMATE NO. CHANGE # 314

JOB M.H. DELEGATEE BARS

DATE 7-25-51

ARCHITECT _____

DWG. NO. _____

SHEET NO. 3

DESCRIPTION DIRECT WASTE
NORTH BAR

DESCRIPTION INDIRECT WASTE
NORTH BAR

QUANTITY	ITEM	PRICE
9	2 G. Steel	348
24	1/2	695
3	2x1/2 DR. T-Y	327
3	2x1/2 CROSS-T-Y	480
3	2 BR. PLUGS	216
9	1/2 DRG. ELLY	351
9	1/2 x 1/4 P. TRAP	1548
6	2 G. Hipples	174
18	1/2 "	414
12	1/4 "	228
3	1/2 G.J. UNION	291
6	1/4	480
10	F&M HANGER	850
	LABOR 3 DAY	126 -
	FOREMAN 3 HRS.	1157
	WELFARE .11	1513
	SALES TAX .03	192
	CONTR. LIA. .0034	74
		21938
	O.H.&P .15	3291
	F.O.A.B. ETC. .05	688
		25917

QUANTITY	ITEM	PRICE
22	1/2 G. Steel	637
8	1	146
1	1/2 DRG. D-Y	150
4	1/2 " Y	328
3	1/2 x 1/4 " "	264
6	1/2 " 45	234
8	1/2 " 90	312
1	1/2 R. TRAP	254
3	1/4 x 1 BUSH.	57
3	1 G.M. 45	60
6	1 " ELLY	108
3	1/2 G. G.J. UNIONS	291
3	1 " "	171
9	1/2 BR. PLUGS	504
6	1/2 F&M HANG.	510
15	1/2 G. Hipples	345
12	1	141
	LABOR 3 DAY	126 -
	FOREMAN 3 HRS.	1157
	WELFARE .11	1513
	SALES TAX .03	135
	CONTR. LIA. .0034	68
		19985
	O.H.&P .15	2928
	F.O.A.B. ETC. .05	688
		23601

EUGENE DUKLAUER INC.

ESTIMATE NO. CHANGE # 314

JOB M.H. DELEGATE/ BARS

DATE 7-25-51

ARCHITECT _____

DWG. NO. _____

SHEET NO. 4

DESCRIPTION			DESCRIPTION		
H & C WATER PIPING			INSULATION		
NORTH- BAR					
QUANTITY	ITEM	PRICE	QUANTITY	ITEM	PRICE
48	1" BRASS	44 96	62'	1" Pipe	62
16	3/4 "	11 40	29	1 FITTS.	58
36	1/2 "	16 20	36	3/4 Pipe	36
10	1 Tee	6 80	7	3/4 FITTS	14
4	1 45	2 12	56	1/2 Pipe	56
11	1/2 "	2 31	100	1/2 FITTS	200
3	1 ELL	1 44			426
3	3/4 "	93	Total. <u>400</u> @ .75		319.50
37	1/2 "	8 51		426'	
12	1/2 VALVES.	34 80			
12	1/2 UNIONS.	7 08			
3	1/2 VAC. BREAK.	15 00			
6	1 BR. HIPP/OS	3 00			
60	1/2 "	14 95			
18	F&M HANG.	13 50			
	LABOR 4 1/2 DAYS	189 00			
	FOREMAN 4 1/2 HRS	17 36			
	WELFARE .11	22 70			
	Sales TAX .03	5 49			
	CONTR LIA .0034	1 12			
		418 97			
	O.H & P. .15	62 85			
	F.O.A.B ETC. .05	103 2			
		492 14			

EUGENE DUKLAUER INC.

ESTIMATE NO. CHANGE # 314

JOB U.N. DELEGATES LOUNGE BAR

DATE 10-24-51

ARCHITECT _____ DWG. NO. _____ SHEET NO. 5

DESCRIPTION ADDITIONAL WASTE PIPING -
NOT INDICATED ON DRAWING 6419 B

DESCRIPTION

QUANTITY	ITEM	PRICE	QUANTITY	ITEM	PRICE
	SOUTH BAR				
13	1 1/2 G. Steel Pipe	3 76			
20	1 1/4 " "	4 90			
2	1 " "	36			
1	1 1/2 COUPLING-	59			
4	1 1/4 " "	2 04			
4	1 1/2 DR- 45	1 56			
2	1 1/4 " "	65			
4	1 MALL. 45	81			
4	1 1/2 DRG. T-Y	2 38			
2	1 1/4 " "	90			
2	1 1/2 " 90	78			
2	1 1/4 MALL 90	63			
2	1 1/2 x 1 HEX BUSH.	40			
2	1 1/2 BRASS PLUGS	92			
2	1 1/4 " "	72			
4	1 1/2 G. STEEL HIPS	72			
3	1 1/4 " "	45			
2	1 " "	24			
	LABOR 1 DAY	44 10			
	FOREMAN 1 HR.	3 86			
	WELFARE- 11	5 28			
	SALES TAX 103	69			
	CONTR. LIA .0034	26			
		77 -			
	ON & P. 15	11 55			
	F.O.A.B 105	2 40			
		90 95			

EUGENE DUKLAUER INC.

ESTIMATE NO. CHANGE * 314

JOB U. N. DELEGATES LOUNGE BARS

DATE 10 - 25 - 51

ARCHITECT _____

DWG. NO. _____

SHEET NO. 6

DESCRIPTION ADDITIONAL WASTE PIPING
NOT INDICATED ON DRAWING 6419-B

DESCRIPTION CONT.

QUANTITY	ITEM	PRICE
12	1 1/2" G. STEEL PIPE	3 47
28	1 1/4" " "	6 86
12	1" " "	2 19
7	1 1/2" DRG. T-Y	4 21
5	1 1/4" " "	2 26
7	1 1/2" " 90	2 73
4	1 1/4" " "	1 30
7	1 1/2" " 45	2 73
10	1 1/4" " "	3 24
3	1 1/2" MALL. COUP.	1 01
3	1 1/4" " "	96
3	1" " "	63
3	1 1/2" BRASS PLUGS	1 38
4	1 1/4" " "	1 44
4	1 1/2" X 1" BUSHINGS	80
6	1" G. MALL. 45	1 20
3	1 1/2" X CLOSE MIPJ	36
3	1 1/2" X SHOULDER "	39
3	1 1/4" X CLOSE "	30
3	1 1/4" X SHOULDER "	33
3	1 1/4" X 3" "	36
3	1 1/4" X 3 1/2" "	39
3	1" X CLOSE "	24
3	1" X SHOULDER "	26
1	1" X 6" "	15

QUANTITY	ITEM	PRICE
	LABOR 3 1/2 DAYS	1 54 35
	FOREMAN 3 1/2 HRS	1 3 51
	WELFARE	1 8 46
	SALES TAX	1 17
	CONTR. LIA. .0034	92
		2 27 60
	O.H. & P. 15%	3 4 14
	F.O.A.B.	8 39
		2 70 13

CONT.