Central Registry (120-5-18-8) 96- building construction - meeting halls + covering over FDR drive

16 June 1950
29 June 1950

CLEAR
AT 8/04

S-0472
Box 19
File 1

(RAG-1)

ISSUANCE OF DRAWINGS

OFFICE COPY

29 June 1950

3 August 1950

Meeting Halls

Fuller-Turner-Walsh-Slattery

hand

Submitted by Otis Elevator (Security Fire Door Co. Dwgs.

2	10239-1	6 June'50	Recess Required above Openings for Cross Drive
2	10239-3/A	25Mar'49	General Layout of Doors
			(APPROVED AS NOTED 1 August 1950 J.T.A. RESUBMIT)
2	FO-272/A	16June'50	Details of Push Button Box
2	S-509	12July'46	Vertical Section thru Openings
			(APPROVED 1 August 1950 J.T.A.)

NOTE: FROM SYSKA & HENNESSY

"All of the drawings are approved. All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

RECEIVED
AUG 3 1950
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

File

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 28, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive
CHANGE NO. 63 - Change in Structural Drawings dated 6/2, 6/5 and 6/6, 1950

References: (a) UN Drawing MH-CS-147, Rev.#1, dated 6/2/50
(b) UN Drawing MH-CS-153, dated 6/6/50
(c) UN Drawing MH-CS-154, dated 6/5/50
(d) Mr. James A. Dawson's letter of 14 January 1950 to F-T-W-S, Inc.

Dear Mr. Dawson:

On June 8, 1950 we received References (a), (b) and (c), and on June 14, 1950 we received your letter, Reference (d), which reads, in part, as follows:

> "Work indicated on the following drawings should cause no change to the contract price: MH-CS-144, 147, 150, 153. Drawing MH-CS-154 shows a web cut in the steel and holes in the slab which must be provided for the mechanical work installation. Proceed with the work indicated on the above drawings and submit for our consideration prices which may affect the contract price."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/JTB*eab

File

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 28, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York, N. Y.

Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive
CHANGE NO. 62 - Heating, Ventilating and Air Conditioning Work - Substitution of Unit Heaters.

Reference: Mr. James A. Dawson's letter of 12 June 1950 to F-T-W-S, Inc. with attached copy of a comparative list showing the Unit Heater requirements for the Meeting Halls and the replacement Unit Heater requirements to be taken from stock.

Dear Mr. Dawson:

The above referenced letter was received on June 15, 1950 and reads as follows:

"In lieu of the Unit Heaters as called for in the Contract Specifications to be furnished and installed in the Meeting Halls and Covering Over East River Drive by your Heating and Ventilating Sub-Contractor, Kerby Saunders, Inc., we request you install the "Modine" Unit Heaters which were formerly used for temporary heating purposes and are now stored in the Secretariat Building.

For your use and guidance, we forward herewith three (3) copies of a comparative list showing the Unit Heater Requirements for the Meeting Halls and the Replacement Unit Heater Requirements to be taken from stock.

Kindly advise your sub-contractor to proceed with the work in accordance with the above request and submit for our consideration and/or approval a breakdown estimate of credit to the Contract Price for the substitution of the "Modine" Unit Heaters in place of the Unit Heaters as specified."

Continued on Page 2.....

RE: Meeting Halls and Covering over East River Drive
CHANGE NO. 62 - Heating, Ventilating and Air Conditioning Work - Substitution of Unit Heaters

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/JTB*eab

File

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 28, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive
CHANGE NO. 60 - Plumbing.

References: (a) Syska & Hennessy drawing SK-MH-P1B-1, dated 5/31/50 (Part Plan of 3rd Basement North)
(b) Mr. James A. Dawson's letter of 12 June 1950 to F-T-W-S, Inc.

Dear Mr. Dawson:

On June 12, 1950 we received Reference (a) and on June 14, 1950 we received your letter, Reference (b) which reads as follows:

> "On 9 June 1950 we forwarded you under separate cover fifteen (15) prints of drawing SK-MH-P1B-1. This drawing shows a waste line relocated to insure the necessary headroom. Please install the work as indicated on the drawing and submit for our consideration the prices which may affect the contract price."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/JTB*eab

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 28, 1950

file

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York

RE: UNITED NATIONS CONTRACT HQ 1/75 - MEETING HALLS AND COVER OVER EAST RIVER DRIVE - ESTIMATE FOR CHANGE NO. 42
Change in Structural Drawing dated 4/26/50

References: a) United Nations Drawing MH/WS-2, dated 4/26/50
b) F-T-W-S Letter (Grogan) to Dawson dated 6/8/50

Dear Sir:

Please be advised that there will be no change in our total guaranteed maximum cost price for our Contract HQ 1/75 due to additions in structural drawing in reference "a" or by our Change No. 42, which is reference "b".

Will you kindly acknowledge receipt of and acceptance of this estimate.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG:CER:amc

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 28, 1950

file

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York

RE: UNITED NATIONS CONTRACT HQ 1/75 - MEETING HALLS AND COVER OVER EAST RIVER DRIVE - ESTIMATE FOR CHANGE NO. 41 - Changes in Structural Drawing dated 4/25/50

References: a) United Nations Drawing MH/WS-1, dated 4/25/50
b) F-T-W-S, Inc Letter (Grogan) to Dawson, dated 6/8/50

Dear Sir:

Please be advised that there will be no change in our total guaranteed maximum cost price for our Contract HQ 1/75 due to revisions in structural drawing in reference "a" or by our Change No. 41, which is reference "b".

Will you kindly acknowledge receipt of and acceptance of this estimate.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG:CER:amc

OREGON 9-3950

Copy Reese

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 28, 1950

RECEIVED
JUN 29 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
NewYork 17, N. Y.

Dear Mr. Dawson: Re: Meeting Halls and Covering over East River Drive - Contract HQ 1/75 Reinforcing Steel Details

We are sending you herewith six (6) copies of the following reinforcing steel drawing prepared by Reinforcing Steel Engineering Bureau, Inc., and submitted by Brennan & Sloan, Inc. and Knickerbocker Construction Corporation:

No. 19, revised 6/26/50 - Council Chamber Balconies Elev. 53'-0" to 68'-4"

Will you please return three (3) prints of the above drawing marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese BK.

C. E. Reese
Project Engineer

BK*eab

29 JUN 1950

6/24

ISSUANCE OF DRAWINGS

OFFICE COPY

28 June 1950

14 July 1950

Meeting Halls
Fuller-Turner-Walsh-Slattery

hand

Submitted by Brennan & Sloan & Knickerbocker

3	No. 19	21June'50	Council Chamber Balconies Elev. 53'-0" to 68'-4"
			(APPROVED 11 July 1950 J.T.A.)

RECEIVED
JUL 14 1950
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

Ryan
J. T. Ryan

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

RECEIVED
JUN 28 1950
United Nations Headquarters
JAMES A. DAWSON
Co-ordinator of Construction

June 28, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York

Re: Contract HQ 1/75 - Meeting Halls
Heat., Vent. & Air Cond.
Fan System Shop Drawings

Dear Sir:

We are submitting herewith six (6) copies of each of the following drawings for fan equipment which is being furnished under the heating, ventilating and air conditioning sub-contract of Kerby Saunders, Inc.:

Sturtevant Division Dwg. #32-A-8968, Fan for System 303-6

Westinghouse Electric Corp. Dwg. #3100 for Motors for Systems
303B-1, 302B-6, 302B-13R, 302B-14, 302B-20
302B-23, 301B-8, 301B-19 and 304-3

Westinghouse Electric Corp. Dwg. #3100 for Motors for Systems
303B-3, 302B-6R, 302B-7R, 302B-11R, 302B-14R,
302B-15, 302B-16, 302B-23R, 301-4B, 301-5B,
301B-8R, 301B-16, 301B-17, 301-3, 303-1B, 303-4R
303-7R, 303-8B, 304-2, 302B-28, 302-30R,

Westinghouse Electric Corp. Dwg. #3100 for Motors for Systems
303B-2, 302B-5, 302B-7, 302B-9, 302B-11, 302B-12
302B-18, 302B-19, 302B-21, 302B-24, 301B-3,
301B-9, 301B-11, 301-12B, 301B-19R, 301-2, 301-5,
301-1, 303-4, 303-5, 303-7, 303-8, 304-5, 302B-29

Westinghouse Electric Corp. Dwg. #3100 for Motors for Systems
303B-4, 302B-9R, 302B-15A, 301B-9R, 301B-16R,
301B-17R, 303B-14, 301B-5A

6/28

Westinghouse Electric Corp. Dwg. #3100 for Motors for Systems 303B-5, 303B-6, 302B-12A, 302B-17, 302B-19R, 302B-25, 302B-26, 301B-3R, 301B-11R, 303-5B

Westinghouse Electric Corp. Dwg. #3100 for Motors for Systems 303B-7 and 302-2

Westinghouse Electric Corp. Dwg. #3100 for Motor for System 303B-13

Westinghouse Electric Corp. Dwg. #3100 for Motors for Systems 302B-10, 302-1, 303-3 and 303-6

Westinghouse Electric Corp. Dwg. #3100 for Motors for Systems 302B-13 and 304-6

Westinghouse Electric Corp. Dwg. #3100 for Motors for Systems 301B-2R, 302-3R, 302-5R

Westinghouse Electric Corp. Dwg. #3100 for Motor for System 302B-27

Westinghouse Electric Corp. Dwg. #3100 for Motors for Systems 301B-1R, 301B-7R and 301B-15R

Westinghouse Electric Corp. Dwg. #3100 for Motors for Systems 303B-8, 302B-8, 301-1, 301-4, 302-4, 304-1, 304-4

Westinghouse Electric Corp. Dwg. #3100 for Motor for System 301B-3A

Vibration Eliminator Co. Drawings for Isolation Bases for the following Systems:

Dwg. #22105-78,	System	301B-19
75	"	301B-8
70B		303-5B
69A		303-7R & 303-4R
81		301-3
80		301-2
79		301-1 & 301-4
65A		301B-19R
60B		301B-9R
77		301B-3 & 301B-11
64B		301B-17R

Vibration Eliminator Co. Drawing for IsolationBases for the following Systems: (Cont'd.)

Dwg. #22105-59A,	System 301B-8R
76	303-1 & 301B-9
63B	301B-16R
61B	302B-19R & 301B-11R
62A	301B-12B
58A	301B-7R & 301B-15R
74	301B-17 & 301B-16
89	302B-10
67A	302-5R
66A	302-3R
73A	301B-3A
72B	301B-5A
68A	303-1B
85	303-3
86	303-4
87	302B-8
88	302B-9
52B	302B-9R
10A	302B-19
53A	301B-1R
54A	301B-2R
55B	301B-3R
56A	301-4B
57A	301-5B
90	303-6
84	303-8 & 303-5
71A	303-8B
82	301-5
53	303-7

We request the return of three (3) copies of each of the above drawings together with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
Project Engineer

CER:WWS:meh

28 JUN 1950
Engineering & Planning Office

ISSUANCE OF DRAWINGS

OFFICE COPY

28 June 1950

6 July 1950

Meeting Halls
Fuller-Turner-Walsh-Slattery

hand

Submitted by Brennan & Sloan & Knickerbocker

We are returning to you two (2) samples of Toggle Hangers marked "APPROVED"

See letter from J. A. Dawson dated 28 June 1950.

RECEIVED
JUL 7 1950
FULLER-TURNER-WALSH SLATTERY
INCORPORATED

Ryan

J V Sfer

ISSUANCE OF DRAWINGS

OFFICE COPY

28 June 1950

19 July 1950

Meeting Halls

Fuller-Turner-Walsh-Slattery

RECEIVED
JUL 19 1950
FULLER-TURNER-WALSH SLATTERY
INCORPORATED

hand

Submitted by Kerby Saunders (Westinghouse Elec. (Sturtevant Div) Dwgs.

3	32-A-896 8	16May'50	Fan for System 303-6
3	3100	May'49	Motors for Sys. 303B-1, 302B-6, 302B-13R, 302B-14, 302B-20, 302B-23, 301B-8, 301B-8, 301B-19 and 304-3
3	"	"	Motors for Sys. 303B-3, 302B-6R, 302B-7R, 302B-11R, 302B-14R, 302B-15, 302B-16, 302B-23R, 301-4B, 301-5B, 301B-8R, 301B-16, 301B-17, 301-3, 303-1B, 303-4R, 303-7R, 303-8B, 304-2, 302B-28, 302-30R.
3	"	"	Motors for Sys. 303B-2, 302B-5, 302B-7, 302B-9, 302B-11, 302B-12, 302B-18, 302B-19, 302B-21, 302B-24, 301B-3, 301B-9, 301B-11, 301-12B, 301B-19R, 301-2, 301-5,301-1, 303-4, 303-5, 303-7, 303-8, 304-5, 302B-29.
3	"	"	Motors for Sys. 303B-4, 302B-9R, 302B-15A, 301B-9R, 301B-17R, 301B-16R, 303B-14, 301B-5A.
3	"	"	Motors for Sys. 303B-7 and 302-2
3	"	"	" " " 303B-13

L V Tyler

ISSUANCE OF DRAWINGS

OFFICE COPY

RECEIVED
JUL 19 1950
FULLER-TURNER-WALSH SLATTERY
INCORPORATED

3	3100	May'49	Motors for Sys. 303B-5, 303B-6, 302B-12A, 302B-17, 302B-19R, 302B-25, 302B-26, 301B-3R, 301B-11R, 303-5B.
3	"	"	Motors for Sys. 302B-10, 302-1, 303-3 and 303-6
3	"	"	" " " 302B-13 and 304-6
3	"	"	" " " 301B-2R, 302-3R, 302-5R
3	"	"	" " " 302B-27
3	"	"	" " " 301B-1R, 301B-7R and 301B-15R
3	"	"	" " " 303B-8, 302B-8, 301-1, 301-4, 302-4, 304-1 and 304-4
3	"	"	" " " 301B-3A
			Vibration Eliminator Co. Dwgs.
3	22105-78	14June'50	Isolation Bases for System 301B-19
3	" 75	"	" " " " 301B-8
3	" 70B	"	" " " " 303-5B
3	" 69A	"	" " " " 303-7R and 303-4R
3	" 81	"	" " " " 301-3

ISSUANCE OF DRAWINGS

OFFICE COPY

RECEIVED
JUL 19 1950
FULLER-TURNER-WALSH SLATTERY
INCORPORATED

3	22105-73A	14June'50	Isolation	Bases	for	System		301B-3A
3	" 72B	"	"	"	"	"		301B-5A
3	" 68A	"	"	"	"	"		303-1B
3	" 85	"	"	"	"	"		303-3
3	" 86	"	"	"	"	"		303-4
3	" 87	"	"	"	"	"		302B-8
3	" 88	"	"	"	"	"		302B-9
3	" 52B	"	"	"	"	"		302B-9R
3	" 10A	"	"	"	"	"		302B-19
3	" 53A	"	"	"	"	"		301B-1R
3	" 54A	"	"	"	"	"		301B-2R
3	" 55B	"	"	"	"	"		301B-3R
3	" 56A	"	"	"	"	"		301-4B
3	" 57A	"	"	"	"	"		301-5B
3	" 90	"	"	"	"	"		303-6
3	" 84	"	"	"	"	"		303-8 and 303-5

ISSUANCE OF DRAWINGS

OFFICE COPY

RECEIVED
JUL 19 1950
FULLER-TURNER-WALSH SLATTERY
INCORPORATED

3	22105-80	14June'50	Isolation Bases for System	301-2
3	" 79	"	" " " "	301-1 and 301-4
3	" 65A	"	" " " "	301B-19R
3	" 60B	"	" " " "	301-9R
3	" 77	"	" " " "	301B-3 and 301B-11
3	" 64B	"	" " " "	301B-17R
3	" 59A	"	" " " "	301B-8R
3	" 76	"	" " " "	303-1 and 301B-9
3	" 63B	"	" " " "	301B-16R
3	" 61B	"	" " " "	302B-19R and 301B-11R
3	" 62A	"	" " " "	301B-12B
3	" 58A	"	" " " "	301B-7R and 301B-15R
3	" 74	"	" " " "	301B-17 and 301B-16
3	" 89	"	" " " "	302B-10
3	" 67A	"	" " " "	302-5R
3	" 66A	"	" " " "	302-3R

ISSUANCE OF DRAWINGS

OFFICE COPY

RECEIVED
JUL 19 1950
FULLER-TURNER-WALSH SLATTERY
INCORPORATED

3	22105-71A	14June'50	Isolation Bases for System	303-8B
3	" 82	"	" " " "	301-5
3	" 53	"	" " " "	303-7

(ALL DWGS. ON SHEET 1 THRU 5 "APPROVED" 17 July 1950
J.T.A.)

NOTE: FROM SYSKA & HENNESSY

"All of the drawings are approved for type only. All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

120 5-18-84

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 28, 1950

(8) OK

RECEIVED JUN 28 1950 United Nations Headquarters JAMES A. DAWSON (Co-ordinator of Construction)

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Meeting Halls and Covering over East River Drive - Contract HQ 1/75
Samples: Concrete Slab and Fire-proofing Material

In compliance with the request in your letter dated 14 June 1950, we are sending two samples of Toggle Hangers submitted by Brennan & Sloan, Inc. and Knickerbocker Construction Corporation to replace the samples you have returned to us marked disapproved.

Kindly return two (2) samples marked with your approval and/or recommendations.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C E Reese
For C. E. Reese
Project Engineer

FMcL*eab

RECEIVED JUN 30 1950 United Nations Headquarters Director of Planning

6/28

OREGON 9-3950

Hold for reply
29 June 1950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

RECEIVED
JUN 29 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

June 28, 1950

To Gen. File

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Meeting Halls and Covering over East RiverDrive - Misc. Iron

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawing submitted by General Bronze Corp. and C. E. Halback & Co:

HMS-12-7, Rev. 1 dated 6/27/50 - Expansion Joints
Elev. plus 29'-0"
Col. 7A to 14

Will you please return two (2) prints of the above drawing marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C E Reese
Form C. E. Reese
Project Engineer

FMcL*eab

RECEIVED
JUN 26 1950
29 JUN 1950
United Nations
NEW YORK

ISSUANCE OF DRAWINGS

OFFICE COPY

28 June 1950

13 July 1950

Meeting Halls

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze and Halback

2	HMS-12-7	11May'50	Exp. Joints Elev. plus 29'-0" Col. 7A to 14
			(APPROVED AS NOTED 11 July 1950 J.T.A. RESUBMIT)

RECEIVED
JUL 14 1950
FULLER-TURNER-WALSH SLATTERY
INCORPORATED

Cyer

Jr Tyler

cc: Zunser
Hopper
Hannegan
Rumpeltin
Van Name
J. J. Healy
Weigel
Aussem

28th June, 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Attention: Mr. C. E. Reese, Project Engineer
Re: Meeting Hall and Covering Over East River Drive, Contract HQ 1/75 - Heating, Ventilating and Air Conditioning Work - Submission of Shop Drawings for Approval

Gentlemen:

Please refer to your letter dated the 13 April, 1950, forwarding six (6) copies of each of the following shop drawings and items of work submitted for approval by Kerby Saunders, Inc., your Heating, Ventilating and Air Conditioning Sub-Contractor, for the purpose of furnishing and installing this equipment in the above noted location:

Trane Co. Dwg. #B4600-671, Type "H" Unit Heaters

River Condenser Water Priming System
Nash Eng. Co. Dwg. #NDB-92, Vacuum Priming Valves
" " " " #B-8790, Piping Diagram
" " " " #SWD4235, Control Connection Diagram
" " " " #NDB75C, Dimensions Hytor Vacuum Pump
" " " " #N1B-13A, Installation Detail Priming Valves
" " " " #K3687, Piping Details Priming Pumps

Pump Unit RV2
Nash Eng. Co. Dwg. #A6130, Piping Diagram, Type SDC, Jennings Duplex Vacuum Heating Pump
" " " " #N1E-34, Installation Detail Manifold Heating Pump

Pump Unit Fan Room #1
Nash Eng. Co. Dwg. #K4343, Dimensions Jennings Condensation Pump & Receiver
" " " " #SWD-3787, Wiring Diagram

Fuller-Turner-Walsh-Slattery, Inc. 28th June, 1950

Pump Unit RV1
Nash Eng. Co. Dwg. #A-6115, Piping Diagram, Type SDC, Jennings Duplex Vacuum Heating Pump
" " " " #N1E-34, Installation Detail Manifold Heating Pump

Pump Unit RC3
Nash Eng. Co. Dwg. #K4559, Dimensions Jennings Condensate Pump and Receiver
" " " " #NDG-35A, Dimensions of Strainer
" " " " #SWD-4236, Wiring Diagram

We return herewith, approved as noted, three (3) copies of Trane Co. Drawing #B4600-671, Type "H" Unit Heaters for your use.

Please refer to our letter dated the 12 June, 1950, showing a list of replacements to be used for the Trane Company Unit Heaters for the Meeting Halls. The above approval of the Trane Company Unit Heaters shall apply only to the Unit Heaters for which no replacements are listed.

Action on all of the remaining above noted shop drawings was held up pending a decision on rerouting of the condensate return piping. The decision has now been reached and we have returned the drawings in question to our Consulting Engineers, Syska and Hennessy, for approval and/or comments. As soon as they are returned to this office we will forward them to you immediately.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction

Enclosure - 1

JJHa:mj

120-5-18-8

OREGON 9-3950

File

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 27, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive
CHANGE NO. 58 - Electrical, Heating, Ventilating and Air Conditioning

References:
(a) UN Drawing SK-MH-H-17A-1, dated 5/18/50 Revision to Committee Room #2 and Offices on 29'-0" El. Panel Heating.
(b) UN Drawing SK-MH-H-16A-1, dated 5/18/50 Revision to Risers for Committee Rooms #2 and Offices on 29'-0" El. Panel Heating.
(c) UN Drawing SK-MH-H-104-1, dated 5/18/50 Riser Diagram Revision for Committee Room #2 and Offices on 29'-0" El. Panel Heating.
(d) UN Drawing SK-MH-H-8A-1, dated 5/18/50 Revision to Committee Room #2 - 29'-0" El. Heating.
(e) UN Drawing SK-MH-E-7L-5, dated 5/10/50 Revision to Committee Room #2, El. 29'-0" Electrical.
(f) UN Drawing SK-MH-E-10L-3, dated 5/26/50 Part Plan - Delegates Lounge - South El. 53'-0". Electrical
(g) UN Drawing SK-MH-E-17L-1, dated 5/24/50 Part Plan - Delegates Loungs - North El. 53'-0". Electrical
(h) UN Drawing SK-MH-H-12A-1, dated 5/26/50 Part Plan - Delegates Lounge, El. 53'-0" Heating.
(i) Mr. James A. Dawson's letter dated 7 June 1950 to F.T.W.S., Inc.

Dear Mr. Dawson:

On June 7, 1950 we received References (a) to (h) inclusive. On June 14, 1950 we received Reference (i) which reads, in part, as follows:

Continued on Page 2.....

Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive
CHANGE NO. 58 - Electrical, Heating, Ventilating and Air Conditioning

"Please proceed with the construction work as indicated on these drawings and furnish for our consideration prices which may affect the contract price."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/JTB*eab

OREGON 9-3950

File

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 27, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Re: Contract HQ 1/75 - Meeting Halls and Covering over East RiverDrive
CHANGE NO. 57 - Electrical

References: (a) Syska & Hennessy's drawing Fig. 19-E, dated 3/15/50 "Detail of Terminal Boxes in Public Seating Areas"
(b) Syska & Hennessy's drawing Fig. 20-E, dated 4/19/50 "S.I. for Press Seats-Floor Terminal Boxes and Selector Housing Details"
(c) U.N. "Issuance of Drawings" form dated 9 May 1950.

Dear Mr. Dawson:

On May 10, 1950 we received References (a), (b) and (c). Reference (c) refers to a letter dated 4 May 1950 which we have not received.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M J Grogan

M. J. Grogan
Project Manager

MJG/JTB*eab

120-5-18-84

OREGON 9-3950

File

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 27, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive
CHANGE NO. 56 - Changes in Structural Drawing dated 6/8/50

References: (a) U.N. Drawing MH/CS-155, dated 6/8/50.
(b) Mr. James A. Dawson's letter dated 14 June 1950 to F-T-W-S, Inc.

Dear Mr. Dawson:

On June 9, 1950 we received Reference (a) and on June 14, 1950 we received your letter, Reference (b) which reads in part as follows:

> "Drawing MH-CS-155 indicates an el shaped concrete curb about 3" high and about 3'-0" long, a minor change in the concrete work. Proceed with the work indicated on the above drawing and submit for our consideration prices which may affect the contract price."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/JTB*eab

OREGON 9-3950

File

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 27, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive
CHANGE NO. 55 - Revision to Programming Offices - Electric and Heating, Ventilating & Air Conditioning

References: (a) Syska & Hennessy Drawing SK-MH-E-17A-2, dated 5/19/50 (Revision to Programming Offices 29'-0" El.)
(b) Syska & Hennessy Drawing SK-MH-E-7L-6, dated 5/19/50 (Revision to Programming Offices 29'-0" El.)
(c) Mr. James A. Dawson's letter dated 29 May 1950 to F-T-W-S, Inc.

Dear Mr. Dawson:

on May 29, 1950 we received References (a) and (b) and on June 1, 1950 we received your letter, Reference (c), which reads as follows:

> "Under separate cover we are forwarding you fifteen (15) prints of drawings Nos. SK-MH-H-17A-2 and SK-MH-E-7L-6, dated 19 May 1950, drawings dealing with the above subject matter. Proceed with the construction as indicated on the drawings and submit for our consideration prices which may be an addition to or a deduction from the contract price."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/JTB*eab

120.5-10-0

OREGON 9-3950

Copy
Neale Jones

29 June 50

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

RECEIVED
JUN 27 1950
United Nations Headquarters
JAMES A. DAWSON
[Co-ordinator of Construction]

June 27, 1950

To Gen. File

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Meeting Halls and Covering over East River Drive - Ornamental Iron

We are sending you herewith four (4) prints each of the following Ornamental Iron shop drawings submitted by General Bronze Corporation and C. E. Halback & Company:

GBM-20, Revised 6/22/50 - F.S. Sections for Exterior Aluminum Doors

GBM-21, " 6/21/50 - Aluminum Doors for Openings SP/9 and SP/10

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C E Reese
C. E. Reese
Project Engineer

FMcL*eab

Fone

28 JUN 1950
Headquarters Planning Office

RECEIVED
JUN 30 1950
United Nations Headquarters
W.K. Harrison-Director of Planning

6/28

ISSUANCE OF DRAWINGS

OFFICE COPY

27 June 1950

12 July 1950

Meeting Halls
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	GBM-20	1 May'50	F.S. Sections for Exterior Aluminum Doors
2	GBM-21	"	Aluminum Doors for Openings SP/9 and SP/10

(APPROVED AS NOTED 10 July 1950 J.T.A. RESUBMIT)

RECEIVED
JUL 12 1950
FULLER-TURNER-WALSH SLATTERY
INCORPORATED

Ryan
J V Tyler

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 27, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
405 East 42nd Street
New York 17, N. Y.

RE: Contract HQ 1/75
Meeting Halls and Cover Over East River Drive
Hoist Towers, Dirt Hopper and Scaffolding

Dear Mr. Dawson:

We are sending you herewith three copies of the Chesebro-Whitman Company's revised proposal for renting all materials and providing all labor and supervision for the erection and dismantling of the steel hoist towers, dirt hopper and steel scaffolding which we will require for the construction of the Meeting Halls.

This document is self-explanatory. We have checked it and find that the proposal meets our requirements.

Will you please let us have your authorization for entering into this agreement with Chesebro-Whitman Company. Will you also return one copy of the Agreement bearing your initials as an indication of your approval of its wording.

The cost of these items will be charged to the Allowances for Hoists and Scaffolding set up in the General Conditions direct costs.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
Project Manager

MJG/CER/ar
Enclosures (3)

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

RECEIVED
JUN 27 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

June 27, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York

Re: Contract HQ 1/75 - Meeting Halls
Plumbing - Isolation
Flexible Connections for High
& Low Zone House Pumps

Dear Sir:

We are submitting herewith six (6) copies of the United Metal Hose Company's drawing #5-D-630 for Riflex Flexible Connection. ~~for a~~ This has a minimum bursting pressure of 500 lbs. and is suitable for 125 lb. or 250 lb. working pressure at 200° F. maximum.

This is being furnished under the Plumbing Sub-Contract of Eugene Duklauer, Inc.

We request the return of three (3) copies of the above drawing together with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:WS:meh

28 JUN 1950

ISSUANCE OF DRAWINGS

OFFICE COPY

27 June 1950

12 July 1950

Meeting Halls
Fuller-Turner-Walsh-Slattery

RECEIVED
JUL 13 1950
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

hand

Submitted by Duklauer (United Metal Hose Co. Dwg.)

3 5-D-630 20June'50 Isolation Flexible Connections for High and Low Zone House Pumps.

(APPROVED 7 July 1950 J.T.A.)

NOTE: FROM SYSKA & HENNESSY

"The drawing is approved for type only. All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction

Ryan
S V Tyler

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

RECEIVED
JUN 27 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

June 27, 1950

To Gen. File

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive Miscellaneous Iron

We are sending you herewith four (4) prints each of the following Miscellaneous Iron shop drawings submitted by General Bronze Corporation and C. E. Halback & Company:

HMS-15-2A, Rev. 1 dated 6/26/50 - Detail of Hardware Location for Door Frames

HMS-16-1A, Rev. 1 dated 6/26/50 - Hardware Location for Door Openings 2B001 and 3B015

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C E Reese

Fonl. C. E. Reese
Project Engineer

FMcL*eab

28 JUN 1950
Municipal Plaza
N.Y.C.

RECEIVED
JUN 30 1950
United Nations Headquarters
W.K.Harrison-Director of Planning

6/28

ISSUANCE OF DRAWINGS

OFFICE COPY

27 June 1950

7 July 1950

Meeting Halls
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	HMS-15-2A	5 June'50	Detail of Hardware Location for Door Frames
2	HMS-16-1A	"	Hardware Location for Door Openings 2B001 and 3B015
			(APPROVED 6 July 1950 J.T.A.)

RECEIVED
JUL 10 1950
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

Ryan
J V Tyler

12-5-18-80

27 June 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N. Y.

Re: Meeting Halls & Cover over East River Drive
Contract HQ 1/75
Sliding Sash in Booth
a. UNHPO Price Change No. 5
b. FTWS N. C. No. 10
c. FTWS Change No. 5

Gentlemen:

Please refer to your letter to us dated 15 May 1950 and to our letter to you dated 20 June 1950.

In your 15 May 1950 letter you request information re the type of hardware to be used for the sliding booth sash and the type of desiccant and details of the manner of removing, replacing, and installing the desiccant. These details are being worked out. Our letter of 20 June 1950 bears on the method of procedure reference detailing the miscellaneous metal around the sliding sash.

Before complete information can be released we must be assured that the model of the sliding sash works properly. We will inspect the model on 28 June 1950.

JJHe:js
cc: Aussem
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName

Very truly yours,

James A. Dawson
Co-Ordinator of Construction

120-5-18-82

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 26, 1950

RECEIVED
JUN 26 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Meeting Halls and Covering over East River Drive - Contract HQ 1/75 Materials - Concrete Slabs and Fireproofing

In compliance with instructions contained in your letter dated 15 June 1950, we enclose herewith two (2) copies each of seven (7) reports from American Steel and Wire Company certifying that the mesh furnished for use in Meeting Halls was manufactured in accordance with Specification A-185-37.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

FM*eab

26 JUN 1950

BRENNAN & SLOAN, INCORPORATED
AND
KNICKERBOCKER CONSTRUCTION CORPORATION
A JOINT VENTURE
403 EAST 42ND STREET
NEW YORK 17, N.Y.
MURRAY HILL 6-5082

June 22, 1950

Fuller-Turner-Walsh-Slattery Inc.
403 East 42nd St. N.Y.17. Att : Mr C E Reese

U. N. Meeting Halls

Gentlemen:

In accordance with the letter sent you by the United Nations, June 15, 1950, in connection with approval on plain wire mesh for floor arch work, we are sending herewith two copies each of Mill Test Report by American Steel & Wire Company, certifying that this mesh, furnished to us, complies with the A.S.T.M. Specifications A-185-37.

These Mill Test Reports cover all mesh delivered to the job to date.

Very truly yours

BRENNAN & SLOAN INC. &
KNICKERBOCKER CONST.CORP.

J. J. Kearney

Encls :

JJK:c

OREGON 9-3950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

RECEIVED
JUN 26 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

June 26, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York

Re: Meeting Halls HQ 1/75
Heat., Vent. & Air Cond.
Sewage Ejector

Dear Sir:

We are submitting herewith the following Nash Engineering Company's drawings for sewage ejector, compressor and wiring diagram which are being furnished under the plumbing sub-contract of Eugene Duklauer, Inc.:

Dwg. #C6873-58, Installation Detail Type "A" Sewage Ejector L-3 Comp. Seal Water Tank - High Water Alarm.
Dwg. #SWD-4363, Wiring Diagram.
Dwg. #B-7576, Dimensions and Piping - Nash Compressor.

The above drawings are being submitted for final approval and we ask that you return three (3) copies with your approval and/or comments.

If, however, it is necessary to make any corrections, please advise this office immediately as the Nash Engineering Company is proceeding with fabrication of this equipment.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:WWS:meh

RECEIVED 26 JUN 1950 United Nations Planning Office

ISSUANCE OF DRAWINGS

OFFICE COPY

26 June 1950

20 July 1950

Meeting Halls

Fuller-Turner-Walsh-Slattery

hand

Submitted by Duklauer (Nash Engineering Co. Dwgs.)

3	C6873-58	30Mar'50	Installation Detail Type "A" Sewage Ejector L-3
			Comp. Seal Water Tank - High Water Alarm
			(APPROVED 19 July 1950 J.T.A.)
3	SWD-4363	15June'50	Wiring Diagram
3	B-7576	1 Apr'46	Dimensions and Piping - Nash Compressor
			(DWGS. "APPROVED AS NOTED" 19 July 1950 J.T.A. RESUBMIT

NOTE: FROM SYSKA & HENNESSY

"Dwg. C6873-58 is approved for general arrangement. Dwgs. SWD-4363 and B-7576 are approved except as noted. All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

7-20-50
W H Nueser for
L V Tyler

OREGON 9-3950

Hoffen
Hertzberg

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 26, 1950

RECEIVED
JUN 27 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

To Gen. File

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Meeting Halls and Covering over East River Drive - Misc. Iron

We are sending you herewith four (4) prints each of the following Miscellaneous Iron shop drawings submitted by General Bronze Corporation and C. E. Halback & Company:

24 apr	HMS-12-3, Rev. 2,	dated 6/22/50		- Expansion Joints col. R' from 24A-U-25A El. 18'0" 2nd Basement
11 may	HMS-12-6, Rev. 1,	"	"	- Expansion Joint col. #7 & 7A, Elev. plus 29'-0"
7 apr	HMS-23-1, Rev. 3,	"	6/23/50	- Angle Corner Guards
1 may	HMS-56-1, Rev. 3,	"	"	- Detail of Steel Door Frames Openings 1B-29 & 1B053
2 may	HMS-56-2, Rev. 2,	"	"	- Rough Door Frames-Openings 2049, 2068, 2082, 2099
..	HMS-56-3, Rev. 2,	"	"	- Expansion Joint col. #7 & 7A Elevation plus 29'-0"

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

Jame

FMcLeab

27 JUN 1950

RECEIVED
JUN 28 1950
United Nations Headquarters
W. K. Harrison-Director of Planning

ISSUANCE OF DRAWINGS

OFFICE COPY

26 June 1950

6 July 1950

Meeting Halls
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	HMS-56-2	2 May'50	Rough Door Frames - Openings 2049, 2068, 2082, 2099
			(APPROVED 6 July 1950 J.T.A.)

Dwg. HMS-23-1 will follow

RECEIVED
JUL 7 1950
FULLER-TURNER-WALSH SLATTERY
INCORPORATED

Roger
J.V. Dyer

ISSUANCE OF DRAWINGS

OFFICE COPY

26 June 1950

30 June 1950

Meeting Halls

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	HMS-12-3	24Apr'50	Exp. Joints Col. R' from 24A-U-25A El. 18'0" 2nd Bsmt.
2	HMS-12-6	11May'50	" " " #7 & 7A El. plus 29'-0"
2	HMS-56-1	1 May'50	Detail of Steel Door Frames Openings 1B-29 & 1B053
			(DWGS. "APPROVED" 29 June 1950 J.T.A.)

Dwgs. HMS-23-1, 56-2 and 56-3 will follow

7-3-50
W H Mueseth

Ryan

L V Tyler

ISSUANCE OF DRAWINGS

OFFICE COPY

26 June 1950

30 June 1950

Meeting Halls

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	HMS-56-3	2 May'50	Exp. Joint Col. 7 & 7A El. plus 29'-0"
			(APPROVED 29 June 1950 J.T.A.)

Dwg.s HMS-23-1 and 56-2 will follow

7-3-50
W K Muesch Jr

Ryan

L V Tyler

ISSUANCE OF DRAWINGS

OFFICE COPY

26 June 1950

26 July 1950

Meeting Halls
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	HMS-23-1	21Apr'50	Angle Corner Guards
			(APPROVED 25 July 1950 J.T.A.)

RECEIVED
JUL 27 1950
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

J. V. Tyler

M&H
Harrison Triple

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 26, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Meeting Halls and Covering over East River Drive - Contract HQ 1/75
Reinforcing Steel Details

We are sending you herewith six (6) copies of the following reinforcing steel detail prepared by Reinforcing Steel Engineering Bureau, Inc., and submitted by Brennan & Sloan, Inc. and Knickerbocker Construction Corporation:

#1, revised 5/22/50 - Portion of Walls

Will you please return three (3) copies of the above drawing marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese BK

C. E. Reese
Project Engineer

BK*eab

RECEIVED
27 JUN 1950
Headquarters Project Office

6/27

ISSUANCE OF DRAWINGS

OFFICE COPY

26 June 1950

14 July 1950

Meeting Halls

Fuller-Turner-Walsh-Slattery

hand

Submitted by Brennan & Sloan & Knickerbocker

3	No. 1	18Apr'50	Portion of Walls
			(APPROVED 11 July 1950 J.T.A.)

RECEIVED
JUL 14 1950
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

Ryan

J V Tyler

OREGON 9-3950

File C. Johnson 6/27 [illegible]

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 26, 1950

RECEIVED
JUN 27 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Meeting Halls and Covering over East River Drive - Contract HQ 1/75 Approved Shop Drawings

We are sending you herewith two (2) copies each of the following reinforcing steel details as finally approved for field distribution:

Nos. 2, 16 and 17

(Brennan & Sloan, Inc. & Knickerbocker Construction Corp.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese BK

C. E. Reese
Project Engineer

BK*eab

27 JUN 1950
Headquarters Planning Office

6/27

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

June 26, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson:

Re: Meeting Halls and Covering over East River Drive - Contract HQ 1/75
Approved Shop Drawings

We are sending you herewith two (2) copies each of the following reinforcing steel details as finally approved for field distribution:

Nos. 2, 16 and 17

(Brennan & Sloan, Inc. & Knickerbocker Construction Corp.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese BK

C. E. Reese
Project Engineer

BK*eab

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

June 26, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson:

Re: Meeting Halls and Covering over East River Drive - Contract HQ 1/75
Approved Shop Drawings

We are sending you herewith two (2) copies each of the following reinforcing steel details as finally approved for field distribution:

Nos. 2, 16 and 17

(Brennan & Sloan, Inc. & Knickerbocker Construction Corp.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese BK

C. E. Reese
Project Engineer

BK*eab

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

June 26, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson:

Re: Meeting Halls and Covering over East River Drive - Contract HQ 1/75
Approved Shop Drawings

We are sending you herewith two (2) copies each of the following reinforcing steel details as finally approved for field distribution:

Nos. 2, 16 and 17

(Brennan & Sloan, Inc. & Knickerbocker Construction Corp.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese BK

C. E. Reese
Project Engineer

BK#eab

120-5-18-8

26 June 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York

Re: Meeting Halls and Cover over East River Drive
Contract HQ 1/75
Electrical

Gentlemen:

Please have Fischbach and Moore incorporate the following information on their electrical drawings:

1. Audio power panel boards and sub panel boards shall be flush or semi-flush type where possible.

2. Panel boards and vertical ducts for "A" boxes shall be separated as much as possible from each other.

3. Except for S.I. booths, no conduits or boxes shall be installed in or at dividing walls between booths.

4. No conduits or boxes shall be installed in front (window) walls.

5. Only telephone or S.I. outlets shall be installed at front walls. These shall be surface-mounted type, with bottoms of boxes 6" above finished floor.

6. All outlets, except those located at front walls, shall be flush-mounted type, with bottoms of boxes 6" above finished floor.

7. Conduit and wiring from panelboards to racks in all U.N. Radio booths and to rack in Sound Control booth at Col. 23-X, Elev. 32'-0", shall be omitted. This wiring will be supplied with racks, at a later date.

8. Conduit and wiring from panelboards to all other racks shall consist of runs starting at panelboards and terminating at the 3-section floor troughs serving the particular racks.

The work itemized above should cause no change to the contract price.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction

JJHe:js
cc: Aussem
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Poggi
Hannegan
Seelman
S & H (2)
Fischbach & Moore

120.5-18-82

26 June 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York

Re: Meeting Halls & Cover over East River Drive
Contract HQ 1/75
Electric

Gentlemen:

Under separate cover on 26 June 1950 we forwarded three (3) prints of the following drawings. These drawings are for your use and records:

9080 - 2nd Basement S. Slab, Elev. +29'-0" Miscellaneous Systems
E4M
Re-Issue Rev. No. 1 dated 19 June 1950
9080 - 2nd Basement N. Slab, Elev. +29'-0" Miscellaneous Systems and Unit Heater
E5M
Re-Issue Rev. No. 1 dated 19 June 1950
9080 - 1st Basement S. Slab, Elev. +41'-0", Miscellaneous Systems
E6M
Re-Issue Rev. No. 1 dated 19 June 1950
9080 - 1st Basement N. Slab, Elev. +41'-0", Miscellaneous Systems
E7M
Re-Issue Rev. No. 1 dated 19 June 1950
9080 - 1st Floor S. Slab, Elev. +53'-0", Miscellaneous Systems
E8M
Re-Issue Rev. No. 1 dated 19 June 1950
9080 - 1st Floor N. Slab, Elev. +53'-0", Miscellaneous Systems
E9M
Re-Issue Rev. No. 1, dated 19 June 1950
9080 - 2nd Floor S. Slab, Elev. +68'-4", Miscellaneous Systems
E10M
Re-Issue Rev. No. 1 dated 19 June 1950
9080 - 2nd Floor N. Slab, Elev. +68'-4", Miscellaneous Systems
E11M
Re-Issue Rev. No. 1 dated 19 June 1950
9080 - 3rd Floor S. Slab, Elev. +83'-0", Miscellaneous Systems
E16M
Re-Issue Rev. No. 1 dated 19 June 1950

9080 - 3rd Floor N. Slab, Elev. +83'-0", Miscellaneous Systems
E17M
Re-Issue Rev. No. 1 dated 19 June 1950
9080 - 4th Floor S. Slab, Elev. +97'-0", Miscellaneous Systems
E23M
Re-Issue Rev. No. 1 dated 19 June 1950
9080 - 4th Floor N. Slab, Elev. +97'-0", Miscellaneous Systems
E24M
Re-Issue Rev. No. 1 dated 19 June 1950.

Very truly yours,

JJHe:js
cc: Aussem
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Hannegan
Poggi
Seelman
S & H (2)

James A. Dawson
Co-Ordinator of Construction

JJHe:js
cc: Aussem
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName

26 June 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N. Y.

Re: Meeting Halls & Cover over East River Drive
Contract HQ 1/75
Concrete

Gentlemen:

Below is a list of drawings, the number of prints, the dates of the drawings, and the dates on which they were forwarded as per our transmittal sheets:

25 Prints							
MH-CS-159	Dated 23 June 1950			sent you		23 June 1950	
R-MH-S-1	"	"	Rev.#2	"	"	"	"
R-MH-S-2	"	"	Rev.#1	"	"	"	"
MH-WS-5	" 20	"		"	"	21 "	"
MH-CS-157	" 20	"		"	"	21 "	"
R-MH-S-7	" 22	"	Rev.#1	"	"	22 "	"

MH-CS-159 is a revision to the Concrete work at the catch basins and should be a deduction over the previously detailed Concrete work.

R-MH-S-1 and R-MH-S-2 are revised to change dimensions requested by the sub-contractors.

MH-WS-5 -- these revisions should effect a saving in the Concrete work.

MH-CS-157 should cause no change in the contract price.

R-MH-S-7 is an amplification drawing and should cause no change to the contract price.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction

120-5-18-8

26 June 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York

Re: Meeting Halls & Cover over East River Drive
Contract HQ 1/75
Heating, Ventilating and Air Conditioning

Gentlemen:

We are forwarding herewith twelve (12) copies of a Memorandum dated 19 June 1950, the Minutes of a Meeting held in the office of the United Nations Headquarters Planning Office on the same date.

These are for your records and for distribution to all parties concerned.

Very truly yours,

JJHe:js
cc: S & H (2)
Rumpeltin
Hannegan
Hopper
Zunser
Healy
Weigel
Poggi
Aussem
Harris
VanName

James A. Dawson
Co-Ordinator of Construction

26 June 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York

Re: Meeting Halls & Cover over East River Drive
Contract HQ 1/75
Concrete

Gentlemen:

This letter is an affirmation of the fact that as listed below are copies of drawings sent you, the dates of same and the dates on which they were forwarded.

25 Prints

MH-WS-6 dated 2 May 1950 sent to you 2 May 1950
This drawing should cause no change to the contract price.

25 Prints

MH-S-36	dated	12 June 1950		sent to you	12 June 1950
MH-S-14	"	2 June 1950	Rev.#11	" "	13 June 1950
MH-CS-156	"	12 June 1950		" "	13 June 1950
MH-S-15	"	7 June 1950	Rev.#4	" "	15 June 1950
R-MH-S-6	"	15 June 1950	Rev.#3	" "	15 June 1950
R-MH-S-8	"	15 June 1950		" "	15 June 1950
MH-S-34	"	15 June 1950	Rev.#2	" "	15 June 1950
MH-CS-154	"	15 June 1950	Rev.#1	" "	15 June 1950

Drawing MH-CS-154 should cause no change to the contract price. The revision is a minor dimensional change.

MH-S-36 was issued for the first time, is an amplification drawing and should not affect the contract price.

MH-S-14 was revised to include Change Sheet to CS-153 and to include dimension changes. There should be no contract price change.

8

MH-CS-156 -- the expansion joint width has been increased one-half inch and a small curb 9" x 8" in size has been added. This is a very minor change.

MH-S-15 was revised to include Change Sheets to CS-154. Concrete Details 15 G, H, J were added to the drawing and are explanatory and should cause no contract price change.

R-MH-S-6 was revised to include Change Sheets to CS-156 and to amplify details Y-Y and Z-Z.

R-MH-S-8 is a drawing of Concrete Details to facilitate and amplify the concrete construction at Elevation +97'-0".

MH-S-34 was revised to include Change Sheets to CS-156.

The revisions on the above drawings should cause no contract change with the possible exception of R-MH-S-6, which revision should be little.

Very truly yours,

JJHe:js
cc: Aussem
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName

James A. Dawson
Co-Ordinator of Construction

26 June 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N. Y.

Re: Meeting Halls and Cover over East River Drive
Contract HQ 1/75
Finish Hardware

Gentlemen:

We have your letter of 21 June 1950 at hand and note the correction mentioned therein. We believe our letter to you of 20 June 1950 is, in effect, also an answer to this 21 June 1950 letter.

Very truly yours,

JJHe:js
cc: Aussem
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName

James A. Dawson
Co-Ordinator of Construction

8

JJHe:js
cc: Aussem
Weigel
Healy
Harris
Hopper
Zunser
VanName
Poggi
Hannegan
Seelman
Syska & Hennessy (2)

26 June 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York

Re: Meeting Halls & Cover over East River Drive
Contract HQ 1/75
Electric Supply for Rolling Shutters

Gentlemen:

We have forwarded you a copy of a letter to Fischbach and Moore dated 26 June 1950, wherein we listed 8 motor-operated door units with the request that these items be incorporated on their drawings.

These items should cause no change to the contract price since our specifications state that all doors are to be motor-controlled.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction

OREGON 9-3950

File

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 23, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive
CHANGE NO. 54 - Changes in Structural Drawings dated 6/1/50 and 6/2/50

Reference (a) U.N. Drawing MH-CS-152, dated 6/1/50
(b) U.N. Drawing R-MHS-6, Rev. #2, dated 6/2/50
(c) Mr. James A. Dawson's letter of 6 June 1950 to F-T-W-S, Inc.

Dear Mr. Dawson:

On June 5, 1950 we received References (a) and (b) and on June 6, 1950 we received your letter, Reference (c) which states as follows:

"On 1 June 1950 we forwarded you twenty-five (25) prints of the following drawing:

MH-CS-151 dated 1 June 1950

On 2 June 1950 we forwarded you twenty-five (25) prints of each of the following drawings:

MH-CS-152	dated	1	June	1950
R-MH-S-1	"	2	"	"
R-MH-S-6	"	2	"	"

On drawing MH-CS-152 the details, with the exception of that at Column T-14, are dimensional changes. A new hole is indicated in the floor slab at T-14.

On drawing CS-151 there are web cuts which must be regarded when pouring the concrete. On drawing R-MH-S-1 the revisions are changes in dimensions. Drawing R-MH-S-6 incorporates change sheets through No. 149.

Continued on Page 2.....

Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive
CHANGE NO. 54 - Changes in Structural Drawings dated 6/1/50 and 6/2/50

Proceed with the construction indicated on the above four drawings and submit for our consideration prices which may affect the contract price."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/JTB*eab

OREGON 9-3950

File

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 23, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Re: Contract HQ 1/75 - Meeting Halland Covering over East River Drive
CHANGE NO. 53 - Changes in Structural Drawings dated 6/1/50 and 6/2/50

References: (a) U.N. Drawing MH-CS-151, dated 6/1/50
(b) U.N. Drawing R-MHS-1, Rev. #1, dated 6/2/50
(c) Mr. James A. Dawson's letter of 6 June 1950 to F-T-W-S, Inc.

Dear Mr. Dawson:

On June 2, 1950 we received References (a) and (b) and on June 6, 1950 we received your letter, Reference (c), which states as follows:

"On 1 June 1950 we forwarded you twenty-five (25) prints of the following drawing:

MH-CS-151, dated 1 June 1950

On 2 June 1950 we forwarded you twenty-five (25) prints of each of the following drawings:

MH-CS-152, dated 1 June 1950
R-MH-S-1, " 2 " "
R-MH-S-6, " 2 " "

On drawing MH-CS-152 the details, with the exception of that at Column T-14, are dimensional changes. A new hole is indicated in the floor slab at T-14.

On drawing CS-151 there are web cuts which must be regarded when pouring the concrete. On drawing R-MH-S-1 the revisions are changes in dimensions. Drawing R-MH-S-6 incorporates change sheets through No. 149.

Continued on Page 2.....

Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive
CHANGE NO. 53 - Changes in Structural Drawings dated 6/1/50 and 6/2/50

Proceed with the construction indicated on the above four drawings and submit for our consider tion prices which may affect the contract price."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/JTB*EAB

120-3-18-02

OREGON 9-3950

File

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 23, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive
CHANGE NO. 52 - Changes in Structural Drawings dated 5/2/50 and 5/31/50

References:
(a) U.N. Drawing MHS-CS-146, dated 5/2/50
(b) U.N. Drawing MHS-33, Rev. #4, dated 5/31/50
(c) Mr. James A. Dawson's letter of 12 June 1950 (Drawing MHS-33) to F-T-W-S, Inc.
(d) Mr. James A. Dawson's letter of 14 June 1950 (Drawing MH-CS-146) to F-T-W-S, Inc.

Dear Mr. Dawson:

On June 1, 1950 we received References (a) and (b). On June 12, 1950 we received your letter, Reference (c) which reads as follows:

> "Below is a list of drawings together with their dates, the number of copies, and the dates on which they were sent you.
>
> 25 copies - MH-S-32, dated May 25, 1950, Rev. #6, sent 26 May
> 25 " - MH-S-33, " May 31, 1950, Rev. #4, " 31 May
> 25 " - MH-S-35, " June 12, 1950, Rev. #1, " 31 May
>
> MH-S-32 and MH-S-33 have previous hold items released and concrete amplification details added. MH-S-35 has a 12 June 1950 date marked thereon. This is the first issue of this drawing to you.
>
> Proceed with the installation of the construction work indicated on the above drawings and submit for our consideration prices which may affect the contract price."

On June 14, 1950 we received your letter, Reference (d) which reads, in part, as follows:

> "Drawing MH-CS-146 is an amplification drawing and should cause no change to the contract price."

Continued on Page 2.....

Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive
CHANGE NO. 52 - Changes in Structural Drawings dated 5/2/50 and 5/31/50

We have sent prints of the above drawings to our subcontractors and have asked for their comments.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/JTB*eab

OREGON 9-3950

File

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 23, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive
CHANGE NO. 51 - Changes in Structural Drawings dated 4/26/50 and 5/26/50.

References:
(a) U.N. Drawing MH-CS-144, dated 4/26/50
(b) U.N. Drawing R-MHS-3, dated 5/26/50
(c) Mr. James A. Dawson's letter of 31 May 1950 (Drawing R-MHS-3) to F-T-W-S, Inc.
(d) Mr. James A. Dawson's letter of 14 June 1950 (MH-CS-144) to F-T-W-S, Inc.

Dear Mr. Dawson:

On May 29, 1950 we received References (a) and (b). On May 31, 1950 we received your letter, Reference (c) in connection with Drawing R-MHS-3 and which reads as follows:

> "On 29 May 1950 we forwarded you under separate cover twenty-five (25) prints of drawing R-MH-S-3, dated 26 May 1950, a structural drawing showing the concrete floor arches and steppings for the balconies at the 53'-0" to 68'-0" level in the Economic and Social Council Chamber and in the Trusteeship Council Chamber. Proceed with the construction work indicated on this drawing."

On June 14, 1950 we received your letter, Reference (d) which reads, in part, as follows:

> "Work indicated on the following drawing should cause no change to the contract price: MH-CS-144."

We have sent prints of the above drawings to our subcontractors and have asked for their comments.

Continued on Page 2.....

Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive
CHANGE NO. 51 - Changes in Structural Drawings dated 4/26/50 and 5/26/50

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/JTB*eab

OREGON 9-3950

File

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 23, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive
CHANGE NO. 50 - Changes in Structural Drawing dated 5/24/50

References: (a) U.N. Drawing MH-CS-150, dated 5/24/50
(b) Mr. James A. Dawson's letter of 14 June 1950 to F-T-W-S, Inc.

Dear Mr. Dawson:

On May 26, 1950 we received Reference (a) and on June 14, 1950 your letter (Reference (b)) which reads, in part:

> "Work indicated on the following drawing should cause no change to the contract price: MH-CS-150."

We have sent prints of the above drawing to our subcontractors and have asked for their comments.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/JTB*eab

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 23, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, N. Y.

Re: Contract HQ 1/75 - Meeting Halls and
Cover Over East River Drive -
Breakdowns for Monthly Requisition Purposes

Dear Mr. Dawson:

With your letter of 24 May 1950, you sent us a list of items to be included in our breakdown for monthly requisition purposes. In accordance with the procedure followed on the South Parking Space contract, we will send you this information piece-meal as we receive it.

At this time we have only Fischbach & Moore's figures, which are as follows:

I. Electrical Work - Meeting Halls

ITEM	
1. Service Work	None
2. Roughing - Conduit- Boxes, etc.	$348,951.00
3. Finishing wire and cable - Devices etc.	145,000.00
4. Switchboards - Control Centers - Busway	250,000.00
5. Public Telephone Work	30,000.00
6. Fire Alarm and Misc. Systems	89,000.00
7. Watchman's Tour	40,000.00
8. Underfloor Duct System	50,000.00
9. Clock System	12,000.00
10. Motor Control and Connections	15,000.00
11. Lighting Fixtures	60,000.00
12. InstallSpecial Light Fixtures	43,600.00
13. Temporary Light Install.	32,800.00
14. " " Maintenance	34,500.00

II. Service Drive

1. Conduit and Boxes	24,700.00
2. Panels Wire - Cable, etc.	7,000.00
3. Light Fixtures	3,600.00
4. Temp. Light Installation	2,660.00
5. " " Maintenance	4,320.00
	$1,193,131.00

29 June 50
cc: Seelman

JR 6/29

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Re: Contract HQ 1/75
Breakdowns for Monthly Requisition Purposes

Please advise us whether the above information is in satisfactory form.

Other breakdowns will be presented to you shortly.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG:CER:ar

23 JUN

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 23rd 1950

Mr. James A. Dawson
Co-ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York, N. Y.

Re: Meeting Halls HQ 1/75
Change #10 - Insulation on Supply
Ducts-Outside of Fan Rooms

Dear Sir:

Paragraph 18a of letter dated April 27th 1950 from Kerby Saunders, Inc. in which they advise that their estimate was based on the omission of all insulation on supply duct outside the fan rooms.

They advise the cost will be $15,499.70 if the insulation onthe supply ducts outside the fan room is omitted from the following systems. This would reduce the Item #18a of $22,885.00 by the sum of $7,385.30.

Systems 302B-7, 302B-8,302B-10,302B-23, 301B-8, 301B-9, 301B-16, 301B17, 301-1, 301-4, 302-1, 302-2, 302-4, 303-3, 303-6, 302-B-9, 302B-19, 301B-3, 301B-11, 303-4, 303-7, 301-2, 301-3, 301-5, 303-1, 303-5, and 303-8. Also omit horizontal insulation from systems 302B-28 and 302B-29.

Please review the above and advise this office if the omission of insulation as listed on supply ducts outside the fan rooms is acceptable, and the cost of $15,499.70 for insulating the other required systems is acceptable.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

26 JUN 1950

6/26

120-5-18-8

OREGON 9-3950

Hopper
Hedy
Dwyer

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

29 June 1950

June 23, 1950

RECEIVED
JUN 23 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, N. Y.

RE: Contract HQ 1/75 - Meeting Halls and Cover Over East River Drive - Change in Finish Hardware

Dear Mr. Dawson:

On May 29, 1950 you returned to us corrected copies of the Lockwood Hardware Manufacturing Company's Hardware Schedule for the Meeting Halls and we sent a copy to Lockwood for correction and submission.

Last week Messrs. Wheatley, Paradis and Braun of Lockwood were in our office to discuss deliveries of hardware for the office partitions in the Secretariat Building. During the conversation a mention was made of panic bolts. This reminded Mr. Braun to tell us that Mr. Walter Hopper had called him directly and had instructed him to provide Von Duprin Type LR13127S concealed panic bolts for certain doors in lieu of the surface-applied LR1127B2 type included in the returned schedule. The doors in question were as follows:

2 Aluminum doors - Type SP10 - Corridor 1B00	-	2 sets
1 pr Hollow Metal doors with aluminum facing - Type SP11 Stair 11	-	2 sets
1 pr and 4 single Aluminum doors Type SP9 - Corridor 1B00	-	6 sets
2 Aluminum doors - Type SP10 Corridor 100	-	2 sets
4 Aluminum doors - Type SP7 Corridor 100	-	4 sets
4 Aluminum doors - Type SP7A Corridor 100	-	4 sets
1 pr Hollow Metal doors with aluminum facing - Type SP12 Stair 37	-	2 sets
	Total	22 sets

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Re: Contract HQ 1/75
Changes in Finish Hardware

The two Hollow Metal doors which receive aluminum facing are to be furnished by Atlantic Metal Products, all of the others by General Bronze Corporation. I immediately called both of these concerns to determine how the use of concealed closures would affect their costs. Atlantic Metal Products told us that their doors were flush and that there would be no added costs. General Bronze Corporation told us that they would have to study the affect of the change on their work.

General Bronze Corporation subsequently advised us that the top and bottom plates for the concealed panic bolts were too wide for the stiles of the doors. They endeavored to have Von Duprin alter the sizes of these plates but Von Duprin refused to do so. After considerable study the General Bronze Corporation has found that they will be able to install these panic bolts without increasing the widths of the stiles provided you will permit them to alter the profile of the stiles to accomodate the bottom and head plates. There will be an increase in price for the added work involved in the installation of the concealed panic bolts.

In accordance with the requirements of paragraph 12-23, the General Bronze Corporation has included in their subcontract the cost of aluminum pull and push bars for all of the above doors except Type SP11 and SP12. If it is finally decided to proceed with this change they will give you a credit for these pull and push bars which will help to offset the added work by General Bronze and the cost of the concealed panic bolts. The General Bronze Corporation can not state at this time whether the changes in their work will result in a net credit or net extra.

Will you please let us have a letter confirming your instructions to Lockwood Hardware regarding this change in panic bolts so that we can set up a Change Number to cover this transaction.

If you contemplate any such changes in the future, will you please take up the matter with our office and not with our subcontractors. A great deal of confusion will be eliminated by that procedure.

meeting Tuesday July 11, 1950.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese.

C. E. Reese
Project Engineer

CER:ar

RECEIVED 23 JUN 1950 Headquarters Planning Office

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

RECEIVED
JUN 23 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

June 23, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, N. Y.

To Gen. File

Re: Contract HQ 1/75 - Meeting Halls & Cover
Over East River Drive
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, four (4) prints of the following Miscellaenous Iron Shop Drawings submitted by General Bronze Corporation and C. E. Halback & Company:

HMS 3-1 Rev. 1 dated 6-21-50 Steel Smoke Baffles Ramps 4 & 5

Will you please return two (2) prints of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

Jane C. E. Reese
C. E. Reese
Project Engineer

FML:meh

RECEIVED
23 JUN 1950
Headquarters Planning Office

RECEIVED
JUN 30 1950
United Nations Headquarters
W.K. Harrison-Director of Planning

ISSUANCE OF DRAWINGS

OFFICE COPY

23 June 1950

12 July 1950

Meeting Halls

Fuller-Tumner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	HMS-3-1	31May'50	Steel Smoke Baffles Ramps 4 & 5
			(APPROVED 7 July 1950 G.W.R.)

Ryan

S V Tyler

120-5-18-8

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

RECEIVED
JUN 26 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

June 23, 1950

To Gen. File

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Meeting Halls and Covering over East River Drive - Misc. Iron

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawing submitted by General Bronze Corporation and C. E. Halback & Company:

HMS-3-2, Rev. #1, dated 6/22/50 - Steel Smoke Baffles Ramp #6

Will you please return two (2) prints of the above drawing marked with your approval or necessary corrections.

We are sending also one (1) print of Miscellaneous Shop drawing HMS-2-1 - "Gratings and Frames" as approved for field distribution.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

FM*eab

RECEIVED
JUN 27 1950
United Nations Headquarters
W.K. Harrison-Director of Planning

26 JUN 1950

ISSUANCE OF DRAWINGS

OFFICE COPY

23 June 1950

28 June 1950

Meeting Halls
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	HMS-3-2	2 June'50	Steel Smoke Baffles Ramp #6

(APPROVED AS NOTED 28 June 1950 R.Nelson RESUBMIT)

6-28-50
W H Nunesenf

Ryan

A. Tyler

120-5-18-8

OREGON 9-3950

Hoffman
Healy
Trapp
20 June 1950

To Gen. File

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 22, 1950

RECEIVED
JUN 23 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Meeting Halls and Covering over East River Drive
Miscellaneous Iron

We are sending you herewith four (4) prints each of the following Miscellaneous Iron shop drawings submitted by General Bronze Corporation and C. E. Halback & Company:

HMS-12-16, dated 6/19/50 - Expansion Joint, Elev. plus 41'-0" Col. S-17 to O-18 to R'-21

HMS-12-17, " 6/13/50 - Expansion Joint, Elev. plus 41'-0" Col. R'-21 to R'24A

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
For C. E. Reese
Project Engineer

FM*eab

RECEIVED
JUN 5 1950
United Nations Headquarters
Director of Plans

23 JUN 1950
Hammarskjold Plaza
O.K.

6/23

ISSUANCE OF DRAWINGS

OFFICE COPY

22 June 1950

24 July 1950

Meeting Halls

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2 HMS-12-16 19June'50 Exp. Joint Elev. 41'-0" Col. S-17 to O-18 to R'-21

(APPROVED AS NOTED 24 July 1950 J.T.A. RESUBMIT)

Dwg. HMS-12-17 will follow

RECEIVED
JUL 25 1950
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

F V Tyler

ISSUANCE OF DRAWINGS

OFFICE COPY

22 June 1950

28 July 1950

Meeting Halls

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	HMS-12-17	13June'50	Exp. Joint, Elev. plus 41'-0" Col. R'-21 to R'-24A
			(APPROVED AS NOTED 28 July 1950 J.T.A. RESUBMIT)

7-28-50
W A Mueser Jr

J V Tyler

S+H
Hoffel
Healy & coordinator
S+H
Hallman Reply

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

RECEIVED
JUN 22 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

June 22, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York

Re: Contract HQ 1/75 - Meeting Halls
Otis Elevator Co.
Hall Lanterns

Dear Mr. Dawson:

We are submitting herewith six (6) copies of drawing #2D-8622-3, Revised 6-12-50 which is being furnished by the Otis Elevator Company showing the special hall lantern fixture which they propose to use over the shaft doors at floors numbered 1, 2, 3 and 4.

Please return three (3) copies with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:WWS:meh

22 JUN 1950
Headquarters Planning Office

ISSUANCE OF DRAWINGS

OFFICE COPY

5 June 1950

26 June 1950

Meeting Halls

Fuller-Turner-Walsh-Slattery

hand

Submitted by Otis Elevator

3	ZD-8622-3	5 May'50	Hall Lantern

(DISAPPROVED 24 June 1950 J.T.A. RESUBMIT)

6/27/50
E. F. Martin
Rept
[illegible]

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

FILE

June 21, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive
CHANGE NO. 23A - Changes in Concreting and Fireproofing Procedures

References: (a) U.N. Drawing MHS-32, Revision #6, dated 5/25/50.
(b) Mr. James A. Dawson's letter of 12 June 1950 to F.T.W.S., Inc.

Dear Mr. Dawson:

This change is supplemental to our Change No. 23, dated May 22, 1950.

On May 26, 1950 we received Reference (a) and on June 12, 1950 we received Reference (b) which states, in part:

> "MH-S-32 and MH-S-33 have previous hold items released and concrete amplification details added.
>
> Proceed with the installation of the construction work indicated on the above drawings and submit for our consideration prices which may affect the **contract** price."

The "Typical Reinforcing Detail for 'X'-Line Wall" on Drawing MHS-32 has been revised to show a new method of fireproofing the steel beams and pouring the concrete walls on the "X" line. Since the procedure indicated by this "Detail" alters the procedure set up in the first paragraph of "Sequence of Construction" listed as Reference (c) of Change No. 23, Drawing MHS-32, Revision #6, dated 5/25/50, is hereby added as a "Reference" for Change No. 23.

It is understood that all other walls to which the first paragraph of the "Sequence of Construction" would apply will be poured after the slabs.

Continued on Page 2

Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive
CHANGE NO. 23A - Changes in Concreting and Fireproofing Procedures

6/21/50

Any change in cost occasioned by the above References will be taken into account when preparing our estimate for Change No. 23.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/JTB*eab

File

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 21, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York

RE: Contract HQ 1/75 - Meeting Halls and Covering Over East River Drive - Change No. 1B - March 1, 1950 Revisions to Architectural and Heating Drawings. February 9, 1950 Revisions to Plumbing and Sprinkler Drawings

References: a) Mr. J. H. Sullivan's letter of April 14, 1950 to U. N.
b) Mr. James A. Dawson's letter of 9 May 1950 to F-T-W-S, Inc.
c) U. N. Sketch No. 1, dated 22 March 1950.
d) U. N. Sketch No. 2, dated 22 March 1950.

Dear Mr. Dawson:

This Change is supplemental to our:

Change No. 1, dated May 10, 1950.
Change No. 1A, dated June 12, 1950.

Reference (a) advised you that the General Bronze Corporation's Charge for changes in exterior windows up to the fourth floor in accordance with References (c) and (d) amounted to $6,329.00.

On May 11, 1950 we received your letter of 9 May 1950 (Reference "b") which reads as follows:

"Please refer to the letter of 14 April 1950 written by Mr. J.H. Sullivan of your company, wherein a breakdown of prices is submitted and the acceptance of same is requested if the breakdown, referenced drawings, etc., meet with our approval.

The breakdown item of SIX THOUSAND THREE HUNDRED TWENTY-NINE DOLLARS ($6,329.00) is based on details shown on Sketch No. 1, dated 22 March 1950 and Sketch No. 2, same date, which deal only with exterior windows.

However, Bulletin of Changes, Revision No. 1, and all the drawings listed in the above mentioned letter have many items other than the exterior windows. Therefore we suggest the exterior window item be treated separately, and all the other items contained in Drawings A-1, A-2, A-2A, A-3, A-3A, A-4, A-4A, A-5, A-5A, A-6, A-6A, A-7, A-8, A-8A, A-9, A-9A, A-10, A-11, A-12, A-13, A-14, A-15, A-16, A-20, A-21, A-22, A-23, and the Bulletin of Changes to Revision No. 1, all dated 1 March 1950 also be treated as a separate change order.

Mr. James A. Dawson
Re: Contract HQ 1/75 -
Change No. 1B

June 21, 1950

You are hereby ordered to proceed with the work for the exterior windows andyou will please submit for our approval complete breakdowns substantiating the estimate additional cost of $6,329 as submitted by you."

We have agreed with your Mr. J. J. Healy that the General Bronze Corporation's breakdown of their $6,329.00 cost will be included in our "Estimate for Changes 1, 1A & 1B" as a separate series of items.

This Change 1B will add Sketches No. 1 and 2, dated 22 March 1950, as "Reference" drawings for Change No. 1. They will be taken into account in preparing our estimate.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change onthe entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG:CER:amc

120-5-18-8

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 21, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Meeting Halls and Covering over East River Drive
Contract HQ 1/75 - Finish Hardware

Please refer to our letter dated June 13, 1950 regarding change in backsets for doors 2020, 021, 022, 023. In the second line of the first paragraph the word "brackets" should have read "backsets". Kindly make this correction for your record.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C E Reese
For C. E. Reese
Project Engineer

FM*eab

6/21

130-5-16-0

OREGON 9-3950

Hopper
Healy
Hugh

21 June 50

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 21, 1950

General File

approved as noted.
17 June 1950.

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive Hardware Schedule

We are sending you herewith five (5) copies of Revised Hardware Schedule, dated June 12, 1950, as submitted by Lockwood Hardware Mfg. Company. We enclose also five (5) copies of letter, dated June 16, 1950, from the Lockwood Hardware Mfg. Co. to Mr. C.E. Reese, for your information.

Kindly return to us three (3) copies of this Hardware Schedule marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C E Reese

FOR C. E. Reese
Project Engineer

FM*eab

RECEIVED
JUN 22 1950
United Nations Headquarters
W. K. Harris, Director of Planning

21 JUN 1950

6/21

C
O
P
Y

LOCKWOOD HARDWARE MFG. CO.

FITCHBURG, MASS., U.S.A.

Address Reply to
25 Warren St.,
New York 7, N.Y.

June 16, 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York

Mr. C. E. Reese
Meeting Halls Building
United Nations Permanent Headquarters

Gentlemen:

Acknowledging your letter of May 29 we are enclosing herewith six (6) copies of Revised Hardware Schedule showing all corrections as made in original schedule dated May 1.

In regard to Door 1093, we are advised this door will not receive "B Label" using Soss Hinges as specified.

The 12 Pair Doors 1021, 1022, etc. listed on Page 20 should have Flush Bolts on inactive leaf to avoid damaging of latch bolt, when the incorrect door is opened first. Furthermore, you cannot secure label without bolts.

Doors 2B057, 1B124 carry a B Label and push and pulls are not permissible.

It is also noted that door closers have been omitted from Toilet Doors as listed on Page 6. Was this an oversight?

Soss Hinges 212 for Doors 1B088, 1B049, Page 10 are too small and suggest using 216.

In connection with the pairs of special wood doors, if the flush bolts are omitted, we will not be responsible for the breaking of the deadbolt, should the doors close when bolt is thrown.

Bommer Spring Hinge Company advises that Checking Bumper #1021 for Telephone Booth Doors is not strong enough to hold doors ajar against 6" Spring Hinge.

Yours very truly,

LOCKWOOD HARDWARE MFG. COMPANY

/s/ W. A. Braun

Contract Department

WAB:G

JUN 22 1950
United Nations Headquarters
W.K. Harrison-Director of Planning

C
O
P
Y

LOCKWOOD HARDWARE MFG. CO.

FITCHBURG, MASS. U.S.A.

Address Reply
25 Warren St.,
New York 7, N.Y.

June 16, 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York

Mr. C. E. Reese
Meeting Halls Building
United Nations Permanent Headquarters

Gentlemen:

Acknowledging your letter of May 29 we are enclosing herewith six (6) copies of Revised Hardware Schedule showing all corrections as made in original schedule dated May 1.

In regard to Door 1093, we are advised this door will not receive "B Label" using Soss Hinges as specified.

The 12 Pair Doors 1021, 1022, etc. listed on Page 2 should have Flush Bolts on inactive leaf to avoid damaging of latch bolt, when the incorrect door is opened first. Furthermore, you cannot secure label without bolts.

Doors 2B057, 1B124 carry a B Label and push and pulls are not permissible.

It is also noted that door closers have been omitted from Toilet Doors as listed on Page 6. Was this an oversight?

Soss Hinges 212 for Doors 1B088, 1B049, Page 10 are too small and suggest using 216.

In connection with the pairs of special wood doors, if the flush bolts are omitted, we will not be responsible for the breaking of the deadbolt, should the doors close when bolt is thrown.

Bommer Spring Hinge Company advises that Checking Bumper #1021 for Telephone Booth Doors is not strong enough to hold doors ajar against 6" Spring Hinge.

Yours very truly,

LOCKWOOD HARDWARE MFG. COMPANY

/s/ W. A. Braun

Contract Department

WAB:G

UNITED NATIONS
DWG. NO.
DISAPPROVED
RESUBMIT
APPROVED
APPROVED AS NOTED

THIS DRAWING HAS BEEN CHECKED FOR ARCHITECT'S DIMENSIONS AND DESIGN ONLY, NOT RESPONSIBLE FOR CONSTRUCTION AND QUANTITIES. CONTRACTOR TO VERIFY ALL DIMENSIONS IN THE FIELD.

RECEIVED
JUN 22 1950
United Nations Headquarters
W.K. Harrison-Director of Planning

OREGON 9-3950

Hope Heady Reply
21 June 50

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 21, 1950

To Gen. File

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Meeting Halls and Covering over East River Drive - Contract HQ 1/75
H.M. Doors, Frames and Trim

We are sending you herewith five (5) prints each of the following Hollow Metal shop drawings submitted by Atlantic Metal Products Inc:

6060 Sheet 11 to 27, inclusive, dated 6/19/50
Schedule Sheets

6060 D-17 and D-18, dated 6/19/50
Frame Details

We enclose also four (4) copies of letter from Atlantic Metal Products to Fuller-Turner-Walsh-Slattery, Inc., dated June 20, 1950.

Will you please return three (3) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

Form C. E. Reese
C. E. Reese
Project Engineer

FM:eab

21 JUN 1950
Headquarters Planning Office

RECEIVED
JUN 22 1950
United Nations Headquarters
W.K. Harrison-Director of Planning

6/21

C
O
P
Y

ATLANTIC METAL PRODUCTS, INC.

5-15 48th Avenue, Long Island City 1, N.Y.

June 20th, 1950

Job #6060
United Nations Meeting Halls
New York, N.Y.

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd St.
New York, N. Y.

Att: Mr. C. E. Reese

Gentlemen:

We hand you herewith six each of our schedule sheets Nos. 11 to 27, inclusive, and detail sheets D-17 and D-18, for the architect's approval. Please have one each of these details and schedules approved and returned to us.

Note that we have added opening #1B-198 on schedule sheet #11, line #11. This opening was not shown on our previous submission. We therefore ask that you have the architect approve this opening.

We also ask that the architect indicate all questioned dimensions where same may appear on our details and schedules.

We believe this completes the detailing and scheduling of all the hollow metal doors and frames for this job. We will submit, in the very near future, the Venetian blind pockets and light-proof shade pockets that are in our contract. We will also schedule and detail the stationary and sliding sash required under our contract.

Very truly yours,

ATLANTIC METAL PRODUCTS, INC.

/s/ Bernard Griff

Engineering Dept.

RECEIVED
JUN 22 1950
United Nations Headquarters
W.K. Harrison-Director of Planning

ISSUANCE OF DRAWINGS

OFFICE COPY

21 June 1950

20 July 1950

Meeting Halls

Fuller-Turner-Walsh-Slattery

hand

RECEIVED
JUL 20 1950
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

Submitted by Atlantic Metal

	Sheets		
2 ea.	11 to 15	19June'50	Schedule Sheets

(APPROVED AS NOTED 20 July 1950 J.T.A. RESUBMIT)

Sheets 16 to 27 incl. and Dwgs. D-17 and D-18 will follow

J.T.A.

ISSUANCE OF DRAWINGS

OFFICE COPY

21 June 1950

31 July 1950

Meeting Halls
Fuller-Turner-Walsh-Slattery

hand

Submitted by Atlantic Metal

3 ~~2~~ ea.	Sheets 16 to 27 incl.	19June'50	Schedule Sheets
3 ~~2~~	D-17	"	Frame Details

(Dwgs. "APPROVED AS NOTED" 28 & 31 July 1950
J.T.A. RESUBMIT)

RECEIVED
AUG 1 1950
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

1 Tyler

ISSUANCE OF DRAWINGS

OFFICE COPY

21 June 1950

21 July 1950

Meeting Halls

Fuller-Turner-Walsh-Slattery

hand

Submitted by Atlantic Metal

3 D-18 19June'50 Frame Details Types HHH & JJJ

(APPROVED AS NOTED 21 July 1950 J.T.A. RESUBMIT)

Sheets 16 to 27 incl. and D-17 will follow

7-24-50
W H Tuneser Jr.

J V Tyler

120-5-18-8

Copy to Healy
Hopper
Vanhane
+ my file

OK

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

June 20, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, N. Y.

Re: Contract HQ 1/75 - Meeting Halls and Cover Over East River Drive - Cut Stonework - Change 28 - Changes In Exterior Stairs Nos. 1, 2 and 3

Dear Mr. Dawson:

Some time ago I advised Mr. J. Zunser by telephone that A. J. Petrillo had claimed an extra in the amount of $4,179.02 for extra labor to produce the saw tooth effect for marble on Stairs No. 1, 2 and 3 as required by your drawings RA-4 and RA-5 dated 5 May 1950.

After talking to Mr. J. J. Healy we called in Mr. Villani of A. T. Petrillo Company to go over the plans. He has now agreed that there will be no extra with regard to the marble facing of the stairs in question.

If there are any changes in cost due to the work required by the above drawings, we will include them in our Estimate for Change No. 28.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:ar

21 JUN 1950
Co-ordination Planning Office

6/21

Sy K for comment
Hyler Seelman
Hannegan to reply
21 June 50

720-5-18-8

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

RECEIVED
JUN 20 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

June 20, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York,

Re: Contract HQ 1/75 - Meeting Halls
Electrical - Trumbull Co.
Shop Drawings

Dear Mr. Dawson:

We are submitting herewith six (6) copies of each of the following Trumbull Electric Company Shop Drawings for Control Centers which are being furnished under the electrical sub-contract of Fischbach & Moore:

Dwg. #ENY-128- 9	Control Center	#1FS1
10		#1FN1
11		#1BN1
12		#1BN4
13 Outline		#4BN1 & #4BN2
13A Wiring		#4BN1 & #4BN2
22		#1BN2
23		#3FS1
25		#1BN5
27		#1BN3
28		#2FN1
29		#3FN1

We are also resubmitting the following revised Trumbull Electric Co. drawings:

Dwg. #ENY-128- 7	Control Center	#2BN7
8		#2BS4
14		#3BN3

We request the return of three (3) copies of each of the above drawings together with your approval and/or comments.

Very truly yours,
FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:WWS:meh

ISSUANCE OF DRAWINGS

OFFICE COPY

20 June 1950

20 July 1950

Meeting Halls

Fuller-Turner-Walsh-Slattery

hand

Submitted by Fischbach & Moore (Trumbull Elec. Dwgs.)

3	ENY-128-7	10Apr'50	Control	Center	2BN7
3	8	12Apr'50	"	"	2BS4
3	9	14Apr'50	"	"	1FS1
3	10	"	"	"	1FN1
3	14	27Apr'50	"	"	3BN3
3	25	8 May'50	"	"	1BN5
3	29	9 May'50	"	"	3FN1

(Above DWGS. "APPROVED" 19 July 1950 J.T.A.)

3	11	2 May'50	Control	Center	1BN1
3	22	5May'50	"	"	1BN2
3	12	3 May'50	"	"	1BN4
Outline 3	13	25Apr'50	"	"	4BN1 & 4BN2
Wiring 3	13A	26Apr'50	"	"	4BN1 & 4BN2 (Dwg. "APPROVED")
3	23	8 May'50	"	"	3FS1
3	27	"	"	"	1BN5
3	28	"	"	"	2FN1

(ABOVE DWGS."APPROVED AS NOTED" 19 Jul'50 J.T.A.RESUBMIT

NOTE: FROM SYSKA & HENNESSY
"Dwgs.ENY-128-9,10,11,13A,25,29,7,8 & 14 are approved.All other dwgs. are approved except as noted."

7-20-50
W A Mueseler

120-5-18-82

OREGON 9-3950

Hopper
Dealy
Tregey
19 June 50

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 20, 1950

RECEIVED
JUN 20 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

To Gen. File

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York, N. Y.

Dear Mr. Dawson: Re: Meeting Halls and Covering over East River Drive - Contract HQ 1/75 Miscellaneous Iron

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawings submitted by General Bronze Corporation and C. E. Halback & Company:

HMS-5-1, dated 6/14/50 - Schedule of Loose Lintels

HMS-12-4, revised 6/14/50- Exp. Joints 2nd Basement Elev. 18'-0" Col. Line V

HMS-12-5, " 6/15/50 - Exp. Joints, Elev. 18'0" (2nd Basement)

HMS-39-1, " " - 8 Steel Windows along FDR Drive

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

FOM C E Reese
C. E. Reese
Project Engineer

FM*eab

RECEIVED
JUN 22 1950
United Nations Headquarters
W.K. Harrison-Director of Planning

ISSUANCE OF DRAWINGS

OFFICE COPY

20 June 1950

26 June 1950

Meeting Halls
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	HMS-39-1	24May'50	8 Steel Windows along FDR Drive

(APPROVED AS NOTED 24 June 1950 J.T.A. RESUBMIT)

6/27/50
E. J. Martin
Ryan
J V Tyler

ISSUANCE OF DRAWINGS

OFFICE COPY

20 June 1950

23 June 1950

Meeting Halls

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	HMS-12-5	24Apr'50	Exp. Joints 2nd Bsmt. Elev. 18'-0"
			(APPROVED 22 June 1950 J.T.A.)

6-23-50
W A Nuneser Jr

Ryer

L V Tyler

ISSUANCE OF DRAWINGS

OFFICE COPY

20 June 1950

13 July 1950

Meeting Halls

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze and Halback

2	HMS-12-4	24Apr'50	Exp. Joints 2nd Bsmt. Elev. 18'-0" Col. Line V
			(APPROVED AS NOTED 10 July 1950 J.T.A. RESUBMIT)

Dwg. HMS-5-1 will follow

RECEIVED
JUL 14 1950
FULLER-TURNER-WALSH SLATTERY
INCORPORATED

Ryer

S V Tyler

ISSUANCE OF DRAWINGS

OFFICE COPY

20 June 1950

17 July 1950

Meeting Halls

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	HMS-5-1	14June'50	Schedule of Loose Lintels

(APPROVED AS NOTED 15 July 1950 J.T.A. RESUBMIT)

7/18/50
E. F. Martin

L V Tyler

120-5-18-8

OREGON 9-3950

Sent for comment
Appel (Hannegan)
Hannegan to reply

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

RECEIVED
JUN 2 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

June 20, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York

Re: Contract HQ 1/75 - Service Drive Cover & Truck Loading Sprinkler Dry Pipe System

Dear Mr. Dawson:

We are submitting herewith six (6) copies of Automatic Sprinkler Corporation of America drawings #1, #2 and #3 for the dry pipe sprinkler layout in the Service Drive and Truck Loading Area.

Please review same and return three (3) copies of each together with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:WWS:meh

RECEIVED
21 JUN 1950
Headquarters Planning Office

JR 6/21

ISSUANCE OF DRAWINGS

OFFICE COPY

20 June 1950

12 July 1950

Meeting Halls & Service Drive

Fuller-Turner-Walsh-Slattery

hand

Submitted by Automatic Sprinkler

3	No. 1	2 June'50	Dry Pipe Sprinkler Layout in the Service Drive and Truck Loading Area
3	" 3	15June'50	Same as above
			(APPROVED AS NOTED 28 June 1950 R.E.N. RESUBMIT)
3	" 2	9 June'50	Same as above
			(APPROVED 28 June 1950 R.E.N.)

NOTE: FROM SYSKA & HENNESSY

"Dwg. No. 1 and 3 are approved, except as noted in yellow crayon."

"Dwg. No. 2 is approved for general arrangement only."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

7-12-50
W K Nunese Jr
Pipe
F V T for

Hopper
Healy Tyler
18 June 50

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 20, 1950

RECEIVED
JUN 21 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

To Gen. File

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive Ornamental Iron

We are sending you herewith four (4) prints each of the following Ornamental Iron shop drawings submitted by General Bronze Corporation:

GBM-2, revised 6/16/50 - Scale Plan & Elevation Railing Stairs 48, 49, 50, 51

GBM-3, " " - F.S.D. Aluminum Railings, Stairs 48, 49, 50, 51

GBM-7, " 6/17/50 - Detail of Fixed Windows North & South Walls, 1st Basement and 1st Floor

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

RECEIVED
JUN 22 1950
United Nations Headquarters
W.K.Harrison-Director of Planning

FM*eab

C. E. Reese
Project Engineer

RECEIVED
21 JUN 1950
Headquarters Planning Office

6/21

ISSUANCE OF DRAWINGS

OFFICE COPY

20 June 1950

26 June 1950

Meeting Halls
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	GBM-2	27Mar'50	Scale Plan and Elevation Railing Stairs 48, 49, 50, 51
2	GBM-3	"	F.S.D. Aluminum Railings Stairs 48, 49, 50, 51
			(APPROVED 26 June 1950 J.T.A.)

Dwg. GBM-7 will follow

6/27/50
P.J. Martin
Ryan
S V Tyler

ISSUANCE OF DRAWINGS

OFFICE COPY

20 June 1950

28 June 1950

Meeting Halls
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	GBM-7	21Mar'50	Detail of Fixed Windows North & South Walls, 1st. Bsmt. and 1st Floor.
			(APPROVED AS NOTED 27 June 1950 J.T.A. RESUBMIT)

6-28-50
W A Nuesen Jr
Ryan
J U Tyler

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

RECEIVED
JUN 20 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

June 20, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Meeting Halls and Covering over East River Drive - Contract HQ 1/75 Miscellaneous Iron

We are sending herewith one (1) print each of the following Miscellaneous Iron shop drawings as approved for field distribution:

√HMS-34-1 - Channel Frames for Knockout Panels 3rd Basement

√HMS-9-2 - Transformer Vault Gratings & Frames

√ HMS-1-1 - C.I. Wheel Guards & Steel Column Protection

√ HMS-12-1 - Detail of Expansion Joints - 2nd Bsmt.

(General Bronze Corp. & C. E. Halback & Co.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

FM*eab

RECEIVED 20 JUN 1950 Housekeeping Plans

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

June 20, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Meeting Halls and Covering over East River Drive - Contract HQ 1/75 Miscellaneous Iron

We are sending herewith one (1) print each of the following Miscellaneous Iron shop drawings as approved for field distribution:

HMS-34-1 - Channel Frames for Knockout Panels 3rd Basement

HMS-9-2 - Transformer Vault Gratings & Frames

HMS-1-1 - C.I. Wheel Guards & Steel Column Protection

HMS-12-1 - Detail of Expansion Joints - 2nd Bsmt.

(General Bronze Corp. & C. E. Halback & Co.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
Project Engineer

FM*eab

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

June 20, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Meeting Halls and Covering over East River Drive - Contract HQ 1/75 Miscellaneous Iron

We are sending herewith one (1) print each of the following Miscellaneous Iron shop drawings as approved for field distribution:

HMS-34-1 - Channel Frames for Knockout Panels 3rd Basement

HMS-9-2 - Transformer Vault Gratings & Frames

HMS-1-1 - C.I. Wheel Guards & Steel Column Protection

HMS-12-1 - Detail of Expansion Joints - 2nd Bsmt.

(General Bronze Corp. & C. E. Halback & Co.)

Very truly yours,
FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
Project Engineer

FM*eab

120-5-18-8

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

June 20, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Meeting Halls and Covering over East River Drive - Contract HQ 1/75 Miscellaneous Iron

We are sending herewith one (1) print each of the following Miscellaneous Iron shop drawings as approved for field distribution:

HMS-34-1 - Channel Frames for Knockout Panels 3rd Basement

HMS-9-2 - Transformer Vault Gratings & Frames

HMS-1-1 - C.I. Wheel Guards & Steel Column Protection

HMS-12-1 - Detail of Expansion Joints - 2nd Bsmt.

(General Bronze Corp. & C. M. Halback & Co.)

Very truly yours,
FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
Project Engineer

FM*eab

120-5-18-8

cc: Messrs. Aussen Hopper
Nelson Sunser
Weigel VanNuno
Healy McLeod
Harris

20 June 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: Meeting Hall and Cover Over
East River Drive - HQ 1/75
U.N.H.P.C. Price Change No. 5
F.T.W.S. M.C. No. 10
F.T.W.S. Change No. 5

Gentlemen:

Kindly refer to Drawings RA-9, dated 20 April 1950, and A-152 of the Contract set.

This is a written confirmation of verbal instructions given to Mr. C. E. Reese of your office by Mr. J. J. Healy of our office how to proceed with the detailing of the miscellaneous metal indicated on the above two drawings.

Follow drawing A-152 generally, except as follows:

1. In lieu of the 3/8" Base Plate at the window heads, substitute a flat 10" x 3/8" steel plate for which substitution there will be a credit of six hundred dollars ($600).
2. The window details will remain as discussed and agreed upon by Atlantic Metal Products, Fuller-Turner-Walsh-Slattery, Inc., and ourselves.

8

The 5" Channels will remain 6.7 lbs., not 9lbs. as indicated on RA-9. The metal access panel and reinforcing shown on drawing RA-9 will be omitted and the detail will revert to its original state as shown on Contract Drawing A-152.

The type and detail of the desiccant to be used in the double sash must be worked out.

With this exception, the credit of six hundred dollars mentioned above, and the seven hundred fifty dollar ($750) addition for the metal windows and frames, there should be no further change to the Contract Price.

Very truly yours,

JJH:cam

James A. Ramson
Co-Ordinator of Construction

cc: Aussem
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Hannegan
Rumpeltin

20 June 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York

Attention: Mr. C. E. Reese, Project Engineer
Re: Meeting Hall and Cover Over East River Drive -
HQ 1/75 - Insulation for Convector Enclosures

Gentlemen:

Please consider the following references:

1. Part V, Section A, Page V-A4-3, Paragraph A4-05b - 1/2" celotex or equivalent lining is specified.

2. Supplementary Addendum No. 2, Page 2-5, Item 9, New sub-paragraph (k) - a one inch thick "sprayed on" asbestos plaster as specified under item (b), paragraph 13-05 of Part IV, Section 13, Construction Trades Specifications, is called for.

Please follow the first reference for the 1/2" insulating material, celotex or equal; and credit us with the deletion of the "sprayed on" asbestos plaster as per the second reference.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction

JJHe:mj

100-C-18-8

20 June 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: Meeting Hall and Cover Over
East River Drive - HQ 1/75
Finish Hardware

Gentlemen:

We have your letter of 13 June 1950 at hand and agree that doors 2020, 021, 022 and 023 at the +53'-0" level should have been added to the list of doors requiring changes in the backsets from 2 3/4" to 3 1/4".

Thank you for having so advised the hardware sub-contractor.

Very truly yours,

JJHe:eam
cc: Messrs. Aussem
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName

James A. Dawson
Co-Ordinator of Construction

cc: Messrs. Aussem
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer

20 June 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: Meeting Hall and Cover Over
East River Drive - HQ 1/75
Miscellaneous Metal

Gentlemen:

Please refer to your letter of 27 April 1950 wherewith you submitted four (4) prints of General Bronze and C. E. Halback Companies' drawings GBM-11, 12, 13, 14 and 18, dated respectively 30 March 1950, 30 March 1950, 19 April 1950, 14 April 1950 and 14 April 1950.

Two (2) prints of each of the above prints were returned to you as follows:

GB-M-11 - approved as noted, resubmit, 1 June 1950
GB-M-12 - " " " " " " "
GB-M-13 - " " " " " " "
GB-M-14 - " " " " " " "
GB-M-18 - " " " " " " "

A. Reference drawings Nos. GBM-11 and 12 -
Item No. 1 - The returned checked drawing answers this.
Item No. 2 - This is a F.T.W.S. item.
Item No. 3 - This is a F.T.W.S. item.
Items No. 4 and 5 - The returned checked drawing answers these items.
B. Reference drawings Nos. GBM-13, 14 and 18.-
Item No. 1 - Checked drawings indicate these established heights are O.K.
Items No. 2, 3 and 4 are Contractor's items.

Very truly yours,

JAD:eam

James A. Dawson
Co-Ordinator of Construction

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

RECEIVED
JUN 19 1950
United ... Co-ordinator ... tion)

June 19, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York

Re: Contract HQ 1/75 - Meeting Halls
Heat, Vent. & Air Conditioning
Fan Systems - Shop Drawings

Dear Sir:

We are submitting herewith six (6) copies of each of the following Sturtevant Division drawings for heating coils, dehumidifiers and axiflo fans:

Dwg. #105-320, Heating Coils for Systems	303B-5,	8	F.P.I.
	303B-8,	8	"
	302B-5,	8	"
	302B-6	4	"
	302B-7	4	"
	302B-7	8	"
	302B-8	4	"
	302B-8	4	"
	302B-9	4	"
	302B-9	4	"
	302B-10	4	"
	302B-10	8	"
	302B-11	4	"
	302B-13	4	"
	302B-14	4	"
	302B-15	8	"
	302B-16	8	"
	302B-28	4	"
	302B-19	8	"
	Fan Room #6	8	"
	302B-21	4	"
	302B-29	4	"
	302B-23	4	"
	302B-24	4	"
	302B-25	4	"
	302B-26	4	"
	302B-27	8	"

Dwg. #105-320, Heating Coils for Systems	301B-3	4	F.P.I.
	301B-8	4	"
	301B-8	8	"
	301B-9	4	"
	301B-11	4	"
	301B-16	4	"
	301B-16	8	"
	301B-17	4	"
	301B-17	8	"
	301B-19	4	"
	303B-14 & 15	8	"
	301B-9	8	"
	303B-4	8	"
	302B-2	8	"
	303B-1	8	"
	301-1	4	"
	301-1	4	"
	301-2	4	"
	301-2	8	"
	301-3	4	"
	301-3	8	"
	301-4	4	"
	301-4	4	"
	301-5	4	"
	301-5	8	"
	302-1	4	"
	302-2	4	"
	302-4	4	"
	303-1	4	"
	303-1	8	"
	303-3	4	"

Dwg. #32-A-9045, Surface Dehumidifier, Systems 302B-8
302B-10
301-1
301-4
303-3
303-6

Dwg. #32-A-9016, Victory Axiflo Fan, System 302B-1
302B-3
302B-2
302B-4

Please review the above and return three (3) copies together with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:WWS:meh

20 JUN 1950
Headquarters Planning Office

ISSUANCE OF DRAWINGS

OFFICE COPY

19 June 1950

5 July 1950

Meeting Halls
Fuller-Turner-Walsh-Slattery

hand

Submitted by Kerby Saunders (Westinghouse Elec.
(Sturtevant Div.) Dwgs.)

3	105-320	Feb'49	Heating Coils for Systems				303B-5	8	F.P.I.
3	"	"	"	"	"	"	303B-8	"	"
3	"	"	"	"	"	"	302B-5	"	"
3	"	"	"	"	"	"	302B-6	4	"
3	"	"	"	"	"	"	302B-7	"	"
3	"	"	"	"	"	"	302B-7	8	"
3	"	"	"	"	"	"	302B-8	4	"
3	"	"	"	"	"	"	302B-8	"	"
3	"	"	"	"	"	"	302B-9	"	"
3	"	"	"	"	"	"	302B-9	"	"
3	"	"	"	"	"	"	302B-10	"	"
3	"	"	"	"	"	"	302B-10	8	"
3	"	"	"	"	"	"	302B-11	4	"
3	"	"	"	"	"	"	302B-13	"	"

Ryan

W W M/r
7-6-50

F V Tyler

ISSUANCE OF DRAWINGS

OFFICE COPY

3	105-320	Feb'49	Heating	Coils	for	Systems	302B-14	4	F.P.I.
3	"	"	"	"	"	"	302B-15	8	"
3	"	"	"	"	"	"	302B-16	"	"
3	"	"	"	"	"	"	302B-28	4	"
3	"	"	"	"	"	"	302B-19	8	"
3	"	"	"	"	"	"	Fan Room #6	"	"
3	"	"	"	"	"	"	302B-21	4	"
3	"	"	"	"	"	"	302B-29	"	"
3	"	"	"	"	"	"	302B-23	"	"
3	"	"	"	"	"	"	302B-24	"	"
3	"	"	"	"	"	"	302B-25	"	"
3	"	"	"	"	"	"	302B-26	"	"
3	"	"	"	"	"	"	302B-27	8	"
3	"	"	"	"	"	"	301B-3	4	"
3	"	"	"	"	"	"	301B-8	"	"
3	"	"	"	"	"	"	301B-8	8	"

WHM
7-6-56

ISSUANCE OF DRAWINGS

OFFICE COPY

3	105-320	Feb'49	Heating Coils for Systems				301B-9	4	F.P.I.
3	"	"	"	"	"	"	301B-11	"	"
3	"	"	"	"	"	"	301B-16	"	"
3	"	"	"	"	"	"	301B-16	8	"
3	"	"	"	"	"	"	301B-17	4	"
3	"	"	"	"	"	"	301B-17	8	"
3	"	"	"	"	"	"	301B-19	4	"
3	"	"	"	"	"	"	303B-14 & 15	8	"
3	"	"	"	"	"	"	301B-9	"	"
3	"	"	"	"	"	"	303B-4	"	"
3	"	"	"	"	"	"	302B-2	"	"
3	"	"	"	"	"	"	303B-1	"	"
3	"	"	"	"	"	"	301-1	4	"
3	"	"	"	"	"	"	301-1	"	"
3	"	"	"	"	"	"	301-2	"	"
3	"	"	"	"	"	"	301-2	8	"

W W M/f
7-6-50

ISSUANCE OF DRAWINGS

OFFICE COPY

3	105-320	Feb'49	Heating Coils for Systems	301-3	4 F.P.I.
3	"	"	" " " "	301-3	8 "
3	"	"	" " " "	301-4	4 "
3	"	"	" " " "	301-4	" "
3	"	"	" " " "	301-5	" "
3	"	"	" " " "	301-5	8 "
3	"	"	" " " "	302-1	4 "
3	"	"	" " " "	302-2	" "
3	"	"	" " " "	302-4	4 "
3	"	"	" " " "	303-1	4 "
3	"	"	" " " "	303-1	8 "
3	"	"	" " " "	303-3	4 "
3	32-A-9035	3 June'50	Surface Dehumidifier Sys.	302B-8	
3	"	"	" " "	302B-10	
3	"	"	" " "	301-1	
3	"	"	" " "	301-4	

WKMf
7-6-50

3	32-A-9035	3 June'50	Surface Dehumidifier Sys.	303-3
3	"	"	" " "	303-6

(ALL DWGS. ON PAGES 1 thru 4 including the above "APPROVED AS NOTED" 29 June 1950 J.T.A. RESUBMIT)

3	32-A-9016	27May'50	Victory Axiflo Fan, Sys.	302B-1
3	"	"	" " " "	302B-3
3	"	"	" " " "	302B-2
3	"	"	" " " "	302B-4

(ABOVE DWGS. "APPROVED" 29 June 1950 J.T.A.)

NOTE: FROM SYSKA & HENNESSY

"The Axiflo Fans are approved. Please remind the Contractor that he must supply outlet cones for all of these fans, as indicated on the drawings. The Surface Dehumidifiers and the Heating Coils are approved, except as noted. The manufacturer must submit information as to the condensate capacity of the Heating Coils prior to fabrication. It should also be brought to the manufacturer's attention that all copies of each shop drawing should bear the same identical information. The Heating Coil drawings were negligent in this respect.

W W Mf
7-6-50

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

RECEIVED
JUN 19 1950
United Nations
JAMES A. DAWSON

June 19, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York

Re: Contract HQ 1/75 - Meeting Halls - Heating, Ventilating and Air Conditioning Shop Drawings

Dear Sir:

We are submitting herewith six (6) copies of each of the following drawings for Kerby Saunders, Inc. the heating, ventilating and air conditioning subcontractor.

Kerby Saunders, Inc. Dwg. #50-41-115, Sleeves and Openings for Panel Heating Risers
" " " Dwg. #50-41-107, Steam & Return Chilled Water and Panel Heating Riser Diagram
" " " Dwg. #50-41-SK-1, Pipe-Fittings Hangers-and Valve Schedule

We are also resubmitting the following:

Armco Drainage Co. Dwg. #2-0790 Showing 48" x 48", Model #50-10 Sluice Gate for Condenser Water Service, Revised 5/19/50
Buffalo Forge Co. Dwg. #5W-10855, Units #1 to #14 inclusive for Axial Flow Fans. Revised 6/6/50

We request the return of three (3) copies of each of the above drawings together with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:WWS:amc
attach.

19 JUN 1950
Planning Office

6/14

ISSUANCE OF DRAWINGS

OFFICE COPY

19 June 1950

18 July 1950

Meeting Halls

Fuller-Turner-Walsh-Slattery

hand

RECEIVED
JUL 19 1950
FULLER-TURNER-WALSH SLATTERY
INCORPORATED

Submitted by Kerby Saunders

3	50-41-115	6 May'50	Sleeves & Openings for Panel Heating Risers
3	2-0790	1 Feb'50	48" x 48", Model #50-10 Sluice Gate for Condenser Water Service (Armco Drainage Dwg.)
3	5W-10855	7 Jan'49	Units #1 to 14 incl. for Axial Flow Fans (Buffalo Forge dwg) (DWGS. APPROVED 13 July 1950 J.T.A. Dwg. 50-41-115 Approved 14 July 1950)
3	50-41-107	8 June'50	Steam & Return Chilled Water & Panel Heating Riser Diagrams
3	50-41-SK-1	12June'50	Pipe-Fittings Hangers- and Valve Schedule (DWGS. APPROVED AS NOTED J.T.A. RESUBMIT)

NOTE: FROM SYSKA & HENNESSY

"Dwg. 50-41-SK-1 and Dwg. 50-41-107 are approved, except as noted. Dwg. 50-41-115 is approved for general arrangement. Dwgs. 5W-10855 and 2-0790 are approved for type only. All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

J V Tyler

OREGON 9-3950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

RECEIVED
JUN 19 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

June 19, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York, N. Y.

Re: Meeting Halls - HQ 1/75
Heating, Ventilating and Air
Conditioning - Strutevant
Division Drawings

Dear Sir:

We are submitting herewith six (6) copies of each of the following Sturtevant Division drawings for heating coils which are being furnished under the heating, ventilating and air conditioning sub-contract of Kerby Saunders, Inc.:

Dwg. #105-320 Heating, Coils for Systems #303-8A

303-5A	303-1A	301B-3A	301B-2A
301B-5A	302-7	304-6	304-6
304-5	304-2	304-1	304-1
304-1	303-8	303-8	303-7
303-6	303-6	303-6	303-5
303-4	303-3		

We request the return of three (3) copies of each of the above drawings together with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:WWS:meh

19 JUN 1950
Headquarters Planning Office

RECEIVED
JUN 19 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

ISSUANCE OF DRAWINGS

OFFICE COPY

19 June 1950

12 July 1950

Meeting Halls

Fuller-Turner-Walsh-Slattery

RECEIVED
JUL 13 1950
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

hand

Submitted by Kerby Saunders (Westinghouse Elec.

(Sturtevant Div.) Dwgs.)

3	105-320	Feb'49	Heating Coils for Systems	303-8A
3	"	"	" " " "	303-5A
3	"	"	" " " "	303-1A
3	"	"	" " " "	301B-3A
3	"	"	" " " "	301B-2A
3	"	"	" " " "	301B-5A
3	"	"	" " " "	302-7
3	"	"	" " " "	304-6
3	"	"	" " " "	304-6
3	"	"	" " " "	304-5
3	"	"	" " " "	304-2
3	"	"	" " " "	304-1
3	"	"	" " " "	304-1
3	"	"	" " " "	304-1

ISSUANCE OF DRAWINGS

OFFICE COPY

RECEIVED
JUL 13 1950
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

3	105-320	Feb'49	Heating Coils for Systems	303-8
3	"	"	" " " "	303-8
3	"	"	" " " "	303-7
3	"	"	" " " "	303-6
3	"	"	" " " "	303-6
3	"	"	" " " "	303-5
3	"	"	" " " "	303-5
3	"	"	" " " "	303-4
3	"	"	" " " "	303-3

(ALL DWGS. "APPROVED AS NOTED" 6 July 1950 J.T.A.
RESUBMIT)

NOTE: FROM SYSKA & HENNESSY

"The drawings are approved, except as noted. The manufacturer must submit information as to the condensate capacity of the heating coils prior to fabrication."

120-5-18-8

CC : Zunser
Hopper
Hannegan
Van Name
J.J. Healy
Weigel
Aussem

19 June, 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Attention: Mr. C.E. Reese, Project Engineer
Re: Meeting Halls and Covering over East River Drive - Contract HQ 1/75, Sprinkler Work.

Gentlemen:

We have been advised by our Consulting Engineers, Syska and Hennessy that the control valves at dry alarm valves in the following locations must be provided with supervisory tamper switches:

One at valve near Stair No. 1, 3rd Basement (Refer to Dwg. No. MH-SP-1A-3rd Basement Plan - South Half).

One at valve in Freight Dispatchers' Room 3B13, 3rd Basement (Refer to Dwg. No. MH-SP-1B-3rd Basement Plan - North Half).

Kindly submit for our consideration and/or approval a breakdown estimate of cost for the above work which may result in an addition to or a reduction from the contract price.

Very truly yours,

JHA:mj

James A. Dawson
Co-Ordinator of Construction

120-3-18-8

19 June 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: Meeting Hall & Cover Over
East River Drive - HQ 1/75
Miscellaneous Metal

Gentlemen:

Please refer to your letter of 31 March 1950 wherewith you sent four (4) prints of the following drawings and requested that we check and return two (2) prints of each with our comments or approval marked thereon.

GEM-8 dated 24 March 1950
GEM-9 dated 24 March 1950
GEM-10 dated 24 March 1950

All were checked and returned marked "approved as noted" and "resubmit", dated 1 June 1950.

Together with this letter you sent a copy of General Bronze Company's letter of 29 March 1950 to you. This letter contained questions, all of which were answered by the check marks on the returned shop drawings.

Very truly yours,

JJHe:eam

James A. Dawson
Co-Ordinator of Construction

cc: Messrs. Aussem
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer

120 - 5-18-P

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 16, 1950

file

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd St.
New York 17, New York

Re: Meeting Hall Bldg. & Covering over East River Drive

Dear Sir:

We are attaching hereto one signed copy, together with two conformed copies of contract, with A. T. Petrillo Company, dated June 12, 1950 for Cut Stone Work, Meeting Hall Bldg. & Covering over East River Drive, U. N. Permanent Headquarters, New York.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener
Office Manager

HAH:vh

enc,

16 JUN 1950
Headquarters Planning Office

6/16

OREGON 9-3950

FILE

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 16, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive
CHANGE NO. 7 - Door Changes

References: (a) UN Drawings A136, 137, 139, 139A, all Revision #3, dated 3/13/50.
(b) Bulletin of Changes to Rev. #3, dated 3/13/50.
(c) Mr. James A. Dawson's letter of 31 March 1950 to F-T-W-S-Inc.

Dear Mr. Dawson:

On April 3rd we received copies of References (a) and (b). We also received on April 3rd Reference (c) which reads, in part, as follows:

> "Proceed with the construction work as indicated on these drawings but before so doing please furnish for our consideration prices which may be an addition to or a deduction from the contract price."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/JTB*eab

OREGON 9-3950

FILE

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 16, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive
CHANGE NO. 6A - Miscellaneous Changes in Service Drive

References: (a) UN Drawing A-130, Revision #4, dated 6/2/50
(b) Bulletin of Changes to Revision #4, dated 6/2/50
(c) Mr. James A. Dawson's letter of 13 June 1950 to F-T-W-S, Inc.

Dear Mr. Dawson:

This change is supplemental to our Change No. 6 dated March 28, 1950.

On June 2, 1950 we received References (a) and (b). On June 15, 1950 we received Reference (c) which reads, in part, as follows:

> "You will note we have eliminated the miscellaneous iron in connection with typical Expansion Joint East of Column Y and have changed the other two expansion joint details to agree with the details shown on the Contract set of drawings, all as stated in the Bulletin. Please inform us if there will be any change in the Contract Price before proceeding with the expansion joint work East of Column Y."

This revised information will be taken into account in preparing our estimate for Change No. 6.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,
FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan, Project Manager

MJG/JTB*eab

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 16, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, N. Y.

Re: Contract Hq 1/75 - Meeting Halls and Cover Over East River Drive - Elevators and Escalators.

Dear Mr. Dawson:

On May 3, 1950, we asked you to send us for our records, three (3) copies of your contract with the Otis Elevator Company for the furnishing and installing of elevators and escalators in the Meeting Halls contract. Several days later you advised us that this contract had not been written and that you would send us copies as soon as it was.

We would like to have three (3) copies of the contract if they are now available.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:ar

19 JUN 1950
Headquarters Records Office

120-3-18-5

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Gen Files

June 16, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
405 East 42nd Street
New York 17, N.Y.

RE: HQ 1/75 Contract - Meeting Halls & Cover Over Drive
Change Order No. 10 - Heating, Ventilating & Air Conditioning
Backwash Condenser Water Piping

Gentlemen:

We are forwarding herewith one (1) copy of Kerby Saunders, Inc. drawing #P-49-402, Revised and dated 6/14/50, which is being submitted in accordance with the discussion held with Messrs. Healy and Benish of Syska & Hennessy, Mr. Bartley of F-T-W-S and Mr. Baugh of Kerby Saunders, Inc. concerning the backwash condenser water piping.

Scheme A shows the piping as Kerby Saunders, Inc. propose to install it at the present time.

Scheme B shows additional piping that will be required to provide reverse flushing at some future date.

By following piping arrangement as shown in Scheme A, Item #1, of Kerby Saunders, Inc. letter dated April 27th, in the amount of $11,534.19, will be eliminated thereby reducing Change Order No. 10 by the same amount.

Please be advised that this drawing attached is not a detail shop drawing. The detail shop drawing will be prepared as soon as Kerby Saunders, Inc. receive the necessary shop drawings for the refrigeration machines.

Please review the above and issue the necessary authorization to proceed with piping arrangement shown in Scheme A, if it and the credit to Change No. 10 is acceptable.

A copy of this letter and the above mentioned drawing is being forwarded to Mr. W. Healy of Syska & Hennessy, in order that we may have an answer to this at the earliest possible date.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/WWS/lbr

cc: Syska & Hennessy -Att: Mr.W.Healy(2)

6/16

120-11-11-1

SYSKA & HENNESSY, INC.
ENGINEERS
144 EAST 39TH STREET
NEW YORK 16, N.Y.

20 June 1950

United Nations' Headquarters
Planning Office
405 E. 42nd Street
New York, N.Y.

Attention: Mr. J. J. Healy, for Mr. J. A. Dawson

Re: Meeting Halls & Covering over East River Drive -Change Order No.10 -Htg.,Ventilating & Air-Conditioning Contract, Backwash Condenser Water Piping.

Gentlemen:

We have received, direct from the Contractor, two copies of their letter dated 16 June 1950, and one copy of a drawing by Kerby Saunders, Inc., No.P-49-402, revised. This drawing is entitled "Proposed Condenser Water Piping Layout for Refrigeration Room, United Nations, Meeting Halls."

The scheme of piping indicated on the drawing is in accordance with the discussion on this subject between the Engineers and Kerby Saunders, Inc. We therefore approve the scheme, which eliminates an extra charge of $11,534.19 and thereby reduces Change Order No.10 by the same amount.

Will you please notify the Contractor of our approval and request that shop drawings be forwarded for approval after he has received the necessary dimensional data from the manufacturer of the refrigeration equipment.

We are keeping the Contractor's plan for our records.

Very truly yours,

SYSKA & HENNESSY, INC.

W. C. Healy gl
W. C. Healy

WCH:gl

20 JUN 1950
Headquarters Planning Office

UN -Orig.& 25 copies
ASK

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 16, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York

Re: Meeting Halls - HQ 1/75
Plumbing - Drain Cock
For Air Receiver

Gentlemen:

We are submitting herewith six (6) copies of the Crane Company drawing #B-48898 covering the drain cock to be furnished with the air receiver. This is being furnished under the plumbing sub-contract of Eugene Duklauer, Inc.

We request the return of three (3) copies of each of the above drawings together with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:WWS:meh

RECEIVED 16 JUN 1950 Headquarters Planning Office

6/16

ISSUANCE OF DRAWINGS

OFFICE COPY

16 June 1950

27 June 1950

Meeting Halls
Fuller-Turner-Walsh-Slattery

hand

Submitted by Duklauer (Crane Co. Dwg.)

3 B-48898 9 Sept'40 Drain Cock for Air Receiver

(APPROVED 23 June 1950 J.T.A.)

NOTE: FROM SYSKA & HENNESSY

"This drawing is approved, subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

6/28/50
E. F. Martin
Ryer
F V Tyler

120-5-18-8-

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

RECEIVED
JUN 16 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

June 16, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York

Re: Meeting Halls - HQ 1/75
Electrical Shop Drawings

Gentlemen:

We are submitting herewith six (6) copies of each of the following drawings for eq uipment and installations which are being furnished under the electrical sub-contract of Fischbach & Moore, Inc.:

Trumbull Mfg. Co. Dwg. #ENY128-1, Audio Dist. Panel, Rev. 1
" " " " #ENY128-4, Power Panels, Rev. 3

Cole Elec. Prod. Co. Dwg. #E679, Floor Troughs, Rev. 1
" " " " " #H1042, Floor Troughs Security Council
" " " " " #H1043, Floor Troughs, Trustee Council
" " " " " #H1044, Floor Troughs, Economic Council

We request the return of three (3) copies of each of the above together with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
Project Engineer

CER:WWS:meh

16 JUN 1950
Headquarters Planning Office

6/16

ISSUANCE OF DRAWINGS

OFFICE COPY

16 June 1950

27 June 1950

Meeting Halls
Fuller-Turner-Walsh-Slattery

hand

Submitted by Fischbach & Moore (Trumbull Elec. Dwgs.)

3	ENY-128-1	17Apr'50	Audio Dist. Panel
			(APPROVED 24 June 1950 J.T.A.)
3	ENY-128-4	3 Apr'50	Power Panels
			(APPROVED AS NOTED 24 June 1950 J.T.A. RESUBMIT)

NOTE: FROM SYSKA & HENNESSY

"Dwg. ENY-128-1 is approved, and Dwg. ENY-128-4 is approved, except as noted. All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

"All other drawings indicated on your transmittal of 16 June 1950 are being held for further consideration and will be forwarded at a later date."

6/28/50
E. F. Martin

Ryer

F V Tyler

ISSUANCE OF DRAWINGS

OFFICE COPY

16 June 1950

14 July 1950

Meeting Halls
Fuller-Turner-Walsh-Slattery

hand

Submitted by Fischbach & Moore (Cole Elec. Dwgs.)

3	E679	6 May'50	Floor Troughs
			(APPROVED AS NOTED 12 July 1950 J.T.A. RESUBMIT)
3	H1042	5 June'50	Floor Troughs Security Council
3	H1043	6 June'50	" " Trustee "
3	H1044	8 June'50	" " Economic "
			(DWGS. "DISAPPROVED" 12 July 1950 J.T.A. RESUBMIT)

NOTE: FROM SYSKA & HENNESSY

"Dwg. E-679 is approved, except as noted. Dwgs. H-1042, H-1043 and H-1044 are returned without action and must be resubmitted by the Contractor with corrections, in accordance with our conversation with Mr. Schumer, of Fischbach & Moore, Inc. "All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

RECEIVED
JUL 14 1950
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

Ryer
L V Tyler

120-5-18-8

OREGON 9-3950

Hold Copy
Head Copy

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 16, 1950

RECEIVED
JUN 16 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

To Gen. File

Dear Mr. Dawson: Re: Meeting Halls and Covering over East River Drive - Contract HQ 1/75 Misc. and Ornamental Iron

We are sending you herewith four (4) prints of the following Miscellaneous and Ornamental Iron shop drawings submitted by General Bronze Corporation and C. E. Halback & Company:

HMS-83, Rev. #1, dated 6/14/50 - Detail of Transformer Vault Ladders

~~HMS-6-48," #2, " 6/2/50 - Layout Steel Stairs #48~~

GBM-4, revised 6/13/50 - Aluminum Nosings for Wash Basins & Counter

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C E Reese
C. E. Reese
Project Engineer

FMHeab

RECEIVED
JUN 19 1950
United Nations Headquarters
W. C. Harrison - Director of Planning

16 JUN 1950
Headquarters Planning Office

6/16

ISSUANCE OF DRAWINGS

OFFICE COPY

16 June 1950

23 June 1950

Meeting Halls
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	HMS-8-3	5 June'50	Detail of Transformer Vault Ladders (APPROVED 22 June 1950 J.T.A.)

Dwg. GBM-4 will follow

6-23-50
W H Mueser Jr

Ryan

J T Tyler

ISSUANCE OF DRAWINGS

OFFICE COPY

16 June 1950

28 June 1950

Meeting Halls

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	GBM-4	14Mar'50	Aluminum Nosings for Wash Basins & Counter
			(APPROVED AS NOTED 27 June 1950 J.T.A. RESUBMIT)

6-28-50
W H Nuessen Jr

Ryan

J V Tyler

120-5-18-8

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 16, 1950

RECEIVED
JUN 16 1950
JAMES A. DAWSON
Co-ordinator of Construction
United Nations Headquarters

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Contract HQ 1/75 - Meeting Halls and Covering over East River Drive Reinforcing Steel Details

We are sending you herewith six (6) copies of the following reinforcing steel drawing prepared by Reinforcing Steel Engineering Bureau and submitted by Brennan & Sloan, Inc. and Knickerbocker Construction Corporation:

No. 18, revised 6/15/50 - Perimeter Slabs Elev. 83'-0"

Please return three (3) prints of the above drawing marked with your approval or necessary corrections.

Very truly yours,

FULLER_TURNER-WALSH-SLATTERY, INC.

C. E. Reese BK.

C. E. Reese
Project Engineer

BK*eab

19 JUN 50

6/14

ISSUANCE OF DRAWINGS

OFFICE COPY

16 June 1950

26 June 1950

Meeting Halls

Fuller-Turner-Walsh-Slattery

hand

Submitted by Brennan & Sloen & Knickerbocker

3	No. 18	31May'50	Perimeter Slabs Elev. 83'-0"
			(APPROVED 24 June 1950 J.T.A.)

6/27/50
E.F. Martin
Ryan
J V Ryan

16 June 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

RE: HQ 1/75 Contract
Meeting Halls & Cover
Over East River Drive
Samples - Masonry Units

Gentlemen:

Reference is made to your letter dated 7 June 1950 wherewith you transmitted for our comments and/or approval, samples in triplicate of various masonry units which you propose to provide in conjunction with the Masonry Work of the Meeting Halls. The samples are as follows:

6" x 8" x 18" - 75% solid Cinder Conc. Block - mfrd. by National Brick Corp.
4" x 8" x 18" - Hollow Cinder Conc. Block - " " " " "
Jumbo Sand Lime Brick - " " " " "
Jumbo Common Brick - mfrd. by Brigham Brick Corp.

Please be advised that 6 inch thick (75% solid) high pressure steam cured cinder concrete masonry units, as manufactured by the National Brick Corporation of Long Island City, Queens, New York, and equal in every respect to the samples here submitted, are approved for use where required as fulfilling the applicable requirements of Part IV, Construction Trades Specifications, Section 4, paragraph 3, subparagraph (c), Items No. 1 & 3. Also be advised that 4" thick (hollow) high pressure steam cured cinder concrete masonry units, of manufacture as noted in the foregoing, and equal in every way to the samples here on hand, are approved for use where required, as meeting applicable terms of Items No. 2 & 3 of the aforementioned subparagraph (c), paragraph 3, of Section 5, Construction Trades Specifications, Part IV

The oversized Sand Lime Brick masonry units you propose to incorporate in the Work, as indicated by the submitted samples, are approved for use in the backing up of exterior Cut Stone Work as provided in UNHPO COMMENTS, DATED 20 DECEMBER 1949, on CONTRACTOR'S ADDENDA of NOVEMBER 23, 1949. No other use of brick of this type is approved.

Oversized Common Brick masonry units, as illustrated by the samples forwarded for our review, are approved for use as satisfying applicable conditions of Part IV, Construction Trades Specifications, Section 5, paragraph 3, sub-paragraph (b) Item No. 1. The use of Common Brick in oversize dimensions, as exemplified by the noted samples, will not be permitted for the backing up of any Face Brick.

The approvals given in the foregoing paragraphs in no way relieve the Contractor of his responsibility for the satisfactory performance of the work in accord with the Specifications of the Contract Documents.

Returned herewith, marked "Approved" are two (2) of each of the several masonry unit types submitted. Kindly submit for our consideration, samples of the various other thicknesses of non-load bearing concrete masonry units required by the Contract Documents.

In conclusion, we request that you prepare an estimate for our review showing the appropriate credit which would obtain if oversize "Waylite" Brick, as provided for Contract HQ 1/74, were approved for use in lieu of oversize Common Brick in all locations where Brick masonry is now indicated on the drawings except where Sand Lime Brick is to be used for the backing-up of Cut Stone Work.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction

HBW:eam
cc: Messrs. Aussem
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer
Mrs. Turner

cc: Messrs. Aussem
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer
Mrs. Turner

16 June 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: HQ 1/75 Contract
Meeting Halls and Cover Over
East River Drive
Samples - Masonry Materials

Gentlemen:

Reference is made to your letter of the sixth instant wherewith you transmitted in triplicate for our comments and/or approval, samples of several different masonry material items you propose to furnish in conjunction with the Masonry Work of the Meeting Halls. The samples are as follows:

1. Three (3) samples #9 Gauge Galvanized Wire Dovetail Brick Anchors for anchoring brick wall to concrete.
2. Three (3) samples #7 Gauge Galvanized Cavity Wall Anchors for anchoring cavity walls.
3. Three (3) samples #22 Gauge Galvanized Wall Ties 7/8" x 7".

Please be advised that galvanized Dovetail Type Wire Ties, of fabrication equal in every way to the samples here submitted, are approved for use as satisfying the applicable requirements of Part IV, Construction Trades Specifications, Section5, paragraph 3, sub-paragraph (a), Item No. 4. Likewise, be advised that galvanized Cavity Wall anchors as illustrated by the samples submitted are approved for use as satisfying the applicable requirements of Item No. 7 of the aforementioned sub-paragraph and paragraph of Section 5, Construction Trades Specification, Part IV. Lastly, be advised that galvanized Crimped Metal Ties, like in every respect to the samples now on hand are approved for use as satisfying the stipulations of Item No. 3 of previously referenced paragraph and sub-paragraph of this Section of the Work.

These approvals in no way relieve the Contractor of his responsibility for the satisfactory performance of the work in accord with the Specifications of the Contract Documents.

Returned herewith, marked "Approved", are two (2) of each of the various items submitted.

HBW:eam

Very truly yours,

James A. Dawson, Co-Ordinator of Construction

120-5-18-8

15 June 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: HQ 1/75 Contract
Meeting Hall and Cover
Over East River Drive
Materials - Concrete Slabs
and Fireproofing

Gentlemen:

Reference is made to your letter dated 20 April 1950 concerning the types of Reinforcing Mesh you propose to install in conjunction with the Concrete Slabs and Fireproofing Work of the Meeting Halls.

Please be advised that plain Welded Wire Fabric, of style as noted on the Structural drawings for each particular installation, is approved for use as concrete reinforcement. We wish to add the stipulation that your supplier shall furnish this office, in duplicate, with certifications of compliance, except for wire tensile strength, with the requirements of Standard Specifications for Welded Steel Wire Fabric for Concrete Reinforcement, A. S. T. M. designation A-185-37, for each shipment and style of metal fabric reinforcement in each shipment received at this job site. For tensile strength of cold-drawn steel wire, certification must be made of compliance with the requirements of Part IV, Construction Trades Specifications, Section 3, paragraph 4, sub-paragraph (a).

This approval in no way relieves the Contractor of his responsibility for the satisfactory performance of the work in accord with the Specifications of the Contract Documents.

Very truly yours,

G.B.C.

HBW:eam

James A. Dawson
Co-Ordinator of Construction

cc: Messrs. Aussem
Nelson
Weigel
Healy
Harris
Hopper
Zunser VanHume Hannagan
Madigan & H yland