CENTRAL REGISTRY (120-5-18-9) SG Building construction - working project - General Assembly & North parking - 1/82 - 1 MAY 1951
Fuller, Turner-Walsh-Slattery, Inc
17 MAY 1951

CLEAR
7/04
S.E.

S-0472
BOX-26
FILE-2

(RAG-1)

120-5-18-9

C
O
P
Y

UNITED NATIONS

17 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: HQ 1/82 Contract - General Assembly
and Northerly Portion of the
Parking Garage
Resilient Floor Covering
Sample - Asphalt Tile Base

Gentlemen:

In order to complete the formal acceptance of the various types of Resilient Floor Covering material items noted in your letter of 22 September 1950 we hereby advise that 4" high, set on type Kenbase in black color, as exemplified by the sample then submitted, is approved for general use in conjunction with the asphalt tile flooring of HQ 1/82 Contract. However, as you will note on various details, in certain locations to a limited extent, asphalt tile base of heighth greater than 4" is required. In these particular portions of the work, 6" high Kenbase in black color, shall be provided and cut down to the precise heights indicated on the details.

Approval for use of asphalt tile base as given in the foregoing, in no way relieves the Contractor of his responsibility for the satisfactory performance of the work in accord with the Specifications of the Contract Documents.

The single sample of 4" high Kenbase submitted has been marked "Approved" and will be retained by this office.

In conclusion, as a part of your comparison under Change No. 115 of the current Asphalt Tile List with the original Contract requirements kindly take into consideration the limited provision of the 6" high base.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

HBW:eam

cc: Bohanon Nelson
Weigel Healy
Harris Hopper
Zunser VanName
McSpedon

120-5-18-9

17 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82
Heating, Ventilating and
Air Conditioning

Gentlemen:

On 17 May 1951 we forwarded you, under separate cover, twenty-one (21) prints of Drawing SK-GA-H3-1, dated 30 April 1951.

Proceed with the work indicated thereon and submit for our consideration prices which may affect the Contract Price.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JJHe:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Hannegan
S & H - 2
Ryer
Rumpeltin

Hodgson
Healey

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Mr. Weigel
General File

May 16, 1951

Bohanon to check & report on these items
JD Ide.
18 May 1951.

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Ornamental Metal shop drawings submitted by General Bronze Corp. and C. E. Halback & Co.:

Rider to GBA-10 dated 5/3/51 Revised Sill Sect. at East and West Windows

We have sent this drawing to A. Munder & Sons who have commented on these proposed revisions as follows:

" 1. General Bronze's revisions to the mullion supports allow 1½" from grade to the flashing, which is a better condition than that originally shown on their Drawing GB-A-10.

2. The 1/8" chrome lock which General Bronze proposes to use between the flashing and the mullion support seems to have adequate resiliency to seal the puncture in the copper flashing at the ½" bolt. We cannot of course, comment on the permanence of this material.

3. We do not feel that the bends required in the flashing at the ½" bolt between the knee and angle support should be made. We suggest instead that ½" expansion joint material be placed between the continuous angle and the flashing so that a straight flashing may be installed.

4. With this scheme, it will be necessary for the roofing and protection coat to be applied before the sash is erected."

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH;tw

RECEIVED
MAY 17 1951

MAY 17 1951
Headquarters Planning Office

ISSUANCE OF DRAWINGS

OFFICE COPY

16 May 1951

31 May 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	Rider to GBA-10	3 May'51	Revised Sill Sect. at East and West Windows
			(APPROVED 31 May 1951 P.B.)

RECEIVED
JUN 1 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

J V Tyler

120-5-18-9

OREGON 9-3950

Mr. Hoffman Johnson, Hammarskjöld 5/18 [illegible]

Lillian

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

May 16, 1951

Gen Files

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith six (6) copies each of the following drawings for approval, submitted by Brennan and Sloan and Knickerbocker Construction Corp.:

401	Rev.	5/15/51	Reinforcing	Steel	Details	53'-0" & 56'-0"	Levels	
402	"	"	"	"	"	"	"	"
403	"	"	"	"	"	"	"	"
404	"	"	"	"	"	"	"	"

Will you kindly return three (3) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese BK

C. E. Reese
Project Engineer

CER:BK;tw

MAY 16 1951
Headquarters Planning Office

RECEIVED
MAY 16 1951
United Nations Headquarters
Director of Planning

ISSUANCE OF DRAWINGS

OFFICE COPY

June 5th 51

Your Copies
F.T.W.S.

Manager

Revised & Issued Dwgs

2 401 53 + 54 Tower
(Approved 6/4/51 JC Bennett)

2 402 53 + 54 Tower
(Approved Arch. Notes 6/4/51 Bennett JCB)

2 403 53 + 54 Tower
(Approved 6/4/51 JC Bennett)

2 404 53 + 54 Tower
(Approved Arch Notes Bennett 6/4/51 JCB)

RECEIVED
JUN 5 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

Hopper
Healey

120-3-10-12

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Mr. Weigel

May 16, 1951

To Gen. File
Tyler

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Carpentry & Millwork

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Carpentry and Millwork shop drawings, submitted by Murry Hill Woodworking Corp.:

310	rev. 5/4/51	F.S. Plan & Elevations of Ramp Rail - Del.Lobby & Corr. Ramp - 1st bsmt.
311	" "	F.S. Checking Counter 1B-128

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

MAY 16 1951
Headquarters Planning

RECEIVED
MAY 16 1951
United Nations Headquarters
W.K. Harrison - Director of Planning

ISSUANCE OF DRAWINGS

OFFICE COPY

16 May 1951

28 May 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Murray Hill Woodworking

2	311	26Mar'51	F.S. Checking Counter 1B-128
			(APPROVED 24 May 1951 P.B. per Y.L.)

NOTE:Dwg. 310 will follow

RECEIVED
MAY 28 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

S. V. Pyle

ISSUANCE OF DRAWINGS

OFFICE COPY

June 4, '51

General Assembly
F.T.W.S.

Memorandum

2 310 Menno Hall Woodwork
F.A. & Plans & Elevations of
Ramps Rail Wall, Footing
& Conc. Ramps 1st Basement

(Approved As Noted - Resubmit 5/31/51 P.B.R.E.N)

RECEIVED
JUN 4 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

PM

120-5-18-9

Hopper
Healy

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Mr. Weigel

To GEN. FILE Tyler

May 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawing, submitted by General Bronze Corp. & C.E. Halback & Co.:

HGP-23-2 5/14/51 Steel Brackets for Facia, Canopy #2

Will you please return two (20 prints each of the above drawing, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

RECEIVED
MAY 16 1951
United Nations Headquarters
W.K. Harrison-Director of Planning

MAY 16 1951
Headquarters Planning

ISSUANCE OF DRAWINGS

OFFICE COPY

16 May 1951

28 May 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	HGP-23-2	14May'51	Steel Brackets for Facia, Canopy #2

(APPROVED AS NOTED 21 May 1951 V.R. 25 May 1951 P.B.
RESUBMIT)

RECEIVED
MAY 28 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

JV Tyler

120-5-18-9.

OREGON 9-3950

Hopper
Healy

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Tyler

May 16, 1951

Tolman, File

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, four (4) prints of the following Miscellaneous Iron shop drawing submitted by General Bronze Corp. and C. E. Halback & Co.:

#H. GP. 36-1	dated 5/11/51	Ceil. Hangers for Retractable Screen-Conference Room No. 4

Will you please return two (2) prints each of the above drawing marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:tw

MAY 16 1951
Headquarters Planning

RECEIVED
MAY 16 1951
United Nations
W.K. Harrison

ISSUANCE OF DRAWINGS

OFFICE COPY

16 May 1951

28 May 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2 HGP-36-1 11May'51 Coil Hangers for Retractable Screen - Conference Rm. 4

(DISAPPROVED 28 May 1951 J.C.B. RESUBMIT)

NOTE: SPECIAL INSTRUCTIONS

"Arrange to have 2 copies sent to Syska & Hennessy. One of which is to go to the Heating & Ventilating Contractor for Routing Duct work between Screen Hangers" ROY E. NELSON: PP. JCB.

RECEIVED
MAY 28 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

OREGON 9-3950

Mr. Weigel.

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 16, 1951

To GEN. FILE

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
H. M. Doors, Frames & Trim

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following H.M. Doors, Frames and Trim shop drawings submitted by Atlantic Metal Products, Inc.

#D-7	Rev. 5/14/51	Detail Sheet
#D-12	Rev. 5/14/51	Detail Sheet

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:tw

MAY 16 1951
Headquarters Planning Office

RECEIVED
MAY 16 1951
United Nations Headquarters
W.K. Harrison - Director of Planning

120-5-18-7

Hopper
Healy

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 16, 1951

To. Gen. File

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
H. M. Doors, Frames & Trim

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following HM Doors, Frames and Trim shop drawings submitted by Atlantic Metal Products, Inc.

#D-14	Rev. 5/15/51	Detail Sheet
#D-15	" "	" "
#D-16	" "	" "
#D-22	" "	" "

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:tw

MAY 16 1951
Headquarters Planning

RECEIVED
MAY 18 1951
United Nations Headquarters
W. K. Harrison-Director of Planning

ISSUANCE OF DRAWINGS

OFFICE COPY

16 May 1951

28 May 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Atlantic Metal

2	D-7	3 Nov'50	Detail Sheet
2 ea.	D-15,16 & 22	9 Apr'51	Detail Sheets
			(ALL "APPROVED" 23 May 1951 P.B.)
2	D-12	28Dec'50	Detail Sheet
2	D-14	9 Apr'51	" "
			(APPROVED AS NOTED" 23 May 1951 P.B. RESUBMIT)

RECEIVED
MAY 24 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

D-7 and D-12 - Letter dated 16 May 1951

F V Tyler

120-5-18-9

cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName

16 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: HQ 1/82 Contract - General Assembly
and Northerly Portion of the
Parking Garage
Resilient Floor Covering

Gentlemen:

We have copies of your "Minutes of the Subcontractors Meeting, Architectural Trades, General Assembly and North Parking Space" for Thursday, 10 May 1951, and after reviewing them wish to take exception to certain statements made therein as they pertain to the veining of the Sarrancolin Tile.

We have not agreed to accept any Sarrancolin Tile with an excessive amount of white marbleizing in any spaces of the General Assembly Building other than those in which it is now actually in place. Our Mr. M. M. Harris thoroughly discussed the unsatisfactory appearance of the tile already delivered with Mr. J. G. Walsh of Newell, Orr and Walsh, Inc. At that time it was agreed to cull all Sarrancolin Tile already run, either at the factory or on the job, with the intention of selecting for installation in the show areas of the Meeting Halls those tile, and only those tile, closely approximating the range of the veining exhibited by the "Approved" samples. It was further agreed, only because of the time element involved, that permission would be granted to you to use tile with excessive amounts of veining in the various minor, not generally accessible spaces of the Meeting Halls. In no way were you to construe this qualified acceptance of the use of some of this off-color tile in the Meeting Halls to also include the HQ 1/82 installation except for that which is already in place as in the Master Control Room. As only a minute portion of the total area of the General Assembly floor surfaces requiring Asphalt Tile finish might be said to be in unimportant spaces, we shall require faithful adherence to the sample range for all tile laid in this latter structure.

We trust the foregoing clarification will set the record straight.

Very truly yours,

HBW

HBW:eam

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

120-3-18-9

16 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82
Concrete - Steel

Gentlemen:

On 15 May 1951 we forwarded you, under separate cover, twenty-five (25) copies of each of the following drawings:

GA-WS-223, Revision No. 1, dated 15 May 1951
GA-S-36C, Revision No. 6, dated 3 May 1951

There will be no change to the Contract Price due to any of the work shown on either of the drawings, therefore, you are to proceed with the installation of the work.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JAHe:cam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer

-9-

Fuller-Turner-Walsh-Slattery, Inc
General Contractors
United Nations Permanent Headquarters

Changes No. 62 & 62A

NOTIFICATION OF CHANGE

Date: **May 15, 1951**

TO: Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 1272
United Nations, New York

N. C. # **50**

Building: **GENERAL ASSEMBLY & NORTH PARKING GARAGE**

Reference Information:

a) FTWS Letter (Grogan) to U. N. dated 12/7/50 and attached list of Drawings.
b) FTWS Letter (Grogan) to U. N. dated 2/12/51

Description of Changes: **November 30, 1950 Architectural Revisions.**

The above contemplated change effects the branches of the work indicated by X marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate the magnitude and to assist the Owner in determining whether or not the change should be made.

(x) F.T.W.S. Inc. Work	( ) Construction Insulation	(x) Painting & Finishes
( ) Structural Steel	( ) Metal Doors, Frames & Trim	( ) Venetian Type Blinds
(x) Concrete Construction Work	( ) Roll-up Steel Doors	(x) Resilient Floor Covering
(x) Concrete Slabs & Fireproofing	( ) Metal Toilet Enclosures	( ) Miscellaneous Accessories
( ) Floor & Roof Fill	( ) Hollow Metal Partitions	( ) Heating, Ventilating & Air Conditioning
(x) Finish Cement Work	(x) Marble Work	( ) Plumbing
(x) Masonry Mortars	( ) Ceramic Tile	( ) Sprinklers
(x) Waterproofing (Membrane Spandrel)	(x) Terrazzo Work	( ) Electrical
( ) Dampproofing (Mastic)	(x) Furring & Lathing	(x) Sheet Metal Work
( ) Caulking	(x) Plastering	( ) Glass & Glazing
(x) Cut Stonework	(x) Acoustical Treatment Sound Conditioning	
( ) Roofing (Built-Up)		
(x) Carpentry & Millwork	(x) Miscellaneous Iron	
( ) Ornamental Metal Work	( ) Finish Hardware	

The approximate Total Cost of this Change . . . $ **2500.* (DEDUCTION)**

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By W. J. Grogan Date: 5/15/51
Project Manager

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements

UNITED NATIONS HEADQUARTERS

By _____ Date _____

You are hereby instructed to proceed with the work in accordance with this N. C. and issue P.N.O.'s as required. Prices & Adjustments to be made under the Contract Terms

UNITED NATIONS HEADQUARTERS

By J. Nelson Date 5/24/51

***NOTE: The additional cost of finishing three piece wood battens in lieu of one piece wood battens in the Main Assembly Hall has not been included in this N.C. This cost will be included in our N.C. for Change No. 125.**

Cen Files

-94

OREGON 9-3950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 15, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage
CHANGE NO. 167 - May 10, 1951 Structural Details

Reference (a) U.N. Dwg. GA-3-CS-25 issued 5/9/51
(b) " " GA-S-61C " 5/10/51
(c) " " GA-WS-224 " 4/10/51
(d) Mr. James A. Dawson's letter of 10 May, 1951 to FTWS, Inc.
(e) Mr. James A. Dawson's letter of 10 May 1951 to FTWS, Inc.

Dear Mr. Dawson:

On May 10, 1951 we received prints of References (a), (b) and (c), and on May 11, 1951 we received your transmittal letters, References (d) and (e), which reads in part as follows:

> "On 10 May 1951, under separate cover, we forwarded you twenty-five (25) copies of Drawings GA-WS-224, dated 30 April 1951, and GA-S-61C, Revision No. 1, dated as April 1951.
>
> Since these drawings are amplification drawings there should be no change in Contract Price. Proceed with the work shown thereon."
>
> Proceed with the installation of the work indicated on Dwg. GA-3-CS-25. The work shown thereon should cause no change to the Contract Price. If you disagree, promptly notify us of your findings."

In regard to Dwg. GA-3-CS-25, you state in Reference (e) that this detail should cause no change to the Contract Price.

We have sent the above referenced drawings to the interested subcontractors with the request that they advise us if these revisions affect their subcontract price.

Continued . . . . . .

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/PDV/eas

Con Files

-9-

OREGON 9-3950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 15, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North ParkingGarage - CHANGE NO. 166 - Booth Wall Structural Details

Reference (a) U.N. Dwg. GA-WS-187B rev. No. 1 dated 5/3/51
(b) " " GA-WS-187C issued 5/4/51
(c) Mr. James A. Dawson's letter of 10 May 1951

Dear Mr. Dawson:

On May 7, 1951 we received prints of References (a) and (b); on May 11, 1951 we received your transmittal letter, Reference (c), which reads in part as follows:

> "The work shown on these drawings should cause no change in Contract Price, therefore proceed as indicated thereon."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
Project Manager

MJG/PDV/eas

Cen Files

-9-

OREGON 9-3950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 15, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage
CHANGE NO. 165 - May 3, 1951 - Structural Revisions

Reference	(a)	U.N. Dwg.	GA-2-CS-20	dated 4/30/51	rec'd.	5/3/51
	(b)	" "	GA-2-CS-22	" "	"	"
	(c)	" "	GA-2-CS-23	" "	"	"
	(d)	" "	GA-2-CS-20	revised 5/4/51	"	5/8/51
	(e)	" "	GA-2-CS-24	dated 5/7/51	"	5/10/51
	(f)	" "	GA-WS-223	issued 5/4/51	"	5/7/51
	(g)	" "	GA-S-31	rev. No.2 5/3/51	"	"
	(h)	" "	GA-S-37	" " 3 "	"	"
	(i)	Mr. James A. Dawson's letter of 10 May 1951				

Dear Mr. Dawson:

We received prints of the above referenced drawings on the dates indicated.

On May 11, 1951 we received your transmittal letter, Reference (i), which reads in part as follows:

> "Proceed with the installation of the work indicated on Drawings GA-2-CS-20, GA-2-CS-22, GA-2-CS-23, GA-3-CS-24 and GA-WS-223. The work shown thereon should cause no change to the Contract Price. If you disagree, promptly notify us of your findings.
>
> Reference Drawings GA-S-31 and GA-S-37 - These drawings incorporate work sheets and/or change sheets already issued to you. Therefore you are to proceed with the work indicated thereon at no change to the Contract Price."

We have sent the above referenced drawings to the interested subcontractors with the request that they advise us if these revisions affect their subcontract price.

Continued . . . . . .

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Engineer

MJG/PDV/eas

FILE

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 15, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - CHANGE NO. 164 - Substitution of Oversize Waylite Brick for Common Brick - North Parking Space

Reference (a) Paragraph 5-03(b), Construction Trades Specifications, North Half Parking Space, dated May 11, 1949
(b) FTWS, Inc. letter (Reese) to United Nations, dated February 12, 1951
(c) Mr. James A. Dawson's letter of 27 April 1951 to FTWS, Inc.

Dear Mr. Dawson:

Paragraphs 5-03(b) 1 and 2 of Reference (a) specify either Common Brick of Sand-Line Brick for all wall or partition surfaces where brick is indicated on the plans.

On February 12, 1951 we sent you Reference (b) which enclosed a proposal by the masonry subcontractor to substitute oversize Waylite Brick for the specified Common Brick.

In your letter of 27 April 1951, Reference (c), you approved this substitution as follows:

> "Kindly submit for our consideration your estimate of the appropriate reduction in Contract Price for the substitution of Waylite Brick for the type specified."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of thecontract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
Project Manager

MJG/PDV/eas

-9-

OREGON 9-3950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

May 15, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/~~75~~ 82 - General Assembly and North Parking Garage - Information Required from the United Nations

Dear Mr. Dawson:

We are sending you herewith three (3) copies of each of the following:

List No. 1 - Architectural Information Required from the United Nations

List No. 2 - Mechanical & Electrical Information Required from the United Nations

List No. 3 - Architectural Shop Drawings at United Nations for Approval

List No. 4 - Mechanical & Electrical Shop Drawings at United Nations for Approval.

It is imperative that the missing information contained in the above lists be given to us immediately so as not to further delay the completion of the General Assembly work.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/eas

cc/ Messrs. M. Harris
J.J. Healy
W. Hopper

LIST NO. 1 MAY 15, 1951

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N.Y.

GENERAL ASSEMBLY

DESIGN INFORMATION REQUIRED
FROM THE UNITED NATIONS AS
OF - MAY 15, 1951

1. Location and design details of Directional Signs
2. Mural design for Photosensitive Glass
3. Details of Undulant Canopy, North of Canopy 1
4. Paint Schedule for Studios
5. Details of Booth Sash in Assembly Hall - (promised 24 March 1951)
6. Shop details of Motion Picture Screens in Conference Room 4 and Assembly supplied in furnishing and equipment Contract for coordination with Misc. Iron contractor who is supplying mount for screen housing
7. Reflected ceiling plans for 2nd, 3rd and 4th floors - Promised 24 March 1951
8. Layout of South Portion and Details of Catwalk
9. Details of Sash in space 1B107
10. Details of telephone bboth doors, spaces 230 and 231
11. Reinforcing details - Dwg. GA-S-35, Sections 4 and 6
12. Details and location of Alum. Rail Brackets - Stairs No. 35A, 35B, 40 & 41
13. Details of metal brackets behind wood battens in Assembly Hall
14. Details of cutouts in Counter Tops - S.I. Booths (See Drw. RA 120 and MH Dwg. SK-363)
15. Location of Emergency Key Box, Elevators 5 and 6
16. Details of Illuminated Bulletin Board - Dwg. A125
17. Details of hung lintels at counters - 1st bsmt.
18. Details of Recesses for Fire Hose Cabinets
19. Location of Motor Generator Set Control Key Boxes
20. Detail Dwgs. RA 132, RA 133 & RA 136 - referred to on A 131
21. Escalator Detail Dwgs. DSK 401 & 402
22. Marble Type Selection for Screen in So. Lobby
23. Design Details of 1st floor Lobby terrazzo
24. Revised Gutter and Dome details

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N. Y.

List No. 2 May 15, 1951

INFORMATION NEEDED FROM U. N.

ON NORTH PARKING AND GENERAL ASSEMBLY CONTRACT

I Schedule of Registers, Grilles and Air Diffusers (for upper floors)

II All data not yet received on Bulletin of Change No. 1, Heating and Ventilating, dated October 23rd 1950. (F.T.W.S. - C.O. #40); and on Bulletin of Changes No. 1, Electrical, dated October 23rd 1950 (F.T.W.S. - C.O. #38)

(Refer to F.T.W.S. letter dated February 12th 1951 for drawing requirements.)

III Decision on design, layout and type of electrical fixtures for special, regular, and aisle lights in General Assembly Hall.

IV Decision on design, layout and type of special lights in Conference Room #4.

LIST NO. 3 MAY 15, 1951

GENERAL ASSEMBLY & NORTH PARKING
STATUS OF SHOP DRAWINGS SUBMITTED
TO UNITED NATIONS FOR APPROVAL
ON OR BEFORE - MAY 8, 1951

Subcontractor	Dwg. No.	Title	Date
C.E. Halback	HGP-56-P	Prop. Sliding Sash in Booths	4/11/51
Misc. Iron	37-1 to 4	Det. & Sect. Booths Conf. Rm. #4	4/27/51
	19-1	Hung Lintel, Opgs. to Check Rm. 1B-128	5/8/51
	21-1	Relieving Angles on Piers, N. Elev.	"
	28-1	Proj. Rm. Port Frames	"
	37-5 & 6	Det. Spectator's Booths, Conf. Rm. #4	"
Gen. Bronze	GBA-31 to 33	Alum. Panels, Stair #36, Escal.	4/24/51
Orn. Metal	-28	S.S. Col. Covering, Canopy #1	4/27/51
	-4	Alum. Int. Canopies #1 & 2	5/7/51
	-22 & 23	Vestibule Encl. #1 & 2	"
	-29	Alum. Counter & Edging, Simul. Inter. Booths	"
	-25	S.S. & Steel Enframements, N. Wall	5/9/51
Johns-Manville Acoustics	-103	Reflected Ceiling Plan	5/4/51
Brennan & Sloan Concrete	401 to 404	53'-0" & 56'-0" Level	4/30/51
Monahan-McCann Cut Stone	788-1 to 3	Limestone & Marble, Elev. W/Wall	4/30/51
	788-4 to 6	" " " E/Wall	"
	F.S.-1G	Det. of Wall, N/W Cor.	"
	F.S.-3G	" Ext. Wall, S/W Cor.	"
	788-8 & 9	South Elev.	5/7/51
	788-10 & 11	North "	"
Murray Hill W.W.	306 to 309	Plan Elev. & Det. Conf. Rom #4	5/2/51
	312	F.S. Det. Shower Sheet 285	"
A. Munder Roofing	5 & 6	Det. of Canopies #1 & 2	5/8/51
Sherron Phone Booths	ASM-466-2 to 4	Tele. Booths-Separators	5/7/51
	ASM-1566-1 & 2	"	"

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N. Y.

List No. 4 May 15, 1951

LIST OF NORTH PARKING & GENERAL ASSEMBLY MECHANICAL & ELECTRICAL DRAWINGS

AT U. N.

Automatic Sprinkler Corp.

None

Eugene Duklauer, Inc.

None

Fischbach & Moore, Inc.

1) Edwards drawing #513-1 - Grill - sent over 5/8/51.

Kerby Saunders, Inc.

1) Sample - High Pressure Straight Line Diffuser(Anemostat) sent over 4/18/51.

2) John B. Hewett Co's. Part III of Schedule of Grilles and Diffusers sent over 4/27/51.

3) Drawing 50-52-SK-103 - Typical sleeve plan - Insert plan sent over 5/1/51.

4) Anemostat drawing D-10045-16 - for use with Part III, Schedule of Grilles and Diffusers - sent over 5/4/51.

5) Sample and letter re pipe insulation(change in type) sent over 5/4/51.

Otis Elevator Co.

1) Letter re elevator entrance finishes - sent over 2/28/51.

2) Tyler Sheet #1 (L-745) - Cab details - sent over 5/9/51.

Airmatic Systems Co.

None

120-5-18-9

Sent Hopper-Rumpfeltin Hammegan 5/18 JST

OREGON 9-3950

Lillian

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 15, 1951

Gen Files

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly and North Parking Space Elevators

Dear Sir:

We are forwarding to you herewith six (6) prints of Otis Elevator Co. drawing ZD-11650-1, Motor Generator Starting Panel.

We quote from Otis' letter:

"These fixtures should be located at the 1st Floor (41' level). We would suggest that they be located beneath the hall button fixture."

Kindly return three (3) prints of the above mentioned General Assembly drawing with your comments and/or approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese PLB
C. E. Reese
Project Engineer

CER:PLB:tw

MAY 16 1951 Headquarters Planning

RECEIVED 16 1951 United Nations Headquarters W.K. Harrison - Director of Planning

ISSUANCE OF DRAWINGS

OFFICE COPY

Jun 4 '51

Jerome Cleaver
T.V.A.

Messenger

3 20-M5-1 Otto Winter & Company

Water Generator Heavy Panel

(Approved as noted Revised 11/51 P.B.)

RECEIVED
JUN 4 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 15, 1951

To Gen Files 5/15 SJB

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print each of the following Miscellaneous Iron shop drawings, as approved for field distribution:

	(HGP-34-1	rev.	4/11/51	Studio Windows & Framing - 1st bsmt.
	(34-2	"	"	Glass frames in Studios #5 to 9-1st bsmt.
SET	(34-3	"	"	F.S.Det.Glass Sash " #5 to 9- "
	(34-4	"	5/1/51	Glass Frames in Studios #3 & 4 - "

(General Bronze & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C.E. Reese
Project Engineer

CER/MH/eas

RECEIVED
MAY 15 1951
United Nations Headquarters
JAMES A. DAWSON
Co-ordinator of Construction

RECEIVED
MAY 15 1951
United Nations Headquarters
W. K. Harrison-Director of Planning

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

May 15, 1951

Mr. James A. Dawson
Co-Ordinator of C nstruction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print each of the following Miscellaneous Iron shop drawings, as approved for field distribution:

	(HGP-34-1	rev.	4/11/51	Studio Windows & Framing - 1st bsmt.
	(34-2	"	"	Glass frames in Studios #5 to 9-1st bsmt.
SET	(34-3	"	"	F.S.Det.Glass Sash " #5 to 9- "
	(34-4	"	5/1/51	Glass Frames in Studios #3 & 4 - "

(General Bronze & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C.E. Reese
Project Engineer

CER/MH/eas

RECEIVED
MAY 15 1951
United Nations Headquarters
W. K. Harrison-Director of Planning

-9-

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

May 15, 1951

Mr. James A. Dawson
Co-Ordinator of C nstruction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract NO 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print each of the following Miscellaneous Iron shop drawings, as approved for field distribution:

	(HGP-34-1	rev. 4/11/51		Studio Windows & Framing - 1st bsmt.
	(34-2	"	"	Glass frames in Studios #5 to 9-1st bsmt.
SET	(34-3	"	"	F.S.Det.Glass Sash " #5 to 9- "
	(34-4	"	5/1/51	Glass Frames in Studios #3 & 4 - "

(General Bronze & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C.E. Reese
Project Engineer

CER/MH/eas

RECEIVED
MAY 15 1951
United Nations Headquarters
W. K. Harrison-Director of Planning

-9-

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

May 15, 1951

Mr. James A. Dawson
Co-Ordinator of C nstruction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract NY 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print each of the following Miscellaneous Iron shop drawings, as approved for field distribution:

	(HGP-34-1	rev. 4/11/51		Studio Windows & Framing - 1st bsmt.
	(34-2	"	"	Glass frames in Studios #5 to 9-1st bsmt.
SET	(34-3	"	"	F.C.Det.Glass Sash " #5 to 9- "
	(34-4	"	5/1/51	Glass Frames in Studios #3 & 4 - "

(General Bronze & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C.E. Reese
Project Engineer

CER/MH/eas

RECEIVED
MAY 15 1951
United Nations Headquarters
JAMES A. DAWSON
Co-ordinator of Construction

120-5-18-7

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Copy Files 5/15 JDS

May 15, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HGP-23-1	rev. 4/25/51	Steel Gutter & Brackets for Canopy #1

(General Bronze & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C.E. Reese
Project Engineer

CER/MH/eas

RECEIVED
MAY 15 1951
United Nations Headquarters
W. K. Harrison-Director of Planning

RECEIVED
MAY 15 1951
United Nations Headquarters
JAMES A. DAWSON
Co-Ordinator of Construction

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

May 15, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HGP-23-1 rev. 4/25/51 Steel Gutter & Brackets for Canopy #1

(General Bronze & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C.E. Reese
Project Engineer

CER/MH/eas

RECEIVED
MAY 15 1951
United Nations Headquarters
W. K. Harrison-Director of Planning

-9-

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

May 15, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract NQ 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HGP-23-1	rev. 4/25/51	Steel Gutter & Brackets for Canopy #1

(General Bronze & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C.E. Reese
Project Engineer

CER/MH/eas

RECEIVED
MAY 15 1951
United Nations Headquarters
W. K. Harrison-Director of Planning

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

May 15, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HGP-23-1 rev. 4/25/51 Steel Gutter & Brackets for Canopy #1

(General Bronze & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C.E. Reese
Project Engineer

CER/MH/ess

RECEIVED
MAY 15 1951
United Nations Headquarters
U.N. Harrison-Director of Planning

120-5-18-9

15 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82
Telephone Booths
Notification of Change No. 36

Gentlemen:

Please refer to your letter of 13 April 1951 concerning the additional cost of the stock telephone booths to be supplied by Sherron Metallic Corporation, the cost of which is included in Notification of Change No. 36.

In the last paragraph of your letter you request our advice as to whether this new price of THREE HUNDRED TWENTY-FIVE DOLLARS AND FIFTY CENTS ($325.50) instead of the old TWO HUNDRED SIXTY-SIX DOLLAR ($266) price will be acceptable. Please be advised that we will accept this $325.50 price.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JJHe:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
McLeod

120-5-18-9

15 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: HQ 1/82 Contract - General Assembly
and Northerly Portion of the
Parking Garage
Elevator Entrance Finish

Gentlemen:

Reference is made to your letter of 28 February 1951 requesting information as to the finish baked enamel color to be provided for the General Assembly Elevator Entrances.

As noted in our letter to you of the 11th instant concerning the finishing of Hollow Metal Work in connection with and/or adjacent to the subject Elevator Entrances, we wish all of this particular exposed metal work, both that furnished by The W. S. Tyler Company and the Atlantic Metal Products Company to have baked enamel finish in white color. The actual color to be employed is our Meeting Hall White No. 10, three (3) samples of which are here transmitted.

It is our thought that Tyler should prepare sufficient samples of this finish so that when the finish is finally accepted and approved several could be provided as examples for Atlantic Metal Products in order that, through the use of the same enamels, a perfect match in color and texture may be obtained for the connected work. We trust you will find this proposal acceptable.

Kindly submit actual samples of baked enamel finish on metal in the White No. 10 color for our consideration.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

HBW:ear

cc: Bohanon Harris
Nelson Hopper
Weigel Zunser Rumpeltin
Healy VanName Hannegan S & H - 2

120-5-18

Good

15 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82
Heating, Ventilating and
Air Conditioning

Gentlemen:

Please be advised of the following changes:

1. In Studio No. 3, Space 1B95: two (2) bottom registers on the south wall 24" x 6" in lieu of two (2) 18" x 8" registers.

2. In Studio No. 4, Space 1B93: two (2) bottom registers 18" x 8" on the south wall to be replaced with one (1) 48" x 6" bottom register.

We have been advised by our Consulting Engineers that the cost of one item will balance the other and there should be no change to the Contract Price. Proceed with the installation of the above items and notify us if you disagree with the above statement.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JJHe:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris Hopper Zunser VanName Hannegan
Rumpeltin Syska & Hennessy - 2

120-5-18-9

15 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract No. 1/82
Steel and Concrete

Gentlemen:

On 15 May 1951 we forwarded you twenty-five (25) copies of Drawing GA-NS-221, Revision No. 2, dated 14 May 1951.

This drawing contains instructions as to how to proceed with the steel erection. Proceed with the work shown thereon with the understanding that there will be no change to the Contract Price.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JJHe:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer

-9-

FILE

OREGON 9-3950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - CHANGE NO. 163 - Deletion of Nickel Plating on Soss Invisible Hinges

Reference - Verbal Instructions of Mr. J.J. Healy on May 9, 1951

Dear Mr. Dawson:

The approved Hardware Schedule for the General Assembly calls for Soss Hinges in the following locations:

Item	No.	41 -	Door	1B64 -	1-1/2 pr.	Soss	Hinges	No. 218-	Dull Nickel
"	"	54 -	"	1B132 -	1-1/2 pr.	"	"	" -	"
"	"	75 -	"	1B153 -	3 "	"	"	"	"
"	"	78 -	"	1B154 -	1-1/2 "	"	"	220 -	"
"	"	167 -	"	1B28 -	1-1/2 "	"	"	218 -	"
"	"	244 -	"	1B165 -	3 "	"	"	218 -	"

Because of the Government Limitations Order No. M-12, dated January 15, 1951, however, the use of nickel on these items was prohibited and the hinges were delivered, in brass finish, without the plating.

On May 9, 1951, Mr. Healy advised us that the unplated hinges would be acceptable to you.

Our Estimates for this Change will include the credit for the deletion of the nickel plating on the above hardware items.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of thic Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
Project Manager

MJG/PDV/eas

-9-

FILE

OREGON 9-3950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - CHANGE NO. 162 - Temporary Storage Areas

Reference (a) Instruction to Superintendent #7080
(b) Mr. James A. Dawson's letter of 2 May 1951 to FTWS, Inc.

Dear Mr. Dawson:

On March 1, 1951 we advised you of the requirements by the mechanical subcontractors for storage space for their materials in the 2nd and 3rd basements of the North Parking Garage.

On March 22, 1951 your Mr. F.M. Egan approved the erection of a wire enclosed crib in the 3rd basement between Cols. 18 and 20 and L and K for use of Eugene Duklauer, Inc., and in the 2nd basement between Cols. 18 and 28 for use of Fischbach & Moore Co. - Reference (a).

On May 4, 1951 we received instructions from you, Reference (b) to construct additional storage space in the 2nd basement for storage of furniture and equipment. These instructions read as follows:

"Please construct on the 2nd basement, North Parking, a partition lined one side with Homasote board of 2x4 studs and one doorway 5'x7' at the following location:

From Column Line 17 at east side of Stair No. 4 north to the south side of elevator shaft; then east to Column Line N; then south to Column Line 17.

The batten door will be erected just shouth of Column 22 on K line, all as marked on Mr. McKee's plan by Mr. Walter Hopper of this office.

This work is to be done under DC, but to be noted that it is for the furniture and equipment for the Meeting Halls and General Assembly Buildings."

Continued . . . . . .

Although you have instructed us to perform this work under Direct Cost, General Conditions, this additional expensiture will increase our guaranteed maximum cost price. Our estimate for this Change No. 162 will show the amount of this increase.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/PDV/eas

FILE

-90

OREGON 9-3950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - CHANGE NO. 161 - Change in Dor-O-Matic Dress Plates

Reference (a) FTWS, Inc. letter (Reese) to U.N. dated 4/25/51
(b) Mr. James . Dawson's letter of 30 April 1951 to FTWS, Inc.

Dear Mr. Dawson:

As a correction on General Bronze Corp. shop drawing GB-A-13, you called for special dress plates on Dor-O-Matic floor hinges, which are 3-3/32" from the center line of the pivot, instead of the standard 2-3/4". The items involved are items No. 545 and 546 on Lockwood Hardware Mfg. Co.'s approved Schedule.

On April 25, 1951 we advised you that these special dress plates could not be made in the Logan Engineering Co.'s Plant, but would have to be made locally, by hand - Reference (a).

On May 1, 1951 we received your reply, Reference (b), which reads as follows:

> "We will not accept the standard dress plate since it would finish approximately 3/8" away from the vertical metal base and would have to be filled in with a mortar joint. We shall require the floor plate to be fabricated and installed as shown on General Bronze's shop drawing No. GB-A-13, therefore, you are to proceed with the special plate for Items 545 and 546."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the enture job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
Project Manager

MJG/PDV/eas

-9

OREGON 9-3950

FILE

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - CHANGE NO. 159 - Relocation of 1" Hot Water Return Lines

Reference (a) FTWS, Inc. letter (Reese) to U.N. dated May 4, 1951

Dear Mr. Dawson:

On May 4, 1951 we sent you the above referenced letter which confirmed your verbal authority to proceed with the relocation of the 1" Hot Water Return Line shown on Dwg. GA-P-2, hich runs through corridor 1B92, Fan Room 92, and Public Lobby 1B130, from the 1st basement of the General Assembly to the 2nd basement of the North Parking Space. Rerouting of this line was made necessary because of space limitations in the hung ceiling along the original route of the line.

Your Mr. J.J. Hannegan verbally authorized us to proceed with this change on a Time and Material basis, with daily time vouchers, to be signed by your representatives.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
Project Manager

MJG/PDV/eas

-9-

FILE

OREGON 9-3950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17. May 14, 1951

Mr. James A. Dawson
Co-Ordinatorof Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N,Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - CHANGE NO. 158 - Miscellaneous Structural Revisions

Revisions	(a)	U.N. Dwg.	GA-S-20C,	rev. No. 6,	dated	4/25/51
	(b)	" "	GA-S-59C,	" " 2,	"	4/23/51
	(c)	" "	GA-WS-187B	-	"	"
	(d)	" "	GA-PS-CS-17	-	"	4/25/51
	(e)	" "	GA-S-44	-	"	4/15/51
	(f)	" "	GA-S-47	-	"	"
	(g)	Mr. James A. Dawson's letter 2 May 1951 to FTWS, Inc.				

Dear Mr. Dawson:

On April 25, 1951 we received copies of Reference (c), on April 26, 1951 copies of Rederence (d), on April 30, 1951 copies of References (e) and (f) and on May 1, 1951 copies of References (a) and (b).

On May 3, 1951 we received your transmittal letter, Reference (g), which reads as follows:

> "Drawings GA-S-20C and 59C - These are amplification drawings and there will be no change to the Contract Price. Proceed with the installation of the work shown thereon.
>
> Drawings GA-PS-CS-17 and GA-WS-187B - Proceed with the work shown thereon and submit for our consideration prices which affect the Contract Price.
>
> Drawings GA-S-44 and 47 - Proceed with the work indicated thereon. There will be no change to the Contract Price since these drawings incorporate [illegible] sheets previously issued to you."

Under the authority and requirements ofthe contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quicklyas possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,
FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
Project Manager

MJG/PDV/eas

FILE

-9-

OREGON 9-3950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New Yorkm N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -
CHANGE NO. 152 - December 13, 1950 Structural Revisions

Reference (a) FTWS, Inc. Notofication of Change No. 41, dated April 13, 1951
(b) Mr. James A. Dawson's letter of 19 April 1951 to FTWS, Inc
(c) List of Drawings tabulated in Attachment

Dear Mr. Dawson:

On April 13, 1951 we sent you our Notification of Change No. 31, Reference (a), which gave an approximation of the cost involved in the December 13, 1950 structural revisions.

On April 23, 1951 we received your letter of approval, Reference (b), which reads as follows:

> "This approval is given to you to proceed with the work required by modification of the references concerning the added small amounts of reinforcing steel in several sections; Section 11D - add 6" curb and 8" brick wall; and numerous dimensional changes."

The drawingsinvolved in this Change are listed on Reference (c).

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Chanfe will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
Project Manager

MJG/PDV/eas

LIST OF DRAWINGS

INCLUDED IN GENERAL ASSEMBLY CHANGE NO. 152

DECEMBER 13, 1950 STRUCTURAL REVISIONS

Drawing No.	Date
GA-WS-178C	Nov. 30, 1950
GA-PC-S-33	Dec. 6, 1950
GA-PS-S-12	"
GA-WS-165C	Nov. 30, 1950
GA-WS-173C	Dec. 7, 1950
GA-WS-166C	Nov. 30, 1950
GA-WS-164C	Nov. 30, 1950
GA-WS-174C	"
GA-WS-175C	"
GA-CS-B-2A	Dec. 6, 1950
GA-CS-B-2B	Dec. 6, 1950
GA-WS-182C	Dec. 13, 1950
GA-WS-183C	Dec. 7, 1950
GA-PS-S-10	Dec. 6, 1950
GA-PS-S-11	"

-9-

OREGON 9-3950

Gen. Files

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations, N.Y.

Re: Contract HQ 1/82 - General Assembly & North Parking Garage
CHANGE NO. 1½A - Adjustment of Hollow Metal Subcontract

References: (a) United Nations Comments, dated 20 April 1950, on Contractor's Addenda of February 15, 1950.
(b) Analysis of Bids and Recommendation for Award of Subcontract for Hollow Metal Doors, Frames and Trim, dated July 28, 1950 and approved August 9, 1950.
(c) Analysis of Bids and Recommendation for Award of Subcontract for Ornamental and Miscellaneous Metal, dated August 3, 1950 and approved August 23, 1950.

Dear Mr. Dawson:

This Change is supplemental to our Change No. 1½, dated November 30, 1950. It also corrects the title of Change No. 1½ to that shown above for Change No. 1½A.

This Change, together with Change No. 1½, is intended to adjust Atlantic Metal Products, Inc. subcontract to omit certain work which they included in their contract and should not have, and to include certain other work which they should have included in their contract but did not. The work which they included and should not have is described in Change No. 1½. The work which they did not include but should have is as described below:

Under Sections 11 and 12 of UN Comments, dated 20 April 1950, on Contractor's Addenda of February 15, 1950, Item No. 10 reads as follows:

"Change all doors, trim, facings and over panels" (at elevators) "included in this contract in stainless steel to hollow metal with baked-on finish - color to be selected" etc.....

This Comment deleted these items from the Ornamental Metal contract and put them in the work included under Section 14 - Metal Doors, Frames and Trim. However, there was no corresponding Comment listed under Section 14. As a result, Atlantic Metal Products, Inc. failed to include any money in their bid for these items.

Normally, in a lump sum subcontract, these errors of inclusion and omission would have to be worked out by the subcontractor to his best advantage. In our Change No. 1½ we stated that Atlantic Metal Products, Inc. had included in their bid the cost of the complete glass and metal screens whereas

Continued.....

Re: Change No. 1½A - General Assembly

they should have included only the doors for the screens. They offered us a credit for the amount they had erroneously included for the screens (less doors).

Subsequently, they discovered that they had not included the cost of the elevator lobby trim, facing and over panels. They are still willing to give the credit on the glass and metal screens provided they are paid for the elevator trim, facings and panels which they inadvertently omitted.

We are preparing an estimate covering Changes Nos. 1½ and 1½A, in which we will give you the appropriate net adjustment for these two items.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG:CER*cab

Extra

-9-

OREGON 9-3950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations, N.Y.

Re: Contract HQ 1/82 - General Assembly & North Parking Garage
CHANGE NO. 1½A - Adjustment of Hollow Metal Subcontract

References: (a) United Nations Comments, dated 20 April 1950, on Contractor's Addenda of February 15, 1950.
(b) Analysis of Bids and Recommendation for Award of Subcontract for Hollow Metal Doors, Frames and Trim, dated July 28, 1950 and approved August 9, 1950.
(c) Analysis of Bids and Recommendation for Award of Subcontract for Ornamental and Miscellaneous Metal, dated August 3, 1950 and approved August 23, 1950.

Dear Mr. Dawson:

This Change is supplemental to our Change No. 1½, dated November 30, 1950. It also corrects the title of Change No. 1½ to that shown above for Change No. 1½A.

This Change, together with Change No. 1½, is intended to adjust Atlantic Metal Products, Inc. subcontract to omit certain work which they included in their contract and should not have, and to include certain other work which they should have included in their contract but did not. The work which they included and should not have is described in Change No. 1½. The work which they did not include but should have is as described below:

Under Sections 11 and 12 of UN Comments, dated 20 April 1950, on Contractor's Addenda of February 15, 1950, Item No. 10 reads as follows:

"Change all doors, trim, facings and over panels" (at elevators) "included in this contract in stainless steel to hollow metal with baked-on finish - color to be selected" etc.....

This Comment deleted these items from the Ornamental Metal contract and put them in the work included under Section 14 - Metal Doors, Frames and Trim. However, there was no corresponding Comment listed under Section 14. As a result, Atlantic Metal Products, Inc. failed to include any money in their bid for these items.

Normally, in a lump sum subcontract, these errors of inclusion and omission would have to be worked out by the subcontractor to his best advantage. In our Change No. 1½ we stated that Atlantic Metal Products, Inc. had included in their bid the cost of the complete glass and metal screens whereas

Continued.....

Re: Change No. 1½A - General Assembly

they should have included only the doors for the screens. They offered us a credit for the amount they had erroneously included for the screens (less doors).

Subsequently, they discovered that they had not included the cost of the elevator lobby trim, facing and over panels. They are still willing to give the credit on the glass and metal screens provided they are paid for the elevator trim, facings and panels which they inadvertently omitted.

We are preparing an estimate covering Changes Nos. 1½ and 1½A, in which we will give you the appropriate net adjustment for these two items.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG:CER*cab

OREGON 9-3950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

May 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations, N.Y.

Re: Contract HQ 1/82 - General Assembly & North Parking Garage
ESTIMATE FOR CHANGES NOS. 1½ and 1½A - Adjustment of Hollow Metal Subcontract

Reference: UN Comments on Contractor's Addenda, dated April 20, 1950.

Dear Mr. Dawson:

Our Change No. 1½ explained that, due to a misinterpretation of the contract requirements, Atlantic Metal Products, Inc. had included in their bid the cost of furnishing and installing the metal and glass screens in the General Assembly instead of providing and installing only the Hollow Metal Doors in the Screens as required by Item 4 under Section 14 of the United Nations Comments on Contractor's Addenda of February 15, 1950.

Our Change No. 1½A informed you that Atlantic Metal Products had inadvertently failed to include in their bid any money for furnishing and installing the elevator trim, facings and over panels required by Item No. 10 under Sections 11 and 12 of the United Nations Comments on Contractor's Addenda dated February 15, 1950.

In order to adjust these discrepancies, we hereby offer you a net credit in the amount of $1,950.00, which was arrived at as follows:

1. Credit for omitting the metal and glass screens, retaining the Hollow Metal doors in the screens $12,300.00

2. Furnishing and installing the elevator trim, facings and over panels in Hollow Metal with baked-on finish ..ADD 10,350.00

NET CREDIT .... $ 1,950.00

Atlantic Metal Products, Inc. offers this credit as a lump sum adjustment to be accepted in toto.

We hereby request your approval of this Estimate and your authorization for writing a Change Order Deduction in the amount of $1,950.00

Continued.....

Re: Estimate for Changes Nos. $1\frac{1}{2}$ & $1\frac{1}{2}A$ - General Assembly

to Atlantic Metal Products, Inc. to cover the above items. The issuance of this Change Order will not increase or decrease our total guaranteed maximum cost price.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
Project Manager

MJG:CER*eab

Sent Hopper Rumfelt Hannegan 5/15 Sent

120-5-18-92

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 14, 1951

To Gen Files

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Heating, Ventilating & Air Conditioning

Dear Sir:

We are forwarding to you herewith six (6) prints each of the following Vibration Eliminator Co. drawings:

1) No. 28286 - 1 - For Nash Cond. Pump

2) No. 28286 - 2 - For Nash Cond. Pump

Kindly return three (3) copies of each of the above General Assembly drawings with your comments and/or approval as soon as possible.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese PLB
C. E. Reese
Project Engineer

CER:PLB:tw

MAY 15 1951
Headquarters Planning

ISSUANCE OF DRAWINGS

OFFICE COPY

14 May 1951

25 May 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by Kerby Saunders (Vibration Elim. Dwgs.)

3	28286-1	4 May'51	For Nash Cond. Pump
3	28286-2	1 May'51	" " " "

(APPROVED 24 May 1951 P.B.)

NOTE: FROM SYSKA & HENNESSY

"These drawings are approved."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

RECEIVED
MAY 25 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

S V Tyler

Hopper
Healy

OREGON 9-3950

Mr. Weigel

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 14, 1951

Tyler
To Gen. File

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Granite

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Granite shop drawing, submitted by Joseph Weiss Company, Inc.:

3 rev. 5/10/51 Granite Details - North & South Wall

Will you please return two (2) prints of the above drawing, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

RECEIVED
MAY 14 1951
United Nations Headquarters
W.K. Harrison - Director of Planning

MAY 14 1951
Headquarters Planning Office

ISSUANCE OF DRAWINGS

OFFICE COPY

14 May 1951

28 May 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Jos. Weiss

2	3	20Feb'51	Granite Details - North & South Wall
			(APPROVED 28 May 1951 P.B.)

RECEIVED
MAY 28 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

J V Tyler

120-5-18-9

14 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82
Electrical Work

Gentlemen:

On 11 May 1951 we forwarded you twenty-one (21) copies of Part V, Mechanical Trades Specifications, Section D, Special Electrical Fixtures, dated 15 May 1951. The reason these Specifications have been dated 15 May is that we shall send you drawings to complement the Specifications which will bear a later date than 11 May 1951.

When you shall have received these drawings, proceed with the work indicated thereon and with the work contained in the Specifications, and in submitting your cost estimate for all of the electrical fixtures, include the items contained in both the drawings and Specifications.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JAHe:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer
Harnegan Seelman S & H - 2

120.5.18.9

14 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract NQ 1/82
Concrete

Gentlemen:

On 14 May 1951 we forwarded you twenty-five (25) copies of drawings GA-MS-187C, Revision No. 1 dated 11 May 1951; GA-MS-74C, Revision No. 6 dated 24 April 1951; GA-MS-78C, Revision No. 5 dated 24 April 1951; and GA-CS-D9, dated 11 May 1951.

These drawings are amplification drawings and should cause no change to Contract Price. Therefore, you are to proceed with the installation of the work indicated thereon.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JdHe:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer

FILE

-9-

OREGON 9-3950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -
CHANGE NO. 151 - December 20, 1950 Architectural Revisions (Revision #9)

Reference (a) FTWS, Inc. Notofication of Change #31, dated March 26, 1951
(b) Mr. James A. Dawson's letter 17 April 1951 to FTWS, Inc.
(c) List of drawings tabulated on the attachment

Dear Mr. Dawson:

On March 26, 1951 we sent you our Notification of Change #31, Reference (a), in which we indicated the approximate cost of the revisions shown on the drawings included in your Architectural Revision #9.

On April 20, 1951 we received your letter of approval, Reference (b), which reads as follows:

> "This approval is given for you to proceed with the work required by the modification of the references to the December 20, 1950 revisions."

The drawings included in this Change are tabulated on Reference (c).

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
Project Manager

MJG/PDV/eas

LIST OF DRAWINGS & BULLETIN

INCLUDED IN GENERAL ASSEMBLY
CHANGE NO. 151

Dwg. No.	Title	Rev. No.	Date
RA-108	Stair No. 37 & Ext. So. Balcony	9	12/20/50
A-119	Details - Conf. Room No. 4	"	"
A-123	Plans, Sect. & Elev. Radio Studios	"	"
A-125	Elevations of Lobbies	"	"
RA-129	GM Interior Screens	"	"
A-137	Door Details	"	"
A-138	"	"	"
A-148	Detail of Dome	"	"
RA-170	Ceiling Plan - Mst bsmt.	"	"
RA-171	Ceilings of Studios, Comm. Rms. & Test Rm.		
-	Bulletin of Changes for Revision #9	-	"

-9-

OREGON 9-3950

file

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations 17, New York

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING GARAGE
ESTIMATE FOR CHANGE NO. 130
"Deletion of White Metal Thread Nosing"

References: a) United Nations Letter (Dawson) to FTWS dated 3/26/51
b) FTWS Letter (Grogan) to United Nations dated 4/3/51
as compared with:
c) Contract Documents

Dear Sir:

Please be advised that there will be no change in our total guaranteed maximum cost price for our Contract HQ 1/82 due to the revisions required by references "a" and "b" as compared with reference "c" above.

Will you kindly acknowledge receipt of and acceptance of this estimate.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG:CER:amc

FILE

OREGON 9-3950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -
CHANGE NO. 69-C - Change in Stock Lighting Fixture Specifications

Reference (a) U.N. Dwg. GA-95S, rev. #1 - 4/25/51 - Stock fixture Schedule - 2nd basement
(b) U.N. Dwg. GA-96S, rev. #1 - 4/25/51 - Stock fixture Schedule - 1st basement #1
(c) U.N. Dwg. GA-98S rev. #1 - 4/25/51 - Stock fixture Schedule - 1st basement #3
(d) U.N. Dwg. GA-99S, rev. #1 - 4/25/51 - Stock fixture Schedule - 1st basement #4
(e) U.N. Dwg. GA-100S, rev. #1 - 4/25/51 - Stock fixture Schedule - 1st basement #5
(f) U.N. Dwg. GA-101S, rev. #1 - 4/25/51 - Stock fixture Schedule - 1st basement #5
(g) Mr. James A. Dawson's letter 26 April 1951 to FTWS, Inc.

Dear Mr. Dawson:

This Change is supplemental to our Change No. 69, dated December 27, 1950, Change No. 69A, dated January 24, 1951 and Change No. 69B, dated February 2, 1951.

On April 27, 1951 we received prints of References (a-f) inclusive and also your letter of transmittal, Reference (g), which reads in part as follows:

> "Proceed with these fixtures after chacking against all drawings whether architectural and/or mechanical, and in the submitting your estimate of the fixtures, include the items listed on these Schedules"

We will take these revised schedules of stock fixtures into account in preparing our estimate for Change No. 69.

Continued . . . . . .

May 11, 1951

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/PDV/eas

-9-

OREGON 9-3950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

May 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations 17, New York

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING SPACE
ESTIMATE FOR CHANGE NO. 54
"Nov. 17, 1950 Structural Revisions"

References:
a) United Nations Dwg. GA-PS-CS/11, Issued 11/16/50
b) " " " GA-S-25, Rev. #1, dated 11/14/50
c) " " " GA-S-27, " " " "
d) " " " GA-S-31, dated 11/14/50
e) " " " GA-S-32, Rev. #1, dated 11/14/50
f) " " " GA-S-37, " " " "
g) " " " GA-S-38, " " " "
h) " " " GA-S-41, dated 11/14/50
i) FTWS Letter (Grogan) to United Nations dated 9/28/50

Dear Sir:

Please be advised that there will be no change in our total guaranteed maximum cost price for our Contract HQ 1/82 due to revisions in the structural drawings in references "a" through "h" or by our Change No. 54 which is reference "i" above.

On April 12, 1951 Mr. J. J. Healy advised us that details of fireproof plaster would be similar to U. N. Drawing MH-CS-170, revised 1/23/51 instead of details on GA-WS-117 as shown on GA-S31 dated 11/14/50. This information removes the necessity of a 2 coat metal lath and plaster operation on the soffits of the beams and the girders. There is, therefore, no additional cost for furring and lathing and fireproof plaster in this estimate.

Will you kindly acknowledge receipt of and acceptance of this estimate.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG:CER:amc

Hopper
Healy

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Tyler
To Ken Fick

May 11, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Glass and Glazing

Dear Mr. Dawson:

We are sending you herewith, four (4) prints of the following Glass and Glazing shop drawing submitted by Morris Levin & Sons, Inc.:

#1	Rev. 5/9/51	Framed Mirror Details and Framless Mirror Schedule

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:tw

MAY 11 1951
Headquarters Planning Office

RECEIVED
MAY 11 1951
United Nations Headquarters
W. K. Harrison - Director of Planning

ISSUANCE OF DRAWINGS

OFFICE COPY

11 May 1951

28 May 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Morris Levin

2	1	13Mar'51	Framed Mirror Details and Frameless Mirror Schedule
			(APPROVED AS NOTED 25 May 1951 R.E.N. & P.B.RESUBMIT

RECEIVED
MAY 28 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

J V Tyler

Harper Healey

120-370-12

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

May 11, 1951

To Gen. File

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Ornamental Metal shop drawing submitted by General Bronze Corp. and C. E. Halback & Co.:

#GBA-7 Rev. 5/8/51 9 Alum. Doorways #144 to 150, 153, 154

Although this drawing was previously approved by you on February 15, 1951, Section #1 has been revised at your request.

The General Bronze Corp. have advised us that these doorways are now being fabricated in accordance with this, the latest revision of drawing #GBA-7.

Will you please return two (2) prints each of the above drawing marked with your approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:tw

cc: General Bronze Corp.

RECEIVED
MAY 11 1951
United Nations Headquarters
W. K. Harrison-Director of Planning

MAY 11 1951
Headquarters Planning

ISSUANCE OF DRAWINGS

OFFICE COPY

11 May 1951

25 May 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	GBA-7	18Dec'50	9 Alum. Doorways #144 to 150, 153, 154
			(APPROVED 22 May 1951 P.B.)

RECEIVED
MAY 25 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

120-5-18-9

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

11 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York

RE: CHANGE ORDER NO. 139
Contract HQ 1/82 - General Assembly & North Parking Space - Stainless Steel Hardware Parts and Chrome Plated Fittings in Lieu of Steel Hardware Parts and Baked Enamel Fittings on Metal Toilet Partitions

Gentlemen:

This will acknowledge receipt of your letter dated 30 April 1951 in which you advise us that this Change No. 139 will not be used.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JZ:mj

120-5-18-92

11 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: HQ 1/82 Contract - General Assembly
and Northerly Portion of the
Parking Garage - Hollow Metal Doors,
Frames & Trim - Finish Colors

Gentlemen:

Reference is made to your letter of the 4th instant wherewith you transmitted for our comments and/or approval, samples in quadruplet of baked enamel finish in two (2) different colors which you propose to provide on the transoms and side panels at the fronts of General Assembly Elevators Nos. 1, 2, 3, 4, 5, and 6 as well as for finish on the adjacent Hollow Metal Swing Doors and Trim, the darker for the doors and the lighter for the remainder of the noted work.

Please be advised that baked enamel finish of colors as depicted by the samples submitted is not approved for any of the hollow metal work directly connected to the entrances of Elevators Nos. 1, 2, 3, 4, 5, and 6 nor for hollow metal swing doors and trim adjoining or in close proximity in the walls circumscribing the elevator lobbies. Instead, we request that you provide for all of this work, a baked enamel finish in color to match our Meeting Halls White No. 10, sample chips of which color you have in your files. If additional chips are required please advise.

We are also requesting in a separate letter that the baked enamel portions of the elevator entrances to be furnished by Tyler be likewise finished in this White No. 10 color. It is our desire that a sufficient number of White No. 10 finish samples be obtained from the Tyler Company so that some may be made available to Atlantic Metal Products, Inc. for matching. It is our thought that if the two companies use the same make and formulation of enamel for this particular work, an exact match in finishes would result.

The information contained herein is a slight modification of that confirmed in our letter to you of 7 March 1951, subject Hollow Metal Doors, Frames and Trim. However, your Mr. Phillip F. V. S. Del Vecchio assured our Mr. H. Bourke Weigel this morning that Atlantic has not as yet undertaken the finishing of the items in question and therefore no hardship will result.

Returned herewith, unmarked, are all of the samples submitted. When available, kindly submit samples of the baked enamel finish in White No. 10 color.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

HEW:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer
McSpedon

120-5-18-9

11 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: HQ 1/82 Contract - General
Assembly and Northerly Portion
of the Parking Garage
Change No. 115 -
Resilient Floor Covering

Gentlemen:

In confirmation of oral advice given your Mr. P. Del Vecchio yesterday, please know that we wish to delete Page No. 5 of the General Assembly Asphalt Tile List dated 1 March 1951 and forwarded to you with our letter of the 6th of that month.

As Mr. Del Vecchio informed us that the full amount of tile has not as yet been run the deletion can be readily made.

In your comparison under Change No. 115 of the entire current Asphalt Tile List with the requirements set forth in the Contract Finish Schedule, kindly take this deletion into consideration.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

HBW:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName

120-5-18-9

11 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82
Glass and Glazing

Gentlemen:

Please refer to your letter of 13 March 1951 wherein you state that you have been advised by Mr. T. G. O'Leary of the Corning Glass Works that the United Nations Headquarters Planning Office has requested a sample panel of approximately thirty (30) lights of photosensitive glass to be installed during the month of August for their inspection. You request that the mural design be given to you as soon as possible for shipment to Corning so that this partial shipment could be made.

With reference to this mural design, please be advised that no design as yet has been established and we cannot at this time supply you with the information, but as promptly as possible we shall inform you just what procedure to follow.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JJHe:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName

120-5-18-90

cc: Harrison
Zunser
McLeod
Hopper
Healy
Van Name

10 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - Notification of Change No. 47 (Change Order No. 128) Adjustment of Cost of Finish Hardware

Gentlemen:

Attached hereto is one copy of Notification of Change No. 47 (Change Order No. 128) approved by James A. Dawson for the United Nations.

This approval is given for you to proceed with the work required by the modification with reference to the adjustment of cost of finish hardware.

It is understood that this approval does not include the cost of this change as indicated in the Notification of Change No. 47, which is solely an approximation. It is understood, also, that the actual price adjustment will be made as required by the terms of the contract.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JZ:ml

120-5-18-9

cc: Harrison
McLeod
Zunser
Healy
Hopper
Van Name

10 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - Notification of Change No. 44 (R.P. No. 27)- Added Baked Enamel Hollow Metal Doors to Spaces 230 and 231

Gentlemen:

Attached hereto is one copy of Notification of Change No. 44 (R. P. No. 27) which is to be abandoned, as indicated by the signature of James A. Dawson to the statement "The above change will not be made and the work is to proceed in accordance with the existing contract requirements."

We shall issue a new detail shortly on which a new estimate of cost will be requested.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JZ:ml

120-5-18-9

cc: Harrison
McLeod
Zunser
Healy
Hopper
Van Name

10 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - Notification of Change No. 35 (Revised) (R. P. No. 24-Revised) - Add One Tempered Glass Eye. Add 8 Openings in Roof Over South Porch With Side Walls of 16" Gauge Steel Painted. Estimate is Based on 3/8" Tempered Glass Eye 5'-0" Diameter Which is the Largest Diameter Manufactured

Gentlemen:

Attached hereto is one copy of Notification of Change No. 35 (Revised) (R. P. No. 24-Revised), which is to be abandoned, as indicated by the signature of James A. Dawson to the statement "The above change will not be made and the work is to proceed in accordance with the existing contract requirements."

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JZ:ml

120-3-18-9

cc: Harrison
McLeod
Zunser
Healy
Hopper
Van Name

10 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - Notification of Change No. 35 (R. P. No. 24) - Add One Tempered Glass Eye. Add 8 Openings in Roof Over South Porch With Side Walls of Aluminum Lining Figured a Satin Finish, Not Alumilited. Estimate is Based on 3/8" Tempered Glass Eye 5'-0" Diameter Which is the Largest Diameter Manufactured

Gentlemen:

Attached hereto is one copy of Notification of Change No. 35 (R. P. No. 24) which is to be abandoned, as indicated by the signature of James A. Dawson to the statement "The above change will not be made and the work is to proceed in accordance with the existing contract requirements."

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JZ:ml

120-5-18-9

cc: S. & H. (2)
~~Harrison~~
~~McLeod~~
Zunser
~~Van Name~~
Hopper
~~Healy~~
Seelman
Rumpeltin
Hannegan

10 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York

Attention: Mr. C. E. Reese, Project Engineer
Re: Contract HQ 1/82 - General Assembly and Parking Space, North Half. (Lists of Material and Equipment of Mechanical Work Required to be Submitted for Approval)

Gentlemen:

We forward herewith for your review and guidance one (1) set of List of Material dated 7 May 1951, covering items of mechanical work for the above noted location required to be submitted for approval by the various mechanical sub-contractors.

This list supplements the previous list dated 30 April 1951, submitted to you under date of 2 May 1951.

We again bring to your attention, that there are still many items which your various mechanical sub-contractors have not submitted to date for our approval.

Therefore, kindly notify the sub-contractors to submit the necessary items of work for approval as soon as possible in order to forestall the possibility of a delay in the purchase of items of critical materials.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure
JJHa:mj

120-5-18-9

10 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract NQ 1/62
Steel and Concrete

Gentlemen:

Listed below are drawings we forwarded you, their dates, the number of copies, and the dates on which they were transmitted to you:

Copies	Drawing No.	Date	Date Sent
25	GA-2-CS-20	30 April 1951	3 May 1951
25	GA-2-CS-22	30 April 1951	3 May 1951
25	GA-2-CS-23	30 April 1951	3 May 1951
25	GA-2-CS-20, Rev.	4 May 1951	7 May 1951
25	GA-3-CS-24	7 May 1951	9 May 1951
25	GA-3-CS-25	9 May 1951	9 May 1951
25	GA-WS-223	4 May 1951	4 May 1951
25	GA-S-31, Rev. #2	3 May 1951	4 May 1951
25	GA-S-37, Rev. #3	3 May 1951	4 May 1951

Proceed with the installation of the work indicated on Drawings GA-2-CS-20, GA-2-CS-22, GA-2-CS-23, GA-3-CS-24, GA-3-CS-25 and GA-WS-223. The work shown thereon should cause no change to the Contract Price. If you disagree, promptly notify us of your findings.

Reference Drawings GA-S-31 and GA-S-37 - These drawings incorporate work sheets and/or change sheets already issued to you. Therefore you are to proceed with the work indicated thereon at no change to the Contract Price.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JJHe:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer

120-5-18-7

10 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82
Concrete and Steel

Gentlemen:

Under separate cover on 4 May 1951 we forwarded you twenty-five (25) copies of Drawings GA-HS-187B and GA-HS-187C, both dated 4 May 1951.

The work shown on these drawings should cause no change in Contract Price, therefore proceed as indicated thereon.

On 10 May 1951, under separate cover, we forwarded you twenty-five (25) copies of Drawings GA-HS-224, dated 30 April 1951, and GA-S-61C, Revision No. 1, dated 23 April 1951.

Since these drawings are amplification drawings there should be no change in Contract Price. Proceed with the work shown thereon.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JAHe:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer

120-5-18-9

10 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and
Northerly Portion of the
Parking Garage
Contract HQ 1/82 - Steel
and Concrete

Gentlemen:

Under separate cover we are forwarding you twenty-five (25) copies of Drawing GA-PS-CS-18, dated 10 May 1951. The chases shown on both sides of columns indicated must be provided to accomodate risers to snow melting coils.

Proceed with the work indicated on this drawing and submit for our consideration prices which affect the Contract Price.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JJHe:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer

-9-

Fuller-Turner-Walsh-Slattery, Inc.
General Contractors
United Nations Permanent Headquarters

R. P. #36

NOTIFICATION OF CHANGE

Date: May 9, 1951

TO: Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

N. C. # 49

Building: GENERAL ASSEMBLY & NORTH PARKING SPACE

Reference Information: U. N. Dwg. RA-165 dated 4/24/51

Description of Changes: Woodwork at South Lobby - 1st Floor

The above contemplated change effects the branches of the work indicated by X marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

( ) F-T-W-S Inc. Work
( ) Structural Steel
( ) Concrete Construction Work
( ) Concrete Slabs & Fireproofing
( ) Floor & Roof Fill
( ) Finish Cement Work
(x) Masonry-Mortars
( ) Waterproofing (Membrane Spandrel)
( ) Dampproofing (Mastic)
( ) Caulking
( ) Cut Stonework
( ) Roofing (Built-Up)
(x) Carpentry & Millwork
( ) Ornamental Metal Work
( ) Construction Insulation
(x) Metal Doors, Frames & Trim
( ) Roll-up Steel Doors
( ) Metal Toilet Enclosures
( ) Hollow Metal Partitions
(x) Marble Work
( ) Ceramic Tile
( ) Terrazzo Work
(x) Furring & Lathing
(x) Plastering
( ) Acoustical Treatment Sound Conditioning
(x) Miscellaneous Iron
(x) Finish Hardware
(x) Painting & Finish
( ) Venetian Type Blinds
( ) Resilient Floor Covering
( ) Miscellaneous Accessories
( ) Heating, Ventilating & Air Conditioning
( ) Plumbing
( ) Sprinklers
( ) Electrical
( ) Sheet Metal Work
( ) Glass & Glazing

The Approximate Total Cost of this Change = $ 6000. (ADDITION)
(SIX THOUSAND DOLLARS)
and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By M. J. Cogan Date: 5/9/51
Project Manager

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

UNITED NATIONS HEADQUARTERS

By _____ Date _____

You are hereby instructed to proceed with the work in accordance with this N. C. and issue P.W.O.'s as required. Price Adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

By [signature] Date 5/28/51

Hannegan Checking
14 May 51

120-5-18-9

OREGON 9-3950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

May 9, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations 17, New York

Re: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING GARAGE
ESTIMATE FOR CHANGE NO. 145
"Rerouting of 10" Leader in 1st Basement"

Reference: a) FTWS Letter (Grogan) to United Nations dated 4/24/51

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we claim an increase in our total guaranteed maximum cost price in the amount of FOUR HUNDRED SIXTY FOUR DOLLARS AND FORTY FIVE CENTS ($464.45) for re-routing of 10" leader in 1st Basement of the North Parking Garage near Column O'-24 all as required by the above "reference".

Attached are two (2) copies of Eugene Duklauer's Invoice dated April 3, 1951.

Will you kindly issue a Change Order-ADDITION in the amount of $464.45 covering the additional work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
Project Manager

MJG:CER:amc
attach.

11 May 1951
cc: Rosenstein

MAY 11 1951
Headquarters Planning

Hannegan
14 May 1951

-7-

OREGON 9-3950

file

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 9, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations 17, New York

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING GARAGE
ESTIMATE FOR CHANGE NO. 116
"Additional 6" F.S.P. Valve"

Reference: a) Mr. J. J. Hannegan's instruction of March 26, 1951.

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we claim an increase in our total guaranteed maximum cost price in the amount of NINE HUNDRED EIGHTY TWO DOLLARS AND SEVEN CENTS ($982.07) for installing an additional 6" Underwriters Approved Standpipe Control Valve to allow certain areas of the North Parking Space to be activated and yet allow continuation of work on the balance of the fire protection system all as required by the above "reference".

Attached are two (2) copies of Eugene Duklauer's Invoices dated April 23, 1951 and April 30, 1951.

Will you kindly issue a Change Order-ADDITION in the amount of $982.07 covering the additional work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG:CER:amc
attach.

-9-

OREGON 9-3950

file

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 9, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations 17, New York

Re: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING SPACE
ESTIMATE FOR CHANGE NO. 52
"Nov. 14 and Nov. 15, 1950 Structural Revisions"

References:
a) United Nations Drawing GA-S29 dated 10/20/50, issued 11/14/50
b) " " " GA-WS-169 dated 10/23/50 " "
c) " " " GA-WS-159 " 9/22/50 " "
d) " " " GA-WS-168 " 10/16/50 " "
e) FTWS Letter (Grogan) to United Nations dated 11/22/50

Dear Sir:

Please be advised that there will be no change in our total guaranteed maximum cost price for our Contract HQ 1/82 due to revisions in the strucutral drawings in references "a", "b", "c" and "d" or by our Change No. 52 which is reference "e" above.

Will you kindly acknowledge receipt of and acceptance of this estimate.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG:CER:amc

Hoffpen
Dealey

120 - 5-18-9

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Tyler

To Brad. Fick

May 9, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawings, submitted by General Bronze Corp. & C.E. Halback & Co.

HGP-21-1	5/7/51	Relieving Angles on Piers - North Elev.
HGP-28-1	5/4/51	Projection Room - Port Frames
HGP-37-5	5/7/51	Scale Detail of Booths & Framing at Spectator's Gallery - Conf. Room #4 - South Wall
HGP-37-6	5/7/51	F.S. Detail of Spectator's Gallery Booths - Conference Room #4 - South Wall

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

MAY 9 1951

RECEIVED
MAY 9 1951
United Nations Headquarters
W.A. Harriman, Director of Planning

ISSUANCE OF DRAWINGS

OFFICE COPY

9 May 1951

21 May 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	HGP-37-5	7 May'51	Scale Detail of Booths & Framing at Spectator's Gallery Conf. Room #4 - South Wall
2	37-6	"	F.S. Detail of Spectator's Gallery Booths - Conf. Room #4 - South Wall

(BOTH "DISAPPROVED" 17 May 1951 P.B. RESUBMIT)

NOTE: Dwgs. HGP-21-1 and 28-1 will follow

RECEIVED
~~APR~~ MAY 21 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

J V Sylen

ISSUANCE OF DRAWINGS

OFFICE COPY

9 May 1951

23 May 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	HGP-21-1	7 May'51	Relieving Angles on Piers - North Elev.
			(APPROVED AS NOTED 18 May 1951 V.R. RESUBMIT)

NOTE: Dwg. HGP-28-1 will follow

RECEIVED
MAY 23 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

F V Tyler

ISSUANCE OF DRAWINGS

OFFICE COPY

June 4 '51

General Assembly
FTWS.

Messrs

2 WGP-W-1 General Bridge & C.E. Hallowell
Reg Row, Rec Farms

(Approved as Noted 5/24/51 Resident S.L. - K.R. R.E.N)

RECEIVED
JUN 4 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

JM

pro - 5-18-51

OREGON 9-3950

Hoffman
Healy

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 9, 1951

To Gen. File

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Sheet Metal Work

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Sheet Metal Work shop drawings submitted by A. Munder & Son, Inc.

#6 dated 5/7/51 Details - Canopy No. 2

Will you please return two (2) prints each of the above drawing marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:tw

MAY 9 1951

RECEIVED
MAY 9 1951
United Nations Headquarters
W.K. Harrison Director of Planning

ISSUANCE OF DRAWINGS

OFFICE COPY

9 May 1951

31 May 1951

GA + Mech Parking
Fuller-Turner-Walsh-Slattery

Entry Hall by A Munder

2 6 7 May '51 Detroit-Chicago No. 2
(App indicated 29 May '51 PB.
Resubmit)

RECEIVED
MAY 31 1951
FULLER-TURNER-WALSH SLATTERY
INCORPORATED

J U Tyler

Hopper
Healy

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Tyler

May 9, 1951

To Gen. File

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Ornamental Metal shop drawings submitted by General Bronze Corp. and C. E. Halback and Co.

#GBA-25 Rev. 5/7/51 S. S. & St'l. Enframements
N. Wall

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C. E. Reese
Project Engineer

CER:MH:tw

MAY 9 1951

RECEIVED
MAY 9 1951
United Nations Headquarters
W.K. Herrisch-Director of Planning

ISSUANCE OF DRAWINGS

OFFICE COPY

9 May 1951

18 May 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	GBA-25	21Feb'51	S.S. & St'l Engramements N. Wall
			(APPROVED 17 May 1951 P.B.)

RECEIVED
MAY 18 1951
FULLER-TURNER-WALSH SLATTERY
INCORPORATED

J V Tyler

Hopper
Healey

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 9, 1951

To Gen. File

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawings submitted by General Bronze Corp. and C. E. Halback & Co.

# H. GP. 19-1	dated 5/4/51	Hung Lintel - Openings To Check Room 1B128

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:tw

MAY 9 1951
Headquarters Planning Office

RECEIVED
MAY 9 1951
United Nations Headquarters
W.K. Harrison-Director of Planning

ISSUANCE OF DRAWINGS

OFFICE COPY

9 May 1951

21 May 1951

GA & North 'arking
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	HGP-19-1	4 May'51	Hung Lintel - Openings to Check Room 1B128
			(APPROVED AS NOTED 18 May 1951 VR:R.E.N & P.B. RESUBMIT)

RECEIVED
~~APR~~ MAY 21 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

J V Tyler

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

FILE

May 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General Assembly and North Parking Garage
CHANGE NO. 160 - Structural Changes of 30 April 1951

References: (a) UN Meeting Halls Drawing MH/S-32, revision No. 7, dated 30 April 1951.
(b) Mr. James A. Dawson's letter of 3 May 1951 to F-T-W-S, Inc.
(c) F-T-W-S, Inc. (Reese) letter to United Nations dated May 8, 1951.

Dear Mr. Dawson:

On May 2, 1951 we received prints of the above-referenced Meeting Hall drawing. This drawing was marked for revision No. 7 to indicate that the concrete work, plans, sections and details within the area covering the Guard Office at Ramp #12 and the roof over Ramp #12 from column lines U to V are a part of the North Parking Contract.

On May 7, 1951 we received Reference (b) which states, in part, that "the items boxed-in are to be deducted from Change No. 36 (Meeting Halls) as it is part of the North Parking contract".

We will compare the "boxed-in" details with those on the North Parking Space contract plans. If there is any difference in cost, this difference will be our estimate for this Change No. 160.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG:CER*cab

OREGON 9-3950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Cent file

May 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations 17, New York

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING GARAGE SUPPLEMENTARY ESTIMATE #1 TO OUR ESTIMATE DATED APRIL 16, 1951 FOR CHANGE NOS. 22 & 22A to 22F INCLUSIVE - "Sept. 28, 1950 Architectural Revisions"

References: a) FTWS Estimate dated April 16, 1951 for Change Nos. 22 and 22A to 22F Inclusive.

Dear Sir:

PLEASE ATTACH THIS SUPPLEMENTARY ESTIMATE TO OUR ESTIMATE DATED APRIL 16, 1951 FOR CHANGE NOS. 22, 22A to 22F INCLUSIVE.

This supplementary estimate covers changes in the finish of space 101 not previously included in our Estimate dated April 16, 1951 for Change Nos. 22, 22A to 22F Inclusive. These changes result in an addition in the amount of $200.68 to our original Estimate for Change Nos. 22, 22A to 22F Inclusive.

The above price is broken down as follows:

I - GA - PART IV - SECTION 17 - MARBLE WORK (Interior) (James Cullo & Sons Marble Co.)		Add	Deduct
1) Add 6" Granite Base - Dwg. RA-128			
Material	$ 4.20/lf		
Shop	2.92/lf		
Field	3.65/lf		
5'-2" @	$10.77/lf	$ 55.63	—
2) Add 1½" Portland Stone Ashlar - Dwg. RA-128			
Material	$ 1.04/sf		
Shop	1.26/sf		
Field	1.24/sf		
42 2/3 SF @	$ 3.54/sf	$151.04	—
3) Omit 6" Marble Base - Dwg. RA-128			
Material	$ .91/lf		
Shop	1.56/lf		
Field	2.19/lf		
5'-2" @	$ 4.66/lf	—	$ 24.07
		$206.67	$ 24.07
		24.07	
	Net Addition -	$182.60	
	15% O & P	27.39	
	TOTAL ADDITION-SECTION 17 -	$209.99	

(continued on page 2)

Mr. James A. Dawson
Re: Contract HQ 1/82 - General Assembly & North Parking Space - Supplementary Estimate #1 to our Estimate dated April 16, 1951 for Change Nos. 22, 22A to 22F Inclusive.

May 8, 1951
page (2)

	Add	Deduct	ADD
Total Addition-Section 17 brought forward.....	$209.99		
II - GA - PART IV - SECTION 21 - PLASTERING (T. A. O'Rourke, Inc.)			
1) Omit 2 coat plaster on masonry.			
$4\frac{1}{2}$ SY @ $1.80/sy	---	$ 8.10	
Reduction of 15% O & P		1.21	
Total Deduction-Section 21		$ 9.31	
	$209.99	$ 9.31	
	9.31		
NET ADDITION - SUPPLEMENT NO. 1	$200.68		$ 200.68
III - TOTAL ADDITION - ESTIMATE DATED 4/16/51 for Changes No. 22, 22A to 22F Inclusive			$7,750.12
REVISED TOTAL ADDITION - ESTIMATE FOR CHANGE NOS. 22, 22A to 22F INCLUSIVE.....			$7,950.80

Our revised estimate for Change 22, 22A to 22F Inclusive now reads as follows:

In accordance with the requirements and authority of article 8(g) of our Contract HQ 1/82, we claim an increase in our total guaranteed maximum cost price in the amount of SEVEN THOUSAND NINE HUNDRED FIFTY DOLLARS AND EIGHTY CENTS($7,950.80) for the work itemized in this estimate as required by the above "references".

Will you kindly issue a Change Order-ADDITION in the amount of $7,950.80 covering the items of work listed above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG:CER:amc

120 - 5-18-70

OREGON 9-3950

Copy to Hopper, Healy, Harris, Neuhardt, Seymour, Eppes, Bolt

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

May 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York. N.Y.

Re: Contract HQ 1/82 - Grneral Assembly and North Parking Garage - Acoustical Treatment

Dear Mr. Dawson:

We are enclosing herewith ten (10) copies of our Report of Meeting Held at United Nations Headquarters Planning Office May 3, 1951.

In this Report you will note that Dr. Bolt of Bolt, Beranich & Newman, has made certain recommendations concerning the sound isolation treatment of the Studios in the 1st basement.

Will you please advise us if you concur in these recommendations and, if so, are we to proceed with the changes described.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/PDV/eas

encl - (10)

MAY 8 1951
Headquarters Planning Office

May 8, 1951
PDV/eas

REPORT OF MEETING
HELD AT UNITED NATIONS HEADQUARTERS PLANNING OFFICE
MAY 3, 1951

I - PRESENT:

Messrs	Harris	United Nations
	VanName	
	Healy	
	Hopper	
	Bohannon	
	Egan	
	Seelman	
	Rumpletin	
	Marshall	Syska & Hennessey
	Bolt	Bolt, Beranek & Newman
	Labbate	
	McKee	Fuller-Turner-Walsh-Slattery
	Bartley	
	DelVecchio	
	McNary	Fischbach & Moore
	Ellis	Kerby Saunders
	Kodaras	Johns-Manville

II - PURPOSE OF MEETING:

This meeting was called by the United Nations to discuss procedures in performing Acoustical Treatment for Studios No. 3 to 9, inclusive, in the 1st basement of the General Assembly.

III - TOPICS OF DISCUSSION:

In general the discussion was sub-divided into three phases -

a) Isolation of electrical work in the Studios
b) Isolation of heating and ventilating work in the Studios
c) Procedure for installation of acoustical treatment in the Studios

IV - DISCUSSION

a-1) Mr. McNary raised a question concerning the requirements for the location of outlet boxes 10" above the finished floor of the Studios. This elevation was originally specified as 18" above the floor, but Mr. McNary would prefer 20" or better. Mr. VanName will check requirements of the Tele-Communications Branch of the United Nations and advise Fischbach & Moore.

Continued . . . . .

a-2) Mr. McNary showed a sample length of Greenfield, wrapped in Neoprene, which he proposed to use in lieu of the felt wrapped Greenfield specified. Dr. Bolt stated that if Greenfield was laid in a solid mortar bed as it passed through the isolated walls of the Studios, with a half loop in the cavity between the two walls, neither the felt nor the Neoprene wrapping was required for sound isolation. The outlet box proper, however, might have to be stuffed with insulation material, which will be determined later when Acoustical tests are made in the Studios.

b-1) Mr. Ellis of Kerby Saunders brought up the details of the return duct that is presently placed in the cavity between the isolated and non-isolated walls of the Studios. This details showed a Neoprene collar between the duct and the register to prevent grounding at the isolated wall. The walls were chased out 2" to accomodate the duct. This detail did not seem to be a satisfactory solution to Dr. Bolt. Mr. Ellis advised that all of these acoustically lined ducts had been fabricated and were on the job ready for installation. Mr. Kodaras suggested that rather than routing the ducts between the walls that they be brought into the Studios and down to a point, approximately, 2 ft. above the floor. The masonry wall of the Studios would not have to be revised and the acoustical transite material could be splayed from the sash to the corridor walls to disguise the location of the duct in the Studios. This solution was recommended by Dr. Bolt.

b-2) Mr. Ellis questioned whether the supply duct coming through the hung ceiling of the Studios to diffuser placques, presented any acoustical problem. Dr. Bolt stated that the acoustical lining above the ceiling prevented any sound transmission through the duct.

c-1) Mr. Hopper questioned Dr. Bolt about the desireability of installing a plaster stop at the doors between the sound lock and the Studios to prevent transmission between these two spaces. Dr. Bolt examined the existing detail of Dwg. A-124 and strongly recommended that a plaster stop seaparation be made with a felt separation between the stop and the door bucks, to be applied with Miracle Cement.

c-2) Mr. Kodaras questioned Dr. Bolt about the application of 3" TWF Fibreglas insulation in the Studios floors. As presently specified, this material is sprayed with a bituminous emulsion and compressed to 3/4 of an inch to obtain a 12 lb. density. The insulation is then to be covered with Kraft paper and the concrete slab poured on top of the paper. Mr. Kodaras suggested the use of either a masonite or plywood cover on top of the Kraft paper to prevent a depression of the insulation when the concrete is poured. Dr. Bolt stated that this was perfectly acceptable and, further, that the bituminous emulsion and compression with rollers was not necessary.

120 - 5-18-9-

OREGON 9-3950

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

May 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N. Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - Information Required from the United Nations

Dear Mr. Dawson:

We are sending you herewith three (3) copies of each of the following:

List No. 1 - Architectural Information Required from the United Nations

List No. 2 - Mechanical & Electrical Information Required from the United Nations

List No. 3 - Architectural Shop Drawings at United Nations for Approval

List No. 4 - Mechanical & Electrical Shop Drawings at United Nations for Approval

It is imperative that the missing information contained in the above lists be given to us immediately so as not to further delay the completion of the General Assembly work.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:tw

cc: Messrs. M. Harris
J. J. Healy
W. Hopper

LIST NO. 1 MAY 8, 1951

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N.Y.

GENERAL ASSEMBLY

DESIGN INFORMATION REQUIRED
FROM THE UNITED NATIONS AS
OF - MAY 8, 1951

1. Location and design details of Directional Signs
2. Mural design for Photosensitive Glass
3. Details of Undulant Canopy, North of Canopy 1
4. Paint Schedule for Studios
5. Details of Booth Sash in Assembly Hall - (promised 24 March 1951)
6. Design details of Dutch Brick Paving - 1st floor lobby - (promised 24 March 1951)
7. Shop details of Motion Picture Screens in Conference Room 4 and Assembly supplied in furnishing and equipment Contract for coordination with Misc. Iron contractor who is supplying mount for screen housing
8. Reflected ceiling plans for 2nd, 3rd and 4th floors - (promised 24 March 1951)
9. Layout of South Portion and Details of Catwalk
10. Details of sash in space 1B107
11. Details of telephone booth doors, spaces 230 and 231
12. Reinforcing details - Dwg. GA-S-35, Sections 4 and 6
13. Details and location of Alum. Rail Brackets - Stairs No. 35A, 35B, 40 & 41
14. Details of metal brackets behind wood battens in Assembly Hall
15. Details of cutouts in Counter Tops - S.I. Booths (See Dwg. RA 120 and MH Dwg. SK-363)
16. Location of Emergency Key Box, Elevators 5 and 6
17. Details of Illuminated Bulletin Board - Dwg. A125
18. Details of hung lintels at counters - 1st bsmt.
19. Details of Recesses for Fire Hose Cabinets
20. Location of Motor Generator Set Control Key Boxes
21. Detail Dwgs. RA 132, RA 133 & RA 136 - referred to on A 131

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N. Y.

List No. 2 May 8, 1951

INFORMATION NEEDED FROM U. N.

ON NORTH PARKING AND GENERAL ASSEMBLY CONTRACT

I Schedule of Registers, Grilles and Air Diffusers (for upper floors)

II All data not yet received on Bulletin of Change No. 1, Heating and Ventilating, dated October 23rd 1950. (F.T.W.S. - C.O. #40); and on Bulletin of Changes No. 1, Electrical, dated October 23rd 1950 (F.T.W.S. - C.O. #38.)

(Refer to F.T.W.S. letter dated February 12th 1951 for drawing requirements.)

III Decision on design, layout and type of electrical fixtures for special, regular, and aisle lights in General Assembly Hall.

IV Decision on design, layout and type of special lights in Conference Room #4.

LIST NO. MAY 8, 1951

GENERAL ASSEMBLY & NORTH PARKING
STATUS OF SHOP DRAWINGS SUBMITTED TO
UNITED NATIONS FOR APPROVAL
ON OR BEFORE - MAY 1, 1951

SUBCONTRACTOR	DWG. NO.	TITLE	SUBMITTED
C.E. Halback Misc. Iron	HGP-56-P	Proposed Sliding Sash in Booths	4/11/51
	37-1 to 4	Det. & Sect. Booth - Conf. Rm. #4	4/27/51
General Bronze Orn. Metal	GBA-31 to 33	Alum. Panels, Stair #36 Escal.	4/24/51
	-28	S.S. Col. Covering, Canopy #1	4/27/51
Atlantic Metal Doors	D-14 to 23	Detail Sheet	4/26/51
	D-7	" 1st & 2nd.bsmt.	5/1/51
	D-10 to 12	Details Sheets	"
	Sheets 11 & 21	- Shcedule Sheets	"
Brennan & Sloan Concrete	401 to 404	53'-0" & 56'-0" level	4/30/51
Monahan-McCann Stone	Sheets 1 to 3	Anchor List	4/24/51
	788-1 to 3	Limestone & Marble Elev. West Wall	4/30/51
	788-4 to 6	Limestone & Marble Elev. East Wall	"
	FS-1G	Det. of Wall N/W Cor.	"
	FS-3G	Det. of Ext. Wall S/W Cor.	"

FULLER-TURNER-WALSH-SLATTERY, INC,
403 East 42nd Street
New York, N. Y.

List No. 4 May 8, 1951

LIST OF NORTH PARKING & GENERAL ASSEMBLY MECHANICAL & ELECTRICAL DRAWINGS

AT U. N.

Automatic Sprinkler Corp.

1) Sheet #10, 2nd Basement layout, G. A. - sent over 4/23/51.

Eugene Duklauer, Inc.

None

Fischbach & Moore, Inc.

None

Kerby Saunders, Inc.

1) Worthington drawing SK 110477-Pump 403P3 dimensions-sent over 4/26/51.

2) " " 110483- " 401B P1&P2 dimensions-sent over4/26/51.

3) " " 478- " 403 P1 " " " "

4) " " 483- " 402B-P1 " " " "

5) " " 483- " 402B-P2 " " " "

6) " " 478-Snow Melting Pump " " " "

7) " " 477-Pump 403 P2 " " " "

8) Sample - High Pressure Straight Line Diffuser(Anemostat)
sent over 4/18/51

9) Vib. Isolator Co. drawing 27987 - Vib. Isolators for spray pumps
sent over 4/26/51.

10) John B. Hewett Co's. Part III of Schedule of Grilles and Diffusers
sent over 4/27/51.

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N. Y.

List No. 4 May 8, 1951

LIST OF NORTH PARKING & GENERAL ASSEMBLY MECHANICAL & ELECTRICAL DRAWINGS

AT U. N.

Kerby Saunders, Inc. (continued)

11) National Sheet Metal drawing GA-1B-3 - sent over 4/27/51.

12) Drawing 28136-1 - Vib. Elim. for pumps - sent over 5/1/51.

13) " 28136-2 - " " " " - " " "

14) " 50-52-SK-103 - Typical sleeve plan - Insert plan sent over 5/1/51.

Otis Elevator Co.

1) Letter re elevator entrance finishes - sent over 2/28/51,

2) Drawing ZD-11650-52, Car operating panel & tel. cabinet sent over 4/27/51.

3) " ZD-8622-4 - Emergency Key Box - sent over 4/24/51.

Airmatic Systems Co.

None

120-3-18-7

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

J.K.

May 8, 1951

8

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - Construction Insulation and Acoustical Treatment

Dear Mr. Dawson:

In reply to your letter of April 19, 1951, in which you commented on the various samples submitted by Johns-Manville Sales Corp., may we call your attention to the following:

In paragraph 4 of your letter you state that - "In the lobby areas, the entire upper surfaces of the insulating units are to be covered with protective paper". Paragraph 13-06(b) specified Sisalkraft paper covering only the butt joints of the fiberglas on the lobby floors. It was on this basis that Johns-Manville submitted the Sisalkraft samples. As we have verbally pointed out to you, however, paragraph 4-05(h) also specifies Sisalkraft paper completely covering the insulation of the lobby floors, to be furnished by the concrete contractor prior to the floor fill. Since Johns-Manville has advised us that the 6" wide paper which they contracted for is already on the job, it is evident that we must use the concrete contractor's specifications to obtain a complete coverage that you will require.

Concerning your requirements for the 3/16" thick Transite with 1/4" perforations 1/2" on center, as specified in Section 22, Johns-Manville advises us as follows - "We have investigated the possibility of obtaining perforated Transite panels with 1/4" perforations 1/2" on center and find that Johns-Manville cannot, at this time, manufacture panels with this size holes. We do not believe that they can be purchased by us from any other manufacturer". Johns-Manville has also verbally advised us that normally the diameter of the perforations must equal the thickness of the Transite panels. Will you advise us if, under these circumstances, the 3/16" perforations will be acceptable to you.

As requested by you, we are also sending you herewith three (3) samples each of Johns-Manville type #16 wall isolators, #17 ceiling isolators and #5 floor isolators. Will you please return two (2) each of these samples, marked with your approval and/or comments.

RECEIVED
MAY 8 1951

MAY 8 1951
Headquarters Planning

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/PDV/eas

Set of Hopper-Rumpelein Hannegan 5/9

OREGON 9-3950

Lillian Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 8, 1951

To Gen Files

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Elevators

Dear Sir:

We are forwarding to you herewith six (6) prints of Tyler drawing Sheet #1 (Job L-745), showing details of the cabs for the six elevators in the General Assembly, submitted to us by the Otis Elevator Co.

We quote from Otis' transmittal letter to us:

"At this time we wish to make special arrangements for installing the cabs on elevators 5 and 6. The rear panel is exceptionally large and will not fit thru the door opening after it is bricked in place. It will therefore be necessary to omit either installing the bottom landing bucks until after the cabs are installed, or omit some portion of the bottom landing side wall at each elevator so that the rear panel can be placed on the platform."

"Please let us know what arrangement is to be made."

Kindly review the above drawing and inquiries and return three (3) copies of the drawing with your comments and/or approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese PLB
C. E. Reese
Project Engineer

CER:PLB:tw

MAY 9 1951
Headquarters Planning Office

RECEIVED
MAY 9 1951
United Nations Headquarters
W. K. Harrison-Director of Planning

ISSUANCE OF DRAWINGS

OFFICE COPY

8 May 1951

28 May 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Otis Elevator (W. S. Tyler Dwg.)

3 Sheet 1 11Apr'51 Details of the Cabs for the 6 elevators in the GA

(APPROVED AS NOTED 25 May 1951 P.B. per Y.L.

RESUBMIT)

NOTE: FROM SYSKA & HENNESSY

"This drawing is approved, except as noted in red crayon."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

RECEIVED
MAY 28 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

Sv Fyle

Hopper
Healy

120-5-18-7

OREGON 9-3950

Wright

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

To Hand File

May 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) H.M. Doors, Frames & Trim

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following H.M. Doors, Frames and Trim shop drawings, submitted by Atlantic Metal Products, Inc.

10	rev. 5/4/51	Schedule Sheet	
13	" "	"	

These Schedule Sheets have been revised at your request to indicate the deletion of opening #108 on Sheet #10 and opening #211 on Sheet #13.

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/EH/eas

MAY 8 1951

ISSUANCE OF DRAWINGS

OFFICE COPY

8 May 1951

9 May 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by Atlantic Metal

2 ea. 10 & 13 3 Nov'50 Schedule Sheets

(APPROVED 9 May 1951 P.B.)

RECEIVED
MAY 10 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

120-5-18-9

8 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82
Sheet Metal Work

Gentlemen:

Please refer to your letter of 2 May 1951 wherein you request that we revise our Drawings Nos. A111 and A148 as a record of the major changes made to the longitudinal stiffening of the main roof gutters and the caulking of the dome.

We are in the process of revising both of these drawings as necessary and any other drawings to record these changes. We expect to have these ready for release shortly.

Very truly yours,

JJHe:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Hopper
Healy

120-5-18-9

OREGON 9-3950

Mr Weigel

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 7, 1951

Tobias, File

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Ornamental Metal shop drawings, submitted by General Bronze Corp. & C.E. Halback & Co.

GBA-4	rev.	4/30/51	Alum. Interior Canopies #1 & 2
GBA-22	"	4/28/51	Two (2) Vestibule Enclosures
GBA-23	"	"	Alum. Enclosures at Vestibules #1 & 2
GBA-29	"	4/19/51	Alum. Counter Edging - Simultaneous Interpreters' Booths

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

MAY 7 1951
RECEIVED
MAY 7 1951
United Nations Organization
W.K. Harrison - Director of Works

ISSUANCE OF DRAWINGS

OFFICE COPY

7 May 1951

21 May 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	GBA-29	19Mar'51	Alum. Counter Edging - Simultaneous Interpreters' Booth
			(APPROVED 18 May 1951 P.B.)

NOTE: Dwgs. GBA-4, 22 and 23 will follow

RECEIVED
~~APR~~ MAY 21 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

ISSUANCE OF DRAWINGS

OFFICE COPY

7 May 1951

23 July 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	GBA-4	9 Dec'50	Alum. Interior Canopies #1 & 2
2	22	5 Feb'51	2 Vestibule Enclosures
2	23	"	Alum. Enclosures at Vestibules #1 & 2

(NO ACTION ON ABOVE DWGS. PENDING ARCHITECTURAL REVISION #37 TO BE ISSUED LATED 23 July'51 V.R.)

RECEIVED
JUL 24 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

J V Tyler

120-5-18-9

Hopper
Healy

OREGON 9-3950

Mr. Weigel

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Tyler

To Gen. File

May 7, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Phone Booths

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Phone Booths shop drawings, submitted by Sherron Metallic Corp.

ASM-1566-1	11/25/51	Hinged Ceiling Details
" 1566-2	5/3/51	Model 18 S-Type #1 - Telephone Booth
" 466-2	11/10/50	Seperator & Positioning Detail
" 466-3	5/3/51	Telephone Booth Units with Seperators
" 466-4	5/3/51	" " " " "

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

1951

RECEIVED
MAY 7 1951

ISSUANCE OF DRAWINGS

OFFICE COPY

7 May 1951

17 May 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by Sherron Metallic Corp.

2	ASM-1566-1	25Nov'50	Hinged Ceiling Details
2	1566-2	3 May'51	Model 18 S-Type #1 - Telephone Booth
2	466-3	"	Telephone Booth Units with Seperators
2	466-4	"	" " " " "
			(ALL "APPROVED" 17 May 1951 P.B.)
2	466-2	"	Seperator & Positioning Detail
			(APPROVED AS NOTED 17 May 1951 P.B.)

RECEIVED
MAY 17 1951
FULLER-TURNER-WALSH SLATTERY
INCORPORATED

S V Tyler

120-5-18-9

OREGON 9-3950

Lillian

Dx # Hopper-Seelman Dannegan 5/8 Lrs

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 7, 1951

To Gen Files

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly and North Parking Space

Dear Sir:

We are forwarding to you herewith six (6) prints of Edwards & Co. drawing 513-1, Layout and Dimensions of M. D. 5834 Grille, submitted to us by Fischbach & Moore, Inc.

Please review this General Assembly drawing and return three (3) copies with your comments and/or approval as soon as possible.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese PLB
C. E. Reese
Project Engineer

CER:PLB:tw

MAY 7 1951
Headquarters Planning

RECEIVED
MAY 7 1951
United Nations Headquarters

ISSUANCE OF DRAWINGS

OFFICE COPY

Jun 4 '51

General Correspondence
L.F.T.W.S.

3 513-1 Corrected

Figures & Description of M.D. 5834 filed

(Approved 6/1/51 R.B., R.E.N.)

RECEIVED
JUN 4 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

Hopper
Healy

120 - 5-18-9

OREGON 9-3950

Wright

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

To Gen. File

May 7, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Sheet Metal Work

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Sheet Metal Work shop drawings, submitted by A. Munder & Son, Inc.

✓5 5/3/51 Details - Canopy No. 1

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER../

MAY 8 1951

120 - 5-18-51

Hopper
Healy

OREGON 9-3950

Mr. Weigel

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 7, 1951

To Gen. File

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Cut Stone & Exterior Marble

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Cut Stone and Exterior Marble shop drawings, submitted by Monahan-McCann Stone Co.

788-8	rev.	5/2/51	Vermont Pearl Marble -	South Elev.
788-9	"	"	"	"	"
788-10	"	5/1/51	"	"	North Elev.
788-11	"	"	"	"	"

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

MAY 7 1951

RECEIVED
MAY 7 1951
Headquarters
Planning

ISSUANCE OF DRAWINGS

OFFICE COPY

7 May 1951

25 May 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Monahan-McCann

2	788-8	7 Dec'50	Vermont Pearl Marble - South Elev.					
2	9	14Dec'50	"	"	"	"	"	
2	10	13Dec'50	"	"	"	North	"	
2	11	"	"	"	"	"	"	

(ALL "APPROVED AS NOTED" 25 May 1951 P.B. RESUBMIT)

NOTE: 2 copies of each given to Mr. Del Vechhio without transmittal

RECEIVED
MAY 28 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

S V Byler

120-5-18-7

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

To Gen Files 5/7

May 7, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Ornamental Metal shop drawing, as approved for field distribution:

GBA-30 rev. 4/14/51 Alum. Brackets - Stair 49-50

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

MAY 7 1951

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

May 7, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Ornamental Metal shop drawing, as approved for field distribution:

GBA-30 rev. 4/14/51 Alum. Brackets - Stair 49-50

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

May 7, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Ornamental Metal shop drawing, as approved for field distribution:

GBA-30 rev. 4/14/51 Alum. Brackets - Stair 49-50

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

May 7, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Ornamental Metal shop drawing, as approved for field distribution:

GBA-30 rev. 4/14/51 Alum. Brackets - Stair 49-50

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

May 7, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage - (GENERAL ASSEMBLY) Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Ornamental Metal shop drawing, as approved for field distribution:

GBA-30 rev. 4/14/51 Alum. Brackets - Stair 49-50

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 4, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Heating, Ventilating & Air Conditioning
Equipment Schedule
Kerby Saunders, Inc.

Dear Sir:

We hand you herewith for your information and use one complete breakdown of the fans, motors, controls, fan drives, vibration eliminator rails, spray pumps, Heating & Cooling Coils, and filters required for the General Assembly.

You will note that the ordering, approval and delivery dates of all equipment being secured from outside sources is under excellent control.

We and the subcontractors are following very closely any of the items on these sheets, 1 to 8 inclusive on which definite information and delivery dates do not appear or are not satisfactory.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:CWB:tw

cc: Kerby Saunders, Inc. - Field Office, Att: Mr. J. Dobak

MAY 7 1951

8 May 51
cc: Hoffer

120-5-18-7

OREGON 9-3950

Sent to Hopper - Rumpelthin Hannegan 5/4 [illegible]

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

May 4, 1951

To Gen Files

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Heating, Ventilating & Air Conditioning
Pipe Insulation Steam & Hot Water
Kerby Saunders, Inc.

Dear Sir:

We are attaching a copy of a letter dated April 30, 1951 from our subcontractor, Kerby Saunders, Inc., which we feel is self explanatory.

We are also submitting three (3) samples each of the Fibreglass moulded covering for 1-1/8" and 7/8" thickness for your approval.

The subcontractor applying the insulation for Kerby Saunders, Inc. under contract HQ 1/82 is The Richmond Asbestos Co.

We ask that if the substitutions called for in Kerby Saunders, Inc. letter of April 30, 1951, also the samples and subcontractor meets with your approval, and/or comments, that you return three (3) copies of their letter stamped with your approval to this office; and two (2) each of the samples.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:CWB:tw

MAY 4 1951

RECEIVED
MAY 4 1951
United Nations Headquarters

COLUMBUS 5-3070

Kerby Saunders, Inc.

630 WEST 52ND STREET

NEW YORK 19, N. Y.

ENGINEERS — CONTRACTORS — AIR CONDITIONING — REFRIGERATION

RECEIVED
MAY 4 1951
United Nations Headquarters
W.K. Harrison, Director of Planning

IN REPLY REFER TO

April 30th. 1951

Fuller, Turner, Walsh & Slattery, Inc.
403 East 42nd. Street,
New York 17, N.Y.

Attn. Mr. C.W.Bartley
Re:- Pipe Insullation for United Nations General Assembly.

Gentlemen:-

In our reading of Division 13 of the Mechanical Trades specifications, Section A for the United Nations General Assembly, and those parts of Addendum No. 1 dated August 23, 1950 which pertain to Division 13, by error we selected a different type of insullation than is specified by Article A13-04 items A, B, & D.

These items specify the insullation to be 85% Carbonate of Magnesia, standard thickness sectional pipe covering. By our error we selected Fiberglas Preformed Pipe insulation of the same standard thickness.

On our assumption that we had selected the insulation as specified and in our endeavor to expedite the progress of the job, we placed an order for, and actually received shipment of, all insulation required, prior to submitting samples of the insulation for "Formal Approval" by the United Nations. It was in the checking of these samples for submission that we discovered our error in selection.

In as much as the incorrectly selected Fiberglas insulation is now in our warehouse and is ready for immediate delivery to and installation on the job, we request that you kindly consider and approve this Fiberglas, in lieu of the 85% Magnesia as specified.

We firmly believe that for the conditions involved, that Fiberglas will give service superior to 85% Magnesia, and that for this reason the United Nations will receive an installation that is better than specified and at no increase in cost. For your information we wish to submit the following facts for comparison:

No. 1. Coefficient of Heat Transfers:
85% Magnesia---.41 BTU/Hr/ sq. ft./ degree difference/inch thickness.
Fiberglas ---.27 BTU/Hr/" sq. ft./ degree difference/inch thickness.

No. 2 Thickness of Insulation:

Pipe Size	Std. Thickness 85% Magnesia	Thicknes of Fibergla
6" Steam Supply	1-1/8"	1-1/8"

COLUMBUS 5-3070

Kerby Saunders, Inc.

630 WEST 52ND STREET

NEW YORK 19, N. Y.

ENGINEERS — CONTRACTORS — AIR CONDITIONING — REFRIGERATION

RECEIVED
MAY 4 1951
United Nations Headquarters
W.K. Harrison-Director of Purchase

IN REPLY REFER TO

Sheet #2

Pipe Size	Std. Thickness 85% Magnesia	Thickness of Fiberglas
$1\frac{1}{2}$" Cond. Return	7/8"	7/8"
1" & $1\frac{1}{4}$" Hot Water	7/8"	7/8"

No. 3 COVERING

Both materials covered by a pasted canvas jacket as specified by Article A13-01 Item C.

No. 4- Cost to United Nations

No Difference.

No. 5 Delivery

85% Magnesia---Present quotation 6 to 10 months
Fiberglas --- Immediate

We regret the neccesity of our requesting special consideration and approval of an unspecified item because of an error on our part, however in this instance we believe, and we trust that you will agree that error actually results in a benefit for the United Nations.

If you require any additional information, please do not hesitate to call on us.

Trusting that we may have the pleasure of your approval at your earliest convenience.

Very truly yours,
Kerby Saunders, Inc.

J. Dobak
Project Engineer

RRE/LH

120-3-18-70

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

10.1c

(8)

May 4, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters planning Office
Room 2272 - United Nations
New York, N.Y.

Re; Contract HQ 1/82 - General Assembly and North Parking Garage - HM Doors, Frames & Trim

Dear Mr. Dawson:

We are enclosing herewith four (4) samples of the baked enamel finish which Atlantic Metal Products proposes to use on the transom and side panels of Elevators 1, 2, 3, 4, 5 and 6, and door bucks in the lobbies. We are also enclosing samples of the finish proposed for use on the hollow metal doors in the lobbies.

Will you please return three (3) each of the above samples, marked with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/PDV/eas

RECEIVED
MAY 7 1951
United Nations Headquarters
W. K. Harrison-Director of Planning

MAY 7 1951
Headquarters Planning Office

Sent Hopper - Rumpfeltin Hammegan 5/4 SJS

120-5-18-4

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 4, 1951

To Gen File

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Heating, Ventilating & Air Conditioning

Dear Sir:

We are forwarding to you herewith six (6) prints of Anemostat Corp. Drawing D-10045-16, Orientation drawing for use with Part III of the Grille, and Diffuser Schedule, submitted to us by Kerby Saunders, Inc.

Part III of the Schedule has already been transmitted to your office.

Kindly return three (3) prints of the above General Assembly drawing with your comments and/or approval as soon as possible.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese PJS
C. E. Reese
Project Engineer

CER:PLB:tw

RECEIVED
MAY 4 1951
United Nations Headquarters
W.K. Harrison-Director of Planning

MAY 4 1951

ISSUANCE OF DRAWINGS

OFFICE COPY

4 May 1951

9 May 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Kerby Saunders (Anemostat Dwg.)

3 D-10045-16 25Apr'51 For use with Part III of the Grille & Diffuser Schedule

(APPROVED AS NOTED 9 May 1951 P.B. RESUBMIT)

NOTE: FROM SYSKA & HENNESSY

"This drawing is approved, except as noted in yellow crayon."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

RECEIVED

MAY 10 1951

FULLER-TURNER-WALSH-SLATTERY

INCORPORATED