UNITED NATIONS | NATIONS UNIES

FILE BEGINS / DOSSIER COMMENCE LE

ENDS / TERMINE LE

Building Conditions
Working Project
South Parking Garage 1/74
7-T-W-S. Inc.
Sept. '50

FILE NUMBER / NO. DU DOSSIER

120-1S-18-7

PART / PARTIE

DATE	REFERRED TO TRANSMIS A.	ROOM NO.	P.A. OR B.F.	DATE	INIT.	DATE	REFERRED TO TRANSMIS A.	ROOM NO.	P.A. OR B.F.	DA E	INIT.

FILE

-2-

OREGON 8-3050

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 30, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Re: Contract HQ 1/74 - Parking Space - South Half
CHANGE NO. 52 - Omit Dampproofing and Painting from Walls of Two Fire Tower Courts

Reference: (a) Mr. James A. Dawson's letter dated 10/23/50.

Dear Mr. Dawson:

We received Reference (a) on October 26, 1950 which reads, in part, as follows:

"Omit the dampproofing and painting from both face brick and concrete portions of the following Fire Tower Court Walls from top to bottom:

1. Court for Stair No. 14 between Columns O8, P8, P9 and O9.

2. Court at the plus 26'-3" level from Columns N17, O17, O18 and N18. Refer to drawings A-7, A123, A3A and A14A."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
Project Manager

MJG:JCM*eab

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N.Y.

October 30, 1950

file

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York

RE: CONTRACT HQ 1/74 - PARKING SPACE-SOUTH HALF
ESTIMATE FOR CHANGE NO. 48
Hung Plaster Ceiling Between
Columns O & P on Passage Ramp

References: a) United Nations Drawing PS/SK-187, drawn 9/6/50
b) F-T-W-S, approximate estimate Revised 9/26/50 on SK-187
c) F-T-W-S letter (Grogan) to United Nations dated 10/11/50
d) United Nations Drawing PS-A3A, dated 5/11/50
as compared with:
e) United Nations Drawing PS-A-O, dated 5/11/50

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/74, we claim an increase in our total guaranteed maximum cost price in the lump sum amount of TWO HUNDRED DOLLARS AND THIRTY SIX CENTS($200.36) to cover the items listed herein which constitute our Change No. 48 as indicated by the above "references".

This price is broken down as follows:

I - SECTION 15 - FURRING, LATHING & PLASTERING (Jeremiah Burns, Inc.)	ADD	DEDUCT
1) Add 25 SY Metal Lath for Suspended Ceiling @ $3.25/sy	$ 81.25	---
2) Add 18 LF of Ceiling Break @ $.43/lf	7.74	---
3) Add 12 LF of Chopping & Strip Lath @ $.27/lf	3.24	---
4) Add 25 Hangers @ $1.18/ea	29.50	---
	$ 121.73	---
O & P 15%	18.26	
Total Addition	$ 139.99	
(T. A. O'Rourke, Inc.)		
5) Add 3 coat hard white plaster ceiling	$ 150.00*	---
TOTAL ADDITION - THIS SECTION -	$ 289.99	---

* The price of $150.00 was reached by negotiation at the meeting in Mr. Healy's office as described in reference "b".

(continued on page 2)

	ADD	DEDUCT
Totals brought forward from Page 1.....	$ 289.99	---
II - SECTION 16 - ACOUSTICAL TREATMENT (Johns-Manville Sales Corporation)		
1) Deduct acoustical ceiling treatment between Lines O & P	---	$ 105.00
TOTAL DEDUCTION - THIS SECTION -	---	$ 105.00
III - SECTION 22 - PAINTING (Barker Bros.)		
1) Add 243 SF of Painting of Plaster Ceiling @ $0.055/sf	$ 13.37	---
O & P 15%	2.00	
TOTAL ADDITION - THIS SECTION -	$ 15.37	---
TOTAL ADDITION - THIS ESTIMATE	$ 200.36	

Note: 1) In this estimate no consideration has been given to the relocation of the sprinkler supply pipe found necessary by this work or to the necessary patching of the wall due to relocation of said pipe.

2) Since the application of "8" wide strip of metal lath over Exp. J." was not understandable to our Furring, Lathing and Plastering subcontractors, this item is not included in this estimate.

Will you kindly issue a Change Order-Addition in the lump sum amount of $200.36 to cover the revisions in work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

MJG:CER:amc

M. J. Grogan
Project Manager

120 · 5.18 · 7

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 27, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
U. N. Permanent Headquarters
405 E. 42nd St.
New York 17, New York

Re: South Parking Garage - Contract HQ 1/74

Dear Sir:

We are attaching hereto three (3) signed copies of each of the following Change Orders:-

Barker Bros. Painting Co. -	#4 - Addition -	$170.19
" " " "	#5 - "	$ 39.70
Johns-Manville Sales Corp. -	#1 - "	$574.80

All three Change Orders are on the South Parking Garage Bldg., U. N. Permanent Headquarters, New York.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

E. A. Hiener
Office Manager

HAH:vh
enc.

10/27

120-5-18-7

FILE

OREGON 9-3950

my file Attempt to litigate

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N.Y.

October 26, 1950

Mr. James A. Dawson
Co-Ordinatorof Construction
United Nations Planning Office
405 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/14 - South Parking Space
Heating-Ventilating-Air Conditioning
Testing of Piping Systems

Dear Sir:

This will acknowledge your letter of October 3, 1950 in which you request the heating and ventilating and air conditioning subcontractor, Kerby Saunders, Inc., to issue a supplemental letter correcting Items 3 and 4 of their letter dated September 21, 1950, in which the pressure tests of the 3" chilled water mains and the low pressure steam and supply and return mains were incorrectly stated at 50# PSI. The systems were tested at 150# PSI.

We are enclosing two (2) copies of a letter dated October 18, 1950 from Kerby Saunders, Inc., in which they correct their typographical error from 50# PSI. to 150# PSI. for Items 3 and 4.

Please let us have your final approval on the above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:WWS:amc
enclosures

10/27

UNITED NATIONS NATIONS UNIES

NEW YORK

CABLE ADDRESS - UNATIONS NEWYORK - ADRESSE TELEGRAPHIQUE

KERBY SAUNDERS, INC.

FILE NO.:

Octob r 18, 1950.

Fuller, Turner, Walsh & Slattery, Inc.
403 East 42nd Street
New York 17, New York.

Att: Mr. C. W. Bartley

Re: United Nations - South Parking Space.
Testing of Piping Systems.

G ntlemen:

We wish to correct a typographical error which appeared in our September 21, 1950 letter regarding pressure testing of two piping systems.

The pressures reported in our letter under Item 3 and 4 should be 150 lb. p.s.i. instead of the 50 lb. psi.

Item 3 covered the pressure test of the 3" chilled water mains from Secretariat Building to elev. 29'0", Col. 1L.

Item 4 covered the pressure test of the L. P. Steam Supply and Return Mains serving the Film Storage Area.

Very truly yours,

KERBY SAUNDERS, INC.

/s/ J. D. Dobak
Project Engineer.

JD/eh

120-5.1.7

OREGON 9-3980

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 25, 1950

RECEIVED
OCT 25 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Contract HQ 1/74 - Parking Space,
South Half - Cut Stone Drawings

We are sending you herewith one (1) print of the following Cut Stone shop drawing as approved for field distribution:

No. 3, revised 8/29/50 - Ramp No. 8

(Monahan-McCann Stone Co.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C E Reese

C. E. Reese
Project Engineer

JCN*eab

10/25

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

October 25, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Contract UN 1/7k - Parking Space, South Half - Cut Stone Drawings

We are sending you herewith one (1) print of the following Cut Stone shop drawing as approved for field distribution:

No. 3, revised 8/29/50 - Ramp No. 8

(Moohan-McCann Stone Co.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C E Reese

C. E. Reese
Project Engineer

JCS:ead

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

October 25, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Contract HQ 1/74 - Parking Space, South Half - Cut Stone Drawings

We are sending you herewith one (1) print of the following Cut Stone shop drawing as approved for field distribution:

No. 3, revised 8/29/50 - Ramp No. 8

(Monahan-McCann Stone Co.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C E Reese

C. E. Reese
Project Engineer

JCH*eab

-7-

COPY

FULLER-TURNER-WALSH-SLATTERY. INC.
UNITED NATIONS CONTRACT
NEW YORK

October 25, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Contract HQ 1/74 - Parking Space, South Half - Cut Stone Drawings

We are sending you herewith one (1) print of the following Cut Stone shop drawing as approved for field distribution:

No. 3, revised 8/29/50 - Ramp No. 8

(Monahan-McCann Stone Co.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C E Reese

C. E. Reese
Project Engineer

JCH*eab

Jan-5-18-7

FILE

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 24, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
U. N. Permanent Headquarters
405 E. 42nd St.
New York 17, N. Y.

Re: South Parking Garage Bldg. - Contract HQ 1/74

Dear Sir:

We are attaching hereto three (3) signed copies of Change Order #20, which is a deduction to the contract of Brennan & Sloan, Inc. & Knickerbocker Construction Co., dated Dec. 5, 1949 for Concrete Construction Work, South Parking Garage, U. N. Permanent Headquarters, New York, in the amount of $1,158.17.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener
Office Manager

HAH:vh

enc.

10/25

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 24, 1950

Mr. James L. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York

RE: CONTRACT HQ 1/74 - PARKING SPACE-SOUTH HALF
ESTIMATE FOR CHANGE NO. 49
Change of Type of Light Fixture
in Ramp Passage

References: a) Dwg. CL-534, dated 8/31/50, "Passageway between Secretariat and Library Equivalent to Frink #12-248-HL"

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/74, we claim an increase in our total guaranteed maximum cost price in the lump sum amount of ONE HUNDRED THIRTY DOLLARS AND SEVENTEEN CENTS ($130.17) for the electrical work shown by reference "a".

This price is broken down as follows:

SECTION D - ELECTRICAL (Fischbach & Moore, Inc.)	ADD
Add cost of substitution of Frink #12-248-HL fixtures in place of type of fixtures originally specified.	$ 130.17

Attached are three copies each of Fischbach & Moore's letter dated October 10, 1950 with "Pricing Sheet" to Change Order No. 49 South Parking.

Will you kindly issue Change Order-Addition in the lump sum amount of $130.17. for the electrical work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
Project Manager

MJG:CER:amc
attach.

FISCHBACH AND MOORE
INCORPORATED

ELECTRICAL CONTRACTORS

226 EAST 41st STREET
NEW YORK 17, N. Y.
MURRAY HILL 2-6340

October 10, 1950

Muller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York

Re: South Parking
Change 49

Gentlemen:

We submit our estimate in the sum of ONE HUNDRED THIRTY AND 17/100 ($130.17) DOLLARS for electrical work as per your Change #49.

We are attaching hereto four copies of our itemized breakdown for your information.

Very truly yours,

FISCHBACH AND MOORE
INCORPORATED

H. C. MacNary
Vice-President

HCMN:mb

FORM 54-10M 6-50

PRICING SHEET

JOB South Parking LOCATION Estimate No.

OWNER ARCHITECT SHEET No.

BID TO C. C. #19 OF SHEETS

ESTIMATED BY PRICED BY EXTENDED BY CHECKED BY DATE

MATERIAL	QUANTITY	MATERIAL LIST PRICE	PER	DISC.	EXTENSION	LABOR UNIT PRICE	PER	EXTENSION
Add								
Prink No. 12-218 HL fixtures (Req. No. 18305)	7	35 10	ea		247 11			
Credit								
Type "D" fixtures	7	19 16	ea		134 12			
Net Add					113 19			
15% Overhead & Profit					16 98			
					130 17			

24 October 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: HQ 1/74 Contract
Parking Space - South Half
Miscellaneous Metal

Gentlemen:

A recheck of a previously "Approved" Kent Bros. Parking Space - South Half Shop Drawing No. 953-5 entitled Expansion Joint Angles Etc. Above 1st Bsmt. Levels, has revealed that the 4" x 3" x 1/4" vertical angle indicated on Elevation "F-F" as Detail "X" at Column "O" on the 18 Column center line as well as the vertical 3" x 3" x 3/8" angle shown as Detail "H" and located 13'-7" west of Column "O" on the same 18 Column center line, had been incorrectly noted as having lengths of 6'-2". The true length for each angle should be 9'-2 7/8" as required by the Architectural and Structural Contract Drawings.

Kindly furnish these members in the proper length as above noted. No price change is involved in this correction.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction

HBW:eam
cc: Nelson -2
Weigel
Healy
Harris
Hopper
Zunser
VanName

120.5.11.7

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 23, 1950

file

Mr. James A. Dawson
Co-Ordinator of Construction
U. N. Permanent Headquarters
405 East 42nd St.
New York 17, New York

Re: South Parking Garage - Contract HQ 1/74

Dear Sir:

We are attaching hereto three (3) signed copies of Change Order #5, which is a deduction to the contract of John B. Kelly, Inc., dated April 17, 1950 for Masonry, Brick & Concrete Masonry, South Parking Garage Bldg., U. N. Permanent Headquarters, New York, in the amount of $46.56, and three (3) signed copies of Change Order #6, which is an addition to the contract of Ment Bros. Iron Works Co., dated May 31, 1950, for Misc. Metal Work, etc., South Parking Garage, in the amount of $1,526.05.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener
Office Manager

HAH:vh

enc.

10/23

120-5-18-7

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 23, 1950

file

Mr. James A. Dawson
Co-Ordinator of Construction
U. N. Permanent Headquarters
405 E. 42nd St.
New York 17, New York

Re: South Parking Garage Bldg. - Contract HQ 1/74

Dear Sir:

We are attaching hereto three (3) signed copies of Change Order #7, which is a deduction to the contract of Benj. Riesner, Inc., dated Feb. 15, 1950 for Sheet Metal Flashing Work, South Parking Garage Bldg., U. N. Permanent Headquarters, New York, in the amount of $521.27.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener
Office Manager

HAH:vh

enc.

10/27

FILE -72

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 23, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Re: Contract HQ 1/74 - Parking Space - South Half
CHANGE NO. 44B - Revisions to Pool at 41'-0" level
at Ramp No. 10

References:
(a) SK-PS-P-3A-5, dated 8/21/50
(b) SK-PS-P-3A-6, " 8/25/50
(c) SK-184, Rev. #2, dated 10/11/50
(d) SK-190, Rev. #1, dated 10/11/50
(e) PS-S-38, dated 6/12/50
(f) Mr. Dawson's letter, dated 10/9/50
(g) Mr. Dawson's letter, dated 10/13/50

Dear Mr. Dawson:

This Change is supplemental to our Changes Nos. 44 and 44A.

The above referenced drawings apply to the pool at the 41'-0" level east of Ramp No. 10. Since our Change No. 44A was written, References (c) and (d) have been further revised. Also, at a meeting attended by Messrs. Dawson, Zunser and Cunningham on October 11, 1950, we were directed to remove the wire mesh then in place so that inspection and repairs could be made to the waterproofing, after which repairs the wire mesh was to be replaced. References (f) and (g) directed us to proceed with the work on the pool in accordance with the latest drawings relative to same.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,
FULLER-TURNER-WALSH-SLATTERY, INC.

MJG:JCN*eab

M. J. Grogan, Project Manager

120-5-18-72

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 23, 1950

RECEIVED
OCT 24 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Contract HQ 1/74 - Parking Space, South Half - Lettering & Numbering Schedule

On October 11, 1950 we sent you a letter requesting that you furnish us at once with the lettering and numbering schedule for the South Parking Space.

We again urge that this information be supplied promptly so the work may be completed while the painting subcontractor is active in the area.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

JCN*eab

24 OCT 1950

10/24

COPY

FULLER-TURNER-WALSH-SLATTERY. INC.
UNITED NATIONS CONTRACT
NEW YORK

October 23, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Contract HQ 1/7a - Parking Space,
South Half - Lettering & [redacted]
Schedule

On October 11, 1950 we sent you a letter requesting that you furnish us at once with the lettering and numbering schedule for the South Parking Space.

We again urge that this information be supplied promptly so the work may be completed while the painting subcontractor is active in the area.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

JCH*eab

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

October 23, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Contract HQ 1/74 - Parking Space, South Half - Lettering & Numbering Schedule

On October 11, 1950 we sent you a letter requesting that you furnish us at once with the lettering and numbering schedule for the South Parking Space.

We again urge that this information be supplied promptly so the work may be completed while the painting subcontractor is active in the area.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C E Reese

C. E. Reese
Project Engineer

JCR*eab

-7-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

October 23, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Contract HQ 1/74 - Parking Space, South Half - Lettering & Numbering Schedule

On October 11, 1950 we sent you a letter requesting that you furnish us at once with the lettering and numbering schedule for the South Parking Space.

We again urge that this information be supplied promptly so the work may be completed while the painting subcontractor is active in the area.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

JCH*eab

120-15-16-7a

23 October 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: Parking Space - South Half
Contract No. 1/74
Omission of Dampproofing
and Painting

Gentlemen:

This letter will confirm verbal information given to your Mr. J. Newcombe by J. J. Healy of U.N.H.R.C.

Omit the dampproofing and painting from both face brick and concrete portions of the following Fire Tower Court Walls from top to bottom:

1. Court for Stair No. 14 between Columns C8, P8, P9, and C9.
2. Court at the +26'-3" level from Columns N17, C17, C18, and N18. Refer to drawings A-7, A123, A3A, and A44.

Kindly submit for our consideration your estimate of the appropriate deduction to be made in the Contract Price as a result of the elimination of the work noted in the foregoing.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction

JJHe/HBW:eam
cc: Nelson -2
Weigel
Healy
Harris
Hopper
Zunser
VanName

120-5-11-2

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 19, 1950

file

Mr. James A. Dawson
Co-Ordinator of Construction
U. N. Permanent Headquarters
405 E. 42nd St.
New York 17, N. Y.

Re: South Parking Garage Bldg. - Contract HQ 1/74

Dear Sir:

We are attaching hereto three (3) signed copies of each of the following change orders, on the South Parking Garage Bldg., U. N. Permanent Headquarters, New York:-

#2 - Addition - Atlantic Metal Products - Amount $ 316.73

#5 - Addition - Ment Bros. Iron Works Co. - Amount $ 86.25

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener
Office Manager

HAH:vh

enc.

10/19

120-5-18-7

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 19, 1950

Files 10/20

RECEIVED
OCT 20 1950
United Nations Headquarters
JAMES A. DAWSON
Coordinator of Construction

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Contract HQ 1/74 - Parking Space, South Half - Cut Stone Work

We are sending you herewith one (1) print of the following Cut Stone shop drawing as approved for field distribution:

No. 2, dated 10/2/50 - Ramp No. 9

(Monahan McCann Stone Co.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C E Reese

C. E. Reese
Project Engineer

JCNreab

JR 10/20

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

October 19, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Contract HQ 1/74 - Parking Space, South Half - Cut Stone Work

We are sending you herewith one (1) print of the following Cut Stone shop drawing as approved for field distribution:

No. 2, dated 10/2/50 - Ramp No. 9

(Monahan McCann Stone Co.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C E Reese

C. E. Reese
Project Engineer

JCR*eab

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

October 19, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Contract HQ 1/74 - Parking Space, South Half - Cut Stone Work

We are sending you herewith one (1) print of the following Cut Stone shop drawing as approved for field distribution:

No. 2, dated 10/2/50 - Ramp No. 9

(Monahan McCann Stone Co.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C E Reese

C. E. Reese
Project Engineer

JCH*eab

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

October 19, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Contract SQ 1/74 - Parking Space, South Half - Cut Stone Work

We are sending you herewith one (1) print of the following Cut Stone shop drawing as approved for field distribution:

No. 2, dated 10/2/50 - Ramp No. 9

(Monahan McCann Stone Co.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C E Reese

C. E. Reese
Project Engineer

JCR*eab

120 - 5 - 18 - 7

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 18, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd St.
New York 17, New York

Re: South Parking Garage Bldg. - Contract HQ 1/7

Dear Sir:

We are attaching hereto three (3) signed copies of the following Change Orders, on the South Parking Garage Bldg., U. N. Permanent Headquarters, New York;-

#1 - Addition - T. A. O'Rourke, Inc., amount $1,593.79
#5 - Addition - John B. Kelly, Inc., amount 174.09
#1 - Jeremiah Burns, Inc., Addition, " 24.84

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener
Office Manager

HAH:vh

enc.

10/18

120-5-18-7

17 October 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: HQ 1/74 Contract
Parking Space - South Half
Exterior Stone at Ramps #8 and #10
Change Nos. 40A and/or 46

Gentlemen:

Reference is made to your letter of 13 September 1950 wherein you request certain information relative to the date scheduled for the setting, under the Landscape Contract, of the granite base adjoining Ramps Nos. 8 and 10, said installation being a prerequisite to erection of those portions of the limestone facing to be provided immediately above.

Since the aforementioned granite work is not as yet under contract, no definite date has been established for the installation of such work. Therefore, you are directed to deliver and place in storage on the site in the space designated as Gardners' Room, all limestone units, the installation of which is dependent upon the perfection of the subjacent granite work. All of these stone units shall be received, inspected, and approved or rejected at the above noted point of final delivery.

Each piece of stone stored shall be given an identifying number, marked legibly and indelibly on the back, and this number shall then be recorded in the corresponding position on a setting drawing. Two (2) copies of the marked up setting drawings shall be turned over to this office for our records.

All stones found to be acceptable after inspection, shall then be placed in storage by the Contractor in the following manner:

1. The area of the Gardners' Room to be occupied by the stored stone shall be covered with clean planking.
2. The stone units shall be stacked on edge on 2" x 3" pine or spruce cleats laid on the planking normal to its axis. No less than two (2) cleats shall be placed under each stone.
3. The stone shall not be stacked in such manner that the entire weight is resting on the arrises.

4. Soft wood strips or lath shall be placed between the several stone units to prevent abrasive of finished faces.
5. If the Director or his authorized representative finds it necessary to have a second row of stones stacked above the first, they shall also be stored on 2" x 3" pine or spruce cleats, padded with excelsior where same bear upon arrises of the lower stones. Strips or lath, as noted in the immediately preceding item, shall be placed between the stone units of the upper tier.
6. Stones at ends of rows shall be rigidly blocked in place.
7. When the stone has been stacked to the satisfaction of the Director, the entire quantity shall be completely covered with a clean canvas, lashed down securely, and the whole turned over to the United Nations.

The instructions given above also apply to the placement in storage of that portion of the stone veneering of Ramp No. 8 which cannot now be erected due to the incursion of the temporary 1st Avenue roadway as referenced in our letter to you of 21 July 1950.

Where certain portions of the limestone facing can presently be installed, but, due to conditions aforementioned, the limestone coping cannot be superimposed thereon at this time, a t orary protective coping shall be provided. The estimated quantity of this protection is: 150 linear feet, one foot in width, and 10 linear feet, one foot six inches in width. Said coping, composed of 1: 3 mix cement mortar, shall be separated from the top of the limestone ashlar by a layer of reinforced waterproof craft paper. This coping shall be approximately two inches thick and have slight wash to back.

Kindly submit for our consideration your estimate of the cost to be deducted from the Contract Price brought about by the modification of the work as hereinfore specified.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction

HEW:eam
cc: Nelson -2
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ch. File -2

120 5-18-7

PRICE CHANGE NO. 38

17 October 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: Parking Space - South Half
Contract HQ 1/74 - Metal
Flashing and Stone at Column
M-1 - 42nd Street

Gentlemen:

On 21 September 1950, under separate cover, we forwarded you fifteen (15) copies of Drawing SK-133 dated 15 September 1950.

This drawing was prepared to clarify the flashing and stone conditions at the subject location. The only changes to our contract drawings are as follows:

a. Cutting of a reglet on face of Column M-1
b. A small amount of flashing

Proceed with the work indicated thereon and submit for our consideration prices which may affect the contract price.

Very truly yours,

JJHe:eam
cc: Nelson -2
Weigel
Healy
Harris
Hopper
Zunser
VanName
McLeod
Ryer

James A. Dawson
Co-Ordinator of Construction

FILE

-7-

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 12, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York

RE: CONTRACT NO 1/74 - PARKING SPACE-SOUTH HALF-CHANGE NO. 50
Revisions to Flashing & Cut Stone Work

Reference: a) Mr. James A. Dawson's letter, dated September 15, 1950, re: Subject Revisions.

Dear Mr. Dawson:

We received Reference (a) on September 19, 1950 which states as follows:

"Kindly refer to Drawing A-127, Sections A, H, JJ, LL and MM. This letter is a confirmation of information given your Mr. J. Newcombe on 15 September 1950 to omit the metal flashing between the coping stone and the cement protection over the waterproofing on the concrete walls shown on the above referenced sections.

These sections are taken through the exhaust shaft walls, north of the I.R.T. Vent Shaft, through the fresh air intake walls near Column F17 and between Columns 017 and 018, and the Transformer Vault walls at Columns 17I and 17K and the Fire Tower Court walls at Columns 08 and 09. In lieu of the flashing, the membrane waterproofing will return over the top of the concrete retaining wall, the cement protection to be applied above the waterproofing, and the joint between the coping stone and the cement protection will be raked back 1" and this raked portion of the joint will have caulking compound installed. Omit the reglets in the coping stones which were to have received the flashing.

Please submit for our consideration prices which will be an addition to or a deduction from the Contract Price."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
Project Manager

MJG:JN:amc

120-5-18-7

13 October 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: Parking Space - South Half
No 1/74 - Waterproofing
Concrete, Masonry
Revised Pool - Change No.44A
N.C. No. 1

Gentlemen:

On 25 September 1950 we forwarded you ten (10) copies of Drawings SK-184 and SK-190 dated 21 September 1950 together with a transmittal stating that an estimate was to be submitted.

On 11 October 1950 we forwarded you thirty (30) copies of these same drawings, revision No. 1 for SK-190 and revision No. 2 for SK-184, both dated 11 October 1950.

Proceed with the work indicated on the latter revised issue (as previously instructed in our letter to you dated 9 October 1950) and submit for our consideration the prices affecting the contract price.

Very truly yours,

JJHe:eam
cc: Nelson -2
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer
Ch.File

James A. Dawson
Co-Ordinator of Construction

120-5.1F-7

cc: Nelson -2 Ryer
Weigel Seelman
Healy Hannegan
Harris S & H (2)
Hopper Poggi
Zunser McLeod
VanName

PRICE CHANGE NO.37 13 October 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: Parking Space - South Half
HC 1/74 - Change No. 49
Electric

Gentlemen:

On 18 September 1950 we forwarded you nineteen (19) prints of Drawing CL-53A, a detail of the electric fixture for the ceiling in the Passageway between the future Library and the Secretariat Building.

We have in our files copies of two letters from your office to Fischbach and Moore, Inc., dated 21 September 1950 and 6 October 1950 reference the above item.

In the 21 September letter you requested Fischbach and Moore to proceed with the work and to submit an estimate and breakdown based on substituting the fixtures detailed on CL-53A for the type "B" fixtures specified for the above described area. The estimate was to include the credit for using the type "B" fixtures in other portions of the project.

The 6 October 1950 copy of your letter confirms telephone conversation of same date to change the number of Frink type fixtures, detailed on Drawing CL-53A, from eight (8) to seven (7), and revert to the type "B" trouffer fixture for the eighth fixture.

On 11 October 1950 your Mr. C. Bartley telephoned the following information to J. J. Healy of U.N.H.P.C.

The seven Frink type Fixtures will amount to:

7 fixtures @ $35.33 -	$247.31
credit of 7 type "B" @ $19.16 -	134.12
	$113.19
add 15% -	16.98
	$130.17

You have already been instructed verbally to proceed with the work; therefore this confirms that fact. Please furnish a breakdown for our formal approval of the price.

Very truly yours,

James A. Dawson, Co-Ordinator of Construction

JJHe:eam

120 - 5-18-7

OREGON 9-3980

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17. N. Y.

October 13, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
U. N. Headquarters
405 East 42nd St.
New York 17, New York

Re: South Portion of Parking Garage - Contract HQ 1/74

Dear Sir:

We are attaching hereto three (3) signed copies of Change Order #6, issued to Fischbach & Moore, Inc., on their contract dated Jan. 26, 1950 for Electric Work, etc., South Portion of Parking Garage, U. N. Permanent Headquarters, New York, in the amount of $777.00.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener
Office Manager

HAH:vh

enc.

16 OCT 1950

10/16

120 - 5.18.7

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 12, 1950

RECEIVED
OCT 13 1950
United Nations Headquarters
JAMES A. DAWSON
Co-ordinator of Construction

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

To Gen. Fice

Dear Mr. Dawson: Re: Contract HQ 1/74 - Parking Space
South Half - Misc. Iron

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawing submitted by Ment Bros. Iron Works, Inc:

No. 24, dated 7/6/50 - Folding Wire Mesh Partition

Will you please return two (2) prints of the above drawing marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

JCN*eab

RECEIVED
OCT 16 1950
United Nations Headquarters
W. K. Harrison - Director of Planning

10/13

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 11, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
U. N. Planning Office
405 E. 42nd St.
New York 17, N. Y.

Re: South Parking Garage Bldg. - Contract HQ 1/74

Dear Sir:

We are attaching three (3) signed copies of each of the following Change Orders:-

#7 issued to N. Y. Roofing Co., $ 18.40 Addition
#4 issued to Ment Bros. Iron Works, $373.75 Addition
#2 issued to Kerby Saunders, Inc., $2,217.00 Addition

All three (3) Change Orders are on South Parking Garage, U. N. Permanent Headquarters, New York.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener
Office Manager

HAH:vh

enc.

FILE -7

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 11, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York

RE: CONTRACT HQ 1/74 - Parking Space-South Half - CHANGE NO. 48
Hung Plaster Ceiling Between Columns "O" and "P" of Passage Ramp

References: a) Dwg. SK-187, dated 9/6/50, "Hung Acoustical Tile Ceiling between Cols. "O" & "P" of Passage Ramp"
b) F-T-W-S Approximate Estimate, revised 9/26/50 on SK-187

Dear Mr. Dawson:

We received Reference (a) on September 7, 1950.

On September 26, 1950, we submitted Reference (b).

Reference (a) calls for a hung acoustical ceiling and our Estimate, revised September 26, 1950 was based upon information obtained on September 22nd, at a meeting in Mr. Healy's office, attended by Messrs. Amidon, Cunningham and Wright. Mr. Healy requested a new estimate based upon the use of a hard white plaster ceiling in lieu of acoustical tile. Mr. Healy also requested a hung ceiling, at door head height, in area of opening of double doors located on No. 5 Column Line.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Groman
Project Manager

MJG:JN:amc

120-5-18-7

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 11, 1950

Hoppe
Heal
Hoppe
(See. Van Namee.
Reese)

8

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Contract HQ 1/74 - Parking Space, S.H.
Lettering and Numbering Schedule

We request that you furnish us at once with the numbering and lettering schedule for the South Parking Space. This is needed for all doors and parking space aisles where required.

May we have a prompt reply as it is essential that this work be done while the painting contractor is active in the South Garage.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

JCN*eab

10/12

120-5-18-7

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 11, 1950

RECEIVED
OCT 12 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

To GEN. FILE

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Gentlemen: Re: Contract HQ 1/74 - Parking Space, S.H.
Cut Stone Shop Drawings

We are sending you herewith four (4) prints of the following Cut Stone shop drawing submitted by Monahan-McCann Stone Company:

No. 3, revised 8/29/50 - Ramp No. 8

Will you please return two (2) prints of the above drawing marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

JCN*eab

RECEIVED
OCT 16 1950
United Nations Headquarters
W.K. Harrison-Director of Planning

RECEIVED
OCT 12 1950
Headquarters Planning Office

120-5-14-7

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 10, 1950

file

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 E. 42nd St.
New York 17, N. Y.

Re: South Parking Garage Bldg. - Contract HQ 1/74

Dear Sir:

We are attaching hereto three (3) signed copies each of Change Order #6 issued to New York Roofing Co., in the amount of $25.00, and Change Order #4 issued to John B. Kelly, Inc., in the amount of $35.65.

Both of these Change Orders are on the South Parking Garage, U. N. Permanent Headquarters, New York.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Diener
Office Manager

HAH:vh

enc.

RECEIVED
OCT 1950
Headquarters Planning Office

10/11

120-5.18-7c

10 October 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: Parking Space - South Half
Contract HQ 1/74
Concrete

Gentlemen:

As per the request of your Messrs. Newcombe and Grant, we had prepared for your use Drawing F.C.5A, dated 5 October 1950, fifteen (15) copies of which we forwarded to you on 10 October 1950. This drawing shows the necessary details for the concrete wall indicated on the contract drawing A126, Section G.G., at the 26' level.

Proceed with the installation of this wall with the understanding that this wall is included in the contract, and there should be no charge for it.

Very truly yours,

JcHe:eam
cc: Nelson -2
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer
Hannegan

James A. Dawson
Co-Ordinator of Construction

Bowman to Clr. 23 Oct 1950.

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 9, 1950

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York

RE: CONTRACT HQ 1/74 - PARKING SPACE-SOUTH HALF
ESTIMATE FOR CHANGE NO. 47
Treatment of Expansion Joints through
Plastered Walls in 1st Basement

References: a) Dwg. SK-185 dated 8/30/50 "Typical Detail of Expansion Joints through Plastered Walls near Col. Lines 0 & 5 1st Basement.
b) Mr. James A. Dawson's Letter dated 31 August 1950

Dear Sir:

In accordance with the requirements and authority of Article 3(g) of our Contract HQ 1/74 we claim an increase in our total guaranteed maximum cost price in the lump sum amount of $158.56 to cover the treatment of expansion joints through the plastered walls in the 1st basement as shown in the above reference "a".

This price is broken down as follows:

	ADD
SECTION 15 - FURRING, LATHING & PLASTERING (Jeremiah Burns, Inc.)	
1) Add 93 LF 24 gauge metal strip @ $.40/lf	$ 37.20
2) Add 186 LF plaster stop @ $.38/lf	$ 70.68
	$ 107.88
O & P 15%	16.18
TOTAL ADDITION	$ 124.06
(T. A. O'Rourke, Inc.) Add cost of additional plastering required by installation of plaster stops at the above expansion joints.	
Time for Plasterer & Laborer.....	$ 30.00
O & P 15%	$ 4.50
TOTAL ADDITION	$ 34.50
TOTAL ADDITION - THIS SECTION	$ 158.56

Mr. James A. Dawson
Re: Contract HR 1/74 - Parking Space-South Half
Estimate for Change No. 47

October 9, 1950

Will you kindly issue a Change Order-Addition in the lump sum amount of $158.56 to cover the additional work required by the expansion joints installed according to the above reference "a".

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

MJG:CER:amc

M. J. Grogan
Project Manager

120-5-18-7

cc: Zunser
Healy
McLeod
Van Name
Hopper
Harrison

9 October 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Parking Space, South Half
Notification of Change No. 1 (Change 44 and 44-A)
Revised Pool at 41'-0" Level of Ramp #10

Gentlemen:

Attached hereto is one copy of Notification of Change No. 1 (Change No. 44 and 44-A) approved by James A. Dawson for the United Nations.

This approval is given for you to proceed with the work required by the modification of drawings in connection with the re-design of the pool.

It is understood that the total cost of this change, as indicated on the attached Notification of Change No. 1, is solely an approximation and that the actual price adjustment will be made as required by the terms of the contract.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction

Enclosure

JZ:ml

APPROVED by/for
THE COMPTROLLER
L. Rosenstiel
10 Oct 1950

120-5-18-7

9 October 1950

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: Parking Space - South Half
Contract #4 1/74 - Hung Tile
Ceiling between Columns "O"
and "P" of Passage Area

Gentlemen:

Kindly refer to your letter to us of 18 September 1950, revised 26 September 1950, reference the estimate for the work shown on drawing PS-SK-187, issued to you on 7 September 1950 and discussed on 22 September 1950 at which discussion Messrs. Amidon, Cunningham, Wright and Healy were present. You asked our prompt reply reference the acceptance of this estimate and a proceed order for the work.

Please be advised that you are to proceed with the work and our drawing PS-SK-187 will be revised to show the correct installation of this work and will be promptly forwarded to you.

Very truly yours,

JJHe:eam
cc: Nelson -2
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer
McLeod

James A. Dawson
Co-Ordinator of Construction

120-5-18.7

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

file

October 6, 1950

Mr. James A. Dawson,
Co Ordinator of Construction,
United Nations Planning Office,
405 East 42nd Street,
New York, New York.

Dear Sir:

We are attaching hereto three (3) copies each of Change Order Nos. 2 and 3, issued to Ment Bros Iron Works Company, Inc., for additional work in connection with the South Portion of Parking Garage Building, United Nations Permanent Headquarters, New York.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. HIEMER
Office Manager

HAH:ek
Encs.

10/6

120-5-17-72

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY. INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17. N. Y.

October 6, 1950

RECEIVED
OCT 9 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

To Gen File

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Contract HQ 1/74 - Parking Space, S.H.
Cut Stone Shop Drawings

We are sending you herewith four (4) prints of the following Cut Stone shop drawing submitted by Monahan McCann Stone Company:

No. 2, revised 10/2/50 - Ramp No. 9

Will you please return two (2) prints of the above drawing marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

JCN*eab

RECEIVED
OCT 10 1950
United Nations Headquarters
W. K. Harrison-Director of Planning

ISSUANCE OF DRAWINGS

OFFICE COPY

6 October 1950

12 October 1950

lattery

hand

Submitted by Monahan McCann

10Feb'50 Ramp No. 9

(APPROVED 12 Oct 1950 R.E.M.)

10/12/50
C. F. Martin

S V Dyer

120-5-18-7

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 6, 1950

RECEIVED
OCT 9 1950
United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

Mr. James A. Dawson, Co-Ordinator of Construction
United Nations Headquarters,
405 East 42nd Street
New York 17, N. Y.

Dear Mr. Dawson: Re: Contract HQ 1/74 - Parking Space, SH
Approved Shop Drawings

We are sending you herewith one (1) print of the following Cut Stone shop drawing as approved for field distribution:

No. 5, revised 8/23/50 - I.R.T. Shaft

(Monahan McCann Stone Company)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

JCN:eab

RECEIVED
9 OCT 1950
Architectural Planning Office