

Central Registry (120-5-18-8) SF Building Construction - working projects - meeting hall - covering over FOR Drive
Fuller-Turner-Walsh-Slattey, Inc

2 April 1951

16 April 1951

CLEAR

V04

S.E.

S-04772

Box-22

File-1

(KAG-1)

Fuller-Turner-Walsh-Slatery, Inc.
General Contractors
United Nations Permanent Headquarters

(Re: C.O. #141)

NOTIFICATION OF CHANGE

Date: April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, New York

N. C. # 59 Building: MEETING HALLS & COVER OVER EAST RIVER DRIVE

Reference Information: Architectural Dwgs. A1 thru A11, incl. dated 10/18/50

Description of Changes: Revision No. 13

The above contemplated change effects the branches of the work indicated by X Marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

<input type="checkbox"/> F-T-W-S Inc. Work	<input type="checkbox"/> Construction Insulation	<input checked="" type="checkbox"/> Painting & Finish
<input type="checkbox"/> Structural Steel	<input checked="" type="checkbox"/> Metal Doors, Frames & Trim	<input type="checkbox"/> Venetian Type Blinds
<input checked="" type="checkbox"/> Concrete Construction Work	<input type="checkbox"/> Roll-up Steel Doors	<input type="checkbox"/> Resilient Floor
<input type="checkbox"/> Concrete Slabs & Fireproofing	<input type="checkbox"/> Metal Toilet Enclosures	Covering
<input type="checkbox"/> Floor & Roof Fill	<input type="checkbox"/> Hollow Metal Partitions	<input type="checkbox"/> Miscellaneous
<input type="checkbox"/> Finish Cement Work	<input type="checkbox"/> Marble Work	Accessories
<input checked="" type="checkbox"/> Plaster-Mortars	<input type="checkbox"/> Ceramic Tile	<input type="checkbox"/> Heating, Ventilating &
<input type="checkbox"/> Fireproofing (Concrete Spandrel)	<input type="checkbox"/> Terrazzo Work	Air Conditioning
<input type="checkbox"/> Dampproofing (Plastic)	<input checked="" type="checkbox"/> Furring & Lathing	<input type="checkbox"/> Plumbing
<input type="checkbox"/> Caulking	<input checked="" type="checkbox"/> Plastering	<input type="checkbox"/> Sprinklers
<input type="checkbox"/> Cut Stonework	<input type="checkbox"/> Acoustical Treatment	<input type="checkbox"/> Electrical
<input type="checkbox"/> Roofing (Built Up)	Sound Conditioning	<input type="checkbox"/> Sheet Metal Work
<input type="checkbox"/> Carpentry & Millwork	<input checked="" type="checkbox"/> Miscellaneous Iron	<input type="checkbox"/> Glass & Glazing
<input type="checkbox"/> Ornamental Metal Work	<input type="checkbox"/> Finish Hardware	

The Approximate Total Cost of this Change is \$ 300. (ADDITION)
(THREE HUNDRED DOLLARS)

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATERY, INC.

By

M. J. Acogian
Project Manager

Date

4/2/51

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N. C. and issue P.W.O.'s as required. Price Adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By _____ Date _____

By *Halawa* Date *4/17/51*

Kirk Bude
Ecosue
FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, N. Y.

Re: Meeting Halls & Covering over East River Drive

Dear Sir:

Please authorize the moving of telephone extensions #21, 22 and 33, now located in the General Superintendent's office, on the first basement of the Meeting Halls, to the proposed new office which will be located in the second basement in the Northwest corner of the Meeting Halls.

It is our intention to move the General Superintendent's office at the earliest date possible, and will ask that you please have the telephone company notified immediately so the phones can be moved in the same time the office is moved.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener
H. A. Hiener
Office Manager

HAH:vh



-82
file

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

April 2, 1951
NEW YORK

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, N. Y.

Re: Meeting Halls & Covering over East River Drive

Dear Sir:

Please authorize the moving of telephone extensions #21, 22 and 33, now located in the General Superintendent's office, on the first basement of the Meeting Halls, to the proposed new office which will be located in the second basement in the Northwest corner of the Meeting Halls.

It is our intention to move the General Superintendent's office at the earliest date possible, and will ask that you please have the telephone company notified immediately so the phones can be moved in the same time the office is moved.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener
Office Manager

HAH:vh

O.K. - A.S.

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Tyler
General File

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Finish Hardware

Dear Mr. Dawson:

This will confirm our handing to you on March 15, 1951 three (3) photographic prints showing the special design knob and rose which Lockwood Hardware supplied on the Secretariat and which they are furnishing for the other buildings.

The prints have been sent to you for your use and information, as per your request.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C.E. Reese
Project Engineer

CER/BK/eas



Prints sent abroad. } as per JHc.
Handed to Joe Ausman } 4 April, 1951

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Change No. 238 - Change in Roof
Finish at Elev. 83'-0"

Dear Mr. Dawson:

This letter will confirm verbal instructions given by Mr. James A. Dawson to our Mr. M.J. Grogan on Friday, March 30, 1951, to have the New York Roofing Company order at once two (2) carloads of Regular 6"x9"x1" Ludowici Caledon Company Promenade Roof Tile for paving a portion of the roof at elevation 83'-0". We have advised New York Roofing Company to proceed accordingly.

It is our understanding that on Monday, April 2, 1951, you will give us a decision on the roof paving so that the balance of the Promenade Tile can be ordered, and slate and marble chips can be ordered if required.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese.

C. E. Reese
Project Engineer

CER/eas



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

April 2, 1951

(8) 1.1.1.

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: HQ 1/75 Contract - Meeting Halls & Cover Over Drive
Carpentry & Millwork Samples

Dear Mr. Dawson:

With reference to your letter of March 23, 1951 and as per the instruction of your Mr. H. B. Weigel, we are resubmitting herewith for approval three (3) samples of Domestic Ash Solid Wood to be used for Booth Trim, Base and Doors #3017 and #3022 in the Security Council Chamber of the Meeting Halls.

Will you please return two (2) samples, marked with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



C. E. Reese
Project Engineer

CER/BK/lbr

Encl. - samples



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

April 2, 1951

*Gen. File
H/2
JCS*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, three(3) prints
of the following Ornamental Metal shop drawings, as approved for
field distribution:

GBM-2 rev. 3/23/51 Scale Plan and Elev. Alum. Railings
Stairs Nos. 48, 49, 50, 51

GBM-3 " " F.S.D. Alum Railings,
Stairs Nos. 48, 49, 50, 51

Please note that these drawings have now added field dimensions
on them.

(General Bronze Corp.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese
C.E. Reese
Project Engineer



-8-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, three(3) prints of the following Ornamental Metal shop drawings, as approved for field distribution:


GBM-2	rev. 3/23/51	Scale Plan and Elev. Alum. Railings Stairs Nos. 48, 49, 50, 51
GBM-3	" "	F.S.D. Alum Railings, Stairs Nos. 48, 49, 50, 51

Please note that these drawings have now added field dimensions on them.

(General Bronze Corp.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.


C.E. Reese
Project Engineer

CER/BK/eas



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, three(3) prints of the following Ornamental Metal shop drawings, as approved for field distribution:

GBM-2 rev. 3/23/51 Scale Plan and Elev. Alum. Railings
Stairs Nos. 48, 49, 50, 51

GBM-3 " " F.S.D. Alum Railings,
Stairs Nos. 48, 49, 50, 51

Please note that these drawings have now added field dimensions on them.

(General Bronze Corp.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C.E. Reese
Project Engineer

CER/BK/eas



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, three (3) prints of the following Ornamental Metal shop drawings, as approved for field distribution:

GBM-2 rev. 3/23/51 Scale Plan and Elev. Alum. Railings
Stairs Nos. 48, 49, 50, 51
GBM-3 " " F.S.D. Alum Railings,
Stairs Nos. 48, 49, 50, 51

Please note that these drawings have now added field dimensions on them.

(General Bronze Corp.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese
C.E. Reese
Project Engineer

CER/BK/eas

RECEIVED
APR 2 1951

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

April 2, 1951

*File
Gen #13
Sent*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Ornamental Metal

Gentlemen:

We are sending you herewith, for your information, two (2) prints
of the following Ornamental Metal shop drawing, as approved for
field distribution:

GEM-39 rev. 3/21/51 Detail of 4-Aluminum Fins at
4th floor window

(General Bronze Corp-Subcontractor)


Please note that field dimensions have been added to this drawing.
These copies are for your files.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/eas



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Ornamental Metal

Gentlemen:

We are sending you herewith, for your information, two (2) prints of the following Ornamental Metal shop drawing, as approved for field distribution:

GBM-39 rev. 3/21/51 Detail of 4-Aluminum Fins at
4th floor window

(General Bronze Corp-Subcontractor)

Please note that field dimensions have been added to this drawing.
These copies are for your files.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/eas



FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

April 2, 1951

*Gen file
H/3
LWS*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Covering
over East River Drive and Meeting
Halls -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HMS-47-2 rev. 3/16/51 Supports for Wood and Plaster Rails

(C.E. Halback & Co.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C. E. Reese
Project Engineer

CER/BK/eas



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Covering
over East River Drive and Meeting
Halls -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HMS-47-2 rev. 3/16/51 Supports for Wood and Plaster Rails

(C.E. Halback & Co.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/eas



-8-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Covering
over East River Drive and Meeting
Halls -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HMS-47-2 rev. 3/16/51 Supports for Wood and Plaster Rails

(C.E. Halback & Co.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/eas



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Covering
over East River Drive and Meeting
Halls -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HMS-47-2 rev. 3/16/51 Supports for Wood and Plaster Rails

(C.E. Halback & Co.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/eas



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Finish Hardware

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Finish Hardware shop drawings as approved for
field distribution:

30142	12/5/50	Push-Pull #S-448 Detail
30146	12/8/50	" #S-452 "

(Lockwood Hardware Mfg. Co.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/eas



-8-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Finish Hardware

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Finish Hardware shop drawings as approved for field distribution:

30142	12/5/50	Push-Pull #S-448 Detail
30146	12/8/50	" #S-452 "

(Lockwood Hardware Mfg. Co.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/eas



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Finish Hardware

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Finish Hardware shop drawings as approved for
field distribution:

30142	12/5/50	Push-Pull #3-448 Detail
30146	12/8/50	" #3-452 "

(Lockwood Hardware Mfg. Co.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/eas



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Finish Hardware

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Finish Hardware shop drawings as approved for
field distribution:

30142	12/5/50	Push-Pull #S-448 Detail
30146	12/8/50	" #S-452 "

(Lockwood Hardware Mfg. Co.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/BK/eas



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.April 2, 1951
*File
Gen H/3
JCS*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Roofing and Sheet Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Roofing and Sheet Metal shop drawings, as approved for field distribution:

No. 7 rev. 3/22/51 Expansion Joint Detail - North End
El. 29'-0"
" 9 " " Flashing at Exterior Door Openings

(A. Munder & Son - Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/eas



- 8 -

NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract No. 1/75 - Meeting
Halls and Covering Over East
River Drive -
Roofing and Sheet Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Roofing and Sheet Metal shop drawings, as approved for field distribution:

No. 7 rev. 3/22/51 Expansion Joint Detail - North End
El. 29'-0"

" 9 " " Flashing at Exterior Door Openings

(A. Munder & Son - Subcontractor)

Very truly yours,

FULLER-TURNER-MALSH-SLATTERY, INC.

C. E. Reese
Project Engineer

CER/BK/eas

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract #2 1/75 - Meeting
Halls and Covering Over East
River Drive -
Roofing and Sheet Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Roofing and Sheet Metal shop drawings, as approved for field distribution:

No. 7 rev. 3/22/51 Expansion Joint Detail - North End
El. 29'-0"
" 9 " " Flashing at Exterior Door Openings

(A. Runder & Son - Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

GER/BK/eas

-8-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract No. 1/75 - Meeting
Halls and Covering Over East
River Drive -
Roofing and Sheet Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Roofing and Sheet Metal shop drawings, as approved for field distribution:

No. 7 rev. 3/22/51 Expansion Joint Detail - North End
El. 29'-0"
" 9 " " Flashing at Exterior Door Openings

(A. Munder & Son - Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

GER/BK/ea

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over
East River Drive -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one(1) print of
the following Miscellaneous Iron shop drawing, as approved for field
distribution:

HMS-88-1 rev. 3/5/51 Channel Supports for Screens - Delegates'
Dining Room - 4th floor

(C.E. Halback & Co.,-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/BK/eas



-8✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over
East River Drive -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one(1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HMS-88-1 rev. 3/5/51 Channel Supports for Screens - Delegates'
Dining Room - 4th floor

(C.E. Halback & Co.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/eas

-8-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over
East River Drive -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one(1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HMS-88-1 rev. 3/5/51 Channel Supports for Screens - Delegates'
Dining Room - 4th floor

(C.E. Halback & Co.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese 34

C. E. Reese
Project Engineer

CER/BK/eas

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over
East River Drive -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one(1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HMS-83-1 rev. 3/5/51 Channel Supports for Screens - Delegates'
Dining Room - 4th floor

(C.E. Halback & Co.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/eas

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

*Gen file
4/3
SJS*

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Marble Saddles

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Marble Saddle shop drawing, as approved for field distribution:

10 3/12/51 Detail of Marble Saddles

(James Cullo & Son-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/eas



- 8 ✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Marble Saddles

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Marble Saddle shop drawing, as approved for field distribution:

10 3/12/51 Detail of Marble Saddles

(James Cullo & Son-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/BK/eas

-8-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Marble Saddles

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Marble Saddle shop drawing, as approved for field distribution:

10 3/12/51 Detail of Marble Saddles

(James Cullio & Son-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/eas

-8-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Marble Saddles

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Marble Saddle shop drawing, as approved for field distribution:

10 3/12/51 Detail of Marble Saddles

(James Cullo & Son-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/eas

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

April 2, 1951

*File
Gen H/3
SOS*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Carpentry & Millwork

Gentlemen:

We are sending you herewith, for your information, one (1) print of
the following Carpentry and Millwork shop drawings, as approved for
field distribution:

223	rev. 3/3/51	Floor Plan & Elevations of Security Council
224	" 2/21/51	F.S. Detail of Blocking - Security Council

(Murray Hill Woodworking Co.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/eas



-8-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Carpentry & Millwork

Gentlemen:


We are sending you herewith, for your information, one (1) print of the following Carpentry and Millwork shop drawings, as approved for field distribution:

223	rev. 3/3/51	Floor Plan & Elevations of Security Council
224	" 2/21/51	F.S. Detail of Blocking - Security Council

(Murray Hill Woodworking Co.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.


C. E. Reese
Project Engineer

CER/BK/eas

-8-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/75 - Meeting
Halls and Covering Over East
River Drive -
Carpentry & Millwork

Gentlemen:

are sending you herewith, for your information, one (1) print of
following Carpentry and Millwork shop drawings, as approved for
distribution:

23	rev. 3/3/51	Floor Plan & Elevations of Security Council
24	" 2/21/51	F.S. Detail of Blocking - Security Council

Murray Hill Woodworking Co.-(Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/eas

-8-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

April 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract NC 1/75 - Meeting
Halls and Covering Over East
River Drive -
Carpentry & Millwork

Gentlemen:

We are sending you herewith, for your information, one (1) print of the following Carpentry and Millwork shop drawings, as approved for field distribution:

223	rev. 3/3/51	Floor Plan & Elevations of Security Council
224	" 2/21/51	F.S. Detail of Blocking - Security Council

(Murray Hill Woodworking Co.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/eas