

Central Registry (120-5-18-9) SG Building Construction - Working Project - General Assembly & North parking (1/82) 1 March 1951
Fuller-Turner-Warsh-Slattey, Inc.

CLEAR

S.E. 7/04

20 m. 1 1051

S-0472

Box-25

File-5

(BAG-1)

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 20, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Concrete Construction and
Masonry Work

Dear Mr. Dawson:

Your drawing A-123, "Plans, Sections and Elevations of Radio Studios", Rev. 17, March 14, 1951, indicates a concrete wall from the slab at Elev. ~~26'-4"~~ to the raised platform at Elev. ~~29'-4"~~ between Studios 3 and 4 (Refer to Section A-A).

This construction does not agree with the details shown on drawing GA-PS-S-7, "Framing Plan-1st Basement", Rev. No. 4, dated August 21, 1950, Section 7-Y, which shows cinder block from the floor to the platform.

Since the raised platforms were poured in accordance with the structural details, we are consequently also following the cinder block detail shown on GA-PS-S-7.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/PDV/eas



Refer to A 124 { Rev #17
14 Mar 51
Sec. 8 & 9.

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

*Hopper
Healy*

March 20, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

To GEN FILE

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Acoustical Treatment

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Acoustical Treatment shop drawing, submitted by Johns-Manville Sales Corp.

102 3/14/51 Reflected Ceiling Plan and Elevations
 of Testing Room

Will you please return two (2) prints of the above drawing, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MM/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

20 March 1951

5 April 1951

General Assembly & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by Johns-Manville

2 102 14Mar'51 Reflected Ceiling Plan and Elevations of Testing Room
(DISAPPROVED 5 Apr 1951 A.B.SHAW RESUBMIT)



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 20, 1951
Gen Files

*Let J. Selman
Hopper-Hannegan
3/20
LWS*

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Electrical - Communication Trough
Shop Drawings

Dear Sir:

We are submitting herewith six (6) copies of each of the following Cole Electric Products Division drawings for Communication Troughs which are being furnished under the electrical sub-contractor, Fischbach & Moore, Inc.

Drawing #H - 1172, revision #1
Drawing #H - 1171, revision #2

Please review the above drawings and return three (3) copies together with your approval or comments at your earliest convenience.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:WWS:tw

RECEIVED

MAR 20 1951

United Nations Headquarters
W. K. Harrison-Director of Planning

ISSUANCE OF DRAWINGS

OFFICE COPY

20 March 1951

2 April 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Fischbach & Moore (Cole Elec. Dwg.)

| | | | |
|---|--------|------------|-------------|
| 3 | H-1172 | 31 Jan '51 | Revision #1 |
| 3 | H-1171 | 25 Jan '51 | " #2 |

(APPROVED 2 April 1951 A.B. SHAW)

NOTE: FROM SYSKA & HENNESSY

"We are returning the above drawings bearing our "Returned without Action" stamp.

"In accordance with our agreement with Mr. Harris, these drawings are to be checked by the Architects."

RECEIVED

APR 3 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

F. V. Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 20, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Heating, Ventilating & Air Conditioning
Shop Drawings

Dear Sir:

We are submitting herewith six (6) copies of each of the following drawings being furnished under the heating, ventilating and air conditioning sub-contractor Kerby Saunders, Inc.

Kerby Saunders, Inc. Drawing #50-52-203, 2nd Basement Heating
Kerby Saunders, Inc. Drawing #201 Snow Melting Coils
Kerby Saunders, Inc. Drawing #50-52-202, 1st Basement Heating

National Sheet Metal Works, Inc. Drawing #3-20, Fan Rooms #4 and #8

Please review the above and return three (3) copies together with your approval or comments. The prompt return of these drawings will be appreciated.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:WWS:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

20 March 1951

29 March 1951

GA & North Parking
Fuller-Turner-Walsh-Slaterry

hand

Submitted by Kerby Saunders

| | | | |
|---|-----------|----------|--------------------|
| 3 | 50-52-203 | 15Mar'51 | 2nd Bsm. Heating |
| 3 | 50-52-202 | " | 1st " " |
| 3 | 201 | 24Jan'51 | Snow Melting Coils |

(APPROVED 28 March 1951 R.E.N.)

NOTE: FROM SYSKA & HENNESSY

"These drawings are approved."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

"Dwg. 3-20, also listed on your 20 March 1951 transmittal, will be returned at a later date."

NOTE: See letter by Mr. R. E. Nelso pertaining to Dwg. 201 which will follow.

RECEIVED

MAR 30 1951

FULLER-TURNER-WALSH-SLATERRY
INCORPORATED

J. V. Dyer

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 20, 1951

*Let's
shopper - Rumpelstein
Hannegan
also
let's*

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Gen Files

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Heating, Ventilating & Air Conditioning
Shop Drawings

Dear Sir:

We are submitting herewith six (6) copies of each of the following drawings being furnished under the heating, ventilating and air conditioning sub-contractor, Kerby Saunders, Inc.

Aerofin Corp. Drawing #NF-680, heating coils Systems 401B-37, 402-1, 402-2,
403-6, 403-6, 403-7, 403-7, 404-9

Aerofin Corp. Drawing #NF-600, heating coils Systems 402B-14, 401B-25, 405-3

Aerofin Corp. Drawing # C-112, heating coils Systems 401B-15 and 404-8

Aerofin Corp. Drawing #NFD-240, heating coil System 401B-14

Airmatic Systems, Inc. Drawing # 1 showing shavings removal piping layout

Buffalo Forge Co. Drawing - showing schedule of dehumidifiers and cooling coils


Please review the above drawings and return three (3) copies together with your approval and/or comments at your earliest convenience.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:WWS:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

20 March 1951

29 March 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by Kerby Saunders (Aerofin Corp. Dwgs.)

| | | | |
|---|---------|----------|--|
| 3 | NF-680 | 27Nov'49 | Heating Coils Sys. 401B-37, 402-1, 402-2, etc. |
| 3 | NF-600 | 19Dec'48 | " " " 402B-14, 401B-25, 405-3 |
| 3 | C-112 | 4 Jan'51 | " " " 401B-15 and 404-8 |
| 3 | NFD-240 | 12Mar'50 | " " " 401B-14 |

(APPROVED 28 March 1951 A.B.SHAW)

| | | | |
|---|---|----------|--|
| 3 | 1 | 6 Jan'51 | Showing Shavings Removal Piping Layout (Airmatic Sys.Dw) |
|---|---|----------|--|

(APPROVED 26 March 1951 A.B.SHAW)

NOTE: FROM SYSKA & HENNESSY

"These drawings are approved."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

"The Buffalo Forge Co. Dwg., showing Schedule of Dehumidifiers and Cooling Coils also listed on your transmittal dated 20 March 1951, will be returned at an early date."

RECEIVED

MAR 30 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

Handwritten signature

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

March 20, 1951

To Mr. Fick

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (GENERALASSEMBLY)
H.M. Doors, Frames and Trim

Dear Mr. Dawson:

We are sending you herewith, four (4) prints of the following H.M. Doors, Frames and Trim shop drawings submitted by Atlantic Metal Products Co.

| | | |
|----------------|----------------|-----------------|
| 10 to 18 incl. | Rev. 3/19/51 | Schedule Sheets |
| 19 | " 12/28/50 | Schedule Sheets |
| 20 and 21 | " 3/19/51 | Schedule Sheets |
| D-1 | " 1/22/51 | Detail Sheet |
| D-2 | " 2/28/51 | " " |
| D3 and D-4 | " 2/27/51 | " " |
| D5 and D-6 | " 2/28/51 | " " |
| D-7 | " 3/19/51 | " " |
| D-8 | " 1/8/51 | " " |
| D-9 | " 3/19/51 | " " |
| D-10 and D-11 | Dated 12/28/50 | " " |
| D-12 and D-13 | Rev. 3/19/51 | " " |

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer



ISSUANCE OF DRAWINGS

OFFICE COPY

20 March 1951

27 March 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by Atlantic Metal

2 ea. Sheets 10,
12 & 19 3 Nov '50
2 ea. D1-D6 "

Schedule Sheets

Detail "

(APPROVED 26 March 1951 A.B.SHAW)

2 ea. Sheets 11,
13-18, 20, 21 "

Schedule Sheets

2 ea. D-7, D-8 "

Detail "

2 ea. D-9 to D-13 28 Dec '50

" "

(APPROVED AS NOTED 26 Mar 1951 A.B.SHAW RESUBMIT)

RECEIVED

MAR 27 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

S. V. Lyle

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

March 20, 1951

To C. E. Reese

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, four (4) prints of the following Ornamental Metal shop drawings submitted by General Bronze Corp. and C. E. Halback & Co.

GBA 4 Rev. 3/17/51 Alum. Interior Canopies # 1 & 2

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth



ISSUANCE OF DRAWINGS

OFFICE COPY

20 March 1951

23 March 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

22

GBA-4

9 Dec '50

Alum. Interior Canopies #1 & 2

(DISAPPROVED 23 March 1951 A.B.SHAW)



J. D. Tyler

20 March 1951


Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: HQ 1/82 Contract - General Assembly
and Northerly Portion of the Parking
Garage - Ceramic Tile

Gentlemen:

Reference is made to your letters of the 4th and 22nd of January of this year and your letter of 6 October 1950, all concerning Ceramic Tile you propose to provide for both the General Assembly and North Parking Garage structures.

Please be advised that American-Olean Tile Company products of types and colors set forth, and also shapes as generally listed, all on the tabulation prepared by Ellis Joseph, Inc. dated 16 January 1951, and forwarded to us along with your above noted letter of the 22nd of the same month, are approved for use. Basically this approval covers the following:

- 
1. The 1-1/16" square Dark Grey Porcelain Type Ceramic Floor Tile shall be provided where ceramic tile floor finish is required in the General Assembly Building while Light Grey Tile of same size and type shall be provided where required in the Northerly Portion of the Parking Garage.
 2. Base, wall and cap tile as required in the General Assembly shall be No. 12 Buttercup Yellow while similar tile items necessary for the Northerly Portion of the Garage shall be No. 28 Pearl Grey.
 3. General Assembly "New Look" and "Regular" Toilets including Shower shall have 4 1/4" x 4 1/4" nominal cove base throughout and 4 1/4" x 4 1/4" wall tile with base and/or wall tile finishing flush with plaster above.
 4. "New Look" Toilets shall have square internal corners and rounded external corners using integral 4 1/4" x 4 1/4" nominal shapes.
 5. "Regular" Toilets, including Shower shall have rounded internal and external corners made up with integral tile units.
 6. Double bullnose jamb tile shall be provided on all four sides of Shower opening.
 7. Garage base tile shall be 6" x 6" nominal, sanitary type where no wainscot is required, cove type where wall tile occurs above.

20 March 1951


8. Field tile for Garage shall be of nominal $4\frac{1}{4}$ " x $4\frac{1}{4}$ " size with bull-nose cap and external corner tile and rounded internal corner tile.
9. Special right and left hand units, stop tile, round-in tile, etc., shall be provided for both the General Assembly and Northerly Portion of the Parking Garage wherever their use is necessitated in the development of the work.

The approvals for use given in the foregoing paragraph in no way relieve the Contractor of his responsibility for the satisfactory performance of the work in accord with the requirements of the Specifications of the Contract Documents.

Your attention is called to the fact that the Ellis Joseph, Inc. proposal to use $4\frac{1}{4}$ " nominal height base in the "Regular" Toilets and Shower will cause a minor change in wainscot and curb heights affecting thereby in a small degree not only his own work but also somewhat the work of other trades such as Plastering and Masonry. We approve the noted modification with the understanding that in no wise will the overall Contract Price be changed by this variation but also that any physical adjustments necessary will be anticipated by your field forces and proper accommodations will be made in advance to receive the related work. Further, your attention is called to the fact that ceramic floor and base tile is called for in Locker Room 2-B4 of the General Assembly though it has not been listed in the Ellis Joseph tabulation.

In conclusion, be advised that those particular record samples of tile which have been previously approved for use under Contract HQ 1/55 and/or Contract HQ 1/75, which are alike unto tile units herein approved for Contract HQ 1/82 use, shall also serve as the quality standards for the tile work of the General Assembly and Northerly Portion of the Parking Garage. Please know, however, that we do not have record samples of tile in No. 28 Pearl Grey color nor 6" x 6" nominal base tile, either cove or sanitary type, as you have never submitted any for our consideration nor have you ever complied with our request of 27 February and 30 March of last year for a submission of typical samples of the base tile you actually provided for South Parking Garage tiled spaces, and which is like tile you are now to provide for the Northerly Portion.

Very truly yours,


HAW:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

120-5-18-9✓
cc: Zunser
Hopper
Hannegan
Seelman
Rumpeltin

20 March 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, New York

Attention: Mr. C. E. Reese, Project Engineer
Re: Contract HQ 1/82 - General Assembly and
Parking Space, North Half. (Lists of
Material and Equipment of Mechanical Work
Required to be Submitted for Approval)

Gentlemen:

We forward herewith for your review and guidance one (1)
set of List of Material dated 15 March, 1951, covering items of
mechanical work for the above noted location required to be sub-
mitted for approval by the various mechanical sub-contractors.

Please note, there are still many items of work which
your various mechanical sub-contractors have not submitted for
approval to date.


Therefore, kindly notify the sub-contractors to do so as
soon as possible in order to eliminate the possibility of a delay
in purchase of items of critical materials.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JJHa:mj



120-5-18-9
20 March 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: HQ 1/82 Contract - General Assembly
and Northerly Portion of the
Parking Garage - Samples -
Cramp Anchors for Granite Base

Gentlemen:

Reference is made to your letter of the 14th instant concerning samples of galvanized iron cramp anchors of type you propose to furnish in conjunction with the General Assembly granite base, separately transmitted in triplicate for our consideration and/or approval.

Please be advised that galvanized iron cramps of material and finish as exemplified by the samples here on hand, are approved for use as satisfying the applicable requirements of Part IV, Construction Trades Specifications, Section 9, Paragraph 4, sub-paragraph (f). In no way shall this granting of our approval be construed as an acknowledgement or verification on the part of this office that the form and/or dimensions of the samples here on hand are necessarily accurate, correct and appropriate for securing the referenced granite base.

The limited approval given above in no way relieves the Contractor of his responsibility for the satisfactory performance of the work in accord with the requirements of the Specifications of the Contract Documents.

Returned herewith, marked "Approved", are two (2) of the samples submitted.

Very truly yours,

HBW:eam

cc: Bohanon Nelson
Weigel Healy
Harris Hopper
Zunser VanName
Ryer McSpedon

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

120-5-17-9

cc: Bohanon Zunser
Nelson VanName
Weigel Ryer
Healy Hannegan
Harris
Hopper

20 March 1951

Fuller-Turner-Walsh-Slaterry, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82 - Concrete
and Structural Steel

Gentlemen:

Below is a list of drawings, their dates, the number of copies and their transmission dates.


| <u>Dr. No.</u> | <u>Drawing</u> | <u>Revision</u> | <u>Date</u> | <u>Transmission Date</u> |
|----------------|----------------|-----------------|---------------|--------------------------|
| 25 | GA-2-CS-14 | | 15 March 1951 | 16 March 1951 |
| 25 | GA-5-CS-3 | No. 2 | 16 March 1951 | " |
| 25 | GA-3-CS-20 | | 15 March 1951 | " |
| 25 | GA-4-CS-18 | | 15 March 1951 | " |
| 25 | GA-S-26C | | 19 March 1951 | 19 March 1951 |
| 25 | GA-S-55C | | 19 March 1951 | " |
| 25 | GA-S-57C | | 19 March 1951 | 19 March 1951 |
| 25 | GA-S-56C | | 19 March 1951 | " |
| 25 | GA-S-58C | | 19 March 1951 | " |
| 25 | GA-PS-S-34C | No. 9 | 19 March 1951 | " |

Reference Drawings GA-2-CS-14, GA-5-CS-3, GA-3-CS-20, GA-4-CS-17 and GA-PS-S-34C - The work indicated on all the above drawings will cause no change to the Contract Price.

Reference Drawings GA-S-26C, 55C, 56C, 57C and 58C - The work indicated on the above drawings has been taken from previously issued work sheets and incorporated on these drawings. There will be no Contract Price changes.

Proceed with the installation of the work shown on all the above drawings.

Very truly yours,


JJHe:eam

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file
 March 19, 1951

Mr. James A. Dawson
 Co-Ordinator of Construction
 Headquarters Planning Office
 Room 2272
 New York 17, New York

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING SPACE
ESTIMATE FOR CHANGE NOS. 29 & 29A
"October 13 and October 16, 1950
Structural Revisions"

References: a) United Nations Drawing GA-PS-CS-5, Rev. #1, dated 10/12/50
 b) " " " GA-WS-158, " " " 10/11/50
 as compared with:
 c) United Nations Drawing GA-PS-CS-5, dated 10/10/50
 d) " " " GA-PS-S6, " 6/23/50
 e) " " " GA-WS-158, " 9/19/50

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we hereby claim an increase in our maximum guaranteed cost price in the lump sum amount of NINETY EIGHT DOLLARS AND THIRTY TWO CENTS(\$98.32) for the items listed herein which are required by the changes in structural drawings in reference "a" above. Examination of reference "b", which together with reference "a" constitute our Change No. 29 and 29A, reveals no change which will effect our maximum guaranteed cost price.

The above increase is broken down as follows:

| <u>PS-NH-SECTION 4 - CONCRETE CONSTRUCTION(Brennan & Sloan, Inc.)</u> | <u>ADD</u> |
|---|-----------------|
| (a) By reference "a" added 1" finish on vertical drops in sections 6S and 11Z'. Add also miscellaneous reinforcing steel. | |
| 1) Added .08 tons of reinf. steel @ \$301.18/per ton | \$ 24.09 |
| 2) Added 292 LF of cement finish @ \$.2027/lf | 59.19 |
| | <u>\$ 83.28</u> |
| 0 & P 15% | 12.49 |
| FOAB 4 1/2% on \$56.56 | <u>2.55</u> |
| TOTAL ADDITION-THIS ESTIMATE | \$ 98.32 |

(continued on page 2)

Mr. James A. Dawson

March 19, 1951

Re: Contract HQ 1/82 - General Assembly & North Parking Space (Page 2)


Estimate for Change Nos. 29 & 29A

Will you kindly issue a Change Order-ADDITION in the lump sum amount of \$98.32 to cover the additional work itemized above.

Very truly yours

FULLER-TURNER-WALSH-SLATTERY, INC.

MJG:CER:amc


M. J. Grogan
Project Manager

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.


 March 19, 1951

Mr. James A. Dawson
 Co-Ordinator of Construction
 Headquarters Planning Office
 Room 2272
 New York 17, New York

RE: CONTRACT HQ 1/32 - GENERAL ASSEMBLY & NORTH PARKING SPACE
ESTIMATE FOR CHANGE NOS. 28, 28A & 28B
"Oct. 10, 1950 & Oct. 11, 1950 Structural
Revisions"

References: a) United Nations Drawing GA-WS-148, issued 10/10/50
 b) " " " GA-WS-136, " 10/9/50
 c) " " " GA-WS-89, dated 10/10/50
 d) " " " GA-WS-52, " 10/6/50
 e) " " " GA-S-16, Rev. #6, dated 9/20/50
 f) " " " GA-PS-CS-4, dated 10/10/50
 g) " " " GA-PS-CS-5, " "
 h) FTWS Letter (Grogan) to United Nations dated 10/16/50
 i) " " " " " " " 10/18/50
 j) " " " " " " " 10/24/50


Dear Sir:

Please be advised that there will be no change in our total guaranteed maximum cost price for our Contract HQ 1/32 due to revisions in structural drawings in references "a" through "g" above or by our Change Nos. 28, 28A and 28B which are references "h", "i" and "j".

Will you kindly acknowledge receipt of and acceptance of this estimate.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.


 M. J. Grogan
 Project Manager

MJG:CER:amc

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

file
March 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
New York 17, New York

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING SPACE
ESTIMATE FOR CHANGE NO. 12
"Sept. 15, 1950 Structural Revisions"

References: a) United Nations Drawing GA-1-CS-39, dated 9/15/50
b) FTWS Letter (Grogan) to United Nations dated 9/26/50

Dear Sir:

Please be advised that there will be no change in our total guaranteed maximum cost price in our Contract HQ 1/82 due to revisions in structural drawing in reference "a" or by our Change No. 12 which is reference "b".

Will you kindly acknowledge receipt and acceptance of this estimate.

Very truly yours

FULLER-TURNER-WALSH-SLATTERY, INC.

MJG:CER:amc

M. J. Grogan
M. J. Grogan
Project Manager

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 19, 1951 *Fuller-Turner-Walsh-Slattery*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, four (4) prints of the following Ornamental Metal shop drawings submitted by General Bronze Corp. and C. E. Halback & Co.

| | | |
|----------|--------------|---|
| ✓ GBA 17 | Rev. 3/15/51 | F. S. Section of East and West wall Entrances between Cols. 30&31- 1st fl. |
| ✓ GBA 18 | " " | Scale details of East and West wall Entrances between Cols. 30 & 31 - 1st fl. |
| GBA 22 | " 3/16/51 | Two (2) Vestibule Enclosures #1 and #2 |
| GBA 23 | " " | Alum. Enclosures at Vestibules #1 & #2 |

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer



ISSUANCE OF DRAWINGS

OFFICE COPY

Gen. Assembly
F.T.W.S.
City

2/24/51

Hand

2 Each K.B.A. 17 1/24/51 F. S. Section of East Wall Entrance
Bet Cols 30-31

Approved Noted 1/24/51 Resubmit # B Shaw

1/24/51

K.B.A. 18 Detail of E. Wall Entr. Bet Cols 30-31
Approved 2/21/51 A. B. Shaw

RECEIVED

MAR 22 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

City

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 19, 1951
*Gen Jiles
3/20/51*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HGP 43-1

Rev. 3/15/51

Layout of sleeves for Railing - Stair
#28

(General Bronze Corp. & C. E. Halback & Co. - subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth



-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HGP 43-1 Rev. 3/15/51 Layout of sleeves for Railing - Stair
#28

(General Bronze Corp. & C. E. Halback & Co. - subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth

-2-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HGP 43-1

Rev. 3/15/51

Layout of sleeves for Railing - Stair
#28

(General Bronze Corp. & C. E. Halback & Co. - subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MA/eth

-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

March 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HQP 43-1

Rev. 3/15/51

Layout of sleeves for Railing - Stair
#28

(General Bronze Corp. & C. E. Halback & Co. - subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 19, 1951

*Files
Gen 3/20/51*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82-General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Gentlemen:

We are sending you herewith, for your information, one (1) print
of the following Miscellaneous Iron shop drawing, as approved for
field distribution:

H-GP-46-4 rev. 3/8/51 Railing in Corridor & Pipe Rails
in Record Rooms

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



- 2 -

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

March 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82-General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Gentlemen:

We are sending you herewith, for your information, one (1) print
of the following Miscellaneous Iron shop drawing, as approved for
field distribution:

H-GP-46-4 rev. 3/8/51 Railing in Corridor & Pipe Rails
in Record Rooms

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82-General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Gentlemen:

We are sending you herewith, for your information, one (1) print
of the following Miscellaneous Iron shop drawing, as approved for
field distribution:

H-GP-46-4 . rev. 3/8/51 Railing in Corridor & Pipe Rails
in Record Rooms

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

March 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82-General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Gentlemen:

We are sending you herewith, for your information, one (1) print
of the following Miscellaneous Iron shop drawing, as approved for
field distribution:

H-GP-46-4 rev. 3/8/51 Railing in Corridor & Pipe Rails
in Record Rooms

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 19, 1951
*Gen Files
3/20
SOS*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

H.GP. 46-1

Rev. 3/2/51

Layout of sleeves for Railing - Stair
#36 - 1st base't to 1st floor

(General Bronze Corp. and C. E. Halback & Co.- subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distributions:

H.GP. 46-1

Rev. 3/2/51

Layout of sleeves for Railing - Stair
#36 - 1st base't to 1st floor

(General Bronze Corp. and C. E. Halback & Co.- subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth

-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

March 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

H.G.P. 46-1 Rev. 3/2/51 Layout of sleeves for Railing - Stair
#36 - 1st base't to 1st floor

(General Bronze Corp. and C. E. Halback & Co.- subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth

-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

March 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

U.G.P. 46-1

Rev. 3/2/51

Layout of sleeves for Railing - Stair
#36 - 1st base't to 1st floor

(General Bronze Corp. and C. E. Halback & Co.- subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/WH/eth

cc: Bennett
Abberley
McLeod
Zunser

19 March 1951

Mr. M. J. Grogan, Project Manager
Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and
North Parking Space - Metal Furring and Lathing

Dear Sir:

We acknowledge the receipt of your letter dated 26 February 1951 indicating the intention of Jeremiah Burns, Inc. to file a claim to cover additional costs.

The transmission of such claims to the United Nations by you shall include a detailed description of the items involved and shall include a statement of your recommendation as to its proper disposition and the reasons therefor.

Any claim presented by you in accordance with the terms of your contract will be acted upon as provided therein.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JZ:ml

⑧

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 19, 1951
*Files
Gen 3/20
SOS*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of
the following Miscellaneous Iron shop drawing, as approved for field
distribution:

H-GP-46-2 rev. 2/23/51 Layout of Sleeves for Stairs #36 -
1st floor to 2nd floor

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

H-GP-46-2 rev. 2/23/51 Layout of Sleeves for Stairs #36 -
1st floor to 2nd floor

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

**UNITED NATIONS CONTRACT
NEW YORK**

March 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/52 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

H-GP-46-2 rev. 2/23/51 Layout of Sleeves for Stairs #36 -
1st floor to 2nd floor

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 19, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract No. 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

H-GP-46-2 rev. 2/23/51 Layout of Sleeves for Stairs #36 -
1st floor to 2nd floor

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/KH/eas

cc: Bennett
Abberley
McLeod
Zunser

UNITED NATIONS



NATIONS UNIES

NEW YORK

CABLE ADDRESS • UNATIONS NEWYORK • ADRESSE TELEGRAPHIQUE

150-5-169-
Bennett
BFB

FILE NO.:

19 March 1951

Mr. M. J. Grogan, Project Manager
Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/52 - General Assembly and
North Parking Space - Metal Furring and Lathing

Dear Sir:

We acknowledge the receipt of your letter dated 26 February 1951 indicating the intention of Jeremiah Burns, Inc. to file a claim to cover additional costs.

The transmission of such claims to the United Nations by you shall include a detailed description of the items involved and shall include a statement of your recommendation as to its proper disposition and the reasons therefor.

Any claim presented by you in accordance with the terms of your contract will be acted upon as provided therein.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JZ:ml

UNITED NATIONS



NATIONS UNIES

NEW YORK

CABLE ADDRESS : UNATIONS NEWYORK · ADRESSE TELEGRAPHIQUE

FILE NO.:

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York 17, N.Y.

February 26, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space - Metal Furring
and Lathing

Dear Sir:

We have been informed by Jeremiah Burns Incorporated, that they intend to present a claim, in accordance with the Supplementary Agreement, dated July 18, 1950, for an extra to cover the additional costs of material.

They will present the amount of this claim immediately upon the completion of their purchasing.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

/s/ M. J. GROGAN
M. J. Grogan
Project Manager

MJG:CER:ar

cc: Zunser
Hopper
Hannegan
Rumpelstin
Healy
Aussem
Van Name

19 March 1951

Fuller-Turner-Walsh-Slaterry, Inc.
403 East 42nd Street
New York 17, New York

Re: Contract HQ 1/82 - General Assembly and
North Parking Garage
Water Treatment for Dehumidifiers

Gentlemen:


We are in receipt of your letter dated 28 February 1951, in reference to the installation by your sub-contractor, Kerby Saunders, Inc., of a Water Treatment system for 39 Dehumidifiers in the Secretariat Building, under the Heating, Ventilating and Air Conditioning Specification for the General Assembly Building, Division No. 15, Article A15-01.

The information and instructions that the Dehumidifier Sprays should not be operated until water treatment service has been installed has been given to the United Nations Maintenance Department, with positive instructions not to operate these spray pumps until the above water treatment service is completed.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

SSR:JJHa:mj



Fuller-Turner-Walsh-Slattery, Inc.
General Contractors
United Nations Permanent Headquarters

(R. P. #23)

NOTIFICATION OF CHANGE

Date: March 16, 1951

TO: Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, New York

N. C. # 29 Building: GENERAL ASSEMBLY & NORTH PARKING SPACE

Reference Information: Monahan & McCann Shop Drawings No. 1 & 2 dated 1/23/51,
Approved as noted 2/20/51.

Description of Changes: Change in type of stone anchors.

The above contemplated change effects the branches of the work indicated by X Marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

| | | |
|--|---|---|
| <input type="checkbox"/> F-T-W-S Inc. Work | <input type="checkbox"/> Construction Insulation | <input type="checkbox"/> Painting & Finish |
| <input type="checkbox"/> Structural Steel | <input type="checkbox"/> Metal Doors, Frames & Trim | <input type="checkbox"/> Venetian Type Blinds |
| <input type="checkbox"/> Concrete Construction Work | <input type="checkbox"/> Roll-up Steel Doors | <input type="checkbox"/> Resilient Floor |
| <input type="checkbox"/> Concrete Slabs & Fireproofing | <input type="checkbox"/> Metal Toilet Enclosures | <input type="checkbox"/> Covering |
| <input type="checkbox"/> Floor & Roof Fill | <input type="checkbox"/> Hollow Metal Partitions | <input type="checkbox"/> Miscellaneous |
| <input type="checkbox"/> Finish Cement Work | <input type="checkbox"/> Marble Work | <input type="checkbox"/> Accessories |
| <input type="checkbox"/> Masonry-Mortars | <input type="checkbox"/> Ceramic Tile | <input type="checkbox"/> Heating, Ventilating & |
| <input type="checkbox"/> Waterproofing (Membrane Spandrel) | <input type="checkbox"/> Terrazzo Work | <input type="checkbox"/> Air Conditioning |
| <input type="checkbox"/> Waterproofing (Mastic) | <input type="checkbox"/> Furring & Lathing | <input type="checkbox"/> Plumbing |
| <input type="checkbox"/> Caulking | <input type="checkbox"/> Plastering | <input type="checkbox"/> Sprinklers |
| <input checked="" type="checkbox"/> Cut Stonework | <input type="checkbox"/> Acoustical Treatment | <input type="checkbox"/> Electrical |
| <input type="checkbox"/> Roofing (Built Up) | <input type="checkbox"/> Sound Conditioning | <input type="checkbox"/> Sheet Metal Work |
| <input type="checkbox"/> Carpentry & Millwork | <input type="checkbox"/> Miscellaneous Iron | <input type="checkbox"/> Glass & Glazing |
| <input type="checkbox"/> Ornamental Metal Work | <input type="checkbox"/> Finish Hardware | |

The Approximate Total Cost of this Change is \$ 200. (ADDITION)
(TWO HUNDRED DOLLARS)

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By

M. J. Hogan
Project Manager

Date

3/16/51

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N. C. and issue P.W.O.'s as required. Price Adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By

[Signature]

Date

5/20/51

By

Date

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 16, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Sheet Metal Works

Dear Mr. Dawson:

In accordance with Items No. 3, 10 and 11, of Section 10, of the United Nations Comments on the Contractors' Addenda, dated April 20, 1950, we are sending you herewith three (3) samples each of the following Sheet Metal Items, as submitted by A. Munder & Sons.

- a) 16-oz. lead coated copper for use in concealed and cap flashings and canopy covering. -3 { reach roof
- b) 20-oz. lead coated copper for use in base flashings and gutters. -3
- c) 0.021 Monel for the gutter and flashing for Canopy No. 1 and flashing for Canopy No. 2 (see your letter of August 28, 1950).

18-oz. lead coated copper, similar to the samples submitted herewith, except for weight, will be used for the dome and cupola covering. -10 stock

Will you please return two (2) each of the above samples, marked with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/PDV/eas

MAR 19 1951

United Nations Headquarters
W. A. Harrison - Director of Planning

MAR 19 1951

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 16, 1951

Robert F. H.

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawing, submitted by General Bronze Corp. & C.E. Halback & Company:

H-GP-26-1 rev. 11/27/50 Door Frames 145, 146, 147, 148, 149,
424, 427, 428, 429, 430,
431, 432

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

3/24/51

hand

2 Hot-1 of 50 1200 Frames

Upper Noted about 3/24/51 A. Shaw

7

RECEIVED
MAR 23 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

March 16, 1951

To Gen. F. H.

Mr. James A. Dawson
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Sheet
Metal Work shop drawings, submitted by A. Munder & Son, Inc.

No. 4 3/13/51 Flashing Details at E. & W. Ramps
and Exit Doors

Will you please return two (2) prints of the above drawing, marked
with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/BK/eas

REC-1
MAR 19 1951

United Nations Headquarters
N.Y.C. 17



ISSUANCE OF DRAWINGS

OFFICE COPY

16
28 March 1951

2 April 1951

GA & North Parking
Fuller-Turner-Walsh-Slaterry

hand

Submitted by A. Munder

2

4

13Mar'51 Flashing Details at E. & W. Ramps and Exit Doors

(APPROVED AS NOTED 2 Apr 1951 A.B.SHAW RESUBMIT)



J. V. Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

7 GEN. Fick

March 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (GENERAL ASSEMBLY)-
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, four (4) prints of the following Ornamental Metal shop drawings submitted by General Bronze Corp. and C. E. Halback and Co.

GBA 12

Rev. 3/14/51

F. S. Sections Sliding Sash
East Elev.

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth



ISSUANCE OF DRAWINGS

OFFICE COPY

3/4/51

RECEIVED
MAR 20 1951
FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 16, 1951
Files 3/19

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution.

H-GP-67-1 rev. 2/28/51 Glass Door in G.M. Screens - N/Balconies

(General Bronze Corp. & C.E. Halback Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C. E. Reese
Project Manager

CER/MH/eas



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

H-GP-67-1 rev. 2/28/51 Glass Door in G.M. Dereens - N/Balconies

(General Bronze Corp. & C.E. Halback Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Manager

CER/MH/eas



-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

H-GP-67-1 rev. 2/28/51 Glass Door in G.M. Dereens - N/Balconies

(General Bronze Corp. & C.E. Halback Co.-Subcontractors)


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C. E. Reese
Project Manager

CER/MH/eas



-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

H-GP-67-1 rev. 2/28/51 Glass Door in G.M. Screens - N/Balconies

(General Bronze Corp. & C.E. Halback Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Manager

CER/MH/eas



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 16, 1951
*120-5-18-9
Fuller
3/19
SWS*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (GENERAL ASSEMBLY)-
Ornamental Metal

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print
of the Ornamental Metal shop drawing as approved for field distribu-
tion.

GBA 10 Rev. 2/14/51 F. S. Sections East and West
wall Windows

(General Bronze Corp. and C. E. Halback & Co.-Subcontractors)

Very truly yours,

CER/MH/eth

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese

Project Engineer



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (GENERAL ASSEMBLY)-
Ornamental Metal

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print
of the Ornamental Metal shop drawing as approved for field distribu-
tion.

GBA 10 Rev. 2/14/51 F. S. Sections East and West
wall Windows

(General Bronze Corp. and C. E. Halback & Co.-Subcontractors)

Very truly yours,


FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese

Project Engineer

CER/MH/eth



-9✓

UNITED NATIONS CONTRACT

March 16, 1951

Re: Contract HQ 1/82 - General Assembly and North Parking Garage (GENERAL ASSEMBLY)-Ornamental Metal

We are sending you, herewith, for your information, one (1) print of the Ornamental Metal shop drawing as approved for field distribution.

(General Bronze Corp. and C. E. Halback & Co.-Subcontractors)

FULLER-TURNER-WALSH-SLATTERY, INC.

CER/MH/eth

10/10/55

W.K. Harrison - Director of Planning

-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/52 - General
Assembly and North Parking
Garage (GENERAL ASSEMBLY)-
Ornamental Metal

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print
of the Ornamental Metal shop drawing as approved for field distribu-
tion.

GBA 10 Rev. 2/14/51 F. S. Sections East and West
wall Windows

(General Bronze Corp. and G. E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CES/MH/eth

RECEIVED

MAR 19 1951

United Nations Secretariat
W.K. Harrison - Director of Planning

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 16, 1951
Gen Jules 3/19

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (NORTH PARKING SPACE)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following, Miscellaneous Iron shop drawings, as approved for field distribution:

- | | | | |
|-----|-----------|--------------|--|
| (a) | H.GP. 1-1 | rev. 2/28/51 | Pipe Railings - Stair #4,5,6 and Ramp #2 and 3 |
| (b) | H.GP. 1-2 | " " | Pipe Railings - Stair #7 and #8 |
| (c) | H.GP. 1-3 | " " | " " - Stair #9 and #10 |

(General Bronze Corp. and C. E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth



-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (NORTH PARKING SPACE
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following, Miscellaneous Iron shop drawings, as approved for field distribution:

- | | | | |
|-----|-----------|--------------|--|
| (a) | H.GP. 1-1 | rev. 2/28/51 | Pipe Railings - Stair #4,5,6 and Ramp #2 and 3 |
| (b) | H.GP. 1-2 | " " | Pipe Railings - Stair #7 and #8 |
| (c) | H.GP. 1-3 | " " | " " - Stair #9 and #10 |

(General Bronze Corp. and C. E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth

MAR 16 1951

W.K. Halback, Co-Ordinator of Planning

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

March 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (NORTH PARKING SPACE)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following, Miscellaneous Iron shop drawings, as approved for field distribution:

- | | | | |
|-----|-----------|--------------|--|
| (a) | H.GP. 1-1 | rev. 2/28/51 | Pipe Railings - Stair #4,5,6 and Ramp #2 and 3 |
| (b) | H.GP. 1-2 | " " | Pipe Railings - Stair #7 and #8 |
| (c) | H.GP. 1-3 | " " | " " - Stair #9 and #10 |

(General Bronze Corp. and C. E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth



-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

March 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/32 - General
Assembly and North Parking
Garage (NORTH PARKING SPACE)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following, Miscellaneous Iron shop drawings, as approved for field distribution:

- | | | | |
|-----|------------|--------------|--|
| (a) | H.G.P. 1-1 | rev. 2/28/51 | Pipe Railings - Stair #4,5,6 and Ramp #2 and 3 |
| (b) | H.G.P. 1-2 | " " | Pipe Railings - Stair #7 and #8 |
| (c) | H.G.P. 1-3 | " " | " " - Stair #9 and #10 |

(General Bronze Corp. and C. E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth

MAR 16 1951

W.S. [unclear] [unclear]

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

March 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (NORTH PARKING SPACE)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing as approved for field distribution:

HGP 3-1 Rev. 2/22/51 Steel Elevator Pit Ladder
(N. Parking Space)

(General Bronze Corp. and C. E. Halback & Co.-Subcontractors)


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (NORTH PARKING SPACE)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing as approved for field distribution:

HGP 3-1 Rev. 2/22/51 Steel Elevator Pit Ladder
(N. Parking Space)

(General Bronze Corp. and C. E. Halback & Co.-Subcontractors)


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth



-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (NORTH PARKING SPACE)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing as approved for field distribution:

HQP 3-1 Rev. 2/22/51 Steel Elevator Pit Ladder
(N. Parking Space)

(General Bronze Corp. and C. E. HADback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth

MAR 16 1951

W. K. Harrison - Director of Planning

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/52 - General
Assembly and North Parking
Garage (NORTH PARKING SPACE)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing as approved for field distribution:

HGP 3-1 Rev. 2/22/51 Steel Elevator Pit Ladder
(N. Parking Space)

(General Bronze Corp. and C. E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth

MAR 16 1951

W. A. Harrison - Director of Planning

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 16, 1951
*Gen Jones
3/19
JES*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information one (1) print of the following Miscellaneous Iron shop drawing as approved for field distribution:

H.GP. 49-1 rev. 3/8/51 Steel and Glass Screens

1-B-34, 1-B-65, and 1-B 113

GM

GM

GM

(General Bronze Corp. and C. E. Halback & Co.-Subcontractors)

Very truly yours,


FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese

Project Engineer

CER/MH/eth



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

**UNITED NATIONS CONTRACT
NEW YORK**

March 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information one (1) print of the following Miscellaneous Iron shop drawing as approved for field distribution:

H.G.P. 49-1 rev. 3/8/51 Steel and Glass Screens

1-B-34, 1-B-65, and 1-B 113

GM GM GM

(General Bronze Corp. and C. E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth



-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information one (1) print of the following Miscellaneous Iron shop drawing as approved for field distribution:

H.G.P. 49-1 rev. 3/8/51 Steel and Glass Screens

1-B-34, 1-B-65, and 1-B 113

GM

GM

GM

(General Bronze Corp. and C. E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth

MAR 16 1951

W.K. Harrison

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, N.Y.

Re: Contract HQ 1/62 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information one (1) print of
the following Miscellaneous Iron shop drawing as approved for field
distribution:

H.G.P. 49-1 rev. 3/8/51 Steel and Glass Screens

1-B-34, 1-B-65, and 1-B 113

GM GM GM

(General Bronze Corp. and C. E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MM/eth



Jaw

16 March 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, New York

Re: Contract HQ 1/82 - General Assembly
and Northerly Portion of Parking Garage
Electrical - Aisle Lighting, Conference
Room No. 4 and Assembly Hall

Gentlemen:

Kindly refer to your letter of 28 February 1951 wherein you state that as per telephone conversation with Mr. L. Bello of Syska & Hennessy you have instructed Fischback and Moore to increase the number of junction boxes for aisle lighting, and to change the type and increase the number of aisle lights in Conference Room No. 4; also to change the number and type of junction boxes for the aisle lighting, and to change the number and type of aisle lights in the Assembly Hall.

Drawing No. SK-GA-E-3L-3 has already been issued to you reference the above items in Conference Room No. 4.

As soon as samples of the aisle lights will have been inspected and approved, Syska & Hennessy will prepare and issue Drawing No. SK-GA-E-4L-1 to cover the above mentioned items for the Assembly Hall.

JJHe:js

cc: Bohanon
Healy
Weigel
Harris
Hopper
Nelson
Zunser
VanName
Seelman
Hannegan
S & H-2

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

16 March 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82 - Heating,
Ventilating and Air Conditioning
Schedule of Registers, Grilles
and Diffusers

Gentlemen:

Please refer to your letter of 9 February 1951 wherein you request that a meeting be arranged for the purpose of getting all information necessary for the preparation of a schedule of registers, grilles and diffusers for the above subject building.

Such a meeting was held and Mr. E. Marschall of Syska & Hennessy, Inc. has informed our Mr. J. J. Healy that representatives of Syska & Hennessy, Inc. and of the John B. Hewitt Company are preparing such a schedule and same will be promptly forwarded you when finished.

Very truly yours,


J. J. Healy

cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Hannegan
Rumpelstin
S & H - 2

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

120-5-187
16 March 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York


Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82 - Heating,
Ventilating and Air Conditioning
and Sprinklers

Gentlemen:

On 8 March 1951 we forwarded you twenty-one
(21) copies of Drawings SK-GA-H-7-1, dated 8 March 1951, and
SK-GA-P-1-1, dated 5 March 1951.

Proceed with the installation of work indicated
on the above drawings, and submit for our consideration prices
which affect the Contract Price.

Very truly yours,



JJD:eam

cc: Bohanon

Nelson

Weigel

Healy

Harris

Hopper

Zunser

VanName

Ryer

Harnegan

Ruppelstin

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

16 March 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York


Re: Contract HQ 1/82 - General Assembly
and Northerly Portion of Parking
Garage - Masonry

Gentlemen:

On 14 March 1951 we forwarded you under separate cover twenty-five (25) copies of Drawing No. SK-195 dated 13 March 1951. This drawing shows a slight relocation of walls at Fan Room No. 7, First Basement.

Proceed with the work indicated thereon. There should be no change to the Contract Price. Please notify us promptly if you disagree with the statement in the preceding sentence.

Very truly yours,


cc: Bohanon
Nelson-2
Healy
Weigel
Harris
Hopper
Zunser
VanName
Ryer

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office



FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

March 15, 1951

Mr. James A. Dawson
 Co-Ordinator of Construction
 United Nations Planning Office
 Room 2272
 United Nations, New York

RE: Contract HQ 1/82 - General Assembly & Parking Space-North Half

References: a) Notification of Change No. 25, dated 3/13/51
 b) Change Order #54, dated 12/28/50

Dear Sir:

KINDLY CANCEL THE ABOVE NOTIFICATION OF CHANGE.

Additional examination of the drawings which are the basis for the above change reveals data which may materially affect the TOTAL COST of this change.

A new Notification of Change to cover Change Order #54 will be submitted as soon as possible.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

MJG:CER:amc

M. J. Grogan
 M. J. Grogan
 Project Manager

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 15, 1951

to Gen. File

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations- New York

Re: Contract HQ 1/82 - General
Assembly and North Parking Garage
(GENERAL ASSEMBLY)
Sheet Metal Work

Dear Mr. Dawson:

We are sending you herewith, four prints of the following Sheet Metal
Work shop drawings submitted by A. Munder & Son, Inc.

3

3/12/51

Flashing Details @ Elev. 41'-0"

Will you please return two (2) prints each of the above drawings marked
with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth



ISSUANCE OF DRAWINGS

OFFICE COPY

15 March 1951

27 March 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by A. Munder

2 3 12Mar'51 Flashing Details @ Elev. 41'-0"
(DISAPPROVED 27 Mar 1951 A.B.SHAW RESUBMIT)



L. V. Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 15, 1951

to be drawn. File

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking Garage
Cut Stone (GENERAL ASSEMBLY)

Dear Mr. Dawson;

We are sending you herewith, four (4) prints of the following Cut Stone shop drawings submitted by Monahan-McCann Stone Co.

| | | | |
|-----------|------|---------|------------------------------------|
| ✓788-10 | rev. | 2/24/51 | Vermont Pearl Marble-North Elev. |
| ✓788-11 | " | " | " " " " " |
| ✓788-12 | date | 2/28/51 | " " " -Stairs #37 |
| Sheet 1&2 | rev. | 2/4/51 | U. N. General Assembly Anchor List |
| Sheet 3 | date | 3/1/51 | Typical Anchor Details |

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth



ISSUANCE OF DRAWINGS

OFFICE COPY

15 March 1951

2 April 1951

GA & North Parking
Fuller-Turner-Walsh-Slaterry


hand

Submitted by Monahan-McCann

| | | | |
|---|--------|----------|------------------------------------|
| 2 | 788-10 | 13Dec'50 | Vermont Pearl Marble - North Elev. |
| 2 | 11 | " | " " " " " " |

(APPROVED AS NOTED 2 Apr 1951 A.B.SHAW RESUBMIT)

NOTE: Dwg. 788-12, Sheets 1, 2 & 3 will follow



ISSUANCE OF DRAWINGS

OFFICE COPY

15 March 1951

4 April 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery


hand

Submitted by Monahan-McCann

2 783-12 28Feb'51 Vermont Pear Marble - Stairs #37

(DISAPPROVED 4 Apr 1951 A.B.SHAW RESUBMIT)

NOTE: Dwg. Sheets 1, 2 & 3 will follow



2 v 2 yll

ISSUANCE OF DRAWINGS

OFFICE COPY

15 March 1951

5 April 1951

GA & North Parking
Fuller-Turner-Walsh-Slaterry

hand

Submitted by Monahan-McCann

| | | | |
|-------|--------------|------------|------------------------|
| 2 ea. | Sheets 1 & 2 | 23 Jan '51 | GA Anchor List |
| 2 | Sheet 3 | 1 Mar '51 | Typical Anchor Details |

(DISAPPROVED 4 Apr 1951 A.B.SHAW RESUBMIT)

RECEIVED

APR 5 1951

FULLER-TURNER-WALSH-SLATERRY
INCORPORATED

J. V. Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

March 15, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking Garage
Ornamental Metal (GENERAL ASSEMBLY)

Dear Mr. Dawson:

We are sending you herewith, four (4) prints of the following Ornamental Metal Shop drawings submitted by General Bronze Corp. and C. E. Halback & Co.

| | | |
|--------|---------|----------------------------------|
| GBA 27 | 3/2/51 | St. Steel Facia- Canopy #1 |
| GBA 28 | 3/10/51 | S. S. Column Covering- Canopy #1 |

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth



ISSUANCE OF DRAWINGS

OFFICE COPY

15 March 1951

26 March 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery


hand

Submitted by General Bronze & Halback

2 GBA-27 2Mar'51 St. Steel Facia-Canopy #1

(APPROVED AS NOTED 26 March 1951 A.B.SHAW RESUBMIT)

NOTE: Dwg. GBA-28 will follow



J. V. Tyler

ISSUANCE OF DRAWINGS

OFFICE COPY

15 March 1951

27 March 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2

GBA-28

10Mar'51

S.S. Column Covering - Canopy #1

(APPROVED AS NOTED 27 Mar 1951 A.B.SHAW RESUBMIT)

RECEIVED

MAR 27 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

SV Filer

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 15, 1951

*Gen Files
3/19
L.S.*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Ornamental Metal shop drawings, as approved for field distribution:

GB-A6 rev. 3/7/51 16 Tempered Glass Doors

GB-A13 " " Alum. Vestibule & Screen Opg. #102

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 15, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Ornamental Metal shop drawings, as approved for field distribution:

GB-A6 rev. 3/7/51 16 Tempered Glass Doors

GB-A13 " " Alum. Vestibule & Screen Opg. #102

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

March 15, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Ornamental Metal shop drawings, as approved for field distribution:

GB-A6 rev. 3/7/51 16 Tempered Glass Doors

GB-A13 " " Alum. Vestibule & Screen Opg. #102

(General Bronze Corp. & G.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 15, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Ornamental Metal shop drawings, as approved for field distribution:

GB-A6 rev. 3/7/51 16 Tempered Glass Doors
GB-A13 " " Alum. Vestibule & Screen Opg. #102

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer



cc: Zunsen
Hopper
Hannegan
Rumpelstin
Healy
Aussem

15 March 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, New York

Re: Contract HQ 1/82 - General Assembly and North
Parking Garage - Temperature Control System
Heating, Ventilating & Air Conditioning

Gentlemen:

In reply to your letter dated 7 February 1951 submitting a request from The Powers Regulator Co., sub-contractor of Kerby Saunders, Inc., to substitute Bundyweld Tubing in lieu of the material specified under Division 11, Page V-All-1, Paragraph All-02-C of the Heating, Ventilating and Air Conditioning Specification which reads: "All other piping shall be of Type L, hard annealed copper tubing with wrought copper fittings", please be advised as follows:

The substitution of the Bundyweld Tubing for material as specified is disapproved.

This will confirm telephone conversation on 13 February 1951 between Mr. Bartley of your office and Mr. Rumpelstin, of this office, when the statement was made, at the request of Mr. Dawson, that no substitution would be permitted for the General Assembly contract. Please advise your sub-contractor to supply copper tubing as specified.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

SSR:JJHa:mj

15 March 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly Portion
of the Parking Garage
Contract HQ 1/82 - Miscellaneous Changes
Revisions No. 15 and No. 17

Gentlemen:

On 7 March 1951 under separate cover we forwarded you the following:

25 copies each of Drawings A-2, A-3, A-4, A-5, A-6, A-7, A-8, A-10,
A-11, A-102, A-103, A-109, A-116, A-116A, RA-116B, A-117, RA-118,
A-125, RA-154A, RA-172, and 25 copies of Bulletin of Changes to
Revision No. 15. All the above documents are dated 7 March 1951,
Revision No. 15.

On 14 March 1951, again under separate cover, we forwarded you twenty-five
(25) copies of each of the following documents, all dated 14 March 1951, Revision
No. 17:

A-3, A-7, A-12, A-13, A-119, RA-119A, RA-120, A-123, A-124, A-125,
RA-129, A-140, A-148, RA-160, RA-170 and Bulletin of Changes to
Revision No. 17.

As per verbal instructions of 15 March 1951 to your Mr. DelVecchio by our Mr. J.
J. Healy, promptly submit for our consideration prices which affect the Contract
Price. After receipt of same we shall instruct you how to proceed. Exception -
You are to proceed with flush type fire alarm gongs in lieu of surface type all
as outlined in our letter of 14 March 1951.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JJHe:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer

cc: Bohanon Hopper
 Nelson Zunser
 Weigel VanName
 Healy Hannegan
 Harris Ryer

15 March 1951

Fuller-Turner-Walsh-Slattey, Inc.
 403 East 42 Street
 New York 17, New York

Re: General Assembly and Northerly
 Portion of the Parking Garage
 Contract HQ 1/82
Concrete and Structural Steel

Gentlemen:

As listed below we forwarded the following documents to you:

| No. of Copies | Dwg. No. | Rev. No. | Date of Dwg. | Date Sent |
|---------------|-------------|----------|------------------|---------------|
| 25 | GA-2-CS-11 | 1 | 6 March 1951 | 8 March 1951 |
| 25 | GA-WS-212 | | 15 February 1951 | " |
| 25 | GA-WS-213 | | 23 February 1951 | " |
| 25 | GA-WS-214 | | 1 March 1951 | " |
| 25 | GA-PS-S-34C | 8 | 27 February 1951 | " |
| 25 | GA-PS-CS-14 | 12 | 12 March 1951 | 12 March 1951 |
| 25 | GA-PS-S-10 | 6 | 12 March 1951 | " |
| 25 | GA-PS-S-11 | 22 | " | " |
| 25 | GA-PS-S-12 | 7 | " | " |
| 25 | GA-S-16 | 8 | " | " |
| 25 | GA-S-17 | 5 | " | " |
| 25 | GA-S-18 | 10 | " | " |
| 25 | GA-S-19 | 6 | " | " |
| 25 | GA-S-20 | 5 | " | " |
| 25 | GA-WS-216 | | 9 March 1951 | " |

Drawings GA-PS-S-10, GA-PS-S-11, GA-PS-S-12, GA-S-16, GA-S-17, GA-S-18, GA-S-19 and GA-S-20 incorporate change Bulletins and change sheets. There is no Contract Price change involved. Drawings GA-WS-212, GA-WS-213 and GA-WS-214 are drawings showing the D. L. deflections on cantilever beams and cause no change to the Contract Price. The remaining drawings Nos. GA-2-CS-11, GA-PS-S-34C, GA-PS-CS-14, and GA-WS-216 show no work which causes changes to the Contract Price.

Proceed with the installation of the work shown on the above drawings.

Very truly yours,

J. A. Dawson
 JJH:eam

James A. Dawson
 Co-Ordinator of Construction
 Headquarters Planning Office

- 9 -

Fuller-Turner-Walsh-Slaterry, Inc.
General Contractors
United Nations Permanent Headquarters

Change No. 45

NOTIFICATION OF CHANGE

Date: March 14, 1951

TO: Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, New York

General Assembly and North Parking Garage

N. C. # 28 Building: All of Bulletin of Changes, Revision No. 5, dated Nov. 8, 1950
Reference Information: U. N. letter (Dawson) dated Nov. 13, 1950 with all dwgs listed thereon.
Details of Main Roof Gutter Dwg. A-111, Rev. 5 is not included in this
Change. Single lock seam for Dome as per approved Munder Shop Dwg.
No. 2 dated 1/22/50 figured. Limit of 1 1/2" Acoustic Plaster Main
Description of Changes: Ceiling taken to Col. Line # 30, Space 405.

Nov. 8, 1950 Architectural Revisions

The above contemplated change effects the branches of the work indicated by X Marks. There
is shown below a quick estimate of the approximate cost of the change merely to indicate its
magnitude and to assist the Owner in determining whether or not the change should be made.

| | | |
|--|--|---|
| <input type="checkbox"/> F-T-W-S Inc. Work | <input checked="" type="checkbox"/> Construction Insulation | <input checked="" type="checkbox"/> Painting & Finish |
| <input type="checkbox"/> Structural Steel | <input checked="" type="checkbox"/> Metal Doors, Frames & Trim | <input type="checkbox"/> Venetian Type Blinds |
| <input type="checkbox"/> Concrete Construction Work | <input type="checkbox"/> Roll-up Steel Doors | <input type="checkbox"/> Resilient Floor |
| <input type="checkbox"/> Concrete Slabs & Fireproofing | <input type="checkbox"/> Metal Toilet Enclosures | <input type="checkbox"/> Covering |
| <input type="checkbox"/> Floor & Roof Fill | <input type="checkbox"/> Hollow Metal Partitions | <input type="checkbox"/> Miscellaneous |
| <input type="checkbox"/> Finish Cement Work | <input type="checkbox"/> Marble Work | <input type="checkbox"/> Accessories |
| <input type="checkbox"/> Masonry-Mortars | <input type="checkbox"/> Ceramic Tile | <input type="checkbox"/> Heating, Ventilating & |
| <input type="checkbox"/> Waterproofing (Membrane Spandrel) | <input type="checkbox"/> Terrazzo Work | <input type="checkbox"/> Air Conditioning |
| <input type="checkbox"/> Fireproofing (Mastic) | <input checked="" type="checkbox"/> Furring & Lathing | <input type="checkbox"/> Plumbing |
| <input type="checkbox"/> Lining | <input checked="" type="checkbox"/> Plastering | <input type="checkbox"/> Sprinklers |
| <input checked="" type="checkbox"/> Cut Stonework | <input checked="" type="checkbox"/> Acoustical Treatment | <input type="checkbox"/> Electrical |
| <input type="checkbox"/> Roofing (Built Up) | <input type="checkbox"/> Sound Conditioning | <input type="checkbox"/> Sheet Metal Work |
| <input type="checkbox"/> Carpentry & Millwork | <input type="checkbox"/> Miscellaneous Iron | <input type="checkbox"/> Glass & Glazing |
| <input type="checkbox"/> Ornamental Metal Work | <input type="checkbox"/> Finish Hardware | |

The Approximate Total Cost of this Change is \$ 34,000.00
THIRTY FOUR THOUSAND DOLLARS - ADDITION

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations
and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By

M. J. Grogan
Project Manager

Date

3/14/51

The Above change will not be made and
the work is to proceed in accordance
with the existing Contract Requirements.

You are hereby instructed to proceed with
the work in accordance with this N. C. and
issue P.W.O.'s as required. Price Adjust-
ments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By _____ Date _____

By _____ Date _____

FILE

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage.
CHANGE NO. 115 - Distribution of Asphalt Tile Colors in General
Assembly

- Reference (a) FTWS, Inc. letter (Reese) to the U.N., dated February 19, 1951
(b) U.N. Dwg. A-16 "Schedule of Finishes", rev. #1-8/21/50
(c) U.N. Comments on Contractors Addenda, dated 4/20/50, Item No. 1, Section 28
(d) Mr. James A. Dawson's letter of 6 March 1951
(e) U.N. List No. 909 "Asphalt Tile - General Assembly", dated March 1, 1951

Dear Mr. Dawson:

On February 19, 1951 we requested your decision concerning the selection of Asphalt Tile colors for the General Assembly (Reference a). On March 12, 1951, we received copies of Reference (d) and (e) which advised us that you had selected Nos. C-222, "Napoleon Gray" with the white veining omitted and B-254, with the red marbelizing omitted. These colors are to be installed in spaces as tabulated in Reference (e).

We will compare these current requirements with those previously listed in Reference (b) and (c) and advise you of any change in Contract Price.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/eas

FILE

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage
CHANGE NO. 106A - Temporary Membrane Waterproofing Over
Transformer Vaults, Studios, Recording Rooms and Control Rooms

Reference (a) Mr. James A. Dawson's letter of 1 March 1951

Dear Mr. Dawson:

This Change is supplemental to our Change No. 106, dated March 5, 1951.

On March 5, 1951 we received your letter, Reference (a), which reads as follows:

"Please refer to your letter of 23 February 1951 wherein you include two methods of providing temporary protection over certain basement areas which must be finished in time for the Summer meetings to be held in the Meeting Halls.

As per verbal instructions to your Mr. P. DelVecchio by our Mr. J.J. Healy, please follow the method included under sub-paragraph (b) of the second paragraph of the aforementioned letter, namely, in both of the areas described above, a temporary two-ply membrane waterproofing may be installed at an approximate cost of \$3500."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M.J. Grogan

Project Manager

MJG/PDV/eas

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

March 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: Contract HQ 1/82 - General Assembly & North Parking Space
Estimate for Change No. 84
"Changes in Finished Carpentry - 2nd Floor"

- References: (a) U.N. Letter (Dawson) to F-T-W-S, Inc. dated Jan. 8, 1951
(b) F-T-W-S, Inc. letter (Grogan) to U.N. dated Jan. 15, 1951
(c) Murray Hill Woodworking Corp.'s shop drawing Sheet #305,
dated 12/29/50 and approved as noted by
U.N. 1/8/51, as compared with
(d) Murray Hill Woodworking Corp. shop drawing Sheet #305,
dated 12/29/50

Dear Sir:

In accordance with the requirements and authority of Article 8 (g) of our Contract HQ 1/82, we offer a decrease in our total guaranteed maximum cost price in the amount of ONE HUNDRED NINETY-SIX DOLLARS (\$196.00) for the changes in Carpentry and Millwork listed in this estimate as required by the above references.

The above price is broken down as follows:

SPECIFICATION PART IV, SECTION 23 - CARPENTRY & MILLWORK
(Murray Hill Woodworking Corp.)

| | <u>ADD</u> | <u>DEDUCT</u> |
|--|------------|----------------------|
| 1. Veneer on openings 205, 207, 209, 211 215, 216, 217, 218 and 219 to be changed from Korina to Silky Oak - <u>NO CHANGE IN PRICE</u> | | |
| 2. Omit the furnishing only of door and panels for Openings 206 and 208 | | 532.00 |
| 3. Add one (1) door and panel for open- ing 260 | 336.00 | |
| TOTAL | \$336.00 | \$532.00 - 336.00 |
| TOTAL DEDUCTION - THIS CHANGE | | <u>\$196.00</u> |

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

- Page 2 -

March 14, 1951

RE: HQ 1/82 - Estimate for Change No. 84

Will you kindly issue a change order-deduction in the amount of \$196.00 covering the revisions of work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/AGD/lbr

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

March 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage
CHANGE NO. 24B - Dutch Brick Sample Layout

Reference (a) Mr. James A. Dawson's letter of 5 March 1951

Dear Mr. Dawson:

This Change is supplemental to our Change No. 24, dated October 13,
1950 and
Change No. 24A, dated March 1, 1951

On March 9, 1951 we received the above referenced letter, which reads
as follows:

"Complementing our letter of the 19th ultimo concerning
materials and methods to be employed in the sealing of the
models of the proposed Holland Paving Brick floor finish
for the 41'-0" level of the General Assembly, we request at
this time that you treat the wearing surface of the third
and last model in the following manner:

1. Thoroughly wash down and clean the surface using a
10% (max.) solution of muriatic acid scrubbed on with
fibre brushes. Rinse with clean water. Allow to
become dry.
2. Brush on, using 6" fibre brushes, one (1) flooding
coat of the Wurdack Chemical Corporations's invisible
"Crystal" silicone water repellent. Allow to dry and
protect from traffic and weather until inspected by
this office.

For your information the C.S. Line Sales Company, 155 East
44th Street, New York 17, New York, is the local distributor
for "Crystal" and will provide a small quantity of this
sealer for testing purposes upon request.

As soon as this and the other two treatments have been thor-
oughly tested, we shall arrive at a final decision on the
use of the Dutch Brick."

. Continued

March 14, 1951

Mr. James A. Dawson

-2-


HQ 1/82 - CHANGE NO. 24B

We will also perform this work on a time and material basis and include the cost of protection in our Estimate for Change No. 24.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG/PDV/eas

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: Contract HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING SPACE
Estimate for Change No. 19
Miscellaneous Structural Revisions

References:

- (a) U.N. Dwg. GA-PS/CS-1, dated 9/22/50
- (b) U.N. Dwg. GA-PS/CS-3, dated 9/18/50
- (c) U.N. Dwg. GA-1 CS-7, Rev. #4, issued 9/22/50
- (d) U.N. Dwg. GA-1 CS-15, Rev. #4, " 9/22/50
- (e) U.N. Dwg. GA-1 CS-24, Rev. #1, " 9/22/50,
as compared with
- (f) U.N. Dwg. GA-PS-S3, Rev. #4, dated 8/21/50
- (g) U.N. Dwg. GA-PS-S5, Rev. #4, " 8/21/50
- (h) U.N. Dwg. GA-PS-S7, Rev. #4, " 8/21/50
- (i) U.N. Dwg. GA-PS-S9, Rev. #4, " 8/21/50
- (j) U.N. Dwg. GA-PS-S10, Rev. #5, " 8/23/50
- (k) U.N. Dwg. GA-PS-S11, Rev. #6, " 8/23/50
- (l) U.N. Dwg. GA-PS-S12, Rev. #6, " 8/23/50

Dear Sir:

In accordance with the requirements and authority of Article 8 (g) of our Contract HQ 1/82, we hereby offer a decrease in our maximum guaranteed cost price in the lump sum amount of NINETY-TWO DOLLARS FIFTY CENTS (\$92.50) for the items listed herein which are deleted by the Change Sheet in Reference (b) above. Examination of the other references (a), (c), (d) and (e), which together with Reference (b) constitute our Change No. 19, reveal no changes which will affect our maximum guaranteed cost price.

The above decrease is broken down as follows:

PS-NH SECTION IV - CONCRETE CONSTRUCTION

(Brennan & Sloan, Inc.-Knickerbocker Const. Corp.)

DEDUCT

- (a) By Reference (b) on Section 5c,
delete four 1/2" round continuous
bars:

| | |
|---|---------|
| 1. Deduct 3/10 ton of reinforcing steel @ \$301.18 per ton | \$90.35 |
|---|---------|

| | |
|--------------------------|------|
| FOAB - 4 1/2% on \$47.85 | 2.15 |
|--------------------------|------|

| | |
|---------------------------------|----------------|
| TOTAL DEDUCTION - THIS ESTIMATE | <u>\$92.50</u> |
|---------------------------------|----------------|

(continued on Page 2)

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

-2-

March 14, 1951

RE: HQ 1/82 Contract - Estimate for Change No. 19

Will you kindly issue a Change Order-DEDUCTION in the lump sum amount of \$92.50 to cover the net subtracted work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG/WJW/lbr

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

file

March 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: Contract HQ 1/82 - General Assembly & North Parking Space
Estimate for Change No. 4
Ramp No. 12 Details

References: (a) U.N. Dwg. SK-181 dated Aug. 7, 1950
(b) U.N. Dwg. SK-182 dated Aug. 7, 1950
(c) FTWS, Inc. Letter (Grogan) to U.N. dated 9/19/50

Dear Sir:

Please be advised that there will be no change in our total guaranteed maximum cost price for our Contract HQ 1/82 due to revisions in structural drawings in References (a) and (b) above for our Change No. 4, which is Reference (c).

Will you kindly acknowledge receipt of, and acceptance of this Estimate.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/WJW/lbr

120-5-18-92

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

March 14, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Marble Polishing

Dear Sir:

The specifications on the General Assembly for polishing marble call for a pure putty powder which consists of practically 100% tin-oxide powder. The National Production Authority Order #M-8, amended January 23, 1951, prohibits the use of tin-oxide for polishing of marble. In addition to this tin-oxide putty powder is almost impossible to obtain.

As a result of the above we have requested our sub-contractor James Cullo & Son Marble Co. to submit a substitute in lieu of that above specified. We quote from a letter dated March 8, 1951 from them which is as follows.

"We have been using a mixture of oxalic acid and synthetic putty powder which has been used in place of tin-oxide since 1941 and we purchase same from John Neu, Inc. Vernon Avenue, L. I. Island City. The make-up of this composition is a trade secret.

We can assure you that we have had excellent results with this material and can refer you to the work performed by us in the following buildings:

#100 Park Avenue - Travertine walls - main lobby
Tavernelle marble - wainscot in upper floor
corridors and elevator lobbies

Irving Trust Bank (new alteration) 100 East 42nd Street
Excelsior Savings Bank - 213 West 57th Street
St. Patrick's Cathedral - all altars
Dun & Bradstreet - new building - Church Street. Upper floor elevator - lobbies
St. Nicholas of Tolentine Church, Bronx, N. Y. - polished floors, treads, and risers
Blessed Sacrament Church, Jackson Heights, L. I.

This is only a brief list, but is selected because of the varieties of colors and texture of the marbles which were installed by us."

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

- 2 -

March 14, 1951

Mr. James A. Dawson
United Nations, N. Y.

Re: Contract HQ 1/82
Marble Polishing

Please review the above and advise this office as soon as possible of your approval, comments or any suggestions you may have.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:WWS:tw

cc: Mr. Glenn E. Bennett - U. N.



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 14, 1951

Handwritten:
Hoffman
Healy
(See my notes)
Letter in M. 18

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Marble Polishing

Dear Sir:

The specifications on the General Assembly for polishing marble call for a pure putty powder which consists of practically 100% tin-oxide powder. The National Production Authority Order #M-8, amended January 23, 1951, prohibits the use of tin-oxide for polishing of marble. In addition to this, tin-oxide putty powder is almost impossible to obtain.

As a result of the above we have requested our sub-contractor James Cullo & Son Marble Co. to submit a substitute in lieu of that above specified. We quote from a letter dated March 8, 1951 from them which is as follows.

"We have been using a mixture of oxalic acid and synthetic putty powder which has been used in place of tin-oxide since 1941 and we purchase same from John Neu, Inc. Vernon Avenue, Long Island City. The make-up of this composition is a trade secret.

We can assure you that we have had excellent results with this material and can refer you to the work performed by us in the following buildings:

#100 Park Avenue - Travertine walls - main lobby
Tavernelle marble - wainscot in upper floor
corridors and elevator lobbies

Irving Trust Bank (new alteration) 100 East 42nd Street
Excelsior Savings Bank - 213 West 57th Street
St. Patrick's Cathedral - all altars
Dun & Bradstreet - new building - Church Street. Upper floor elevator - lobbies
St. Nicholas of Tolentine Church, Bronx, N. Y. - polished floor, treads and risers
Blessed Sacrament Church, Jackson Heights, L. I.

This is only a brief list, but is selected because of the varieties of colors and texture of the marbles which were installed by us."

- 2 -

March 14, 1951

Mr. James A. Dawson
United Nations, N. Y.

Re: Contract HQ 1/82
Marble Polishing

Please review the above and advise this office as soon as possible of your approval, comments or any suggestions you may have.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:WWS:tw

cc: Mr. Glenn E. Bennett - U. N.



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 14, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Stainless Steel Finish for Elevators

Dear Sir:

We are submitting herewith two samples of Otis #63, Type #430 Stainless Steel which the Otis Elevator Co. propose to use where required on the cabs, doors, plates, trim, etc., for the elevators in the General Assembly Building.

They are requesting approval of the above in lieu of the Otis #25, Type #302 which they previously furnished in the Secretariat Building due to material shortages and recent N. P. A. restrictions on the use of nickel.

Please return one sample together with your comments as promptly as possible.

Very truly yours,


FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:WMS:tw



Verbally Approved change from 18-8 K
430 Stainless Steel
J. H. K. Bill Simmons 19 March 1951



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 14, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Elevators

Dear Mr. Dawson:

We are forwarding to you herewith six (6) prints each of W. S. Tyler Co. drawings EQ and EQ-1, submitted to us by Otis Elevator Co.

The W. S. Tyler Co. requests the architects comments on the following items:

We quote -

"#1. We have shown 6" cinder block wall to be built after our work is erected for elevators 1, 2, 5 and 6. For elevators 3 and 4 we have shown an 8" brick wall to be built after erection of entrances.

#2. At elevators 1, 2, 3 and 4 for 1st to 4th floor inclusive, we have shown a metal wall paneling on the corridor side to be furnished by others and we understand that this work will project 2" beyond the wall line and fit into our jamb. Please note that we call for our jambs to be of .080" of steel with spring clip arranged to receive .080" connecting plate which is to be furnished by others.

#3. At the first basement floor of elevators 1, 2, 3 and 4, and at all floors of of elevators 5 and 6, we have shown our partial jamb with provisions to receive jamb trim to be furnished by others, and we direct your attention to the fact that we have shown a 1/16" space between our work and the other work being furnished by others instead of the "V" cuts as called for on the architect's drawing.

#4. At the 2nd and 3rd basement floors of elevators 3 and 4, we have shown our standard formed jamb.

RECEIVED

MAR 14 1951

United Nations Headquarters
W.K. Harrison-Director of Planning

March 14, 1951

Mr. James A. Dawson
United Nations, N. Y.

Re: Contract HQ 1/82
Elevators

- #5. May we ask that the architect's office definitely check on which floor the sill is to be raised for carpet, and here you will note that we have shown the sills raised $\frac{1}{2}$ " above the finished floor at 2nd, 3rd and 4th floors of elevators 1, 2, 3 and 4, and also 2nd floor of elevators 5 and 6, as per drawing GA-EL-1, 2 and 3. We find that this does not agree with the other architect's print which called for the raising of saddles $\frac{1}{2}$ " at 2nd, 3rd, and 4th floor for all elevators, and we ask the architect's office to give us a definite check on this sill condition together with the height of doorway at the respective floors.
- #6. We have shown a schedule for the location of steel floor beams and we are asking that the architect give us a complete check and fill in those dimensions which we are unable to establish from the architect's drawing.
- #7. We have not shown the strut height at this time due to the fact that we are unable to determine the relation of the steel floor beams to the finished floor, and therefore the distance from finished floor to bottom of steel cannot be established.
- #8. A 2" recess from the top of our sill is required for all of our sills and brackets at all floors, and we trust that the contractor will receive a copy of these details so that this depression can be arranged for us.
- #9. We have indicated a special floor beam construction at the 1st basement floor of elevators 5 and 6, and we are asking for the architect's dimension of the hard concrete slab where it will project out towards the hatch to support our sill.
- #10. Please advise the relation of pit wall to the nose of sill so that we may determine a proper toe guard arrangement.
- #11. As per engineer's drawing GA-1CS-7 and GA-4-CS-7 we have shown our operator struts for elevators 1, 2, 3 and 4 to be fastened to the dividing beams which are located at elevations 83'1 $\frac{1}{2}$ " and 52'3". The other side struts are shown to be fastened to the steel floor beams.
- #12. We have shown the operator struts for elevators 5 and 6 to be fastened to the two 5" x 3 $\frac{1}{2}$ " x 5/16" angles in place, as indicated on engineer's drawings GA-1-CS-42, GA-2-CS-7 and GA-4-CS-7.

March 14, 1951

Mr. James A. Dawson
United Nations, N. Y.

Re: Contract HQ 1/82
Elevators

Kindly review the above drawings and return three (3) copies with your comments and/or approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese *PH*
C. E. Reese
Project Engineer

CER:PLB:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

14 March 1951

23 April 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by Otis Elevator (W. S. Tyler Co. Dwg.)

3 EQ 5 Mar '51 Elevator Entrances
3 EQ 1 " " "

(DISAPPROVED 20 April 1951 A.B. SHAW RESUBMIT)

NOTE: FROM SYSKA & HENNESSY

"These drawings are approved, except as noted in yellow crayon."

"Comments contained in Contractor's letter of 14 March 1951 concerning mechanical equipment are answered on the drawings. The Architects are to comment on the architectural problems listed in the Contractor's letter of 14 March 1951.

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

RECEIVED

APR 24 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

W. S. Tyler

*Hopper
Nealy*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

To be Filed

March 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking Garage
Carpentry and Millwork-(GENERAL
ASSEMBLY)

Dear Mr. Dawson:

We are sending you herewith, four (4) prints of the following Carpentry and Millwork shop drawings submitted by Murry Hill Woodworking Corp.

- | | | |
|-------|---------|--|
| ✓ 306 | 3/12/51 | Plan and elevations of Conference Room 4 |
| 307 | " | F. S. details - Conference Room 4 |
| ✓ 308 | " | West elevation - Conference Room 4 |
| ✓ 309 | " | East elevation - Conference Room 4 |

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth



ISSUANCE OF DRAWINGS

OFFICE COPY

14 March 1951

17 April 1951

GA & North Parking

Fuller-Turner-Walsh-Slaterry

hand

Submitted by Murray Hill Woodworking

| | | | |
|---|-----|----------|--|
| 2 | 306 | 12Mar'51 | Plan & Elevations of Conference Room 4 |
| 2 | 308 | " | F.S. Details - Conference Room 4 |
| 2 | 309 | " | East Elevation " " " |

(DISAPPROVED 17 April 1951 A.B.SHAW RESUBMIT)

NOTE: Dwg. 307 will follow



ISSUANCE OF DRAWINGS

OFFICE COPY

14 March 1951

20 April 1951

GA & North Parking
Fuller-Turner-Walsh-Slaterry


hand

Submitted by Murray Hill Woodworking

2 307

12Mar'51 F.S. Details - Conference Room 4

(DISAPPROVED 20 Apr 1951 A.S.SHAW RESUBMIT)



SV Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 14, 1951

To Gen. Fick

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (GENERAL ASSEMBLY) -
Acoustical Treatment

Dear Mr. Dawson:

We are sending you herewith, four (4) prints of the following Acoustical Treatment shop drawings submitted by Johns-Manville Sales Corp.

101

3/13/51

Committee Rooms #7 to # 10 incl.

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth



ISSUANCE OF DRAWINGS

OFFICE COPY

14 March 1951

5 April 1951

GA & North Parking
Fuller-Turner-Walsh-Slaterry

hand

Submitted by Johns-Manville

2 101 13Mar'51 Committee Rooms #7 to 10 incl.

(DISAPPROVED 5 Apr 1951 A.B.SHAW RESUBMIT)



SV 2/5

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 14, 1951
Gen Files

*Letter
Hopper - DeLuna
Hawes
3/20
5/5*

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Electrical
General Assembly Building

Dear Sir:

We are forwarding to you herewith six (6) prints of Cole Electric Products Division drawing No. H-1172, rev. 1, submitted to us by Fischbach & Moore, Inc.

This drawing should be coordinated with C. E. Halback drawings HGP-31-1, and HGP-31-2, Trench Covers and Frames.

Kindly review this drawing and return three (3) prints with your comments and/or approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese PJB
C. E. Reese
Project Engineer

CER:PLB:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

14 March 1951

22 March 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery


hand

Submitted by Fischbach & Moore (Cole Elec. Dwg.)

3 H-1172 31 Jan '51 Rev. 1 = Underfloor Duct
(APPROVED 21 March 1951 A.B. SHAW)

NOTE: FROM SYSKA & HENNESSY

"We are returning this drawing without action, in accordance with an agreement between Mr. Harris and our office, this drawing is to be checked by the Architects."



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

*this is letter of
transmitted for
samples.*

March 14, 1951

OK

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Granite Work - (GENERAL ASSEMBLY)

Dear Mr. Dawson:

We have sent you, under separate cover, three (3) samples of the
galvanized iron cramp anchors proposed for use by Joseph Weiss, Inc.

May we have your immediate comments on these samples, since we
intend to start setting the granite base for the East Podium Wall
on Monday, March 19, 1951.


Will you please return two (2) of the above samples, marked with
your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C. E. Reese
Project Engineer



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 14, 1951

*5-2-51
Hopper-Turner
Haugen
5-2-51*

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Heating, Ventilating & Air Conditioning
General Assembly Building

Gen Files

Dear Mr. Dawson:

We are forwarding to you herewith six (6) prints each of the following drawings:

American Air Filter Co. - Drawing 59P-13082-A, Amer-Glas Air Filter
F. W. Dwyer Mfg. Co. - Bulletin No. 187, Air Filter Gage.

Kindly review the above mentioned drawings, and return three (3) copies of each with your comments and/or approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer



ISSUANCE OF DRAWINGS

OFFICE COPY

14 March 1951

21 March 1951

GA & North Parking

Fuller-Turner-Walsh-Slaterry

hand

Submitted by Kerby Saunders

| | | |
|-----------------------------------|----------------------|---|
| 3 | 59P-13082-A 100ct'50 | Amer-Glas Air Filter (American Air Filter Co. Dwg.) |
| | Bulletin | |
| 3 | 187 None | Air Filter Gage (F.W. Dwyer Mfg. Co. Bulletin) |
| (APPROVED 20 March 1951 A.B.SHAW) | | |

NOTE: FROM SYSKA & HENNESSY

"Dwg. 59P-13082-A is approved for type only."

"Bulletin No. 187 is approved."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 14, 1951

*File
Gen 3/14
SOS*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following Ornamental Metal shop drawing as approved for field distribution.

GBA -15 rev. 3/8/51

Alum. facing - OPG 1B - 173, 174,
and 175

(General Bronze Corp. and C. E. Halback & Co.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth



- 9 ✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

March 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following Ornamental Metal shop drawing as approved for field distribution.

GBA -15 rev. 3/8/51 Alum. facing - OPG 1B - 173, 174,
and 175

(General Bronze Corp. and C. E. Halback & Co.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth

-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

March 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following Ornamental Metal shop drawing as approved for field distribution.

GBA-15 rev. 3/8/51 Alum. facing - OPG LB - 173, 174,
and 175

(General Bronze Corp. and C. E. Halback & Co.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth

-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

March 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/52 - General
Assembly and North Parking
Garage (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following Ornamental Metal shop drawing as approved for field distribution.

GBA -15 rev. 3/8/51 Alum. facing - OPG 1B - 173, 174,
and 175

(General Bronze Corp. and C. E. Halback & Co.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth

14 March 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82
Fire Alarm Gongs - Electric

Gentlemen:



Please be advised of the following:

In lieu of surface type fire alarm gongs, boxes, and grilles, substitute flush type boxes, grilles and gongs similar to the type supplied in the Meeting Hall area. The following amounts will be needed: seven (7) in the 1st Basement, six (6) in the 1st Floor, six (6) in the 2nd Floor, four (4) in the 3rd Floor, and two (2) in the 4th Floor.

Proceed with the installation and submit for our consideration prices which will affect the Contract Price. Verbal instructions have been given to Fischbach & Moore, Inc. relative the above.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office


JHe:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Seelman
Hannegan
S & H - 2


-9-

Fuller-Turner-Walsh-Slattery, Inc.
General Contractors
United Nations Permanent Headquarters

RP - 18

NOTIFICATION OF CHANGE

Date: March 13, 1951

TO: Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, New York

N. C. # 27 Building:

General Assembly and North Parking Garage

Reference Information:

U. N. Letter (Dawson) to FTWS dated 2/16/51

Description of Changes:

Change North Parking exterior stone from Portland
Stone to Indiana Oolitic Limestone

The above contemplated change effects the branches of the work indicated by X Marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

| | | |
|--|---|---|
| <input checked="" type="checkbox"/> F-T-W-S Inc. Work | <input type="checkbox"/> Construction Insulation | <input type="checkbox"/> Painting & Finish |
| <input type="checkbox"/> Structural Steel | <input type="checkbox"/> Metal Doors, Frames & Trim | <input type="checkbox"/> Venetian Type Blinds |
| <input type="checkbox"/> Concrete Construction Work | <input type="checkbox"/> Roll-up Steel Doors | <input type="checkbox"/> Resilient Floor |
| <input type="checkbox"/> Concrete Slabs & Fireproofing | <input type="checkbox"/> Metal Toilet Enclosures | <input type="checkbox"/> Covering |
| <input type="checkbox"/> Floor & Roof Fill | <input type="checkbox"/> Hollow Metal Partitions | <input type="checkbox"/> Miscellaneous |
| <input type="checkbox"/> Finish Cement Work | <input type="checkbox"/> Marble Work | <input type="checkbox"/> Accessories |
| <input type="checkbox"/> Masonry-Mortars | <input type="checkbox"/> Ceramic Tile | <input type="checkbox"/> Heating, Ventilating & |
| <input type="checkbox"/> Waterproofing (Membrane Spandrel) | <input type="checkbox"/> Terrazzo Work | <input type="checkbox"/> Air Conditioning |
| <input type="checkbox"/> Dampproofing (Mastic) | <input type="checkbox"/> Furring & Lathing | <input type="checkbox"/> Plumbing |
| <input checked="" type="checkbox"/> Caulking | <input type="checkbox"/> Plastering | <input type="checkbox"/> Sprinklers |
| <input checked="" type="checkbox"/> Cut Stonework | <input type="checkbox"/> Acoustical Treatment | <input type="checkbox"/> Electrical |
| <input type="checkbox"/> Roofing (Built Up) | <input type="checkbox"/> Sound Conditioning | <input type="checkbox"/> Sheet Metal Work |
| <input type="checkbox"/> Carpentry & Millwork | <input type="checkbox"/> Miscellaneous Iron | <input type="checkbox"/> Glass & Glazing |
| <input type="checkbox"/> Ornamental Metal Work | <input type="checkbox"/> Finish Hardware | |

The Approximate Total Cost of this Change is \$ SEVEN THOUSAND DOLLARS (\$7,000.00) ADDITION

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By

W. J. Royan
Project Manager

Date

3/13/51

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N. C. and issue P.W.O.'s as required. Price Adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

By

[Signature]

Date

3/27/51

UNITED NATIONS HEADQUARTERS

By

Date

Fuller-Turner-Walsh-Slattery, Inc.
General Contractors
United Nations Permanent Headquarters

C. O. No. 53

NOTIFICATION OF CHANGE

Date: March 13, 1951

TO: Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, New York

N. C. # 26 Building: General Assembly and North Parking Garage

Reference Information: Dwgs. GA-1-CS-35, dtd 11/15/50 GA-WS-174C dtd 10/13/50
GA-WS-124, " 11/15/50 GA-WS-175 " 10/13/50
GA-PS-CS-10 " 11/16/50

Description of Changes: (a) Added 0.7 Ton Reinforcing by additional details
(b) Added Forming of Pockets in Wall by GA-1-CS-35

The above contemplated change effects the branches of the work indicated by X Marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

| | | |
|---------------------------------------|--------------------------------|----------------------------|
| () F-T-W-S Inc. Work | () Construction Insulation | () Painting & Finish |
| () Structural Steel | () Metal Doors, Frames & Trim | () Venetian Type Blinds |
| X () Concrete Construction Work | () Roll-up Steel Doors | () Resilient Floor |
| X () Concrete Slabs & Fireproofing | () Metal Toilet Enclosures | Covering |
| X () Floor & Roof Fill | () Hollow Metal Partitions | () Miscellaneous |
| () Finish Cement Work | () Marble Work | Accessories |
| () Sundry Mortars | () Ceramic Tile | () Heating, Ventilating & |
| () Waterproofing (Membrane Spandrel) | () Terrazzo Work | Air Conditioning |
| () Dampproofing (Mastic) | () Furring & Lathing | () Plumbing |
| () Caulking | () Plastering | () Sprinklers |
| () Cut Stonework | () Acoustical Treatment | () Electrical |
| () Roofing (Built Up) | Sound Conditioning | () Sheet Metal Work |
| () Carpentry & Millwork | () Miscellaneous Iron | () Glass & Glazing |
| () Ornamental Metal Work | () Finish Hardware | |

The Approximate Total Cost of this Change is \$ 300.00 Add

THREE HUNDRED DOLLARS ADDITION

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By

M. J. Grogan
Project Manager

Date

3/13/51

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N. C. and issue P.W.O.'s as required. Price Adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By

Date

By

J. M. Lawan

Date

3/27/51

Fuller-Turner-Walsh-Slattery, Inc.
General Contractors
United Nations Permanent Headquarters

C. O. 54

NOTIFICATION OF CHANGE

Date: March 13, 1951



TO: Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, New York

N. C. # 25 Building: General Assembly and North Parking Space

Reference Information: U. N. Dwg. GA-PS-CS-11, Issued 11/16/50

Also first Issue of the following U. N. GA Dwg. - S-25, S-27, S-31, S-32, S-37, S-38, S-41

Description of Changes: On Change Sheet GA-PS-CS-11, - added one slab cut
The "S" drawings are structural Steel only and do not
affect our price.

The above contemplated change effects the branches of the work indicated by X Marks. There
is shown below a quick estimate of the approximate cost of the change merely to indicate its
magnitude and to assist the Owner in determining whether or not the change should be made.

| | | |
|---------------------------------------|--------------------------------|----------------------------|
| () F-T-W-S Inc. Work | () Construction Insulation | () Painting & Finish |
| () Structural Steel | () Metal Doors, Frames & Trim | () Venetian Type Blinds |
| (X) Concrete Construction Work | () Roll-up Steel Doors | () Resilient Floor |
| (X) Concrete Slabs & Fireproofing | () Metal Toilet Enclosures | Covering |
| () Floor & Roof Fill | () Hollow Metal Partitions | () Miscellaneous |
| () Finish Cement Work | () Marble Work | Accessories |
| () Concre-Mortars | () Ceramic Tile | () Heating, Ventilating & |
| () waterproofing (Membrane Spandrel) | () Terrazzo Work | Air Conditioning |
| () Dampproofing (Mastic) | () Furring & Lathing | () Plumbing |
| () Caulking | () Plastering | () Sprinklers |
| () Cut Stonework | () Acoustical Treatment | () Electrical |
| () Roofing (Built Up) | Sound Conditioning | () Sheet Metal Work |
| () Carpentry & Millwork | () Miscellaneous Iron | () Glass & Glazing |
| () Ornamental Metal Work | () Finish Hardware | |

The Approximate Total Cost of this Change is \$ 25.00 Add.

TWENTY FIVE DOLLARS ADDITION

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations
and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By M. J. Hogan
Project Manager

Date 3/13/51

The Above change will not be made and
the work is to proceed in accordance
with the existing Contract Requirements.

You are hereby instructed to proceed with
the work in accordance with this N. C. and
issue P.W.O.'s as required. Price Adjust-
ments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By _____ Date _____

By _____ Date _____

FILE

OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

March 13, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 General Assembly and
North Parking Space -
Information Required From the United Nations

Dear Mr. Dawson:

We are sending you herewith three (3) copies of each of the following:

- List No. 1 - Architectural Information
Required from United Nations
- List No. 2 - Mechanical & Electrical Information
Required From United Nations
- List No. 3 - Architectural Shop Drawings At
United Nations for Approval
- List No. 4 - List of Mechanical & Electrical
Shop Drawings at United Nations

It is imperative that the missing information contained in the above lists be given to us immediately so as not to further delay the completion of the General Assembly work.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:ar

cc: Messrs. M. Harris
J. J. Healy
W. Hopper

LIST NO. 1

FULLER-TURNER-WALSH-SLATTERY, INC.
13 East 42nd Street
New York, N.Y.

GENERAL ASSEMBLY

DESIGN INFORMATION REQUIRED
FROM THE UNITED NATIONS AS
OF MARCH 12, 1951

1. Location and design details of Directional Signs
2. Details of alternate hard white and acoustic plaster in panels behind battens, Assembly Hall
3. Revised details showing 1-1/2" thick Permalite plaster fire-proofing
4. Mural design for Photosensitive Glass.
5. Details of Undulant Canopy, North of Canopy 1.
6. Shop details of wood doors being supplied by Australian government; Executive offices, 2nd floor
7. Paint Schedule for Studios
8. Details of Booth Sash in Assembly Hall
9. Details of Catwalk (Drawing A-9)
10. Details of 7/8" thick marble screen - 7'-6" high in Space 107 - Public Lobby near Cols. M-N 21-23
11. Design details of Dutch Brick Paving - 1st floor Lobby
12. Shop details of Motion Picture Screens in Conference Room 4 and Assembly supplied in furnishing and equipment
Contract for coordination with Misc. Iron contractor who is supplying mount for screen housing (Dwg. A119).
13. Clarification of extent of tar-paper joint (Dwg. RA 101)
14. Extent of plaster light cove, as shown on Detail I, Stair No. 28, A 1164
15. Reflected ceiling plans for 2nd, 3rd and 4th floors
16. Finish details of telephone booth recesses on east and west sides, 3rd floor

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N. Y.

List No. 2

Revised March 12, 1951

INFORMATION NEEDED FROM U. N.

ON NORTH PARKING AND GENERAL ASSEMBLY CONTRACT

- I Schedule of Registers, Grilles and Air Diffusers.
 (for upper floors)
- II All data not yet received on Bulletin of Change No. 1,
 Heating and Ventilating, dated October 23rd 1950.
 (F.T.W.S. - C. O. #40); and on Bulletin of Changes
 No. 1, Electrical, dated October 23rd 1950 (F.T.W.S.-
 C. O. #38)
 (Refer to F. T. W. S. letter dated February 12th 1951 for
 dwg. requirements).

LIST NO. 3

March 12, 1951

4:00 PM

GENERAL ASSEMBLY & NORTH PARKING
STATUS OF SHOP DRAWINGS SUBMITTED TO
UNITED NATIONS FOR APPROVAL ON OR BEFORE
3/6/51

| <u>Subcontractor</u> | <u>Dwg. No.</u> | <u>Title</u> | <u>Submitted</u> |
|------------------------------|------------------------|--|------------------|
| A. Munder Roomfing | 1 | Typical F.S. Gutter Det. | 1/25/51 |
| Republic Stone | 22 | Ramp #12 at 48th St. & FDR Drive-El. 18'-8" to 27'-7/8" | 2/13/51 |
| General Bronze Orn. Metal | GBA-26 | St. Steel Facia-Canopy #2 | 2/2/51 |
| Jos. Weiss Granite | 3 | Granite Det. N. & S. Walls | 2/26/51 |
| J. Cullo Marble | 101 to 104 | Layouts, Marble Toilet Compartments | 3/2/51 |
| Scherbak Toilet Encl. | B-500-15 | Drilling Template | 2/27/51 |
| Atlantic Metal Doors | D-2 to D-4 Sheet #9 | Door Details - G.A. Schedule Sheet | 3/1/51 " |

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N. Y.

List No. 4

Revised March 12, 1951

LIST OF NORTH PARKING AND GENERAL ASSEMBLY MECHANICAL & ELECTRICAL SHOP DWGS.

AT U. N.

Automatic Sprinkler Corp.

- 1) Sheet No. 7, 2nd Basement layout - sent over 2/28/51.
- 2) Sheet No. 3, 3rd Basement layout - sent over 3/7/51.
- ~~3) Sheet No. 11, 1st Basement layout - sent over 3/8/51.~~

Eugene Duklauer, Inc.

None

Fischbach & Moore, Inc.

- 1) Cole Drawing H - 1167 - Comm. Boxes - sent over 2/28/51.
- 2) " " H - 1168 - Tel. & Comm. Boxes - sent over 2/28/51.
- ~~3) " " H - 1169 - Comm. duct - sent over 2/19/51.~~
- ~~4) " " H - 1170 - Comm. duct - sent over 2/19/51.~~
- 5) " " H - 1173 - Floor Box details - sent over 2/28/51.

Kerby Saunders, Inc.

- 1) Drawing 50-52-SK-101, Expansion & Mixing Tanks - sent over 3/5/51.

Otis Elevator Co.

- 1) Letter re "elevator entrance" baked enamel finish" sent over 2/28/51.
- 2) Drawing 112696-104 - Section thru escalator sent over 3/1/51.
- 3) " " -100 - Layout sent over 3/1/51.
- 4) " " -107 - Interior Ballustrade Treatment sent over 3/1/51.

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N. Y.

List No. 4

Revised March 12, 1951

LIST OF NORTH PARKING AND GENERAL ASSEMBLY MECHANICAL & ELECTRICAL SHOP DWGS.

AT U. N.

Continued

Otis Elevator Co.

- 5) Drawing 112696 - 106 - Interior Ballustrade Arrangement
sent over 3/1/51.

Airmatic Systems, Inc.

- 1) Drawing No. 7 (suppl. to Drawing No. 1) sent over 2/9/51.

-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 13, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/75 - Meeting Halls and
Covering Over East River Drive
Marble Polishing

Dear Sir:

The specifications on the Meeting Halls for polishing marble call for a pure putty powder which consists of practically 100% tin-oxide powder. The National Production Authority Order #M-8, amended January 23, 1951, prohibits the use of tin-oxide for polishing of marble. In addition to this tin-oxide putty powder is almost ~~virtually~~ impossible to obtain.

As a result of the above we have requested our sub-contractor James Cullo & Son Marble Co. to submit a substitute in lieu of that above specified. We quote from a letter dated March 8, 1951 from them which is as follows.

have been using a mixture of oxalic acid and synthetic putty powder which has been used in place of tin-oxide since 1941 and we purchase same from John Neu, Inc. Vernon Avenue, Long Island City. The make-up of this composition is a trade secret.

We can assure you that we have had excellent results with this material and can refer you to the work performed by us in the following buildings:

#100 Park Avenue - Travertine walls - main lobby
Tavernelle marble - wainscot in upper floor
corridors and elevator lobbies

Irving Trust Bank (new alteration) 100 East 42nd Street
Excelsior Savings Bank - 213 West 57th Street
St. Patrick's Cathedral - all altars
Dun & Bradstreet - new building - Church Street. Upper floor elevator - lobbies
St. Nicholas of Tolentine Church, Bronx, N. Y. - polished floors, treads, and risers
Blessed Sacrament Church, Jackson Heights, L. I.

This is only a brief list, but is selected because of the varieties of colors and texture of the marbles which were installed by us."

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

- 2 -

March 13, 1951

Mr. James A. Dawson
United Nations, N. Y.

Re: Contract HQ 1/75
Marble Polishing

Please review the above and advise this office as soon as possible of your approval, comments or any suggestions you may have.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:WWS:tw

cc: Mr. Glenn E. Bennett - U. N.

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 13, 1951

Healy
Healy
15th

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

Your drawing No. A-3 shows two counters in the Public Lobby, Space 1B130, one (1) 22'-8" long, the other 15'-0" long.

Drawing A-125, detailing the interior elevations of this Lobby shows the cinder block partitions carried over these openings approximately 6'-6" above finished floor and continuing to the slab above.

Will you please advise us if it is your intention to detail a lintel over these openings. It is our recommendation that a hung lintel for openings of these widths be provided, although the current plans do not require them.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/PDV/eas



See Dwg RA 1274 data.
26 March. See A.
in lower L.H. corner of sheet
April 3, 1951 letter.
Issued 26 March 1951.

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 13, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: HQ 1/82 Contract - General Assembly & North Parking Space
Glass & Glazing - General Assembly

Dear Mr. Dawson:

We have been advised by Mr. T. G. O'Leary of Corning Glass Works that your Mr. M. M. Harris has requested that a sample panel of approximately 30 lights of photosensitive glass be installed during the month of August for your inspection.

It is requested that the mural design required be given to us as soon as possible, for transmission to Corning, so that this partial shipment can be made.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/PDV/lbr



*Let
Hopper Rumpelt
Hawneque
3/14
SOS*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

March 13, 1951
To Gen File

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Heating, Ventilating & Air Conditioning

Dear Mr. Dawson:

We are forwarding to you herewith six (6) prints of the following Elliot Co. drawings, submitted to us by Kerby Saunders, Inc. for the General Assembly Building:

| | | | |
|---------------------|-----------------|-------------------------|-------------------|
| Section 326, page 6 | (dated 3/31/50) | - 20HP motor for System | 404 - 9 |
| Section 326, page 5 | (" ") | - 5HP " " " | 401B-17, 401B-23 |
| | | | 401B-33, 401B-33A |
| Section 326, page 5 | (" ") | - 1½HP " " " | 401B-4 |

These resubmissions were made necessary due to the change from variable to multi-speed motors on the above systems.

The manufacturer already has been given the go-ahead on the above items due to the 26 week delivery schedule.

Kindly review the above drawings and return three (3) copies of each with your comments and/or approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:PLB:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

13 March 1951

16 March 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand


Submitted by Kerby Saunders (Elliot Co. Dwgs.)

| | | | | | |
|---|-------------|----------|-----------------------------|-----------------------|--|
| 3 | Section 326 | | | | |
| | Page 6 | 31Mar'50 | 20HP motor for System 404-9 | | |
| | Section 326 | | | | |
| 3 | Page 5 | " | 5HP " " " | 401B-17, 401B-23 etc. | |
| | Section 326 | | | | |
| 3 | Page 5 | " | 1 1/2HP " " " | 401B-4 | |
| (DWGS. "APPROVED" 16 March 1951 A.B.SHAW) | | | | | |

NOTE: FROM SYSKA & HENNESSY

"These drawings are approved."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 13, 1951
To Gen. Sile

*Sgt. Hopper - Rumpel
3/14/51*

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Heating, Ventilating & Air Conditioning

Dear Mr. Dawson:

We are forwarding to you herewith six (6) prints of the following Vibration Eliminator Co. drawings, submitted to us by Kerby Saunders, Inc. for the General Assembly Building:

| | | | | | | | |
|----|-------------|-------|---|-----|-----|------------|-------------|
| 1. | Drawing No. | 25260 | - | 23A | - | for System | 401B-17 |
| 2. | " | " | " | - | 27A | - | " " -23 |
| 3. | " | " | " | - | 35A | - | " " -33 |
| 4. | " | " | " | - | 36A | - | " " -33A |
| 5. | " | " | " | - | 57A | - | " " 404 - 9 |
| 6. | " | " | " | - | 61A | - | " " 405 - 2 |

Items 1 through 5 are being resubmitted due to motor changes; and Item 6 to show deletion of system 406-2 from original drawing.

Kindly review the above drawings and return three (3) copies of each with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese pjc
C. E. Reese
Project Engineer

CER:PLB:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

13 March 1951

16 March 1951

GA & North Parking
Fuller-Turner-Walsh-Slaterry

hand

Submitted by Kerby Saunders (Vibration Elim. Dwgs.)

| | | | |
|---|-----------|----------|--------------------|
| 3 | 25260-23A | 15Nov'50 | For System 401B-17 |
| 3 | 27A | " | " " " 23 |
| 3 | 35A | " | " " " 33 |
| 3 | 36A | " | " " " 33A |
| 3 | 57A | " | " " 404-9 |
| 3 | 61A | " | " " 405-2 |

(ALL "APPROVED" 15 March 1951 A.B.SHAW)

NOTE: FROM SYSKA & HENNESSY

"These drawings are approved."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

RECEIVED

MAR 16 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

S.V. Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 13, 1951

to Mr. Fick

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage

Dear Mr. Dawson,

We are sending you herewith, four (4) prints of the following Glass and Glazing shop drawings submitted by Morris Levin & Sons, Inc.

1. 3/13/51

Framed Mirror Details

(GA and NHPS)

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer



ISSUANCE OF DRAWINGS

OFFICE COPY

Ben C. [unclear]
F.T.H.S.
City

2/24/51

land

2 #1 Morris L. [unclear]
F. [unclear] [unclear]

Clipp in Noted 2/24/51 Reimbursement ABS

RECEIVED
MAR 22 1951
MILLER-TURNER-WALSH-SLATTERY
INCORPORATED

Jilby

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 13, 1951

To Gen. Fick

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -GENERAL ASSEMBLY

Dear Mr. Dawson

We are sending you herewith, four (4) prints of the following Miscellaneous
Iron shop drawings submitted by General Bronze Corp. and C. E. Halback Co.

H.G.P. 15-1 3/12/51 Loose lintels - 1st basement

(GA)

Will you please return two (2) prints each of the above drawings marked
with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eth



ISSUANCE OF DRAWINGS

OFFICE COPY

3/16/51

*John H. Hensley
+ 302
Hensley*

Issued

*John Hensley
302-51 p p1 from Hensley's account*

Approved p p1 for Hensley



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 13, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawings, submitted by General Bronze Corp. & C.E. Halback Co.

| | | |
|-----------|-------------|--|
| H-GP-34-1 | rev/ 3/9/51 | Studio Windows & Framing - 1st bsmt. |
| 34-2 | " " | Glass Frames in Studios #5 to 9 - 1st bsmt. |
| 34-3 | " " | F.S. Det. Glass Sash in Studios #5 to 9, inc. 1st bsmt. |
| 34-4 | " " | Glass Frames in Studios #3 & 4 - 1st bsmt. |
| 46-4 | " " | Railing in Corridor & Pipe Rails in Record Rms. (G.A.) |

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 13, 1951

To Gen. Fick

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re; Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Ornamental Metal shop drawings, submitted by General Bronze Corp. & C. E. Halback & Company:

| | | |
|--------|-------------|----------------------------------|
| GBA-6 | rev. 3/7/51 | 16 Tempered Glass Doors |
| GBA-13 | " " | Alum. Vestibule Screen Opg. #102 |
| | | (G.A.) |

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

*file
3/14
LW*

March 13, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Finish Hardware

Dear Mr. Dawson:

We are enclosing herewith, for your information, three (3) copies of Lockwood Hardware Mfg. Co.'s Hardware Schedule for the 1st, 2nd, 3rd and 4th floors of the General Assembly, as approved for field distribution.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/PDW/eas



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 13, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Finish Hardware

Dear Mr. Dawson:

We are enclosing herewith, for your information, three (3) copies of Lockwood Hardware Mfg. Co.'s Hardware Schedule for the 1st, 2nd, 3rd and 4th floors of the General Assembly, as approved for field distribution.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/PDV/eas

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

**UNITED NATIONS CONTRACT
NEW YORK**

March 13, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/52 - General
Assembly and North Parking
Garage -
Finish Hardware

Dear Mr. Dawson:

We are enclosing herewith, for your information, three (3) copies of Lockwood Hardware Mfg. Co.'s Hardware Schedule for the 1st, 2nd, 3rd and 4th floors of the General Assembly, as approved for field distribution.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/PDV/eas

-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 13, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Finish Hardware

Dear Mr. Dawson:

We are enclosing herewith, for your information, three (3) copies of Lockwood Hardware Mfg. Co.'s Hardware Schedule for the 1st, 2nd, 3rd and 4th floors of the General Assembly, as approved for field distribution.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CEH/PDV/eas

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 13, 1951
Gen Juler
3/13
LS

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -(GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Miscellaneous Iron shop drawing, as approved for
for distribution:

H-GP-57-1 rev. 2/27/51 Explosion Ducts & Louvres
(Recording Library)

(General Bronze Corp. & C.E. Halback Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 13, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage --(GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Miscellaneous Iron shop drawing, as approved for
for distribution:

H-GP-57-1 rev. 2/27/51 Explosion Ducts & Louvres
(Recording Library)

(General Bronze Corp. & C.E. Halback Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 13, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -(GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Miscellaneous Iron shop drawing, as approved for
for distribution:

H-GP-57-1 rev. 2/27/51 Explosion Ducts & Louvres
(Recording Library)

(General Bronze Corp. & C.E. Halback Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

March 13, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/52 - General
Assembly and North Parking
Garage -(GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Miscellaneous Iron shop drawing, as approved for
for distribution:

H-GP-57-1 rev. 2/27/51 Explosion Ducts & Louvres
(Recording Library)

(General Bronze Corp. & C.E. Halback Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

March 12, 1951

To GEN. FILE

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage

Dear Mr. Dawson:

We are sending you herewith, four (4) prints of the following Interior
Marble shop drawings submitted by James Cullo & Son Marble Co., Inc.

| | | |
|-----|--------|--|
| 105 | 3/6/51 | Layout of Marble Base 1st floor elev. 39'-0" to 41'-0" |
| 106 | 3/6/51 | Layout of Interior Limestone Meeting Hall connecting corridors |

(GA)

Will you please issue copies of drawing # RA-127A as soon as possible,
so that Cullo can complete his drawing #107 for submission.

Will you please return two (2) prints each of the above drawings marked
with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/ETH



12 March 1951

Fuller-Turner-Walsh-Slaterry, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82 - Mechanical
Materials and Shop Drawings

Gentlemen:

Attached to this letter you will find a four page list of mechanical materials and drawings, prepared by Syska and Hennessy, Inc., to show the status of same.

This list includes the Meeting Hall, General Assembly and North Parking Space items. The list shows the status as of 20 February 1951 but has not materially changed except that some items may be in the process of being checked.

Please confirm the data set forth in the list as to whether the listed mechanical items have been purchased and/or are in the process of being manufactured.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JJD:eam

cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Hannegan
Seelman
Rumpelstin S & H - 2

12 March 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82 - Heating,
Ventilating and Air Conditioning
Chip Collector System


Gentlemen:

We have returned marked "Approved as Noted", dated 26 February 1951, drawing No. 1 prepared by Airmatic Systems, Inc. and submitted by Kerby Saunders, Inc.

Together with this letter we are enclosing a copy of a letter to us from Syska & Hennessy, Inc. dated 20 February 1951. This letter is self-explanatory and, as suggested in the next to the last paragraph of same, we request that you submit for our consideration prices which should result in a credit due to the reduction in the number of collection outlets.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office


JJH:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Hamegan
Rumpelstin
Ryer
S & H - 2

Fuller-Turner-Walsh-Slaterry, Inc.
General Contractors
United Nations Permanent Headquarters

(C.O. #111)

NOTIFICATION OF CHANGE

Date: March 9, 1951

TO: Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, New York

N. C. # 24 Building: GENERAL ASSEMBLY & NORTH PARKING SPACE

Reference Information: General Bronze Corp. & C. E. Halback Co. Shop Drawing
HGP 46-1, Revised 2/8/51 (Approved as Noted 2/21/51)

Description of Changes: Revise sleeves for railing of Stair No. 36

The above contemplated change effects the branches of the work indicated by X Marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

| | | |
|---|--|---|
| <input type="checkbox"/> F-T-W-S Inc. Work | <input type="checkbox"/> Construction Insulation | <input type="checkbox"/> Painting & Finish |
| <input type="checkbox"/> Structural Steel | <input type="checkbox"/> Metal Doors, Frames & Trim | <input type="checkbox"/> Venetian Type Blinds |
| <input type="checkbox"/> Concrete Construction Work | <input type="checkbox"/> Roll-up Steel Doors | <input type="checkbox"/> Resilient Floor |
| <input type="checkbox"/> Concrete Slabs & Fireproofing | <input type="checkbox"/> Metal Toilet Enclosures | <input type="checkbox"/> Covering |
| <input type="checkbox"/> Floor & Roof Fill | <input type="checkbox"/> Hollow Metal Partitions | <input type="checkbox"/> Miscellaneous |
| <input type="checkbox"/> Finish Cement Work | <input type="checkbox"/> Marble Work | <input type="checkbox"/> Accessories |
| <input type="checkbox"/> Mortar-Mortars | <input type="checkbox"/> Ceramic Tile | <input type="checkbox"/> Heating, Ventilating & |
| <input type="checkbox"/> Fireproofing (Membrane Spandrel) | <input type="checkbox"/> Terrazzo Work | <input type="checkbox"/> Air Conditioning |
| <input type="checkbox"/> Dampproofing (Mastic) | <input type="checkbox"/> Furring & Lathing | <input type="checkbox"/> Plumbing |
| <input type="checkbox"/> Caulking | <input type="checkbox"/> Plastering | <input type="checkbox"/> Sprinklers |
| <input type="checkbox"/> Cut Stonework | <input type="checkbox"/> Acoustical Treatment | <input type="checkbox"/> Electrical |
| <input type="checkbox"/> Roofing (Built Up) | <input type="checkbox"/> Sound Conditioning | <input type="checkbox"/> Sheet Metal Work |
| <input type="checkbox"/> Carpentry & Millwork | <input checked="" type="checkbox"/> Miscellaneous Iron | <input type="checkbox"/> Glass & Glazing |
| <input type="checkbox"/> Ornamental Metal Work | <input type="checkbox"/> Finish Hardware | |

The Approximate Total Cost of this Change is \$ 100. (ADDITION)

(ONE HUNDRED DOLLARS)

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By M. J. Grogan Date 3/9/51
Project Manager

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N. C. and issue P.W.O.'s as required. Price Adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By _____ Date _____

By Shaw Date 3/26/51

NOTE: Due to the nature of the work, and for the benefit of all parties concerned, we prefer to do this work on a T & M basis. Kindly state in your letter of reply, if this meets with your approval.

Fuller-Turner-Walsh-Slaterry, Inc.
General Contractors
United Nations Permanent Headquarters

(C. O. #47)

NOTIFICATION OF CHANGE

Date: March 9, 1951

TO: Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, New York

N. C. # 23 Building: GENERAL ASSEMBLY & NORTH PARKING SPACE

Reference Information: GA-PS-S-11 GA-WS-1 GA-WS-166
I. N. Drawings S-12 WS-162 WS-172
S-13 WS-164 Above all dated 11/9/50
Description of Changes: S-33 WS-165 GA-WS-173 dated 11/1/50
" " " Furnished Structural Details which add Reinforcing Steel, Curbs,
and Miscellaneous Items.

The above contemplated change effects the branches of the work indicated by X Marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

| | | |
|---|---|---|
| <input type="checkbox"/> F-T-W-S Inc. Work | <input type="checkbox"/> Construction Insulation | <input type="checkbox"/> Painting & Finish |
| <input type="checkbox"/> Structural Steel | <input type="checkbox"/> Metal Doors, Frames & Trim | <input type="checkbox"/> Venetian Type Blinds |
| <input checked="" type="checkbox"/> Concrete Construction Work | <input type="checkbox"/> Roll-up Steel Doors | <input type="checkbox"/> Resilient Floor |
| <input checked="" type="checkbox"/> Concrete Slabs & Fireproofing | <input type="checkbox"/> Metal Toilet Enclosures | <input type="checkbox"/> Covering |
| <input checked="" type="checkbox"/> Floor & Roof Fill | <input type="checkbox"/> Hollow Metal Partitions | <input type="checkbox"/> Miscellaneous |
| <input type="checkbox"/> Finish Cement Work | <input type="checkbox"/> Marble Work | <input type="checkbox"/> Accessories |
| <input type="checkbox"/> Concre-Mortars | <input type="checkbox"/> Ceramic Tile | <input type="checkbox"/> Heating, Ventilating & |
| <input type="checkbox"/> Waterproofing (Membrane Spandrel) | <input type="checkbox"/> Terrazzo Work | <input type="checkbox"/> Air Conditioning |
| <input type="checkbox"/> Dampproofing (Mastic) | <input type="checkbox"/> Furring & Lathing | <input type="checkbox"/> Plumbing |
| <input type="checkbox"/> Caulking | <input type="checkbox"/> Plastering | <input type="checkbox"/> Sprinklers |
| <input type="checkbox"/> Cut Stonework | <input type="checkbox"/> Acoustical Treatment | <input type="checkbox"/> Electrical |
| <input type="checkbox"/> Roofing (Built Up) | <input type="checkbox"/> Sound Conditioning | <input type="checkbox"/> Sheet Metal Work |
| <input type="checkbox"/> Carpentry & Millwork | <input type="checkbox"/> Miscellaneous Iron | <input type="checkbox"/> Glass & Glazing |
| <input type="checkbox"/> Ornamental Metal Work | <input type="checkbox"/> Finish Hardware | |

The Approximate Total Cost of this Change is \$ 1,000. (ADDITION)
(ONE THOUSAND DOLLARS)

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By

M. J. Hogan
Project Manager

Date

3/9/51

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N. C. and issue P.W.O.'s as required. Price Adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By _____ Date _____

By *J. Dawson* Date *3/26/51*

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 9, 1951

my Mr. J. A. Dawson

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

General Assembly & NPS
Re: ~~Meeting Halls & Covering over East River Drive~~ —
Contract HQ 1/75.82

Dear Sir:

We are attaching hereto three (3) signed copies of Change Order #1, an addition to the contract of Kerby Saunders, Inc., dated October 18, 1950 covering Heating, Ventilating & Air Conditioning Work, ~~Meeting Halls & Covering over East River Drive~~, U. N. Permanent Headquarters, New York, in the amount of \$4,879.83.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener
H. A. Hiener
Office Manager

HAH:vh

enc.



FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

March 9, 1951

To Gen. Fick

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Finish Hardware

Dear Mr. Dawson:

We are enclosing herewith four (4) copies of the Finish Hardware Schedule for the 1st, 2nd, 3rd and 4th floors of the General Assembly, revised March 8, 1951, and submitted by the Lockwood Hardware Mfg. Co.

Will you please return two (2) of the enclosed Schedules, marked with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/PDV/eas



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 9, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Passenger Elevators

Dear Sir:

We are submitting herewith four samples of wood finishes which the W. S. Tyler Co. proposed to furnish for the elevator cabs in the General Assembly Building. This is being furnished under the contract of Otis Elevator Co.

The W. S. Tyler Co. advise that they understand that the wood for the six cars in the General Assembly is ~~is~~ the same as that for the Meeting Halls, but since the flitch of veneer they used on the two cars for the Meeting Halls was not of sufficient stock to complete all six cars for the General Assembly, they have reserved a second flitch of veneer with sufficient quantity and these samples are what they propose to furnish. They further advise that they feel that these samples agree favorably with the file sample which you have on the Meeting Hall cabs.

Please arrange to return three of the samples together with your approval and/or comments. However, we would appreciate if you advise us at the earliest possible date by telephone as to what action is being taken on the samples.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer



CER:WWS:tw



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 9, 1951
To GEN. FILE

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage

Dear Mr. Dawson:

We are sending you herewith, four (4) prints of the following Miscellaneous
Iron shop drawings submitted by General Bronze Corp. and C. E. Halback & Co.

H.G. P. 33-2 3/8/51

Steel supports for Wood and
Plaster Rails Conf. Rm. #4

H.G. P. 43-1 rev. 3/8/51

Layout of Sleeves for Railing
Stair #28

(GA)

Will you please return two (2) prints each of the above drawings marked
with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. REESE
Project Engineer

CER/MH/eth



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 9, 1951
Tobin Fick

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage

Dear Mr. Dawson:

We are sending you herewith, four (4) prints of the following Ornamental Metal shop drawings submitted by General Bronze Corp and C. E. Halback & Co.

| | | |
|-----------|-------------|---|
| G.B.A. 24 | rev. 3/5/51 | S.S. and Steel Glazed Enframements, North wall |
| G.B.A. 25 | rev. 3/5/51 | S.S. and Steel Enframements, N. wall |

Will you please return two(2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, Inc.

C. E. Reese

C. E. Reese
Project Engineer

RECEIVED
MAR 13 1951
CER/MH/eth
United Nations Headquarters
New York

*Hopper
Neely
3/9
LW*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

March 9, 1951

r. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

To GEN. Fick

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four prints of the following Miscellaneous Iron shop drawings submitted by General Bronze Corp. and C. E. Halback & Co.

H.G.P. 49-1

Rev. 3/8/51

Steel & Glass Screens

1-B-341-B-651B-113

CM

CM

CM

(G.A.)

Will you please return two prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

*See Summary
of
city*

3/11/51

hand

*See Summary
2 H&B 44-1 2/1/51 Study of Plans Sections 1B-4, 1B-5
1B-112/1500*

App 3/9/51 U. S.

fully



120-5-12-9-
9 March 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82 - Electric


Gentlemen:

Please add conduits and boxes required for the
installation of the Loud-speaker System in conjunction with
the clock system at the various Observation Booth Levels
in the Meeting Hall and General Assembly.

Proceed with the installation as per instructions
given to Fischbach and Moore, Inc. by our Mr. Wm. Seelman.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office


JJHe:eam
cc: Bohanon
Nels on
Weigel
Healy
Harris
Hopper
Zunser
VanName
Hannegan
Seelman
McLeod
S & H - 2

9 March 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly Portion
of the Parking Garage - Contract HQ 1/82
Sprinkler and Heating, Ventilating
and Air Conditioning

Gentlemen:


On 8 March 1951 under separate cover we forwarded you twenty-one (21) copies of Drawings Nos. SK-GA-H7-1, dated 31 October 1950, and SK-GA-Pl-1, dated 5 March 1951.

Reference Drawing SK-GA-H7-1 - On 1 November 1950 we forwarded you a letter authorizing you to proceed with the work called for in the Heating, Ventilating and Air Conditioning Bulletin of Changes No. 1, dated 23 October 1950, copies of which were forwarded under separate cover. Together with our 1 November 1950 letter we attached a copy of a Heating, Ventilating and Air Conditioning memorandum from Syska & Hennessy, Inc., dated 23 October 1950. This drawing is complementary to the memorandum, and as stated therein, the final analysis of the work, included in the Heating, Ventilating and Air Conditioning Bulletin of Changes No. 1, should show a credit.

Proceed with the installation of work shown on the above two drawings and submit for our consideration prices which affect the Contract Price.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office


JHE:eam
cc: Bohanon
Nelson
Healy
Harris
Hopper
Weigel
VanName

Rumpeltn
Hannegan
Ryer

Zunser
S & H - 2

*Fuller
Turner
Walsh
Slattery*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

March 8, 1951
Gen Files

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Sprinkler Work
Approval of Drawings

Dear Mr. Dawson:

We submit herewith for your approval and/or comments six (6) copies of Automatic Sprinkler Corporation's Drawing Sheet #11 showing layout in area from Column 24A to 26 and Q to S.

As this section is part of the area for early completion we would appreciate early consideration of this drawing.

Please return three (3) copies to this office together with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:CWB:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

8 March 1951

12 March 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by Automatic Sprinkler

3 Sheet 11 7 March '51 Layout in Area from Col. 24A to 26 and Q to S
(APPROVED 12 March 1951 A.S.)

NOTE: FROM SYSKA & HENNESSY

"This drawing is approved for general arrangement only."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

D

MAR 12 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

Fr. Lyle

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and No. Parking
Garage -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

H-G-P- 33-1

rev. 2/27/51

Steel framing for Wood and
Plaster
Rail in Delegates Lobby

(General Bronze Corp. and C.E. Halback and Co.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C.E. Reese
Project Engineer

CER/MH/eth



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

March 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and No. Parking
Garage -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

H-C-P- 33-1

rev. 2/27/51

Steel framing for Wood and
Plaster
Rail in Delegates Lobby

(General Bronze Corp. and C.E. Halback and Co.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.
C.E. Reese
C.E. Reese
Project Engineer

CER/MH/eth

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and No. Parking
Garage -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

H-G-P- 33-1

rev. 2/27/51

Steel framing for Wood and
Plaster
Rail in Delegates Lobby

(General Bronze Corp. and C.E. Halback and Co.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C.E. Reese
Project Engineer

CER/MH/eth

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

March 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and No. Parking
Garage -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

H-C-P- 33-1

rev. 2/27/51

Steel framing for Wood and
Plaster
Rail in Delegates Lobby

(General Bronze Corp. and C.E. Halback and Co.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C.E. Reese

Project Engineer

CER/MH/eth

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 7, 1951

To Gen File

*Left
Hopper-Rumpfelter
Hannegan
3/8
LJ*

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Otis Elevators

Dear Mr. Dawson:

We are forwarding to you herewith six (6) prints of the following Otis Elevator Co. drawings:

Drawing **2D-11650-50** - Special Combination Hall Position Indicator
and Hall Lantern
Drawing **2D-11650-51** - Car Position Indicator
Drawing **2D-11650-52** - Car Operating Panel & Telephone Cabinet
Drawing **2D-8622-2** - Emergency Key Box
Drawing **B-597** - Hall Lantern No. 6646A
Drawing **B-648** - Push Button Fixtures

One print each of drawings - 50 - 51 and 52 has already been given to Mr. T. DeFelice of your office by Mr. Fitzgerald of the Otis Elevator Co. in order to expedite approval of the drawings.

Kindly review the above mentioned drawings and return three (3) copies of each with your comments and/or approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese pjs
C. E. Reese
Project Engineer

CER:PLB:tw

MAR 8 1951

United Nations Planning Office
W.K. Hansen - Director

ISSUANCE OF DRAWINGS

OFFICE COPY

7 March 1951

15 March 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand


Submitted by Otis Elevator

| | | | |
|---|-------------|----------|--|
| 3 | ZD-11650-50 | 23Feb'51 | Special Combination Hall Position Indicator & Hall Lantern |
| 3 | ZD-11650-51 | 20Feb'51 | Car Position Indicator |
| 3 | ZD-8622-2 | 25Oct'49 | Emergency Key Box (DISAPPROVED 15 March 1951 A.B.SHAW RESUBMIT) |
| 3 | ZD-11650-52 | 21Feb'51 | Car Operating Panel & Telephone Cabinet (APPROVED AS NOTED 15 March 1951 A.B.SHAW RESUBMIT) |
| 3 | B-597 | Feb'47 | Hall Lantern No. 6646A |
| 3 | B-648 | Jan'47 | Push Button Fixtures (APPROVED 15 March 1951 A.B.SHAW) |

NOTE: FROM SYSKA & HENNESSY

"Dwgs. B-648 and B-597 are approved. Dwg. ZD-11650-52 is approved, except as noted in red crayon. Dwgs. ZD-11650-50, 51 and ZD-8622-2 are being returned without action. (For most recent design, see Architect's latest drawing.)

"All approvals are subject to strict compliance with the Contract Plans and Specs. and to all Authorities having Jurisdiction."



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 7, 1951

Seth Comm
Headquarters
Planning Office
Room 2272
United Nations,
New York

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Heating, Ventilating & Air Conditioning

Dear Mr. Dawson:

We are forwarding to you herewith six (6) copies of a letter from the Buffalo Forge Co. to Kerby Saunders, Inc., outlining changes to System 401 B - 33 (General Assembly).

Kindly review this letter and return three (3) copies with your comments and/or approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:PLB:tw



*list
Hopper
Hawegau
3/8
SLS*
FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 7, 1951
Gen Files

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Sprinklers

Dear Mr. Dawson:

We are forwarding to you herewith six (6) prints of Sheet No 3 showing part of the 3rd Basement, North Parking Area, sprinkler installation, submitted to us by the Automatic Sprinkler Corp.

Kindly review the above mentioned drawing and return three (3) prints with your comments and/or approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:PLB:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

6 March 1951

14 March 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand


Submitted by Automatic Sprinkler

3 Sheet 3 2 March '51 Part of the 3rd Bsmt. N.P. Sprinkler Installation
(APPROVED 14 March 1951 R.E.N.)

NOTE: FROM SYSKA & HENNESSY

" This drawing is approved for general arrangement only."

" All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."



J. V. Lyle

*Proper
ready
3/9
LW*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

March 7, 1951

To Hon. Fick

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Acoustical Treatment

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following
Acoustical Treatment shop drawings, submitted by Johns-Manville
Sales Corp..

100 3/6/51 Reflected Ceiling Plans and Elevations
of Studios #3 to 9, incl.

(G.A.)

Will you please return two (2) prints of the above drawing, marked
with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

RECEIVED
MAR 8 1951
CER/MH/eas
MAR 9 1951

ISSUANCE OF DRAWINGS

OFFICE COPY

7 March 1951

5 April 1951

GA & North Parking


Fuller-Turner-Walsh-Slattery

hand

Submitted by Johns-Manville

2 100 6March'51 Reflected Ceiling Plans and Elevations of Studios
#3 to 9, incl.

(DISAPPROVED 5 Apr 1951 A.B.SHAW RESUBMIT)



102 fl

120-5-18-72
7 March 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: HQ 1/82 Contract - General Assembly
and Northerly Portion of the Parking
Garage - Ornamental Metal - Finishes

Gentlemen:

Reference is made to your letter of 12 February 1951 wherein you asked us to give consideration to the request of the General Bronze Corporation that the several ornamental metals and the finishes thereof approved for use in conjunction with similar Secretariat work also be found acceptable and serve as the quality standards for like materials to be furnished for the General Assembly Building. Approved material types and finishes employed for Secretariat use which also are to be provided under HQ 1/82 Contract are as follows:

1. 63 ST5 Alumilited Aluminum-Satin Finish
2. Sand Blasted, Alumilited Aluminum with Waxed Dark Finish
3. 18-8 Stainless Steel - No. 4 Finish
4. Nickel Bronze - Satin Finish

Please be advised that the several ornamental metal types and finishes necessary to the referenced work, alike each to its respective metal kind and finish noted above, are approved for use in those General Assembly locations where such materials and finished surface treatments are required by currently applicable drawings and Specifications. The samples here on hand of the subject finished metals approved for Secretariat work shall also suffice as the quality standards for analogous HQ 1/82 Contract Ornamental Metal Work.

Our approval given in the foregoing in no way relieves the Contractor of his responsibility for the satisfactory performance of the work in accord with the Specifications of the Contract Documents.

Very truly yours,

HBW:eam
cc: Bohanon Harris
Nelson Hopper
Weigel Zinser
Healy VanName
McSpedon

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

7 March 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York


Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82 - Mirrors -
Glass and Glazing

Gentlemen:

Refer to your letter of 5 March 1951 to us wherein
you request advice as to whether we will accept the mirror
in Space No. 304 divided in two sections.

Please be advised that this is acceptable to us.

Very truly yours,



JHE:eam

cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office



120-548-9

7 March 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York


Re: General Assembly and
Northerly Portion of the
Parking Garage
Contract HQ 1/82
Finish Hardware

Gentlemen:

In reference to your letter of 2
March 1951 wherein you confirm our instructions to
substitute GJ 64 type of door silencer instead of
GJ 65 type for openings types 56, 57 and 58, please
be advised that we have corrected Lockwood Hardware
Mfg. Company's hardware schedule to include this
item on the 1st, 2nd and 3rd Floors as suggested
in the first sentence of the third paragraph.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office


JJHe:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName

P. S.
Correction indicated for 4th Floor
also.

7 March 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and
Northerly Portion of
the Parking Garage
Contract HQ 1/82
Hollow Metal Doors,
Frames and Trim


Gentlemen:

Please refer to your letter of 2 March 1951 wherein you request our confirmation of verbal instructions given by our Mr. H. B. Weigel on 16 February 1951 to the effect that the color of the baked enamel bucks to be furnished for the above project is to be identical to those furnished for the Secretariat Building.

Please be advised that this letter is confirmation of said instructions.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office


JJHe:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName

7 March 1951

Fuller-Turner-Walsh-Slaterry, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82 - Concrete -
Structural Steel

Gentlemen:

Below is a list of documents, their dates, the number of copies, and the dates on which they were forwarded to you:

| <u>Copies</u> | <u>Drawing</u> | <u>Date of Dwg.</u> | <u>Date Sent</u> |
|---------------|----------------|---------------------------|------------------|
| 25 | GA-CS-B6 | 28 February 1951 | 1 March 1951 |
| 25 | GA-5-CS-7 | 23 February 1951 | 27 February 1951 |
| 25 | GA-WS-187 | 27 February 1951, Rev. #2 | 1 March 1951 |
| 25 | GA-WS-187A | 27 February 1951, Rev. #1 | 1 March 1951 |
| 25 | GA-ST-61 | 27 February 1951 | |

Reference Drawings GA-CS-B6, GA-ST-61, GA-WS-187, and GA-WS-187A - There should be no change in the Contract Price caused by any work indicated on the above documents.

Reference Drawing GA-5-CS-7 - This drawing was prepared so that clip angles could be welded to the columns for means of fastening of the furring channels. This should not affect the Contract Price.

Proceed with the work indicated on all of the above documents.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JJH:eam

cc: Bohanon Zunser
Nelson VanName
Weigel Hannegan
Healy Ryer
Harris
Hopper

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

March 6, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 General Assembly and
North Parking Garage -
Information Required From the United Nations

Dear Mr. Dawson:

We are sending you herewith three (3) copies of each of the following:

List No. 1 - Architectural Information Required
From United Nations.

List No. 2 - Mechanical & Electrical Information
Required From United Nations

List No. 3 - Architectural Shop Drawings At
United Nations for Approval

List No. 4 - List of Mechanical & Electrical
Shop Drawings at United Nations

It is imperative that the missing information contained in the above
lists be given to us immediately so as not to further delay the
completion of the General Assembly work.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:ar

cc: Messrs. M. Harris
J. J. Healy
W. Hopper

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York 17, N. Y.

List No. 1

GENERAL ASSEMBLY

DESIGN INFORMATION REQUIRED
FROM THE UNITED NATIONS AS
OF MARCH 1, 1951

1. Location and design details of Directional Signs.
2. Revised drawing showing extent of acoustical plaster in Assembly Hall (Public Seating Area).
3. Details of alternate hard white and acoustic plaster in panels behind battens, Assembly Hall
4. Revised details showing 1 $\frac{1}{2}$ " thick Permalite plaster fireproofing.
5. Mural design for Photosensitive Glass.
6. Details of Undulant Canopy, North of Canopy No. 1
7. Shop details of wood doors being supplied by Australian government; Executive offices, 2nd Floor
8. Paint Schedule for Studios
9. Details of Booth Sash in Assembly Hall
10. Details of Catwalk (Drawing A-9)
11. Details of 7/8" thick marble screen - 7'-6" high in Space 107 - Public Lobby near Columns M-N 21-23
12. Design details of Dutch Brick Paving - 1st Floor Lobby
13. Shop details of Motion Picture Screens in Conference Room 4 and Assembly supplied in Furnishing & Equipment Contract for coordination with Misc. Iron contractor who is supplying mount for screen housing (Dwg A119).
14. Revised drawing A 125, "Elevation of Lobbies," 1st Bsmt showing location and details of Fire Gong Enclosures.
15. Clarification of extent of tar-paper joint (Dwg. RA 101)
16. Revised Drawing A-2 to show correction of 4" discrepancy in dimensions between Columns 24 and 25.
17. Extent of plaster light cove, as shown on Detail I, Stair No. 28, A 116A
18. Reflected Ceiling Plans for 1st, 2nd, 3rd and 4th Floors.
19. Finish details of telephone booth recesses on East and West sides, 3rd floor.

C O P Y

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N.Y.

List No. ²~~4~~

Revised March 5, 1951

INFORMATION NEEDED FROM U.N.

ON NORTH PARKING AND GENERAL ASSEMBLY CONTRACT

- I Schedule of Registers, Grilles and Air Diffusers.
 (for upper floors)
- II All data not yet received on Bulletin of Change No. 1,
 Heating and Ventilating, dated October 23rd 1950.
 (F.T.W.S. - C.O. #40); and on Bulletin of Changes
 No. 1, Electrical, dated October 23rd 1950 (F.T.W.S. -
C.O. #38).

 (Refer to F.T.W.S. letter dated February 12th 1951 for
 dwg. requirements).

March 5, 1951 - 4:00 PM

List No. 3
GENERAL ASSEMBLY & NORTH PARKING
STATUS OF SHOP DRAWINGS SUBMITTED TO
UNITED NATIONS FOR APPROVAL ON OR BEFORE
2/27/51

| SUBCONTRACTOR | DWG. NO. | TITLE | SUBMITTED |
|-------------------------------|--------------|---|-----------|
| A. Munder, Inc. Roofing | 1 | Typical F.S. Gutter Det. | 1/25/51 |
| Republic Stone | 20 | Ramp #11 El. 26'-0" to 37'-6" | 2/13/51 |
| | 21 | 1st Ave. Tunnel Vent Shaft | " |
| | 22 | Ramp #12 at 48th St. & FDR Drive-El. 16'-8" to 27'-7/8" | " |
| Monahan-McCann Cut Stone | 788-8 & 9 | Elev. South Wall | 2/20/51 |
| General Bronze Iron, Metal | GBA-19 to 21 | Det. & Sect. Alum. Windows-So. Wall | 2/6/51 |
| | 22 & 23 | Alum. Encl. at Vent 1 & 2 | 2/7/51 |
| | 15 | Alum. facing in Opgs. | 2/27/51 |
| | 17 & 18 | Sect. & Det. E.&W, Entr. Bet. Cols. 30 & 31 | " |
| C.E. Halback Misc. Iron | HGP-3-1 | Steel Elevator Pit Ladders (NPS) | 2/27/51 |
| J.G. Wilson Steel Doors | #3 | Ramp #5 | 2/27/51 |
| | 6 | " #12 | " |

C O P Y

FULLER-TURNER-WALSH-SLATTERY, INC.

403 East 42nd Street

New York, N.Y.

LIST NO. 4

Revised March 5, 1951

LIST OF NORTH PARKING AND GENERAL ASSEMBLY MECHANICAL & ELECTRICAL SHOP DWGS.
AT U.N.

Automatic Sprinkler Corp.

1) Sheet No. 6 - 2nd Basement Layout - sent over 2/26

2) Sheet No. 7 - 2nd Basement Layout - sent over 2/28.

Eugene Duklauer, Inc.

None

Fischbach & Moore, Inc.

1) Cole Drawing H - 1167 - Comm. Boxes - sent over 2/28

2) " " H - 1168 - Tel. & Comm. Boxes - sent over 2/28.

3) " " H - 1169 - Underfloor duct - sent over 2/19.

4) " " H - 1170 - " " - sent over 2/19.

5) " " H - 1171 - " " - sent over 2/19.

6) " " H - 1173 - Floor Box Details - sent over 2/28.

Kerby Saunders, Inc.

1) John B. Hewett - Part I - Schedule of Grilles, Registers & Diffusers
sent over 2/28.

2) National Sheet Metal - Drawing 2-17 - details of Fan Rooms on 1st &
2nd Basements - sent over 2/27.

Otis Elevator Co.

1) Letter re elevator entrance "baked enamel finish" - sent over 2/28.

Airmatic Systems, Inc.

1) Drawing No. 7 - sup. to drawing No. 1 - sent over 2/9.

rush ★

*Hopper
Ready
3/8
JCS*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

March 6, 1951

When Fick

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawings, submitted by General Bronze Corp. & C.E. Halback & Co.

| | | |
|-------------|--------|------------------------------------|
| H-GP-31-1 ✓ | 3/2/51 | Trench Covers & Frames - 1st bsmt. |
| H-GP-31-2 | " | " " |

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/MH/eas

