

CENTRAL REGISTRY (120-5-18-9) SG Building Construction - working project - General Assembly & north parking & 2
Fuller-Turner-Walsh Slattery Inc

02 Feb 1951
26 Feb 1951

CLEAR
7/04
S.E.

S-0472
Box-25
File-3

(RAG-1)

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

February 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of
the following Ornamental Metal shop drawing, as approved for field
distribution:

GB A8 rev. 2/6/51 Door Frames & Coverings
#227-236, 239-248

(General Bronze Corp. & C.E. Halback & Co. - Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

GER/MH/eas

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

February 8, 1951
Fuller

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - Granite

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of
the following Granite shop drawing as approved for field distribution:

2 rev. 1/22/51 Granite Details - East & West Walls

(Joseph Weiss Co., Inc. - Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

120-5-18-9

-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

February 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - Granite

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of
the following Granite shop drawing as approved for field distribution:

2 rev. 1/22/51 Granite Details - East & West Walls

(Joseph Weiss Co., Inc. - Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

February 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - Granite

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of
the following Granite shop drawing as approved for field distribution:

2 rev. 1/22/51 Granite Details - East & West Walls
(Joseph Weiss Co., Inc. - Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

February 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - Granite

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of
the following Granite shop drawing as approved for field distribution:

2 rev. 1/22/51 Granite Details - East & West Walls

(Joseph Weiss Co., Inc. - Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

February 7, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, N. Y.

Re: Contract HQ 1/82 - General Assembly
and North Parking Garage - CHANGE NO. 83A -
January 8, 1951 Architectural Revisions

References: (a) Minutes of Meeting Held in UN HPO Jan. 19, 1951.
(b) U. N. Dwg. SK-647, - undated
(c) U. N. Dwg. SK-648, - undated
(d) U. N. Dwg. SK-649, - undated

Dear Mr. Dawson:

This Change is supplemental to our Change No. 83, dated Jan. 17, 1951.

In Reference (a), two items of cost in connection with this Change No. 83 were reviewed. Item No. 2 was acceptable to you and you authorized us to proceed with this work. Item No. 1, however, regarding the alterations of the frames for the photo-sensitive glass in the North Wall, was estimated at \$16,769.00, which was not acceptable. You instructed us to review the design and submit revised costs based on a more economical design.

On February 6, 1951, at a later meeting held in your office, a revised design was discussed with your representatives which resulted in a cost of approximately \$4,500. You authorized us to proceed with the enframing based upon the later design, which is shown on References b, c, and d.

We will take these later revisions into account in preparing our estimate for Change No. 83.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan, Project Manager

MJG:PDV:ar

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

February 7, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

Re: Contract HQ 1/82 - General Assembly and
North Parking Space
Temperature Control System
Heating, Ventilating and Air Conditioning
Kerby Saunders, Inc.

Dear Mr. Dawson:

The Powers Regulator Company through our sub-contractor Kerby Saunders, Inc. has requested a substitution of material from that Specified by Syska & Hennessy under Division 11, Page V-All-1, Paragraph All-02C, which reads, " All other piping shall be of Type L, hard annealed copper tubing with wrought copper fittings ".

In lieu of the above pipe they propose to use Bundyweld Tubing. Two (2) samples of which are submitted herewith. The tubing is made of S.A.E. 1010 low carbon steel and is electro plated with copper. In addition to this copper plating the exterior surface has a special lead trimmed coating which makes for an excellent bond with standard sweat type fittings.

Approval of this material will expedite progress at the job. The substitution of this material will in no way affect their guarantee of the installation.

They advise us that the material is somewhat more costly for them to install than the specified material but that they will agree to make the substitution at no additional charge.

We would appreciate receiving approval of this substitution as soon as possible; and would suggest that if your approval is granted that you return three (3) copies of this letter with such approval noted thereon.

Very truly yours,
FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer



CER:CWB:bc

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

February 7, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

Re: Contract HQ 1/82 - General Assembly and
North Parking Space
Construction Insulation

Dear Mr. Dawson:

In accordance with the requirements of paragraphs 13-02 (d) and 13-07 of the General Assembly specifications, we are sending you herewith triplicate samples of Korfund Light Density Cork as submitted by Johns-Manville Sales Corp.

Although the samples submitted are of 2" thickness, the cork proposed for use is 1" thick to be used under the masonry partitions of the Radio Studios as shown on drawing A-124.

Since this material must be procured before any masonry work can be started in the Studio Areas of the 1st Basement that you require for early occupancy, we would appreciate your immediate comments.

Will you please return two (2) of the above samples marked with your approval or comments.


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



C. E. Reese

C. E. Reese
Project Engineer



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

February 7, 1951

To GEN. File

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, N.Y.

Re: HQ 1/82 - General Assembly
and North Parking Garage
Granite

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Granite shop drawing, submitted by Joseph Weiss Company, Inc.

1 rev. 2/1/51 Granite Details - E. Podium Wall
(G. A.)

Will you please return two (2) prints of the above drawing, marked with your approval, or necessary corrections.


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eax



FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

February 7, 1951

To ~~Gen~~ File

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, four (4) prints of the following Miscellaneous Iron shop drawings, submitted by General Bronze Corporation and C.E. Halback & Company:

- | | | |
|-----------|-------------|--------------------------------------|
| H GP 16-1 | rev. 2/6/51 | Detail of Transformer Vault Ladders |
| H GP 35-3 | " " | Vertical Exp. Joints in 1st basement |
- (G.A.)

Will you please return two (2) prints each of the above drawings with your approval, or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.
C. E. Reese
C. E. Reese
Project Engineer

CER/MH/eas



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

February 7, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Ornamental Metal shop drawings, submitted by General Bronze Corporation and C.E. Hlaback & Company:

GB A7 rev. 2/6/51 9-Aluminum Doorways #144 to 150, 153, 154
GB A22 dated 2/5/51 2-Vestibule enclosures #1 & #2
GB A23 " 2/5/51 Aluminum enclosures at Vestibules #1 & #2

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, Inc.

C. E. Reese

C.E. Reese
Project Engineer

CER/MH/eas



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

February 7, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Cut Stone

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Cut
Stone shop drawing, submitted by Monahan-McCann Stone Company:

Sheets #1 & 2 1/23/51 U.N. General Assembly Anchor List

Will you please return two (2) prints of the above drawing, marked
with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH -/eas



cc: Bohanon Zunser
Nelson VanName
Weigel Ryer
Healy McSpedon
Harris
Hopper

7 February 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: HQ 1/82 Contract - General Assembly
Building and Northerly Portion of
the Parking Garage - Samples -
Construction Insulation

Gentlemen:

Reference is made to your letter of even date wherewith you submitted for our consideration and/or approval, samples in triplicate of Light Density Cork, illustrating, except for dimensions, the material you propose to furnish under masonry partitions enclosing and/or separating Radio Studios of the General Assembly.


Examination of the samples here on hand, by this office, indicates that the material, in one (1) inch thickness, conforms to the requirements of Part IV, Construction Trades Specifications, Section B, paragraph 5, sub-paragraph (g). However, the scale here used in weighing the samples may not be perfectly accurate so that the factor obtained for determining the board foot weight of the material (not given in your letter of transmission) may be somewhat inexact. We therefore qualify our approval of the material for use with the stipulation that the insulation actually provided weigh between 0.8 and 1.0 pounds per board foot.

This qualified approval in no way relieves the Contractor of his responsibility for the satisfactory performance of the work in accord with the Specifications of the Contract Documents.

Returned herewith, marked "Approved", are two (2) of the samples submitted.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office


HBW:eam

120-5-18-9
7 February 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82 - Ornamental
Metal


Gentlemen:

In the second paragraph of your letter of 23 January 1951 to us, you request our advice reference what kind of metal nosings we will accept for Stair No. 37, shown on Drawing GBA-16, in lieu of nickel nosings which are not available.

On 26 January 1951 we returned two (2) copies of this drawing with cast iron abrasive nosings marked thereon.

There should be a credit due to this substitution. Proceed with the installation of these nosings and submit for our consideration prices which will affect the Contract Price.

Very truly yours,


JAD:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

7 February 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82 - Steel - Concrete


Gentlemen:

On 7 February 1951 we forwarded you twenty-five
(25) copies of the Drawing No. GA-WS-193, Revision No. 1,
dated 7 February 1951.

Since there will be no additional cost to the Con-
tract Price, proceed with the work shown on this drawing.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office


cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer
Hannegan

*See Seelman
Hopper
Hannegan
2/8
Soy*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

February 6, 1951

Files

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

Re: Contract HQ 1/82 - General Assembly and
North Parking Space
Trumbull Electric Mfg. Co. Shop Drawings

Dear Sir:


We are submitting herewith six (6) copies of each of the following Trumbull Electric Mfg. Co. Shop Drawings for material and equipment being furnished under the electrical subcontract of Fischbach & Moore, Inc:

Dwg. No. ENY-150-12,	Revised January 30, 1951, Lighting Panels.
Dwg. No. ENY-150-16,	Revised January 30, 1951, Panels IC1-1, IC1-2, PC1-1.
Dwg. No. ENY-150-9,	Revised January 30, 1951, Panels IC1B-1, IC1B-2, PC1B-1.
Dwg. No. ENY-150-11,	Revised January 12, 1951, S.A.C. Tie between switchboards and Transformer Vaults.
Dwg. No. ENY-150-14,	Revised January 30, 1951, Panels PC-1B2, IC-1B3, IC-1B4.

We will appreciate prompt attention being given to the above drawings and return of three (3) copies together with your approval and/or comments at your earliest convenience.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

Ret'd 20 Feb. 1951

CER:WWS:bc

C. E. Reese
C. E. Reese
Project Engineer



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

February 6, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, N. Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Ornamental Metal

Dear Mr. Dawson:

We are sending you, herewith, four prints each of the following
Ornamental Metal shop drawings, submitted by General Bronze Corp.
and C. E. Halback & Co.

GBA 19	2/3/51	Scale Details Alum. Windows-south wall
GBA 20	"	F.S. Sects. 1 to 8 Alum. Windows, south wall
GAB 21	"	F.S. Sects. 9 to 14, Alum. Windows, south wall

Please NOTE that GBA 20 supersedes GB Sketch "G".

Will you please return two (2) prints each of the above drawings
marked with your approval, or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

February 6, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, N.Y.

To Mr. Fick

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawings, submitted by General Bronze Corporation and C. E. Halback & Co.

H GP 67-1 dated 1/16/51 Glass Door in G.M. Screens
North Balconies
(G.A.)

Will you please return two (2) prints of the above drawing, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



120-5189-
cc: Harrison
McLeod
Zunser
Hopper
Healy
Van Name

6 February 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N. Y.

Re: Contract HQ 1/82 - General Assembly and
North Parking Space - Notification of
Change No. 12 (Change No. 1, 1A and 1B)
Structural Changes

Gentlemen:

Receipt is acknowledged of your breakdown dated 2 February 1951 of the approximate cost of Notification of Change No. 12.

In supplement to our letter to you of 1 February 1951 in connection with "Contract HQ 1/82 - General Assembly and North Parking Space - Notification of Change No. 12 (Change No. 1, 1A and 1B) Structural Changes," this is to advise you that our interpretation of the contract documents would not call for the substitution of hard white plaster for acoustical plaster, except as may be indicated by the allocation of the finish codes to the rooms on the various plans.

Therefore, whereas you are ordered to proceed with all of the work called for by the Notification of Change which will be subject to an adjustment of the contract price under the terms of the contract, that portion of it which relates to a claim for extra on account of acoustical plaster is hereby rejected.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JZ:ml



6 February 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82 - Electric

Gentlemen:

On 2 February 1951 we forwarded you twenty-one (21)
copies of Drawing GA-E-93S, Revision No. 2, dated 31 January
1951.

In submitting your estimate on special fixtures
please include the work indicated by this revision.


JHE:js

Very truly yours,

cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Seelman
Hannegan
Ryer
S & H (2)

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office



120-5-16-1
6 February 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly Portion
of the Parking Garage - Contract HQ 1/82
Structural Steel - Concrete

Gentlemen:

We have forwarded you the following documents, and the dates of our transmission to you, the number of copies, and the dates of each of the documents are as listed below:

<u>Copies</u>	<u>Dwg. No.</u>	<u>Date of Dwg.</u>	<u>Date of Transmission</u>
25	GA-CS-B4	18 Jan. 1951	29 Jan. 1951
25	GA-CS-B5	25 Jan. 1951	2 Feb. 1951

The above Bulletins of Changes list changes on drawings previously issued. The listed changes should not affect the Contract Price.

②

<u>Copies</u>	<u>Dwg. No.</u>	<u>Date of Dwg.</u>	<u>Date of Transmission</u>
25	GA-4-CS-10	11 Jan. 1951	5 Feb. 1951
25	GA-4-CS-11	12 Jan. 1951	31 Jan. 1951
25	GA-4-CS-13	31 Jan. 1951	31 Jan. 1951
25	GA-4-CS-14	26 Jan. 1951	26 Jan. 1951
25	GA-4-CS-15	4 Feb. 1951	5 Feb. 1951
25	GA-WS-191	26 Jan. 1951	26 Jan. 1951
25	GA-WS-120C	29 Jan. 1951, Rev. #1, 2, & 3	31 Jan. 1951
25	GA-WS-184C	29 Jan. 1951, Rev. #1 & 2	31 Jan. 1951
25	GA-WS-194C	30 Jan. 1951, Rev. #2	2 Feb. 1951
25	GA-WS-200C	31 Jan. 1951, Rev. #1	2 Feb. 1951
25	GA-WS-201C	2 Feb. 1951, Rev. #1	2 Feb. 1951
25	GA-S-25	21 Dec. 1951, Rev. #2	5 Feb. 1951
25	GA-S-31	21 Dec. 1951, Rev. #1	5 Feb. 1951
25	GA-S-38	22 Dec. 1951, Rev. #2	5 Feb. 1951
25	GA-S-43	24 Jan. 1951, Rev. #1	5 Feb. 1951
25	GA-S-45	23 Jan. 1951, Rev. #1	5 Feb. 1951
25	GA-S-46	31 Jan. 1951	5 Feb. 1951
25	GA-WS-203C	5 Feb. 1951	5 Feb. 1951
25	GA-5-CS-5	25 Jan. 1951	6 Feb. 1951

Fuller-Turner-Walsh-Slattey, Inc.

-2-

6 February 1951

On the following drawings there are no changes which affect the Contract Price:

GA-4-CS-11, GA-4-CS-13, GA-4-CS-14, GA-WS-191, GA-WS-120C, GA-WS-184C, GA-WS-194C, GA-WS-200C, GA-WS-201C, GA-S-25, GA-S-31, GA-S-38, GA-S-43, GA-S-45 and GA-S-46.


Proceed with the work shown thereon.

The work on the following drawings must be installed, therefore proceed with the work and submit for our consideration prices which may affect the Contract Price:

GA-4-CS-10, GA-4-CS-15, GA-WS-203C and GA-5-CS-5.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office


John E. Cam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer
Hannegan

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

February 5, 1951

Turner Walsh Slattery
(F)

Mr. James A. Dawson
Co ordinator of Construction
U. N. Planning Office
405 E. 42nd St.
New York 17, N. Y.

file

Re: General Assembly & North Parking, and
Meeting Halls & Covering over East River Drive.

Dear Sir:

We are attaching hereto three (3) signed copies each of the following Change Orders, issued to Eugene Duklauer, Inc.:-

#1 - Addition - \$61.28 -	General Ass'y. & North Parking
#9 - " 457.56 -	Meeting Halls & Covering over East River Drive.
#10 - " 376.21 -	ditto

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*H. A. Hiener*H. A. Hiener
Office Manager

HAH:vh

encls.



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

February 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, N. Y.

Re: Contract HQ 1/82 - General Assembly and
North Parking Garage - CHANGE NO. 92 -
Change in Width of Ladders in Elevator Pits
Nos. 1, 2, 3 and 4.

- References: (a) C. E. Halback & Co. shop drawing H-GP-3-1,
revised 11/14/50, Approved by the UN on 11/22/50.
(b) FTWS Notification of Change No. 16, dated
Jan. 26, 1951 (Request for Price No. 13)
(c) Mr. James A. Dawson's letter of Feb. 1, 1951.

Dear Mr. Dawson:

Reference (a) showed the ladders in Elevator Pits Nos. 1, 2, 3 and 4 to be 1'-6" wide, as required by your architectural detail drawings. After these ladders were fabricated and delivered to the job, the Otis Elevator Company informed us that this width would interfere with their elevator operation.

On January 26, 1951, we submitted our NC No. 16, which proposed a rework of these ladders to a 1'-0" width. (Reference b).

On February 2, 1951, we received your letter (Reference c) which approved this change and requested that we submit prices for adjustment as required by the Contract.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan, Project Manager

MJG:PDV:ar

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

file

February 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, New York

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING SPACE
ESTIMATE FOR CHANGE NO. 92
"Change in Width of Ladders in Elevator
Pits Nos. 1, 2, 3 and 4."

References: a) C. E. Halback & Co.'s shop dwg. H-GP-3-1, rev. 11/14/50;
Approved by U. N. on 11/22/50.
b) FTWS Notification of Change No. 16, dated 1/26/51 (Request
for Price No. 13)
c) U. N. Letter (Dawson) to FTWS dated 2/1/51

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we hereby claim an increase in our total guaranteed maximum cost price in the amount of ONE HUNDRED FORTY TWO DOLLARS AND SIXTY CENTS (\$142.60) for changes in miscellaneous iron work listed herein which are required by the above "references".

The above figure is broken down as follows:

SPEC. PART IV - SECTION 11 - MISC. IRON & METAL WORK
(General Bronze Corporation)

	<u>Add</u>
Matl., trucking, painting etc.....	\$38.00
Shop Labor.....	70.00
Field Labor.....	10.00
Engineering.....	6.00
	<u>\$124.00</u>
	\$ 124.00
	15% O & P
	<u>\$ 18.60</u>
TOTAL ADDITION-THIS CHANGE -	\$ 142.60

Will you kindly issue a Change Order-ADDITION in the amount of \$142.60 to cover the changes in work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

MJG:CER:amc

M. J. Grogan
Project Manager

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

February 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
Secretariat Building
New York, N. Y.

Re: Contract HQ 1/82 - General Assembly and
North Parking Garage - CHANGE No. 91
Substitution of 12 Gauge Steel for 10 Gauge
Steel for Risers, Treads and Platform Plates
of Stairs No. 1, 9, 23, 25, 45 and 46

Reference: (a) FTWS Notification of Change No. 15, dated
January 26, 1951 (Request for Price No. 11)
(b) Mr. James A. Dawson's letter of Feb. 1, 1951.

Dear Mr. Dawson:

On January 26, 1951, we submitted our Notification of Change No. 15 (Reference a), which proposed the change from 10 gauge metal to 12 gauge metal for the Stairs outlined above, because of the current market shortage of 10 gauge material.

On February 2, 1951, we received Reference (b), which approved this substitution and requested that we submit prices for adjustment as required by the Contract.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG:EDV:ar

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

February 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, New York

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING SPACE
ESTIMATE FOR CHANGE NO. 91
"Substitution of 12 Gauge Steel for 10
Gauge Steel for Risers, Treads and Plat-
form Plates of Stairs No. 1, 9, 23, 25,
45 and 46."

References: a) FTWS Notification of Change No. 15, dated Jan. 26, 1951
(Request for Price No. 11)
b) U. N. Letter (Dawson) to FTWS, dated Feb. 1, 1951

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we hereby offer a decrease in our total guaranteed maximum cost price in the amount of FIFTY FOUR DOLLARS AND NO CENTS (\$54.00) for the substitution of 12 gauge steel for 10 gauge steel for risers, treads, and platform plates of Stair Nos. 1, 9, 23, 25, 45 and 46 as required by the above "references".

Will you kindly issue a Change Order-DEDUCTION in the amount of \$54.00 to cover the changes in work described above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

MJG:CER:amc

M. J. Grogan
M. J. Grogan
Project Manager

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

file
February 5, 1951

Brumette
Mar. 22, 51

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, New York

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY AND NORTH PARKING GARAGE
ESTIMATE FOR CHANGE NO. 68
"Omission of Snow Melting Coils-Ramp #12"

References: a) United Nations Drawing PS-HV-106, rev. 5/22/50
b) " " Letter (Dawson) to FTWS dated 12/19/50

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we offer a decrease in our total guaranteed maximum cost price in the amount of SEVEN HUNDRED SEVENTY FIVE DOLLARS AND FORTY ONE CENTS (\$775.41) for the omission of snow melting coils #15 and #16 for ramp #12 as required by the above "references".

Attached are three copies of Kerby Saunders' Estimate dated 1/2/51.

Will you kindly issue a Change Order-DEDUCTION in the amount of \$775.41 covering the revisions in work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

MJG:CER:amc
attach.

M. J. Grogan
M. J. Grogan
Project Manager

Copy to McCall
" " P.O. file
356

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

February 5, 1951

United Nations Headquarters Planning Office
Secretariat Building
New York 17, N. Y.

Attention: Mr. A. Sterman

RE: Contract HQ 1/82 - General Assembly & North Parking Garage
Cut Stone

Gentlemen:

We are attaching hereto a copy of Monahan-McCann's slab sheets Nos. 8, 9 and 10 showing additional requirements for Portland Whitbed stone to be ordered with Manor Limestones, Ltd.

It is requested that these slab lists be placed on five separate purchase orders, as follows, in order that we may obtain the stone in the proper sequence for erection:

SLAB SHEET NO.	DATE	DESCRIPTION	MARK	QUANTITY	REMARKS	
<i>P.</i> HQ-356	8	2/1/51	Misc. Stones	VARIOUS	776.11 C.F.	To be shipped with or directly after P.O. HQ 339 or 340.
357	9	2/2/51	Upper 14 courses North End of West Elevation	A	684.45	To be shipped with P.O. HQ 344
358	9	2/2/51	Upper 14 courses Center Section - West Elevation	B	396.22	To be shipped with P.O. HQ 342
359	10	2/2/51	Upper 14 courses North End of East Elevation	D	684.45	To be shipped with P.O. HQ 343
360	10	2/2/51	Upper 14 courses center section East Elevation	E	396.22	To be shipped with P.O. HQ 341

It is requested that all the conditions noted in the previous Purchase Orders 338 to 342 and 351 also be included in these new orders.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese, Project Engineer

CER/PDV/lbr



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

February 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

Re: Contract HQ 1/82 - General Assembly and North
Parking Space
Acoustical Treatment and Sound Conditioning
Construction Insulation

Dear Mr. Dawson:

In accordance with the requirements of paragraph 13-04 and 22-05 of the General Assembly specifications, we are sending you herewith, triplicate samples of the following materials submitted by Johns-Manville Sales Corp:

- a) TWF Fibreglas, 3" thick, 3 lbs per cubic foot density, to be used as the insulating material on the Studio Floors as indicated in paragraph 13-05 (a) of the specifications.
- b) PFT Fibreglas, 6 lbs per cubic foot density. This material 9/16" thick is proposed for use as the insulating material for the Lobby Floors, as required by paragraph 13-05 (b) of the specifications. The same material in 2" thickness is proposed for use for concealed wall and ceiling sound absorption, as outlined in paragraph 22-06 (a) of the specifications.
- c) Fibreglas Retaining Mat, 0.020", ^{white color} proposed for installation over sound absorptive fibreglas in Studios of General Assembly (Reference paragraph 22-06 (b)).
- d) Sisalkraft Reinforced Kraft Paper, for use in Lobby and Studio Floors, as specified in paragraph 13-05 (e).

Mr. James A. Dawson

-2-

February 5, 1951

Re: Contract HQ 1/82 - General Assembly and North Parking

In addition to the above, Johns-Manville proposes to use the following materials, previously approved for use in the South Parking Space contract:

- a) Perforated Transite, 3/16" thick, as specified in paragraph 22-06 (c), and as used in the Film Editing Studio, Commentators Booth and Sound Lock, in the South Parking Space.
- b) Johns-Manville Isolators, as per samples submitted for the South Parking Space.
- c) Johns-Manville Permacoustic, as per samples submitted for use in the Ramp Passage from the Library, South Parking Space.

Will you please return two of the four samples submitted herewith, with your approval or comments. May we also have your comments on the use of the materials proposed for use in the General Assembly which have previously been approved in the South Parking Space.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:PDV:bc



FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

February 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

To Gen. Fick

Re: Contract HQ 1/82 - General Assembly and
North Parking Space
Miscellaneous Iron Shop Drawings

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following
Misc. Iron Shop Drawings submitted by General Bronze Corp.
and C. E. Halback & Co.

<u>No.</u>	<u>Date</u>	<u>Title</u>
HGP. 34-1	Rev. 2/2/51	Studio Windows & Framing 1st Basement.

(General Assembly)

Will you please return two (2) prints each of the above
drawings marked with your approval or necessary corrections.


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:bc



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

February 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, four (4) prints of the following Miscellaneous Iron shop drawings, submitted by General Bronze Corporation and C.E. Halback & Co.

GB A-16 rev. 2/1/51 Stair Nosings - Stair #37
(G. A.)

Will you please return two (2) prints of the above drawing, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

RECEIVED

FEB 5 1951

United Nations Headquarters
W. K. Harrison-Director of Planning



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

February 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York 17, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage
Finished Hardware

Dear Mr. Dawson:

We are sending you, herewith, four (4) prints each of the following
Finished Hardware shop drawings, submitted by Lockwood Hardware Mfg.
Co.

30141	rev. 2/2/51	Push-Pull No.	S447	for 3/4" Herculite Doors
30142	" "	" "	S448	for 1-3/4" "
30143	" "	" "	S449	for 3-1/4" "
30144	" "	" "	S450	for 2-pr. Curved Doors
30145	" "	" "	S451	for 1-3/4" Doors
30146	" "	" "	S452	for Doors with 2-1/4" Stiles

Will you please return two (2) prints each of the above drawings marked
with your approval, or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

February 5, 1951

Fuller Johnson
C. E. Reese
2/6
JS

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

Re: Contract HQ 1/82 - General Assembly and North Parking
Reinforcing Steel Drawing

Dear Sir:

We are sending you herewith two (2) prints of the following Reinforcing Steel Shop Drawings as finally approved for field distribution.

5101, 5102 - Brennan & Sloan Inc. and
Knickerbocker Construction Corp.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:BK:bc



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

February 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

Re: Contract HQ 1/82 - General Assembly and North Parking
Reinforcing Steel Drawing

Dear Sir:

We are sending you herewith two (2) prints of the following Reinforcing Steel Shop Drawings as finally approved for field distribution.

5101, 5102 - Brennan & Sloan Inc. and
Knickerbocker Construction Corp.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



C. E. Reese
Project Engineer

CER:BK:bc

-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

February 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

Re: Contract HQ 1/82 - General Assembly and North Parking
Reinforcing Steel Drawing

Dear Sir:

We are sending you herewith two (2) prints of the following Reinforcing Steel Shop Drawings as finally approved for field distribution.

5101, 5102 - Brennan & Sloan Inc. and
Knickerbocker Construction Corp.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



C. E. Reese
Project Engineer

CER:BX:bc

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

February 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

Re: Contract HQ 1/52 - General Assembly and North Parking
Reinforcing Steel Drawing

Dear Sir:

We are sending you herewith two (2) prints of the following Reinforcing Steel Shop Drawings as finally approved for field distribution.

5101, 5102 - Brennan & Sloan Inc. and
Knickerbocker Construction Corp.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



C. E. Reese
Project Engineer

CER:EK:bc

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

February 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

*Filed
2/8
LW*

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Miscellaneous Iron

Dear Sir:

We are sending you herewith, for your information one (1)
print of the following Misc. Iron Shop Drawing as approved
for field distribution:

<u>No.</u>	<u>Date</u>	<u>Title</u>
H.GP. 35-2	Rev. 1/18/51	Exp. Joint at Fire Tower Court Between Garage and General Assembly.

(General Bronze Corp. and C. E. Halback & Co.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:bc



-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

February 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Miscellaneous Iron

Dear Sir:

We are sending you herewith, for your information one (1)
print of the following Misc. Iron Shop Drawing as approved
for field distribution:

<u>No.</u>	<u>Date</u>	<u>Title</u>
H.GP. 35-2	Rev. 1/18/51	Exp. Joint at Fire Tower Court Between Garage and General Assembly.

(General Bronze Corp. and C. E. Halback & Co.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:bc



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

February 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Miscellaneous Iron

Dear Sir:

We are sending you herewith, for your information one (1)
print of the following Misc. Iron Shop Drawing as approved
for field distribution:

<u>No.</u>	<u>Date</u>	<u>Title</u>
H.GP. 35-2	Rev. 1/18/51	Exp. Joint at Fire Tower Court Between Garage and General Assembly.

(General Bronze Corp. and C. E. Halback & Co.)


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:bc



9
COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

February 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Miscellaneous Iron

Dear Sir:

We are sending you herewith, for your information one (1)
print of the following Misc. Iron Shop Drawing as approved
for field distribution:

<u>No.</u>	<u>Date</u>	<u>Title</u>
H.GP. 35-2	Rev. 1/18/51	Exp. Joint at Fire Tower Court Between Garage and General Assembly.

(General Bronze Corp. and C. E. Halback & Co.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:bc



FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

February 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

*File
2/6
JW*

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Miscellaneous Iron

Dear Sir:

We are sending you herewith for your information one (1)
print of the following Misc. Iron Shop Drawing as approved
for field distribution.

<u>No.</u>	<u>Date</u>	<u>Title</u>
H. GP. 9-3	Rev. 1/18/51	Expansion Joints, Col. Line U-U', Col. 32 to 36 - 2nd. Basement.

(General Bronze and C. E. Halback & Co.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:FMCL:bc



9-
COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

February 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Miscellaneous Iron

Dear Sir:

We are sending you herewith for your information one (1)
print of the following Misc. Iron Shop Drawing as approved
for field distribution.

<u>No.</u>	<u>Date</u>	<u>Title</u>
H. GP. 9-3	Rev. 1/18/51	Expansion Joints, Col. Line U-U', Col. 32 to 36 - 2nd. Basement.

(General ~~Bronzely~~ and C. E. Halback & Co.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:FMCL:bc

-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

February 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Miscellaneous Iron

Dear Sir:

We are sending you herewith for your information one (1)
print of the following Misl. Iron Shop Drawing as approved
for field distribution.

<u>No.</u>	<u>Date</u>	<u>Title</u>
H. OP. 9-3	Rev. 1/18/51	Expansion Joints, Col. Line U-U', Col. 32 to 36 - 2nd. Basement.

(General ~~Bronze~~ and C. E. Halback & Co.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:FMCL:bc

9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

February 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

Re: Contract HQ 1/32 - General Assembly
and North Parking Space
Miscellaneous Iron

Dear Sir:

We are sending you herewith for your information one (1)
print of the following Misl. Iron Shop Drawing as approved
for field distribution.

<u>No.</u>	<u>Date</u>	<u>Title</u>
H. GP. 9-3	Rev. 1/18/51	Expansion Joints, Col. Line U-U', Col. 32 to 36 - 2nd. Basement.

(General ~~Bronze~~ ly and C. E. Halback & Co.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:FMCL:bc

120-5-18-9
5 February 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York


Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82 - Electric

Gentlemen:

Please instruct your Electrical Contractor to omit the installation of the underfloor duct system in the Master Control Room, First Basement. This work is shown on Drawing GA-E-1P.

There should be a deduction to the Contract Price due to this deletion. Please submit for our consideration prices which affect the Contract Price.

Very truly yours,


JAD:eam

cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Hannegan
Seelman
S & H (2)

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

120-5-18-9
5 February 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly Portion
of the Parking Garage - Contract HQ 1/82
Electric - Special & Stock Fixtures

Gentlemen:

On 26 January 1951 we forwarded you twenty-one (21) copies
of each of the schedules of stock fixtures, dated 19 January 1951:

GA-95S, GA-96S, GA-97S, GA-98S, GA-99S, GA-100S, GA-101S,
GA-102S, GA-103S, GA-104S, GA-105S, and GA-106S.

The quantities shown on these schedules must be checked against
the fixtures shown on all drawings whether architectural or mechanical.

We have been advised by our mechanical consultants that there
should be a deduction to the Contract Price. If you agree with this
statement, proceed with the work shown on the above schedules. Please
submit for our consideration prices which affect the Contract Price.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JJHe:eam

cc: Bohanon VanName
Nelson Hannegan
Weigel Seelman
Healy Ryer
Harris S & H (2)
Hopper
Zunser

120-5-18-9
5 February 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82 - Electric


Gentlemen:

As indicated on Drawing RA-170, Revision No. 13, dated 15 January 1951, a No. 15 type special lighting fixture is to be installed in the entrance to the two telephone booths. Our Drawing GA-E-91S includes this fixture but, in connection with the fixture, a junction box must be installed on the East wall just above the telephone booths.

Please proceed with the installation of this work and include the cost of same in your estimate of the special fixtures.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office


JHE:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Hannegan
Seelman
S & H (2)

5 February 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northernly
Portion of the Parking Garage
Contract HQ 1/82 - Electric

Gentlemen:

On 25 January 1951 we forwarded you twenty-one
(21) copies of Drawing No. GA-E-92S, dated 19 January 1951,
Revision No. 1.

In assembling your estimate on special fixtures,
please include this item.

Very truly yours,



JJHe:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Hannegan
Seelman
Ryer
S & H (2)

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

*Let
Hopper - Rumpelt
Hawnegan
of
SJS*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

February 3, 1951

Gen Files

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

Re: Contract HQ 1/82 - General Assembly and North Parking
Heating, Ventilating and Air Conditioning

Gentlemen:

We are sending you herewith ^{SIX (6)} ~~seven (7)~~ prints of Drawing #201, Snow
Melting Coils, submitted to us by Kerby Saunders, Inc.

Kindly return three (3) prints with your comments and/or approval as
soon as possible.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese PH
C.E. Reese
Project Engineer

CER:PLB:bc



ISSUANCE OF DRAWINGS

OFFICE COPY

3 February 1951

9 February 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by Kerby Saunders

3 201 24Jan'51 Snow Melting Coils

(APPROVED AS NOTED 9 Feb 1951 A.B.Shaw RESUBMIT)

NOTE: FROM SYSKA & HENNESSY

"This drawing is approved as noted in yellow crayon."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."



Handwritten signature

*Lat
Hopper-Pumpkin
Hawkeye
H.C.
H.S.*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

February 3, 1951

File

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

Re: Contract HQ 1/82 - General Assembly and North Parking
Heating, Ventilating and Air Conditioning

Gentlemen:

We are resubmitting to you herewith six (6) copies of the "Schedule of Electric Controls and Starters" in two sheets, submitted to us by Kerby Saunders.

Kindly return three (3) copies with your comments and/or approval as quickly as possible.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese *PLG*
Project Engineer

CER:PLB:bc

Ret'd 15 Feb 1951



Fuller-Turner-Walsh-Slattery, Inc.
General Contractors
United Nations Permanent Headquarters

(Change No. 9)

NOTIFICATION OF CHANGE

Date: Feb. 2, 1951

TO: Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York

N. C. # 18 Building: GENERAL ASSEMBLY & NORTH PARKING SPACE

Reference Information: a) FTWS Letter (Ball) to U. N. dated 8/13/50.
b) U. N. Letter (Dawson) to FTWS dated 8/28/50.
c) FTWS Letter (Grogan) to U. N. dated 9/12/50.

Description of Change: Use of Monel Metal Flashings at Canopies No. 1 and No. 2.

The above contemplated change effects the branches of the work indicated by X marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

() F-T-W-S Inc. Work	() Construction Insulation	() Painting & Finish
() Structural Steel	() Metal Doors, Frames & Trim	() Venetian Type Blinds
() Concrete Construction Work	() Roll-up Steel Doors	() Resilient Floor
() Concrete Slabs & Fireproofing	() Metal Toilet Enclosures	() Covering
() Floor & Roof Fill	() Hollow Metal Partitions	() Miscellaneous
() Finish Cement Work	() Marble Work	() Accessories
() Masonry-Mortars	() Ceramic Tile	() Heating, Ventilating &
() Waterproofing (Membrane-Spandrel)	() Terrazzo Work	() Air Conditioning
() Waterproofing (Mastic)	() Furring & Lathing	() Plumbing
() Caulking	() Plastering	() Sprinklers
() Cut Stonework	() Acoustical Treatment	() Electrical
() Roofing (Built Up)	() Sound Conditioning	(X) Sheet Metal Work
() Carpentry & Millwork	() Miscellaneous Iron	() Glass & Glazing
() Ornamental Metal Work	() Finish Hardware	

The Approximate Total Cost of this Change is \$ 95. (ADDITION)

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By M. J. Grogan Date 2/2/51
Project Manager

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N. C. and issue P.W.O.'s as required. Price Adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By _____ Date _____

By James A. Dawson Date 2/14/51

NOTIFICATION OF CHANGE

Date: Feb. 2, 1951

TO: Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
405 East 42nd Street
New York 17, New York

N. C. # 17

Building: GENERAL ASSEMBLY & NORTH PARKING SPACE

Reference Information: a) U.N. Letter (Dawson) to FTWS dated 12/13/50.
b) Scherbak Specialties Co. Shop Dwg. No. 651-4C-1, Approved as Noted by U. N. 12/13/50.
c) FTWS Letter (Grogan) to U. N. dated 12/28/50.
Description of Change: Substitution of Enameled H. M. Doors for Stainless Steel in Certain Marble Toilet Compartments.

The above contemplated change affects the branches of the work indicated by X marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

() P-T-W-S Inc. Work	() Construction Insulation	() Painting & Finish
() Structural Steel	() Metal Doors, Frames & Trim	() Venetian Type Blinds
() Concrete Construction Work	() Roll-Up Steel Doors	() Resilient Floor
() Concrete Slabs & Fireproofing	X () Metal Toilet Enclosures	() Covering
() Floor & Roof Fill	() Hollow Metal Partitions	() Miscellaneous
() Finish Cement Work	() Marble Work	() Accessories
() Masonry-Mortars	() Ceramic Tile	() Heating, Ventilating &
() Waterproofing (Membrane-Spandrel)	() Terrazzo Work	() Air Conditioning
() Waterproofing (Mastic)	() Furring & Lathing	() Plumbing
() Caulking	() Plastering	() Sprinklers
() Cut Stonework	() Acoustical Treatment	() Electrical
() Roofing (Built Up)	() Sound Conditioning	() Sheet Metal Work
() Carpentry & Millwork	() Miscellaneous Iron	() Glass & Glazing
() Ornamental Metal Work	() Finish Hardware	

The Approximate Total Cost of this Change is \$ 1,205. (DEDUCTION)

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By

M. J. Grogan
Project Manager

Date

2/2/51

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N. C. and issue P.W.O.'s as required. Price Adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By _____ Date _____

By *James A. Dawson* Date *2/19/51*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

February 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
405 E. 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, four (4) prints of the following Miscellaneous Iron shop drawings, submitted by General Bronze Corporation and C. E. Halback & Co.

H GP 4-1	rev. 1/31/51	Fire Tower Railing
H GP 63-1	" 1/31/51	Loose Lintels
		(N. P.)

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/MH/eas



NEW YORK 17, N. Y.

to Gen. Fick

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Miscellaneous Iron

We are sending you, herewith, four (4) prints of the following
Miscellaneous Iron shop drawing, submitted by General Bronze Corp.
and C. E. Halback & Co.:

[illegible]

Will you please return two (2) prints of the above drawing marked with your approval, or necessary corrections.

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
Project Engineer

CER/MH/eas



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

February 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, N.Y.

*File
215
LSD*

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Miscellaneous Iron shop drawing, as approved for
field distribution:

H GP 30-1 rev. 1/22/51 Cable Manhole Cover & Frame
Manhole #5

(General Bronze Corp. & C.E. Halback-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



9✓
COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

February 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Miscellaneous Iron shop drawing, as approved for
field distribution:

H GP 30-1 rev. 1/22/51 Cable Manhole Cover & Frame
Manhole #5

(General Bronze Corp. & C.E. Halback-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



9
COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

February 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Miscellaneous Iron shop drawing, as approved for
field distribution:

H GP 30-1 rev. 1/22/51 Cable Manhole Cover & Frame
Manhole #5

(General Bronze Corp. & C.E. Halback-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



9 ✓
COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

February 2, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Miscellaneous Iron shop drawing, as approved for
field distribution:

H GP 30-1 rev. 1/22/51 Cable Manhole Cover & Frame
Manhole #5

(General Bronze Corp. & C.E. Halback-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

February 1, 1951

Gen Files

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

Re: Contract HQ 1/82 - General Assembly and North Parking
Submission of Trumbull Shop Drawings
Electrical Work

Dear Sir:

We submit herewith for your approval six (6) copies each of the following drawings, prepared by Trumbull Electric Mfg. Co. as sub-contractors for the electrical contractor Fischbach & Moore, Inc.

Dwg. ENY 150-8, Rev. 1 - 1/29/51 - Power Panels (General Assembly)
" " 150-6, Rev. 1 - 1/29/51 - Audio Power (General Assembly)
" " 150-10, Rev. 1 - 1/29/51 - Lighting Panels (General Assembly)
" " 150-13, Rev. 1 - 1/29/51 - Audio Power Panels #5, 6 & 7
(General Assembly)

Please return to this office as soon as possible three (3) copies of each drawing, together with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:CWB:bc



ISSUANCE OF DRAWINGS

OFFICE COPY

Gen Assembly - N.P.

1/6/51
1/7/51

back

Fixed by the Engineer

2 LA ENY 10-11 draft Lightning Panels R.H.

ENY 10-6 " Electric Panels R.H.

ENY 10-8 " Power Panels R.H.

above group approved & dated 2/7/51 R.D. Shaw

ENY 10-13 draft Electric Panels 5, 6, & 7 (R.H.)

approved 6/2/51 R.D. Shaw

Note from Synta Assembly

ENY 10-13 is approved

all other drawings approved, except as noted in above

and approved on subject of this group of drawings with the

contract attached to the group of drawings. (S.D.)

2/7/51

E. F. Martin

Handwritten: m & H
Hopper
Hannegan
H
SOS

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

February 1, 1951

Handwritten: Gen Files

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, New York

Re: Contract HQ 1/82 - General Assembly and North Parking
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith six (6) copies each of the following Drawings for approval, submitted by Brennan & Sloan & Knickerbocker Construction Corp:

4301,	corr	1/18/51,	Bottom Steel,	4th Div.	El.	41'-0".
4302,	"	"	Top	"	"	"
5301,	"	"	Top and Bottom Steel,	5th Div.	El.	41'-0".
C2203,	"	"	Curbs on H&G,	Div #1 & #4,	1st Basement.	
M-100,	"	1/24/51,	Curbs,	Ramp #11.		
ST-102,	"	1/18/51,	Stair No.	28.		
ST-103,	"	1/24/51,	Stair No.	36.		

Will you kindly return three (3) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

Handwritten: C. E. Reese

C. E. Reese
Project Engineer

CER:BK:bc



ISSUANCE OF DRAWINGS

OFFICE COPY

1 February 1951

15 February 1951


GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Brennan & Sloan & Knickerbocker

3	C-2203	31Oct'50	Curbs on H & G Lines
3	4302	None	Top Steel 41-0 " Level 4th div. (APPROVED AS NOTED 15 Feb 1951 R.E.N. RESUBMIT)
3	4301	None	Bottom Steel 4th div. El. 41'-0"
3	5301	30Nov'50	Top & Bottom Steel 5th div. El. 41'-0"
3	ST-102	21Dec'50	Stair #28 from 1st bsmt. to 1st fl.
3	ST-103	5 Dec'50	Steel Listed on rol. 61 etc.
3	M-100	7 Dec'50	Curbs Ramp #11 (APPROVED 15 Feb 1951 R.E.B)



J. V. Dyer

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

February 1, 1951

W. H. H. F. H.

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage
Miscellaneous Iron

(G.A.)

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawings, submitted by General Bronze Corporation and C. E. Halback Co.

H-GP-46-3 1/30/51 Layout of Railing Stair #26

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/eas



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

February 1, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking Garage -
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, four (4) prints of the following Miscellaneous Iron shop drawings, submitted by General Bronze Corporation and C. E. Halback & Co.

H GP 46-1 rev. 1.31/51 Layout of Sleeves for Railing Stair #36
1st Basement to 1st Floor (G.A.)

Will you please return two (2) prints of the above drawing marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

February 1, 1951

to be done. Fick

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Cut Stone

Dear Mr. Dawson:

We are sending you, herewith, four (4) prints of the following Cut
Stone shop drawing submitted by Monohan-McCann Stone Co.

F.S. 1 G 1/29/51 F.S. Detail of Wall North-West Corner (G.A.)

Will you please return two (2) prints each of the above drawing, with
your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/MH/eas



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

*File
2/5
JWS*

February 1, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Hollow Metal Doors, Frame & Trim

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following H.M. Doors, Frames and Trim shop drawings, as approved for the First and Second Basements only:

1 & 2	rev. 12/28/50	Schedule Sheets
3	" 1/8/51	"
4	" 1/22/51	"
5,6,7,8 & 9	" 12/28/50	"
D-1	" 1/22/51	Detail Sheet
2	" 1/8/51	"
3	" 1/22/51	"
4	" 1/9/51	"
5	" 1/8/51	"
6 & 7	" 12/28/50	"
8	" 1/11/51	"

(ATLANTIC METAL PRODUCTS, INC.)



Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/eas

9/

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

NEW YORK

February 1, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Hollow Metal Doors, Frame & Trim

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following H.M. Doors, Frames and Trim shop drawings, as approved for the First and Second Basements only:

1 & 2	rev.	12/28/50	Schedule Sheets
3	"	1/8/51	"
4	"	1/22/51	"
5,6,7,8 & 9	"	12/28/50	"
D-1	"	1/22/51	Detail Sheet
2	"	1/8/51	"
3	"	1/22/51	"
4	"	1/9/51	"
5	"	1/8/51	"
6 & 7	"	12/28/50	"
8	"	1/11/51	"

(ATLANTIC METAL PRODUCTS, INC.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/eas

92
COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

February 1, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Hollow Metal Doors, Frame & Trim

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following H.M. Doors, Frames and Trim shop drawings, as approved for the First and Second Basements only:

1 & 2	rev.	12/28/50	Schedule Sheets
3	"	1/8/51	"
4	"	1/22/51	"
5,6,7,8 & 9	"	12/28/50	"
D-1	"	1/22/51	Detail Sheet
2	"	1/8/51	"
3	"	1/22/51	"
4	"	1/9/51	"
5	"	1/8/51	"
6 & 7	"	12/28/50	"
8	"	1/11/51	"

(ATLANTIC METAL PRODUCTS, INC.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/eas

9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

February 1, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Planning Office
Secretariat Building
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Hollow Metal Doors, Frame & Trim

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following H.M. Doors, Frames and Trim shop drawings, as approved for the First and Second Basements only:

1 & 2	rev.	12/28/50	Schedule Sheets
3	"	1/8/51	"
4	"	1/22/51	"
5,6,7,8 & 9	"	12/28/50	"
D-1	"	1/22/51	Detail Sheet
2	"	1/8/51	"
3	"	1/22/51	"
4	"	1/9/51	"
5	"	1/8/51	"
6 & 7	"	12/28/50	"
8	"	1/11/51	"

(ATLANTIC METAL PRODUCTS, INC.)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/eas

120-5-18-9
cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

1 February 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly
and North Parking Space - Notification
of Change No. 16 - Change in Width of
Ladders in Elevator Pits Nos. 1, 2, 3 and 4

Gentlemen:

Attached hereto is one copy of Notification of Change No. 16
approved by James A. Dawson for the United Nations.


This approval is given for you to proceed with the work re-
quired by the modification with reference to the change in width of
ladders in Elevator Pits Nos. 1, 2, 3 and 4.

It is understood that this approval does not include the cost
of this change as indicated in the Notification of Change No. 16, which
is solely an approximation. It is understood, also, that the actual
price adjustment will be made as required by the terms of the contract.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure
JZ:ml



cc: Harrison
Zunser
McLeod
Van Name
Hopper
Healy

120-5-18-7
1 February 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N. Y.

Re: Contract HQ 1/82 - General Assembly
and Parking Space, North Half
Notification of Change No. 15 - Substitute
12 gauge steel for 10 gauge steel for risers,
treads and platform plates of Stairs No. 1,
9, 23, 25, 45 and 46

Gentlemen:

Attached hereto is one copy of Notification of Change No.
15 approved by James A. Dawson for the United Nations.

This approval is given for you to proceed with the work re-
quired by the modification with reference to the substitution of 12
gauge steel for 10 gauge steel for risers, treads and platform plates
of Stairs No. 1, 9, 23, 25, 45 and 46.

It is understood that this approval does not include the cost
of this change as indicated in the Notification of Change No. 15, which
is solely an approximation. It is understood, also, that the actual
price adjustment will be made as required by the terms of the contract.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JZ:ml

(3)

cc: Bennett
McLeod
Harris
Healy
Zunser
Van Name
Hopper

1 February 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and
North Parking Space - Notification of
Change No. 12 (Change No. 1, 1A and 1B)
Structural Changes

Gentlemen:

You are hereby directed to proceed with all of the additional work required by Notification of Change No. 12 (Change No. 1, 1A and 1B), dated 20 December 1950.

You are required to perform all other work authorized by the contract documents.

It is understood that this approval does not include the cost of this change as indicated in the Notification of Change No. 12, which we believe includes work required by the contract documents. It is understood, also, that the actual price adjustment will be made as required by the terms of the contract.

Very truly yours,

Wallace K. Harrison
Director of Planning
Headquarters Planning Office

Enclosure

JZ:ml

cc: Bennett

UNITED NATIONS



NATIONS UNIES

Harris
Healy
Zunser
Van Name
Hopper

120-5-18-9-
Bennett
828

1 February 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/52 - General Assembly and
North Parking Space - Notification of
Change No. 12 (Change No. 1, 1A and 1B)
Structural Changes

Gentlemen:

You are hereby directed to proceed with all of the additional work required by Notification of Change No. 12 (Change No. 1, 1A and 1B), dated 20 December 1950.

You are required to perform all other work authorized by the contract documents.

It is understood that this approval does not include the cost of this change as indicated in the Notification of Change No. 12, which we believe includes work required by the contract documents. It is understood, also, that the actual price adjustment will be made as required by the terms of the contract.

Very truly yours,

Wallace K. Harrison
Director of Planning
Headquarters Planning Office

Enclosure

JZ:ml