

GENERAL ASSEMBLY & NORTH PARKING  
Fuller-Turner-Walsh Slattery, Inc.

4 SEPT 1951

18 SEPT 1951

CLEAR

S.E. 7/04

S-0472

Box-27

File-5

(RAC-1)

-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
NEW YORK

September 18, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Cut Stone shop drawing, as approved for  
field distribution:

788-13 Rev. 8/22/51 Limestone Facing & Coping-  
Stair #26.

(Monahan-McCann Stone Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em

- 9 ✓

**COPY**

**FULLER-TURNER-WALSH-SLATTERY, INC.**

UNITED NATIONS CONTRACT  
NEW YORK

September 18, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Cut Stone shop drawing, as approved for  
field distribution:

788-13 Rev. 8/22/51 Limestone Facing & Coping-  
Stair #26.

(Monahan-McCann Stone Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/cm



120-5-18-9  
18 September 1951

Fuller-Turner-Walsh-Slattey, Inc.  
403 East 42 Street  
New York 17, New York

Re: General Assembly and Northerly  
Portion of the Parking Garage  
Contract HQ 1/82  
Miscellaneous Changes


Gentlemen:

As of even date we are forwarding you ten (10)  
copies of Drawings DSK-434, "The Section thru the South Lobby";  
DSK-435, "Longitudinal Section"; DSK-436, "Ceiling Plan" and  
DSK-437, "Miscellaneous Detail of the South Porch Revision",  
all dated 12 September 1951.

Before proceeding with any of the work shown thereon  
promptly submit for our consideration prices which may affect  
the Contract Price.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office



JJD:eam  
cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
Ryer  
McLeod



18 September 1951

Fuller-Turner-Walsh-Slattery, Inc.  
403 East 42 Street  
New York 17, New York

Re: General Assembly and Northerly  
Portion of the Parking Garage  
Contract HQ 1/82 - Steel  
Concrete Slabs and Fireproofing


Gentlemen:

On the 18th of September 1951 we forwarded you twenty-five (25) copies of Drawing GA-3CS-33, dated 13 September 1951, a revision around the Press feed bar and the filling of an opening in the slab with concrete.

Proceed with the work indicated on this drawing and submit for our consideration prices which may affect the Contract Price.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office

  
JAD:eam  
cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
Ryer  
McLeod

*File*

**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

September 17, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly and North Parking Space  
CHANGE NO. 280 - Change in Hardware for Doors 104, 115 and 121

Reference (a) Mr. James A. Dawson's letter of September 11, 1951

Dear Mr. Dawson:

On September 12, 1951, we received the above referenced letter which instructed us to delete the following hardware items and place them in attic stock:

- a) Hardware Schedule Item No. 269-1 Set Dor-O-Matic  
Floor Hinge - R 251
- b) Hardware Schedule Item No. 270-2 Sets Dor-O-Matic  
Floor Hinge - L 251


In lieu of the above, we are to furnish:

- a) Rixson No. 117 top and bottom pivots
- b) Type "C" Overhead Door Closer
- c) Corner bracket

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

  
M. J. Grogan  
Project Manager

MJG:PDV:tw



*File*

**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

September 17, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly and North Parking Space  
CHANGE NO. 211A - Additional Costs Involved in Sawing  
Portland Stone Blocks into Slabs

---

Reference: (a) Verbal Instructions of Messrs. Bennett and Dawson  
on September 13, 1951

Dear Mr. Dawson:

This Change is supplemental to our Change No. 211, dated June 20, 1951.

On September 13, 1951, you authorized us to purchase 763'-6" of Portland Stone in blocks to replace that used to make the East and West Podium Wall copings.

This additional order will entail additional sawing costs, over and beyond those listed in Change No. 211.

We will include these costs in our Estimate for Change No. 211.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan  
Project Manager

MJG:PDV:tw



File

**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

September 17, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly and North Parking Space  
CHANGE NO. 207 - Changes in Hollow Metal Work

- References: (a) Verbal instructions of Mr. P. Bohannon on June 1, 1951  
(b) Atlantic Metal Products shop drawing No. D-21, Approved by the U. N. on May 9, 1951  
(c) Atlantic Metal Products shop drawing No. D-23, Approved by the U. N. on May 9, 1951  
(d) U. N. Drawing No. A-138, Rev. No. 9, dated December 20, 1950 (Section D-D)

Dear Mr. Dawson:

On June 1, 1951, Mr. Bohannon instructed Atlantic Metal Products, Inc. to weld a 12 gauge channel to the back of both jambs at Openings Nos. 340 and 361 (Atlantic Buck Type "Y"). These channels are to extend from the rough slab to the underside of the slab above.

As corrections on References (b) and (c), you substituted a 12 gauge channel section attached to the rough concrete slab in lieu of the 3 x 2 steel angle and 3/16" continuous plate shown on Reference (d).

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*

M. J. Grogan  
Project Manager

MJG:PDV:tw

## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 17, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage - Brennan & Sloan, Inc.-  
Knickerbocker Constr. Corp.-  
Claim for Extra Compensation due  
to Delayed Steel Erection and  
Rivetting by American Bridge Co.

References: (a) Extra Compensation Letter #3 (EC-3) dated 12/11/50  
(b) Supplement #1 to EC-3, dated 3/19/51  
(c) Supplement #2 to EC-3, " 4/19/51  
(d) Supplement #3 to EC-3, " 5/17/51

Dear Mr. Dawson:

The above mentioned references advise you of our intention to submit a claim for extra compensation because of the American Bridge Co.'s delay in delivering and erecting the structural steel for the General Assembly Building and North Parking Space.

We are attaching hereto, for your review and comments, Brennan & Sloan, Inc.-Knickerbocker Construction Corp.'s letter of September 12, 1951 setting forth their claim of \$226,579.00 for extra costs incurred in connection with their concrete work on the General Assembly Building and North Parking Space on account of the delay in steel construction.

You will note that they advise us that there will be some other added costs to complete General Assembly superstructure, due to the irregular order in which it is progressing.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan  
Project Manager





BRENNAN & SLOAN, INC.,  
and  
KNICKERBOCKER CONSTRUCTION CORPORATION  
403 E. 42nd St., NYC

September 12, 1951

Fuller-Turner-Walsh-Slattey, Inc.  
403 East 42nd St.  
New York 17, N.Y.

re: United Nations General Assembly  
& North Parking Garage

Gentlemen:

We have had correspondence with you from ~~October~~ 1950 to July 1951 all on the subject of the interferences and delays we have suffered from delayed steel erection and rivetting by the American Bridge Company.

Our subcontract provides that the provisions of the ~~Principal~~ Contract shall govern the handling of claims and as you were notified promptly of our intentions to claim for our losses and damages and as we are now in a position to set forth the amounts of the losses and damages sustained to date, we set them forth below as well as a consolidated statement of the basis for such claims, all of which has been the subject of the correspondence referred to above.

Our contract with you specifically provides: "(a) North Parking, up to and including Level 41.0, Steel erection to start August 8, 1950 and be completed October 15, 1950. (b) General Assembly superstructure, steel erection to start October 15, 1950 and be completed January 1, 1951."

As soon as there was sufficient steel erected for us to begin our work, we started concreting and proceeded close behind the steel erector in the North Parking Garage. ~~Today~~ we are still close behind the steel erector on the superstructure of the General Assembly but the steel erector is about eleven months behind schedule.

The delays have not developed suddenly. They have been creeping delays, first a week, then a month, then two months, and so on. In the meantime progress schedule after progress schedule was made and discussed in job meetings, each one postponing the completion date beyond the previous completion date. We continued work but notified you of our intention to present claims for the damage being caused us as soon as the amount thereof could be determined. The first such notice was sent you October 11, 1950.

In compliance with your demands, we refrained from ~~shutdowns~~ and continued in low gear to follow immediately after the steel to permit other trades to prosecute their work.

In accordance with the contract requirements we organized with sufficient manpower, materials, and equipment to complete shortly after January 1, 1951. At no time could we or you determine that this organization would not be required and, therefore, might be reduced. However, on March 13, 1951 we notified you we would reduce our crews of carpenters, lathers, and laborers because the prospects of steel being ready in the near future were growing darker.



-2-

Delays in steel erection have been compounded by irregular progress of rivetting so that large areas were made unavailable to us because certain points had been passed by so that other points of no immediate value to the job progress might be rivetted.

The principal results have been that the concreting of the Parking Garage was unnecessarily prolonged into winter with the consequent increase in costs for enclosures, heating and increased labor costs.

The long gap between the completion of the North Parking Garage steel and the time when the General Assembly superstructure steel was made ready for us required that form lumber which should have been directly transferable from the Garage to the superstructure had to be trucked to piles and later brought back for use.

The superstructure of the General Assembly has been proceeding so irregularly that in the period between June 29 (our first pour) and August 28, 1951, we averaged only 32 cubic yards of concrete per working day. We should be averaging over 150 cubic yards per working day. The irregular procedure, as progress photographs show, has required our carpenters to build high scaffolds and to work over high open spaces both of which would have been unnecessary if normal conditions prevailed. All these factors have substantially increased our costs.

We are sending you under separate cover a graph of the sequence of concrete pours in that period.

The following statement of claims for compensation for extra costs covers the period from the start of the North Parking Garage to August 28, 1951.

Additional lumber and consequential make-up labor	\$74,352.
Rehandling lumber	5,270.
Winter protection & heating	12,791.
Job overhead incurred through delays	38,613.
Increased cost of labor	
North Parking Garage	59,611.
Superstructure of General Assembly (to 8/28/51)	<u>35,942.</u>
Total	\$226,579.

We have not set forth a breakdown of the foregoing items but will supply the same to you when requested. In addition thereto, the applicable items in our books making up the foregoing amounts can be examined by you whenever you so desire so that you may assure yourselves that we did sustain the losses and damages herein claimed.

Furthermore if you desire any additional data on verified statements, advise us and we shall supply the same as soon as the request is made.

There will be some additional costs to complete the General Assembly superstructure in the irregular order in which it is going and we shall send you a statement thereof as soon as it can be prepared.

At a meeting on September 9, 1951, attended by Messrs. McKee for you, Dallas for American Bridge Co., and Kearney for us, we were advised that the superstructure steel except for booths and balconies will be completely rivetted on September 20, 1951 and that we will be expected to concrete all areas except booths and balconies by November 1st. We are thus called out of low gear into an accelerated pace that can be obtained only at a comparatively high cost for labor and equipment. We shall, naturally, expect you to reimburse us for such extra costs if the accelerated pace is actually required.

The correspondence referred to above consists of the following letters from us to you:

October 11, 1950	January 10, 1951
October 19, 1950	February 7, 1951
October 26, 1950	March 13, 1951
December 28, 1950	March 26, 1951
	July 9, 1951

Two additional copies of this letter are enclosed in case you desire to send them to the Director for his consideration and determination in order that you may comply with the provisions of your principal contract. (Par.23).

Yours very truly,

BRENNAN & SLOAN, INCORPORATED AND  
KNICKERBOCKER CONSTRUCTION CORPORATION  
A JOINT VENTURE

F. P. Sloan /s/



*Hopper  
Healy*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

September 17, 1951

*Wigil  
Tyler  
Coffey Fick*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Interior Marble

Dear Mr. Dawson:

We are sending you herewith four prints of the following  
Interior Marble shop drawing submitted by James Cullo & Son  
Marble Co., Inc:

104 Rev. 9/13/51 Layout of Marble Toilet Compart-  
ments - Rooms #209 & #215

Although previously approved by you, this drawing has been  
revised in accordance with revision #35 of drawing A-140, and  
in accordance with the plumbing work shop drawing No. DSK-F-1,  
Rev. 9/14/50, entitled "Type E Lavatory Details," as approved  
and noted by you as of 9/6/51.

Will you please return two (2) prints of the above drawing  
marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. REESE  
Project Engineer

CER/MH/em





ISSUANCE OF DRAWINGS

OFFICE COPY

17 September 1951

18 September 1951

GA & North Parking

Fuller-Turner-Walsh-Slaterry

hand

Submitted by James Gulle

2	104	6 Feb '51	Layout of Marble Toilet Compartments Rms. 209 to 215 (APPROVED AS NOTED 18 Sept 1951 PB/GEA RESUBMIT)
---	-----	-----------	--



*S. V. Tyler*

Hopper  
Ready  
FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 17, 1951  
Weigel  
Tyler  
To Gen. Turner

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General Assembly  
and North Half Parking Space  
(General Assembly)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawings submitted by General Bronze Corp. and C. E. Halback & Company:

HGP-56-1	Dated 9/13/51	Framing & Sash for Booths In East Wall
HGP-56-2	" "	Framing & Sash for Booths In West Wall
HGP-56-3	" "	F.S. Plan Sections of Assembly Hall Booths
HGP-56-4	" "	F.S. Vertical Sections of Assembly Hall Booths.

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections?


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C. E. Reese  
Project Engineer

CER/MH/em



ISSUANCE OF DRAWINGS

OFFICE COPY

17 September 1951

4 October 1951

GA & North Parking


Fuller-Turner-Walsh-Slattery-

hand

Submitted by General Bronze & Halback

2	HGP-56-1	13Sept'51	Framing & Sash for Booths in East Wall
2	56-2	"	" " " " " " West "
2	56-3	"	F.S. Plan Sections of Assembly Hall Booths
2	56-4	"	" Vert. " " " " "

(APPROVED AS NOTED 3 Oct 1951 REN:BDP RESUBMIT)



*SV Lyan*



*Hopper*  
*Healy*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*Weigel*  
*Tyler*  
*TO GEN Ticker*

September 17, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawings submitted by General Bronze Corp. and C. E. Halback & Company:

HGP-49-16 Rev. 9/14/51 Steel & Glass Screens  
341/GM & 359/GM

HGP-90-1 Dated 9/17/51 3/8" Galv. Stirrups.

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em



ISSUANCE OF DRAWINGS

OFFICE COPY

17 September 1951

21 September 1951

GA & North Parking  
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2 HGP-90-1 17Sept'51 3/8" Galv. Stirrups

(APPROVED AS NOTED 21 Sept 1951 PB/GEA)

NOTE: Dwg. HGP-49-16 will follow



*SV Lger*



## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 17, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following  
Miscellaneous Iron shop drawing submitted by General Bronze  
Corp. and C. E. Halback & Co:

HGP-31-3 Rev. 9/13/51 Trench Covers & Frames  
Control Rooms of Studios  
Nos. 3 & 4.

Will you please return two (2) prints of the above drawing  
marked with your approval or necessary corrections?


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

G. E. Reese  
Project Engineer

CER/MH/em



ISSUANCE OF DRAWINGS

OFFICE COPY

17 September 1951

18 September 1951

GA & North Parking  
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2 HGP-31-3 29Aug'51 Trench Covers & Frames Control Rms. Studios 3 & 4  
(APPROVED AS NOTED 18 Sept 1951 PB/GEA) (RESUBMIT)



*S. L. Lyle*

## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 17, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

*Final Approved  
New Files  
9/17  
WJ*

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
shop drawing, as approved for field distribution:

HGP-81-1 Dated 8/9/51 Shelf Angles Over North  
Balcony Windows.

(General Bronze Corp. and C. E. Halback & Co., Subcontractors)


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em





-9-

**COPY**

**FULLER-TURNER-WALSH-SLATTERY, INC.**

UNITED NATIONS CONTRACT  
NEW YORK

September 17, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
shop drawing, as approved for field distribution:

HGP-81-1 Dated 8/9/51 Shelf Angles Over North  
Balcony Windows.

(General Bronze Corp. and G. E. Halback & Co., Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MM/em

-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 17, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
shop drawing, as approved for field distribution:

HQP-81-1 Dated 8/9/51 Shelf Angles Over North  
Balcony Windows.

(General Bronze Corp. and C. E. Halback & Co., Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

GER/MM/em

- 9 -

**COPY**

**FULLER-TURNER-WALSH-SLATTERY, INC.**

UNITED NATIONS CONTRACT  
NEW YORK

September 17, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/52 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
shop drawing, as approved for field distribution:

HQP-81-1 Dated 8/9/51 Shelf Angles Over North  
Balcony Windows.

(General Bronze Corp. and G. E. Halback & Co., Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CHP/MM/em



120-5-18-9✓  
17 September 1951

Fuller-Turner-Walsh-Slattery, Inc.  
403 East 42 Street  
New York 17, New York

Re: General Assembly and Northerly  
Portion of the Parking Garage  
Contract HQ 1/82  
Architectural Revision

Gentlemen:


Please refer to your letter of 6 September in the last paragraph of which you request that we incorporate added insulation on our architectural drawings.

This added insulation is shown on Halback's shop drawing No. HGP-51-4, entitled "Full Size Details of Booth Sash & Framing in Committee Rooms Nos. 7, 8, 9 and 10." The insulation is applicable for Committee Rooms Nos. 8, 9, and 10, and only the east wall of the D. P. I. Booths.

We shall incorporate this change on our next revision.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office

  
JJHe:eam  
cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName

17 September 1951

Fuller-Turner-Walsh-Slattery, Inc.  
403 East 42 Street  
New York 17, New York

Re: General Assembly and Northerly  
Portion of the Parking Garage  
Contract HQ 1/62 - Metal  
Furring and Lathing

Gentlemen:


Refer to your letter of 11 September 1951 wherein you confirm verbal authorization by our Mr. W. Hopper to install the hung ceiling in Space ZB4 from the duct frame rather than from the slab.

We concur with the contents of the letter. This should be done at no change to the Contract Price.

Very truly yours,



James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office



JJHe:eam  
cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName



17 September 1951

Fuller-Turner-Walsh-Slattey, Inc.  
403 East 42 Street  
New York 17, New York

Re: General Assembly and Northerly  
Portion of the Parking Garage  
Contract HQ 1/82 - Change No. 38  
Electrical Work

Gentlemen:

Please refer to your letter of 27 August 1951 wherein you state that you can not proceed with work shown on Drawing SK-GA-E-105-1 since this drawing is one of a number of drawings listed in the Bulletin of Changes to Revision No. 1, dated 23 October 1950, and since you will not be able to submit for our consideration the complete change as five (5) panels have not yet been released, namely panels Nos. 1F-1G, 1P-4E, 4C, 4D and 4E.

Please resubmit Trumbull's Drawings DNY-141 and DNY-142 so that we may recheck and release panels 4B, 4C, 4D, and 4E. Also, submit shop drawing for panel 1G in order that we may release all of the desired information to complete your Change No. 38.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office

JJHe:eam  
cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
McLeod  
Hannegan  
Seelman  
S & H - 2



120-5-18-9  
17 September 1951

Fuller-Turner-Walsh-Slattery, Inc.  
403 East 42 Street  
New York 17, New York

Re: General Assembly and Northerly  
Portion of the Parking Garage  
Contract HQ 1/82 - Exterior Stone  
Ornamental and Misc. Metal  
Miscellaneous Changes

Gentlemen:


As of even date we forwarded you ten (10) copies of Drawings DSK-429, DSK-430, both dated 20 August 1951, and DSK-432 and DSK-433, dated 12 September 1951. As per conversation with your Mr. P. Del Vecchio, submit for our consideration prices which affect the Contract Price, based on the drawings and the conversation.

With further reference to Drawings DSK-432 and DSK-433, provide all of the necessary dowels and anchors to make a complete and satisfactory bond between the brick work and stone facing, the thickness of which will be 4". Furnish a separate figure for the amount of money necessary for anchors or other means of securely fastening the statuary to the pylon.

Before proceeding with any of the work, submit all of these prices for our consideration and after receipt of same, we shall instruct you how to proceed.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office

  
JAD:eam  
cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris-2  
Hopper  
Zunser

17 September 1951

Fuller-Turner-Walsh-Slattey, Inc.  
403 East 42 Street  
New York 17, New York

Re: General Assembly and Northerly  
Portion of the Parking Garage  
Contract HQ 1/82 - Electric


Gentlemen:

On 17 September 1951 we forwarded you twenty-one (21) copies of Drawing SE-GA-E-31-4, "The Lighting Layout for Conference Room No. 4".

Proceed with the installation of the work shown thereon and submit for our consideration the prices which may affect the Contract Price.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office

  
JHE:eam  
cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
Ryer  
McLeod  
Hannegan  
Seelman  
S & H - 2



## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 14, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

OK

Re: Contract HQ 1/82-General Assembly  
and North Parking Space  
Carpentry and Millwork

Dear Mr. Dawson:

We are sending you herewith three samples of Lacewood veneer from:

Flitch 3D-3S1-5737

Flitch 3D-3S2-5737

Flitch 3D-3S3-5737

This veneer was proposed by Murray Hill Woodworking Corp. for use on the wood doors in the second floor Executive Office Suite as shown on your drawing RA-162. The veneer being supplied by Murray Hill Woodworking Corp. on the doors is to match the veneer being applied to the wall paneling by the Australian Government. We are also returning herewith the sample of Lacewood sent by the Australian Mission which you gave us to match for our work on the doors.

Will you please advise us if the samples represented by the three Flitches are an acceptable match and if so will you please return these Flitches.


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese  
Project Engineer

CER:PDV:tw





## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

Tyler

September 14, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith six (6) prints of the following  
Reinforcing Steel Details shop Drawings submitted by Brennan  
& Sloan, Inc:

504 Rev. 9/13/51 Reinforcing Steel Details -El. 74'-6"  
505 Rev. 9/13/51 Reinforcing Steel Details -El. 74'-6"  
703 Rev. 9/13/51 Reinforcing Steel Details -Roof Details  
ST-112 Rev. 9/13/51 Reinforcing Steel Details - Stairs  
Nos 49 & 50.

Will you please return three (3) prints each of the above draw-  
ings marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese  
Project Engineer

CER/BK/em



ISSUANCE OF DRAWINGS

OFFICE COPY

14 September 1951

20 September 1951

GA & North Parking

Fuller-Turner-Walsh-Slaterry


hand

Submitted by Brennan & Sloan & Knickerbocker

3	703	1 Aug '51	Reinf. Steel Details - Roof Details
3	ST-112	15 July '51	" " " Stairs Nos. 49 & 50

(APPROVED AS NOTED 20 Sept 1951 RHN)

NOTE: Dwg. 504 and 505 will follow



*L. V. Syle*

*Fuller-Turner-Walsh-Slaterry*  
*9/17*  
*205*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

14 September 1951

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

*Gen Files*

Re: Contract HQ 1/82-General Assembly  
and North Parking Space  
Electric Shop Drawings

Dear Mr. Dawson:

We are resubmitting to you herewith six (6) prints of the following Trumbull Electric Co. drawings as submitted to us by Fischbach & Moore, Inc.:



1)	ENY 150- 2	Control Center	2-1
2)	" 150- 3 Rev.	" "	1B-5
3)	" 150- 7 Rev.	" "	3-2
4)	" 150-19	" "	1B-2
5)	" 150-20	" "	1B-4
6)	" 150-21	" "	1B-1
7)	" 150-22	" "	1B-3
8)	" 150-23	" "	1B-6
9)	" 150-24	" "	2B-1
10)	" 150-25	" "	3-1
11)	" 150-27	" "	4-2
12)	" 150-28	" "	4-1
13)	" 150-29	" "	4-3

Kindly review the above mentioned drawings, and return three (3) prints of each with your comments and/or approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

CER:PLB:tw





ISSUANCE OF DRAWINGS

OFFICE COPY

*Sept 25-51*


*General Assembly  
F.T.W.S.*

*Manager*

*Turnbull Electric - Submitter B. Fairbank*

*3 Each ENY 150-2 Contactor Center*

"	"	- 3	"
"	"	- 7	"
"	"	- 19	"
"	"	- 20	"
"	"	- 21	"
"	"	- 22	"
"	"	- 23	"
"	"	- 24	"
"	"	- 25	"
"	"	- 27	"
"	"	- 28	"
"	"	- 29	"



*All Approved 9/14/51 (R. Nelson)*

*R. Nelson*

*Hopper  
Healy*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

September 14, 1951

*WEIGEL  
Tyler  
To Gen. Fick*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Contract HQ 1/82  
Re: General Assembly and North Half  
Parking Space (General Assembly)  
Cut Stone

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following  
Cut Stone shop drawing submitted by Monahan-McCann Stone Co:

788-14 Rev. 9/4/51 Vermont Pearl Marble  
Canopy #3.

Will you please return two prints of the above drawing  
marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em



ISSUANCE OF DRAWINGS

OFFICE COPY

14 September 1951

20 September 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Monahan McCann

2      788-14      14 Jan '51      Vermont Pearl Marble Canopy #3  
(APPROVED 19 Sept 1951 PB/GEA)





## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 14, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Miscellaneous Iron shop drawings, as  
approved for field distribution:

HGP-38-1 Rev. 8/2/51 5" Furring Channels  
Conference Room #4  
Plans - Upper & Lower Level -  
Elevations & Sections South  
End.

HGP-38-2 Rev. 9/4/51 5" Furring Channels  
Conference Room #4  
Elevations & Sections  
East & West Walls.

(General Bronze Corp. &amp; C. E. Halback &amp; Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 14, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Miscellaneous Iron shop drawings, as  
approved for field distribution:

HGP-38-1 Rev. 8/2/51 5" Furring Channels  
Conference Room #4  
Plans - Upper & Lower Level -  
Elevations & Sections South  
End.  
  
HGP-38-2 Rev. 9/4/51 5" Furring Channels  
Conference Room #4  
Elevations & Sections  
East & West Walls.

(General Bronze Corp. & C. E. Halback & Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 14, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Miscellaneous Iron shop drawings, as  
approved for field distribution:

HGP-38-1 Rev. 8/2/51 5" Furring Channels  
Conference Room #4  
Plans - Upper & Lower Level -  
Elevations & Sections South  
End.

HGP-38-2 Rev. 9/4/51 5" Furring Channels  
Conference Room #4  
Elevations & Sections  
East & West Walls.

(General Bronze Corp. & C. E. Halback & Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 14, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Miscellaneous Iron shop drawings, as  
approved for field distribution:

HGP-38-1 Rev. 8/2/51 5" Furring Channels  
Conference Room #4  
Plans - Upper & Lower Level -  
Elevations & Sections South  
End.

HGP-38-2 Rev. 9/4/51 5" Furring Channels  
Conference Room #4  
Elevations & Sections  
East & West Walls.

(General Bronze Corp. & C. E. Halback & Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/HH/em

## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 14, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Cut Stone shop drawing, as approved  
for field distribution:

788-FSD-16-A Rev. 8/18/51 FSD West Side Ramp  
Plan & Elev.

(Monahan-McCann Stone Co., Subcontractor)


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 14, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Cut Stone shop drawing, as approved  
for field distribution:

788-FSD-16-A Rev. 8/18/51 FSD West Side Ramp  
Plan & Elev.

(Monahan-McCann Stone Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em



9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 14, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Cut Stone shop drawing, as approved  
for field distribution:

788-FSD-16-A Rev. 8/18/51 FSD West Side Ramp  
Plan & Elev.

(Monahan-McCann Stone Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em

-9-

**COPY**

**FULLER-TURNER-WALSH-SLATTERY, INC.**

UNITED NATIONS CONTRACT  
NEW YORK

September 14, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/52 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Cut Stone shop drawing, as approved  
for field distribution:

788-FSD-16-A Rev. 8/18/51 FSD West Side Ramp  
Plan & Elev.

(Monahan-McCann Stone Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C.E. Reese*

C. E. Reese  
Project Engineer

CNR/MH/em

126-5-18-9  
14 September 1951

Fuller-Turner-Walsh-Slattey, Inc.  
403 East 42nd Street  
New York 17, N.Y.

Attention: Mr. H. A. Hiener

Gentlemen:

In accordance with your verbal request, we have taken the necessary action to eliminate telephone extension No. 14 (ORegon 9-3950) located at 48th Street and the Service Drive. The bell located at the above-mentioned point will be moved to Post No. 2, extension 29.

Very truly yours,

Glenn E. Bennett  
Executive Officer  
Headquarters Planning Office

cc: Mr. Dawson  
Mr. McCall



120-5-18-9  
14, September 1951

Fuller-Turner-Walsh-Slaterry, Inc.  
403 East 42 Street  
New York 17, New York

Re: General Assembly and Northerly  
Portion of the Parking Garage  
Contract HQ 1/82 - Hardware

Gentlemen:


Please refer to your letter of 29 August 1951 where-  
with you submitted five (5) copies of Addendum No. 4 to the  
Finish Hardware Schedule dated 28 August 1951, prepared by  
the Lockwood Hardware Manufacturing Company. We have checked  
this Addendum and agree with the contents thereof, but wish  
to advise you reference the following:

The hardware for Doors Nos. 261 and 262 for Tele-  
phone Booths Nos. 230 and 231 is tied up with Change No. 215,  
Architectural Revision No. 27, a price for which was requested  
at the time of the issuance of this revision to you. This  
hardware cannot be applied until the Notification of Change  
has been presented and approved by us.

Reference the hardware for the three (3) R10 doors  
in the First Avenue Vent Shaft shown on Drawing SK-200, this  
item is tied up with Notification of Change No. 63 and the in-  
stallation of this hardware is contingent upon its approval.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office



JHe:eam  
cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser

14 September 1951

Fuller-Turner-Walsh-Slattery, Inc.  
403 East 42 Street  
New York 17, New York

Re: General Assembly and Northerly  
Portion of the Parking Garage  
Contract HQ 1/82 - Electric  
Hock-Up for Assembly Hall Lighting

Gentlemen:


This letter is an authorization for you to proceed with the erection of a temporary white canvas wall, suitable hoisting devices and pipe battens to support and adjust the trial lighting fixtures which will be mounted thereupon.

Any necessary information not contained in the enclosed letter from Kliegl Bros. may be obtained from Mr. MacNary of Fischbach & Moore, Inc. and/or from representatives in the United Nations Headquarters Planning Office.

Submit for our consideration the estimate for the installation of the work involved.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office

  
cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
~~Boha~~  
Hannegan  
Seelman  
S & H - 2  
McLeod



14 September 1951

Fuller-Turner-Walsh-Slattery, Inc.  
403 East 42 Street  
New York 17, New York

Re: General Assembly and Northerly  
Portion of the Parking Garage  
Contract HQ 1/82 - Concrete

Gentlemen:

On 14 September 1951 we forwarded you twenty-five (25) copies of Drawing GA-5-CS-14C, dated 20 August 1951 and Drawing GA-5-CS-16C, dated 24 August 1951.

Reference Drawing GA-5-CS-14C, the changes to Wells Nos. 1 and 2, proceed with the work and submit for our consideration prices which may affect the Contract Price.

Reference Drawing GA-5-CS-16C, this drawing has been detailed, clarifying information shown on GA-5-CS-14C. Proceed with the work on this drawing with the understanding there will be no change to the Contract Price.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office

JHHe:eam  
cc: B ohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
Ryer  
McLeod



- 9 -

Fuller-Turner-Walsh-Slattery, Inc.  
General Contractors  
United Nations Permanent Headquarters

R. P. #46

NOTIFICATION OF CHANGE

Date: Sept. 13, 1951

To: Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations, New York

N. C. # 64

Building: GENERAL ASSEMBLY AND NORTH PARKING SPACE

Reference Information:

- a) United Nations Letter (Dawson) to FTWS dated 7/13/51  
b) " " " " " " " " 7/27/51

Description of Changes:

Architectural Revisions No. 33 dated 7/11/51.  
" " " 35 " 7/24/51

The above contemplated change affects the branches of the work indicated by X marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

<input checked="" type="checkbox"/> P-T-W-S Inc. Work	<input checked="" type="checkbox"/> Construction Insulation	<input type="checkbox"/> Painting & Finish
<input type="checkbox"/> Structural Steel	<input checked="" type="checkbox"/> Metal Doors, Frames & Trim	<input type="checkbox"/> Venetian Type Blinds
<input checked="" type="checkbox"/> Concrete Construction Work	<input type="checkbox"/> Roll-up Steel Doors	<input type="checkbox"/> Resilient Floor
<input type="checkbox"/> Concrete Slabs & Fireproofing	<input type="checkbox"/> Metal Toilet Enclosures	<input type="checkbox"/> Covering
<input type="checkbox"/> Floor & Roof Fill	<input type="checkbox"/> Hollow Metal Partitions	<input type="checkbox"/> Miscellaneous
<input type="checkbox"/> Finish Cement Work	<input checked="" type="checkbox"/> Marble Work	<input type="checkbox"/> Accessories
<input checked="" type="checkbox"/> Masonry-Mortars	<input checked="" type="checkbox"/> Ceramic Tile	<input type="checkbox"/> Heating, Ventilating
<input type="checkbox"/> Waterproofing (Membrane Spandrel)	<input type="checkbox"/> Terrazzo Work	<input type="checkbox"/> & Air Conditioning
<input checked="" type="checkbox"/> Dampproofing (Mastic)	<input type="checkbox"/> Furring & Lathing	<input type="checkbox"/> Plumbing
<input checked="" type="checkbox"/> Caulking	<input type="checkbox"/> Plastering	<input type="checkbox"/> Sprinklers
<input checked="" type="checkbox"/> Brick Stonework	<input checked="" type="checkbox"/> Acoustical Treatment	<input type="checkbox"/> Electrical
<input checked="" type="checkbox"/> Roofing (built-up)	<input type="checkbox"/> Sound Conditioning	<input checked="" type="checkbox"/> Sheet Metal Work
<input type="checkbox"/> Carpentry & Millwork	<input checked="" type="checkbox"/> Miscellaneous Iron	<input type="checkbox"/> Glass & Glazing
<input checked="" type="checkbox"/> Ornamental Metal Work	<input type="checkbox"/> Finish Hardware	

The Approximate Total Cost of this Change is \$ 4500. (ADDITION)

FOUR THOUSAND FIVE HUNDRED DOLLARS

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By M. J. Grogan Date: 9/13/51  
Project Manager

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N.C. and issue P.W.O.'s as required. Price adjustments to be made under the Contract Terms. \*\*\*

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

\*\*\*Construction insulation estimated to cost \$1883 is hereby deleted from this approval. Estimated cost revised to \$2617.

By: \_\_\_\_\_ Date: \_\_\_\_\_

By: J. A. L. L. Date: 10/8/51

**FULLER-TURNER-WALSH-SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

file  
September 13, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly and North Parking Space  
CHANGE NO. 278 - Alterations of Horizontal Members of South  
Windows to Suit Structural Steel

---

- Reference (a) General Bronze Corp. letter (Groiss) of August 31, 1951  
to FTWS, Inc.  
(b) FTWS, Inc. (Reese) letter of September 6, 1951 to the  
United Nations

Dear Mr. Dawson:

Reference (a) advise us that the General Bronze Corp. is unable to install the metal work for the south sash of the General Assembly in accordance with their approved drawings GBA-19, 20 and 21 due to the fact that the structural 15" IBM mullions which have been erected by the American Bridge Co. are not true to line in either the east and west or north and south directions.

Reference (b) is a record of a meeting which was held in Mr. Zunsner's office on September 6, 1951 to discuss this matter. At that meeting it was decided that the horizontal channel members of these windows are to be altered to take care of the bows in the north and south direction to enable the south faces of these channels to be brought to a straight line.

On September 7, 1951 Mr. Reese advised Mr. Zunsner by telephone that the General Bronze Corp. estimate for altering and fitting the 9" channel horizontal steel members only, amounted to \$1,385.00. Mr. Zunsner authorized us to proceed with this portion of the work and we have consequently issued Proceed Work Order #30 dated September 13, 1951 to General Bronze Corp.

On September 7, 1951 Mr. Zunsner also advised us that we are to erect the balance of these windows as they are now detailed. After they are in place, the United Nations representatives will inspect them and will decide whether mullion covers are necessary. If they are required, their cost will be covered in another change. However, the erection of these windows as now detailed will undoubtedly involve added costs due to the necessity of excessive shimming at the bolts which attach the vertical mullions to the 15" IB mullions. This cost will be added to the \$1,385.00 figure in our estimate for this Change #278.

Continued.....



Mr. James A. Dawson

-2-


September 13, 1951

Re: HQ 1/82 - CHANGE NO. 278

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan  
Project Manager

HJG:CER:tw



**FULLER-TURNER-WALSH-SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

September 13, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly and North Parking Space  
CHANGE NO. 277 - Additional Ceramic Tile Wainscot in North  
Parking Space Toilets

---

Reference (a) Mr. James A. Dawson's letter of September 6, 1951

Dear Mr. Dawson:

On September 10, 1951 we received the above referenced letter which reads as follows:


"On the east return of the wall near the slop sink at the 5'8" and 16'-1" levels located near Column 21-0, install 4'-10" tile wainscots to match the design and color in every respect including internal angle shapes, cap tile shapes and all other necessary special shapes of the tile wainscot on the south wall.

Proceed with the work outlined above and submit for our consideration prices which may affect the Contract Price."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan  
Project Manager

MJG:PDV:tw

**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

September 13, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly and North Parking Space  
CHANGE NO. 179B - March 16, 1951-Architectural Revisions  
(Revisions No. 21)

---

Reference: (a) Mr. James A. Dawson's letter of September 7, 1951

Dear Mr. Dawson:

This Change is supplemental to our:  
Change No. 179, dated June 22, 1951  
Change No. 179A, dated August 1, 1951

On September 11, 1951, we received the above referenced letter, which reads as follows:

"Please refer to our letter to you dated 24 July 1951, in the last paragraph of which we requested that you check the plastering item carefully.

Supplementary to this letter and confirming our decision arrived at, at a meeting held in the U.N.H.P.O. on 6 September 1951, at which meeting Messrs. J. Klein of T. A. O'Rourke, the plastering contractor; T. Manos of Fuller-Turner-Walsh-Slattery, Inc.; and J. J. Healy and J. Zinser of the U.N.H.P.O. were present, do not install the additional 1/2" of Perlite plaster shown on Drawing RA-127 of Revision No. 21, dated 26 March 1951. Install the 1" thickness as specified and detailed in the Contract Documents,

In assembling your Change No. 179 take this into consideration and do not include any additional cost for the plastering item."

We will take the above instructions into account in preparing our Estimate for Change No. 179.

Continued.....

Mr. James A. Dawson

-2-


September 13, 1951

Re: HQ 1/82 - CHANGE NO. 179B

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan  
Project Manager

MJG:PDV:tw



*Copy to  
Mr. James A. Dawson  
from immediate report*  
**FULLER-TURNER-WALSH-SLATTERY, INC.**

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 13, 1951

*file*  
Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
Concrete Construction

---

Dear Mr. Dawson:

In accordance with the requirements of paragraph 4-03(b) of the General Assembly specifications, we are enclosing herewith a copy of a quantitative chemical analysis of the cinders proposed for use by Brennan and Sloan in the lightweight concrete for the dome slab.

You will note that these cinders slightly exceed the maximum combustible materials content of the specifications, although the sulfide and sulfate contents are well below the maximum specified.

Will you please let us have your approval or comments on this aggregate?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*C. E. Reese  
Project Engineer

CER:PDV:tw

BRENNAN & SLOAN, INCORPORATED  
AND  
KNICKERBOCKER CONSTRUCTION CORPORATION  
A JOINT VENTURE  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

MURRAY HILL 6-5082

Sept. 11, 1951

Fuller-Turner-Walsh-Slattey, Inc.  
403 East 42nd Street  
New York 17, N. Y.


Re: General Assembly & North Garage  
Chemical report of Cinders

Gentleman:

Enclosed please find in duplicate report of  
Foster D. Snell, Inc., Consulting Chemists covering  
Cinders which we propose to use as lightweight Concrete  
for the Roof of the Dome.

May we have your approval or comments at an  
early date.

Very truly yours

  
J. J. Kearney

RECEIVED

SEP 11 1951

FULLER - TURNER - WALSH - SLATTERY  
INCORPORATED



FOSTER D. SNELL, INC.

29 WEST 15TH STREET, NEW YORK 11, N. Y.

CONSULTING CHEMISTS

ENGINEERS

August 24, 1951

Report to : Colonial Sand & Stone Co.

Sample of : Cinders

Submitted by : Mr. Frank Kelly

Sample Number 389-81

Working none

Sampled by : Client

Final Report

Quantitative Data (Dry basis)

Organic combustible matter.....35.25%

Inorganic.....64.75%

Sulfide Sulfur as S less than..... .001%

Sulfate sulfur as S..... 0.14%

Respectfully submitted,

*B. S. Van Zile*

B.S. Van Zile

Assistant Director, Analytical Dept.

AG:VZ:mb

2p 1f



RECEIVED

SEP 11 1951

FULLER - TURNER - WALSH - SLATTERY  
INCORPORATED



*Hopper  
Healey*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*Tyler  
WEILER*

*Robert F. H.*

September 13, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Acoustical Treatment

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following  
Acoustical Treatment shop drawings submitted by Johns-Manville  
Sales Corporation:

100 Rev. 9/4/51 Reflected Ceiling Plans &  
Elevations of Studios  
Nos. 3 to 9 Inclusive

Drawing No. 100-A will follow.

Will you please return two (2) prints each of the above draw-  
ings marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em



ISSUANCE OF DRAWINGS

OFFICE COPY

13 September 1951

17 September 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Johns-Manville

2      100      6 Mar '51      Reflected Ceiling Plans & Elevs. Studios 3to9 incl.  
(APPROVED    17 Sept 1951    PB/GEA)



*L. V. Tyler*

**FULLER-TURNER-WALSH-SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

WEILER

*John F. ...*

September 13, 1951

Mr. James A. Dawson  
Co-ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Sheet Metal Work

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following  
Sheet Metal Work shop drawings submitted by A. Munder & Son,  
Inc.:

- 7 Rev. 9/7/51 Details - Canopy #3
- 10 Rev. 9/11/51 Flashing Details at East Podium Wall.

Will you please return two (2) prints each of the above draw-  
ings marked with your approval or necessary corrections?


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em





ISSUANCE OF DRAWINGS

OFFICE COPY

13 September 1951

19 September 1951

GA & North Parking  
Fuller-Turner-Walsh-Slaterry


hand

Submitted by Munder

2                      7                      14 May '51      Details - Canopy #3

(APPROVED AS NOTED 19 Sept 1951 GEA RESUBMIT)

NOTE: Dwg. No. 10 will follow



*J. V. Tyler*

ISSUANCE OF DRAWINGS

OFFICE COPY

*Sept 25/51*

*General Assembly  
F.F.W.S.*

*Murray*

*2*

*11*

*Flanking Details*

*A. Munnick & Son Drawing*

*(Approved J.C. Bernard 9/21/51)*

RECEIVED

SEP 25 1951

FULLER-TURNER-WALSH SLATTERY  
INCORPORATED

*[Signature]*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

September 13, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

*Final Approved  
New file  
9/14/51*

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Ornamental Metal shop drawing, as  
approved for field distribution:

GBA-37 Rev. 8/28/51 Alum. Angle At Base Of North  
Lobby Balconies Parapet.

(General Bronze Corp. and C. E. Halback, Subcontractor).


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em





COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 13, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Ornamental Metal shop drawing, as  
approved for field distribution:

GBA-37 Rev. 8/28/51 Alum. Angle At Base Of North  
Lobby Balconies Parapet.

(General Bronze Corp. and C. E. Halback, Subcontractor).

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 13, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Ornamental Metal shop drawing, as  
approved for field distribution:

GBA-37 Rev. 8/28/51 Alum. Angle At Base Of North  
Lobby Balconies Parapet.

(General Bronze Corp. and C. E. Halback, Subcontractor).

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/AR/em

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 13, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Ornamental Metal shop drawing, as  
approved for field distribution:

GEA-37 Rev. 8/28/51 Alum. Angle At Base Of North  
Lobby Balconies Parapet.

(General Bronze Corp. and C. E. Halback, Subcontractor).

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/HH/em



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 13, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

*Final Approved  
Gen 9/13/51*

RECEIVED  
SEP 13 1951  
UNITED NATIONS  
HEADQUARTERS  
PLANNING OFFICE

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Sheet Metal Work

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print  
of the following Sheet Metal Work shop drawing, as approved for  
field distribution:

8 Rev. 8/16/51 Flashing Details at Meeting Halls Neck

(A. Munder & Son, Inc., Subcontractor).

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 13, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Sheet Metal Work

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Sheet Metal Work shop drawing, as approved for field distribution:

8 Rev. 8/16/51 Flashing Details at Meeting Halls Neck

(A. Munder & Son, Inc., Subcontractor).

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 13, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Sheet Metal Work

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Sheet Metal Work shop drawing, as approved for field distribution:

8 Rev. 8/16/51 Flashing Details at Meeting Halls Neck

(A. Munder & Son, Inc., Subcontractor).

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/cm



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 13, 1951

Mr. James A. Dawson  
Co-ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Sheet Metal Work

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print  
of the following Sheet Metal Work shop drawing, as approved for  
field distribution:

8 Rev. 8/16/51 Flashing Details at Meeting Halls Neck

(A. Mander & Son, Inc., Subcontractor).

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/HH/em

120-5-18-9  
cc: Harrison  
McLeod  
Zunser  
Van Name  
Hopper  
Healy

13 September 1951

Fuller-Turner-Walsh-Slattery, Inc.  
403 East 42nd Street  
New York 17, N.Y.


Re: Contract HQ 1/82 - General Assembly and  
North Parking Garage - Notification of Change  
No. 53 ( R. P. No. 40) - Omit cement plaster  
fireproofing on the exterior columns under  
the east and west ramps and substitute solid  
concrete encasement, 2" minimum beyond the  
flange of the steel column. 3/8" bars both  
horizontally and vertically are required,  
assumed 12" c/c.

Gentlemen:

Attached hereto is one copy of Notification of Change No. 53  
(R. P. No. 40), which is to be abandoned, as indicated by the signature  
of James A. Dawson to the statement "The above change will not be made  
and the work is to proceed in accordance with the existing Contract  
Requirements."

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office



Enclosure

JZ:eh

120-5-18-4  
13 September 1951

Fuller-Turner-Walsh-Slattery, Inc.  
403 East 42 Street  
New York 17, New York

Re: General Assembly and Northerly  
Portion of the Parking Garage  
Contract No 1/82 - Electric

Gentlemen:

Please be advised of the following and install  
same accordingly:


Relocate the Type "KK" lighting fixture from  
Control Booth No. 339 to Corridor No. 361,  
approximately 7' north of Column No. 260.

For the exact location of this fixture refer to  
Architectural Drawing RA-175; use reference Drawing GA-E-5L  
for electrical information.

The above revision should cause no change to the  
Contract Price. Proceed with the installation of the work.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office

  
JAD:eam  
cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
Hannegan  
Seelman  
S & H - 2



13 September 1951

Fuller-Turner-Walsh-Slattery, Inc.  
403 East 42 Street  
New York 17, New York

Re: General Assembly and Northerly Portion  
of the Parking Garage - Contract HQ 1/82  
Roofing and Sheet Metal Work

Gentlemen:

Reference is made to your letter of the 4th instant wherein you transmitted for our consideration and/or approval samples in triplicate of Tremco Manufacturing Company's Caulking Compound, Gun Grade, in gray color, which you propose to provide for caulking seams of the sheet metal covering of the General Assembly Dome.

Please be advised that material of manufacture and kind as above noted and as exemplified by the samples submitted, is approved for the use intended as conforming to the applicable requirements of Construction Trades Specifications, Part IV, Section 10, Paragraph 5, sub-paragraph (a).

This approval in no way relieves the Contractor of his responsibility for the satisfactory performance of the work in accord with the Specifications of the Contract Documents.

Returned herewith, marked "Approved" are two of the samples submitted. We are retaining the remaining one for record purposes.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office

HBW:eam  
cc: Bohannon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
Ryer  
McGowan

**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

September 12, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations, New York

RE: Contract HQ 1/82 - General Assembly & North Parking Space  
ESTIMATE FOR CHANGE NO. 93  
Omission of Underfloor Ducts in the  
Master Control Room - First Basement -  
General Assembly

---

## References:

- (a) Mr. James A. Dawson's letter dated 2/5/51 to FTWS, Inc.
- (b) FTWS, Inc. letter (Grogan) to U.N. dated 2/13/51 (CO 93)

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we offer a DECREASE in our total guaranteed maximum cost price in the amount of NINE HUNDRED SEVENTY-EIGHT DOLLARS (\$978.00) for the omission of the work required by the above references.

Attached are three (3) copies of Fischbach & Moore's Pricing Sheet (1 page) dated 8/8/51 giving itemized breakdown of this change.

No charge is included in this estimate for any patching by architectural trades.

Will you kindly issue a Change Order-DEDUCTION in the amount of \$978.00 to cover the omission of the work itemized herein.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*

M. J. Grogan  
Project Manager

MJG/CER/lbr  
Attachment



PRICING SHEETJOB U. N. General Assembly

LOCATION \_\_\_\_\_

Job 9130  
Estimate No. \_\_\_\_\_

OWNER \_\_\_\_\_

ARCHITECT \_\_\_\_\_

SHEET No. \_\_\_\_\_

BID TO C. O. #93

OF \_\_\_\_\_ SHEETS

ESTIMATED BY AFS

PRICED BY \_\_\_\_\_

EXTENDED BY \_\_\_\_\_

CHECKED BY \_\_\_\_\_

DATE 8/8/51

MATERIAL

QUANTITY

MATERIAL  
LIST PRICE

PER

DISC.

EXTENSION

LABOR  
UNIT PRICE

PER

EXTENSION

Per Letter F.T.W.S. Feb. 12, 1951

**CREDIT**

#2 Walker U.F.D.

240'

48 E C

115 -

#1222 " " Junct. Box

4

19 35 Ea

77 -

Reset Floor Flange &amp; Riser

104

2 50 Ea

260 -

#12 Type R Wire

1000'

12 43 W

12 -

Incidentals

Allow

25 -

489 -

400 -

Material

489 -

Labor &amp; Supervision

400 -

Sales Tax 2%

10 -

Insurance 13.75%

55 -

954 -

FOAB &amp; UI 6%

24 ~~78~~ -~~978~~ -

978.



## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 12, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
Architectural Revision

Dear Mr. Dawson:

On Johns-Manville Sales Corporation's Acoustical Treatment shop drawing #103, Revised 4/23/51, entitled, "Reflected Ceiling Plan - Booths & Passages - 1st Basement" you have drawn a "Section Thru Access Panel," and on the same drawing, revised 8/28/51, you have placed the note: "F-T-W-S - Please submit Drawing of Access Panels."

Since several subcontractors are involved, we need a standard detail that all the trades involved can follow.

Therefore, will you please incorporate such a detail on the next revision of your General Assembly Architectural Drawing No. RA-170, or on any other suitable drawing.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em



*Hopper*  
*Healey*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*Tyler*  
*WEIGEL*

*To Gen. Fick*

September 12, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(General Assembly)  
Security Boxes

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Security Boxes shop drawings, submitted by the Karp Metal Products Co., Inc.:

DS-C-9656      Dated 5/4/51      Security Phone Box.

Will you please return two (2) prints of the above drawings marked with your approval or necessary corrections?


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em



ISSUANCE OF DRAWINGS

OFFICE COPY

*Sept 25/51*


*General Assembly  
F.T.W. S.*

*Managers*

*Kings Notes Drawings*

*2  $\frac{DS-C}{9656}$  Security Plans Bof*

*(Approved as Notes Reprint 9/24/51 PB/GEA)*



*[Signature]*



FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

TNLE72

Mr. A.  
Hopper Johnson  
Harrison  
9/13  
LW

September 12, 1951

Gen Files

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith six (6) prints of the following  
Reinforcing Steel shop drawings submitted by Brennan & Sloan,  
Inc.:

704 Rev. 9/10/51 Reinforcing Steel Details - Roof  
Wells Nos. 6, 7, 8, 9 & 10

Will you please return three (3) prints of the above drawing  
marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese  
Project Engineer

CER/BK/em



W. L. G.

Hopper  
Nealy  
FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 12, 1951  
Tyler  
WEILER  
Hopper-Nealy

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawing, submitted by General Bronze Corp. and C. E. Halback & Company:

HGP-50-1 Dated 9/10/51 Hung Lintels Over Doors  
Types 60, 61.

Will you please return two (2) prints of the above drawing marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese  
Project Engineer

CER/MH/em





ISSUANCE OF DRAWINGS

OFFICE COPY

12 September 1951


18 September 1951

GA & North Parking  
Fuller-Turner-Walsh-Slattery

hend

Submitted by General Bronze & Halback

2 HGP-50-1 10Sept'51 Hung Lintels over Doors Types 60, 61  
(DISAPPROVED 18 Sept 1951 PB/GEA)



*J. V. Tyler*

## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 12, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re; Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Miscellaneous Iron shop drawing, as  
approved for field distribution:

HGP-97-1 Rev. 9/4/51 Supports for Railings

(General Bronze Corp. and C. E. Halback & Company,  
Subcontractor)


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em



*Final Approved  
Gen Files  
9/12  
LW*

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 12, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re; Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Miscellaneous Iron shop drawing, as  
approved for field distribution:

HQP-97-1 Rev. 9/4/51 Supports for Railings

(General Bronze Corp. and C. E. Halback & Company,  
Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em



-9-

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 12, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re; Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Miscellaneous Iron shop drawing, as  
approved for field distribution:

HGP-97-1 Rev. 9/4/51 Supports for Railings

(General Bronze Corp. and C. E. Halback & Company,  
Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em

-9

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 12, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re; Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Miscellaneous Iron shop drawing, as  
approved for field distribution:

HQP-97-1 Rev. 9/4/51 Supports for Railings

(General Bronze Corp. and C. E. Halback & Company,  
Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em

120-5-18-9-  
12 September 1951

Fuller-Turner-Walsh-Slaterry, Inc.  
403 East 42 Street  
New York 17, New York

Re: General Assembly and Northerly  
Portion of the Parking Garage  
Contract HQ 1/52 - Electric  
Telecommunication Drawings

Gentlemen:

On 11 September 1951 we forwarded you twenty-one (21) copies of Drawings Nos. H104-49M, Revision No. 2 dated 18 August 1951, and H116-37M, ~~Revision No. 2~~ dated 20 August 1951. Drawing H116-37M is a schedule of the location and type of terminal boxes in the booths. Drawing H104-49M is a drawing showing the typical details of the boxes.

Reference Detail A showing the proposed arrangement for the conduit and pull boxes for the S. I. booths, the detail is self-explanatory and needs no comment. Reference Detail C, you will note that the main communication duct in the passage into the booth presents certain difficulties in installation, therefore, we are only asking for this arrangement in the visual booths where television camera cables will run into the booth. In all booths, except visual booths, the arrangement of Detail B is acceptable where a conduit only is shown from the main communication duct into the booth.

As the wall of the booth slopes away from the horizontal, it is not practicable to mount the clocks on this wall as has been done in the Meeting Hall area. The clock and loudspeaker switch is therefore mounted on the side wall as indicated on Details B and C. In some cases, the left wall and in other cases, the right wall has been selected so that the operator will always have the clock on the side of the booth on which he is looking when viewing the podium. This information is indicated on Drawing H116-37M. The terminal box in the booth is required on the same side wall on which the clock is mounted. These terminal boxes are available and when ready to install them, they will be supplied upon request by the Telecommunications Division.



12 September 1951

There should be no change to the Contract Price caused by any of the work indicated on these two drawings due to the fact that certain 2" conduit has been eliminated and credit for this should equal any installation cost caused by the work shown thereon. If you do not agree with this statement, promptly notify us. Otherwise, proceed with the work.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office



J. J. H. (James A. Dawson)

cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
~~Wetzel~~  
Ryer  
Hannegan  
Seelman  
S & H - 2

120-5-18-7  
12 September 1951

Fuller-Turner-Walsh-Slattery, Inc.  
403 East 42 Street  
New York 17, New York

Re: General Assembly and Northerly  
Portion of the Parking Garage  
Contract HQ 1/82  
Miscellaneous Changes



Gentlemen:

On 7 September 1951 we forwarded you ten (10)  
copies of Drawing SK-670, the revision to the columns in the  
north wall.

Before proceeding with any of the work shown thereon,  
please submit for our consideration prices which may affect  
the Contract Price. After receipt of same, we shall instruct  
you how to proceed.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office



cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
Ryer  
McLeod

120-5-18-7-  
12 September 1951

Fuller-Turner-Walsh-Slattery, Inc.  
403 East 42 Street  
New York 17, New York


Re: General Assembly and North Parking  
Space - Contract HQ 1/82  
Ornamental and Miscellaneous Metal  
Exterior Stone

Gentlemen:


On 11 September 1951 we forwarded you ten (10) copies of our Drawing SK-671, dated 11 September 1951, showing the addition of six (6) fixed sash in the east wall.

Before proceeding with any of the work shown thereon forward for our consideration the price change to the Contract. After receipt of same, we shall inform you how to proceed.

Very truly yours,



JJD:eam  
cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
Ryer  
McLeod



James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office



**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

September 11, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations 17, New York

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY AND NORTH PARKING SPACE  
ESTIMATE FOR CHANGE NOS. 33 and 33A  
"October 23, 1950 Structural Revisions"

References: a) United Nations Drawing GA-PS-2B-CS-12 dated 10/19/50  
b) " " " GA-WS-160, dated 10/2/50, issued 10/20/50  
c) FTWS Letter (Grogan) to United Nations dated 11/2/50 (CH.#33)  
d) " " " " " " " 12/4/50 (CH.#33A)

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we hereby claim an increase in our maximum guaranteed cost price in the lump sum amount of NINETY DOLLARS AND SEVENTY CENTS (\$90.70) for the items listed herein which are required by the changes in structural drawing (reference "a") and by our Changes No. 33 and 33A (references "c" and "d") above. Examination of the structural drawing in reference "b" reveals no change which will affect our maximum cost price.

The above increase is broken down as follows:

PS-NH - SECTION 4 - CONCRETE CONSTRUCTION  
(Brennan & Sloan, Inc.)

ADD

a) Cut a hole in concrete beam fireproofing in accordance with reference "a".

1) Add carpenter time: 4 hrs. @ \$3.00/hr.....	\$ 12.00
2) Add mason time: 2 hrs. @ \$3.00/hr.....	6.00
3) Add labor time: 25 hrs. @ \$2.15/hr.....	53.75
	<u>\$ 71.75</u>
Welfare & Pension Fund 6% on \$71.75.....	4.31
O & P 15% on \$76.06.....	11.41
FQAB 4.5% on \$71.75.....	3.23
	<u>3.23</u>
TOTAL ADDITION - THIS ESTIMATE.....	\$ 90.70

(continued on page 2)


Mr. James A. Dawson  
Re: Contract HQ 1/82 - General Assembly & North  
Parking Space - Estimate for Change Nos. 33 & 33A

Sept. 13, 1951  
Page (2)

Will you kindly issue a Change Order-~~ADDITION~~ in the lump sum amount of \$90.70 to cover the net additional work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan  
Project Manager

MJG:CER:amc

**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*  
September 11, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Space  
Information Required from  
the United Nations

Dear Mr. Dawson:

We are forwarding herewith three (3) copies of each of the following:

- List No. 1 - Design Information Required from the United Nations.
- List No. 2 - Mechanical & Electrical Information Required from the United Nations.
- List No. 3 - Architectural Shop Drawings at the United Nations for Approval.
- List No. 4 - Mechanical & Electrical Shop Drawings at the United Nations for Approval.

It is imperative that the missing information contained in the above lists be given us immediately so as not to further delay the completion of the General Assembly work.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER:tw



FULLER-TURNER-WALSH-SLATTERY, INC.  
403 East 42nd Street  
New York, N. Y.

List No. 1

GENERAL ASSEMBLY

September 11, 1951

DESIGN INFORMATION REQUIRED  
FROM THE UNITED NATIONS AS OF  
September 11, 1951

1. Location and design details of Directional Signs
2. Mural design for the Photosensitive Glass
3. Layout of South Portion and Details of Catwalk
4. Details and location of Aluminum Rail Brackets  
Stairs Nos. 40 and 41
5. Details of Illuminated Bulletin Board - Drawing A-125
6. Detail drawing RA-136 - referred to on A-131
7. Escalator Detail Drawings DSK 401 and 402
8. Marble Type Selection for Screen in South Lobby
9. Location of Dovetail Slots in Spandrels - E. & W. Walls
10. Revised RA-106 - Flashing Details at Canopy #3
11. Design of Exterior Doors - Vestibule No. 2
12. Release of GM Screens and Railings - South Lobby
13. Detail Drawing RA-127-E, referred to on RA-146

FULLER-TURNER-WALSH-SLATTERY, INC.  
403 East 42nd Street  
New York, N. Y.

List No. 2

September 11, 1951

MECHANICAL & ELECTRICAL INFORMATION NEEDED FROM U. N.

ON NORTH PARKING AND GENERAL ASSEMBLY CONTRACT

- I     Schedule of Registers, Grilles and Air Diffusers  
         (for upper floors)
  
- II    All data not yet received on Bulletin of Change No. 1  
         Heating and Ventilating, dated October 23rd 1950.  
         (F.T.W.S. - C.O. #40); and Bulletin of Changes  
         No. 1 Electrical, dated October 23rd 1950  
         (F.T.W.S. - C.O. #38).
  
- III   All data re Podium - 53' Level - (G.A. Hall)
  
- IV    3rd Floor Food Bar Layout.

FULLER-TURNER-WALSH-SLATTERY, INC.  
403 East 42nd Street  
New York, N. Y.

List No. 3

September 11, 1951

GENERAL ASSEMBLY AND NORTH PARKING SPACE  
STATUS OF SHOP DRAWINGS SUBMITTED TO U. N.  
ON OR BEFORE SEPTEMBER 4, 1951

Subcontractor	Drawing No.	Title	Date Submitted
Brennan & Sloan Concrete	702	Reinforcing Details - Roof	8/14/51
	701 & 703	" " "	8/16/51
	901	Misc. Canopies 2&3 Slab over Entrance to South Porch - Intermediate Landing	8/16/51
	902	Reinforcing Details - Circular Stairs	8/16/51
	704	" " -Roof Wells #6 to 10	8/20/51
	504 & 505	" " -Elevation 74'-6"	8/22/51
	ST- 112	" " -Stairs #49&50	8/28/51
C. E. Halback Misc. Iron	HGP-49-11	Steel&Glass Screens 302/GM&313/GM	8/2/51
	81- 1	Shelf Angles over North Balcony Windows	8/14/51
	49-13	Steel&Glass Screens 347/GM to 354/GM	8/23/51
	49-14	Steel&Glass Screens 407/GM to 409/GM and 412/GM to 414/GM	8/23/51
	49-15	F.S. Details for Steel&Glass Screens	8/23/51
Monahan-McCann Cut Stone	#15 & #16	Elevations&Section - West Wall	8/30/51



FULLER-TURNER-WALSH-SLATTERY, INC.  
403 East 42nd Street  
New York, N. Y.

List No. 4

September 11, 1951

LIST OF NORTH PARKING & GENERAL ASSEMBLY MECHANICAL & ELECTRICAL DRAWINGS

AT U. N.

Automatic Sprinkler Corp.

- 1) Sheet #11, 1st Basement layout - sent over 9/5/51.

Eugene Duklauer, Inc.

None

Fischbach & Moore, Inc.

- 1) Cole drawing H-1169, Audio duct layout - sent over 8/17/51.
- 2) " " H-1170, " " " - " " 8/30/51.
- 3) " " H-1173, Floor Box details - " " 8/30/51.
- 4) " " H-1174, Audio trough - " " 8/30/51.
- 5) " " H-1175, " " - " " 8/30/51.
- 6) Globe drawing - Studio light details - " " 8/17/51.
- 7) Edwards drawing - F-254-L, Wiring diagrams - sent over 9/10/51.
- 8) " " - F-254-0, " " - " " 9/10/51.
- 9) " " - F-254- )
- 10) " " - F-254- )
- 11) " " - F-254- ) F. A. Details " " 8/31/51
- 12) " " - F-254- )
- 13) " " - F-254- )
- 14) " " - F-254- )
- 15) " " - F-254- )
- 16) Kliegl " 842, Direct. Sign Control Panel - sent over 9/5/51.
- 17) Ward Leonard drawing 21191-B, Dimmer Equip. Layout - sent over 8/30/51.
- 18) " " " 21191-C, " Control Panel - " " 8/30/51.
- 19) " " " - , " " Wiring Diagram - sent over 8/30/51.

## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 11, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations, N. Y.

Re: HQ 1/82 - General Assembly & North Parking Space  
Metal Furring and Lath

Dear Mr. Dawson:

Confirming verbal instruction of Mr. Walter Hopper, we are attaching herewith a copy of Jeremiah Burns, Inc. letter of September 7, 1951.

This letter describes your authorization to suspend the hung ceiling in Space 2B4 from the duct frame rather than the slab.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese  
Project Engineer

CER/PDV/lbr  
Encl. - cc letter





JEREMIAH BURNS, INC.  
143 EAST 27 STREET  
NEW YORK 16, NY

September 7, 1951

Fuller-Turner-Walsh-Slattey, Inc.  
403 East 42nd Street  
New York, New York

Re: U.N. General Assembly  
Ceiling Construction

Attn: Mr. C. E. Reese

Dear Sir:

In Locker Room 2B-4 the slab overhead is so extensively covered with ductwork that it is impossible for us to suspend the ceiling in the normal prescribed manner. This has been brought to the attention of Mr. Walter Hopper of the U.N. and, in the presence of your Mr. Grant, he has authorized us to hang off the angle iron of the ducts.

We are proceeding accordingly.

Very truly yours,  
Jeremiah Burns, Inc.

RWJ/mh

R. W. Jarboe



*Sgt  
Hopper Rumpelt  
Hopper Rumpelt  
9/11  
JES*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*TYLER*

September 11, 1951

*New files*

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
Heating, Ventilating & Air Conditioning  
Shop Drawings

Dear Mr. Dawson:

We are submitting to you herewith six (6) prints each of the following  
National Sheet Metal Co. drawings as submitted to us by Kerby Saunders,  
Inc.:

- 1) GA-1B-7, 1st Basement ductwork
- 2) GA-1B-8, 1st Basement ductwork

Kindly Review the above drawings and return three (3) copies of each  
with your comments and/or approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese rfr*  
C. E. Reese  
Project Engineer

CER:PLB:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

Sept 25/51


General Assembly  
F. J. S.

Messing

Planned Sheet Metal Submittal by Kelly Saunders

3 GA-1-B-7 1<sup>st</sup> Bureau Destruction  
(Approved 9/21/51 REN)

3 GA-1-B-8 1<sup>st</sup> Bureau Destruction  
(Approved as noted 9/21/51 Resident)



J. J. S.

## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 11, 1951

*Handwritten: [Signature]*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations, N. Y.

Re: HQ 1/82 - General Assembly & North Parking Space  
Hollow Metal Doors, Frames & Trim

Dear Mr. Dawson:

Please refer to our letter of September 10, 1951 on the above subject, in which we advised you of conditions on eight openings in the General Assembly which might require your waiver of labeling requirements.

In addition to those listed in the previous letter, Openings 132, 133, 238 and 257 are detailed with "V" bevel meeting stiles, with no astragal, and the openings are to be labeled. Since the astragal is a necessary requirement for the label, we can either:

- (a) Add the astragal which would necessitate the addition of a Von Duprin coordinating device. This will allow the opening to be labeled
- (b) Construct the door leaves, as detailed, without the astragal, and waive the requirement for a label.

Will you please advise us how to proceed.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*C. E. Reese  
Project Engineer

CER/PDV/lbr





**FULLER-TURNER-WALSH-SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

September 11, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General Assembly  
and North Half Parking Space  
(GENERAL ASSEMBLY)  
Cut Stone

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Cut Stone shop drawings submitted by Monahan-McCann Stone Co.:

788-7	Rev. 9/4/51	Limestone-E. Podium Wall with Coping Added.
788-F.S.D-15-16B	Dtd. 8/31/51	Proposed Anchorage of Coping & Facia at Ramps & Balconies.
WS-10-11-788	Dtd. 9/4/51	Change in Stone Checks - North Elevation
788-WS-15-16-1	Dtd. 8/31/51	Detail at Exit Door 227
788-WS-15-16-2	" "	Detail at Exit Door 228
788-WS-15-16-3	" "	" " " " 229
788-WS-15-16-4	" "	" " " " 230
788-WS-15-16-5	" "	" " " " 231
788-WS-15-16-6	" "	" " " " 232
788-WS-15-16-7	" "	" " " " 233
788-WS-15-16-8	" "	" " " " 234
788-WS-15-16-9	" 9/4/51	" " " " 235
788-WS-15-16-10	" 9/5/51	" " " " 236.

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. REESE  
PROJECT ENGINEER

VER/MH/em



ISSUANCE OF DRAWINGS

OFFICE COPY

11 September 1951

18 September 1951

GA & North Parking  
Fuller-Turner-Walsh-Slattery

hand

Submitted by Monahan-McCann

2	WS-15-16-1	31Aug'51	Detail at Exit Door 227
2	15-16-5	"	" " " " 231
2	15-16-6	"	" " " " 232
2	15-16-7	"	" " " " 233
2	15-16-8	"	" " " " 234
2	15-16-9	4 Sept'51	" " " " 235
2	15-16-10	5 Sept'51	" " " " 236

(ALL "APPROVED" 17 Sept 1951 REN)

2	15-16-2	31Aug'51	Detail at Exit Door 228
2	15-16-3	"	" " " " 229
2	15-16-4	"	" " " " 230

(APPROVED AS NOTED 17 Sept 1951 REN RESUBMIT)

NOTE: Dwg. 788-7, 788-F.S.D.-15-16B and WS-10-11-788 will follow

RECEIVED

SEP 19 1951

FULLER-TURNER-WALSH-SLATTERY  
INCORPORATED

*Lv Tyler*

ISSUANCE OF DRAWINGS

OFFICE COPY

*General Assembly  
F. J. W. S.*

*Sept 25-51*

*Merriman*

*Memorandum To: (Name)*

*2 788-#7 Ameston & Podemund Wall with  
Copy added Report Attached*

*(Approved 9/21/51 PB/GEA)*

RECEIVED

SEP 25 1951

FULLER-TURNER-WALSH SLATTERY  
INCORPORATED

*FTW*



ISSUANCE OF DRAWINGS

OFFICE COPY

*Sept 25-51*

*General Assembly  
F.T.W. S.*

*Manager*

*Mr. Nathan McCall Dwyer*

*2 WS-10-11-788 Changes in Stone Church  
North Elevation*

*(Approved 9/21/51 PB/EEA)*



*Am*

ISSUANCE OF DRAWINGS

OFFICE COPY

Sept 25-51

General Assembly  
F. J. W. S. O

Messenger

Monahan M. C. (Carr)

2 788-1-16-B Proposed Anchorage of Coping  
Facade at Rangle Ballroom

(Approved as noted - Resubmit 9/24/51 PB/GEA)

RECEIVED

SEP 25 1951

FULLER-TURNER-WALSH SLATTERY  
INCORPORATED

J. H. M.

11 September 1951

Fuller-Turner-Walsh-Slattery, Inc.  
403 East 42nd Street  
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space

Gentlemen:


Will you please have Lockwood Hardware Company supply Rickson  
No. 117 top and bottom pivots with "C" overhead door check with bracket  
for the following doors:

104 - 115 - 121

The Door-O-Matic checks which were specified for these openings  
will be put in attic stock.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office



WH:ml:eh

cc: Zunser  
Hopper  
Healy



**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N. Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Space  
CHANGE NO. 270 - August 28, 1951 - Structural Revisions

Reference (a) U. N. Drawing GA-PS-CS-18, Revision #2, dated 8/24/51  
(b) " " GA-2- CS-27, dated 8/23/51  
(c) Mr. James A. Dawson's letter of 8/28/51

Dear Mr. Dawson:

On August 28, 1951 we received prints of References (a) and (b). On September 4, 1951 we received your transmittal letter, Reference (c) which reads, in part, as follows:

"Reference GA-PS-CS-18, this is a clarification drawing and there should be no change to the Contract Price. Proceed with the work indicated on the drawings and submit for our consideration prices which may affect the Contract Price."

We have sent the above referenced drawings to the interested sub-contractors with the request that they advise us if these revisions affect their subcontract price.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*

M. J. Grogan  
Project Manager

MJC:PDV:tw

**FULLER-TURNER-WALSH-SLATTERY, INC.**

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 10, 1951  
*file*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations, New York

RE: HQ 1/82 Contract - General Assembly & North Parking Space  
Change No. 269  
Additional Special Lighting Fixtures

## Reference:

Mr. James A. Dawson's letter of Aug. 22, 1951

Dear Mr. Dawson:

Since our Estimate for Change No. 70, covering Special Fixture requirements, has already been submitted to you, we have assigned Change No. 269 to cover any additional requirements over and beyond those listed in our Change No. 70.

In the above referenced letter, you instructed us to proceed with the following additional work:

"On the 3rd Floor level between Column Lines J and K on Column Line No. 20 install three (3) lighting units with No. 110 Lighting Fixtures. Run the conduit and wiring of same to lighting panel, L.P. 3D in Fan Room No. 11."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested sub-contractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG/CER/lbr



**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

September 10, 1951  
*file*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations, New York

RE: HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING SPACE  
CHANGE NO. 268  
ADDITIONAL STANDARD LIGHTING FIXTURES

## References:

- (a) Mr. James A. Dawson's letter of Aug. 21, 1951
- (b) " " " " " " " " "
- (c) " " " " " " Aug. 22, 1951
- (d) " " " " " " Aug. 29, 1951
- (e) Addendum No. 4, Part IV, Section D - Electrical  
Work and Fixtures, dated Aug. 22, 1951

Dear Mr. Dawson:

Since our Estimate for Change No. 69, covering Stock Fixture requirements, has already been submitted to you, we have assigned Change No. 268 to cover the additional requirements and changes over and beyond those listed in our Change No. 69.

In reference (a) you advised us as follows:

"The fixture count for the General Assembly Hall aisle lights has increased from forty-six (46) to seventy-six (76). This count has been given to us by our Consulting Engineer, Syska & Hennessy, Inc."

In reference (b), you instructed us as follows:

"Please install one additional ceiling light outlet with a recessed type "HH" fixture in the booths listed below:

Elev. 468'-4" - Booths Nos. 313 thru 320 inc.,  
322 thru 329 inc., and 339.

Elev. 474'-6" - Booths Nos. 343 thru 349 inc.,  
351 thru 359 inc. In Booth No. 342 omit one  
"PP" lighting unit and add two (2) "HH" units.

These additional lights are to be added to the light circuits now provided, increasing the capacity to 20 amperes. Please refer to Electrical Drawings Nos. GA-E-5L and GA-E-6L.



Sept. 10, 1951

RE: HQ 1/82 - Change No. 268

Additional Standard Lighting Fixtures

"The reason for the above changes is that the proper light density may be effected. The exact locations of these outlets shall be indicated on Architectural Reflected Ceiling Plans RA-174 and RA-175."

In reference (c), you instructed us as follows:

"Over the counter at Food Bar between Column Lines J and K and Nos. 22 and 23, change the five (5) No. 103 down lights to Type Gotham #573, set at a 10 degree angle. Reference Drawing GA-E-5L."

Since our Change No. 70 includes the cost of these five (5) No. 103 fixtures, this Change No. 268 will delete these and substitute five Gotham Type 573 fixtures.

In reference (d), you requested that we make the following revisions:

"Please furnish and install the following additional fixtures in Booths Nos. 326 - 327 - 347 - 348 - 349 - 358 and 359.

One (1) additional ceiling outlet with a recessed Type HH fixture.


This will make two additional ceiling outlets and lights in the above mentioned booths instead of one additional outlet as specified"

In reference (e), you classified the Gotham Type 573 fixture, see reference (c), as a Type WW fixture. All the other types specified in the Addendum reflect changes which we have already included in our Change No. 69.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

  
M. J. Grogan  
Project Manager

MJG/CER/lbr

**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N. Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage  
CHANGE NO. 266 - August 24, 1951 - Structural Revisions

Reference (a) U. N. Drawing GA-2-CS-23, Issued August 14, 1951  
(b) " " GA-3-CS-32, " August 22, 1951  
(c) " " GA-2-CS-28, " August 24, 1951  
(d) Mr. James A. Dawson's letter of August 28, 1951

Dear Mr. Dawson:

On August 23, 1951 we received prints of References (a), (b) and (c).  
On September 4, 1951 we received your transmittal letter, Reference (d)  
which reads, in part, as follows:

"Reference GA-3-CS-32, a concrete extra will result. Reference GA-2-CS-28,  
there may be a slight added cost involved. Proceed with the work indicated  
on the drawings and submit for our consideration, prices which may affect  
the Contract Price."

Under the authority and requirements of the contract, we hereby request  
that proper adjustment of the contract price and contract time be dealt  
with under the terms and conditions of the contract. This change will  
be analyzed with all interested subcontractors and detailed estimates  
will be submitted to you as quickly as possible. Definite extension  
of contract time for completion will be requested as soon as determina-  
tion can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG:PDV:tw



**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N. Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Space  
CHANGE NO. 265 - Change in Bottom Slab and Reinforcing in  
Wells No. 6 and 7

---

Reference (a) U. N. Drawing GA-5-CS-150, dated August 20, 1951  
(b) Mr. James A. Dawson's letter of August 28, 1951

Dear Mr. Dawson:

On August 23, 1951 we received prints of Reference (a) and on September 4, 1951 we received your transmittal letter, Reference (b) which reads, in part, as follows:

"There should be no extra cost involved. The reinforcing was improperly detailed. Proceed with the work indicated and submit for our consideration prices which may affect the Contract Price."

We have sent the above referenced drawing to the interested subcontractors with the request that they advise us if this revision affects their sub-contract price.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the **entire** job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG:PDV:tw



**FULLER-TURNER-WALSH-SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N. Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Space  
CHANGE NO. 257 - Revisions to Straps and Trim at North Wall Frames

Reference (a) General Bronze shop drawing No. SK-L, dated 6/25/51  
approved by the U. N. 7/30/51

Dear Mr. Dawson:


At your request, General Bronze Corp. submitted the above drawing which changed the shape of the 3/16" bent plate, 14 gauge steel trim at the glass enframement, and the interior trim at the doors.

On July 30, 1951, you approved this drawing and we are proceeding with the changes shown.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



H. J. Grogan  
Project Manager

MJG:PDV:tw

**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly and North Parking Space  
CHANGE NO. 255A - Change to Sprinkler Layout in Assembly Hall

Reference (a) United Nations Drawing SK-GA-P6-1, Revision #2  
dated September 4, 1951  
(b) Mr. James A. Dawson's letter dated September 5, 1951

Dear Mr. Dawson:

This Change is supplemental to our Change #255 dated August 15, 1951.

On September 5, 1951 we received prints of Reference (a) and on September 6, 1951 we received your transmittal letter Reference (b) which reads as follows:

"On 5 September 1951 we forwarded you twenty-five (25) copies of Drawing SK-GA-P6-1, Revision No. 2, dated 4 September 1951. The revisions shown on this drawing are minor changes to the dimensions and should cause no change to the Contract Price.

You are to proceed with the work shown thereon with the understanding that there is no change to the Contract Price."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG:PDV:tw

**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly and North Parking Space  
CHANGE NO. 250 - United Nations Line and Grade Parties

Reference (a) Mr. James A. Dawson's letter of July 24, 1951

Dear Mr. Dawson:

In the above referenced letter you instructed us to pick up on our payroll beginning July 23, 1951 and charge to the General Assembly Contract, the United Nations Line and Grade Party consisting of: Chief of Party, 2 Chain men and 1 Rod man.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan  
Project Manager

MJG:PDV:tw



**FULLER - TURNER - WALSH - SLATTERY, INC.**

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 10, 1951 *file*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations, New York

RE: HQ 1/82 Contract - Change No. 242A  
Changes in Telecommunication Systems

## Reference:

(a) Mr. James A. Dawson's letter of Aug. 21, 1951

Dear Mr. Dawson:

This change is supplemental to our Change No. 242, dated August 9, 1951.

On August 27, 1951, we received the above referenced letter, which reads, in part, as follows:

"Locate the conduit run for the aisle lighting as shown on Drawing GA-E-4L from the ends of tables to the center line of each row of tables increasing the size of the conduit from 3/4" to 1".

Terminate and cap the 1" C.O. flush with the finish floor at a point where the future Delegate's tables will be located.

Please submit for our consideration prices which may affect the Contract Price."

We will take the above information into account in preparing our Estimate for Change No. 242.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG/PDV/lbr

FULLER - TURNER - WALSH - SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*  
September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly and North Parking Space  
CHANGE NO. 238 - Installation of Junction Boxes in the Skylights  
at the South Porch

---

Reference (a) Mr. James A. Dawson's letter of August 14, 1951

Dear Mr. Dawson:

On August 15, 1951 we received the above referenced letter which reads as follows:

"This letter is a confirmation of verbal instructions issued to Fischbach & Moore, Inc. by our consulting mechanical engineers, Syska & Hennessy, Inc.

- (a) Install one 4" junction box in the north face of each of the eight (8) skylights located at the south end of the roof between Column Lines O & J and south of Column Line #20. These 8 junction boxes shall be connected by a 3/4" conduit and a 3/4" conduit run from skylight #5 to the lighting panel #LP-4A in Fan Room #13 at the south end of the 4th floor. There shall be a total of three (3) circuits used, the first circuit to feed two (2) boxes and the second and third circuits to feed three (3) boxes each.
- (b) Omit the four (4) column strip lights on the 2nd floor south between the east and west walls of the building located at Columns 20J, 20K, 20N and 20 O. All the wiring and conduit to same shall be omitted.

Reference the junction boxes to be installed in the north face of each of the 8 skylights, please be informed that this same information was incorporated on Drawing A-111, Revision No. 33, dated 11 July 1951, and issued to you as per our letter of 13 July 1951. You will note that on the "One-half full-size Detail of Frame and Skylight" junction boxes have been indicated together with the note pointing to the junction boxes "Electrical junction boxes wired for future fixture on north face of all wells".

Proceed with the installation of all the work as noted above and submit for our consideration prices which affect the Contract Price."

Continued.....

Mr. James A. Dawson

-2-

September 10, 1951

Re: HQ 1/82 - CHANGE NO. 238

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan  
Project Manager

MJG:PDV:tw



**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly and North Parking Space  
CHANGE NO. 234A - Acoustical Treatment of Ducts

Reference (a) Verbal instructions of Syska & Hennessy on September 5, 1951.  
(b) Kerby Saunders, Inc. Shop Drawing #GA 1-B-8

Dear Mr. Dawson:

This change is supplemental to our Change #234 dated July 12, 1951. In Change #234 we included your instructions to treat acoustically the ducts passing through Fan Room #3 wall into Committee Room #7.

On September 5, 1951 you instructed us verbally to proceed with the additional acoustical installation required from Fan Room #4 to Committee Room #8. This treatment was to extend approximately 5 feet each side of the wall at column line 18A between columns I and H.

Kerby Saunders, Inc. will show this additional work on their shop drawing #GA 1-B-8.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be required as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*

M. J. Grogan  
Project Manager

MJG:PDV:tw

**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly and North Parking Space  
CHANGE NO. 233A - Changes in Sub-Feeder #LC 1B-1-204A

Reference (a) Mr. James A. Dawson's letter of June 4, 1951

Dear Mr. Dawson:

This change is supplemental to Change #233 dated July 12, 1951.

In this Change #233A we are including the relocation of lighting panel 2E as described in the above referenced letter.

Our estimate for Change #233 will include therefore both the relocation of lighting panel 2E and the change in feeder and conduit to #4-1 $\frac{1}{2}$ " C.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG:PDV:tw

**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly and North Parking Space  
CHANGE NO. 196A - Relocation of Lighting Panel 2E at  
Elevation 53'-0"

---

Dear Mr. Dawson:

This change supersedes and cancels our Change #196 dated June 6, 1951.

The revision described in Change #196 will be included in our estimate for Change #233.

Change #233 will include the Relocation of Lighting Panel 2E and the change in feeder and conduit to the panel.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*H. J. Grogan*  
H. J. Grogan  
Project Manager

MJG:PDV:tw



## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 10, 1951

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
Water Treatment Equipment and  
Installation  
Kerby Saunders, Inc.

Dear Mr. Dawson:

In accordance with your request (Mr. Stacy Rumpeltin) we are submitting herewith the cost estimate, original and two copies, of the water treatment equipment included in Kerby Saunders', Inc. contract with us for the General Assembly and Northerly Parking Space.

This was called for in the Mechanical Specifications Part V for the General Assembly Heating, Ventilating and Air Conditioning Work dated 15 July 1950.

Division 15, Page V-A15-1, Article A15-01 - Allowance Eight Thousand Dollars. (\$8,000.00)

You will see from the cost estimate and breakdown that they have exceeded the allowance by Four Hundred Fifty Dollars and Thirty Three Cents (\$450.33).

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*  
C. E. Reese  
Project Engineer

CER:CWB:tw



12 Sept 51  
cc: Rumpeltin


# Kerby Saunders, Inc.

630 WEST 52ND STREET

NEW YORK 19, N. Y.

ENGINEERS - CONTRACTORS - AIR CONDITIONING - REFRIGERATION

IN REPLY REFER TO



August 31, 1951.

Fuller-Turner-Walsh-Slaterry, Inc.,  
403 East 42nd Street,  
New York 17, New York.

Attention: Mr. C. W. Bartlett.

Re: General Assembly,  
Water Treatment Equipment.

Gentlemen:

In accordance with your request we are submitting herewith the cost estimate of the water treatment equipment.

This water treatment equipment was included in our contract as an allowance of \$8,000. You will note from this estimate that we have exceeded this allowance.

Very truly yours,

KERBY SAUNDERS, Inc.

COPY	DIST.	FILE
	M. J. Grogan	9
	C. E. Reess	
	H. A. Hiener	
	L. J. Redding	
	R. V. McKee	
	C. W. Bailey	
	W. L. Felt	
	E. K. Parnes	
	W. J. Cunningham	
	J. H. Walker	

rmp  
encl.

R. BAUGH

July 7, 1950

UNITED NATIONS HEADQUARTERS  
GENERAL ASSEMBLY - WATER TREATMENT EQUIPMENT

---

Pipe, Fittings, Valves, Welding equipment	-	66 units @ \$5.00	\$ 330.00
Chemical Treatment	)	Metropolitan	
Automatic Feed	(	Refining	
Chemical Feed Tank	)	Company	
Comparators	)	P. O. No. 3380	
Service	)		3,500.00
			<hr/>
			\$3,830.00
		2% N.Y.C. Sales Tax	<hr/> 6.60
			<hr/> \$3,836.60

Labor:

924 M.H. @ \$3.10	-	\$2,864.40	
92 M.H. @ 3.50	-	322.00	
Welfare Fund 3%	-	95.59	
Pension Fund 3%	-	<u>95.59</u>	
		\$3,377.58	<u>3,377.58</u>
			\$7,214.18
		15% Overhead & Profit	<u>1,082.13</u>
			\$8,296.31
		Ins. on labor 4.56%	<u>154.02</u>
			<u><u>\$8,450.33</u></u>



50-52  
19

10/26/50

Metropolitan Refining Co.  
50-23 23rd Street  
Long Island City, N.Y.

Att: Mr. C.M. Sterne

Kerby Saunders, Inc.  
% Fuller, Turner, Walsh, Slattery, Inc.  
General Assembly, United Nations, N.Y.  
50-52

Water treatment Equipment, Valves, Tanks, Chemicals, pH  
Comparators and chromate Comparator Kits and including  
one (1) years complete servicing of humidifier systems  
of each building.

39 Systems in the secretarial bldg.  
6 " " " meeting halls  
21 " " " general assembly

All in strict accordance with plans and specifications of  
Syska & Hennessey, Inc. Engineers as revised July 10, 1950.

Submit at once for approval detailed specifications of all  
equipment and chemicals. Service to begin at date, after  
each individual system has been officially accepted and  
placed in operation and service is to continue for one  
complete year thereafter.

Order subject to the approval of Kerby Saunders, Inc.,  
Geo. A. Fuller Co., Architect and Engineers.

Copies of specifications herewith.

\$3,500.00

Firm price  
not subject  
to escalation

-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 10, 1951

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
Water Treatment Equipment and  
Installation  
Kerby Saunders, Inc.

Dear Mr. Dawson:

In accordance with your request (Mr. Stacy Rumpelton) we are submitting herewith the cost estimate, original and two copies, of the water treatment equipment included in Kerby Saunders', Inc. contract with us for the General Assembly and Northerly Parking Space.

This was called for in the Mechanical Specifications Part V for the General Assembly Heating, Ventilating and Air Conditioning Work dated 15 July 1950.

Division 15, Page V-A15-1, Article A15-01 - Allowance Eight Thousand Dollars. (\$8,000.00)

You will see from the cost estimate and breakdown that they have exceeded the allowance by Four Hundred Fifty Dollars and Thirty Three Cents (\$450.33).

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

  
C. E. Reese  
Project Engineer

CER:CWB:tw



# Kerby Saunders, Inc.

630 WEST 52ND STREET

NEW YORK 19, N. Y.

ENGINEERS - CONTRACTORS - AIR CONDITIONING - REFRIGERATION

IN REPLY REFER TO

August 31, 1951.

Fuller-Turner-Walsh-Slattery, Inc.,  
403 East 42nd Street,  
New York 17, New York.

Attention: Mr. C. W. Bartlett.

Re: General Assembly,  
Water Treatment Equipment.

Gentlemen:

In accordance with your request we are submitting herewith the cost estimate of the water treatment equipment.

This water treatment equipment was included in our contract as an allowance of \$8,000. You will note from this estimate that we have exceeded this allowance.

Very truly yours,

KERBY SAUNDERS, Inc.

  
C. R. BAUGH

rmg  
encl.



July 7, 1950

UNITED NATIONS HEADQUARTERS  
GENERAL ASSEMBLY - WATER TREATMENT EQUIPMENT

Pipe, Fittings, Valves, Welding equipment	-	66 units @ \$5.00	\$ 330.00
Chemical Treatment Automatic Feed Chemical Feed Tank Comparators Service	) ( ) ) )	Metropolitan Refining Company P. O. No. 3380	3,500.00
			<u>\$3,830.00</u>
		2% N.Y.C. Sales Tax	<u>6.60</u>
			<u>\$3,836.60</u>
 <u>Labor:</u>			
924 M.H. @ \$3.10	-	\$2,864.40	
92 M.H. @ 3.50	-	322.00	
Welfare Fund 3%	-	95.59	
Pension Fund 3%	-	95.59	
		<u>\$3,377.58</u>	<u>3,377.58</u>
		15% Overhead & Profit	<u>\$7,214.18</u> <u>1,082.13</u>
		Ins. on labor 4.56%	<u>\$8,296.31</u> <u>154.02</u>
			<u><u>\$8,450.33</u></u>

50-52  
19

10/26/50

Metropolitan Refining Co.  
50-23 23rd Street  
Long Island City, N.Y.

Att: Mr.C.M. Sterne

Kerby Saunders, Inc.  
% Fuller, Turner, Walsh, Slattery, Inc.  
General Assembly, United Nations, N.Y.  
50-52

Water treatment Equipment, Valves, Tanks, Chemicals, ph  
Comparators and chromate Comparator Kits and including  
one (1) years complete servicing of humidifier systems  
of each building.

39 Systems in the secretarial bldg.  
6 " " " meeting halls  
21 " " " general assembly

All in strict accordance with plans and specifications of  
Syska & Hennessey, Inc. Engineers as revised July 10, 1950.

Submit at once for approval detailed specifications of all  
equipment and chemicals. Service to begin at date, after  
each individual system has been officially accepted and  
placed in operation and service is to continue for one  
complete year thereafter.

Order subject to the approval of Kerby Saunders, Inc.,  
Geo. A. Fuller Co., Architect and Engineers.

Copies of specifications herewith.

\$3,500.00

Firm price  
not subject  
to escalation



-9✓

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 10, 1951

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
Water Treatment Equipment and  
Installation  
Kerby Saunders, Inc.

Dear Mr. Dawson:

In accordance with your request (Mr. Stacy Rumpelstin) we are submitting herewith the cost estimate, original and two copies, of the water treatment equipment included in Kerby Saunders', Inc. contract with us for the General Assembly and Northerly Parking Space.

This was called for in the Mechanical Specifications Part V for the General Assembly Heating, Ventilating and Air Conditioning Work dated 15 July 1950.

Division 15, Page V-A15-1, Article A15-01 - Allowance Eight Thousand Dollars. (\$8,000.00)

You will see from the cost estimate and breakdown that they have exceeded the allowance by Four Hundred Fifty Dollars and Thirty Three Cents (\$450.33).

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*  
C. E. Reese  
Project Engineer

CMR:CWB:tw



# Kerby Saunders, Inc.

630 WEST 52ND STREET

NEW YORK 19, N. Y.

ENGINEERS - CONTRACTORS - AIR CONDITIONING - REFRIGERATION

IN REPLY REFER TO

August 31, 1951.

Fuller-Turner-Walsh-Slaterry, Inc.,  
403 East 42nd Street,  
New York 17, New York.

Attention: Mr. C. W. Bartlett.

Re: General Assembly,  
Water Treatment Equipment.

Gentlemen:

In accordance with your request we are submitting herewith the cost estimate of the water treatment equipment.

This water treatment equipment was included in our contract as an allowance of \$5,000. You will note from this estimate that we have exceeded this allowance.

Very truly yours,

KERBY SAUNDERS, Inc.

*[Signature]*  
C. E. SAUNDERS

imp  
encl.

July 7, 1950

UNITED NATIONS HEADQUARTERS  
GENERAL ASSEMBLY - WATER TREATMENT EQUIPMENT

Pipe, Fittings, Valves, Welding equipment	-	66 units @ \$5.00	\$ 330.00
Chemical Treatment Automatic Feed Chemical Feed Tank Compartments Service	) ( ) ) )	Metropolitan Refining Company P. O. No. 3380	3,500.00
			<u>\$3,830.00</u>
		2% N.Y.C. Sales Tax	<u>6.60</u>
			\$3,836.60
<u>Labor:</u>			
924 M.H. @ \$3.10	-	\$2,864.40	
92 M.H. @ 3.50	-	322.00	
Welfare Fund 3%	-	95.59	
Pension Fund 3%	-	25.59	
		<u>\$3,377.58</u>	<u>3,377.58</u>
		15% Overhead & Profit	<u>\$7,214.18</u> <u>1,082.13</u>
		Ins. on labor 4.56%	<u>\$8,296.31</u> <u>154.02</u>
			<u>\$8,450.33</u>



50-52  
19

10/26/50

Metropolitan Refining Co.  
50-23 23rd Street  
Long Island City, N.Y.

Att: Mr.C.M. Sterne

Kerby Saunders, Inc.  
% Fuller, Turner, Walsh, Slattery, Inc.  
General Assembly, United Nations, N.Y.  
50-52

Water treatment Equipment, Valves, Tanks, Chemicals, ph  
Comparators and chromate Comparator Kits and including  
one (1) years complete servicing of humidifier systems  
of each building.

39 Systems in the secretarial bldg.  
6 " " " meeting halls  
21 " " " general assembly

All in strict accordance with plans and specifications of  
Syska & Hennessey, Inc. Engineers as revised July 10, 1950.

Submit at once for approval detailed specifications of all  
equipment and chemicals. Service to begin at date, after  
each individual system has been officially accepted and  
placed in operation and service is to continue for one  
complete year thereafter.

Order subject to the approval of Kerby Saunders, Inc.,  
Geo. A. Fuller Co., Architect and Engineers.

Copies of specifications herewith.

\$3,500.00

Firm price  
not subject  
to escalation



## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
Hollow Metal Doors, Frames  
and Trim

Dear Mr. Dawson:

Please refer to Atlantic Metal Products Company's detail drawings No. D-12 and 13 and to their buck types TT and UU which cover openings Nos. 343, 358, 404, 417, 344, 357, 405 and 416.

The hardware specified for these openings in Lockwood Hardware Mfg. Co.'s Approved Hardware Schedule includes  $1\frac{1}{2}$  pairs of Butts Push & Pull Overhead Door Closer with no locks or flush bolts.

Since these doors are to be labeled, you will note that there is an astragal applied at the meeting stiles of the pairs of doors. It is apparent, however, that with a parallel beveled meeting stile, without a coordinating device, the two leaves of the opening will not close properly in all cases, and might damage the astragal.

It is suggested that a pair of flush bolts be added on one leaf of each of these openings so that the remaining leaf only will be active. This will prevent damage to the astragal described above.

As an alternate, we can have Atlantic Metal Products Co. change the meeting stiles on these doors to a "V" type, which would require that they omit the label on these openings. In all other respects, however, the door leaves will be constructed in accordance with the Underwriters Laboratories' specifications.

September 10, 1951

Mr. James A. Dawson

-2-

HQ 1/82 - Hollow Metal  
Doors, Frames & Trim

Will you please advise us which of the two above proposals you  
would like to follow?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/PDV/em



*Hopper  
Haley*

120-5-18-9  
OREGON 9-3950

*Mr. Wügel*

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 10, 1951

*To GEN. File*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following  
Miscellaneous Iron shop drawing submitted by General Bronze  
Corp. and C. E. Halback & Company:

HGP-43-3 Rev. 9/7/51 Steel & Glass Rails - West & East  
Elevations

Will you please return two (2) prints of the above drawing  
marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em





ISSUANCE OF DRAWINGS

OFFICE COPY

10 Sept 1951


17 October 1951

GA & North Parking  
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2      HGP-43-3      6 Aug'51      Steel & Glass Rails East and West Elevs.  
(NO ACTION RBN      17 Oct 1951)



*L. V. Fyler*

## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

*Final Approved  
Per 9/14/51  
JES*

Re; Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawings, as approved for field distribution:

HGP-51-1	Rev. 8/27/51	Booth & Wall Framing - East Wall- Committee Room #10
HGP-51-2	"	Booth & Wall Framing in East Wall - Committee Room #9
HGP-51-3	"	Booth Wall & Framing - East Wall - Committee Room #8
HGP-51-4	"	F. S. Details of Booth Sash & Framing in Committee Rooms Nos. 7, 8, 9 and 10
HGP-51-5	"	Booth & Wall Framing - West Wall - Committee Room #8
HGP-51-6	"	Booth & Wall Framing - West Wall - Committee Room #9
HGP-51-7	"	Booth & Wall Framing - West Wall - Committee Room #10
HGP-51-8	"	Booth & Wall Framing - East Wall - Committee Room #7
HGP-51-9	Rev. 9/6/51	Booth & Wall Framing - West Wall - Committee Room #7.

(General Bronze Corp. & C. E. Halback & Company, subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*  
C. E. Reese  
Project Engineer

CER/MH/em

RECEIVED

SEP 11 1951

United Nations Headquarters  
JAMES A. DAWSON  
(Coordinator of Construction)

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re; Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print  
of the following Miscellaneous Iron shop drawings, as approved  
for field distribution:

HGP-51-1	Rev. 8/27/51	Booth & Wall Framing - East Wall - Committee Room #10
HGP-51-2	"	Booth & Wall Framing in East Wall - Committee Room #9
HGP-51-3	"	Booth Wall & Framing - East Wall - Committee Room #8
HGP-51-4	"	F. S. Details of Booth Sash & Framing in Committee Rooms Nos. 7, 8, 9 and 10
HGP-51-5	"	Booth & Wall Framing - West Wall - Committee Room #8
HGP-51-6	"	Booth & Wall Framing - West Wall - Committee Room #9
HGP-51-7	"	Booth & Wall Framing - West Wall - Committee Room #10
HGP-51-8	"	Booth & Wall Framing - East Wall - Committee Room #7
HGP-51-9	Rev. 9/6/51	Booth & Wall Framing - West Wall - Committee Room #7.

(General Bronze Corp. & C. E. Halback & Company, subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*  
C. E. Reese  
Project Engineer

CER/MH/em



-9-

**COPY**

**FULLER-TURNER-WALSH-SLATTERY, INC.**

UNITED NATIONS CONTRACT  
NEW YORK

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re; Contract HQ 1/52 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawings, as approved for field distribution:

HGP-51-1	Rev. 8/27/51	Booth & Wall Framing - East Wall - Committee Room #10
HGP-51-2	"	Booth & Wall Framing in East Wall - Committee Room #9
HGP-51-3	"	Booth Wall & Framing - East Wall - Committee Room #8
HGP-51-4	"	F. S. Details of Booth Sash & Framing in Committee Rooms Nos. 7, 8, 9 and 10
HGP-51-5	"	Booth & Wall Framing - West Wall - Committee Room #8
HGP-51-6	"	Booth & Wall Framing - West Wall - Committee Room #9
HGP-51-7	"	Booth & Wall Framing - West Wall - Committee Room #10
HGP-51-8	"	Booth & Wall Framing - East Wall - Committee Room #7
HGP-51-9	Rev. 9/6/51	Booth & Wall Framing - West Wall - Committee Room #7.

(General Bronze Corp. & C. E. Halback & Company, subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em

-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re; Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawings, as approved for field distribution:

HGP-51-1	Rev. 8/27/51	Booth & Wall Framing - East Wall - Committee Room #10
HGP-51-2	"	Booth & Wall Framing in East Wall - Committee Room #9
HGP-51-3	"	Booth Wall & Framing - East Wall - Committee Room #8
HGP-51-4	"	F. S. Details of Booth Sash & Framing in Committee Rooms Nos. 7, 8, 9 and 10
HGP-51-5	"	Booth & Wall Framing - West Wall - Committee Room #8
HGP-51-6	"	Booth & Wall Framing - West Wall - Committee Room #9
HGP-51-7	"	Booth & Wall Framing - West Wall - Committee Room #10
HGP-51-8	"	Booth & Wall Framing - East Wall - Committee Room #7
HGP-51-9	Rev. 9/6/51	Booth & Wall Framing - West Wall - Committee Room #7.

(General Bronze Corp. & C. E. Halback & Company, subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese  
C. E. Reese  
Project Engineer

CER/WH/em

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

September 10, 1951

*Final Approved  
Rev 9/11/51  
JES*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Glass and Glazing

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print  
of the following Glass and Glazing shop drawing, as approved for  
field distribution:

#1 Rev. 8/4/51 Framed Mirror Details and Frameless  
Mirror Schedule.

(Morris Levin & Sons, Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*  
C. E. Reese  
Project Engineer

CER/MH/em





-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Glass and Glazing

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Glass and Glazing shop drawing, as approved for field distribution:

#1 Rev. 8/4/51 Framed Mirror Details and Frameless  
Mirror Schedule.

(Morris Levin & Sons, Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em

- 9 -

**COPY**

**FULLER-TURNER-WALSH-SLATTERY, INC.**

UNITED NATIONS CONTRACT  
NEW YORK

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/52 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Glass and Glazing

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Glass and Glazing shop drawing, as approved for field distribution:

#1 Rev. 8/4/51 Framed Mirror Details and Frameless  
Mirror Schedule.

(Morris Levin & Sons, Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em

-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Glass and Glazing

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Glass and Glazing shop drawing, as approved for field distribution:

#1 Rev. 8/4/51 Framed Mirror Details and Frameless  
Mirror Schedule

(Morris Levin & Sons, Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/en



## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print  
of the following Miscellaneous Iron shop drawing, as approved  
for field distribution:

HGP-18-1 Rev. 8/24/51 Angle Frames for Support of  
Dress. Counters & Marble  
Slabs - Public & Private  
Toilets.

(General Bronze Corp. &amp; C. E. Halback &amp; Company, Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese  
Project Engineer

CER/MH/em



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print  
of the following Miscellaneous Iron shop drawing, as approved  
for field distribution:

HGP-18-1 Rev. 8/24/51 Angle Frames for Support of  
Dress. Counters & Marble  
Slabs - Public & Private  
Toilets.

(General Bronze Corp. & C. E. Halback & Company, Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MM/cm

- 9

**COPY**

**FULLER-TURNER-WALSH-SLATTERY, INC.**

UNITED NATIONS CONTRACT  
NEW YORK

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print  
of the following Miscellaneous Iron shop drawing, as approved  
for field distribution:

HQP-18-1 Rev. 8/24/51 Angle Frames for Support of  
Dress. Counters & Marble  
Slabs - Public & Private  
Toilets.

(General Bronze Corp. & C. E. Halback & Company, Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

GER/MH/em



-9-

**COPY**

**FULLER-TURNER-WALSH-SLATTERY, INC.**

UNITED NATIONS CONTRACT  
NEW YORK

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HQP-13-1 Rev. 8/24/51 Angle Frames for Support of  
Dress. Counters & Marble  
Slabs - Public & Private  
Toilets.

(General Bronze Corp. & C. E. Halback & Company, Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MM/cm

## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

*Final Approved  
Gen Files  
9/11/51  
JRS*

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print  
of the following Cut Stone shop drawings, as approved for field  
distribution:

788-12 Rev. 8/18/51 Vermont Pearl Marble - Stair #37  
WS-8-788 Dated 8/20/51 Anchorage of Marble Ashlar - Well No.  
11.

(Monahan-McCann Stone Co., Subcontractor)


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em



SEP 11 1951

-9

**COPY**

**FULLER-TURNER-WALSH-SLATTERY, INC.**

UNITED NATIONS CONTRACT  
NEW YORK

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print  
of the following Cut Stone shop drawings, as approved for field  
distribution:

788-12 Rev. 8/18/51 Vermont Pearl Marble - Stair #37  
WS-8-788 Dated 8/20/51 Anchorage of Marble Ashlar - Well No.  
11.

(Monahan-McCann Stone Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em



-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print  
of the following Cut Stone shop drawings, as approved for field  
distribution:

788-12 Rev. 8/18/51 Vermont Pearl Marble - Stair #37  
WS-8-788 Dated 8/20/51 Anchorage of Marble Ashlar - Well No.  
11.

(Monahan-McCann Stone Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/cm

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Cut Stone shop drawings, as approved for field distribution:

788-12 Rev. 8/18/51 Vermont Pearl Marble - Stair #37  
ES-8-788 Dated 8/20/51 Anchorage of Marble Ashlar - Well No.  
11.

(Monahan-McCann Stone Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MM/em

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

*Final Approved  
See 9/11/51  
JES*

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Cut Stone shop drawings, as approved  
for field distribution:

788-10 Rev. 8/21/51 Vermont Pearl Marble - North Wall

788-11 Rev. 6/5/51 Vermont Pearl Marble - North Wall

(Monahan-McCann Stone Co., Subcontractor)


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em





- 9 -

**COPY**

**FULLER-TURNER-WALSH-SLATTERY, INC.**

UNITED NATIONS CONTRACT  
NEW YORK

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Cut Stone shop drawings, as approved  
for field distribution:

788-10 Rev. 8/21/51 Vermont Pearl Marble - North Wall

788-11 Rev. 6/5/51 Vermont Pearl Marble - North Wall

(Monahan-McCann Stone Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/em

- 9 -

**COPY**

**FULLER-TURNER-WALSH-SLATTERY, INC.**

UNITED NATIONS CONTRACT  
NEW YORK

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/52 - General  
Assembly and North Half  
Parking Space  
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Cut Stone shop drawings, as approved  
for field distribution:

788-10 Rev. 8/21/51 Vermont Pearl Marble - North Wall

788-11 Rev. 6/5/51 Vermont Pearl Marble - North Wall

(Monahan-McCann Stone Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/HH/em

-9

**COPY**

**FULLER-TURNER-WALSH-SLATTERY, INC.**

UNITED NATIONS CONTRACT  
NEW YORK

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re: Contract HQ 1/52 - General  
Assembly and North Hall  
Parking Space  
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)  
print of the following Cut Stone shop drawings, as approved  
for field distribution:

788-10 Rev. 8/21/51 Vermont Pearl Marble - North Wall

788-11 Rev. 6/5/51 Vermont Pearl Marble - North Wall

(Monahan-McCann Stone Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/HH/em



## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

*Serial Approved  
Files  
Gen 9/10/51  
JOS*

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
GENERAL ASSEMBLY  
Sheet Metal Work

Dear Mr. Dawson:

We are sending you, herewith, for your information, one print of the following Sheet Metal Work shop drawing, as approved for field distribution:

#6 Rev. 8/21/51 Details - Canopy #2

(A. Munder & Son, Inc.)  
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer



-9✓

**COPY**

**FULLER-TURNER-WALSH-SLATTERY, INC.**

UNITED NATIONS CONTRACT  
NEW YORK

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
GENERAL ASSEMBLY  
Sheet Metal Work

Dear Mr. Dawson:

We are sending you, herewith, for your information, one print of the following Sheet Metal Work shop drawing, as approved for field distribution:

#6 Rev. 8/21/51 Details - Canopy #2

(A. Munder & Son, Inc.)  
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER:MH:tw

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
GENERAL ASSEMBLY  
Sheet Metal Work

Dear Mr. Dawson:

We are sending you, herewith, for your information, one print of the following Sheet Metal Work shop drawing, as approved for field distribution:

#6 Rev. 8/21/51 Details - Canopy #2

(A. Munder & Son, Inc.)  
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER:MH:tw



-9✓

**COPY**

**FULLER - TURNER - WALSH - SLATTERY, INC.**

UNITED NATIONS CONTRACT  
NEW YORK

September 10, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
GENERAL ASSEMBLY  
Sheet Metal Work

Dear Mr. Dawson:

We are sending you, herewith, for your information, one print of the following Sheet Metal Work shop drawing, as approved for field distribution:

#6    Rev. 8/21/51    Details - Canopy #2

(A. Munder & Son, Inc.)  
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER:MH:tw

**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

September 7, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly and North Parking Garage  
CHANGE NO. 275 - Ommision of Korina and Substitution of  
Paldao Wood in Battens of General Assembly  
Hall

---

Reference (a) M. M. Harris verbal instructions of September 6, 1951

Dear Mr. Dawson:

On September 6, 1951, Mr. Harris informed us that the wood for the battens in the Assembly Hall was being furnished you by the Philippine Government and we were therefore to delete the Korina material which we had proposed to supply under our contract.

The finishing and installation of the battens however, will remain as part of our work.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG:PDV:tw

## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

September 7, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, New York

Re; Contract HQ 1/82 - General  
Assembly and North Half  
Parking Space  
(GENERAL ASSEMBLY)  
Sheet Metal Work

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following sheet metal work shop drawing submitted by A Munder & Son, Inc.:

9 Rev. 9/4/51 Details - Machine Rooms Nos. 1 &amp; 2

Will you please return two (2) prints of the above drawing marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese  
Project Engineer

CER/MH/em

