

Central Registry

(120-5-18-9)

SG- building construction - General Assembly
and north parking space - 1/82 - FTWS Inc

17 May 1951

31 May 1951

CLEAR

AT 8/04

S-0472

Box 26

File 3

(RAG-1)

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

May 31, 1951

*copy to HOFFA
Rumpeltin
also Van Name
Spurtey*

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Storage Space for Refrigerant

Dear Sir:

In accordance with verbal instructions received from your Mr. Stacy Rumpeltin, Kerby Saunders, Inc. will use Storage Room #3B28, at #36 line, in the North Parking Area for the storing of the Refrigerant which is to be delivered the week of June 4th 1951.

This order consists of approximately 5600 - one gallon cans of Prestone which in addition to being expensive is highly critical and would be very difficult to replace at this time if any of it was lost.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:WWS:tw

cc: Mr. Stacy Rumpeltin - U. N.
Kerby Saunders, Inc.-Field Office Att: Mr. John Dobak
Kerby Saunders, Inc.-Main Office



FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 7 5 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Interior Marble

Dear Mr. Dawson:

As requested by Mr. M. M. Harris, we are sending you herewith single samples of the following types of marble for possible use as the base on the 1st floor Lobby:

Rocheret	- French
Gris De France	"
Rose de France	"
Rouge de France	"
Rouge Griotte	"
Rosso Collemantina	Italian
Cedar Tennessee	American


Will you please let us have your approval and/or comments on the above samples.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/PDV/eas



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

May 31, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Elec. Shop Drawing

Dear Mr. Dawson:

We are forwarding to you herewith six (6) prints of Trumbull Electric Mfg. Co. drawing DNY 137, Interlocking Wiring - Primary System #404-9, submitted to us by Fischbach & Moore, Inc.

Kindly return three (3) prints of the above mentioned General Assembly drawing with your comments and/or approval as soon as possible.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



C. E. Reese
Project Engineer

CER:PLB:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

General Assembly
F.T.W.S.
Murray
JUL 13-51

Fishman - Moore

3 DNY-137 Interlocking Wire - Primary
System 404-9

(Approved 11 July 1951 RN)



John

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

OK

May 31, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Spandrel Waterproofing

Dear Mr. Dawson:

In accordance with the requirements contained in paragraphs 7-06 and 7-05(b)2 of the General Assembly Specifications, we are sending you herewith three (3) samples of Mitchell-Rand five (5-oz) ounce Rubber-seal copper, proposed for use by Numro Dampproofings, Inc., as spandrel flashings.

Will you please return two (2) of these samples, marked with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/PDV/eas



*SLD
Hopper-Rumpelstein
Haugen
5/29
SLD*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Tyler

May 31, 1951

20 New Files

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Heating, Ventilating & Air Conditioning
Ductwork Shop Drawing

Dear Sir:

We are submitting herewith six (6) copies of National Sheet Metal Works, Inc. drawing #GA-1-B-6, revised 5/26/51 for ductwork on 1st basement between columns 18 to 22 and O to M. This is being furnished under the heating, ventilating and air conditioning subcontract of Kerby Saunders, Inc.

Please review the above drawings and return three (3) copies together with your approval and/or comments at your earliest convenience.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:WWS:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

31 May 1951

20 June 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Kerby Saunders (Nat'l Sheet Metal Dug.)

3 GA-1B-6 3 Apr '51 Ductwork 1st Bsm. bet. cols. 18 to 22 and O to M
(APPROVED AS NOTED 18 June 1951 REN/BDP RESUBMIT)

NOTE: FROM SYSKA & HENNESSY

"This drawing is approved, except as noted in yellow crayon."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

RECEIVED

JUN 21 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

J V Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

May 31, 1951

*20 New Files
5/31
SWB*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
H.M. Doors, Frames & Trim

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
each of the following H.M. Doors, Frames & Trim shop drawings,
as approved for field distribution:

10 & 20	rev.	5/16/51	Schedule Sheets
11 & 21	"	4/30/51	"
12	"	3/19/51	"
13	"	5/4/51	"
14, 15, 16, 17, 18	"	4/10/51	"
19	"	12/28/50	"
D-1	"	1/22/51	Detail Sheet
D-2, 3, 5, 12, 14	"	5/24/51	"
D-4	"	2/27/51	"
6	"	2/28/51	"
7	"	5/14/51	"
8	"	1/8/51	"
D-10, 11	"	4/30/51	"
D-13	"	3/19/51	"
D-15, 16, 22	"	5/15/51	"
D-17, 18, 19, 21, 23	"	4/25/51	"
D-20 dated		4/9/51	"
D-9	rev.	4/10/51	"

(Atlantic Metal Products Co.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer



CER/MH/eas



-9✓

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

May 31, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
H.M. Doors, Frames & Trim

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print each of the following H.M. Doors, Frames & Trim shop drawings, as approved for field distribution:

10 & 20	rev. 5/16/51	Schedule Sheets
11 & 21	" 4/30/51	"
12	" 3/19/51	"
13	" 5/4/51	"
14, 15, 16, 17, 18	" 4/10/51	"
19	" 12/28/50	"
D-1	" 1/22/51	Detail Sheet
D-2, 3, 5, 12, 14	" 5/24/51	"
D-4	" 2/27/51	"
6	" 2/28/51	"
7	" 5/14/51	"
8	" 1/8/51	"
D-10, 11	" 4/30/51	"
D-13	" 3/19/51	"
D-15, 16, 22	" 5/15/51	"
D-17, 18, 19, 21, 23	" 4/25/51	"
D-20 dated	4/9/51	"
D-9 rev.	4/10/51	"

(Atlantic Metal Products Co.-Subcontractor)



Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

May 31, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
H.M. Doors, Frames & Trim

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
each of the following H.M. Doors, Frames & Trim shop drawings,
as approved for field distribution:

10 & 20	rev.	5/16/51	Schedule Sheets
11 & 21	"	4/30/51	"
12	"	3/19/51	"
13	"	5/4/51	"
14, 15, 16, 17, 18	"	4/10/51	"
19	"	12/28/50	"
D-1	"	1/22/51	Detail Sheet
D-2, 3, 5, 12, 14	"	5/24/51	"
D-4	"	2/27/51	"
6	"	2/28/51	"
7	"	5/14/51	"
8	"	1/8/51	"
D-10, 11	"	4/30/51	"
D-13	"	3/19/51	"
D-15, 16, 22	"	5/15/51	"
D-17, 18, 19, 21, 23	"	4/25/51	"
D-20 dated		4/9/51	"
D-9 rev.		4/10/51	"

(Atlantic Metal Products Co.-Subcontractor)


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

May 31, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/52 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
H.M. Doors, Frames & Trim

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
each of the following H.M. Doors, Frames & Trim shop drawings,
as approved for field distribution:

10 & 20	rev. 5/16/51	Schedule Sheets
11 & 21	" 4/30/51	"
12	" 3/19/51	"
13	" 5/4/51	"
14, 15, 16, 17, 18	" 4/10/51	"
19	" 12/28/50	"
D-1	" 1/22/51	Detail Sheet
D-2, 3, 5, 12, 14	" 5/24/51	"
D-4	" 2/27/51	"
6	" 2/28/51	"
7	" 5/14/51	"
8	" 1/8/51	"
D-10, 11	" 4/30/51	"
D-13	" 3/19/51	"
D-15, 16, 22	" 5/15/51	"
D-17, 18, 19, 21, 23	" 4/25/51	"
D-20 dated	4/9/51	"
D-9 rev. 4/10/51		"

(Atlantic Metal Products Co.-Subcontractor)


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



120-5-18-9

cc: Zunser
Harris
Van Name
Madigan-Hyland
Walthers

31 May 1951

Fuller-Turner-Walsh-Slaterry, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and
North Parking Space - Structural Steel

Gentlemen:

Enclosed, for your information, is a copy of letter from
Madigan-Hyland, dated 11 May 1951, stating as follows:

"The erection method for the General Assembly dome as
described on our Drawing GA-WS-221, employing cables to hold steel
in final position, is the result of studies of relative deflections
and is in our opinion the best method for getting the dome and roof
to fit.

"The previous scheme is obsolete. This scheme had a flexible
link shown on GA-WS-163 along with shims under various struts, a jack-
ing arrangement for removing them and adjustable cross bracing to
allow for the deformation of the cone panels as the dead loads in-
creased."

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure
JZ:ml

⑧

31 May 1951

Fuller-Turner-Malsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82 - Heating,
Ventilating and Air Conditioning

Gentlemen:


On 31 May 1951 under separate cover we forwarded you twenty-one (21) copies of Drawing SK-GA-HA-1, dated 28 May 1951, the revision to the ventilation in the ceiling of Conference Room No. 4.

Our engineers have advised us that this revision should show a decrease in the Contract Price. Advise us if you agree.

Proceed with the installation of this work.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office


JAD:cam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper

Zunser
VanName
Hannegan
Rumpelstin
Ryer
S & H - 2



31 May 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82
Concrete - Steel

Gentlemen:

Under separate cover on 29 May 1951 we forwarded you twenty-five (25) copies each of Drawing GA-4-CS-21, dated 28 May 1951, and Drawing GA-5-CS-9, dated 29 May 1951.

The work shown on these drawings should cause no change to the Contract Price.

Proceed with the installation of the work indicated thereon.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

J. A. Dawson

JJDHe:eam

cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer

-9

Fuller-Turner-Walsh-Slaterry, Inc.
General Contractors
United Nations Permanent Headquarters

Change No. 184
(R.P. #12-revised)

NOTIFICATION OF CHANGE

Date: May 29, 1951

To: Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

N. C. # 36(revised)

Building: GENERAL ASSEMBLY & NORTH PARKING SPACE

Reference Information:

- 1) All of Bulletin of Changes, Rev. #13, dated 1/15/51 with drawings listed thereon.
- 2) United Nations Letter (Dawson) to FTWS dated 5/23/51

Description of Changes:

- "Jan. 15, 1951 Architectural Revisions". The following are not included in this estimate.
- a) Changes to North Balcony Soffits & Fascias(In R.P.29,Rev.21)
 - b) Concrete changes Stairs 28 & 37 (in structural revisions)
 - c) Any Mechanical Trades

The above contemplated change affects the branches of the work indicated by X marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

<input type="checkbox"/> F-T-W-S Inc. Work	<input type="checkbox"/> Construction Insulation	<input checked="" type="checkbox"/> Painting & Finish
<input type="checkbox"/> Structural Steel	<input checked="" type="checkbox"/> Metal Doors, Frames & Trim	<input type="checkbox"/> Venetian Type Blinds
<input type="checkbox"/> Concrete Construction Work	<input type="checkbox"/> Roll-up Steel Doors	<input type="checkbox"/> Resilient Floor
<input checked="" type="checkbox"/> Concrete Slabs & Fireproofing	<input type="checkbox"/> Metal Toilet Enclosures	<input type="checkbox"/> Covering
<input type="checkbox"/> Floor & Roof Fill	<input type="checkbox"/> Hollow Metal Partitions	<input type="checkbox"/> Miscellaneous
<input type="checkbox"/> Finish Cement Work	<input type="checkbox"/> Marble Work	<input type="checkbox"/> Accessories
<input checked="" type="checkbox"/> Masonry-Mortars	<input type="checkbox"/> Ceramic Tile	<input type="checkbox"/> Heating, Ventilating
<input type="checkbox"/> Waterproofing(Membrane Spondrel)	<input checked="" type="checkbox"/> Terrazzo Work	<input type="checkbox"/> & Air Conditioning
<input type="checkbox"/> Waterproofing (Mastic)	<input checked="" type="checkbox"/> Furring & Lathing	<input type="checkbox"/> Plumbing
<input checked="" type="checkbox"/> Scaffolding	<input checked="" type="checkbox"/> Plastering	<input type="checkbox"/> Sprinklers
<input type="checkbox"/> Cut Stonework	<input checked="" type="checkbox"/> Acoustical Treatment	<input type="checkbox"/> Electrical
<input type="checkbox"/> Roofing (built-up)	<input type="checkbox"/> Sound Conditioning	<input checked="" type="checkbox"/> Sheet Metal Work
<input checked="" type="checkbox"/> Carpentry & Millwork	<input type="checkbox"/> Miscellaneous Iron	<input type="checkbox"/> Glass & Glazing
<input checked="" type="checkbox"/> Ornamental Metal Work	<input type="checkbox"/> Finish Hardware	

The Approximate Total Cost of this Change is \$ 1100. (DEDUCTION)
(ELEVEN HUNDRED DOLLARS)

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By M. J. Hogan Date: 5/29/51
Project Manager

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N.C. and issue P.W.O.'s as required. Price adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By: _____ Date: _____

By: [Signature] Date: 6/5/51

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

May 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations 17, NEW YORK

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING SPACE
ESTIMATE FOR CHANGE NO. 138
"Revisions to Railing at Ramp No. 12"

References: (North Parking Space)
a) United Nations Letter (Dawson) to FTWS dated 4/26/51
b) United Nations Drawing SK-196, Rev. 5/2/51, Iss. 4/10/51

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we claim an increase in our total guaranteed maximum cost price in the amount of ~~THREE HUNDRED SEVENTY DOLLARS AND SEVENTEEN CENTS (\$370.17)~~ for 345.07 changes in the North coping of Ramp No. 12 as listed below which are required by the above "references".

The above price is broken down as follows:

SPEC. PART IV - SECTION 9 - CUT STONE WORK
(Monahan-McCann Stone Co.)

	<u>ADD</u>
1) Add 20 pcs. coping checked out and cut by hand for pipe stanchion North Wall. Labor - 38 hrs. @ \$3.10/hr.....	\$ 117.80
2) Add 20 small pcs. of stone (Dutchmen) Labor - 20 hrs. @ \$3.10/hr.....	\$ 62.00
3) Setting gang one day to set Dutchmen 1 setter 7 1/2 hrs. @ \$3.50/hr....\$24.50 2 3 derrickmen 21 hrs. @ \$3.00/hr....\$63.00 <i>\$42.00</i> 1 fitter - 7 hrs. @ \$3.10/hr....\$21.70 \$109.20 <i>\$88.20</i> Social Security Tax 4 1/2%.....\$ 4.91 <i>3.97</i> \$114.11 <i>\$92.17</i>	\$ 114.11 <i>\$92.17</i>
4) Compensation Ins. on Shop Labor Only-\$179.80 @ 12%....	\$ 21.58
Soc. Security Tax on \$179.80 @ 4 1/2%.....	\$ 8.09
O & P 15% on \$310.58.....	\$ 46.59 <i>43.43</i>
TOTAL ADDITION - THIS ESTIMATE.....	\$ 370.17 <i>\$345.07</i>

(continued on page 2)

Mr. James A. Dawson
Re: Contract HQ 1/82 - General Assembly & North
Parking Space - Estimate for Change No. 138

May 29, 1951
page (2)


\$345.07
~~\$348.23~~

Will you kindly issue a Change Order-ADDITION in the amount of \$370.17 to cover the revisions of work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

MJG:CER:amc


M. J. Hogan
Project Manager

Hopper
Healy

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Mr. Weigel

May 29, 1951

to Gen. Fick

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Ornamental Metal shop drawing, submitted by General Bronze Corp. & C.E. Halback & Co.

GBA-26 rev. 5/24/51 S.S. Facia - Canopy #2

Will you please return two (2) prints of the above drawing, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

29 May 1951

20 August 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Btonze & Halback

2 GBA-26 27Feb'51 S.S. Pacia - Canopy #2
(APPROVED 20 Aug 1951 PB/GEA)

RECEIVED

AUG 20 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

J V Tyler

Hoffman
Healy

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Mr. Weigel

May 29, 1951

to GEN. FICE

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawings, submitted by General Bronze Corp. & C.E. Halback & Co.:

HGP-37-5	rev. 5/25/51	Scale Detail of Booth Framing at Spectator's Gallery - Conf. Room #4 - South Wall
HGP-37-6	" "	F.S. Detail of Spectator's Gallery Booth - Conf. Room #4 - South Wall

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

General Assembly
F. T. W. S.


June 4 '51

Manning

2 H.G.P.-375

General Benge - CE Hallbach
Steel Erection of Butler + Framing Co.,
Row # 4 South Wall

(Approved 6/1/51 P. B. Brown)



PM

ISSUANCE OF DRAWINGS

OFFICE COPY

General Assembly
F. J. M. A. *June 4 '51*

Message

2

HGP 37-6

General Assembly, C.E. Hallmark

- F.A. District of Spectator Corp. Room
#4 Sec. 2nd

(Approved as noted Receipt 4/1/51 - P.B.)

RECEIVED

JUN 4 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

J. B. M.

*Hooper
Healy*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 29, 1951

Mr. Weigel

To Gen. Fick

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly & North Parking
Garage - (NORTH PARKING SPACE)
Cut Stone

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Cut Stone shop drawing, submitted by Monahan-McCann Stone Co., and prepared by Republic Stone Corp,

20 rev. 5/23/51 Ramp #11 - El. 26'-0" to 37'-0"

Will you please return two prints of the above drawings, marked with your approval or necessary corrections.


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C.E. Reese
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

Huber Spencer N.H.
F.J.W.S.

Plan C-57

Massachusetts

Monkshead 74th Comm. Stone Co.

2 20 Range # El. 26'-0" to 37'-6"

(Approved by Notes & Remarks 4/1/51 REN)

RECEIVED

JUN 7 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

[Handwritten signature]

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ. 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following
Miscellaneous Iron shop drawings, submitted by General Bronze
Corp. & C.E. Halback & Co.:

HGP 21-1 rev. 5/25/51 Relieving Angles on Piers -
North Elev.

Will you please return two (2) prints of the above drawing, marked
with your approval or necessary corrections.

As requested by your note on Dwg. HGP-21-1, as of May 18, 1951,
we are also sending you herewith three (3) samples of inserts as
submitted by General Bronze Corp. & C.E. Halback & Co., in connect-
ion with the above drawing.

May we have your approval, or comments, on the inserts and, also,
will you please return two (2) of the above samples suitably marked.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer



*Hopper
Healy*

120-5-18-72
OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Mr. Weigel

to Gen. Fick

May 29, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Sheet Metal Work

Dear Mr. Dawson:

We are sending you herewith, four (4) prints of the following Sheet Metal Work shop drawing submitted by A. Munder & Son, Inc.:

#4	Rev. 5/18/51	Flashing Details at East & West Ramps and Exit Doors
----	--------------	---

Will you please return two (2) prints each of the above drawing marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C. E. Reese
Project Engineer

CER:MH:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

29 May 1951

18 June 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by A. Munder

2

4

13Mar'51

Flashing Details at East & West Ramps and Exit Doors

(APPROVED AS NOTED 18 June 1951 PB/GEA RESUBMIT)



JV Byler

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawing, submitted by General Bronze Corp. & C.E. Halback & Co.

HGP-13-9 5/28/51 Detail - Stairs #45 & 46

Will you please return two (2) prints of the above drawing, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

*General Assembly
F. T. W. S.*

June 4 '51

Memorandum

2 HKP-13-9

General Board, C. E. Hallbrook

Detail from #45 + 46

(Approved, Resubmit 6/1/51 P.B.-B.D.P.)

RECEIVED

JUN 4 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

[Signature]

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Otis Elevator Co. - Drawings

We are resubmitting herewith six (6) copies of each of the following Otis Elevator Co. drawings for the North Parking and General Assembly Building.

Drawing #112693	Elevators #1 and #2
Drawing #112691	Elevators #3 and #4
Drawing #112691 MRE	Elevators #3 and #4 Machine Room
Drawing #112689	Elevators #5 and #6

We will appreciate a prompt review and the return of three (3) copies together with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

CER:WWS:tw

C. E. Reese
Project Engineer



ISSUANCE OF DRAWINGS

OFFICE COPY

General Assembly
F. T. W. S.

June 4, 1951

Messenger

Submitted by Otis Elevator Co.

- 3 112693 Elevator #1 + 2
(Approd. 6/4/51 P.B.)
- 3 112691 Elevator #3 + 4
(Approd. 6/4/51 P.B.)
- 3 112691 MRE Elevator #3 + 4 Machine Room
(Approd. 6/4/51 P.B.)
- 3 112689 Elevator #5 + 6
(Approd. 6/4/51 P.B.)

RECEIVED

JUN 4 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

Rm.

Hoyle
Healy

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 29, 1951

Mr. Wigel.

John F. H. C.

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Ornamental Iron shop drawing, submitted by General Bronze Corp. & C.E. Halback & Co.:

GBA-27 rev. 5/23/51 S.S. Facia - Canopy #1

Will you please return two (2) prints of the above drawing, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

29 May 1951

24 ~~JULY~~ July 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2 GBA-27 2 Mar '51 S.S. Pacia - Canopy #1

(DISAPPROVED 24 July 1951 .P.B./GEA) (VOID)

RECEIVED

JUL 23 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

L.V. Tyler

Hofsten
W. K. Harrison

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

120-5-18-9-
OREGON 9-3950

Mr. Weigel

May 29, 1951

To Gen. File

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, four (4) prints of the following Cut
Stone shop drawing, submitted by Monahan-McCann Stone Co.:

788-14 rev. 5/24/51 Vermont Pearl Marble - Canopy #3

Will you please return two (2) prints of the above drawing, marked
with your approval or necessary comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

*General Accounting
L E M A.*

Jan 7-51

Morgan

Morgan & Co. Conn

2 14 Copy #3

(Approved for Notes - Remittance 4/7/51 TB/GEA.)

RECEIVED

JUN 7 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

J. B. M.

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

May 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
each of the following Ornamental Metal shop drawings, as approved
for field distribution:

GBA-24 rev . 4/18/51 S.S. & Steel Glazed Enframements - N/Wall

GBA-25 " 5/21/51 S.S. & " Enframements - N/Wall

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

May 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: ~~Contract HQ 1/82 - General~~
~~Assembly and North Parking~~
~~Garage - (GENERAL ASSEMBLY)~~
~~Ornamental Metal - (GENERAL ASSEMBLY)~~

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print each of the following Ornamental Metal shop drawings, as approved for field distribution:

GBA-24 rev. 4/18/51 S.S. & Steel Glazed Enframements - N/Wall

GBA-25 " 5/21/51 S.S. & " Enframements - N/Wall

(General Bronze Corp. & C.E. Hallock & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

-9

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

May 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
each of the following Ornamental Metal shop drawings, as approved
for field distribution:

GBA-24 rev . 4/18/51 S.S. & Steel Glazed Enframements - N/Wall
GBA-25 " 5/21/51 S.S. & " Enframements - N/Wall

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

**UNITED NATIONS CONTRACT
NEW YORK**

May 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)

Re: Ornamental Metal - General Assembly
Garage - General Assembly
Garage - General Assembly

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
each of the following Ornamental Metal shop drawings, as approved
for field distribution:

GBA-24 rev . 4/18/51 S.S. & Steel Glazed Enframements - N/Wall

GBA-25 " 5/21/51 S.S. & " Enframements - N/Wall

(General Bronze Corp. & C.E. Halback & Co.,-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

May 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Miscellaneous Iron shop drawing, as approved for
field distribution:

HGP-85-1 rev. 5/16/51 Special Frames - Openings
1B-2, 27, 50 & 58

(General Bronze Corp/ & C.E. Halback & Co.,-Subcontractors)


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

May 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Miscellaneous Iron shop drawing, as approved for
field distribution:

HGP-85-1 rev. 5/16/51 Special Frames - Openings
1B-2, 27, 50 & 58

(General Bronze Corp/ & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

May 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/52 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Miscellaneous Iron shop drawing, as approved for
field distribution:

HGP-85-1 rev. 5/16/51 Special Frames - Openings
1B-2, 27, 50 & 58

(General Bronze Corp/ & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

**UNITED NATIONS CONTRACT
NEW YORK**

May 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/52 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Miscellaneous Iron shop drawing, as approved for
field distribution:

HQP-85-1 rev. 5/16/51 Special Frames - Openings
1B-2, 27, 50 & 58

(General Bronze Corp/ & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

May 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Ornamental Metal shop drawing, as approved for
field distribution:

GBA-29 rev. 4/19/51 Alum. Counter Edging - Simultaneous
Interpreters' Booths

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, Inc.

C.E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



-9-

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

May 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Ornamental Metal shop drawing, as approved for field distribution:

GBA-29 rev. 4/19/51 Alum. Counter Edging - Simultaneous
Interpreters' Booths

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, Inc.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

May 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Ornamental Metal shop drawing, as approved for
field distribution:

GBA-29 rev. 4/19/51 Alum. Counter Edging - Simultaneous
Interpreters' Booths

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, Inc.

C.E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

May 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Ornamental Metal shop drawing, as approved for
field distribution:

GBA-29 rev. 4/19/51 Alum. Counter Edging - Simultaneous
Interpreters' Booths

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, Inc.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

May 29, 1951

*Files
H. H. H. H. H.*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Carpentry & Millwork

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Carpentry & Millwork shop drawing, as approved
for field distribution:

304 rev. 3/26/51 F.S. & Elev. Doors 1B11, 12, 13, 39, 51, 52

(Murray Hill Woodworking Corp.-Subcontractor)


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

May 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Carpentry & Millwork

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Carpentry & Millwork shop drawing, as approved for field distribution:

304 rev. 3/26/51 F.S. & Elev. Doors 1B11, 12, 13, 39, 51, 52

(Murray Hill Woodworking Corp.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

May 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Carpentry & Millwork

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Carpentry & Millwork shop drawing, as approved
for field distribution:

304 rev. 3/26/51 F.S. & Elev. Doors 1B11, 12, 13, 39, 51, 52

(Murray Hill Woodworking Corp.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

May 29, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Carpentry & Millwork

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print
of the following Carpentry & Millwork shop drawing, as approved
for field distribution:

304 rev. 3/26/51 F.S. & Elev. Doors 1B11, 12, 13, 39, 51, 52

(Murray Hill Woodworking Corp.-Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CMR/MH/eas

120-5-18-9✓

cc: Harrison
Zunser
McLeod
Hopper
Healy
Van Name

29 May 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and
North Parking Garage - Notification of
Change No. 48 (R. P. No. 22) -
Architectural Revisions March 7, 1951

Gentlemen:

Attached is one copy of Notification of Change No. 48 (R. P. No. 22) returned unsigned.

Will you please revise this Notification of Change No. 48 in accordance with the discussion held between Mr. T. Manus, of your office, and Mr. J. J. Healy, of this office.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JZ:ml



120-5-18-9

cc: Harrison
McLeod
Zunser
Hopper
Healy
Van Name

29 May 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly
and North Parking Garage - Notification
of Change No. 28 - November 8, 1950
Architectural Revisions - (Change No. 45)

Gentlemen:

This letter is a confirmation of a telephone conversation on 25 May 1951 between your Mr. C. E. Reese, and Mr. J. J. Healy, of this office, with reference to the above subject.

In your Notification of Change No. 28, there are two items; one for the installation of sleepers to the amount of \$10,500, and one item of Bulldog clips for the installation of these sleepers to the amount of \$6,200, which you claim were not included in the contract and should appear as an extra in this Notification of Change. It is our contention, however, that the two items are required by the Black Book, Section 23, Item 7. You are, therefore, required to proceed with the work indicated herein.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JZ:ml



120-518-7
29 May 1951

Fuller-Turner-Walsh-Slaterry, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/22
Acoustical Work

Gentlemen:

Please refer to the following documents, all of which you have in your files:

- a. Report of Meeting held at U.N.H.P.O. by Fuller-Turner-Walsh-Slaterry, Inc. dated 3 May 1951.
- b. Bolt-Beraneck & Newman's Acoustics Memorandum for the U.N.H.P.O. Report on Conference of 3 May 1951 held at the U.N.H.P.O., dated 8 May 1951.
- c. Letter from Fuller-Turner-Walsh-Slaterry, Inc. to Mr. J. A. Dawson, Co-Ordinator of Construction, U. N. H. P. O., dated 2 May 1951.

On 16 May 1951 we forwarded your Mr. P. Del Vecchio a copy of reference b. Proceed with the construction work as outlined in reference b as follows:

1. Install the electric conduit through the wall sealed tightly with mortar. A flexible connection between the double wall can be attained by half looping the cable and passing the cable through the walls sealed with mortar as shown in Figure No. 1 of Bolt, Beraneck & Newman's Report, Reference b. Some sound may be transmitted through the hollow section of the conduit and/or cable. After the wires are pulled and construction is finished outlet boxes shall be checked for sound leakage and stuffed with a soft acoustical blanket where and if necessary to eliminate such leakage.

2. Between the sound lock walls and/or other walls and the floating walls of the studio, from floor to ceiling install a one inch (1") thick FF Fibreglas as directed by U.N.H.P.O. field inspector, Mr. F. Egan, and as per discussions between our Mr. J. J. Healy and your Mr. P. Del Vecchio. This paragraph is also an answer to the advice requested in reference c.

29 May 1951

2. (continued)

A. Install plaster stops at the openings 1B106, 1B103, 1B100, 1B97, 1B94, 1B116, 1B114, and 1B68 as listed in this 2 May 1951 letter, and at other wall intersections as outlined in the "Confirmation of Instructions to Superintendent" No. 7056, dated 25 May 1951 signed by Mr. R. V. McKee. These stops are to be installed on a Time and Material Basis.

3. Install the air ducts through the double walls above the ceiling and drop into the studio along the wall to the following heights:

In Studios 5, 6, 7, 8, and 9 the center line of the return air outlet at the duct termination shall be 0'-7" below the finished ceiling.

In Studios 3 and 4 and the Recording Room the center line of the return air outlet at the duct termination shall be 1'-2" above the finished floor.

Drawings RA-171 and A-123 are in the process of being revised to show the outlet locations. A-123 will show the locations in Studios Nos. 3 and 4 and the Recording Room. RA-171 will show locations of the outlets in Studios 5, 6, 7, 8, and 9.

Line the entire vertical length of the duct with a one inch (1") acoustical blanket. Install a flexible sleeve in the vertical section of the duct above the studio ceiling and below the 90 degree angle of the duct. (Not as shown on section in Figure 4 of reference b.) Where the duct passes through both walls separate same from the walls with one inch (1") thick one and one half pound density "Aerocor Fibreglas" as shown in Figure 3, Page 3, Acoustic Memorandum for the U.N.H.P.O. - "Report of Inspection of Studios 5 and 9 and Testing Room 1B-58, dated 21, 22 May 1951, by Bolt, Beranek & Newman.

4. This item is a confirmation of verbal instructions given your Mr. P. Del Vecchio and refers to item C-2 in reference a.

Install 3" TWF Fibreglas insulation in the studio floors. Install 1/4" plywood or masonite on top of the Kraft paper on which the cement fill and finish can be poured. (This plywood or masonite is in lieu of spraying the TWF with a bituminous emulsion and compressing with a roller to 3/4" to obtain a twelve pound density as specified.) The cement fill and finish shall be grit concrete (stone concrete) with wire mesh placed in the center of the fill. The finish shall be monolithic and the mesh shall be welded wire fabric 66-1212.

29 May 1951

We are enclosing two (2) copies of Acoustics Memorandum for the United Nations Permanent Headquarters, Report on Inspection of Studios 5-9, and Testing Room 1B-58, dated 21, 22 May 1951, by Bolt, Beranek & Newman. This memorandum is to be used only for reference purposes and not to be issued for construction purposes except for Figure 3, Page 3 noted in another part of this letter.

This letter is also a partial answer to your letter of 2 May 1951 to Mr. J. A. Dawson reference Metal Furring and Lath.

Very truly yours,



James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JJHe:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName

120-5-18-9✓

29 May 1951

Fuller-Turner-Walsh-Slaterry, Inc.
403 East 42 Street
New York 17, New York

Re: HQ 1/82 Contract - General Assembly and
Northerly Portion of the Parking Garage
Sample - Soundproofed Door and Buck

Gentlemen:

Reference is made to your letter of 10 January 1951 wherein you transmitted a single sample of a soundproofed door and buck stating that it had previously been approved for South Parking Space and Meeting Hall use and requesting, in conjunction with General Assembly work, our comments on and/or approval of a Rubber Automatic Seal as applied in the bottom rail of the noted door sample.

First, just to set the record straight, please be advised that this office has never actually approved any samples of soundproofed doors and bucks. In fact, none were ever formally submitted for our consideration for either HQ 1/74 or HQ 1/75 Contracts. It is our understanding that you did not propose to submit such samples and instead had intended that detailed shop drawings and recorded agreements (see our letter of 11 July 1950 subject Soundproof Doors and Frames) would suffice in lieu of samples illustrating the characteristics of the 35 and 45 decibel doors and their bucks for the various sub-divisions of the project. To this procedure our Mr. J. J. Healy gave telephonic assent one day last July. In any event, you do not here ask and we could not judge the sample now submitted, barring laboratory testing, as there is no practical way of disassembling it to view the inner portions and furthermore, without some written indication from you as to its designed decibel rating, we would have no basis for judgment. We infer from its thickness that the sample door is probably a 35 decibel unit.

Second, with regard to the stated purpose of your present submission, i.e., to exhibit the type of seal you propose to provide in the lower edge of the door, please be advised that the type of seal incorporated in the door sample is acceptable to us. However, its installation in the sample is rather faulty for when the door is in closed position, the strip is depressed unevenly, having firm bearing only on the hinge end while only lightly touching the threshold on the latch end. The closure strips for all doors installed on the job must be properly adjusted to assure firm and more equal bearing.


29 May 1951

Our qualified acceptance of the Rubber Automatic Seals for use in no way relieves the Contractor of his responsibility for the satisfactory performance of the work in accord with the Specifications of the Contract Documents.

In accordance with your request we return the single sample of the hollow metal soundproof door and frame assembly. It is unmarked for reasons which the foregoing paragraphs make self-evident.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office


HBW:ean

cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

May 28, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -
CHANGE NO. 182 - Storage of 3.4# Expanded Diamond Mesh Lath

Reference (a) FTWS, Inc. letter (Reese) to U.N., dated May 21, 1951
(b) Mr. James A. Dawson's letter 21 May 1951 to FTWS, Inc.

Dear Mr. Dawson:

In our letter of May 21, 1951, Reference (a), we advised you that Jeremiah Burns, Inc. had available, for delivery to the job site, approximately 43,000 sq. yds, of 3.4# expanded diamond mesh lath, enough to complete the General Assembly Building. The only storage space available for this material was in the 3rd basement. Jeremiah Burns requested additional compensation for the movement of the lath from the 3rd basement storage to the 1st floor, where the material would normally be delivered by the trucker.

In your letter of May 21, 1951, Reference (b), you advised that in order to obviate any future shortage of the lath, you would pay for the added handling costs between the 3rd basement and 1st floor on a time and material basis.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/eas

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

May 28, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage
CHANGE NO. 177 - Set Stones No. 10 and 175 at Ramp No. 8, South
Half, Parking Space

- Reference (a) Confirmation of Instructions to Superintendent No. 6557,
dated May 17, 1951
(b) Instructions of Mr. J. Zunser on May 22, 1951

Dear Mr. Dawson:

On May 17, 1951 your Mr. F.M. Egan instructed us, Reference (a), to install limestone ashlar pieces No. 10 and 175 at the head of Ramp No. 8 of the South Parking Space. These stones are presently stored in the storage room in the South Parking Space.

On May 22, 1951 Mr. Zunser instructed us to account for these additional costs in a HQ 1/82 Change Order, rather than in the South Half Parking Space (HQ 1/74).

This work will be performed on a time and material basis with daily time tickets to be signed by your representatives.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/eas

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

May 28, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -
CHANGE NO. 176 - Changes in Ductwork - Elev. 53'-0" - Cols. K-N
23-24

Reference (a) U.N. Dwg. SK-GA-H-7-2 - dated May 18, 1951
(b) Mr. James A. Dawson's letter 21 May 1951 to FTWS, Inc.

Dear Mr. Dawson:

On May 22, 1951 we received prints of Reference (a), and on May 23, 1951 we received your transmittal letter, Reference (b), which reads as follows:

"Under separate cover on 21 May 1951 we forwarded you twenty-one (21) copies of Drawing SK-GA-H-7-2 dated 18 May 1951.

Proceed with the installation of the work indicated thereon with the understanding that there should be no change to the Contract Price.

This advice has been given to us by our Consulting Engineers and if you disagree, promptly notify us."

We have sent the above referenced drawing to the interested subcontractors with the request that they advise us if this revision affects their contract price.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/eas

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

May 28, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations 17, NEW YORK

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING SPACE
ESTIMATE FOR CHANGE NO. 133
"Field Change - Lintels at South End of
Porch"

References: a) United Nations Drawing GA-5-CS8, issued 3/23/51
b) FTWS Letter (Grogan) to United Nations dated 4/4/51
as compared with:
c) United Nations Drawing GA-S37, dated 11/14/50

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we hereby claim an increase in our total maximum guaranteed cost price in the lump sum amount of ONE HUNDRED SEVENTY TWO DOLLARS AND EIGHT CENTS (\$172.08) for the items listed herein which are required by the changes in the structural drawing in reference "a" and by our change No. 133 which is reference "b" above.

The above increase is broken down as follows:

GA - SECTIONS 2 & 3 - CONCRETE CONSTRUCTION WORK
(Brennan & Sloan, Inc.)

ADD

(a) Provide pockets in fireproofing 10" wide by 13" long, 5" from the bottom of each flange.

1) Add Labor to install 48 beam pockets
@ \$3.00/per pocket

\$ 144.00

O & P 15% 21.60

FOAB 4 1/2% 6.48

TOTAL ADDITION-THIS ESTIMATE-\$172.08

Will you kindly issue a Change Order-ADDITION in the lump sum amount of \$172.08 to cover the item of work listed above.

Very truly yours,
FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG:CEP:amc.

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file
May 28, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations 17, NEW YORK

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING SPACE
ESTIMATE FOR CHANGE NO. 98
"Feb. 21, 1951 Structural Revisions"

References: a) U. N. Drawing GA-5-CS6, dated 2/16/51
b) " " " GA-PS-CS13, " "
c) " " " GA-S42, " 1/2/51 issued 2/19/51
d) FTW Letter (Grogan) to United Nations dated 3/1/51
as compared with:
e) U. N. Drawing GA-S20, rev. #4, dated 10/2/50

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we hereby offer a decrease in our total maximum guaranteed cost price in the lump sum amount of ONE HUNDRED EIGHTY SIX DOLLARS AND SEVEN CENTS (\$186.07) for the items listed herein which are required by the changes in the structural drawing in reference "a" and by our Change No. 98 which is reference "d" above. Examination of the structural drawings in references "b" and "c" reveals no change which will affect our maximum cost price.

The above decrease is broken down as follows:

GA - SECTIONS 2 & 3 - CONCRETE CONSTRUCTION WORK
(Brennan & Sloan, Inc.)

	<u>Add</u>	<u>Deduct</u>
(a) Add 8 openings in Roof between Col. Lines 18A and 20 and also 1 opening near Col. Line 32.		
1) Deduct 167 SF of slab form @ \$0.754/sf	---	\$ 125.92
2) Deduct 301 SF of reinf. mesh @ \$.0896/sf	---	\$ 26.97
3) Deduct 4 CY of 1000# concrete @ \$17.43/cy	---	\$ 69.72
4) Add cost of framing one circular opening (All Labor)	\$ 40.00	
	<u>\$ 40.00</u>	<u>\$ 222.61</u>
		40.00
		<u>\$ 182.61</u>
Net Deduction		3.46
FOAB 4 1/2% on (76.80)		
NET DEDUCTION-THIS ESTIMATE		\$ 186.07

(continued on page 2)


Mr. James A. Dawson
Re: Contract HQ 1/82 - General Assembly & North
Parking Space - Estimate for Change No. 98

May 28, 1951
(page 2)

Will you kindly issue a Change Order-DEDUCTION in the lump sum amount of \$186.07 to cover the net changes in work as itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLA TTERY, INC.



M. J. Grogan
Project Manager

MJG:CER:amc

FULLER - TURNER - WALSH - SLATTERY, INC.
 UNITED NATIONS CONTRACT
 403 EAST 42ND STREET
 NEW YORK 17, N. Y.

cent file

May 28, 1951

Mr. James A. Dawson
 Co-Ordinator of Construction
 Headquarters Planning Office
 Room 2272
 United Nations 17, NEW YORK

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING SPACE
ESTIMATE FOR CHANGE NO. 97
"Revised Structural Details"

- References:
- a) United Nations Dwg. GA-PS-WS-1950, Rev. #1, dated 1/5/51
 - b) " " " GA-2CS-11, dated 1/3/51
 - c) " " " GA-4-CS-12, dated 1/16/51
 - d) " " " GA-1-CS-45, dated 1/16/51
 - e) " " " GA-S-24, Rev. #5, dated 1/12/51
 - f) " " " GA-S-32, Rev. #2, dated 12/25/50
 - g) " " " GA-2-CS-12, dated 1/18/51
 - h) FTWS Letter (Grogan) to United Nations dated 2/23/51
 as compared with:
 - i) United Nations Dwg. GA-PS-WS-1950, dated 12/26/50 from
 Change Order No. 88
 - j) United Nations Dwg. GA-S-16, dated 9/20/50 from Change
 Order No. 28
 - k) United Nations Dwg. GA-S-17, dated 9/29/50 from Change
 Order No. 31
 - l) United Nations Dwg. GA-S-19, dated 11/6/50 from Change
 Order No. 42

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we hereby claim an increase in our maximum guaranteed cost price in the lump sum amount of TWO HUNDRED FIFTY ONE DOLLARS AND EIGHTY TWO CENTS (\$251.82) for the items listed herein which are required by the changes in structural drawings in references "a", "b" and "g" and by our Change No. 97 which is reference "h" above. Examination of the structural drawings in references "c", "d", "e" and "f" reveals no change which will affect our maximum guaranteed cost price.

The above price is broken down as follows:

FSNH - SECTION 4 - CONCRETE CONSTRUCTION WORK
(Brennan & Sloan, Inc.)

ADD

- (a) By reference "a" cut concrete fireproofing at 10 Columns in order to widen pocket.

1) Add 10 hrs. Labor Time @ \$2.28/hr	\$ 22.80
(This price includes 6% Welf. & Pens. Fund)	

(continued on page 2)

Mr. James A. Dawson
Re: Contract HQ 1/82 - General Assembly & North
Parking Space - Estimate for Change No. 97

May 28, 1951
page (2)

Figures (Section 4) brought forward from page (1)..... Add
\$ 22.80

2. - SECTIONS 2 & 3 - CONCRETE CONSTRUCTION WORK
(Brennan & Sloan, Inc.)

(a) By reference "b" add fireproofing of 6 beams at Column
Line 31.

(b) By reference "g" add fireproofing of 2 beams.

1) Add 183 SF OF slab & beam forms @ \$0.754/sf \$ 137.98

2) Add .05 Tons of reinf. steel @ \$301.18/ton \$ 15.06

3) Add 2 CY of 3000# concrete @ \$19.00/cy \$ 38.00
\$ 213.84

O & P 15% 32.08
FOAB 4 1/2% on 131.16 5.90
TOTAL ADDITION-THIS ESTIMATE \$ 251.82

Will you kindly issue a Change Order-ADDITION in the lump sum amount of
\$251.82 to cover the additional work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

JG:CER:amc

M. J. Grogan
M. J. Grogan
Project Manager

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file
May 28, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations 17, NEW YORK

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING GARAGE
ESTIMATE FOR CHANGE NO. 80A
"Temporary Heat for Master Control Room"

Reference: a) Mr. W. Hopper's Verbal Instructions of March 26, 1951.

Dear Sir:

We have received the following invoices totaling \$348.45-Addition for the installation of temporary heat for master control room as required by the above "reference".

(a) Kerby Saunders' Invoice Nos. 798 (2 pages) dated April 13, 1951-\$269.73

(b) Fischbach & Moore's Invoice No.15842 dated April 1, 1951 -\$ 78.72

Total -\$348.45

Copies of the above Invoices are attached hereto.

We request your approval of this change estimate giving your authority for issuing subcontract change order to Kerby Saunder and Fischbach & Moore in the amounts indicated above with the understanding that they will reduce the allowance set up for temporary heat for the General Assembly and North Parking Space. At a later date the balance remaining in the temporary heat budget for the General Assembly and North Parking Space will be composed with the actual cost of temporary heat work required in the General Assembly and Parking Space North in the final adjustment made at that time.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC..

M. J. Grogan
M. J. Grogan
Project Manager

MJG:CER:amc
attach.

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

May 28, 1951

*See Rumpeltin
Hopper - Hanger
5/29
SOS*

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York, N. Y.

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Heating, Ventilating & Air Conditioning
Insulation Materials

Dear Sir:

Supplementing our letter to you of May 4th we submit for your approval the following samples, four (4) each, of insulating materials described below, also a letter from the Richmond Asbestos Company, dated 22 May 1951 to Kerby Saunders, Inc. which is self explanatory:

Specification Reference Article	Service	Submitting
13-04 Item a	Steam Piping	Std.tk.Type 60 Pipe Covering
" b	Return	Std.tk.Type 60 Pipe Covering
" c	Convectors	Fiberglas OC 9 Board
" d	Panel Heating H.W.	Std.tk.Type 60 Pipe Covering
13-07 " b	Expansion Tank	Fiberglas OC 9 Board
13-06 " a	Fresh Air Intake	5/8" tk. Coated Duct
13-06 " b	Indirect heating supply duct	5/8" tk. Coated Duct
13-08 " b	Chilled Water	Dual Temp.Pipe Covering
13- 8 " a	Air Conditioning drain piping	Aerocar PF-316
13-07 " d	Concealed Ducts	1" tk. Vaporseal
	Exposed ducts and casings	Duct Insulation

We also request permission to use aluminum pipe bands in place of brass pipe bands as specified, as brass and copper bands are not obtainable.

We request the return of three (3) of each of the above mentioned samples together with your approval and/or comments at your earliest convenience.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
by
Le W. Bratley
C. E. Reese
Project Engineer

CER:CWB:tw



RICHMOND ASBESTOS COMPANY

INCORPORATED

Contractors Distributors

THERMAL INSULATIONS

EXECUTIVE OFFICES
54-18 FORTY-THIRD STREET
MASPETH, LONG ISLAND, N. Y.
RAVENSWOOD 9-6408



CONNECTICUT OFFICE
130 WASHINGTON STREET
HARTFORD 6, CONNECTICUT
HARTFORD 2-4562

May 22, 1951

Kerby Saunders Inc.
United Nations Building
420 East 42 Street
New York, N.Y.

Attention: Mr. Dobak

*United Nations
General Assembly*

Re: Insulation

Gentlemen:

In accordance with our conversation with Mr. Marshall of Syska & Hennessy Inc., we will furnish standard canvas on the Fiberglas pipe covering, all as delivered to us by the Owens-Corning Fiberglas Corp. except in locations where the Engineers may deem it necessary to have a tighter woven canvas due to air streams. In such locations, we will advise Owens-Corning Fiberglas Corp. and have them furnish us with this canvas direct.


On the chill water piping we intend to use the submitted dual temperature pipe covering. For the insulation on the ducts and casing we intend to use the vapor seal duct.

There will be no extra charge for any of these changes.

Hoping the above meets with your approval, we remain

Very truly yours,

RICHMOND ASBESTOS COMPANY INC.


John J. March
President

JJM:eo
c.c. to Syska & Hennessy Inc.

RECEIVED

MAY 25 1951

KERBY SAUNDERS INC.

120-5-18-9

cc: Harrison
McLeod
Zunser
Hopper
Healy
Van Name

28 May 1951

Fuller-Turner-Walsh-Slaterry, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly
and North Parking Garage - Notification
of Change No. 37 (Change Order No. 134)
Changes in Flashing - Elevation 41'-0"

Gentlemen:

Attached is one copy of Notification of Change No. 37 returned unapproved.

In accordance with the discussions between Mr. J. J. Healy and Messrs. P. DelVecchio, F. Munder and Marcantonio, of General Bronze Co., the flashing shown on Drawing G.B. No. 10 should not cause a change in the contract price, and also the amounts indicated against Munder's drawing A-3 should be revised.

Will you, therefore, please revise Notification of Change No. 37 and resubmit it before decision can be made.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

(B)

Biel

120-5-18-9

cc: Harrison
McLeod
Zunser
Hopper
Healy
Van Name

28 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and
North Parking Garage - Notification of Change
No. 29 (R. P. No. 23) - Change in Type of
Stone Anchors

Gentlemen:


Attached hereto is one copy of Notification of Change No. 29 (R. P. No. 23), which is to be abandoned, as indicated by the signature of James A. Dawson to the statement "The above change will not be made and the work is to proceed in accordance with the existing Contract Requirements."

You are, also, requested to indicate as to how the stone will be anchored in accordance with the contract and acceptable to the United Nations.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure
JZ:ml



28 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/52
Concrete Slabs & Fireproofing

Gentlemen:

This will confirm a telephone conversation between
your Mr. Hal Hall and our Mr. J. J. Healy on 28 May
1951, reference the following:

Do not pour the concrete on any of Stair No. 28
in the North Lobby from Elevation 41' to Eleva-
tion 46' until we have had an opportunity to
view the stair and ascertain just how we would
like to finish it.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JJHe:eam

cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName

28 May 1951

Fuller-Turner-Walsh-Slaterry, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82
Electrical

Gentlemen:

Under separate cover on 23 May 1951 we forwarded you the following:

<u>Copies</u>	<u>Drawing No.</u>	<u>Date</u>	<u>Title</u>
21	SK-GA-E-SLD-7	18 May 1951	Lighting Plan Podium Wall
21	SK-GA-E-SLD-8	18 May 1951	GA Hall Downlighting
21	SK-GA-E-71-3	15 May 1951	Hall Lighting & Dimmer Control

These drawings are to be used by you in preparing an estimate for the special fixtures in the Assembly Hall, and are complementary to the specifications transmitted to you as per our letter of 14 May 1951.

Proceed with the work indicated on the above drawings and outlined in the Specifications and submit for our consideration the estimate for same.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JJHe:eam

cc: Bohanon

Nelson

Weigel

Healy

Harris

Zunser

Ryer

Seelman

VanName

Harnegan

S & H - 2

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

May 25, 1951

file

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N. Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage
CHANGE NO. 170 - Addition of "B" Underwriters' Label on
Openings 124, 125, 410 and 411

Reference: Verbal instructions of your Messrs. W. Hopper and
P. Bohanon of May 15, 1951.

Dear Mr. Dawson:

On May 15, 1951, your representatives requested that we procure a "B" label (1½ hour rating) for Openings 124, 125, 410 and 411. Since these doors were not fabricated at the time, we were able to make this change in Atlantic Metal Products' work. However, this change in requirements necessitated a change in hardware, as follows:

<u>Item No.</u>	<u>Now Reads</u>	<u>Change to Read</u>
511	3 pr. Soss Hinges 218	3 pr. Butts BB 4111P 4½" x 4½"
283	2 Sets L 5100 3/4	2 Sets L 5159 3/4
512	2 Sets L 5100 3/4	2 Sets L 5159 3/4

Since all Soss Hinges required for the General Assembly were received on May 11, 1951, we will not be able to offer a credit for their deletion but will place them in Attic Stock.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG:PDV:tw

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

May 25, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations 17, NEW YORK

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING GARAGE
ESTIMATE FOR CHANGE NO. 89
"January 3, 1951 and January 4, 1951
Structural Revisions"

References: a) U. N. Dwg. GA-LCS-44, dated Jan. 3, 1951
b) " " " GA-WS-169, " Dec. 28, 1950
c) " " " GA-WS-168, " Dec. 28, 1950
d) " " " GA-WS-181, rev. No. 3, dated Dec. 26, 1950
e) " " " GA-WS-187, dated Dec. 17, 1950
f) FTWS Letter (Grogan) to United Nations dated Jan. 17, 1951

Dear Sir:

Please be advised that there will be no change in our total guaranteed maximum cost price for our Contract HQ 1/82 due to revisions in structural drawings in references "a" through "e" above or by our Change No. 89 which is reference "f".

Will you kindly acknowledge receipt of and acceptance of this estimate.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

m j. Grogan

M. J. Grogan
Project Manager

MJG:CER:amc

-9✓
Cent files

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 25, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations 17, NEW YORK

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING GARAGE
ESTIMATE FOR CHANGE NO. 88
"January 2, 1951 Structural Revisions"

References: a) U. N. Dwg. GA-S-30, Rev. No. 4, dated Dec. 14, 1950
b) " " " GA-WS-193, dated Dec. 18, 1950
c) " " " GA-PS-WS-195C, dated Dec. 26, 1950
d) " " " GA-WS-171, dated Nov. 30, 1950
e) FTNS Letter (Grogan) to United Nations dated Jan. 17, 1951

Dear Sir:

Please be advised that there will be no change in our total guaranteed maximum cost price for our contract HQ 1/82 due to revisions in structural drawings in reference "a", "b", "c" and "d" above or by our Change No. 88 which is reference "e".

Will you kindly acknowledge ^{receipt}/of and acceptance of this estimate.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG:CER:amc

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Cent. file

May 25, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations 17, NEW YORK

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING GARAGE
ESTIMATE FOR CHANGE NO. 75
"December 19, 1950 Structural Revisions"

References: a) U. N. Dwg. GA-WS-181, Rev. No. 2, dated Dec. 14, 1950
b) U. N. Dwg. GA-WS-180, Rev. No. 1, dated Dec. 3, 1950
c) FTWS Letter (Grogan) to United Nations dated Jan. 10, 1951

Dear Sir:

Please be advised that there will be no change in our total guaranteed maximum cost price for our Contract HQ 1/82 due to revisions in structural drawings in references "a" and "b" above or by our Change No. 75 which is reference "c".

Will you kindly acknowledge ^{receipt} of and acceptance of this estimate.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.


M. J. Grogan
Project Manager

MJG:CER:amc

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

May 25, 1951

120-5-18-95
Approved

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: HQ 1/82 Contract - General Assembly Building
Twin Drum and Junior Safety Scaffolding Equipment
for Exterior Work

W. G. L.

Dear Sir:

We submit herewith for your approval three (3) copies of the Patent Scaffolding Company, Inc. proposal of May 23, 1951 covering the delivery and pick up of the above equipment as required, F.O.B. truck at the job site.

1. Each Twin-Drum unit consists of the following components:

- 2 - Machines
- 1 - Platform (majority 20ft. long)
- 2 - Guard Rails
- 1 - Center stanchion for guard rails
- 2 - Outrigger I-beams complete with anchor bolts, stop bolts, shackles and two roller bunters

Rental rate on Twin-Drum Scaffold Units will be:

First 6 weeks or fraction thereof	\$45.00 per unit
Each week thereafter	5.00 per unit
Plus N.Y.C. Sales Tax, if applicable	

2. Junior Safety Scaffold for use in cleaning and pointing down stonework and for the use of other trades requiring same:

Rental Rate - \$15.00 per week per scaffold for the first four weeks

\$10.00 per week during succeeding weeks,

With a minimum charge of two weeks time for each scaffold delivered. Time to be computed from date of delivery to date of removal to the ground floor of the building, ready for removal by the subcontractor's truck.

This equipment is rented delivered to the job, and we also request approval covering the furnishing of Patent Scaffolding Co., Inc. experienced union labor for making the initial installation at an hourly rate of \$3.25 per hour during normal working hours.

May 25, 1951

The following items are excluded:


+ Hoisting and dismantling of equipment, initial installation
Workmen's Compensation, Public Liability and Property Damage
insurance, other than their own trucks is to be
furnished by you, and extension of present coverage
is requested.

The cost of this equipment will be charged against GC 23 of Direct Cost.

If this meeting with your approval, please initial and return one copy
of the proposal with your general approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.


M. J. Grogan
Project Manager

MJG/THW/lbr
Encl. - Proposal



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

May 25, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: HQ 1/82 Contract - General Assembly & North Parking Space
General Assembly Building
Tubular Steel Scaffolding, Hoist Tower
and Rubbish Chute Equipment

Dear Sir:

We submit herewith for your approval three (3) copies of Chesebro-Whitman Company proposal of May 22, 1951 covering the furnishing, erection, dismantling and removal from the premises the following items:

#1 - Tubular Steel Scaffold on the interior of the Assembly Hall to reach the ceiling and side walls of the interior where the ceiling is over 20 feet high. This includes the two open areas, the 24' cantilevered section on the south end and the inside of the front wall. This scaffold will be constructed for the use of all trades, the working section of this scaffold will be spaced 6'-6" apart in height. All necessary sheathing plank will be furnished and installed by Fuller-Turner-Walsh-Slattery, Inc. forces.

Price, complete as described above, is \$22,480.00 for a period of four (4) months or less. Overtime rental is \$170.00 per week thereafter, providing the entire scaffold is standing.

#2 - Tubular Steel Scaffold for ceiling and side walls of interior of Conference Room No. 4, construction to be similar to Item No. 1.

Price - \$1680.00 for a period of four (4) months or less. Overtime rental \$18.00 per week thereafter.

#3 - Alternate, should it be required:

Exterior Tubular Steel Scaffold for the west wall of the building, working sections to be spaced 6 feet apart in height and extended up to within easy reaching distance of the top of the wall.

Price: \$5600.00 for a period of four (4) months or less. Overtime rental \$79.00 per week thereafter.

#4 - Alternate: - Exterior Tubular Scaffold for the east wall of similar construction and extent as Item #3. Price \$4480.00 for a period of four (4) months or less. Overtime rental \$72.00 per week thereafter.

May 25, 1951

#5 - Erect a double 3 barrow steel hoist tower in the access road between Canopy 1 and 2, starting at Elevation 39' and extending high enough to serve Elevation 115'. Tower will have working platforms on three sides, with connecting runway at Elevations 56', 70', 86' and 115'. Each working platform will be covered with 2 x 9 fire safe plank and protected around the outside with tubular handrails, toe boards and wire mesh from handrail to toe boards. The tower will be enclosed on the sides where the guides run with 1/2" wire mesh and the entire structure securely braced and cabled to the building.

Price - \$3,985.00 for a period of four (4) months or less. Overtime rental is \$56.00 per week thereafter.

#6 - Erect in connection with the above tower one 9 cu. yd. debris hopper set on a tubular steel bent. The hopper will be equipped with an adjustable flap door and mouthpiece at each platform level, to receive material from wheelbarrow at each level and will serve elevation 115'.

Price - \$2,368.00 for a period of four (4) months or less. Overtime rental \$28.00 per week thereafter.

#7 - Erect steel scaffold mounted on casters, extending high enough to reach the ceiling of the East Fan Room. When work is completed in this room scaffold will be dismantled and re-erected in the West Fan Room.

Price: \$280.00 for a period of four (4) months or less. Overtime rental, \$8.00 per week thereafter.

The following items are excluded:

Planking of the interior and exterior scaffolding
Workmen's Compensation, Public Liability and Property Damage Ins.,
other than their own trucks, to be furnished by you, and
extension of present coverage is requested.

If this meets with your approval, will you please initial and return one copy of the proposal, with your general approval, and you will be advised should any of the alternate proposals be required to meet job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

MJG/THW/lbr
Encl. - Proposal



M. J. Grogan
M. J. Grogan
Project Manager

ITEM NO. 1:

Erect a tubular steel scaffold on the interior of the Assembly Hall to reach the ceiling and sidewalls of the interior where the ceiling heights are over 20' high. This includes the two open areas, the 24' cantilevered section on the south end and the inside of the front wall. This scaffold will be constructed for the use of all trades. The working sections of this scaffold will be spaced 6' 6" apart in height. All necessary sheathing plank are to be furnished and put in place by others.

Price complete as described above is TWENTY-TWO THOUSAND FOUR HUNDRED EIGHTY (\$22,480.00) DOLLARS for a period of four (4) months or less; overtime rental, ONE HUNDRED SEVENTY (\$170.00) DOLLARS per week thereafter, providing the entire scaffold is standing.

ITEM NO. 2:

Erect a tubular steel scaffold to reach the ceiling and sidewalls of the interior of Conference Room No. 4. This scaffold will be constructed similar to that mentioned in Item No. 1.

Price complete as described above is ONE THOUSAND SIX HUNDRED EIGHTY (\$1,680.00) DOLLARS for a period of four (4) months or less; overtime rental, EIGHTEEN (\$18.00) DOLLARS per week thereafter.

ALTERNATE - ITEM NO. 3:

Erect an exterior tubular steel scaffold for the west wall of the building. The working sections of this scaffold will be spaced 6 feet apart in height and the scaffold will be extended up to within easy reaching distance of the top of the wall.

Price complete as described above is FIVE THOUSAND SIX HUNDRED (\$5,600.00) DOLLARS for a period of four (4) months or less; overtime rental, SEVENTY-NINE (\$79.00) DOLLARS per week thereafter.

ALTERNATE - ITEM NO. 4:

Erect a similar scaffold on the east wall of the building extending to within easy reaching distance of the top of the wall.

Price complete as described above is FOUR THOUSAND FOUR HUNDRED EIGHTY (\$4,480.00) DOLLARS for a period of four (4) months or less; overtime rental, SEVENTY-TWO (\$72.00) DOLLARS per week thereafter.

ITEM NO. 5:

Erect a double 3-barrow steel hoist tower in the Access Road between Canopy No. 1 and No. 2. This tower will start at elevation 39' and will extend high enough to serve elevation 115'. Tower will have working platforms on three sides with connecting runways at elevation 56', 70', 86' and 115', as shown on your layout drawing. Each working platform will be covered with 2" x 9" Firesafe plank laid close together and will be protected around the outside with tubular handrails, toe boards and wire mesh from the handrails to the toe boards. The tower will be enclosed on the sides where the guides run with half inch wire mesh and the entire structure will be securely braced and cabled to the building.

Price complete as described above is THREE THOUSAND NINE HUNDRED EIGHTY-FIVE (\$3,985.00) DOLLARS for a period of four (4) months or less; overtime rental, FIFTY-SIX (\$56.00) DOLLARS per week thereafter.

ITEM NO. 6:

Erect in connection with this tower one 9 cubic yard debris hopper set on a tubular steel bent. This hopper will be equipped with an adjustable flap door and mouthpiece for loading trucks. The bottom of the hopper will be pitched towards the mouthpiece and will be protected with sheet iron.

Erect from the top of this hopper one 18" cylinder steel dirt chute attached to the tower, with mouthpieces at each platform level, so that material can be dumped into the chute from wheelbarrows. This chute will extend high enough to serve elevation 115'.

Price complete as described above is TWO THOUSAND THREE HUNDRED SIXTY EIGHT (\$2,368.00) DOLLARS for a period of four (4) months or less; overtime rental, TWENTY-EIGHT (\$28.00) DOLLARS per week thereafter.

ITEM NO. 7:

Erect a steel scaffold mounted on casters, extending high enough to reach the ceiling of the East Fan Room. When your work is completed in this room we will dismantle and re-erect the scaffold in the West Fan Room.

Price complete as described above is TWO HUNDRED EIGHTY (\$280.00) DOLLARS for a period of four (4) months or less; overtime rental, EIGHT (\$8.00) DOLLARS per week thereafter.

This Agreement, made this twenty-second
day of May 19 51, by and between **CHESEBRO-WHITMAN COMPANY**
located at 38-21 12th Street, Long Island City, New York, hereinafter designated as Sub-Contractor and

Fuller-Turner-Walsh-Slattery, Inc., 403 East 42nd Street, New York City, New York
hereinafter designated as Contractor, witnesseth:

In consideration of the mutual covenants and agreements of the parties hereto, to be faithfully observed, kept, and performed by them, and each of them, it is agreed between the parties as follows:

I. Sub-Contractor will rent all the materials and provide all the labor and supervision for the erection and dismantling of the following work at the Assembly Hall, United Nations Headquarters, 42nd St. & 1st Ave., New York City

*Nature of
Work*

Unless specified above, this agreement does not include any painting, scaffold covering, stairways, ladders, permits, gates at shaft openings, hoist tower guides, catheads, cages, sheaves or hoisting motors, masonry work, lighting or maintenance of the work during the interval between completion and dismantling, nor does it include any overtime work, except that overtime, when supplied at the request of the Contractor and shall be charged to him as excess time plus insurance, welfare fund, payroll tax, Social Security, Unemployment Insurance, profit and overhead, and be added to the sum herein agreed to be paid to Sub-Contractor.

Unless specified above, the portion of this agreement covering sidewalk bridges does not include any shoring, grading, waterproofing, parapet, backfence, painting, stairways, flare screens, lighting, or maintenance of the work during the interval between completion and dismantling.

Temporary lights or shifting of present street lights are not a part of this contract. If the Sub-Contractor furnishes the bridge permit, Contractor agrees to maintain all lights in accordance with the rules of the City Departments having jurisdiction.

If Sub-Contractor is to furnish and obtain original permits for work specified above, Contractor is to furnish the following information required by the Department of Housing and Buildings: (a) block and lot numbers of operation, (b) exact street address, (c) Owner's name and address, (d) type of building, (e) number of stories high. Permit renewals and any charges pertaining thereto are to be taken care of by the Contractor.

Material

II. All materials of every nature and kind furnished on this job shall at all times remain the property of Sub-Contractor. The Contractor assumes responsibility for the condition of the material upon return beyond normal wear and tear.

*Reasonable
Notice before
starting erection
and dismantling*

III. It is understood that forty-eight hours' notice will be given Sub-Contractor before work starts. It is also understood that site will be in a workable condition. Any additions made by the Contractor to Sub-Contractor's work must be removed before Sub-Contractor is ordered to dismantle work. Any waiting time due to above conditions shall be paid as an extra by the Contractor.

Terms

IV. Eighty-five (85%) percent of the amount of this contract shall be due and payable by the 20th of the month following completion of erection. Should the execution of this contract extend over more than one month, it is understood that the Sub-Contractor will file a monthly requisition on the 25th of each month and the amount of this requisition shall be due and payable on the 20th of the month following; fifteen (15%) percent of the amount of the contract may be held in reserve until the material is ordered removed, whereupon the same is due and payable.

*Insurance and
Liability*

It is understood and agreed that all Compensation and Public Liability Insurance is to be carried by an insurance company selected by the United Nations and all premiums covering this work are to be paid by the United Nations. We have included in the figures quoted herein the cost of Automobile Insurance coverage and Social Security requirements.

In order that insurance covering this work may not be invalidated, any necessary alterations will be made by Sub-Contractor at Contractor's expense, and Contractor will be absolutely liable for and will indemnify and hold Sub-Contractor harmless against any damages whatsoever to person or property arising from alterations in this work made by the Contractor without Sub-Contractor's written consent.

*Other
Agreements*

VI. The terms and conditions of this contract are operative in conjunction with, and are to be considered incorporated with, and a part of, any other written contract concerning this work between the

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

May 25, 1951

Handwritten: 3-18-51, Hopper (Hopper), Houghton

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Heating, Ventilating & Air Conditioning
Delivery Schedule - Coils - Dehumidifier

Dear Sir:

This will acknowledge receipt of your letter of May 23rd 1951 regarding delivery schedule of heating, ventilating and air-conditioning equipment.

For your further information, we wish to advise the following improvements in delivery dates:

1. Dehumidifier Coils will be shipped June 23rd.
2. Cooling Coils will be shipped July 15th.
3. Heating Coils will be shipped August 1st.

You will be notified of further changes or improvements in this schedule.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer



*See
Hopper - Humphreys
Waryogau
SPS
JW*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

120-5-18-9
OREGON 9-3950

Mrs. Tyler

May 25, 1951

So Gen Files

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Heating, Ventilating & Air Conditioning
Shop Drawing

Dear Sir:

We are forwarding to you herewith six (6) copies of Part I of Schedule of Grilles and Diffusers prepared by the John B. Hewett Co., and submitted to us by Kerby Saunders, Inc.

Kindly return three (3) copies with your comments and/or approval as soon as possible.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese pld
C. E. Reese
Project Engineer

CER:PLB:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

General Assembly
F.T.W.S.

June 8-51

Messinger

J.B. Hewitt Co. (Karl Saunders)

3 Part 1

Schedule & Diffusion

(Approved As Noted Reprint 4/51 R.E.M.)

RECEIVED

JUN 11 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

RM

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

May 25, 1951

Mr. James A. Dawson
 Headquarters Planning Office
 Room 2272
 United Nations,
 New York

Re: Contract HQ 1/82 - General Assembly
 and North Parking Space
 (GENERAL ASSEMBLY)
H. M. Doors, Frames & Trim

Dear Mr. Dawson:

We are sending you herewith, four prints of the following H.M. Doors, Frames and Trim shop drawings submitted by Atlantic Metal Products, Inc.:

#D-2	Rev. 5/24/51	Detail Sheet
#D-3	"	" "
#D-5	"	" "
#D-12	"	" "
#D-14	"	" "

Although drawings numbers D-2, D-3, and D-5 were approved as of March 26, 1951, they are being resubmitted to show the following changes:

D-2 and D-3 - Buck Types N, N-1 & U - Jamb Trim Changed from 1-7/8" to 1-1/4" width.

D-5 - Revised to show Type F-F buck running continuously to highest ceiling line.


Both these changes were requested by Mr. M. Harris on May 24, 1951.

Will you please return two prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
 C. E. Reese
 Project Engineer



ISSUANCE OF DRAWINGS

OFFICE COPY

25 May 1951

25 May 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Atlantic Metal

2 ea.	D-2,3 & 5	3 Nov'50	Detail Sheet
2	D-12	28Dec'50	" "
2	D-14	9 Apr'51	" "

(ALL "APPROVED" 25 May 1951 P.B.)

NOTE: 2 prints each of the above dwgs. were given to Mr. Del Vecchio 25 May 1951

RECEIVED

MAY 28 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

dv Glen

120-5-18-9✓

cc: Harrison
McLeod
Zunser
Hopper
Healy
Van Name
Harris

25 May 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and
North Parking Garage - Notification of
Change No. 49 (R. P. No. 36) - Woodwork
at South Lobby - 1st Floor

Gentlemen:

Attached hereto is one copy of Notification of Change No.
49 (R. P. No. 36) approved by James A. Dawson for the United Nations.

This approval is given for you to proceed with the work re-
quired by the modification with reference to the woodwork at South
Lobby - 1st Floor.

It is understood that this approval does not include the cost
of this change as indicated in the Notification of Change No. 49, which
is solely an approximation. It is understood, also, that the actual
price adjustment will be made as required by the terms of the contract.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JZ:ml

②

120-5-18-9✓
cc: Harrison
McLeod
Zunser
Hopper
Healy
Van Name

25 May 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and
North Parking Garage - Notification of
Change No. 46 (Change Order No. 149)
Added 2 Light Stand Bases at Col. M24

Gentlemen:

Attached hereto is one copy of Notification of Change No. 46
(Change No. 149) approved by James A. Dawson for the United Nations.

This approval is given for you to proceed with the work re-
quired by the modification with reference to the added 2 light stand
bases at Column M24.

It is understood that this approval does not include the
cost of this change as indicated in the Notification of Change No. 46,
which is solely an approximation. It is understood, also, that the
actual price adjustment will be made as required by the terms of the
contract.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure
JZ:ml

120-5-18-9

cc: Harrison
McLeod
Zunser
Hopper
Healy
Van Name

Harris

25 May 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly
and North Parking Garage - Notification
of Change No. 34 (R. P. No. 17)
Architectural Changes. Finish Veneer and
Core Stock, as well as Doors, to be Fur-
nished to U.N. by the Australian Government.
Installation and Finishing Costs Included
in this Estimate

Gentlemen:

Attached hereto is one copy of Notification of Change No. 34,
(R. P. No. 17) approved by James A. Dawson for the United Nations.

This approval is given for you to proceed with the work re-
quired by the modification with reference to the architectural changes.
Finish Veneer and Core Stock, as well as Doors, to be furnished to U.N.
by the Australian government. Installation and finishing costs in-
cluded in this Estimate.

It is understood that this approval does not include the cost
of this change as indicated in the Notification of Change No. 34, which
is solely an approximation. It is understood, also, that the actual
price adjustment will be made as required by the terms of the contract.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JZ:ml

25 May 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82
Concrete - Steel

Gentlemen:

Listed below are drawings we forwarded you, their dates, the number of copies, and the transmission dates of same.

<u>Copies</u>	<u>Drawing No.</u>	<u>Rev. No.</u>	<u>Date</u>	<u>Transmitted</u>
25	GA-4-CS-19		21 May 1951	21 May 1951
25	GA-4-CS-20		22 May 1951	22 May 1951
25	GA-4-CS-19	Rev. No.1	24 May 1951	24 May 1951
25	GA-4-CS-20	Rev. No.1	24 May 1951	24 May 1951
25	GA-PS-CS-19		18 May 1951	24 May 1951
25	GA-PS-CS-20		24 May 1951	24 May 1951
25	GA-4S-187C	Rev. No.2	24 May 1951	24 May 1951

Reference Drawings GA-4-CS-19 and GA-4-CS-20 - Proceed with the work indicated on the Revision No. 1 drawings.

Reference the remaining three drawings - Proceed with the work indicated thereon.

There should be no change in Contract Price due to the work indicated on any but Drawing GA-PS-CS-19 for which drawing you will submit for our consideration prices which affect the Contract Price.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JJHe:cam

cc: Bohanon Nelson Weigel Healy
Harris Hopper Zunser VanName Ryer

25 May 1951

Fuller-Turner-Walsh-Slatery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82 - Terrazzo

Gentlemen:

On 25 May 1951 we forwarded you ten (10) copies
of Drawing No. A-4 marked "For Terrazzo Estimate" 24 May 1951.


Please submit for our consideration the prices
which affect the Contract Price based on the following:

Install the terrazzo floor and base as indica-
ted on the drawing in lieu of the material now
in the Contract.

The terrazzo shall be the equivalent in price
of 100% Belgian Black chips, sizes 1 to 7.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office



JJD:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer

25 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northernly
Portion of the Parking Garage
Contract HQ 1/82
Revision No. 27

Gentlemen:

On 23 May 1951 we forwarded you under separate cover twenty-five (25) copies of the following documents:

A-2, A-3, A-4, A-5, A-6, A-7, A-8, A-11, A-12,
A-16, RA-101, A-109, A-111, A-119, RA-119A, RA-119B,
RA-120, A-120A, A-120B, A-124, A-137, RA-145, RA-154,
RA-155, RA-156, RA-158 - Revision No. 27 dated 23 May
1951.

Door Schedule - Title Sheet, Sheets 1, 2, 3, 4,
5, 6, 7, 8, 9, 10, 11, 13 - Revision No. 27 dated 23
May 1951.

Bulletin of Changes to Revision No. 27, dated 23
May 1951.

Submit for our consideration prices which affect the Contract
Price and after receipt of same we shall promptly advise you
how to proceed.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JHE:eam

cc: Bohanon
Nelson
Weigel
Healy
Harris Hopper Zinser VanName Ryer

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

filed

May 24, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -
CHANGE NO. 174 - Sprinkler Layout for Battens in Assembly Hall

Reference (a) U.N. Dwg. SK-GA-P6-1 - dated May 15, 1951
(b) Mr. James A. Dawson's letter 18 May 1951

Dear Mr. Dawson:

On May 18, 1951 we received prints of Reference (a), and on May 21, 1951 we received your transmittal letter, Reference (b), which reads as follows:

"On 17 May 1951 we forwarded you twenty-one (21) copies of Drawing SK-GA-P6-1, dated 15 May 1951. This drawing indicates the sprinkler layout behind the battens in the General Assembly Hall.

Proceed with the work indicated on the drawing and submit for our consideration prices which affect the Contract Price."

Under the authority and requirements of the contract, we hererby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

BJG/PDV/eas

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

May 24, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -
CHANGE NO. 173 - Layout of Mushroom Vents in Assembly Hall

Reference (a) U.N. Dwg. SK-GA-H3-1 - dated April 30, 1951
(b) Mr. James A. Dawson's letter of 17 May 1951 to FTWS, Inc.

Dear Mr. Dawson:

On May 18th, 1951 we received prints of Reference (a), and on May 18th, 1951 we also received your transmittal letter, Reference (b), which reads as follows:

"On 17 May 1951 we forwarded you, under separate cover, twenty-one (21) prints of Drawing SK-GA-H3-1, dated 30 April 1951.

Proceed with the work indicated thereon and submit for our consideration prices which may affect the Contract Price."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/eam

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

May 24, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -
CHANGE NO. 147 - Transfer of Return Air Registers from
Meeting Halls to General Assembly

Reference (a) Mr. James A. Dawson's letter (HQ 1/75) 10 April 1950
(b) Mr. James A. Dawson's letter (HQ 1/82) 10 April 1951

Dear Mr. Dawson:

On April 16, 1951 we received your letter, Reference (a), which reads as follows:

"In the steps adjoining the north and south walls there are eight (8) openings for return air registers which are not large enough to accomodate the 30"x4" registers originally specified, and which are now on the job. The 30"x4" registers must be replaced by eight (8) 26"x4", Type RL-230 registers. The 30"x4" registers will be installed in the General Assembly Building.

Install the smaller size registers and submit for our consideration the prices which will be an addition to the Meeting Halls Contract Price.

Since the 30"x4" registers will be used in the General Assembly, submit for our consideration the prices which will be a deduction to the General Assembly Heating, Ventilating and Air Conditioning Contract."

On April 16, 1951 we also received your letter, Reference (b), which reads as follows:

"Please refer to our letter of 10 April 1951 reference Meeting Hall and Cover Over East River Drive, Contract HQ 1/75, Heating, Ventilating and Air Conditioning, Security Council Chamber - Return Air Registers.

You will note from the last paragraph of this letter that we are proposing to use the 30"x4" registers in the General Assembly Building and to delete from the Contract Price the cost of these items. Therefore, submit for our consideration the prices which affect the Contract Price."

Continued

May 24, 1951

Mr. James A. Dawson


-2-

HQ 1/82 - CHANGE NO. 147

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTEY, INC.


M. J. Grogan
Project Manager

MJG/PDV/eas

Hopper
Healy

100-5-10-7
OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 24, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawings, submitted by General Bronze Corp. & C.E. Halback & Co.:

HGP-37-1	rev. 5/22/51	Scale Details of Booths in East Wall - Conf. Room #4
HGP-37-2	" 5/21/51	Scale Details of Booth Fronts - West Wall Conf. Room #4
HGP-37-3	" "	F.S. Plan Sections of Booths - Conf. Rm. #4
HGP-37-4	" "	Full Size Vertical Sections - Booth Fronts - Conf. Rm. #4

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese

Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

*General Contractor
J.F. Walsh & Co.*

Measuring

2 H.C.F-37-1

*General Builder (C.E. Hallman)
And Details of Booth in Exit
Wall Corp. Room # 4*

(Approved 6/1/51 P.B.)

RECEIVED

JUN 4 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

PM

ISSUANCE OF DRAWINGS

OFFICE COPY

General Assembly
F.T.W.S. June 4 '51

Morgan

2 HEP-37-2

General/Burges - CE Hallman

State Dist of Southern Tenth West
Wall Corp. Inc #4

(Approved 4/1/51 P.B.)

RECEIVED

JUN 4 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

J.P.M.

ISSUANCE OF DRAWINGS

OFFICE COPY

General Assembly.
L.F.T.W.S.

June 4 '51


Messenger

2 M.G.P.-17-3

General Beyer & Holloman

F.A. Shaw & Sec. of Bottle Corp. 24

(Approved as noted Reamont 4/1/51 P. Robinson)



Don

ISSUANCE OF DRAWINGS

OFFICE COPY

*General Accounting
F. T. W. S.*

June 4, 1951

Messing

2 7168-37-4

General Ledger

*Fuller, Turner, Walsh, Slattery
Santa Cruz, Cal. # 4*

(Approved on Notes 4/15/51 by Robert T. Brennan)

RECEIVED

JUN 4 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

Fuller

Hopper
Sealy
FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

May 24, 1951

W. H. F. H. A.
Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.Re: Contract HQ 1/82 - General Assembly
& North Parking Garage -
(GENERALASSEMBLY)
Sheet Metal Work

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Sheet Metal Work shop drawing, submitted by A. Munder & Son, Inc.

8 5/21/51 Flashing Details at Meeting Halls Neck

Will you please return two (2) prints of the above drawing, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*C. E. Reese
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

24 May 1951

18 July 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Munder

2

8

21 May '51

Flashing Details at Meeting Halls Neck

(DISAPPROVED 16 July 1951 RESUBMIT PB/GEA)



J. V. Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

May 24, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Heating, Ventilating & Air Conditioning
Shop Drawing

Dear Sir:

We are forwarding to you herewith six (6) prints of National Sheet Metal drawing GA-1B-4, Ductwork, 1st Basement, submitted to us by Kerby Saunders, Inc.

Kindly return three (3) prints of the above General Assembly drawing with your comments and/or approval as soon as possible.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese PHB
C. E. Reese
Project Engineer

CER:PLB:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

24 May 1951

18 June 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by Kerby Saunders (Nat'l Sheet Metal Dwg.)

3 GA-1B-4 11Apr'51 Ductwork, 1st Bamt.

(APPROVED AS NOTED 15 June 1951 REN/BDP. RESUBMIT)

NOTE: FROM SYSKA & HENNESSY

"This drawing is approved, except as noted in red crayon."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

RECEIVED

JUN 19 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

SV Byer

*Trooper
Healy*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 24, 1951

*WEIGER
To Gen. Fick*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawing, submitted by General Bronze Corp. & C.E. Halback & Co.:

HGP-19-1 rev. 5/22/51 Hung Lintel - Openings to Check Room
1B-128

Will you please return two (2) prints of the above drawing, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

24 May 1951

28 May 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2 HGP-19-1 4 May '51 Hung Lintel - Openings to Check Room 1B-128
(APPROVED 24 May 1951 V.R. 25 May 1951 P.B.)



L. V. Tyler

120-5-18-9-
cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

24 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly
and North Parking Garage - Notification
of Change No. 50 (Changes Nos. 62 - 62A)
November 30, 1950 Architectural Revisions

Gentlemen:

Attached hereto is one copy of Notification of Change
No. 50 (Changes Nos. 62 - 62A) approved by James A. Dawson for the
United Nations.

This approval is given for you to proceed with the
work required by the modification with reference to the November 30,
1950 Architectural Revisions.

It is understood that this approval does not include
the cost of this change as indicated in the Notification of Change
No. 50, which is solely an approximation. It is understood, also,
that the actual price adjustment will be made as required by the terms
of the contract.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure
JZ:ml

24 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: HQ 1/82 Contract - General Assembly
and Northerly Portion of
the Parking Garage
Painting & Finishing Materials

Gentlemen:

Reference is made to your letter of 23 October 1950 with attached copy of a letter from The Shatz Painting Company, Inc., dated 16 October 1950, both concerning the types and makes of various Painting and Finishing Materials you propose to provide for the General Assembly Building and Northerly Portion of the Parking Garage. Our comments on your submission, item by item successively, are as follows:

1. Benjamin Moore & Company's "Asphalt Varnish" is not accepted for use as it is a material unsuitable to our needs.
2. Benjamin Moore & Company's "Black Enamel" is approved for use for painting the identifying lettering or numerals on the several doors of the Northerly Portion of the Parking Garage.
3. Benjamin Moore & Company's "Black Paint", if by this designation you mean their "House Paint" in black color, is approved for use in the painting of certain exterior railings and other ferrous metal (other than stainless steel) exterior items provided under HQ 1/82. The precise extent of the application of this particular paint will be indicated at a later date on our paint Finish Schedule.*
4. Benjamin Moore & Company's "Cement Water Paint" conforming to the requirements of Federal Specification TT-P-21 is not approved for use, firstly because Benjamin Moore & Co. does not manufacture a paint of this type and secondly, at this time we do not contemplate the use of a paint of such category.
5. Benjamin Moore & Company's "Dryer Liquid" is not accepted for use as it is our intention that paint materials furnished for the job be factory mixed.

*Kindly confirm in writing that the noted black "House Paint" will be provided for this work.

24 May 1951

6. Benjamin Moore & Company's "Filler, Wood Paste" is not approved for use as we prefer all of the "natural" wood finish work to be done with Breinig Bros. materials as indicated in the Specifications and generally in the same manner followed for like work under HQ 1/55 and HQ 1/75 Contracts.
7. National Lead Company's "Flatting and Mixing Oil" is not approved for use for the same reason given under Item No. 5.
8. E. I. du Pont & Co., Inc. "Interior Enamel Gloss" is not approved for use as our finish scheme does not require the use of a gloss enamel.
9. E. I. du Pont & Co., Inc. "Interior Enamel Semi-Gloss" set forth as conforming to the requirements of Federal Specification TT-E-508 is therefore accepted for use as the final coat on those interior surfaces where enameling on plaster is required as indicated on the Paint Finish Schedule provided that you give us written assurance that the "Interior Enamel, Semi-Gloss" to be furnished will be du Pont's "Dulux" Color Conditioning Semi-Gloss Enamel.
10. H. J. Merkin Paint Co., Inc. "Merco-tone Eggshell Finish", Flat, stated as conforming to the requirements of Federal Specification TT-P-51, is approved for third or final coat application on those interior plaster and perforated cement asbestos board surfaces where an eggshell flat finish is required as well as indicated on our Paint Finish Schedule. Its use is not acceptable where a stippled finish is required as the manufacturer's printed literature notes that it is unsuitable for such type of treatment.
11. Benjamin Moore & Company's "Interior Varnish" stated as conforming to the stipulations of Federal Specification TT-V-71 is approved for the final coat application on the shower stall dressing compartment seat wood slats, if by "Interior Varnish" you mean Moore's "Imperve Floor and Trim Varnish". Kindly confirm in writing that such material will be provided.
12. Benjamin Moore & Company's "Iron Oxide Paint" conforming to Federal Specification TT-P-31 is not approved for use as we can foresee no need for this particular red colored House Paint.
13. National Lead Company's "Linseed Oil, Boiled" is not approved for use for the reason given under Item No. 5.

24 May 1951

14. National Lead Company's "Linseed Oil, Raw" conforming to the requirements of Federal Specification JJJ-Q-336 is approved for use only for the first two coatings of the shower stall dressing compartment seat wooden slats as described under sub-paragraph (d) of paragraph 12 to Section 26, Construction Trades Specifications, Part IV.
15. National Lead Company's "Linseed Replacement Oil" is not approved for use for the reason given under Item No. 5 and also because this particular type of material is not a "quality" product.
16. M. J. Merkin Paint Co., Inc. "Primer Sealer" pigmented, stated as conforming to the requirements of Federal Specification TT-P-56, is therefore approved for application on all interior plaster (except acoustical plaster) and perforated asbestos cement board surfaces.
17. Benjamin Moore & Company's "Zinc Dust Primer" set forth as conforming to the requirements of Federal Specification TT-P-641 is therefore approved for first coat application as required by sub-paragraph (c) of Paragraph 13 to Section 26 of Construction Trades Specifications, Part IV. Its use shall not be required as now called for under sub-paragraph (h) of the same paragraph 13.
18. Benjamin Moore & Company's "Putty & Elastic Compound" conforming to the stipulations of Federal Specification TT-P-781 is approved for stopping of set nail holes in any painted (not "natural") wood surfaces.
19. Benjamin Moore & Company's "Resin Base Emulsion", we assume "Fagua" is intended, stated as conforming to the requirements of TT-P-88, is approved for interior application on all surfaces where required by sub-paragraph (d) incorporated in Paragraph 10 of the Painting and Finishing Section of the Specifications by Addendum No. 2. It is also approved for spray application on the acoustical plaster panels behind the wood battens of the Assembly Hall. Kindly confirm in writing that "Fagua" will be used. The employment of paint of this type for the treatment of any other acoustical plaster surfaces is no longer required.
20. Benjamin Moore & Company's "Spar Varnish" is not accepted for use at this time as we now know of no items of millwork which would require this type of finish.

24 May 1951

21. Standard Oil Company's "Thinners" recorded as conforming to the requirements of TT-T-291 are approved for use only in the cutting of certain ready mixed paints when used as an under coater, and when the employment of thinners for this specific purpose is definitely called for in the printed literature of the manufacturers of the ready mixed paints, for example Moore's "Black House Paint".
22. Guignon & Green's "Turpentine", set forth as conforming to the requirements of Federal Specification LLL-T-791 is approved for use in the same manner that mineral thinners are accepted for employment as set forth in Item No. 21 above. It is also approved for use mixed with raw linseed oil for the first and second treatments of the shower stall dressing compartment seats.
23. Wm. Zinsser Company's "Varnish, Shellac" is not accepted for use for the same reason as given under Item No. 1.
24. National Lead Company's "White Lead" basic-carbonate, is not approved for use for the same reason as given under Item No. 5.
25. National Lead Company's "White Lead", basic-sulphate, is not approved for use for the same reason as given under Item No. 5.
26. Benjamin Moore & Company's "Zinc Oxide" is not approved for the same reason as given under Item No. 5.
27. H. B. Wiggins Sons Company's "Fabrikan" prepared wall canvas as exemplified by the samples submitted is approved for use as satisfying the intent of the appropriate stipulations of Part IV, Construction Trades Specifications, Section 26, paragraph 11. This confirms oral authorization given sometime ago to your Mr. P. Del Vecchio by our Mr. H. B. Weigel.
28. Breinig Bros. Inc. "Metal Trim Enamel, Semi-Gloss" is approved for use on the exposed surfaces of all interior Hollow Metal Work not having baked enamel finish coats.

The approvals given in the foregoing in no way relieve the Contractor of his responsibility for the satisfactory performance of the work in accord with the Specifications of the Contract Documents.

24 May 1951


The single sample of Fabrikam submitted will be retained by this office for our records.

With the exception of colors previously approved for certain specific items of work, the acceptance of materials for use as herein recorded is not to be construed as a determination of finish colors. Chips showing the finished colors to be applied on various surfaces will be forwarded to you accompanied by a Paint Finish Schedule, setting forth by color and type, the final finishing material to be used in the several General Assembly and Northerly Portion of the Parking Garage spaces. It is anticipated that within the next few days we shall forward that portion of this schedule which will indicate the work to be accomplished in the Studio Area; the remainder will follow later.

Your submission does not show the kind or make of painting materials you propose to furnish for the undercoating of enamel or paint finish coats on interior plaster, nor for stippled paint finish on interior plaster, nor for interior "natural" wood surfaces, nor for interior painted wood surfaces, nor for interior painted cement bases, nor for the exposed interior miscellaneous ferrous metal, nor for the many Mechanical Trades items to be painted, other than the prime painting of galvanized metal surfaces. Please give us this needed information in writing along with the several assurances as to definite paint kinds to be used which we request in the foregoing portions of this letter.

In conclusion we ask that you submit for our consideration your estimate of the appropriate Contract Price adjustments to be made as a result of the elimination of the painting of cement finished floors, the partial deletion of the painting of acoustical plaster, for here cancelling the priming of the outside of slop sinks with galvanized iron primer, and for the application of typical three (3) coat paint finish on plaster surfaces of the General Assembly stair towers in lieu of the two (2) coat work specified.

Very truly yours,

HBW:eam 
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Sorensen
McSpedon

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 23, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -
CHANGE NO. 115-B - Distribution of Asphalt Tile Colors in
General Assembly

Reference (a) Mr. James A. Dawson's letter 11 May 1951 to FTWS, Inc.
(b) Mr. James A. Dawson's letter 17 May 1951 to FTWS, Inc.

Dear Mr. Dawson:

This Change is supplemental to our Change No. 115, dated March 14, 1951 and Change No. 115-A, dated April 5, 1951.

On May 15, 1951 we received your letter, Reference (a), which reads as follows:

"In confirmation of oral advice given your Mr. P. DelVecchio yesterday, please know that we wish to delete Page No. 5 of the General Assembly Asphalt Tile List dated 1 March 1951 and forwarded to you with our letter of the 6th of that month.

As Mr. DelVecchio informed us that the full amount of tile has not as yet been run, the deletion can be readily made.

In your comparison under Change No. 115 of the entire current Asphalt Tile List with the requirements set forth in the Contract Finish Schedule, kindly take this deletion into consideration."

On May 18, 1951 we received your letter, Reference (b), which reads as follows:

"In order to complete the formal acceptance of the various types of Resilient Floor Covering material items noted in your letter of 22 September 1950 we hereby advise that 4" high, set on type Kenbase in black color, as exemplified by the sample then submitted, is approved for general use in conjunction with the asphalt tile flooring of HQ 1/82 Contract. However, as you will note on various details, in certain locations to a limited extent, asphalt tile base of height greater than 4" is required. In these particular portions of the work, 6" high Kenbase in black color, shall be provided and cut down to the precise heights indicated on the details,

Continued

May 23, 1951

Mr. James A. Dawson

-2-

HQ 1/82 - CHANGE NO. 115-B

Approval for use of asphalt tile base as given in the foregoing in no way relieves the Contractor of his responsibility for the satisfactory performance of the work in accord with the Specifications of the Contract Coduments.

The single sample of 4" high Kenbase submitted has been marked "Approved" and will be retained by this office.

In conclusion, as a part of your comparison under Change No. 115 of the current Asphalt Tile List with the original Contract requirements kindly take into consideration the limited provision of the 6" high base."

We will take the above information in account in preparing our estimate for Change No. 115.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this Change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/PDV/eas

*See 74
shopper - Rumpeltin
Harrington
6/24
SWS*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Tyler
7

May 23, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

*750/Gen 2
file*

Re: General Assembly
Otis Elevator Contract #112689-94
W. S. Tyler Co. Shop Drawings
Nos. EQ and EQ-1

Dear Sir:

We enclose six copies (6) each of sheets EQ and EQ-1 revised by W.S. Tyler Co. according to your corrections of April 26, 1951.

We also enclose seven copies of their letter to Otis Elevator Company dated May 15, 1951, which calls attention to ten specific items regarding their drawings.

Please review these drawings and letter for your requirements and return to this office three (3) copies each marked with your approval and/or comments.

Otis Elevator has advised us, that in order to meet delivery requirements, this material must be placed in production at the earliest possible date. We therefore respectfully request that you expedite the return of these drawings so that this can be accomplished.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. W. Bartley
C. E. Reese
Project Engineer

Bartley 2
STH - 2
Lillian 3 - ML
2 Weigle 2

CER:CWB:tw



OTIS ELEVATOR COMPANY

COPY

THE W. S. TYLER COMPANY
3615 Superior Avenue
Cleveland 14, Ohio

RECEIVED

MAY 24 1951

United Nations Headquarters
W. K. Harrison-Director of Planning

NEW YORK 17, N.Y.
247 Park Avenue, Room 1003

May 15th, 1951.

Otis Elevator Company
260 Eleventh Avenue
New York 1, N. Y.

Attention Mr. F. Haeberle

Gentlemen: United Nations General Assembly
New York City
Elevator Entrances - L-8489
Otis Contract 112689-94

In accord with your letter of April 30th together with copy of letter of April 26 which you received from Mr. C. W. Bartley of Fuller-Turner-Walsh-Slattery, Inc. your final elevator layout for elevators 1 to 6 inclusive, copies of our marked-up entrance details, Atlantic Metal Products Company's drawings D-14 to D-23 inclusive and architect's drawing RA-165, we have made revisions to our preliminary details and are enclosing herewith thirteen copies of our revised prints for final approval.

These are our sheets EQ and EQ-1, and we call your attention to the following.-

1. We have shown the pit wall for all elevators to set back 1" from nose of sill. The architect's drawing referred us to architect's specification drawings for detail of elevator pits. We do not have these architect's drawings and therefore we ask that you check and advise if the pit wall arrangement and toeguard as shown on our details will be satisfactory.
2. You will note we have now shown our sill brackets fastened directly to the structural steel beams. We understand that the fireproofing is to be left off the top of beam above elevation 41'0" and to be cut off by others to clear the tops of the structural steel beams from elevation 41'0" and down.

At the third basement floor, elevators 3 and 4, and at first basement floor of elevators 5 and 6 where no steel beams occur, we have shown the sill to be recessed 4-1/2" deep and we ask that you advise us if this arrangement is satisfactory to all concerned.
3. As per structural drawing GA-4-CS-7 the 10" divider beam between elevators 1 and 2 and between 3 and 4 is located at minus 2'10 1/2" from the 86'0" floor level which will give a dimension from the bottom of the divider beam to 70'0-1/2" floor level as 12'3". Please have this checked as the marked-up print gave us a dimension of 13'10-7/8".
4. We have revised the keyway arrangement and now show keyways at elevators 5 and 6 at all floors, while for elevators 1 to 4 we interpreted your marked-up print that you wished the keyways furnished at the first basement and the first floor of elevators 1 and 2, also at the third basement and first floor of elevators 3 and 4. Please have this checked as we were advised that keyways for elevators 1 to 4 inclusive were to be provided at the first floor only.
5. We have followed the architect's markings and have shown the third floor of elevators 5 and 6 to have a 6'11 1/2" high opening in order to accommodate 1/2" thick

5-15-51.

OTIS ELEVATOR COMPANY

COPY

THE W. S. TYLER COMPANY

Page 2

Otis Elevator Company
United Nations General Assembly

carpet. Please give us a complete check on all these openings.

6. We call your attention to the openings where the extension jamb furnished by Atlantic Metal Products will have to be coped around our sill where this carpet occurs. Please bring this to the attention of Atlantic Metal Products so they will be governed accordingly.

7. You will note we have shown for the fourth floor of elevators 1 to 4 inclusive the head jamb with 3/4" return the same as for the side jambs. Please have this checked by Atlantic Metal Products and advise if this is satisfactory as this information was given to Mr. DeGraff of this office by telephone.

8. We have shown the required cutout in our jamb of 2" wide x 12" high with center line 2'9" from the sill line in the left-hand jamb of elevator 6 only. Are we correct in assuming that no other reinforcing or provisions are required for this cutout? Please advise.

9. We have eliminated all jamb anchors, as agreed over the telephone with Mr. P. Healy. These jamb anchors are not required with our standard steel to steel construction and were not used on any of the other entrances for the United Nations.

10. We have shown the sight guards the same size as used on previous jambs where your equipment was used and we ask that you advise if this is satisfactory.

May we ask that you have these details checked by the parties concerned, returning one print to us with approval noted thereon, together with your answers to the above items as soon as possible so we may place this order in production.

Please see that the steel we have detailed will be exposed for fastening of our sill brackets as indicated on these details.

Very truly yours,

THE W. S. TYLER COMPANY

E. T. Snyder

BTS:FM

Enc.



*Left
Hopper-Pumpeltin
Haugen
5/23
5/24*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

mrs. Tyler

May 23, 1951

Files

20 Gen

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: General Assembly
Heating & Ventilating
Shop Drawings for
Approval

Dear Sir:

We resubmit herewith six (6) copies of the following National Sheet Metal Works, Inc. shop drawings for your approval and/or comments:

Drawing No. 1	DuctWork Construction Details	Nat'l. Sheet Metal Wks.
Drawing No. GA-1B-2	DuctWork 1st Basement Cols. 24-26 - O-S	Nat'l. Sheet Metal Wks.

We request the return of three (3) each of the above noted drawings together with your approval and/or comments to this office.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:CWB:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

23 May 1951

15 June 1951

GA

Fuller-Turner-Walsh-Slattery

hand

Submitted by Kerby Saunders (Nat'l Sheet Metal Dwgs.)

3	1	28Apr'51	Ductwork Construction Details
		(APPROVED	4 June 1951 B.D.P./R.E.N.)
3	GA-1B-2	19Mar'51	Ductwork 1st Bsmt., Cols. 24-26, 0-5
		(APPROVED AS NOTED	1 June 1951 B.D.P./R.E.N. RESUBMIT

NOTE: FROM SYSKA & HENNESSY

"These drawings are approved."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."



SV Byler

Hopper
Healy

120-5-18-9-
OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Wagel

May 23, 1951

To Mr. Dawson. File

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Cut Stone

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Cut Stone
shop drawing, submitted by Monahan-McCann Stone Co.,

788-12 rev. 5/23/51 Vermont Pearl Marble - Stair #37

Will you please return two (2) prints of the above drawing, marked
with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

23 May 1951

14 June 1951


GA & North Parking
Fuller-Turner-Walsh-Slaterry

hand

Submitted by Monahan McCann

2 788-12 23May'51 Vermont Pear Marble - Stair #37

(APPROVED AS NOTED 14 June 1951 R.E.N. RESUBMIT)



SV Tyler

Hopper
Healy

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

W. K. Harrison
Tyler
To C. E. Reese

May 23, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawings, submitted by General Bronze Corporation and C.E. Halback & Co.:

✓ HGP-48-1	rev. 5/21/51	Cast Iron Saddles
HGP-48-2	" "	"
HGP-48-3	" "	"

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

23 May 1951

28 May 1951

GA & North Parking

Fuller-Turner-Walsh-Slaterry


hand

Submitted by General Bronze & Halback

2 HGP-48-1 17Apr'51 Cast Iron Saddles

(APPROVED 25 May 1951 V.R. 25 May'51 PB per Y.L.)

NOTE: Dwgs. HGP-48-2 and 3 will follow



SV Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

May 23, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (NORTH HALF PARKING SPACE)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron ship drawing, submitted by General Bronze Corporation and C.E. Halback & Co.:

HGP-7-1 rev. 5/21/51 Cast Iron Saddles

Will you please return two (2) prints of the above drawing, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

23 May 1951

25 May 1951


GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2 HGP-7-1 17Apr'51 Cast Iron Saddles

(APPROVED 25 May 1951 V.R.) (AS TO N. PARKING ONLY)



J. V. Syler

Hopper
Healy

120-5-18-9-
OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

urgent

May 23, 1951

To Gen. Fick

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, four (4) prints of the following Ornamental Metal shop drawing submitted by General Bronze Corp. and C. E. Halback & Co.:

#GBA-34

dated 5/19/51

Alum. Nosing for Wash Basins -
Toilet Rooms 209 and 215

Will you please return two (2) prints each of the above drawing marked with your approval or necessary corrections.


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

23 May 1951

28 May 1951

GA & North Parking

Fuller-Turner-Walsh-Slaterry

hand

Submitted by General Bronze & Halback

2 GBA-34 19May'51 Alum. Nosing for Wash Basins - Toilet Rms. 209 and 215
(APPROVED 28 May 1951 P.B.)

RECEIVED

MAY 29 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

SV Tyler

120-5-18-9✓

cc: Harrison
McLeod
Zunser
Van Name
Healy
Hopper

23 May 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and
North Parking Space - Notification of
Change No. 36 (R. P. No. 12) -
Jan. 15, 1951 Architectural Revisions

Gentlemen:


You are hereby notified that Notification of Change No. 36 must be revised and is, therefore, not accepted. This Notification of Change includes the substitution to Waylite block from plaster and cinder concrete blocks. This substitution is not accepted.

As a part of the above, in your letter of 13 April 1951, you request special approval of the cost of \$651.00 for the two telephone booths. This cost, which is indicated as part of this Notification of Change, under the Carpentry and Millwork, was accepted by us in our letter of 15 May 1951.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure
JZ:ml



120-5-18-9
cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

23 May 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: General Assembly and North Parking Garage
Contract HQ 1/82 - Notification of Change
No. 28 (Change No. 45) - Nov. 8, 1950
Architectural Revisions

Gentlemen:

Attached is Notification of Change No. 28 (Change No. 45) neither rejected nor approved. You are hereby requested to modify and resubmit this Notification of Change No. 28 in accordance with conversations between Mr. J. J. Healy, of this office, and Mr. C. E. Reese and Mr. W. J. Cunningham, of your office.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JZ:ml

⑧

120-5-18-9✓
cc: Bohanon
Zunser
Van Mane
Hopper
Rumpletin
Hannegan

May 23, 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, New York


Re: Contract HQ 1/82 General Assembly
and North Parking
Heating, Ventilating and Air Conditioning
Equipment Schedule - Kerby Saunders, Inc.

Gentlemen:

We are in receipt of your letter of 4 May 1951 transmitting for our use complete breakdown showing ordering, approval and delivery dates for the fans, motors, controls, fan drives, vibration eliminator rails, spray pumps, Heating and Cooling Coils, and filters required for the General Assembly. We are in accord with the last paragraph of your letter regarding the follow-up of items where the information and delivery dates do not appear or are not satisfactory and ask that these items be closely followed, especially the Dehumidifier coils, and the coiling coils where delivery dates are not as yet given.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

 SSR:eh

23 May 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: HQ 1/82 Contract - General Assembly
and Northerly Portion of the
Parking Garage
Acoustical Insulation

Gentlemen:

Reference is made to your letter of the 19th ultimo requesting our consideration and/or approval of the use of two (2) inch thick 3 1/2 lb. density Johns-Manville Rock Wool Blanket as a sound insulating material back of furring and lathing and in Booth partition walls of the General Assembly.

Please be advised that Rock Wool Blanket as described above, equal in every way to like material supplied under HQ 1/75 Contract is approved for installation in the cores of certain Booth, Committee Room, etc., lath and plaster partitions where indicated on the detailed Drawings.

Approval of the use of this material as given in the foregoing in no way relieves the Contractor of his responsibility for the satisfactory performance of the work in accord with the Specifications of the Contract Documents.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

HBW:eam

cc: Bohagon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName McSpedon

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

May 22, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Information Required from
the United Nations

Dear Mr. Dawson:

We are forwarding you herewith three (3) copies of each of the following:

- List No. 1 - Architectural Information Required
from the United Nations
- List No. 2 - Mechanical & Electrical Information
Required from the United Nations
- List No. 3 - Architectural Shop Drawings at United
Nations for Approval
- List No. 4 - Mechanical & Electrical Shop Drawings
at United Nations for Approval.

It is imperative that the missing information contained in the above lists be given to us immediately so as not to further delay the completion of the General Assembly work.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/eas

cc/ Messrs. M. Harris
J.J. Healy
W. Hopper

LIST NO. 1

MAY 22, 1951

FULLER-TURNER-WALSH-SLATTERY, Inc.
403 East 42nd Street
New York, N.Y.

GENERAL ASSEMBLY

DESIGN INFORMATION REQUIRED
FROM THE UNITED NATIONS AS
OF - MAY 22, 1951

1. Location and design details of Directional Signs
2. Mural design for Photosensitive Glass
3. Details of Undulant Canopy, North of Canopy 1
4. Paint Schedule for Studios
5. Details of Booth Sash in Assembly Hall - (promised March 24 1951)
6. Reflected ceiling plans for 2nd, 3rd and 4th floors (promised
24 March 1951)
7. Layout of South Portion and Details of Catwalk
8. Details of Sash in space 1B107
9. Details of telephone booth doors, spaces 230 & 231
10. Details and location of Alum. Rail Brackets - Stairs No. 35A,
35B, 40 & 41
11. Details of metal brackets behind wood battens in Assembly Hall
12. Details of Illuminated Bulletin Board - Dwg. A125
13. Details of hung lintels at counters - 1st bsmt.
14. Detail Dwg. RA-132, RA-133, RA-134 & RA-136 - referred to on
A-131
15. Escalator Detail Dwg. DSK 401 & 402
16. Marble Type Selection for Screen in So. Lobby
17. Design details of 1st floor Lobby terrazzo
18. Revised Gutter and Dome details

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N. Y.

List No. 2

May 22, 1951

INFORMATION NEEDED FROM U. N.

ON NORTH PARKING AND GENERAL ASSEMBLY CONTRACT

- I Schedule of Registers, Grilles and Air Diffusers
(for upper floors)
- II All data not yet received on Bulletin of Change No. 1,
Heating and Ventilating, dated October 23rd 1950.
(F.T.W.S. - C.O. #40); and on Bulletin of Changes
No. 1, Electrical, dated October 23rd 1950 (F.T.W.S. -
C.O. #38.)
(Refer to F.T.W.S. letter dated February 12th 1951 for
drawing requirements.)
- III Decision on design layout and type of electrical fixtures
for special, regular, and aisle lights in General Assembly
Hall.
- IV Decision on design, layout and type of special lights in
Conference Room #4.

LIST NO. 3

MAY 22, 1951

GENERAL ASSEMBLY & NORTH PARKING
STATUS OF SHOP DRAWINGS SUBMITTED
TO UNITED NATIONS FOR APPROVAL
ON OR BEFORE - MAY 15, 1951

<u>Subcontractor</u>	<u>Dwg. No.</u>	<u>Title</u>	<u>Date</u>
C.E. Halback	HGP-56-P	Prop. Sliding Sash in Booths	4/11/51
Misc. Iron	21-1	Relieving angles on Piers, N. Elev.	5/9/51
	28-1	Proj. Rm. Port Frames	"
General Bronze	GBA-28	S.S. Col. Covering-Canopy #1	4/27/51
Orn. Metal	-4	Alum. Int. Canopies 1 & 2	5/7/51
	-22 & 23	Vestibule Encl. #1 & 2	"
	-7	Alum. Doorways #144 to 150, 153, 154	5/11/51
Johns-Manville			
Acoustic	-103	Reflected Ceiling Plan	5/4/51
Brennan & Sloan			
Concrete	401 to 494	Reinf. Steel Details	4/30/51 & 5/16/51
Monahan-McCann	788-1 to 3	Limestone & Marble Elev.	
Cut Stone		W/Wall	4/30/51
	788-4 to 6	" " " E/Wall	"
	F.S.-1G	Det. of Wall, N/W Cor.	"
	F.S. 3-G	" Ext. Wall, S/W Cor.	"
	788-8 & 9	South Elev.	5/7/51
	788-10 & 11	North "	"
Murray Hill	306 to 309	Plan, Elev. & Det. Conf. Rm. #4	5/2/51
Woodwork	312	F.S. Detail, Shower Sheet 285	"
A. Munder			
Roofing	5 & 6	Det. of Canopies 1 & 2	5/8/51
M. Levin			
Glazing	#1	Framed mirror details	5/11/51
Jos. Weiss			
Granite	#3	N & S Walls	5/14/51

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N. Y.

List No. 4

May 22, 1951

LIST OF NORTH PARKING & GENERAL ASSEMBLY MECHANICAL & ELECTRICAL DRAWINGS

AT U. N.

Automatic Sprinkler Corp.

None

Eugene Duklauer, Inc.

None

Fischbach & Moore, Inc.

- 1) Edwards drawing #513-1 - Grill - sent over 5/8/51.

Kerby Saunders, Inc.

- 1) Sample - High Pressure Straight Line Diffuser (Anemostat) sent over 4/18/51.
- 2) John B. Hewett Co's. Part III of Schedule of Grilles and Diffusers sent over 4/27/51.
- 3) Drawing 50-52-SK-103 - Typical sleeve plan - Insert plan sent over 5/1/51.
- 4) Sample and letter re pipe insulation (change in type) sent over 5/4/51.
- 5) Vib. Elim. dwg. #28286-2 - Vib. Elim. for Nash Pumps - sent over 5/14/51.
- 6) " " " #28286-1 - " " " " " sent over 5/14/51.
- 7) Spec. Sheet for Knowles Mushrooms (J.B. Hewett) - sent over 5/17/51.
- 8) Dwg. 50-52-204 - Piping Layout for N.P. Fan Rooms 4&8 - sent over 5/17/51.
- 9) Nat'l. Sheet Metal dwg. GA-2B-1, 2nd Bsmt. ductwork - sent over 5/17/51.
- 10) " " " " GA-2B-2, " " " sent over 5/17/51.
- 11) " " " " GA-1B-3, 1st " " sent over 5/17/51.

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N. Y.

List No. 4

May 22, 1951

LIST OF NORTH PARKING & GENERAL ASSEMBLY MECHANICAL & ELECTRICAL DRAWINGS

AT U. N.

Otis Elevator Co.

- 1) Tyler Sheet #1 (L-745) - Cab details - sent over 5/9/51.
- 2) Drawing ZD-11650-1, M.G. starting panel - sent over 5/15/51.

Airmatic Systems Co.

None