

Central Registry (120-5-18-9)

SG- building construction. General Assembly  
and north parking garage (1/82) - FTWS Inc

15 June 1951

29 June 1951

CLEAR

AT 8/04

S. 0472

Box 26

File 5

(RAG-1)

Fuller-Turner-Halsh-Slattery, Inc.  
General Contractors  
United Nations Permanent Headquarters

R.P. #38

NOTIFICATION OF CHANGE

Date: June 29, 1951

To: Mr. James A. Dawson  
Coordinator of Construction  
Headquarters Planning Office  
Room 2772  
United Nations, New York

N. C. # 58

Building: GENERAL ASSEMBLY AND NORTH PARKING SPACE

Reference Information: 1) United Nations Dwg. A-4, Rev. #27, dated 5/24/51.  
2) " " Letter (Dawson) to FTNS dated 5/25/51.

Description of Changes: Terrazzo for 1st Floor Lobby.

The above contemplated change affects the branches of the work indicated by X marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

( ) P-T H S Inc. Work	( ) Construction Insulation	( ) Painting & Finish
( ) Structural Steel	( ) Metal Doors, Frames & Trim	( ) Venetian Type Plaster
( ) Concrete Construction Work	( ) Roll-up Steel Doors	( ) Resilient Floor
( ) Concrete Slabs & Fireproofing	( ) Metal Toilet Enclosures	Covering
(X) Floor & Roof Fill	( ) Hollow Metal Partitions	( ) Miscellaneous
( ) Finish Cement Work	(X) Marble Work	Accessories
(X) Masonry-Mortars	( ) Ceramic Tile	( ) Heating, Ventilating
( ) Waterproofing(Membrane Spondrel)	(X) Terrazzo Work	& Air Conditioning
( ) Dampproofing (Mastic)	( ) Purring & Lathing	( ) Plumbing
( ) Planking	( ) Plastering	( ) Sprinklers
( ) Stone Work	( ) Acoustical Treatment	( ) Electrical
( ) Roofing (built-up)	Sound Conditioning	( ) Sheet Metal Work
( ) Carpentry & Millwork	( ) Miscellaneous Iron	( ) Glass & Glazing
( ) Ornamental Metal Work	( ) Finish Hardware	

The Approximate Total Cost of this Change is \$ 31,000. ADDITION  
(THIRTY ONE THOUSAND DOLLARS)

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-HALSH-SLATTERY, INC.

By M. J. Hogan Date: 6/29/51  
Project Manager

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N.C. and issue P.W.O.'s as required. Price adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By: \_\_\_\_\_ Date: \_\_\_\_\_

By: W. B. Brown Date: 4 Sept. 51

*Jal*



- 9a

Fuller-Turner-Walsh Slattery, Inc.  
General Contractors  
United Nations Permanent Headquarters

R.P. #41

NOTIFICATION OF CHANGE

Date:

June 29, 1951

To: Mr. James A. Dawson  
Coordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations, New York

N. C. # 57

Building: GENERAL ASSEMBLY AND NORTH PARKING SPACE

Reference Information: 1) United Nations Letter (Dawson) dated 6/5/51.  
2) " " Dwg. SK-658 dated 5/29/51.

Description of Changes: "Proposed Changes to Conference Room No. 4."

The above contemplated change affects the branches of the work indicated by X marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

( ) P-T W-S Inc. Work	( ) Construction Insulation	(X) Painting & Finish
( ) Structural Steel	( ) Metal Doors, Frames & Trim	(X) Venetian Type Blinds
( ) Concrete Construction Work	( ) Roll-up Steel Doors	( ) Resilient Floor
( ) Concrete Slab & Fireproofing	( ) Metal Toilet Enclosures	( ) Covering
( ) Floor & Roof Fill	( ) Hollow Metal Partitions	( ) Miscellaneous
( ) Finish Cement Work	( ) Marble Work	( ) Accessories
( ) Masonry-Mortars	( ) Ceramic Tile	( ) Heating, Ventilating
( ) Waterproofing (Membrane Spondrel)	( ) Terrazzo Work	( ) & Air Conditioning
( ) Dampproofing (Mastic)	(X) Plurring & Lathing	( ) Plumbing
( ) Lining	(X) Plastering	( ) Sprinklers
( ) Stonework	(X) Acoustical Treatment	(X) Electrical
( ) Roofing (built-up)	( ) Sound Conditioning	(X) Sheet Metal Work
(X) Carpentry & Millwork	( ) Miscellaneous Iron	( ) Glass & Glazing
(X) Ornamental Metal Work	( ) Finish Hardware	

The Approximate Total Cost of this Change is \$ 1800. (ADDITION)

(FORTY EIGHT HUNDRED DOLLARS)

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH SLATTERY, INC.

By

*M. J. Grogan*  
Project Manager

Date:

*6/29/51*

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N.C. and leave P.W.O.'s as required. Price adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By: \_\_\_\_\_ Date: \_\_\_\_\_

By: \_\_\_\_\_ Date: \_\_\_\_\_

Fuller-Turner-Walsh-Slattery, Inc.  
General Contractors  
United Nations Permanent Headquarters

120-5-10  
R.P. #42

NOTIFICATION OF CHANGE

Date: June 29, 1951

To: Mr. James A. Dawson  
Coordinator of Construction  
Headquarters Planning Office  
Room 2212  
United Nations, New York

N. C. # 55

Building: GENERAL ASSEMBLY AND NORTH PARKING SPACE

Reference Information: United Nations Drawing SK-GA-E-SLD-9 dated 28 May 1951



Description of Changes: Special Exit Lights Type Ec & Ed

The above contemplated change affects the branches of the work indicated by X marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

<input type="checkbox"/> F-T-W-S Inc. Work	<input type="checkbox"/> Construction Insulation	<input type="checkbox"/> Painting & Finish
<input type="checkbox"/> Structural Steel	<input type="checkbox"/> Metal Doors, Frames & Trim	<input type="checkbox"/> Venetian Type Blinds
<input type="checkbox"/> Concrete Construction Work	<input type="checkbox"/> Roll-up Steel Doors	<input type="checkbox"/> Resilient Floor
<input type="checkbox"/> Concrete Slabs & Fireproofing	<input type="checkbox"/> Metal Toilet Enclosures	<input type="checkbox"/> Covering
<input type="checkbox"/> Floor & Roof Fill	<input type="checkbox"/> Hollow Metal Partitions	<input type="checkbox"/> Miscellaneous
<input type="checkbox"/> Finish Cement Work	<input type="checkbox"/> Marble Work	<input type="checkbox"/> Accessories
<input type="checkbox"/> Masonry-Mortars	<input type="checkbox"/> Ceramic Tile	<input type="checkbox"/> Heating, Ventilating
<input type="checkbox"/> Waterproofing(Membrane Spandrel)	<input type="checkbox"/> Terrazzo Work	<input type="checkbox"/> & Air Conditioning
<input type="checkbox"/> Waterproofing (Mastic)	<input type="checkbox"/> Purring & Lathing	<input type="checkbox"/> Plumbing
<input type="checkbox"/> Sinking	<input type="checkbox"/> Plastering	<input type="checkbox"/> Sprinklers
<input type="checkbox"/> Cut Stonework	<input type="checkbox"/> Acoustical Treatment	<input checked="" type="checkbox"/> Electrical
<input type="checkbox"/> Roofing (built-up)	<input type="checkbox"/> Sound Conditioning	<input type="checkbox"/> Sheet Metal Work
<input type="checkbox"/> Carpentry & Millwork	<input type="checkbox"/> Miscellaneous Iron	<input type="checkbox"/> Glass & Glazing
<input type="checkbox"/> Ornamental Metal Work	<input type="checkbox"/> Finish Hardware	

The Approximate Total Cost of this Change is \$ 160. (ADDITION)

(ONE HUNDRED SIXTY DOLLARS)

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By M. J. Crogan Date: 6/29/51  
Project Manager

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N.C. and issue P.W.O.'s as required. Price adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By: \_\_\_\_\_ Date: \_\_\_\_\_

By: J. H. Law Date: 7/6/51



*St. J. Hopper-Rumpfeller  
Hoyne  
6/29  
JWS*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

June 29, 1951

*mrs. Tyler*  
*Exide*  
*P. J. Sew.*

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
Elevator Entrances  
W. S. Tyler Co. Shop Drawings

Dear Sir:

We are resubmitting six (6) prints each of W. S. Tyler Company's drawings EQ and EQ-1 together with an added drawing EQ-2, which is a separate detail of certain types of channel and angle lintels to carry the wall over the top of these entrances. Due to the peculiar jamb construction of these entrances, Tyler thought it best to furnish these lintels loose and not as an integral portion of the head jamb and header as previously shown on their detail. We understand that this detail change was previously discussed with the architects and the arrangement agreed upon.

We would also call your attention to the following:

It is W. S. Tyler's practice to mark their fascias in accordance with the sills to which they are connected, and not in accordance to floor designation below, and with this in mind they therefore did not make this change in their details.

(a) Further upon referring to their sheet (Dwg.) EQ-1 you will note in the schedule for reference of the size in elevation of beams in floor construction that they show the beams at the first basement of elevators #3 and #4 as  $9\frac{1}{2}$ " below the finished floor; this should read  $5\frac{1}{2}$ " and we ask that your office make the corrections in white ink, so as not to require any further submission.

(b) There is also an item in connection with the story heights from the 3rd floor to Machine Room level at elevators #5 and #6, wherein key elevation, they have now changed this to read  $19'-2\frac{1}{2}"$ . However the 27" I beam at the Machine Room floor level or the beams above the third floor level are 1" below the reference level of 86'-0" which means the top of the 27" I beams is 85'-11". Here again we ask that you make the correction in white ink so as not to require further submission. Both of these changes noted in paragraphs a and b have been communicated to Tyler's factory so that they in turn are being governed accordingly.

Mr. James A. Dawson

June 29, 1951

Re: HQ 1/82 - Elevator Entrances  
W. S. Tyler Co. Shop Drawings

We are quite certain that all corrections have been taken care of and we ask for the return of three each of these drawings together with your approval at your earliest convenience.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*  
C. E. Reese  
Project Engineer

CER:CWB:tw





ISSUANCE OF DRAWINGS

OFFICE COPY

29 June 1951

11 July 1951

GA & North Parking  
Fuller-Turner-Walsh-Slattery

hand

Submitted by Otis Elevator (W. S. Tyler Dwg.)

3	EQ	5 Mar '51	Dwg. showing Details of certain types of Channel and Angle Lintels
3	EQ-1	"	Same
3	EQ-2	18 June '51	Same

(APPROVED AS NOTED 11 July 1951 S.C.L. RESUBMIT)

NOTE: FROM SYSKA & HENNESSY

"These drawings are approved."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

RECEIVED

JUL 11 1951

FULLER-TURNER-WALSH-SLATTERY  
INCORPORATED

*W. S. Tyler*

*most Johnson*  
*Hopper-Blawiegar*  
*7/2*  
*led*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*TYLER*

June 29, 1951

*Gen Files*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage - (GENERAL ASSEMBLY)  
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith six (6) prints of the following Reinforcing Steel shop drawings, submitted by Brennan & Sloan, Inc. & Knickerbocker Construction Corp.

501	rev. 6/28/51	Reinf. Steel Details-El. 68'-0" & 70'-0"
502	" "	" "
503	" "	" "

Will you please return three (3) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*  
C. E. Reese  
Project Engineer

CER/BK/eas





ISSUANCE OF DRAWINGS

OFFICE COPY

29 June 1951


12 July 1951

GA & North Parking  
Fuller-Turner-Walsh-Slaterry

hand

Submitted by Brennan & Sloan & Knickerbocker

3	501	21 June '51	Reinf. Steel Details - El. 68'-0" & 70'-0"
			(APPROVED 3 July 1951 JCB)
3	502	"	Same
3			(APPROVED AS NOTED 3 July 1951 JCB RESUBMIT)
3	503	"	Same
			(APPROVED AS NOTED 5 July 1951 JCB RESUBMIT)



*LV Tyler*

*10 pfen*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

June 29, 1951

*to Gen. Fica*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking Garage  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith one (1) print each of the following  
Miscellaneous Iron shop drawings, submitted by General Bronze  
Corp. and C.E. Halback & Co.:

✓ HGP-18-1 rev. 6/27/51 Angle Frames for Support of  
Dress Counters & Marble Slabs -  
Public & Private Toilets

HGP-63-2 dated 6/27/51 Vision Windows in T.V. Narra-  
tors - Booths #110 & 116 -  
Conf. Rm. #4

Will you please return two (2) prints each of the above drawings,  
marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C.E. Reese*  
C. E. Reese  
Project Engineer

CER/MH/eas





ISSUANCE OF DRAWINGS

OFFICE COPY

29 June 1951

9 July 1951

GA & North Parking  
Fuller-Turner-Walsh-Slaterry

hand

Submitted by General Bronze & Halback

2 HGP-18-1 15 June '51 Angle Frames for Support of Dress Counters &  
Marble Slabs - Public and Private Toilets  
(APPROVED 9 July 1951 JCB)

NOTE: Dwg. HGP-63-2 will follow

RECEIVED

JUL 10 1951

FULLER-TURNER-WALSH-SLATTERY  
INCORPORATED

*JV Tyler*

ISSUANCE OF DRAWINGS

OFFICE COPY

29 June 1951

20 July 1951

GA & North Parking  
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2

HGP-63-2

27 June '51

Vision windows in T.V. Narrators - Booths #110 & 116  
Conf. Rm. #4

(APPROVED AS NOTED 12 July 1951 R.E.N. RESUBMIT)

RECEIVED

JUL 20 1951

FULLER-TURNER-WALSH-SLATTERY  
INCORPORATED

*fr Byler*



## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 29, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage - (GENERAL ASSEMBLY)  
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Ornamental Metal shop drawings, submitted by General Bronze Corp. & C.E. Halback & Co.:

GBA-31	rev. 6/27/51	Scale Details Alum. Panels-Stair #36-Escalator
GBA-32	" "	Alum. Side Panels & Soffit Grills-Stair #36 Escalator
GBA-33	" "	Alum. Panels-Stair #36-Escalator


Will you please return two (2) prints each of the above drawing, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese  
C. E. Reese  
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

29 June 1951

6 July 1951

GA & North Parking  
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	GBA-31	20Apr'51	Scale Details Alum. Panels & Stair #36- Escalator
2	32	"	Alum. Side Panels & Soffit Grills Stair 36-Escalator
2	33	"	" Panels - Stair 36 - Escalator

(APPROVED 5 July 1951 PB/GEA)

RECEIVED

JUL 6 1951

FULLER-TURNER-WALSH-SLATTERY  
INCORPORATED

LV Tyler



## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 29, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage -  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print  
of the following Miscellaneous Iron shop drawings, as approved  
for field distribution:

HGP-37-1	rev.	5/22/51	S.D. of Booths in E/Wall - Conf. Rm. #4
HGP-37-2	"	5/21/51	" " Booth Fronts - W/Wall " "
HGP-37-3	"	6/7/51	F.S. Plan Sections of Booths - Conf. Rm. #4
HGP-37-4	"	"	" Vertical Sections-Booth Fronts "
HGP-37-5	"	5/25/51	S.D. of Booths & Framing at Spectator's Gallery - Conf. Rm. #4 - South Wall
HGP-37-6	"	6/7/51	F.S. Det. of Spectator's Gallery Booths - Conf. Rm. #4 - South Wall

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/eas



-9-

**COPY**

**FULLER-TURNER-WALSH-SLATTERY, INC.**

UNITED NATIONS CONTRACT  
NEW YORK

June 29, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage -  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print  
of the following Miscellaneous Iron shop drawings, as approved  
for field distribution:

HGP-37-1	rev. 5/22/51	S.D. of Booths in N.E. Wall - Conf. Rm. #4
HGP-37-2	" 5/21/51	S.D. of Booth Fronts - W. Wall - "
HGP-37-3	" 6/7/51	F.S. Plan Sections of Booths - "
HGP-37-4	" "	F.S. Vertical Sections-Booth Fronts- "
HGP-37-5	" 5/25/51	S.D. of Booths & Framing at Spectator's Gallery - Conf. Rm. #4 - South Wall
HGP-37-6	" 6/7/51	F.S. Det. of Spectator's Gallery Booths - Conf. Rm. #4 - South Wall

(General Bronze Corp. & C.E. Halback & Co. - Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/eas





-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
NEW YORK

June 29, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage -  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print  
of the following Miscellaneous Iron shop drawings, as approved  
for field distribution:

HGP-37-1	rev. 5/22/51	S.D. of Booths in N.E. Wall - Conf. Rm. #4
HGP-37-2	" 5/21/51	S.D. of Booth Fronts - W. Wall - "
HGP-37-3	" 6/7/51	F.S. Plan Sections of Booths - "
HGP-37-4	" "	F.S. Vertical Sections-Booth Fronts- "
HGP-37-5	" 5/25/51	S.D. of Booths & Framing at Spectator's Gallery - Conf. Rm. #4 - South Wall
HGP-37-6	" 6/7/51	F.S. Det. of Spectator's Gallery Booths - Conf. Rm. #4 - South Wall

(General Bronze Corp. & C.E. Halback & Co. - Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/eas



-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

June 29, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage -  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print  
of the following Miscellaneous Iron shop drawings, as approved  
for field distribution:

HGP-37-1	rev. 5/22/51	S.D. of Booths in N.E. Wall - Conf. Rm. #4
HGP-37-2	" 5/21/51	S.D. of Booth Fronts - W. Wall - "
HGP-37-3	" 6/7/51	F.S. Plan Sections of Booths - "
HGP-37-4	" "	F.S. Vertical Sections-Booth Fronts- "
HGP-37-5	" 5/25/51	S.D. of Booths & Framing at Spectator's Gallery - Conf. Rm. #4 - South Wall
HGP-37-6	" 6/7/51	F.S. Det. of Spectator's Gallery Booths - Conf. Rm. #4 - South Wall

(General Bronze Corp. & C.E. Halback & Co. - Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/eas





120-5-18-9

cc: Harrison  
McLeod  
Zunser  
Van Name  
Hopper  
Healy

29 June 1951

Fuller-Turner-Walsh-Slattery, Inc.  
403 East 42nd Street  
New York 17, N.Y.


Re: Contract HQ 1/82 - General Assembly  
and North Parking Garage - Notification  
of Change No. 48 (Revised) (R.P.#22-revised)  
Architectural Revisions March 7, 1951

Gentlemen:

Attached hereto is one copy of Notification of Change No. 48,  
(revised) (R.P. #22 revised) approved by James A. Dawson for the United  
Nations.

This approval is given for you to proceed with the work re-  
quired by the modification with reference to the March 7, 1951  
Architectural Revisions.

It is understood that this approval does not include the cost  
of this change as indicated in the Notification of Change No. 48 (rev-  
ised), which is solely an approximation. It is understood, also, that  
the actual price adjustment will be made as required by the terms of  
the contract.



Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office

JZ:eh


120-5-18-7-  
29 June 1951

Fuller-Turner-Walsh-Slattey, Inc.  
403 East 42nd Street  
New York 17, New York

Re: Contract HQ 1/82 - General Assembly and  
Northerly Portion of Parking Garage  
Painting and Finishing Materials

Gentlemen:

Reference is made to your letter of 19 June 1951 and attached copy of The Shatz Painting Co., Inc. letter written five (5) days earlier, both concerning various Painting and Finishing materials proposed for use under Contract HQ 1/82. Our comments on your submission, item by item successively are as follows:

- 
1. Benjamin Moore & Company's "Black Enamel" is approved for use for painting the identifying lettering or numerals on the several doors of the Northerly Portion of the Parking Garage.
  2. Benjamin Moore & Company's "House Paint" is approved for use in the painting of exterior ferrous metal work other than stainless steel and also for the painting of various items of interior miscellaneous metal work generally as required by sub-paragraphs (a), (c), (g), (h), (i), (j), and (l) of paragraph 13, Part IV, Construction Trades Specifications, Section 26, except where such items are delivered finished.
  3. Breinig Bros., Inc. "Furzite", "Waterwhite Satinlac" and "White Wax", are approved for use on exposed surfaces of all interior millwork specified to have "Lacquered Natural Finish".
  4. E. I. du Pont & Co., Inc. "Dulux Semi-gloss Enamel" is approved for use as the third paint coat material on plastered surfaces where enamel treatment is required.



5. M. J. Merkin Paint Company's "Mercotone Flat Finish" shall be provided for the third paint coat on perforated asbestos cement board surfaces and on those interior plaster surfaces where stippled or flat finish is required. In general plastered wall surfaces shall be stippled while ceiling surfaces shall be flat.
6. Benjamin Moore & Company's "Impervo Floor and Trim Varnish" is approved for the treatment of shower stall dressing compartment seats.
7. M. J. Merkin Paint Company's "Primer Sealer", pigmented, is approved for the initial coat on all perforated asbestos cement board surfaces and those interior plaster surfaces where enamel or paint finish is required.
8. Benjamin Moore & Company's "Zinc Dust Primer" is approved for first coat application as required by sub-paragraph (c) of paragraph 13, Section 26 of Construction Trades Specifications, Part IV.
9. Benjamin Moore & Company's "Paqua" is approved for interior application on all surfaces required by sub-paragraph (d) incorporated in paragraph 10 of the Painting and Finishing Section of the Construction Trades Specifications by Addendum No. 2. It is also approved for brush or spray application on the acoustical plaster panels behind the wood battens of the Assembly Hall.
10. Standard Oil Company's "Thinners" are approved for use only in the cutting of certain ready-mixed paints where the employment of thinners for this specific purpose is definitely called for in the printed literature of the manufacturers of these paints.
11. Guignon & Green's "Turpentine" is accepted for employment in the same manner as noted in Item No. 10 above.
12. H. D. Wiggins & Sons Company's "Fabrikan" prepared wall canvas is approved for use as noted in our letter to you of 24 May 1951, subject: "Painting and Finishing Materials".
13. Breinig Bros. Inc. "Metal Trim Enamel, Semi-gloss" is approved for use on the exposed surfaces of all interior Hollow Metal Work not having baked enamel finish coat.
14. E. I. du Pont & Co., Inc. enamel undercoater shall be used for the second coat treatment on interior plaster surfaces required to have enamel finish.
15. M. J. Merkin Paint Company's "Primer Sealer" and "Flat Finish" mixed in equal parts to form a blend is approved for use as the undercoater on interior plaster surfaces having flat or stippled paint finish.



29 June 1951

16. Benjamin Moore & Company's "Porch and Deck Enamel" is approved for two (2) coat treatment of all cement bases where paint finish is required.

The approvals given above in no way relieve the Contractor of his responsibility for the satisfactory performance of the work in accord with the Specifications of the Contract Documents.

With the exception of colors previously approved for certain specific items of work, the acceptance of materials for use as herein recorded is not to be construed as a determination of finish colors. Chips showing the finished colors to be applied on various surfaces will be forwarded to you accompanied by a Paint Finish Schedule setting forth by color and type the final finishing material to be used in the several General Assembly and Northerly Portion of Parking Space spaces. A schedule for the Studio Area is now being completed and will be forwarded to you the first of next week. The balance will be forwarded from time to time as our interior finishing schemes are developed and as job progress requires.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office

HBW:js

cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
Sorensen  
McSpedon

29 June 1951

Fuller-Turner-Walsh-Slattery, Inc.  
403 East 42nd Street  
New York 17, New York


Re: Contract HQ 1/82 - General Assembly  
and Northerly Portion of Parking Garage  
Miscellaneous Metal  
Roofing and Sheet Metal  
Glass and Glazing

Gentlemen:

On 29 June 1951 we forwarded you ten (10) copies of  
Drawing SK-659 dated 11 June 1951, the detail of the Glass Eye  
in the Dome.

Submit an estimate of the change in the cost to the  
Contract Price and after receipt of same we shall instruct you how  
to proceed.

Very truly yours,

 JJHe:js  
cc: Bohanon  
Nelson  
Weigel  
Healy-2  
Harris  
Hopper  
Zunser  
VanName

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office





*Hopper  
Healy.*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*urgent*

June 28, 1951

*to Gen. Fick*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage - (GENERAL ASSEMBLY)  
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Ornamental Metal shop drawings, submitted by General Bronze Corp.®

SK-"L"      6/26/51      Proposed Revision to Interior Steel  
Trim for the North Wall Window  
Enframement and Exterior Entrances

We wish to quote from General Bronze Corp. letter of June 27, 1951, to us, as follows:

"This detail was prepared in accordance with telephone conversation between Mr. Yen Liang of the U.N. Planning Office and our Mr. A. Marcantonio on June 26, 1951.

The actual shop fabrication of the work shown on Dwgs. Nos. GBA-24 and 25 has not been started in our shop. However, the work shown on our Dwg. GBA-7 has been formed and new members will have to be made.

In view of the above, we are holding up any further shop fabrication on these items pending the Architects' decision on our detail.

Our Contract Department will advise you at a later date of the additional cost involved in the contemplated changes."

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.  
*C.E. Reese*  
C.E. Reese - Project Engineer

CER/MH/eas





ISSUANCE OF DRAWINGS

OFFICE COPY

28 June 1951

30 July 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2 SK-L 26 June '51 Proposed Revision to Interior Steel Trim for the North  
Wall Window - Enframement and Exterior Entrances  
(APPROVED 30 July 1951 PB/GEA)



SV Syler

## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 28, 1951

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
Sheet Metal Shop Drawings  
Powers Regulator Co. (Schedule)  
Kerby Saunders, Inc.

Dear Sir:

We submit herewith six (6) copies of the following shop drawings prepared  
by National Sheet Metal Works, Inc.:

Drawing GA-2B-3 - Duct Work Fan Room #1 - General Assembly

Also six (6) copies of Schedule of Controls (Temperature) prepared by Powers  
Regulator Company - For General Assembly.


We ask that you review the above, and return three copies each to this office,  
with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese  
Project Engineer

CER:CWB:tw



## ISSUANCE OF DRAWINGS

OFFICE COPY

28 June 1951

18 July 1951

### GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Kerby Saunders

3 GA-2B-3 6 Mar '51 Ductwork Fan Rm. #1 -GA (Nat'l Sheet Metal Dwg.)  
(APPROVED AS NOTED 16 July 1951 BD/REN)  
3 Schedule of Controls (Temperature) (Powers Regulator)  
(APPROVED AS NOTED 17 July 1951 R.E.N. RESUBMIT)

NOTE: FROM SYSKA & HENNESSY

"Dwg. No. GA-2B-3 is approved, except as noted in red crayon."

"The Schedule of Controls is approved, except as noted in yellow crayon."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

RECEIVED  
JUL 18 1951  
FULLER-TURNER-WALSH-SLATERY  
INCORPORATED



28 June 1951

Fuller-Turner-Walsh-Slattey, Inc.  
403 East 42nd Street  
New York 17, New York

Re: Contract HQ 1/82 - General Assembly  
and Northerly Portion of Parking Garage  
Electric

Gentlemen:

On 28 June 1951 we forwarded you under separate cover twenty-one (21) copies of Drawing No. SK-GA-E-11-1, revised 27 June 1951 as Revision No. 2.

You will note that the fixtures in Space 1B-58, the Testing Room, have been revised as follows:

Substitute 4 type "A" ceiling fixtures in lieu of the following:

1. 4 -- Type "F" fixtures
2. 4 -- Type "FF" fixtures
3. 2 -- Type "DD" fixtures
4. 1 -- Single Pole Switch.

The 4 Type "FF" and the 2 Type "DD" fixtures replaced the 4 "JJ" and 2 "EE" fixtures shown on Drawing No. SK-GA-E-11-1, revision No. 1, dated 3 January 1951. This change was verbally transmitted to Fischbach & Moore, Inc. by Syska & Hennessy.

Proceed with the installation of the work shown on the transmitted drawing and in submitting the figures for the electric fixtures take into consideration this change.

JHHe:js

cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
Hannegan  
Seelman  
Ryer  
S & H-2

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office

28 June 1951



Fuller-Turner-Walsh-Slattey, Inc.  
403 East 42nd Street  
New York 17, New York

Re: Contract HQ 1/82 - General Assembly  
and Northerly Portion of Parking  
Garage - Miscellaneous Change

Gentlemen:

On 27 June 1951 under separate cover we forwarded you twenty-five (25) copies of Drawing RA-106-A dated 26 June 1951.

This drawing is an amplification drawing and should cause no increase to the Contract Price. Proceed with the work shown thereon.



JJHe:js  
cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
Ryer

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office



28 June 1951

Fuller-Turner-Walsh-Slattery, Inc.  
403 East 42nd Street  
New York 17, New York

Re: Contract HQ 1/82 - General Assembly  
and Northerly Portion of Parking Garage  
Plumbing

Gentlemen:

On 27 June 1951 we forwarded you under separate cover twenty-one (21) copies of Drawing SK-GA-P-8-1 dated 21 June 1951.

Proceed with the work shown thereon and submit for our consideration the prices which affect the Contract Price.

On 28 June 1951 we also forwarded you twenty-one (21) copies of Drawing SK-GA-P-4-1 dated 26 June 1951. The plumbing work shown thereon will cause no change to the Contract Price and you are to proceed with the work shown thereon.

JJHe:js  
cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
Ryer  
Hannegan  
S & H-2

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office



28 June 1951

Fuller-Turner-Walsh-Slattey, Inc.  
403 East 42nd Street  
New York 17, New York

Re: Contract HQ 1/82 - General Assembly  
and Northerly Portion of Parking  
Garage - Concrete and Structural

Gentlemen:

On 27 June 1951 under separate cover we forwarded you twenty-five (25) copies of Drawing GA-R-CS-25C dated 25 June 1951, and on 28 June 1951 we forwarded you twenty-five (25) copies of Drawing GA-S-35C, Revision No. 7, dated 27 June 1951.

Submit for our consideration the prices which affect the Contract Price and proceed with the work shown on the above drawings.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office

JJHe:js  
cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
Ryer



224

FULLER - TURNER - WALSH - SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

June 27, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -  
CHANGE NO. 222 - June 25, 1951 - Structural Revisions

References: (a) U.N. Dwg. GA-S-63 C, issued 6/21/51  
(b) Mr. James A. Dawson's letter 22 June 1951 to FTWS, Inc.

Dear Mr. Dawson:

On June 25, 1951 we received prints of Reference (a) and your transmittal letter, Reference (b), which reads as follows:

"A credit should be forthcoming. Proceed with the work and submit for our consideration prices which affect the Contract Price."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination ~~can~~ be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG/PDV/eas



**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

June 27, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -  
CHANGE NO. 220 - June 21, 1951 Structural Revisions

References: (a) U.N. Dwg. GA-R-CS-23 issued 6/19/51  
(b) " " GA-CS-B-9 Rev.No.1-issued 6/19/51  
(c) " " GA-PS-CS-24 issued 6/19/51  
(d) " " GA-4-CS-23 " 6/21/51  
(e) " " GA-S-54 A " 6/19/51  
(f) " " GA-S-54 B " "  
(g) Mr. James A. Dawson's letter 22 June 1951 to FTWS, Inc

Dear Mr. Dawson:

On June 21, 1951 we received prints of References (a), (b), (c),  
(e) and (f) and on June 22, 1951 prints of Reference (d).

On June 25, 1951 we received your transmittal letter, Reference (g),  
which reads as follows:

"On 20 June 1951 we forwarded you under separate cover  
twenty-five (25) copies of Drawings GA-R-CS-23, dated  
June 20, 1951; GA-CS-B-9, dated 19 June 1951, Revision  
No. 1; GA-PS-CS-24, dated 20 June 1951. There ought  
to be a credit for the omission of the three inch in-  
sulation on Drawing GA-R-CS-23. Drawing No. GA-CS-B-9  
is an amplification drawing and should cause no price change.

Proceed with the work indicated on the above drawings  
and submit for our consideration the prices which affect  
the Contract Price.

On 21 June 1951 we also sent you under separate cover  
twenty-five (25) copies of Drawings GA-4-CS-23, dated 20 June  
1951; GA-S-54A, dated 4 May 1951; and GA-S-54B, dated  
4 May 1951.

No change in price should be caused by any of the work  
shown on the above drawings, therefore you are to proceed  
with its installation."

Continued . . . . .



Mr. James A. Dawson


-2-

HQ 1/82 - CHANGE NO. 220

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

  
M. J. Grogan  
Project Manager

MJG/PDV/eas

## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 27, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage - (GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

As requested in your letter of May 28, 1951, we are sending you herewith two (2) prints of the following Preliminary Miscellaneous Iron shop drawing; as submitted to the United Nations on June 25, 1951, for approval or necessary corrections:

HGP-36-1 Rev. 6/22/51 Steel Housing & Frame for Motion  
Picture Screen in Conf. Room #4

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

These prints were requested by you for preliminary distribution to Syska & Hennessey.


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/eas



## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 27, 1951

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, four prints of the following Miscellaneous Iron shop drawings submitted by General Bronze Corp. and C. E. Halback and Co.:

#H.G.P. 46-6

Rev. 6/26/51

Iron Railings at South Lobby -  
Elev. 68'-4"

Will you please return two prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese  
Project Engineer





ISSUANCE OF DRAWINGS

OFFICE COPY

27 June 1951

11 July 1951

GA & North Parking  
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2      HGP-46-6      1 June '51      Iron Railings at South Lobby - Elev. 68'-4"  
(APPROVED AS NOTED      5 July 1951      V.R.      RESUBMIT)

*M. Hall*  
*7/11/51*

*J.V. Tyler*

Hopper  
Nealy  
FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 27, 1951  
To GEN. FICE

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, four prints of the following Miscellaneous Iron shop drawings submitted by General Bronze Corp. and C. E. Halback and Co.:

#H.G.P. 46-7    Rev. 6/26/51    Iron Railings at South Lobby -  
Elev. 53'-0"

Will you please return two prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese  
Project Engineer

CER:MH:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

27 June 1951

11 July 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2 HGP-46-7 5 June '51 Iron Railings at South Lobby - Elev. 53'-0"

(APPROVED AS NOTED 5 July 1951 V.R. RESUBMIT)

W. Hall  
7/11/51

J. V. Tyler



120-5-18-9 ✓  
cc: Harrison  
McLeod  
Zunser  
Van Name  
Hopper  
Healy

27 June 1951

Fuller-Turner-Walsh-Slattery, Inc.  
403 East 42nd Street  
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and  
North Parking Space - Change No. 1 $\frac{1}{2}$  and 1 $\frac{1}{2}$ A  
Adjustment of Hollow Metal Subcontract

Gentlemen:

I have your letter of 18 June 1951 calling to our attention the following paragraph in our letter of 11 June 1951 pertaining to the adjustment of the Hollow Metal subcontract:

"You are hereby notified that the amount of \$1,950.00 for the changes of the work required by Change No. 1 $\frac{1}{2}$  and 1 $\frac{1}{2}$ A, as submitted by you in your estimate dated 14 May 1951, is approved in accordance with Article 8(g) of the contract and shall be deducted from the contract price."

and requesting that we authorize you to issue a subcontract change of the deduction to Atlantic Metal Products, Inc. in the amount of \$1,950 with no change in the total guaranteed maximum cost price.

We hereby agree that there shall be no change in the total guaranteed maximum cost price.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office

JZ:ml

*(Signature)*

27 June 1951

Fuller-Turner-Walsh-Slattey, Inc.  
403 East 42nd Street  
New York 17, New York

Re: Contract HQ 1/82 - General Assembly and  
Northerly Portion of Parking Garage  
Samples - Elevator Front Finishes

Gentlemen:

Reference is made to your yesterday's letter wherewith you transmitted for our comments and/or approval samples in sextuple of baked enamel in White No. 10 Color which you propose to provide on the exposed outer metal surfaces of the General Assembly elevator shaftway doors, bucks and trim.

Please be advised that finish equal in every way to that exemplified by the referenced samples is approved for the use set forth in the initial paragraph of this communication. As noted in your letter, like finish is to be applied on the contiguous Atlantic Metal Products Co. hollow metal work.

This approval in no way relieves the Contractor of his responsibility for the satisfactory performance of the work in accord with the Specifications of the Contract Documents.

Returned herewith, marked "Approved", are four (4) of the samples submitted, one (1) of which is to be handed over to Atlantic Metal Products Co. to serve as a standard for their adjoining work.

HBW:js  
cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
Rumpelstin  
Hannegan  
Ryer  
McSpedon  
S & H-2

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office





27 June 1951

Fuller-Turner-Walsh-Slattey, Inc.  
403 East 42nd Street  
New York 17, New York

Re: Contract HQ 1/82 - General Assembly  
and Northerly Portion of Parking Garage  
Concrete slab and Permalite Insulation  
on Main Roof

Gentlemen:

Please refer to our letter from J. A. Dawson to you dated 20 June 1951. The second paragraph should be corrected to read:

"We will accept pouring the slab so that the top of the slab is a minimum of 1-1/2" above the most critical edge of the top flange of the beams and the bottom of the slab is a minimum of 2-1/2" below the top flange of the beams."

Very truly yours,

JJHe:js

cc:Bohanon

Nelson

Weigel

Healy

Harris

Hopper

Zunser

VanName

Madigan-Hyland-2

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office



## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 26, 1951

file

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272, United Nations  
New York 17, New York

Re: Meeting Halls & Cover over E. R. D., Cont. HQ 1/75 and  
General Ass'y. & North Parking, Cont. HQ 1/82

Dear Sir:

We are attaching hereto three (3) signed copies of each of the  
following Change Orders:-

#9 - Addition - Brenman & Sloan & Knickerbocker - \$592.34

General Assembly contract.

#6 - Addition - New York Roofing Company 742.14

Meeting Halls contract.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



H. A. Hiener  
Office Manager

HAH:vh  
enc.



FULLER - TURNER - WALSH - SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

June 26, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -  
CHANGE NO. 210 - Change in Painting of Diffusers

Reference: (a) Mr. James A. Dawson's letter 12 June 1951 to FTWS, Inc.

Dear Mr. Dawson:

On June 12, 1951 we received the above referenced letter which reads as follows:

"We have your letter of the 22nd ultimo wherein you conveyed information relative to the prime painting of both the Anemostat diffusers and the Titus Grilles for the General Assembly and the Meeting Halls. The contents having been duly noted, it shall be filed for further reference as needed.

In addition to the prime painting mentioned in your letter, it is understood that all diffusers which will be located in acoustical pan ceilings of the General Assembly are to have baked enamel finish identical in every way to that employed on the Secretariat square type diffusers. This is in accord with notations on the applicable portions of the Grille Schedule.

Now we ask that all of those various diffusers which are to be located in acoustical plaster and/or fibred acoustical tile fields be furnished with factory applied undercoat and finish coat. The final paint coat is to have a mat finish, baked on, of color to match the sample chips transmitter herewith. The undercoat material shall be one that is suitable for use not only with the finish coat but also the type of prime coat material noted in your referenced letter. In addition, this undercoat shall be tinted a shade of color different from those of the prime and finish coats. It will be necessary for you to provide actual samples of this treatment on metal for our formal consideration.

In conclusion, kindly prepare for our review your estimate of the appropriate modifications to the Contract Price for providing the factory paint application described in the paragraph immediately above and for eliminating the need for the field painting of these items under your Painting sub-contract."

Continued . . . . .

Mr. James A. Dawson

-2-

HQ 1/82 - CHANGE NO. 210

It was agreed with your representatives, however, that those Grilles already delivered to the job, for areas to be occupied early, and which have a factory prime coat aluminum finish, are not to be sent back to the factory but will be installed and painted in the field, as originally contemplated.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG/PDV/eas



FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

file  
June 26, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations 17, NEW YORK

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY AND NORTH PARKING SPACE  
ESTIMATE FOR CHANGE NO. 178  
"Additional Cramp Anchors for the East  
Podium Wall"

References: a) Monahan-McCann Stone Company's Anchor Schedule #2, as  
corrected by the United Nations on 5/9/51.  
b) United Nations Letter (Dawson) to FTWS, dated 6/13/51.  
c) FTWS Letter (Grogan) to United Nations dated 6/18/51.

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we claim an increase in our total guaranteed maximum cost price in the amount of TWO HUNDRED THIRTY EIGHT DOLLARS AND SEVENTY FOUR CENTS (\$238.74) for the work itemized in this estimate as required by the above "references".

The above price is broken down as follows:

GA - SPEC. PART IV - SECTION 9 - CUT STONE (Exterior Marble)  
(Monahan-McCann Stone Company)

Add

1) Add 173 stones x 2 anchors each = 346 of the new type anchor @ \$.10/each difference between cramp and dovetail slot anchors.....	\$34.60
2) Add Cutting Holes in Concrete 346 Holes @ \$.50/each.....	\$173.00
	<u>\$207.60</u>
15% O & P.....	<u>\$ 31.14</u>
	.....\$ 238.74
NET ADDITION - THIS ESTIMATE.....	\$ 238.74

Will you kindly issue a Change Order-ADDITION in the lump sum amount of \$238.74 to cover the revisions itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG:CER:amc

FULLER - TURNER - WALSH - SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

June 26, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -  
CHANGE NO. 176A - Changes in Ductwork - Elev. 53'-0" - Cols.  
K-N, 23-24

References: (a) FTWS, Inc. letter (Reese) to United Nations,  
dated June 11, 1951  
(b) Mr. James A. Dawson's letter 15 June 1951 to FTWS, Inc.

Dear Mr. Dawson:

This Change is supplemental to our Change No. 176, dated May 18, 1951.

In your letter of 21 May 1951, which is Reference (b) of Change No. 176, you stated that there should be no change to the Contract Price and, if we disagreed, to notify you promptly.

In our letter of June 11, 1951, Reference (a), we notified you of an approximate increase of \$425.00, and on 18 June 1951 we received your letter, Reference (b) above, which reads as follows:

"Please refer to your letter of 11 June 1951 in the third paragraph of which you state that Kerby Saunders has notified you by their letter of 8 June 1951 that there will be an increase in cost of the Sheet Metal Work of THREE HUNDRED TWENTY-THREE DOLLARS AND SEVENTY-NINE CENTS (\$323.79) and that they expect an increase in the cost of diffusers, the overall increase of which will be FOUR HUNDRED TWENTY-FIVE DOLLARS (\$425.00).

In the last paragraph of this letter you request our advice as to whether you should proceed with this work as indicated on Drawing No. SK-GA-H-7-2, forwarded to you as per our letter of 21 May 1951.

Proceed with the work indicated on this drawing and before submitting your breakdown price, carefully recheck these figures."

Continued . . . . .



Mr. James A. Dawson

-2-

HQ 1/82 - CHANGE NO. 176-A

We will take the above information into account in preparing our Estimate for Change No. 176.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*

M. J. Grogan  
Project Manager

MJG/PDV/das



FULLER - TURNER - WALSH - SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

file  
June 26, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations 17, NEW YORK

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING SPACE  
ESTIMATE FOR CHANGE NO. 149  
"Added Light Stand Bases at Column M-24"

References: a) James Cullo & Son Marble Company's shop drawing No. 105,  
dated 3/6/51, "Approved as Noted" by U. N. 3/23/51.  
b) United Nations Letter (Dawson) to FTWS dated 5/25/51.

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we claim an increase in our total guaranteed maximum cost price in the amount of FIFTY DOLLARS AND FOURTEEN CENTS (\$50.14) for the work itemized in this estimate as required by the above "references".

The above price is broken down as follows:

GA - SPEC. PART IV - SECTION 17 - MARBLE (Interior)  
(James Cullo & Son Marble Co.)

Add

1) Add - at Col. M24(2) Lightstand bases shown -  
2-7" x 4" x 5" 2 pcs. & 2 holes.  
Material.....\$2.10  
Shop Labor(Incl.Holes).16.05  
Field Labor.....3.65  
2 @ .....21.80 = \$43.60  
15% O & P.....6.54.....\$ 50.14  
NET ADDITION - THIS ESTIMATE.....\$ 50.14

Will you kindly issue a Change Order-ADDITION in the lump sum amount of \$50.14 to cover revisions itemized above.

Very truly yours,

FULLER - TURNER - WALSH - SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG:CER:amc

**FULLER-TURNER-WALSH-SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

June 26, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage -  
Information Required from  
the United Nations

Dear Mr. Dawson:

We are forwarding you herewith three (3) copies of each of the following:

- List No. 1 - Design Information Required from the United Nations.
- List No. 2 - Mechanical & Electrical Information Required from the United Nations.
- List No. 3 - Architectural Shop Drawings at United Nations for Approval.
- List No. 4 - Mechanical & Electrical Shop Drawings at United Nations for Approval.

It is imperative that the missing information contained in the above lists be given to us immediately so as not to further delay the completion of the General Assembly work.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*  
C. E. Reese *GM*  
Project Engineer

CER/eas

cc/ Messrs. M. Harris  
J.J. Healy  
W. Hopper

LIST NO. 1

June 26, 1951

FULLER-TURNER-WALSH-SLATTERY, INC.  
403 East 42nd Street  
New York, N.Y.

GENERAL ASSEMBLY

DESIGN INFORMATION REQUIRED  
FROM THE UNITED NATIONS AS OF  
JUNE 26, 1951

1. Location and design details of Directional Signs
2. Mural design for Photosensitive Glass
3. Details of Undulant Canopy, North of Canopy 1
4. Paint Schedule for Studios
5. Reflected ceiling plans for 3rd and 4th floor (promised 24 Mar 1951)
6. Layout of South Portion and Details of C. walk
7. Details and location of Alum. Rail Brackets-Stairs No. 35A, 35B  
40 & 41
8. Details of metal brackets behind wood battens in Assembly Hall
9. Details of Illuminated Bulletin Board - Dwg. A125
10. Details of hung lintels at counters - 1st bsmt.
11. Detail Dwg. RA-133, RA-134 & RA-136 - referred to on A-131
12. Escalator Detail Dwg. DSK 401 & 402
13. Marble Type Selection for Screen in South Lobby
14. Revised details of Canopies No. 1 & 2 and Vestibules No. 1 and 2
15. Revised Treatment at Coping - Transformer Vaults 1, 2, 3 & 4
16. Details of Coping on East Podium Wall



FULLER-TURNER-WALSH-SLATTERY, INC.  
403 East 42nd Street  
New York, N. Y.

List No. 2

June 26, 1951

INFORMATION NEEDED FROM U. N.

ON NORTH PARKING AND GENERAL ASSEMBLY CONTRACT

- I Schedule of Registers, Grilles and Air Diffusers  
(for upper floors)
- II All data not yet received on Bulletin of Change No. 1,  
~~Heating and Ventilating~~, dated October 23rd 1950.  
(F.T.W.S. - C.O. #40); and on Bulletin of Changes  
No. 1, Electrical, dated October 23rd 1950 (F.T.W.S. -  
C.O. #38.)  
  
(Refer to F.T.W.S. letter dated February 12th 1951 for  
drawing requirements).
- III Decision on layout and type of electrical fixture for  
aisle lights in General Assembly Hall.
- IV Decision on design, layout and type of special lights  
in Conference Room #4.

LIST NO. 3

JUNE 26, 1951

GENERAL ASSEMBLY & NORTH PARKING  
STATUS OF SHOP DRAWINGS SUBMITTED TO  
UNITED NATIONS FOR APPROVAL ON  
OR BEFORE - JUNE 19, 1951

<u>Subcontractor</u>	<u>Dwg. No.</u>	<u>Title</u>	<u>Submitted</u>
C.E. Halback & Co.	HGP-88-1	Det. Angle Outrigger to	
Misc. Iron		receive Furring on N/Wall Cols.	5/17/51
	40-1	Framing for Light Cove at	
		Ceiling, Conf.Rm.#4	5/21/51
	23-2	Steel Brackets for Facia,	
		Canopy #2	6/5/51
	51-1 to 3	Booth & Wall Framing,E/Wall	
		Committee Rms. 8, 9 & 10	"
	38-1 & 2	5" Furring Channels,Conf.Rm.	
		#4, S/End & E.&W. Walls	6/12/51
	49-4	St. & Glass Screen 107/GM	6/14/51
	49-5	St. Glass Screen 155/GM	6/18/51
	43-2	St.Railings & Angles-Stair #37	6/19/51
Monahan-McCann	Sheet 7	Anchor Dwg. showing Type Anchors	
Cut Stone		& Method used on N/Elev.	6/15/51
	" 8	Anchor Dwg.showing Types used	
		for Dwg. 8H & 9S	6/19/51
General Bronze	GBA-4	Alum.Int.Canopies 1 & 2	5/7/51
Orn. Metal	22 & 23	Vestibule Encl. 1 & 2	"
	26 & 27	S.S. Facia,Canopies 1 & 2	5/29/51
Murray Hill	306 to 309	Plan,Elev. & Det.Conf.Rm.#4	5/3/51
Woodwork			
A. Munder	8	Flashing Det. @ M.H.Neck	5/24/51
Sheet Metal			
DelTurco	1	Key Plan showing Terrazzo Work	6/12/51
Terrazzo	2	Details of Terrazzo Work	"

FULLER-TURNER-WALSH-SLATTERY, INC.  
403 East 42nd Street  
New York, N. Y.

List No. 4

June 26, 1951

LIST OF NORTH PARKING & GENERAL ASSEMBLY MECHANICAL & ELECTRICAL DRAWINGS

AT U. N.

Automatic Sprinkler Corp.

None

Eugene Duklauer, Inc.

- 1) Drawing D&KF-1, details of Type "E" Lav.& Soap Disp.-sent over 6/19/51.

Fischbach & Moore, Inc.

- 1) Drawing DNY-137(Trumbull) - Interlocking wiring - sent over 5/31/51.
- 2) Print 1270-1(Edwards) Directory Frame - sent over 5/11/51.

Kerby Saunders, Inc.

- 1) Sample-High Pressure Straight Line Diffuser(Anemostat)-sent over 4/18/51.
- 2) Sample and letter re pipe insulation(change in type) - sent over 5/4/51.
- 3) Samples and letter re pipe insulation - sent over 5/28/51.
- 4) National Sheet Metal Dwg. 1B-6 Basement Ductwork - sent over 5/31/51.
- 5) Steam Coil for systems 404-11 and 404-12(Aerofin)(Dwg.CA-141FNF)  
sent over 6/20/51.
- 6) Steam Coil for systems 40(Aerofin)(Dwg. CA-146-FNF-R)-sent over 6/20/51.
- 7) Part III - Schedule of Grilles & Diffusers(Anemostat)-sent over 6/19/51
- 8) Dwg.D - 10045-16,Orientation Dwg.for diffusers - sent over 6/19/51.
- 9) " D - 10045-15, " " " " " " "
- 10) " D - 10045-17-1 Typical Conn. for diffusers - " " "
- 11) " D - 10045-17-2 " " " " - " " "



FULLER-TURNER-WALSH-SLATTERY, INC.  
403 East 42nd Street  
New York, N. Y.

List No. 4

June 26, 1951

LIST OF NORTH PARKING & GENERAL ASSEMBLY MECHANICAL & ELECTRICAL DRAWINGS

AT U. N.

Otis Elevator Co.

- 1) Drawing ZD-8622-4, Emergency Key Box - sent over 6/6/51.
- 2) Drawing 37-A6395A, Car Position Indicator - sent over 6/14/51.

Airmatic Systems Co.

None

## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 26, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations, New York

RE: HQ 1/82 Contract - General Assembly & North Parking Garage  
General Assembly Steel Erection

Dear Mr. Dawson:

At the time of our letter to you on June 12, 1951 regarding the progress of the structural steel erection for the General Assembly we hoped that through your efforts the progress of erection would be sufficiently accelerated to complete the steel work by August 15, 1951. We know that you have brought plenty of pressure to bear on the American Bridge Company since that time, to the extent that Mr. McDanel, President of the American Bridge Company visited the job last week. We expected considerable improvement to follow Mr. McDanel's visit.

We are sorry to report that we are very greatly disappointed because the American Bridge Company at present, and for probably the next ten days, will be engaged in removing old equipment, installing new equipment and probably only erecting the large girder and no other steel work during that period. They are still under-manned on plumbing and riveting, so that their overall progress is still very slow. For this reason, we have not changed our opinion that completion of the structural steel work on the General Assembly by the American Bridge Company will be about October 1, 1951.

This late date for the completion of the structural steel means that it will be impossible to enclose the building before winter weather and will therefore necessitate a great deal of expense for winter protection, as well as a great deal longer erection time for the work of the various trades due to normal slow-down of progress caused by midwinter operations.

We are unable to forecast the completion of the General Assembly because of the uncertainty of progress with the structural steel and also the uncertainty regarding the severity of the coming winter.

We can advise, however, that we will be put to a great deal of added expense on account of extended overhead and also on account of high cost of operating work during winter conditions, for which we will look to you for reimbursement.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager



## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

*file*  
June 26, 1951*file*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations, New York

RE: HQ 1/82 Contract - General Assembly & North  
Parking Garage - General Assembly Steel Erection

Dear Mr. Dawson:

Supplementing our letter to you of today in connection with the lack of progress on the steel work, your Mr. Byron Price was instrumental in having Mr. McDanel, President of the American Bridge Company, visit the job.

We consider that it would be to the best interests of all concerned to have Mr. Price obtain from Mr. McDanel his statement as to when he will expect the steel to be completed, now that he has seen the work and has given Mr. Fine directions.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG/DGA/lbr





## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 26, 1951

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York.

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
Heating, Ventilating & Air Conditioning  
Acoustical Sound Treatment

Dear Sir:

In reference to the Contract Drawing GA-H2 dated July 15, 1950, and the National Sheet Metal Company's shop drawing GA-1B-7 dated 5/1/51, we note that the corrections shown on the preliminary "Approved as Noted" shop drawing by the Consulting Engineers involve additional work which we believe will affect the contract price.

The corrections referred to involve additional acoustical treatment of all ducts passing through the #3 fan room wall into Committee Room #7. This treatment was not shown on GA-H-2.

To expedite the job we are proceeding with these changes and we request that you give us instructions for same; in order that we can set up a change order reference.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese  
C. E. Reese

Project Engineer

CER:CWB:tw



True JH. 29 June 1951  
acoust. insulation required by Bldg. & Branch.

## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 26, 1951

(9) OK

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
Finish for Elevator Doors, Bucks  
and Adjoining Panels

---

Dear Sir:

In accordance with instructions from your office we have had W. S. Tyler Co. through the Otis Elevator Company, furnish six samples of baked enamel finish, identified as Meeting Hall White No. 10.

We are submitting six samples, and request that you return four(4) samples to this office with your approval and/or comments. Our reason for submitting six samples being, that if approved, we can turn over one of the approved samples to Atlantic Metal Products Co., so that their adjoining panels will match the color of the Tyler equipment.


We request that you return these four samples to this office as soon as possible, together with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese* B  
C. E. Reese  
Project Engineer

CER:CWB:tw



*Hopper  
Ready*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*wright*

June 26, 1951

*To Mr. Fick*

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
(GENERAL ASSEMBLY)  
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, four prints of the following Ornamental Metal shop drawings submitted by General Bronze Corp. and C. E. Halback & Co.:

#GBA - 35 Rev. 6/23/51      Light Trough Soffits in Toilets

Will you please return two prints each of the above drawings marked with your approval or necessary corrections.


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER:MH:tw





ISSUANCE OF DRAWINGS

OFFICE COPY

26 June 1951

11 July 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2      GBA-35      4 June '51      Light Trough Soffits in Toilets  
(APPROVED      10 July 1951      V.R.)

*10 Hall 7/10/51*

*SV Tyler*

*Matt Johnson*  
*Vopfer-Haunegger*  
*6/27*  
*JS*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*you*

June 26, 1951

*Files*  
*Gen*

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith, six prints of the following Reinforcing Steel shop drawings submitted by Brennan & Sloan, Inc. and Knickerbocker Construction Corp.:

#ST-110      date 6/25/51      Reinforcing Steel Details  
Stair No. 37


Will you please return three prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*  
C. E. Reese  
Project Engineer

*Orig. Returned*  
CER: BK:tw  
*"Approved"*  
*10 July 1951*



Hoffer  
Hear  
FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 26, 1951  
wugel  
to GEN. FICA

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
(GENERAL ASSEMBLY)  
Cut Stone

Dear Mr. Dawson:

We are sending you, herewith, four prints of the following Cut Stone  
shop drawings submitted by Monahan-McCann Stone Co.:

#W.S.2-5-788 date 6/22/51 Holes -Soffits of Exit Doors  
227 to 236 & 239 to 248  
inclusive

Will you please return two prints each of the above drawings marked  
with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese  
Project Engineer

CER:MH:tw



being approved as noted. Lost on route to FTWS  
to be resubmitted.



Hopper  
Healy  
FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 26, 1951  
LORAN. Fick

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, four prints of the following Miscellaneous Iron shop drawings submitted by General Bronze Corp. and C. E. Halback and Co.:

#H.G.P. 52-1 date 6/22/51 Counters in S.I. Booths -  
Lower Level - West Wall -  
Conference Room #4

#H.G.P. 52-2 date 6/22/51 Counters in S. I. Booths in  
Committee Rooms #7,8,9 & 10

Will you please return two prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese  
Project Engineer



ISSUANCE OF DRAWINGS

OFFICE COPY

26 June 1951

12 July 1951

GA & North Parking  
Fuller-Turner-Walsh-Slattey

hand

Submitted by General Bronze & Halback

2 HGP-52-1 22 June '51 Counters in S.I. Booths - Lower Level - West Wall  
Conference Room #4

(APPROVED AS NOTED 12 July 1951 JCB RESUBMIT)

NOTE: Dwg. HGP-52-2 will follow

*E. F. Martin*  
*7/12/51*

*F. V. Tyler*

ISSUANCE OF DRAWINGS

OFFICE COPY

7/13/51

General Assembly  
F. J. Walsh, Jr.

Murray

General Bureau

2 HEP-51-2 Committee in F. J. Walsh in  
Committee Room 7, 8, 9, & 10

(Approved As Noted, Reminiscence - 12 July 51, GEA.)

RECEIVED

JUL 13 1951

FULLER-TURNER-WALSH-SLATTERY  
INCORPORATED

Ray



## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 26, 1951

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
Heating, Ventilating & Air Conditioning  
Kerby Saunders, Inc.  
Shop Drawings (Approved Of)

Dear Sir:

We submit herewith six (6) copies of each of the following drawings for your approval and/or comments.

Please return three (3) copies of each to this office at your earliest convenience.

<u>Drawing No.</u>	<u>Title</u>	<u>Prepared By</u>
GA - 2B - 1	Duct Work 2nd Basement Col. R-U - 25 to 28	National Sheet Metal Works, Inc.
50-52-205	Piping Connections to Snow Melting Converter 1st Basement	Kerby Saunders, Inc.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese  
Project Engineer

CER:CWB:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

26 June 1951

12 July 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Kerby Saunders

3	GA-2B-1	10May'51	Ductwork 2nd Bsm. Col. R-U, 25-28 (Mat'l Sheet Metal D
3	50-52-205	19June'51	Piping Connections to Snow Melting Converter, 1st Bsm. (Kerby Saunders Dwg.) (APPROVED 11 July 1951 R.E.N.)

NOTE: FROM SYSKA & HENNESSY

"These drawings are approved."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."

*E. H. Math*  
7/12/51

*S. J. Tyler*

26 June 1951

Fuller-Turner-Walsh-Slattey, Inc.  
403 East 42nd Street  
New York 17, New York

Re: Contract HQ 1/82 - General Assembly  
and Northerly Portion of Parking  
Garage  
Heating, Ventilating & Air Conditioning

Gentlemen:

We have your letter of 18 June 1951 in which you state that our Mr. M. Harris agreed that National Sheet Metal Company might proceed with fabrication of items included and/or detailed on preliminary approved or approved as noted shop drawings.

To this we did agree with the proviso that you be responsible for any changes which might develop from further study of the conditions, the drawings, and/or the co-ordination with various trades.

Very truly yours,

JJHe:js

cc: Bohanon

Nelson

Weigel

Healy

Harris

Hopper

Zunser

VanName

Hannegan

Rumpelstin

S & H-2

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office

*Handwritten initials*

*Handwritten circled mark*



26 June 1951

Fuller-Turner-Walsh-Slattey, Inc.  
403 East 42nd Street  
New York 17, New York

Re: Contract HQ 1/82 - General Assembly  
and Northerly Portion of Parking  
Garage - Ornamental and Miscellaneous  
Iron


---

Gentlemen:

On 20 June 1951 we forwarded you under separate cover  
ten (10) prints of Drawing SK-661 dated 19 June 1951.

Proceed with the work shown thereon. This drawing  
simplifies details on RA-142 issued to you on 28 September 1950.  
No contract price change should result.

Very truly yours,

 JJHe:js  
cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
Ryer

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office



## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 25, 1951

*[Handwritten signature]*

Mr. James A. Dawson  
Co Ordinator of Construction  
Headquarters Planning Office  
Room 2272, United Nations  
New York 17, N. Y.

*[Handwritten signature]*

Re: General Ass'y. & North Parking, Cont. HQ 1/82 and  
Meeting Halls, Contract HQ 1/75

Dear Sir:

We are attaching hereto three (3) signed copies of Change Orders, as follows:-

#1 - Addition - Monahan-McGann Stone Co. - \$ 345.07  
#4 - Deduction - John B. Kelly, Inc. - 62.46

General Ass'y. &amp; North Parking Contract.

#5 - Addition - Fischbach & Moore, Inc. - \$8,658.41  
#6 - " " " " 213.98  
#4 - Deduction - Murray Hill Woodworking - 1,230.08

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*[Handwritten signature]*  
H. A. Hiener  
Office Manager

HAH:vg

encl.





FULLER - TURNER - WALSH - SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

June 25, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -  
CHANGE NO. 186 and ESTIMATE FOR CHANGE NO. 186 COMBINED  
Adjustment of Contract Unit Prices for North Parking Space  
Hardware and Miscellaneous Hardware Revisions

References: (a) "Analysis of Bids and Recommendation for Award of  
Subcontract", dated December 5, 1950, covering  
the Finish Hardware, Part IV, Section 25  
(b) Mr. James A. Dawson's letter 14 December 1950  
(c) " " " 26 April 1951  
(d) " " " 30 April 1951

Dear Mr. Dawson:

Reference (a) contained two separate schedules of hardware unit prices for the North Parking Space and General Assembly.

In Reference (b) you authorized us to execute a subcontract with Lockwood Hardware Mfg. Co. based upon the prices contained in Reference (a). Subsequently, it was discovered that the unit prices for comparable items in the North Parking Space work were higher than those contained in the General Assembly. Lockwood Hardware Mfg. Co. has agreed to correct the North Parking Space prices to agree with the General Assembly units, as follows:

33 Lock Sets L 5100 3/4	from \$16.22 to \$12.45
2 Lock Sets L 5159 3/4	from \$17.40 to \$12.91
4 Lock Sets L 5184	from \$11.58 to \$ 8.37
31 Lock Sets L 5187	from \$13.50 to \$ 9.39

In Reference (c), you requested that we omit four (4) flush bolts #8111 and two (2) lock sets, A 2214, from Openings 123 and 126.

In Reference (d) you requested that we cancel fifteen (15) sets of Special Push-Pulls from the General Assembly contract and install fifteen (15) sets made surplus in the Meeting Halls contract. These Push-Pulls are to be installed in Openings 1B11, 1B13, 1B20, 1B39, 1B52, 1B58 and 213 in the General Assembly.

In accordance with the requirements and authority of Article 8 (g) of our Contract HQ 1/82, we hereby offer a decrease in our total guaranteed maximum cost price in the amount of ONE THOUSAND THREE HUNDRED FIFTY NINE DOLLARS AND TWENTY-FOUR CENTS (\$1,359.24) broken down as follows:

Continued . . . . .



Mr. James A. Dawson

-2-

HQ 1/82 - CHANGE NO. 186 and  
ESTIMATE FOR CHANGE  
NO. 186 - combined.

Spec. Part. IV, Section 25 - Lockwood Hardware Mfg. Co.

1. Correct North Parking Space Unit Prices to agree with  
General Assembly Units, as follows:

Deduct

33 Lock Sets L 5100 3/4 reduced	\$3.77 -	\$124.41	
2 Lock Sets L 5159 3/4	" 4.49 -	8.98	
4 Lock Sets L 5184	" 3.21 -	12.84	
31 Lock Sets L 5187	" 3.61 -	<u>111.91</u>	\$ 258.14

2.a) Omit four (4) Flush Bolts @ 1.75 - 7.00

b) Omit two (2) Lock Sets A2214, @ 5.85 - 11.70 18.70

3. Cancel fifteen (15) sets of Special Push

Pulls, S449, Items 97, 104, 203 & 385 @ 72.16 each 1,082.40

Resume

Deduct

Item 1	\$ 258.14
Item 2	18.70
Item 3	<u>1,082.40</u>

Total Deduction . . . . . \$1,359.24

Will you please issue a Change Order Deduction in the amount of  
\$1,359.24 fro the omissions in the work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG/PDV/eas

**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

June 25, 1951

Mr. James F. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -  
CHANGE NO. 186 and ESTIMATE FOR CHANGE NO. 186 COMBINED  
Adjustment of Contract Unit Prices for North Parking Space  
Hardware and Miscellaneous Hardware Revisions

---

References: (a) "Analysis of Bids and Recommendation for Award of  
Subcontract", dated December 5, 1950, covering  
the Finish Hardware, Part IV, Section 25  
(b) Mr. James A. Dawson's letter 14 December 1950  
(c) " " " 26 April 1951  
(d) " " " 30 April 1951

Dear Mr. Dawson:

Reference (a) contained two separate schedules of hardware unit prices for the North Parking Space and General Assembly.

In Reference (b) you authorized us to execute a subcontract with Lockwood Hardware Mfg. Co. based upon the prices contained in Reference (a). Subsequently, it was discovered that the unit prices for comparable items in the North Parking Space work were higher than those contained in the General Assembly. Lockwood Hardware Mfg. Co. has agreed to correct the North Parking Space prices to agree with the General Assembly units, as follows:

33 Lock Sets L 5100 3/4	from \$16.22 to \$12.45
2 Lock Sets L 5159 3/4	from \$17.40 to \$12.91
4 Lock Sets L 5184	from \$11.58 to \$ 8.37
31 Lock Sets L 5187	from \$13.50 to \$ 9.39

In Reference (c), you requested that we omit four (4) flush bolts #8111 and two (2) lock sets, A 2214, from Openings 123 and 126.

In Reference (d) you requested that we cancel fifteen (15) sets of Special Push-Pulls from the General Assembly contract and install fifteen (15) sets made surplus in the Meeting Halls contract. These Push-Pulls are to be installed in Openings 1B11, 1B13, 1B20, 1B39, 1B52, 1B58 and 213 in the General Assembly.

In accordance with the requirements and authority of Article 8 (g) of our Contract HQ 1/82, we hereby offer a decrease in our total guaranteed maximum cost price in the amount of ONE THOUSAND THREE HUNDRED FIFTY NINE DOLLARS AND TWENTY-FOUR CENTS (\$1,359.24) broken down as follows:

Continued . . . . .



Mr. James A. Dawson

-2-

HQ 1/82 - CHANGE NO. 186 and  
ESTIMATE FOR CHANGE  
NO. 186 - combined.

Spec. Part. IV, Section 25 - Lockwood Hardware Mfg. Co.

1. Correct North Parking Space Unit Prices to agree with  
General Assembly Units, as follows:

Deduct

33 Lock Sets L 5100 3/4 reduced	\$3.77 -	\$124.41	
2 Lock Sets L 5159 3/4	" 4.49 -	8.98	
4 Lock Sets L 5184	" 3.21 -	12.84	
31 Lock Sets L 5187	" 3.61 -	<u>111.91</u>	\$ 258.14

2.a) Omit four (4) Flush Bolts @ 1.75 - 7.00

b) Omit two (2) Lock Sets A2214, @ 5.85 - 11.70 18.70

3. Cancel fifteen (15) sets of Special Push

Pulls, S449, Items 97, 104, 203 & 385 @ 72.16 each 1,082.40

Resume

Deduct

Item 1	\$ 258.14
Item 2	18.70
Item 3	<u>1,082.40</u>

Total Deduction . . . . . \$1,359.24

Will you please issue a Change Order Deduction in the amount of  
\$1,359.24 fro the omissions in the work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG/PDV/eas



## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 25, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage -  
Finish Hardware

Dear Mr. Dawson:

We are sending you herewith four (4) copies of a Supplementary Hardware Schedule prepared by Lockwood Hardware Mfg. Co., covering the added hardware required for the new doors in the 2nd Floor Executive Offices, as shown on drawing RA-162, dated January 24, 1951.

In the absence of any hardware information on drawing RA-162, Lockwood has prepared the attached Schedule showing their interpretation of the Hardware requirements for these added openings.

Will you please return two (2) copies of the enclosed Schedule with your approval and/or comments.


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese  
Project Engineer

CER/PDV/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

25 June 1951

9 July 1951

GA & North Parking

Fuller-Turner-Walsh-Slaterry


hand

Submitted by Lockwood

2

21 June '51 Supplementary Hardware Schedule

(APPROVED 9 July 1951 GEA)



*SV Tyler*

*Hopper ready*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*urgent*

June 25, 1951

*to Gen. Fick*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage - (GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following  
Miscellaneous Iron shop drawing, submitted by C.E. Halback & Co.:

HGP-36-1 rev. 6/22/51 Steel Housing & Frame for  
Motion Picture Screen in  
Conf. Room #4

Will you please return two (2) prints of the above drawing, marked  
with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/eas





ISSUANCE OF DRAWINGS

OFFICE COPY

27 27 June 1951

9 July 1951


GA & North Parking

Fuller-Turner-Walsh-Slaterry

hand

Submitted by General Bronze & Halback

2 HGP-36-1 11May'51 Steel Housing & Frame for Motion Picture Screen  
in Conf. Room #4  
(APPROVED AS NOTED 9 July 1951 J.C.B. RESUBMIT)



*Lv Tyler*

*Wagner*  
*Nealy*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

June 25, 1951

*Wagner*  
*to Gen. Fick*

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
(GENERAL ASSEMBLY)  
Cut Stone

---

Dear Mr. Dawson:

We are sending you herewith, four prints of the following Cut Stone shop drawings submitted by Monahan-McCann Stone Co.:

#788 Sheet #3      Rev. 6/25/51      Typical Wall Elev. & Sect.  
Showing Anchoring

#788 Sheet #4      Rev. 6/25/51      Method of Anchoring Parapet  
Between Cols. O' & I'; 27 - 25


Will you please return two prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer



ISSUANCE OF DRAWINGS

OFFICE COPY

25 June 1951

9 July 1951


GA & North Parking  
Fuller-Turner-Walsh-Slaterry

hand

Submitted by Monahan McCann

2	Sheet 3	1 Mar '51	Typical Wall Elev. & Sect. showing Anchoring
2	" 4	29 May '51	Method of Anchoring Parapet bet. cols. O' & I', 27-25

(APPROVED 9 July 1951 PB/GEA)



*L. V. Tyler*



Hopper  
Healy  
FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 25, 1951  
John. F. Ick

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
(GENERAL ASSEMBLY)  
Sheet Metal Work

Dear Mr. Dawson:

We are sending you herewith, four prints of the following Sheet Metal Work shop drawings submitted by A. Munder & Son, Inc.:

#3	Rev. 6/15/51	Flashing Details at Elev. 41'-0"
#5	Rev. 6/15/51	Details - Canopy No. 1
#6	Rev. 6/18/51	Details - Canopy No. 2
#7	Rev. 6/18/51	Details - Canopy No. 3

Will you please return two prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese  
Project Engineer

RECEIVED

JUN 25 1951

United Nations Headquarters  
W. K. Harrison-Director of Planning



ISSUANCE OF DRAWINGS

OFFICE COPY

25 June 1951

3 July 1951


GA & North Parking  
Fuller-Turner-Walsh-Slattery

hand

Submitted by Munder

2	3	12Mar'51	Flashing Details at Elev. 41'-0"
			(APPROVED 3 July 1951 P.B./G.E.A.)
2	7	14May'51	Details - Canopy #3
			(APPROVED AS NOTED 3 July 1951 P.B./G.E.A. RESUBMIT)

NOTE: Dwg. #5 & 6 will follow



*Lv Tyler*

## Fuller-Turner-Walsh-Slattey, Inc.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 25, 1951

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, four prints of the following Miscellaneous Iron shop drawings submitted by General Bronze Corp. and C. E. Halback & Co.:

#H. GP. 49-3      Rev. 6/21/51      Steel and Glass Screen - 1B57  
GM.

Will you please return two prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTEY, INC.

C. E. Reese

C. E. Reese  
Project Engineer

CER:MH:tw





ISSUANCE OF DRAWINGS

OFFICE COPY

25 June 1951

11 July 1951

GA & North Parking  
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2 HGP-49-3 31 May '51 Steel and Glass Screen - 1B57  
GM

(APPROVED 10 July 1951 V.R.)

*111 Hall  
7/11/51*

*W. Tyler*

*Mrs. Tyler*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

June 25, 1951

*Gen 6/27/51*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage -  
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Ornamental Metal shop drawing, as approved for field distribution:

GBA-25 rev. 6/22/51 S.S. & Steel Enframements - N/Wall

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Please note that this revision is "per FTWS, Inc. letter of 6/18/51".

Enclosed is a copy of our letter of June 18, 1951 to the General Bronze Corp.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/eas



**FULLER-TURNER-WALSH-SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

June 18, 1951

General Bronze Corp.  
Stewart Avenue  
Garden City, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage -  
Ornamental Metal

Gentlemen:

On your drawing GBA-25, revised 5/21/51 - S.S. & Steel Enframements, North Wall - you have included two erroneous notes which should be corrected.

On Sections 7 and 8 a reference is made to "S.S. Flashing". Please refer to the General Assembly drawing #A-109 and correct these notes to read "Sheet Metal Flashing".

On Section 7 you have noted "Contr.-Note: Metal Deck and Fill should be installed after St. Stl. Panels." Please refer to the note on the "Section Thru Spandrel on Top of Canopy" on drawing #A-109: "Turn Flashing up before fascia is in place".

Will you please correct the tracing of your drawing GBA-25 so that your notes conform with the notes on General Assembly drawing #A-109, and send us six (6) corrected copies of GBA-25 for our files and for field distribution to those affected.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*  
C. E. Reese  
Project Engineer

CER/NH/eas



-9✓

**COPY**

**FULLER-TURNER-WALSH-SLATTERY, INC.**

UNITED NATIONS CONTRACT  
NEW YORK

June 25, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage -  
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Ornamental Metal shop drawing, as approved for field distribution:

GBA-25 rev. 6/22/51 S.S. & Steel Enframements - N/Wall

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Please note that this revision is "per FTWS, Inc. letter of 6/18/51".

Enclosed is a copy of our letter of June 18, 1951 to the General Bronze Corp.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/eas

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

June 18, 1951

General Bronze Corp.  
Stewart Avenue  
Garden City, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage -  
Ornamental Metal

Gentlemen:

On your drawing GBA-25, revised 5/21/51 - S.S. & Steel Enframements, North Wall - you have included two erroneous notes which should be corrected.

On Sections 7 and 8 a reference is made to "S.S. Flashing". Please refer to the General Assembly drawing #A-109 and correct these notes to read "Sheet Metal Flashing".

On Section 7 you have noted "Contr.-Note: Metal Deck and Fill should be installed after St. Stl. Panels." Please refer to the note on the "Section Thru Spandrel on Top of Canopy" on drawing #A-109: "Turn Flashing up before fascia is in place".

Will you please correct the tracing of your drawing GBA-25 so that your notes conform with the notes on General Assembly drawing #A-109, and send us six (6) corrected copies of GBA-25 for our files and for field distribution to those affected.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*  
C. E. Reese  
Project Engineer

CER/MH/eas

-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

June 25, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage -  
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Ornamental Metal shop drawing, as approved for field distribution:

GBA-25 rev. 6/22/51 S.S. & Steel Enframements - N/Wall

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Please note that this revision is "per FTWS, Inc. letter of 6/18/51".

Enclosed is a copy of our letter of June 18, 1951 to the General Bronze Corp.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/eas



## FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 18, 1951

General Bronze Corp.  
Stewart Avenue  
Garden City, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage -  
Ornamental Metal

Gentlemen:

On your drawing GBA-25, revised 5/21/51 - S.S. & Steel Enframements, North Wall - you have included two erroneous notes which should be corrected.

On Sections 7 and 8 a reference is made to "S.S. Flashing". Please refer to the General Assembly drawing #A-109 and correct these notes to read "Sheet Metal Flashing".

On Section 7 you have noted "Contr.-Note: Metal Deck and Fill should be installed after St. Stl. Panels." Please refer to the note on the "Section Thru Spandrel on Top of Canopy" on drawing #A-109: "Turn Flashing up before fascia is in place".

Will you please correct the tracing of your drawing GBA-25 so that your notes conform with the notes on General Assembly drawing #A-109, and send us six (6) corrected copies of GBA-25 for our files and for field distribution to those affected.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*  
C. E. Reese  
Project Engineer

CER/NH/eas

-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

June 25, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage -  
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Ornamental Metal shop drawing, as approved for field distribution:

GBA-25 rev. 6/22/51 S.S. & Steel Enframements - N/Wall

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Please note that this revision is "per FTWS, Inc. letter of 6/18/51".

Enclosed is a copy of our letter of June 18, 1951 to the General Bronze Corp.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CMR/MM/sas

**FULLER - TURNER - WALSH - SLATTERY, INC.**  
 UNITED NATIONS CONTRACT  
 403 EAST 42ND STREET  
 NEW YORK 17, N. Y.

June 18, 1951

General Bronze Corp.  
 Stewart Avenue  
 Garden City, N.Y.

Re: Contract HQ 1/82 - General  
 Assembly and North Parking  
 Garage -  
Ornamental Metal

Gentlemen:

On your drawing GBA-25, revised 5/21/51 - S.S. & Steel Enframements, North Wall - you have included two erroneous notes which should be corrected.

On Sections 7 and 8 a reference is made to "S.S. Flashing". Please refer to the General Assembly drawing #A-109 and correct these notes to read "Sheet Metal Flashing".

On Section 7 you have noted "Contr.-Note: Metal Deck and Fill should be installed after St. Stl. Panels." Please refer to the note on the "Section Thru Spandrel on Top of Canopy" on drawing #A-109: "Turn Flashing up before fascia is in place".

Will you please correct the tracing of your drawing GBA-25 so that your notes conform with the notes on General Assembly drawing #A-109, and send us six (6) corrected copies of GBA-25 for our files and for field distribution to those affected.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*  
 C. E. Reese  
 Project Engineer

CER/MH/eas



## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 25, 1951

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

*Files  
New 6/29/51  
JES*

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one print of the following  
Miscellaneous Iron shop drawings, as approved for field distribution:

- |     |            |              |                                            |
|-----|------------|--------------|--------------------------------------------|
| (a) | #H.GP 13-9 | Rev. 6/14/51 | Detail - Stair #45 and 46                  |
| (b) | #H.GP.21-1 | Rev. 6/15/51 | Relieving Angles on Piers -<br>North Elev. |
| (c) | #H.GP.48-2 | Rev. 6/13/51 | Cast Iron Saddles                          |

(General Bronze Corp. and C. E. Halback & Co.)  
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer



-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

June 25, 1951

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one print of the following Miscellaneous Iron shop drawings, as approved for field distribution:

- |     |            |              |                                            |
|-----|------------|--------------|--------------------------------------------|
| (a) | #H.GP.13-9 | Rev. 6/14/51 | Detail - Stair #45 and 46                  |
| (b) | #H.GP.21-1 | Rev. 6/15/51 | Relieving Angles on Piers -<br>North Elev. |
| (c) | #H.GP.48-2 | Rev. 6/13/51 | Cast Iron Saddles                          |

(General Bronze Corp. and C. E. Halback & Co.)  
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER:MH:tw

-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

June 25, 1951

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/52 - General Assembly  
and North Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one print of the following Miscellaneous Iron shop drawings, as approved for field distribution:

- (a) #H.GP.13-9 Rev. 6/14/51 Detail - Stair #45 and 46
- (b) #H.GP.21-1 Rev. 6/15/51 Relieving Angles on Piers - North Elev.
- (c) #H.GP.18-2 Rev. 6/13/51 Cast Iron Saddles

(General Bronze Corp. and C. E. Halback & Co.)  
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CEH:MH:tw



-9-

**COPY**

**FULLER-TURNER-WALSH-SLATTERY, INC.**

UNITED NATIONS CONTRACT  
NEW YORK

June 25, 1951

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/52 - General Assembly  
and North Parking Space  
(GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you, herewith, for your information, one print of the following Miscellaneous Iron shop drawings, as approved for field distribution:

- |                |              |                                            |
|----------------|--------------|--------------------------------------------|
| (a) #H.GP.13-9 | Rev. 6/14/51 | Detail - Stair #45 and 46                  |
| (b) #H.GP.21-1 | Rev. 6/15/51 | Relieving Angles on Piers -<br>North Elev. |
| (c) #H.GP.48-2 | Rev. 6/13/51 | Cast Iron Saddles                          |

(General Bronze Corp. and C. S. Halback & Co.)  
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CHB:MR:tw

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 25, 1951

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

*Files  
New 6/25/51  
LWS*

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
(GENERAL ASSEMBLY)  
Cut Stone

Dear Mr. Dawson:

We are sending you, herewith, for your information, one print of the following  
Cut Stone shop drawings, as approved for field distribution:

#788-8      Rev. 6/5/51      Vermont Pearl Marble - S. Wall

#788-9      "      "      "      "      "


(Monahan-McCann Stone Co.)  
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer



-9✓

**COPY**

**FULLER-TURNER-WALSH-SLATTERY, INC.**

UNITED NATIONS CONTRACT  
NEW YORK

June 25, 1951

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
(GENERAL ASSEMBLY)  
Cut Stone

Dear Mr. Dawson:

We are sending you, herewith, for your information, one print of the following  
Cut Stone shop drawings, as approved for field distribution:

#788-8      Rev. 6/5/51      Vermont Pearl Marble - S. Wall

#788-9      "      "      "      "      "

(Monahan-McCann Stone Co.)  
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER:MH:tw



COPY

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

June 25, 1951

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
(GENERAL ASSEMBLY)  
Cut Stone

Dear Mr. Dawson:

We are sending you, herewith, for your information, one print of the following  
Cut Stone shop drawings, as approved for field distribution:

#788-8      Rev. 6/5/51      Vermont Pearl Marble - S. Wall

#788-9      "      "      "      "      "

(Monahan-McCann Stone Co.)  
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER:MM:tw

-9-

**COPY**

**FULLER-TURNER-WALSH-SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
NEW YORK

June 25, 1951

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
(GENERAL ASSEMBLY)  
Cut Stone

Dear Mr. Dawson:

We are sending you, herewith, for your information, one print of the following  
Cut Stone shop drawings, as approved for field distribution:

#788-8      Rev. 6/5/51      Vermont Pearl Marble - S. Wall

#788-9      "      "      "      "      "

(Monahan-McCann Stone Co.)  
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER:MM:tw

120-5-18-9  
25 June 1951


Fuller-Turner-Walsh-Slattey, Inc.  
403 East 42nd Street  
New York 17, New York

Re: Contract HQ 1/82 - General Assembly  
and Northerly Portion of Parking Garage  
Metal Toilet Partitions  
Samples - Hardware

Gentlemen:

Reference is made to your letter of the 19th instant wherewith you transmitted for our approval single samples of various hardware items you propose to provide for the toilet stall doors under Contract HQ 1/82. The samples are as follows:

- 1 -- Combination Coat Hook and Bumper
- 1 -- Throw Latch
- 1 -- Combination Keeper and Bumper, for Throw Latch
- 1 -- Weis Universal Inclined Ball-Bearing Gravity Type Bottom Hinge
- 1 -- Weis Cut-Out Type Top Hinge (with pin)
- Miscellaneous Machine Screws, Stud Bolts and Hex Cap Nuts.

 Please be advised that in general the several hardware items submitted for our consideration are found to conform to the appropriate requirements of Part IV, Construction Trades Specification, Section 15, paragraph 12, as modified by Item No. 1 under Section 15 of General Assembly Comments, dated 20 April 1950, On Contractors Addenda of 15 February 1950. However, in specific instances certain items are found to be wanting for the reasons noted hereinafter.

1. The finish on the throw latch is short at the meeting of the latch knob with the latch bar as the brass shows through all around. Also there appears to be too much lateral play in the latch bar.
2. The rubber tip of the combination coat hook and bumper is of insufficient diameter to properly fill the engaging metal socket of the member. A snug fit is necessary.
3. That portion of the upper end of the steel pin for the cut-out type top hinge which will remain exposed is incom-



25 June 1951

pletely finished and does not appear to have been treated to resist oxidization.

4. In the miscellaneous assortment of screws, bolts and nuts submitted, no sex bolts are to be found. These are a particular requirement of the above referenced Specification, paragraph 12 of Section 15, for the securement of clamp flanges of hinges and combination stops and keepers. They are necessary to insure a rigid fit which cannot be obtained through the use of the hex cap bolts and studs here on hand.

Our qualified acceptance of the Toilet Stall Hardware, with the exceptions noted above, in no way relieves the Contractor of his responsibility for the satisfactory performance of the work in accord with the Specifications of the Contract Documents.

In accordance with your request all of the items submitted are here returned so that the accepted pieces may be incorporated in the work. The remainder must be corrected in accord with the foregoing comments prior to use.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office

HBW:js  
cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
McSpedon  
Ryer



Fuller-Turner-Walsh-Slattery, Inc.  
General Contractors  
United Nations Permanent Headquarters

(R. P. #33)

NOTIFICATION OF CHANGE

Date: June 22, 1951

To: Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations, New York

N. C. # 54

Building: GENERAL ASSEMBLY & NORTH PARKING SPACE

Reference Information:

1) All of Bulletin of Changes Rev. #23, dated 4/4/51 with all drawings listed thereon, as compared with latest previous revised drawings.

Description of Changes:

2) United Nations Letter (Dawson) to FTWS dated 4/6/51

"Architectural Revisions No. 23, dated 4/4/51". This estimate does not include:

a) Electrical or Mechanical Changes.

b) Any Change in Catwalk requirements Dwg. RA-9. (cont'd below)

The above contemplated change affects the branches of the work indicated by X marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

( ) F-T-W-S Inc. Work	( ) Construction Insulation	(x) Painting & Finish
( ) Structural Steel	( ) Metal Doors, Frames & Trim	( ) Venetian Type Blinds
( ) Concrete Construction Work	( ) Roll-up Steel Doors	(x) Resilient Floor
( ) Concrete Slabs & Fireproofing	( ) Metal Toilet Enclosures	Covering
( ) Floor & Roof Fill	( ) Hollow Metal Partitions	( ) Miscellaneous
( ) Finish Cement Work	( ) Marble Work	Accessories
( ) Masonry-Mortars	( ) Ceramic Tile	( ) Heating, Ventilating
( ) Waterproofing(Membrane Spondrel)	(x) Terrazzo Work	& Air Conditioning
( ) Waterproofing (Mastic)	(x) Furring & Lathing	( ) Plumbing
( ) Scaffolding	( ) Plastering	( ) Sprinklers
( ) Cut Stonework	( ) Acoustical Treatment	( ) Electrical
( ) Roofing (built-up)	Sound Conditioning	( ) Sheet Metal Work
(x) Carpentry & Millwork	( ) Miscellaneous Iron	( ) Glass & Glazing
( ) Ornamental Metal Work	( ) Finish Hardware	

The Approximate Total Cost of this Change is \$ 200. (ADDITION)

(TWO HUNDRED DOLLARS)

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By

*M. J. Grogan*  
Project Manager

Date:

6/22/51

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N.C. and issue P.W.O.'s as required. Price adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By: \_\_\_\_\_ Date: \_\_\_\_\_

By: \_\_\_\_\_

Date: \_\_\_\_\_

- c) General Bronze does not include grilles shown on Dwg. Nos. RA-160A, RA-161, RA-161A, RA-163, RA-163A.
- d) 1/4" Tempered glass Dwg. RA-110 (has always been 1/4" P.P. Change #1, Rev. #1, Left as P.P. this estimate).

**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*File*

June 22, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking  
Garage -  
CHANGE NO. 219 - Deletion of Two (2) Type "R" Brains -  
Elev. 53'-0"

Reference: (a) Mr. James A. Dawson's letter 20 June 1951  
to FTWS, Inc.

Dear Mr. Dawson:

On June 21, 1951 we received the above referenced letter,  
which reads as follows:

"Remove two three (3") inch Type "R" floor drains on  
the second floor level, 453'-0", south of column line  
20 between column lines "N" and "O". These drains  
are shown on Drawing GA-4P. Remove the three (3") inch  
horizontal and vertical branch pipes from the four inch  
(4") line up to these drains.

The above changes should decrease the Contract Price.  
Proceed with the work, omitting these items, and submit  
for our consideration prices which affect the Contract  
Price."

Under the authority and requirements of the contract, we hereby  
request that proper adjustment of the contract price and contract  
time be dealt with under the terms and conditions of the contract.  
This change will be analyzed with all interested subcontractors  
and detailed estimates will be submitted to you as quickly as  
possible. Definite extension of contract time for completion  
will be requested as soon as determination can be made of the  
effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG/PDV/eas



**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

June 22, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking  
Garage -  
CHANGE NO. 216 - June 19, 1951 Architectural Revivions  
(Revision No. 31)

References: (a) U.N. Docs RA-106, Rev. No. 31, dated June 19, 1951  
(b) " " RA-126, " " " "  
(c) " " RA-127B, " " " "  
(d) " " RA-127C, - - " "  
(e) " " RA-127D, - - " "  
(f) " " RA-173, Rev. No. 31, " "  
(g) Bulletin of Changes to Rev. No. 31, dated June 19, 1951  
(h) Mr. James A. Dawson letter 19 June 1951 to FTWS, Inc.

Dear Mr. Dawson:

On June 19, 1951 we received copies of References (a) thru (g), inclusive and on June 21, 1951 we received your transmittal letter, Reference (h), which reads in part as follows:

"As per telephone conversation between Mr. P. DelVecchio and our Mr. J.J. Healy, the changes on the above listed drawings will perhaps result in a deduction to the Contract Price. Therefore you are to proceed with the work shown thereon.

Please submit for our consideration prices which affect the Contract Price."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG/PDV/eas

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

June 22, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272  
United Nations 17, NEW YORK

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY AND NORTH PARKING SPACE  
ESTIMATE FOR CHANGE NO. 198  
"December 15, 1950 Structural Revisions"

References: a) United Nations Drawing GA-PS-CS-12, dated 12/11/50.  
b) " " " GA-1-CS-42, revised 12/12/50.  
c) FTWS, Inc. Notification of Change No. 32, dated 3/9/51.  
d) Mr. James A. Dawson's letter May 22, 1951 to FTWS, Inc.  
e) FTWS Letter (Grogan) to United Nations dated 6/20/51

Dear Sir:

Please be advised that there will be no change in our total guaranteed maximum cost price for our Contract HQ 1/82 due to revisions in structural drawings in references "A" and "B" or by our Change No. 198 which is reference "e" above.

Will you kindly acknowledge receipt of and acceptance of this estimate.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*

M. J. Grogan  
Project Manager

MJG:CER:anc



FULLER - TURNER - WALSH - SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

June 22, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking  
Garage -  
CHANGE NO.187 - Lighting Revisions in Assembly Hall

References: (a) U.N. Dwg. SK-GA-SLD-7, dated May 18, 1951  
(b) " " SK-GA-E-SLD-8, " "  
(c) " " SK-GA-E-7L-3, " May 15, 1951  
(d) Specifications, dated May 15, 1951, Part V,  
Section D  
(e) Mr. James A. Dawson's letter 28 May 1951 to FTWS, Inc.

Dear Mr. Dawson:

On May 24, 1951 we received copies of References (a), (b) and (c), and on May 11, 1951 we received Reference (d). Your letter of transmittal, Reference (e) reads as follows:

"These drawings are to be used by you in preparing an estimate for the special fixtures in the Assembly Hall, and are complimentary to the specifications resubmitted to you as per our letter of May 14, 1951.

Proceed with the work indicated on the above drawings and outlined in the Specifications and submit for our consideration the estimate for same."

Our Estimate for this Change No. 187 will include any changes in circuiting, wiring and dimmer bank requirements as shown on the above drawings. The changes in fixture types will be covered in our Change No. 70 - "Special Light Fixtures".

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER - TURNER - WALSH - SLATTERY, INC.  
*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG/PDV/eas



FULLER - TURNER - WALSH - SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

June 22, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking  
Garage -  
CHANGE NO. 184 - January 15, 1951 Architectural Revisions,  
(Rev. No. 13)

---

References: (a) List of Drawings and Bulletin Tabulated in  
the Attachment  
(b) FTWS, Inc. Notification of Change No. 36,  
Revised May 29, 1951  
(c) Mr. James A. Dawson's letter of 5 June 1951  
to FTWS, Inc.

Dear Mr. Dawson:

On January 16, 1951 we received copies of the drawings and  
Bulletin listed in Reference (a), with your instructions not  
to proceed until an estimate of the costs involved was sub-  
mitted.

On May 29, 1951 we sent you our Notification of Change No. 36,  
(Revised) which gave an approximation of the change in costs  
involved.

Your letter of June 5, 1951, Reference (c) authorized us to  
proceed with this work, as follows:

"This approval is given for you to proceed with the  
work required by the modification with reference to  
the January 15, 1951 Architectural Revisions."

Under the authority and requirements of the contract, we hereby  
request that proper adjustment of the contract price and contract  
time be dealt with under the terms and conditions of the contract.  
This change will be analyzed with all interested subcontractors  
and detailed estimates will be submitted to you as quickly as  
possible. Definite extension of contract time for completion  
will be requested as soon as determination can be made of the  
effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG/PDV/eas

GENERAL ASSEMBLY AND NORTH PARKING GARAGE

BULLETIN AND LIST OF DRAWINGS INCLUDED  
IN JANUARY 15, 1951 ARCHITECTURAL  
REVISIONS (REV. NO. 21)

<u>Dwg. No.</u>	<u>Description</u>	<u>Rev. No.</u>	<u>Date</u>
Door Schedule	Title Sheet & Sheets Nos. 2,3 & 10	13	1/15/51
A-2	(Second Bsmt. Plan-Elev. 16'-2"		
	(1st Bsmt. Plan-Elev. 26'-8" & 29'-0"	13	"
A-3	1st Bsmt. Plan - Elev. 26'-8" & 29'-0"	13	"
A-4	1st Floor Plan - Elev. 39'-0" to 41'-0"	13	"
A-5	2nd Floor Plan - Elev. 53'-0" & 56'-0"	13	"
A-6	3rd Floor Plan - Elev. 68'-4" & 70'-0"	13	"
A-8	4th Floor Plan - Elev. 86'-0"	13	"
RA-108	Stair Nol 37 & Ext. South Balcony	13	"
A-112	Plan of Stair Nos. 29 and 30	13	"
A-113	Plan of Stair Nos. 3, 31 and 32	13	"
A-114	Sec. of Stairs No. 29,30,31 & 32	13	"
A-116	Details of Stair No. 28	13	"
A-116A	" " "	13	"
RA-116B	" " "	13	"
A-137	Door Details	13	"
RA-155	Elevator Nos. 1 & 2 - Plans & Sections	13	"
RA-156	" " 3 & 4 - "	13	"
RA-170	Ceiling Plan - 1st Bsmt.	13	"

BULLETIN OF CHANGES - Rev. No. 13 - dated January 15, 1951

**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

June 22, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -  
CHANGE NO. 179 - March 16, 1951 Architectural Revisions  
(Revision No. 21).

---

- References: (a) List of drawings and Bulletin contained in the attachment  
(b) Mr. James A. Dawson's letter of 31 April 1951 to FTWS, Inc.  
(c) Mr. James A. Dawson's letter 22 May 1951 to FTWS, Inc.

Dear Mr. Dawson:

On March 26, 1951 we received copies of the drawings and Bulletin listed in Reference (a). Your letter of transmittal, Reference (b), instructed us not to proceed with the work shown on these drawings until we had submitted our estimate of the costs involved.

On May 22, 1951 we advised your Mr. J.J. Healy that approximately 8400 sq. ft. of 5-oz. copper spandrel flashing, which we had to order immediately in order to insure its availability, was added in this revision. We gave Mr. Healy a rough estimate of the costs involved and requested authority to proceed with the procurement of the added spandrel flashings.

On May 24, 1951 we received your letter, Reference (c), authorizing us to proceed as follows:

"This will confirm telephone conversation between Mr. J.J. Healy and your Mr. P. DelVecchio that you should proceed with the installation of the through wall flashing as shown on Drawing RA-101 and in the Bulletin of Changes to Revision No. 2, dated 26 March 1951, at the approximate added cost of \$5900 which will be included in a Notification of Change which is to be forwarded for our approval."

Continued . . . . .



June 20, 1951

Mr. James A. Dawson

-2-


HQ 1/82 - CHANGE NO. 179

This Change No. 179 is to cover the added costs of the spandrel waterproofing shown on Revision No. 21. We will submit a Notification of Change for the other revisions indicated on the drawings. If you authorize us to proceed, we will also include these other revisions in this Change No. 179.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

  
M. J. Grogan  
Project Manager

MJG/PDV/eas

LIST OF DRAWINGS AND BULLETIN  
INCLUDED IN ARCHECTURAL  
REVISION - NO. 21 -  
CHANGE NO. 179

<u>DWG. NO.</u>	<u>REV. NO.</u>	<u>DATE</u>
A-11	21	March 26, 1951
A-13	"	"
RA-101	"	"
A-104	"	"
A-109	"	"
RA-119A	"	"
RA-126	"	"
RA-127	"	"
RA-127A	"	"
RA-127B	"	"
A-140	"	"
RA-149	"	"
SK-653	-	"

Bulletin of Changes - Rev. No. 21

## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 22, 1951

*For VonDamm*  
*High School*

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Recording Room  
General Assembly  
Electrical Fixtures

Dear Sir:

Our subcontractor Fischbach & Moore, Inc. are starting the installation of electrical work in the Recording Room, and have brought to our attention that Type "A" fixtures are specified for this room.

They point out that it has been their experience in broadcast company work, that fixtures of explosion type are installed wherever acetate records are cut. If acetate records are to be cut in this recording room, the code requires fixtures designed for hazardous locations.

We understand however that this matter has been discussed in your department, and that the United Nations has stated that no acetate records are to be cut in this room.

We are therefore proceeding with the installation of the Type "A" fixtures as specified.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*  
C. E. Reese *B.*  
Project Engineer

CER:CWB:tw

cc: Fischbach &amp; Moore, Inc. (MacNary)





- 9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT  
NEW YORK

June 22, 1951

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Recording Room  
General Assembly  
Electrical Fixtures

Dear Sir:

Our subcontractor Fischbach & Moore, Inc. are starting the installation of electrical work in the Recording Room, and have brought to our attention that Type "A" fixtures are specified for this room.

They point out that it has been their experience in broadcast company work, that fixtures of explosion type are installed wherever acetate records are cut. If acetate records are to be cut in this recording room, the code requires fixtures designed for hazardous locations.

We understand however that this matter has been discussed in your department, and that the United Nations has stated that no acetate records are to be cut in this room.

We are therefore proceeding with the installation of the Type "A" fixtures as specified.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*  
C. E. Reese *B.*  
Project Engineer

CER:CDR:tw

cc: Fischbach & Moore, Inc. (MacHary)

*Hopper  
Healy*

120-5-18-9  
OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*Mr. Hoigel*

June 22, 1951

*To GEN. Fick*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage - (NORTH PARKING SPACE)  
Cut Stone

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Cut  
Stone shop drawing, submitted by Monahan-McCann Stone Co. and  
prepared by Republic Stone Corp.

22 rev. 6/20/51

Ramp No. 12 - From El. 16'-8" to  
El. 27'-0-7/8" - at 47th St. &  
F.D.R. Drive

Will you please return two (2) prints each of the above drawing,  
marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

General Assembly  
F.T.W.S.

July 13 - 51

Messing

2 #12 Movement M.C. Cannon

Ramp #12 from El 16'-0" to Elev.  
27'-0-7/8" or 47' 1/2" F.W.R. Dime

(Copy as noted - Submit 3 July 51 VR)

**RECEIVED**

JUL 13 1951

FULLER-TURNER-WALSH-SLATTERY  
INCORPORATED

Am



*Mr. Weigel.*

**FULLER-TURNER-WALSH-SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

June 22, 1951

*to H.A. Fick*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage - (GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawing, submitted by General Bronze Corp. and C.E. Halback & Co.:

HGP-48-3 rev. 6/20/51 Cast Iron Saddles

Will you please return two (2) prints of the above drawing, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C.E. Reese*

C. E. Reese  
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

22 June 1951

3 July 1951

GA & North Parking  
Fuller-Turner-Walsh-Slaterry

hand

Submitted by General Bronze & Halback

2 HGP-48-3 17Apr'51 Cast Iron Saddles

(APPROVED AS NOTED 28 June 1951 V.R. RESUBMIT)

RECEIVED

JUL 5 1951

FULLER-TURNER-WALSH-SLATTERY  
INCORPORATED

Lv Tyler

*Approved  
Healy*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*Mr. Weigel*

June 22, 1951

*John. F. ...*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage - (GENERAL ASSEMBLY)  
Cut Stone

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Cut  
Stone shop drawing, submitted by Monahan-McCann Stone Co.:

788-F.S.D. 16 A

6/18/51

F.S. Detail of W/Side Ramp  
Plan and Elevation

Will you please return two (2) prints of the above drawing, marked  
with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/eas





ISSUANCE OF DRAWINGS

OFFICE COPY

22 June 1951

2 July 1951


GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Monahan McCann

2 788F.S.D.16A 18June'51 F.S. Detail of W/Side Ramp Plan and Elevation  
(APPROVED AS NOTED 28 June 1951 R.E.M. RESUBMIT)



*L v Syler*

$$\begin{array}{r} 4 \\ + 8 \\ + 6 \\ \hline 8 \end{array}$$

$$\begin{array}{r} 32 \\ 24 \\ \hline \end{array}$$

$$\begin{array}{r} 38 \\ 22 \\ \hline 60 \end{array}$$

$$\begin{array}{r} 16 \\ 16 \\ \hline 4 \quad 24 \\ 4 \quad 16 \\ 4 \quad 12 \\ \hline \end{array}$$

$$\begin{array}{r} 4 \\ 24 \end{array}$$

$$\begin{array}{r} 32 \\ 16 \\ 10 \end{array}$$

$$\begin{array}{r} P \quad B \\ 3 \quad 12 \\ 3 \quad 16 \\ 2 \quad 16 \\ \hline 8 \quad 44 \end{array}$$

$$\begin{array}{r} 4 \quad 32 \\ 4 \quad 16 \\ \hline \end{array}$$

$$\begin{array}{r} P \quad B \\ 3 \quad 16 \\ 2 \quad 32 \\ 3 \quad 8 \end{array}$$

$$\begin{array}{r} 8 \quad 56 \end{array}$$

$$4$$

$$\begin{array}{r} 2 \quad 16 \\ 6 \quad 24 \\ 2 \quad 5 \\ \hline 10 \quad 45 \end{array}$$

*Hopper  
Healy*

120-5-18-9  
OREGON 9-3950

*Mr. Weigel*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

June 22, 1951

*to HAN. Fick*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage - (GENERAL ASSEMBLY)  
H.M. Partitions

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following H.M.  
Partition shop drawing, submitted by E.F. Hauserman Co.

1703-1      dated 6/14/51      Partition Layout in Recording  
Room

This detail is submitted in accordance with your drawing No.  
H-105-2CR, dated June 12, 1951, and our Change No. 203.

Will you please return two (2) prints of the above drawing, marked  
with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*  
C. E. Reese  
Project Engineer

CER/MH/eas





ISSUANCE OF DRAWINGS

OFFICE COPY

22 June 1951

5 July 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Hauserman

2      1703-1      14 June '51      Partition Layout in Recording Room  
(APPROVED      3 July 1951      P.B./GEA)

RECEIVED

JUL 5 1951

FULLER-TURNER-WALSH-SLATTERY  
INCORPORATED

*SV Tyler*

*Wagner  
Honey*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

June 22, 1951

*To HAW Fick*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage - (GENERAL ASSEMBLY)  
H.M. Doors, Frames & Trim

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following H.M. Doors, Frames and Trim shop drawings, submitted by Atlantic Metal Products Co.

55      6/21/51      Schedule Sheet

D-50      "      Detail Sheet

As the Borrowed Light between the Book Store (1B-129) and the Office (1B-107) is urgently needed in the field, may we request a quick return of two (2) prints each of the above drawings, marked with your approval or necessary corrections.


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*

C. E. Reese  
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

22 June 1951

5 July 1951

GA & North Parking

Fuller-Turner-Walsh-Slaterry


hand

Submitted by Atlantic Metal

2 55 21 June '51 Schedule Sheet

2 D-50 " Detail "

(APPROVED AS NOTED 5 July 1951 P.B/GEA RESUBMIT)



*SV Tyler*



cc: Harrison  
Zunser  
McLeod  
Hopper  
Van Name

22 June 1951

Fuller-Turner-Walsh-Slattey, Inc.  
403 East 42nd Street  
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Space  
Building Material Hoists and Tower Equipment

Gentlemen:

We have your letter of 4 June 1951 forwarding three copies of two proposals from the United Hoisting Co., Inc., as follows:

(a) Proposal of 25 May 1951 to furnish and install for a double Chesebro-Whitman tower, two (2) 80-HP electric single drum hoists at a rental rate of \$77.74 per week, or two (2) 60-HP electric single drum hoists at a rental rate of \$65.93  
as may be available.

In addition to the drum hoists indicated above, to furnish and install standard platform guides, catheads and all necessary equipment at a rental charge of \$395.62 for the duration of the job.

Included in this agreement is an additional charge of \$25.00, if raises, prior to final removal of the said equipment, are required after the original installation.

(b) Proposal of 29 May 1951 for one (1) standard hoisting outfit consisting of standard three-wheelbarrow material elevator equipment, but with special material cage car having a ten-foot clearance from the floor to the bottom of the elevator crosshead and to be equipped with brackets for insertion of 6" x 4" crosspieces for supporting standing materials, at a rental charge of \$575.62.

There will also be an additional charge of \$25.00 each time the cathead is raised, if raises, prior to final removal of said equipment, are required after the original installation.

We have examined these proposals and consider them satisfactory. You are, therefore, authorized to enter into subcontracts in accordance with the attached approved agreements with the United Hoisting Co., Inc.

As requested by you, we return herewith one copy of each agreement initialled, indicating our approval.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office

Enclosures - 2

JZ:ml



22 June 1951

Fuller-Turner-Walsh-Slattey, Inc.  
403 East 42nd Street  
New York 17, New York

Re: Contract HQ 1/82 - General Assembly and  
Northerly Portion of Parking Garage  
Concrete and Steel

Gentlemen:

On 20 June 1951 we forwarded you under separate cover twenty-five (25) copies of Drawings GA-R-CS-23 dated 20 June 1951; GA-CS-B-9 dated 19 June 1951, Revision 1; GA-PS-CS-24 dated 20 June 1951. There ought to be a credit for the omission of the three inch insulation on Drawing GA-R-CS-23. Drawing No. GA-CS-B-9 is an amplification drawing and should cause no price change.

Proceed with the work indicated on the above drawings and submit for our consideration the prices which affect the Contract Price.

On 21 June 1951 we also sent you under separate cover twenty-five (25) copies of Drawings GA-4-CS-23 dated 20 June 1951; GA-S-54A dated 4 May 1951; and GA-S-54-B dated 4 May 1951.

No change in price should be caused by any of the work shown on the above drawings, therefore you are to proceed with its installation.

On 22 June 1951 we sent you twenty-five (25) copies of Drawing GA-S-63C, dated 22 June 1951. A credit should be forthcoming.

Proceed with the work and submit for our consideration prices which affect the Contract Price.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office

JJHe:js  
cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
Ryer

*Mr. A. Dawson*  
*W. K. Harrison*  
*6/25*

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*Mrs. Tyler*

June 21, 1951

*Gen Files*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage - (GENERAL ASSEMBLY)  
Reinforcing Steel

Dear Mr. Dawson:

We are sending you herewith six (6) prints of the following Reinforcing Steel shop drawings, submitted by Brennan & Sloan, Inc.

501	6/21/51	Reinforcing Steel Details - 63 <sup>rd</sup> Level
502	"	" " "
503	"	" " "

Will you please return three (3) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*  
C. E. Reese  
Project Engineer

CER/BK/eas





ISSUANCE OF DRAWINGS

OFFICE COPY

21 June 1951

27 June 1951


GA & North Parking  
Fuller-Turner-Walsh-Slattery

hand

Submitted by Brennan & Sloan & Knickerbocker

3	501	21 June '51	Reinforcing Steel Details - 63' Level
3	502	"	" " " " " "
3	503	"	" " " " " "

(APPROVED AS NOTED 25 June 1951 V.R. RESUBMIT)



*SV Tyler*

120-3-18-9  
J. P. O. W.  
21 June 1951

Fuller-Turner-Walsh-Slattery, Inc.  
403 East 42nd Street  
New York 17, New York

Re: Contract HQ 1/82 - General Assembly  
and Northerly Portion of Parking Garage  
Electric

Gentlemen:

Please be advised of the following changes:

In Committee Room No. 7 two Type 15-A fixtures shall be substituted for two Type 15 fixtures. The number of fixtures has been changed from 37 to 36.

Proceed with the installation of these two 15-A fixtures together with the necessary air boxes and rings and the remainder of the work which a revised Drawing No. 171 will show. This drawing is in the process of being revised and will be issued to you shortly.

In submitting the special fixture prices please take into consideration the above change.

JJHe:js  
cc: Bohanon

Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
Seelman  
Hannegan  
S & H-2

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office

## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 20, 1951

Mr. James A. Dawson  
Co Ordinator of Construction  
Headquarters Planning Office  
Room 2272, United Nations  
New York 17, N. Y.

Re: General Ass'y. & North Parking, Contract HQ 1/82, Meeting  
Halls & Cover over E. R. D., Contract HQ 1/75, and South  
Parking Garage, Cont. HQ 1/74

Dear Sir:

We are attaching hereto three (3) signed copies each of the  
following Change Orders:-

#8 - Addition - Brennan & Sloan & Knickerbocker - \$ 181.54  
General Ass'y. & North Parking Contract.

#27 - Addition - Brennan & Sloan & Knickerbocker - \$ 205.69  
#18 - Addition - Eugene Duklauer, Inc. - 151.51  
Meeting Halls & Cover over E. R. D. Contract.

#12 - Addition - Fischbach & Moore, Inc. - \$ 176.62  
Subcontract Change Information Ltr. dated June 12, 1951,  
changing the amount of C.O. #12-Addition to Fischbach & Moore  
to read \$176.63.

#13 - Addition - Fischbach & Moore, Inc. - \$ 369.17

These two Change Orders are on South Parking Garage contract.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*H. A. Hiener*  
H. A. Hiener  
Office Manager





**FULLER-TURNER-WALSH-SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

June 20, 1951

*file*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -  
CHANGE NO. 217 - Changes in Construction of Counters in  
Simultaneous Interpreters Booths.

References: (a) Item 4, Section 11, United Nations Comments  
on Contractors' Addendum, dated April 20, 1950  
(b) U.N. General Assembly Dwg. A-122  
(c) " " " RA-120  
(d) " Meeting Halls Dwg. SK-363  
(e) C.E. Halback & Co. shop drawing HMS-51-7

Dear Mr. Dawson:

In accordance with the details shown on References (a), (b) and (c), C.E. Halback & Co. based their bid upon the following type counter construction:

- a) A bent plate counter, with an edge strip for linoleum, supported at each end and fastened to the side walls and booth windows.
- b) The counter top was not to be provided with sinkages for Audio Consoles.

We pointed this condition out to Mr. M.M. Harris, who stated that a detail, similar to those shown on Meeting Halls Dwgs., References (d) and (e) was required to satisfy the requirements of the Telecommunications Branch for their Audio equipment. He, consequently, authorized us, on June 20, 1951, to proceed with the General Assembly details similar to those for the Meeting Halls.

Our estimate for this Change No. 217 will include the differential in costs for the revisions described.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,  
FULLER-TURNER-WALSH-SLATTERY, INC.  
*M.J. Grogan*  
M.J. Grogan  
Project Manager

FULLER-TURNER-WALSH-SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

June 20, 1951

Mr. James M. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272, United Nations, N.Y.

Re: Contract HQ - 1/82 General Assembly & North Half Parking Space  
Change No. 211 - Additional Costs Involved in Sawing Portland  
Stone Blocks into Slabs

References: (a) Meeting Held at UNHPO, March 21, 1951  
(b) " " " " March 29, 1951  
(c) " " " " May 23, 1951  
(d) Mr. A. J. Potter's Report re: "Shipments of  
Limestone - Position as at May 31, 1951",  
dated June 2, 1951.

Dear Mr. Dawson:

The first shipment of Portland Stone for the General Assembly arrived in New York on the SS MERICAN RANGER on March 17, 1951 with approximately one-third of the slabs required for the East Podium Wall. Of these slabs, there was practically 100% breakage.

At a meeting held in your office on March 21, 1951, it was agreed that a portion of the stone order in slabs was to be cancelled and reordered in blocks to prevent a recurrence of this breakage. It was also agreed to order approximately 1,000 cu. ft. in blocks, over and above the actual requirements, to cover breakage that might occur in the slabs remaining on order.

At a later meeting held on March 29, 1951, amended Purchase Orders were authorized so that 2,659 cu. ft. of blocks were ordered and 1,501 cu. ft. of slabs cancelled, leaving an excess of 1,158 cu. ft. in blocks to be used for replacement of slab breakages. This allowed 1,501 cu. ft. of blocks to be gang sawed into slabs immediately upon receipt, with the 1,158 cu. ft. of blocks to be held in abeyance as a "cushion" against breakage. (See Purchase Order HQ 370)

Of the 1,501 cu. ft. of blocks, Monahan-McCann agreed to saw 500 cu. ft. into slabs at their own expense, with the sawing costs of the remaining 1,001 to be borne by the United Nations. These costs were agreed upon as \$2.15 per cu. ft., based upon the net, or ordered, volume of stone.

To accelerate the shipment of Portland Stone from England, on May 23, 1951 Mr. Glenn E. Bennett advised Mr. Norman of Manor Limestones, Ltd. to convert all uncut portions of Purchase Orders HQ-356, 357, 358,

Continued.....



June 20, 1951

Re: Change No. 211 - General Assembly

359, 360, 380 and 381 into blocks. It developed, however, that the only orders that could be converted were HQ-356, 380 and 381.

In review, our Estimate for this Change 211 will be based upon gang sawing a minimum of 3,317 cu. ft., as listed below, with a possibility of a greater cubage if a portion of the "cushion" blocks is to be sawed to replace breakage.


<u>Order No.</u>	<u>Cubage</u>	<u>To be held as "Cushion"</u>	<u>Sawing Costs borne by Monahan-McCann</u>	<u>Sawing Costs borne by U.N.</u>
370	2,659 cu.ft.	1,158 cu.ft.	500 cu. ft.	1,001 cu.ft.
356	279	-	-	279
380	1,437	-	-	1,437
381	600	-	-	600
Totals	4,975 cu.ft.	1,158 cu.ft.	500 cu.ft.	3,317 cu.ft.

We will submit a detailed estimate of the final costs involved as soon as the final cubage to be sawed is determined.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan  
Project Manager

MJG:PDV\*cab



**FULLER - TURNER - WALSH - SLATTERY, INC.**  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

June 20, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -  
CHANGE NO. 198 - December 15, 1950, Structural Revisions

References: (a) U.N. Dwg. GA-PS-CS-12, dated 12/11/50  
(b) " " GA-1-CS-42, revised 12/12/50  
(c) FTWS, Inc. Notification of Change No. 32,  
dated 3/29/51  
(d) Mr. James A. Dawson's letter 22 May 1951 to FTWS, Inc.

Dear Mr. Dawson:

On December 15, 1950 we received prints of References (a) and (b), with your instructions not to proceed with the revisions shown until an estimate of the costs involved was submitted.

On March 29, 1951 we sent you our Notification of Change No. 32, Reference (c), which gave an approximation of the costs involved.

Your letter of May 22, 1951, Reference (d), authorized us to proceed with the work as follows:

"This approval is given for you to proceed with the work required by the modification with reference to the amplification details of cheek walls of Stair No. 11 and dimensional changes only on "B"."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG/PDV/eas

FULLER - TURNER - WALSH - SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.  
June 20, 1951

*file*

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking  
Garage -  
CHANGE NO. 181 - Ductwork added for Two (2) Additional  
Type 15-A Fixtures in Committee Rooms  
8, 9 and 10

---

Reference: (a) Mr. James A. Dawson's letter 21 May 1951 to  
FTWS, Inc.

Dear Mr. Dawson:

On May 22, 1951 we received the above Referenced letter, which  
reads as follows:

"Please be advised of the following change in Committee  
Rooms Nos. 8, 9 and 10.

In each of the Committee Rooms, two (2) existing Type  
fixtures shall be replaced with Type 15-A fixtures with  
the necessary air rings and air boxes.

Consult Dwg. GA-H-2 for this change.

Proceed with this revision and submit for our consideration  
prices which affect the Contract Price."

Our Estimate for this Change No. 181 will be based upon only  
the revised ductwork required by the change described. The cost  
of the change in type fixtures will be included in our Estimate  
for Change No. 70 - "Special Lighting Fixtures".

Under the authority and requirements of the contract, we hereby  
request that proper adjustment of the contract price and contract  
time be dealt with under the terms and conditions of the contract.  
This change will be analyzed with all interested subcontractors and  
detailed estimates will be submitted to you as quickly as possible.  
Definite extension of contract time for completion will be requested  
as soon as determination can be made of the effect of this change  
on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG/PDV/eas



FULLER - TURNER - WALSH - SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

*file*

June 20, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272, United Nations, N.Y.

Re: Contract HQ 1/82 - General Assembly & North Half Parking Space  
Change No. 168 and Estimate for Change No. 168 Combined  
"Additional Sawing Costs Involved in Local Purchase of Portland  
Stone for East Podium Wall"

Dear Mr. Dawson:

On May 11, 1951, you authorized us to have Monahan-McCann Stone Co. purchase approximately 600 cu. ft. of Portland Stone from A. T. Petrillo Company in 1'-1" slabs and saw them into 4" slabs to complete the East Podium Wall. The original shipment of stone for this wall was completely broken upon arrival and the replacement stone had not been received to complete the wall.

It was agreed that Monahan-McCann would pay Petrillo the established contract price for stone delivered to Monahan-McCann's yard and that all loading and trucking charges from yard to yard would be absorbed by Monahan-McCann. The costs of the additional sawing of these blocks into slabs, however, was to be borne by the United Nations.

In accordance with the above agreement and in accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we hereby claim an increase in our total guaranteed maximum cost price in the amount of One Thousand Three Hundred Fifty-Six Dollars and Sixty-Five Cents (\$1,356.65), broken down as follows:

Spec. Part IV - Section 9 - Monahan-McCann Stone Co:-

1. Additional gang sawing of 1'-1" blocks into  
4" slabs - 631 cu. ft. @ \$2.15 = \$1,356.65

Will you please issue a Change Order-Addition in the amount of \$1,356.65 for the work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG:PDV\*cab



FULLER - TURNER - WALSH - SLATTERY, INC.  
UNITED NATIONS CONTRACT  
403 EAST 42ND STREET  
NEW YORK 17, N. Y.

June 20, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272, United Nations, N.Y.

Re: Contract HQ 1/82 - General Assembly & North Half Parking Space  
Change No. 168 and Estimate for Change No. 168 Combined  
"Additional Sawing Costs Involved in Local Purchase of Portland  
Stone for East Podium Wall"

Dear Mr. Dawson:

On May 11, 1951, you authorized us to have Monahan-McCann Stone Co. purchase approximately 600 cu. ft. of Portland Stone from A. T. Petrillo Company in 1'-1" slabs and saw them into 4" slabs to complete the East Podium Wall. The original shipment of stone for this wall was completely broken upon arrival and the replacement stone had not been received to complete the wall.

It was agreed that Monahan-McCann would pay Petrillo the established contract price for stone delivered to Monahan-McCann's yard and that all loading and trucking charges from yard to yard would be absorbed by Monahan-McCann. The costs of the additional sawing of these blocks into slabs, however, was to be borne by the United Nations.

In accordance with the above agreement and in accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we hereby claim an increase in our total guaranteed maximum cost price in the amount of One Thousand Three Hundred Fifty-Six Dollars and Sixty-Five Cents (\$1,356.65), broken down as follows:

Spec. Part IV - Section 9 - Monahan-McCann Stone Co:-

1. Additional gang sawing of 1'-1" blocks into  
4" slabs - 631 cu. ft. @ \$2.15 = \$1,356.65

Will you please issue a Change Order-Addition in the amount of \$1,356.65 for the work itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*M. J. Grogan*  
M. J. Grogan  
Project Manager

MJG:PDV\*cab

## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 20, 1951

Mr. James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office  
Room 2272 - United Nations  
New York, N.Y.

Re: Contract HQ 1/82 - General  
Assembly and North Parking  
Garage - (GENERAL ASSEMBLY)  
Miscellaneous Iron

Dear Mr. Dawson:

We are enclosing herewith four (4) prints each of the following  
Miscellaneous Iron shop drawings, submitted by General Bronze  
Corp. & C.E. Halback & Co.:

HGP-28-1	rev.	6/18/51	Projection Room - Port Frames
HGP-51-4	"	6/19/51	F.S. Details of Booth Sash & Framing in Committee Rooms 7, 8, 9 & 10
HGP-51-5	DATED	"	Booth & Wall Framing - West Wall - Committee Room #8
HGP-51-6	"	"	Booth & Wall Framing - West Wall - Committee Room #9
HGP-51-7	"	"	Booth & Wall Framing - West Wall - Committee Room #10
HGP-51-8	"	"	Booth & Wall Framing - East Wall Committee Room #7
HGP-51-9	"	"	Booth & Wall Framing - West Wall - Committee Room #7

Please note that Dwg. HGP-51-4, rev. 6/19/51, supersedes Dwg. HGP-51-4, dated 6/1/51. Halback requests that the original drawing be voided and does not want it returned to them.

Will you please return two (2) prints each of the above drawings,  
marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese  
C. E. Reese  
Project Engineer



CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

20 June 1951

27 June 1951

GA & North Parking  
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2 HGP-28-1 4 May '51 Projection Room - Port Frames

(APPROVED 26 June 1951 V.R.)

NOTE: Dwg. HGP-51-4, 5, 6, 7 & 8 will follow



*SV Sylen*



ISSUANCE OF DRAWINGS

OFFICE COPY

General Assembly  
F. J. W. S.


July 13-51

Murray

C. E. Hallman Co.

2	HGP-51-5	Booth	Walsh	Turner	W. Walsh	Cons.	Rev	28
2	HGP-51-6	"	"	"	"	"	"	9
2	HGP-51-7	"	"	"	"	"	"	10
2	HGP-51-8	"	"	"	"	E. Walsh	"	7
2	HGP-51-9	"	"	"	"	W. Walsh	"	7

(Approved As Noted - Remittance, 12 July 51 GEA)



Rev.

120-5-18-9

OREGON 9-3950

## FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

Mrs. Tyler

June 20, 1951

Gen  
Tyler

Mr. James A. Dawson  
Headquarters Planning Office  
Room 2272  
United Nations,  
New York

Re: Contract HQ 1/82 - General Assembly  
and North Parking Space  
Heating, Ventilating & Air Conditioning  
Shop Drawings (Approved of)

Dear Sir:

We are submitting herewith for your consideration and/or approval six (6) copies of each of the following drawings:

Please return three copies to this office at your earliest convenience together with your approval and/or comments.

<u>Drawing No.</u>	<u>Title</u>	<u>Prepared By</u>
50-52-304	Piping Layout Fan Room #2	Kerby Saunders, Inc.
CA-141-FNF	Steam Coil for Systems 404-11, 404-12	Aerofin Corp.
CA-146-FNF-B	Steam Coil for Systems 403-10, 403-11	Aerofin Corp.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese  
C. E. Reese  
Project Engineer



SCA  
Hopper-Rumpelt  
Hannegan  
6/21  
SJS

ISSUANCE OF DRAWINGS

OFFICE COPY

20 June 1951

28 June 1951

GA & North Parking  
Fuller-Turner-Walsh-Slattery

hand

Submitted by Kerby Saunders

3	50-52-304	29 May '51	Piping Layout Fan Room #2 (Kerby Saunders Dwg.)
3	CA-141-FNF	1 Sept '50	Steam Coil Sys. 404-11 & 12 (Aerofin Corp. Dwg.)
3	CA-141-FNF-B	1 Mar '51	" " " 403-10 & 11 " " "

(APPROVED 28 June 1951 P.B./Y.L.)

NOTE: FROM SYSKA & HENNESSY

"These drawings are approved."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."



*SV Tyler*



JJHe:js  
cc: Bohanon  
Nelson  
Weigel  
Healy  
Harris  
Hopper  
Zunser  
VanName  
Dawson  
Madigan-Hyland (2)

*JJHe*

20 June 1951

Fuller-Turner-Walsh-Slattey, Inc.  
403 East 42nd Street  
New York 17, New York

Re: Contract HQ 1/82 - General Assembly  
and Northerly Portion of Parking Garage  
Concrete slab and Permalite Insulation  
on Main Roof

Gentlemen:

Mr. J. Kearney of Brennan and Sloan has requested that we change the procedure for forming and pouring the slab and insulation on the main roof of the General Assembly as now shown on GA-S-20 C dated April 25, 1951, Revision No. 6.

We will accept pouring the slab so that the top of the slab is a minimum of 1-1/2" above the most critical edge of the top flange and a minimum of 2-1/2" below the top flanges of beams.

Insulation (poured Permalite) shall be a minimum of three inches (3") thick. Finish elevations of this insulation shall conform to the roof contours, which are 2" below the contours shown on architectural and structural drawings for the future finished roof.

The above procedure is acceptable provided there is no increase in the Contract Price.

Very truly yours,

James A. Dawson  
Co-Ordinator of Construction  
Headquarters Planning Office

*(Handwritten signature/initials)*