

CENTRAL Registry (120-5-18-9) SG Building Construction - Working project - General Assembly of North parking - 1/2 -
Fuller-Turner-Walsh-Slattey, Inc.

1 June 1951

15 June 1951

CLEAR

S-0472

S.E. 7/04

Box-26

File-4

(RAG-1)

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

June 15, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations, N.Y.

Re: Contract HQ 1/82 - General Assembly & North Parking Space
CHANGE NO. 192 - Revisions to Plumbing Work Originating
in the Field

Reference: F-T-W-S, Inc. (Reese) letter of June 14, 1951 to Mr.
James A. Dawson - re "Changes Covering Revisions of
the Work Originating in the Field"

Dear Mr. Dawson:

In accordance with the procedure discussed in the above "Reference" letter, we are establishing this Change No. 192 to cover revisions to the Plumbing Work which may be ordered from time to time by your representatives in the field. In general these changes:

- (a) will be authorized by the issuance of a "Confirmation of Instructions to Superintendent" or by other written means,
- (b) will be made as the result of existing job conditions,
- (c) will not, at the time, be called for by any issued drawing or specification and
- (d) will be performed on a Time and Material basis.

Partial Estimates under this Change will be submitted to you from time to time as the charges and/or credits accumulate. Each Partial Estimate will list the revisions included therein.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG:CER*cab

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

June 15, 1951

Mr. James L. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations, N.Y.

Re: Contract HQ 1/82 - General Assembly & North Parking Garage
CHANGE NO. 191 - Revisions to Heating, Ventilating and Air
Conditioning Work Originating in the Field

Reference: F-T-W-S, Inc. (Reese) letter of June 14, 1951 to Mr.
James L. Dawson - re "Changes Covering Revisions of
the Work Originating in the Field"

Dear Mr. Dawson:

In accordance with the procedure discussed in the above "Reference" letter, we are establishing this Change No. 191 to cover revisions to the Heating, Ventilating and Air Conditioning Work which may be ordered from time to time by your representatives in the field. In general these changes:

- (a) will be authorized by the issuance of a "Confirmation of Instructions to Superintendent" or by other written means,
- (b) will be made as the result of existing job conditions,
- (c) will not, at the time, be called for by any issued drawing or specification and
- (d) will be performed on a Time and Material basis.

Partial Estimates under this Change will be submitted to you from time to time as the charges and/or credits accumulate. Each Partial Estimate will list the revisions included therein.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG:CER*cab

120-5-18-9

REGON 9-3950

*Hopper
ready*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

*Tyler
John Fike*

June 15, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Cut Stone

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Cut Stone shop drawings, submitted by Monahan-McCann Stone Co.:

788 - Sheet 3 ✓	rev. 6/14/51	Typical Wall Elev. & Sect. showing Anchoring
788 - Sheet 4	dated 5/29/51	Method of Anchoring Parapet between Cols. O' & I' - 27-25
788 - Sheet 7	" 6/13/51	Anchor Dwg. showing type Anchors & Method used on North Elev.

Please note that on Sheet #7 Monahan-McCann has added a horizontal dovetail slot centered 3-1/4" below the bottoms of the relieving angles.

Monahan-McCann has advised us as follows:

"Note addition of horizontal metal insert below angle to insure safe anchorage of stone. This method differs from method shown by Architects on our corrected return Dwg. #10. Method shown is not possible due to size insert used by C.E. Halback."


Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer



ISSUANCE OF DRAWINGS

OFFICE COPY

15 June 1951

19 June 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by Monahan-McCann

2 Sheet 3 1 Mar '51 Typical Wall Elve. & Sect. showing Anchoring
(APPROVED AS NOTED 18 June 1951 PB/GEA RESUBMIT)

NOTE: Sheets 4 & 7 will follow



SV Tyler

ISSUANCE OF DRAWINGS

OFFICE COPY

15 June 1951

20 June 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery


hand

Submitted by Monahan McCann

2 Sheet 4 29May'51 Method of Anchoring Parapet between Cols. O' & I'
27-25

(APPROVED AS NOTED 19 June 1951 FB/GEA RESUBMIT)

NOTE: Sheet 7 will follow



L. V. Tyler

ISSUANCE OF DRAWINGS

OFFICE COPY


General Assembly of July 17-51
L.F. H.A.

Memorandum

Monahan Mr. Cannon

2- Sheet #7 Anchoring Details North Elm.

(Disapproved - Re-submit 76/GEA 10 July - 51)



FSM

15 June 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82 - Change No. 176
Heating, Ventilating and Air
Conditioning

Gentlemen:

Please refer to your letter of 11 June 1951 in the third paragraph of which you state that Kerby Saunders has notified you by their letter of 8 June 1951 that there will be an increase in cost of the Sheet Metal Work of THREE HUNDRED TWENTY-THREE DOLLARS AND SEVENTY-NINE CENTS (\$323.79) and that they expect an increase in the cost of diffusers, the overall increase of which will be FOUR HUNDRED TWENTY-FIVE DOLLARS (\$425.00).

In the last paragraph of this letter you request our advice as to whether you should proceed with this work as indicated on Drawing No. SK-GA-H-7-2, forwarded to you as per our letter of 21 May 1951.

Proceed with the work indicated on this drawing and before submitting your breakdown price, carefully recheck these figures.

Very truly yours,

J. H. e.
JHe:eam

cc: Bohanon

Nelson

Weigel

Healy

Harris Hopper Zunser

VanName Hannegan Rumpelstin McLeod

S & H - 2

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

15 June 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82 -
Concrete - Steel

Gentlemen:


We forwarded you, under separate cover, twenty-five (25) copies of each of the following drawings on the dates listed below:

<u>Drawing No.</u>	<u>Date</u>	<u>Date Sent</u>
GA-ACS-24	13 June 1951	14 June 1951
GA-3-CS-26	14 June 1951	14 June 1951
GA-2-CS-21	14 June 1951	15 June 1951

Proceed with the work indicated on Drawings Nos. GA-ACS-24 and GA-2-CS-21, and submit for our consideration prices which affect the Contract Price.

Proceed with the work indicated on Drawing No. GA-3-CS-26 at no extra cost since the work shown thereon is a field change to a steel beam.

Very truly yours,


JJD:eam

cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, N. Y.

Re: General Assembly & North Parking, Contract HQ 1/82

Dear Sir:

We are attaching hereto three (3) signed copies of each of the following Change Orders, on the General Assembly & North Parking, U. N. Permanent Headquarters, New York:-

#3 - Addition - Eugene Duklauer, Inc. - \$	982.07
#4 - " - " - "	464.45
#1 - Deduction - General Bronze Corp. -	767.00
#2 - Addition - General Bronze Corp. -	142.60
#3 - Addition - General Bronze Corp. -	167.90
#1 - Addition - John B. Kelly, Inc. -	94.97
#2 - Deduction - John B. Kelly, Inc. -	16.10

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



H. A. Hiener
Office Manager

HAH:vh
enc.



FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

June 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -
CHANGE NO. 500 - Additional Cost Involved in Early Occupancy of
the North Parking Space and General Assembly

Reference (a) Mr. James A. Dawson's letter 11 June 1951 to FTWS, Inc.

Dear Mr. Dawson:

On June 13, 1951 we received the above referenced letter which enclosed a copy of your Buildings Management Service Work Order, dated May 28, 1951 covering item #1 in this Change Order.

This item authorized us to proceed with the installation of twenty (20) hangers for fire extinguishers in the 2nd level of the North Parking Space and 2nd basement of the Meeting Halls in locations directed by your Mr. VanName.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/eas

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

June 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -
CHANGE NO. 205 - Additional Expansion Joints in East Podium
Wall

Reference (a) Confirmation of Instructions to Superintendents
No. 7058, dated June 13, 1951

Dear Mr. Dawson:

In the above referenced C.I.S. you instructed us to furnish and install three (3) one-half (1/2") inch expansion joints in the East Podium Wall, in locations to be determined in the field by your inspectors.

This joint in the brick is to be filled with 1/2" pre-moulded expansion joint filler and the joint in the stone is to be caulked as per specifications. Between the back of the uppermost stone course and the concrete beam fireproofing, we are installing one thickness of building paper for the entire length.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/eas

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

June 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations, N.Y.

Re: Contract HQ 1/82 - General Assembly & North Parking Space
CHANCE NO. 203 - Added Movable Office Partitions

Reference (a) Mr. James A. Dawson's letter dated 12 June 1951.
(b) UN Telecommunications Division Drawing H-105-2-CR
"Recording Room 1st Basement General Assembly"
issue date to F-T-W-S, Inc. 12 June 1951.

Dear Mr. Dawson:

On June 13, 1951 we received your letter of 12 June 1951 (Reference "a") accompanied by prints of Reference "b". Your letter reads as follows:

"Under separate cover on 12 June 1951 we forwarded you ten (10) copies of Drawing No. H-105-2CR, dated 12 June 1951. We are sending you this in order that you may erect the Hauserman and National type partitions noted on the drawing between Columns 25Q and 25R, and 26R and 26Q. The partitions will be from Attic Stock.

Proceed with the installation of these partitions and submit for our consideration prices which affect the Contract Price."

It is our understanding that these partitions are to be painted and re-glazed (where necessary) in accordance with the procedure followed for similar work throughout the project.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

HWG:CER:ead

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking
Garage -
CHANGE NO. 175 - Revision of the Heads of Sash of the
East and West Walls of the General Assembly

Reference (a) N.N. Dwg. SK-657 - "Flashing and Stone Anchorage
Details" - dated 5/18/51
(b) Mr. James A. Dawson's letter 25 May 1951 to FTWS, Inc.
(c) Mr. J.J. Healy's verbal instructions of 6/13/51

Dear Mr. Dawson:

On May 21, 1951 we received prints of Reference (a) and on May 23, 1951 we received your transmittal letter, Reference (b), which reads as follows:

"We believe that any work shown hereon should not affect the Contract Price, If you agree, proceed with the installation of the work. If not, promptly notify us of your disagreement and we shall instruct you how to proceed."

On June 13, 1951 we advised Mr. Healy that an additional charge would be involved in welding a suitable stud to the web of the spandrel beams for fastening of the stone anchor. Consequently, Mr. Healy advised us, Reference (c), that the work as detailed should proceed and that the welding of these studs should be performed on a Time and Material basis to minimize the cost. We have so notified the subcontractor to proceed on this basis.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/eas

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

June 14, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -
CHANGE NO. 167-A - May 10, 1951 Structural Details

Reference (a) U.N. Dwg. GA-WS-220C, rev. #1, dated June 5, 1951
(b) Mr. James A. Dawson's letter 12 June 1951 to FTWS, Inc.

Dear Mr. Dawson:

This Change is supplemental to our Change No. 167, dated May 15, 1951.

On June 12, 1951 we received prints of Reference (a) and on June 13, 1951 we received Reference (b), which reads as follows:

"Under separate cover on 11 June 1951 we forwarded you twenty-five (25) copies of Drawing No. GA-WS-220-C - 'Detail of Slab over Entrance to South Porch', revised 6 June 1951. Holes in the slab were relocated and no change in cost should result from this revision.

Proceed with the work as indicated on the drawing."

Since the work shown on Reference (a) is for amplification details of the work previously indicated on Dwg. GA-S-61-C, which was issued to us on May 10, 1951, we are including this latter revision as part of Change No. 167.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,
FULLER-TURNER-WALSH-SLATTERY, INC.
M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/eas

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 14, 1951

mind
Harvey
Placing a blank
Colm
copy
Healy
Hoppe
Murphy
Selman
Hawley
5 copies to Mr. H. H. H.

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations, N.Y.

Dear Mr. Dawson:

Re: Contract HQ 1/82 - General Assembly
and North Parking Space - Changes
Covering Revisions of the Work Ori-
ginating in the Field

Some two weeks ago Mr. John Hannegan suggested to Mr. Charles Bartley that F-T-W-S, Inc. set up a Change to cover revisions to the work which he (Mr. Hannegan) would order from time to time in the field. This would facilitate the allocation of Time and Material charges when Mr. Hannegan signed the tickets.

This matter was discussed by Mr. Reese with Mr. Zunser, who agreed to this procedure and suggested that a different Change be set up for each mechanical trade. We have since decided that a Change should also be established to cover similar revisions to the work of the Architectural trades.

The numbers which we have assigned are as follows:

Heating, Ventilating & Air Conditioning	- Change 191
Plumbing Work	- Change 192
Sprinkler Work	- Change 193
Electrical Work	- Change 194
Architectural Work	- Change 204

These revisions will be authorized by your representatives in the field. Partial estimates will be submitted from time to time as the charges and/or credits accumulate.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese.

C. E. Reese
Project Engineer

CER:eab



FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 14, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - ~~General Assembly~~
and North Parking Space
Otis Elevator Company
Car Position Indicator

Dear Sir:

We are submitting herewith six (6) copies of the Otis Elevator Company drawing #37-A6395A revised 6/5/51 showing arrangement of the car position indicator (integral mounting).

Please review the above and return three (3) copies together with your approval and/or comments at your earliest convenience.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:WWS:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

Martin Haller
F. T. W. S.

June 22-51

Wasserman

3 37A(1)A

Approved by Chief Engineer
Inspection

(Other Certificate to Engineer)

(Approved 11/1/51 by J. H. H. S.)

RECEIVED

JUN 22 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

For

*Hopper
ready*

120-5-18-70
OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

*Mr. Haged
Tyler*

June 14, 1951

to GAO. Fik

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, four prints of the following Miscellaneous Iron shop drawing submitted by General Bronze Corp. and C. E. Halback and Co.

#H. GP. 49-4 Date 6/12/51

Steel & Glass Screen
107 GM.


Will you please return two prints each of the above drawing marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer



ISSUANCE OF DRAWINGS

OFFICE COPY

14 June 1951

25 June 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2 HGP-49-4 12 June '51 Steel & Glass Screen 107 GM

(APPROVED AS NOTED 20 June 1951 V.R. RESUBMIT)

RECEIVED

JUN 26 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

SV Tyler

Topper
Seely

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Mr. Weigel

June 14, 1951

To HAW Fick
now

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawing submitted by General Bronze Corp. and C. E. Halback and Co.

#H. GP. 48-2 Rev. 6/13/51 Cast Iron Saddles

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections.


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

14 June 1951

20 June 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery


hand

Submitted by General Bronze & Halback

2 HGP-48-2 17Apr'51 Cast Iron Saddles

(APPROVED 18 June 1951 V.R.)

NOTE: See Note on Sect. "X"



Dr. Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 14, 1951

Mr. James A. Dawson
Headquarters Planning Office
403 East 42nd Street
New York, N. Y.

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, two prints of the following Cut Stone shop drawing submitted by Monahan-McCann Stone Co.:

#788-14 Rev. 5/24/51 Vermont Pearl Marble - Canopy #3

These two prints were corrected by you and returned to us the afternoon of June 7, 1951.

Subsequently one print was forwarded to Monahan McCann Stone Co. by us.

On the afternoon of June 8, 1951, we received your request to return the two prints to you, so that they can be corrected to a greater extent.

Will you please return the above drawings marked with the necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

ISSUANCE OF DRAWINGS

OFFICE COPY

14 June 1951

18 June 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery


hand

Submitted by Monahan McCann

2 788-14 14 Jan '51 Vermont Pearl Marble - Canopy #3

(APPROVED AS NOTED 18 June 1951 PB/GEA RESUBMIT)

NOTE: Dwg. recalled for additional corrections and now retransmitted with revised
"Approved as Noted" date. G.E.A.



S. V. Tyler

120-5-18-9 ✓
cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

14 June 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly
and North Parking Garage - Notification
of Change No. 37 (C.O. #134) Revised
Changes in Flashing at North Wall -
Elevation 41'-0"

Gentlemen:

Attached hereto is one copy of Notification of Change No. 37
(C.O. #134) Revised approved by James A. Dawson for the United Nations.

This approval is given for you to proceed with the work re-
quired by the modification with reference to the changes in Flashing at
North Wall - Elevation 41'-0".

It is understood that this approval does not include the cost
of this change as indicated in the Notification of Change No. 37, which
is solely an approximation. It is understood, also, that the actual
price adjustment will be made as required by the terms of the contract.

Very truly yours,

JZ:eh

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

120 - 5-18-9 ✓
cc: Zunser
Hopper
Hannegan
Seelman
Rumpeltin
S. & H. (2)

14 June 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Attention: Mr. C. E. Reese, Project Engineer
Re: Contract HQ 1/82 - General Assembly and
Parking Space, North Half. (Lists of
Material and Equipment of Mechanical Work
Required to be Submitted for Approval)

Gentlemen:

We forward herewith for your review and guidance one (1) set of List of Material dated 15 June 1951, covering items of mechanical work for the above noted location required to be submitted for approval by the various mechanical sub-contractors.

This list supplements the previous list dated 14 May 1951, submitted to you under date of 18 May 1951.

We again bring to your attention, that there are still many items which your various mechanical sub-contractors have not submitted to date for our approval.

Therefore, kindly notify the sub-contractors to submit the necessary items of work for approval as soon as possible in order to forestall the possibility of a delay in the purchase of items of critical materials.

Very truly yours,

Enclosure

JJHa:eh

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

NOTIFICATION OF CHANGE

Date: June 13, 1951

To: Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

N. C. # 53

Building: GENERAL ASSEMBLY & NORTH PARKING SPACE

Reference Information:

Verbal Request

Description of Changes: Omit cement plaster fireproofing on the exterior columns under the east and west ramps and substitute solid concrete encasement, 2" minimum beyond the flange of the steel column. 3/8" bars both horizontally and vertically are required, assumed 12" c/c.

The above contemplated change affects the branches of the work indicated by X marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

() P-T-W-S Inc. Work	() Construction Insulation	() Painting & Finish
() Structural Steel	() Metal Doors, Frames & Trim	() Venetian Type Blinds
X () Concrete Construction Work	() Roll-up Steel Doors	() Resilient Floor
X () Concrete Slabs & Fireproofing	() Metal Toilet Enclosures	() Covering
() Floor & Roof Fill	() Hollow Metal Partitions	() Miscellaneous
X () Finish Cement Work	() Marble Work	() Accessories
() Masonry-Mortars	() Ceramic Tile	() Heating, Ventilating
() Waterproofing (Membrane Spandrel)	() Terrace Work	() & Air Conditioning
() Dampproofing (Mastic)	X () Purring & Lathing	() Plumbing
() Sinking	X () Plastering	() Sprinklers
() Stonework	() Acoustical Treatment	() Electrical
() Roofing (built-up)	() Sound Conditioning	() Sheet Metal Work
() Carpentry & Millwork	() Miscellaneous Iron	() Glass & Glazing
() Ornamental Metal Work	() Finish Hardware	

The Approximate Total Cost of this Change is \$ 9000. (ADDITION)

(NINE THOUSAND DOLLARS)

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By: M. J. Grogan Date: 6/13/51
Project Manager

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N.C. and issue P.W.O.'s as required. Price adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By: [Signature] Date: 9/14/51

By: _____ Date: _____

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 13, 1951

Mr. James A. Dawson
Co Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

Re: General Ass'y. & North Parking, Contract HQ 1/82 and
Meeting Halls & Covering over E. R. D., Contract HQ 1/75

Dear Sir:

We are attaching hereto three (3) signed copies of each of the
following Change Orders:-

#1 - Addition - A. Munder & Son, Inc. - \$ 93.04
General Assembly & North Parking contract.

#3 - Deduction - J. I. Hass & Co., Inc. - \$ 37.50

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener
H. A. Hiener
Office Manager

HAH:vh

encl.



2
FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 13, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, N. Y.

Re: General Ass'y. & North Parking, Contract HQ 1/32

Gentlemen:

We are attaching hereto three (3) signed copies of each of the following Change Orders on the General Assembly & North Parking contract:-

#3	-	Addition	-	Atlantic Metal Prod., Inc.	-	\$ 45.00
#4	-	"	-	"	"	32.20
#2	-	"	-	"	"	343.62
#1	-	"	-	Morris Levin & Sons, Inc.	-	165.21

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



H. A. Hiener
Office Manager

HAH:vh
enc.



FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

June 13, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -
CHANGE NO. 200 - Changes to Woodwork at South Lobby - 1st
Floor

-
- Reference (a) U.N. Dwg. RA-165 - Miscellaneous Interior Details -
dated April 24, 1951
(b) FTWS Notification of Change No. 49, dated May 9, 1951
(c) Mr. James A. Dawson's letter 25 May 1951 to FTWS, Inc.

Dear Mr. Dawson:

On April 25, 1951 we received prints of Reference (a) with your instructions not to proceed with the revisions shown until an estimate of the costs involved was submitted.

On May 9, 1951 we sent you our Notification of Change No. 49, Reference (b), which gave an approximation of the additional costs involved in this change.

Your letter of May 25, 1951, Reference (c), authorized us to proceed with this work, as follows:

"This approval is given for you to proceed with the work required by the modification with reference to the woodwork at South Lobby - 1st Floor."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/eas

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

June 13, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -
CHANGE NO. 199 - Changes to Executive Offices - 2nd Floor

- Reference (a) U.N. Dwg. RA-162 - Elevations of Executive Offices -
dated 1/24/51
(b) FTWS, Inc. Notification of Change No. 34, dated
April 4, 1951
(c) Mr. James A. Dawson's letter of 25 May 1951 to FTWS, Inc.

Dear Mr. Dawson:

On January 25, 1951 we received prints of Reference (a) with your instructions not to proceed with the revisions shown until an estimate of the costs involved was submitted.

On April 4, 1951 we sent you our Notification of Change No. 34, Reference (b), which gave an approximation of the additional costs brought about by these revisions.

Your letter of 25 May 1951, Reference (c), authorized us to proceed with this work, as follows:

"This approval is given for you to proceed with the work required by the modification of the architectural changes, Finish Veneer and Core Stock, as well as Doors, to be furnished to U.N. by the Australian government. Installation and finishing costs included in this Estimate."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/eas

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file
June 13, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations 17, NEW YORK

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING GARAGE
REVISED ESTIMATE FOR CHANGE NO. 94
"Substitution of Cast Iron Nosings in
Lieu of Nickel at Stair No. 37"

References: a) General Bronze Corporation's shop drawing GB-A-16 -
approved as noted 1/26/51.
b) FTWS Letter (Reese) to United Nations dated 1/23/51
c) United Nations Letter (Dawson) to FTWS dated 2/7/51

Dear Sir:

Our Estimate dated February 21, 1951 for Change No. 94 is herein revised in accordance with the agreement reached between Messrs. Zunser and Healy of the United Nations and Mr. Cunningham of FTWS, Inc. and reads as follows:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we offer a decrease in our total guaranteed maximum cost price in the amount of FOUR HUNDRED FIFTY NINE DOLLARS AND NO CENTS (\$459.00) for those changes in work itemized below which are required by the above "references".

The above price is broken down as follows:

PART IV - SECTION 12 - ORNAMENTAL ALLOY METAL WORK
(General Bronze Corporation)

Change the material of the safety tread nosings at Stair No. 37 from nickel bronze to cast iron.

	<u>Add</u>	<u>Deduct</u>
1) Deduct for nickel bronze.....	---	\$ 776.00
2) Add for cast iron.....	\$ 317.00	
	\$ 317.00	\$ 776.00
		\$ 317.00
TOTAL DEDUCTION-THIS CHANGE		\$ 459.00

Will you kindly issue a Change Order-DEDUCTION in the amount of \$459.00 covering the changes in work itemized above.

Very truly yours,
FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG:CER:amc

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 13, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Hardware (GENERAL ASSEMBLY)

Dear Mr. Dawson:

We are sending you, herewith, for your information, five (5) copies
of the following:

Finish Hardware - Addendum No. 2 dated 6/12/51

(Lockwood Hardware Mfg. Co.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer



FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 12, 1951

FULLER-TURNER-WALSH-SLATTERY, INC.403 East 42nd StreetNew York 17, N.Y.ADDENDUM NO. 2

CHANGES TO APPROVED
FINISH HARDWARE SCHEDULE
GENERAL ASSEMBLY BUILDING
UNITED NATIONS PERMANENT HEADQUARTERS

PREPARED BY LOCKWOOD HARDWARE MFG. CO.

25 Warren Street

New York 7, N.Y.

Item No.	QY.	Incl. on App'd. Hdwe. Schedule	Changes to the following QY. by this Addendum
56	3-pr. (Addendum #1)	O.K. Hinges 6"x4"	3-pr. O.K. Hinges 6"x4-1/2"
316	Four (4)	Flush Bolts 5111, 2-12" and 2-18"	<u>OMIT</u> Four (4) Flush Bolts 5111, 2-12" and 2-18"
317	2-Locks A2214	GMK, WBS, with 2-1/2" backset	<u>OMIT</u> 2-Locks A2214 GMK, WBS, with 2-1/2" backset

C. E. Reese
C. E. Reese
Project Engineer

cc/ Atlantic Metal Products Co.
General Bronze Corp.
C.E. Halback & Co.
Lockwood Hardware Mfg. Co.
Murray Hill Woodworking Corp.

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 13, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Carpentry and Millwork

Dear Mr. Dawson:

We are sending you herewith four prints of the following Carpentry and Millwork shop drawing submitted by Murray Hill Woodworking Corp.

#310 Rev. 6/11/51

F. S. Plan & Elevations of Ramp Rail -
Del. Lobby & Corr. Ramp - 1st Basement

Will you please return two prints each of the above drawing marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

13 June 1951


20 June 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by Murray Hill Woodworking

2 310 4 May '51 F.S. Plan & Elevations of Ramp Rail - Del. Lobby
& Corr. Ramp - 1st Bsmt.
(APPROVED AS NOTED 19 June 1951 VR RESUBMIT)



JV Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 13, 1951
Files
250 New 6/13 8/57

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Phone Booths

Dear Mr. Dawson:

We are sending you, herewith, for your information, one print of the following
Phone Booths shop drawings, as approved for field distribution:

#A.S.M. 1566-1	Rev. 5/28/51	Hinged Ceiling Details
#A.S.M. 1566-2	Date 5/3/51	Model 18S - Type #1 Telephone Booth
#A.S.M. 466-2	Rev. 5/28/51	Separator & Positioning Detail
#A.S.M. 466-3	Date 5/3/51	Telephone Booth Units - with Separators
#A.S.M. 466-4	Date 5/3/51	Telephone Booth Units - with Separators

(Sherron Metallic Corp.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer



-9-

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

June 13, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Phone Booths

Dear Mr. Dawson:

We are sending you, herewith, for your information, one print of the following Phone Booths shop drawings, as approved for field distribution:

#A.S.M. 1566-1	Rev. 5/28/51	Hinged Ceiling Details
#A.S.M. 1566-2	Date 5/3/51	Model 18S - Type #1 Telephone Booth
#A.S.M. 466-2	Rev. 5/28/51	Separator & Positioning Detail
#A.S.M. 466-3	Date 5/3/51	Telephone Booth Units - with Separators
#A.S.M. 466-4	Date 5/3/51	Telephone Booth Units - with Separators

(Sherron Metallic Corp.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CWR:MR:tw

-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

June 13, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Phone Booths

Dear Mr. Dawson:

We are sending you, herewith, for your information, one print of the following Phone Booths shop drawings, as approved for field distribution:

#A.S.W. 1566-1	Rev. 5/28/51	Hinged Ceiling Details
#A.S.W. 1566-2	Date 5/3/51	Model 188 - Type #1 Telephone Booth
#A.S.W. 466-2	Rev. 5/28/51	Separator & Positioning Detail
#A.S.W. 466-3	Date 5/3/51	Telephone Booth Units - with Separators
#A.S.W. 466-4	Date 5/3/51	Telephone Booth Units - with Separators

(Sherron Metallic Corp.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

GER:MM:tw

-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

June 13, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract WQ 1/52 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Phone Booths

Dear Mr. Dawson:

We are sending you, herewith, for your information, one print of the following Phone Booths shop drawings, as approved for field distribution:

#A.S.M. 1566-1	Rev. 5/28/51	Winged Ceiling Details
#A.S.M. 1566-2	Date 5/3/51	Model 185 - Type #1 Telephone Booth
#A.S.M. 466-2	Rev. 5/28/51	Separator & Positioning Detail
#A.S.M. 466-3	Date 5/3/51	Telephone Booth Units - with Separators
#A.S.M. 466-4	Date 5/3/51	Telephone Booth Units - with Separators

(Sherron Metallic Corp.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CJM:MM:tw

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 13, 1951
*250 Gen 6/14
Files
LWS*

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Carpentry and Millwork

Dear Mr. Dawson:

We are sending you, herewith, for your information, one print of the following
Carpentry and Millwork shop drawing, as approved for field distribution:

#311 Rev. 5/4/51 F. S. Checking Counters - 1B-128


(Murray Hill Woodworking Corp.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer



-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

June 13, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/52 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Carpentry and Millwork

Dear Mr. Dawson:

We are sending you, herewith, for your information, one print of the following
Carpentry and Millwork shop drawing, as approved for field distribution:

#311 Rev. 5/4/51 F. S. Checking Counters - 1B-128

(Murray Hill Woodworking Corp.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:tw

-9✓

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

June 13, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/52 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Carpentry and Millwork

Dear Mr. Dawson:

We are sending you, herewith, for your information, one print of the following
Carpentry and Millwork shop drawing, as approved for field distribution:

#311 Rev. 5/4/51 F. S. Checking Counters - 1B-128

(Murray Hill Woodworking Corp.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:tw

-9

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

June 13, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/52 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Carpentry and Millwork

Dear Mr. Dawson:

We are sending you, herewith, for your information, one print of the following
Carpentry and Millwork shop drawing, as approved for field distribution:

#311 Rev. 5/4/51 F. S. Checking Counters - 1B-128

(Murray Hill Woodworking Corp.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MM:tw

13 June 1951

Fuller-Turner-Walsh-Slaterry, Inc.
403 East 42 Street
New York 17, New York


Re: General Assembly and Northerly Portion
of the Parking Garage - Contract HQ 1/82
Elevator File - Elevator Fronts

Gentlemen:

Please refer to your letter of 23 May 1951 wherewith you forwarded six (6) copies of Drawings EQ and EQ-1, prepared and revised by W. S. Tyler Company, and seven (7) copies of a letter from W. S. Tyler Company to Otis Elevator Company, dated 15 May 1951.

You requested that we inspect these drawings and the letter and return three (3) copies of each with our approval and/or comments marked thereon. On 12 June 1951 we returned three (3) copies of each of the drawings marked "Disapproved" dated 12 June 1951.

We comment on the copy of Tyler's letter of 15 May 1951 to Otis Elevator Company as follows:

- 
1. Otis Elevator Company should furnish W. S. Tyler Company with necessary drawings. Fuller-Turner-Walsh-Slaterry, Inc. should furnish Otis with all necessary drawings. The concrete is one (1") inch back of the nosing.
 2. Fuller-Turner-Walsh-Slaterry, Inc. must co-ordinate this item. Above the 41'-0" level pockets will be provided for the securement of the sill brackets to the steel. Below the 41'-0" level PTMS, Inc. shall arrange for the attachment of the sill brackets to the steel. See Drawings EQ and EQ-1 for the answer to the second paragraph of Item No. 2.
 3. The dimension of 12'-3" is correct.
 4. Drawing EQ shows the correct location of the Keyways. Otis must check.
 5. Drawing EQ-1 shows the 6' 11 1/2" dimension to be correct.

13 June 1951

6. FTWS, Inc. please co-ordinate this item. Tyler Company must cope the sill to allow clearance behind Atlantic Metal Products panelling. See Atlantic Metal Products Drawing D-21, Section 21-21.
7. The head jamb return for the fourth floor of elevators 1 to 4 inclusive should be 5/8" instead of 3/4". Atlantic Metal Products approved drawings show 5/8". A 5/8" dimension has been marked on Drawing EQ-1.
8. Reinforce the jamb cutout with a 1" x 1" x 14 gauge angle frame around the perimeter of the cutout.
9. Elimination of anchors meets with our approval.
10. Sight guards as shown on EQ-1 are satisfactory.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office


JJH:eam

cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer
Harnegan
Rumpelstin
S & H - 2

13 June 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82
Exterior Stone

Gentlemen:


Please refer to your letter of 7 June 1951 wherein you state that on 29 May 1951 our Mr. W. Hopper instructed you to use cramp anchors to anchor the stones at the top of the East Podium Wall since the fireproofing had already been poured and no provision was made for an anchor slot.

You also state that you are proceeding in accord with such instructions using two (2) cramp anchors per stone.

This letter is a written confirmation of verbal instructions.

Such anchorage shall cause no change to the Contract Price.

Very truly yours,


J. J. Heenan
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

-9

Fuller-Turner-Walsh-Slaterry, Inc.
General Contractors
United Nations Permanent Headquarters

R. P. #37

NOTIFICATION OF CHANGE

Date: June 12, 1951

To: Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

N. C. # 52

Building: GENERAL ASSEMBLY & NORTH PARKING SPACE

Reference Information: United Nations Drawing SK-655 dated 5/14/51

Description of Changes: "Revisions to Openings Over South Porch".

- a) Does not include Structural concrete changes.
- b) 3/8" tempered FP glass figured in lieu of 3/8" laminated glass.

The above contemplated change affects the branches of the work indicated by X marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

<input checked="" type="checkbox"/> P-T-W-S Inc. Work	<input type="checkbox"/> Construction Insulation	<input type="checkbox"/> Painting & Finish
<input type="checkbox"/> Structural Steel	<input type="checkbox"/> Metal Doors, Frames & Trim	<input type="checkbox"/> Venetian Type Blinds
<input type="checkbox"/> Concrete Construction Work	<input type="checkbox"/> Roll-up Steel Doors	<input type="checkbox"/> Resilient Floor
<input type="checkbox"/> Concrete Slabs & Fireproofing	<input type="checkbox"/> Metal Toilet Enclosures	<input type="checkbox"/> Covering
<input type="checkbox"/> Floor & Roof Fill	<input type="checkbox"/> Hollow Metal Partitions	<input type="checkbox"/> Miscellaneous
<input type="checkbox"/> Finish Cement Work	<input type="checkbox"/> Marble Work	<input type="checkbox"/> Accessories
<input type="checkbox"/> Masonry-Mortars	<input type="checkbox"/> Ceramic Tile	<input type="checkbox"/> Heating, Ventilating
<input type="checkbox"/> Waterproofing(Membrane Spandrel)	<input type="checkbox"/> Terrace Work	<input type="checkbox"/> & Air Conditioning
<input type="checkbox"/> Waterproofing (Mastic)	<input checked="" type="checkbox"/> Furring & Lathing	<input type="checkbox"/> Plumbing
<input type="checkbox"/> Caulking	<input checked="" type="checkbox"/> Plastering	<input type="checkbox"/> Sprinklers
<input type="checkbox"/> Cut Stonework	<input type="checkbox"/> Acoustical Treatment	<input type="checkbox"/> Electrical
<input type="checkbox"/> Roofing (built-up)	<input type="checkbox"/> Sound Conditioning	<input checked="" type="checkbox"/> Sheet Metal Work
<input type="checkbox"/> Carpentry & Millwork	<input checked="" type="checkbox"/> Miscellaneous Iron	<input checked="" type="checkbox"/> Glass & Glazing
<input type="checkbox"/> Ornamental Metal Work	<input type="checkbox"/> Finish Hardware	

The Approximate Total Cost of this Change is \$ 7200. (ADDITION)

(SEVENTY TWO HUNDRED DOLLARS)

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By: M. J. Hogan Date: 6/12/51
Project Manager

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N.C. and issue P.W.O.'s as required. Price adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By: _____ Date: _____

By: J. H. Law Date: 7/11/51

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 12, 1951

Mr. James A. Dawson
Co Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

Re: South Parking Garage, Contract HQ 1/74, Meeting Halls & Covering
over E. R. D., Contract HQ 1/75, and General Assembly & North
Parking, Contract HQ 1/82

Dear Sir:

We are attaching three (3) signed copies of each of the following Change
Orders:-

#28 - Addition - Brennan & Sloan & Knickerbocker - \$ 76.07
#27 - Addition - " " " 949.55
South Parking Garage contract.

#21 - Addition - Brennan & Sloan & Knickerbocker - \$ 27.72
Meeting Halls & Covering over E. R. D. contract.

#1 - Addition - Scherbak Specialties Company - \$1,460.00	
#1 - Deduction - Brennan & Sloan & Knickerbocker -	105.77
#2 - " - " " "	92.50
#4 - Addition - " " "	50.17
#3 - " - " " "	98.32
#5 - " - " " "	408.99
#6 - " - " " "	300.50
#7 - " - " " "	49.01
Gen'l. Ass'y. & North Parking.	

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener
H. A. Hiener
Office Manager

HAH:vh
encs.



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 12, 1951

file

Mr. James A. Dawson
Co Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

Re: South Parking Garage - Contract HQ 1/74 and General
Assembly & North Parking, Contract HQ 1/82

Dear Sir:

We are attaching hereto three (3) signed copies of each of the
following Change Orders:-

#4 - Addition - Jeremiah Burns, Inc. - \$ 307.50
South Parking Garage contract.

#1 - Addition - Shatz Painting Co. - 52.33
#2 - " - " " " 16.10
#2 - " - Lockwood Hdwe. Mfg. Co. - 22.21
General Assembly & North Parking contract.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener
H. A. Hiener
Office Manager

HAH:vh
enc.(12)



FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

June 12, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking
Garage -
CHANGE NO. 134 - Changes in Flashing at North Wall at
Elevation 41'-0"

Reference (a) A. Munder & Son shop drawing #3, revised 5/15/51
as corrected by United Nations 5/28/51
(b) United Nations letter (Dawson) to FTWS, Inc.,
dated 5/28/51

Dear Mr. Dawson:

On May 28, 1951 you returned Reference (a) indicating additional flashing required at the intermediate and end piers of the North Wall of the General Assembly.

In Reference (b) you authorized us to proceed with this change.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/eas

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

June 12, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, N. Y.

RE: Contract HQ 1/82 - General Assembly & North Parking Space
Estimate for Change No. 134 -
Changes in Flashing at North Wall -
Elevation 41'-0"

References: (a) A. Munder & Son Shop Drawing No. 3, Revised 5/15/51,
as corrected by U.N. 5/28/51.
(b) United Nations Letter (Dawson) to FTS dated 5/28/51

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we claim an increase in our total guaranteed maximum cost price in the amount of THREE HUNDRED FORTY DOLLARS AND FIFTY-ONE CENTS (\$340.51) for the work itemized in this estimate as required by the above "References".

The above price is broken down as follows:

G.A. SPEC. PART IV - SECTION 10 - ROOFING & SHEET METAL WORK
(A. Munder & Son, Inc.)

ADD

ADD - 170 lbs. lead-coated copper	\$127.50
Charcoal, solder & Fasteners	10.00
Shop labor	17.50
Field Labor	124.00
Insurance	11.56
	<hr/> 290.56
15% O & P	43.58
F.O.A. & U.I.	6.37

NET ADDITION - THIS ESTIMATE . . . \$340.51

Will you kindly issue a Change Order-Addition in the lump sum amount of \$340.51 to cover the revisions itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/CER/lbr

FULLER - TURNER - WALSH - SLATTERY, INC.
 UNITED NATIONS CONTRACT
 403 EAST 42ND STREET
 NEW YORK 17, N. Y.

June 12, 1951

Mr. James A. Dawson
 Co-Ordinator of Construction
 Headquarters Planning Office
 Room 2272 - United Nations
 New York, N.Y.

Re: Contract HQ 1/82 - General
 Assembly and North Parking
 Garage -
Information Required from
 United Nations

Dear Mr. Dawson:

We are forwarding you herewith three (3) copies of each of the following:

- List No. 1 - Mechanical & Electrical Information
 Required from the United Nations
- List No. 2 - Architectural Shop Drawings at United
 Nations for Approval
- List No. 3 - Mechanical & Electrical Shop Drawings
 at United Nations for Approval.

It is imperative that the missing information contained in the above lists be given to us immediately so as not to further delay the completion of the General Assembly work.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
 C. E. Reese
 Project Engineer

CER/eas

cc/ Messrs. M. Harris
 J.J. Healy
 W. Hopper

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N. Y.

List No. 1

June 12, 1951

INFORMATION NEEDED FROM U. N.

ON NORTH PARKING AND GENERAL ASSEMBLY CONTRACT

- I Schedule of Registers, Grilles and Air Diffusers
 (for upper floors)
- II All data not yet received on Bulletin of Change No. 1,
 Heating and Ventilating, dated October 23rd 1950.
 (F.T.W.S. - C.O. #40); and on Bulletin of Changes
 No. 1, Electrical, dated October 23rd 1950 (F.T.W.S. -
 C.O. #38.)
 (Refer to F.T.W.S. letter dated February 12th 1951 for
 drawing requirements.)
- III Decision on layout and type of electrical fixture for
 aisle lights in General Assembly Hall.
- IV Decision on design, layout and type of special lights
 in Conference Room #4.

June 12, 1951

GENERAL ASSEMBLY & NORTH PARKING
STATUS OF SHOP DRAWINGS SUBMITTED TO
UNITED NATIONS FOR APPROVAL ON
OR BEFORE - 6/5/51

Subcontractor	Dwg. No.	Title	Date Submitted
C.E. Halback	HGP-88-1	Det. Angle Outrigger to receive	
Misc. Iron		Furring on N/Wall Cols.	5/17/51
	40-1	Framing for Light Cove at Ceiling	
		of Conf. Rom. #4	5/21/51
	23-2	Steel Brackets for Facia-Canopy #2	6/5/51
	46-6	Iron Railings at South Lobby	"
	51-1 to 3	Booth & Wall Framing E/Wall	
		Committee Rms. .8,9 & 10	"
	51-4	F.S. Booth Sash & Framing	
		Committee Rms. 7,8,9 & 10	"
	49-3	Steel & Glass Screen 1B-57/GM	"
Monahan-McCann	788-12	Stair #37 & E.Lt. So. Balcony	5/23/51
Cut Stone	13	Stair #26	6/1/51
	#24	Trans. Vault Coping, Comp. 1,2,3	
		and 4 (Republic)	6/5/51
General Bronze	GBA-4	Alum. Int. Canopies 1 & 2	5/7/51
Orn. Metal	22&23	Vestibule Encl. #1 & 2	"
	27	S.S. Facia, Canopy #1	5/29/51
	26	" " " #2	"
Murray Hill	306 to 309	Plan, Elev. & Det. - Conf. Rm. #4	5/3/51
Woodwork			
A. Munder	8	Flash Detl. @ MH Necks	5/24/51
Sheet Metal	4	" " E & W Ramps &	
		Exit Doors	5/29/51

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N. Y.

List No. 3

June 12, 1951

LIST OF NORTH PARKING & GENERAL ASSEMBLY MECHANICAL & ELECTRICAL DRAWINGS

AT U. N.

Automatic Sprinkler Corp.

None

Eugene Duklauer, Inc.

None

Fischbach & Moore, Inc.

- 1) Drawing DNY-137(Trumbull) - Interlocking wiring - sent over 5/31/51.
- 2) Print 1270-1(Edwards) - Directory Frame - sent over 5/11/51.

Kerby Saunders, Inc.

- 1) Sample-High Pressure Straight Line Diffuser(Anemostat)-sent over 4/18/51.
- 2) Sample and letter re pipe insulation(change in type) - sent over 5/4/51.
- 3) Samples and letter re pipe insulation - sent over 5/28/51.
- 4) Drawing #1 - Construction details(N.S.M.) - sent over 5/23/51.
- 5) Anemostat Drawing D-10044-8,Inst.drawing- sound trap and valve assembly
sent over 6/6/51.
- 6) National Sheet Metal Dwg.1B-1,1st Bsmt.ductwork - sent over 5/17/51.
- 7) " " " " 1B-2 " " " - " " 5/23/51.
- 8) " " " " 1B-4 " " " - " " 5/24/51.
- 9) " " " " 1B-6 " " " - " " 5/31/51.

Otis Elevator Co.

- 1) Tyler drawing EQ door details - sent over 5/24/51.
- 2) " " EQ-1 " " - " " 5/24/51.
- 3) Drawing ZD-8622-4,Emergency Key Box - sent over 6/6/51.

Airmatic Systems Co.

None

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 12, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: HQ 1/82 Contract - General Assembly & North Parking Space
General Assembly Steel Erection

Dear Mr. Dawson:

Referring to the progress of the structural steel on the General Assembly Building and supplementing previous letters and memoranda of meetings in connection with the same subject, the situation now appears to be as follows:

1. At the present rate of progress, the erection will be completed about October 1, 1951.
2. Speeding up this progress either by additional men or longer hours or longer work week, the best completion date you might anticipate would be about August 15, 1951.
3. This means that the building will not be enclosed by November, 1951, and on account of these conditions, the best completion date might not meeting your requirements in 1952.
4. This situation will result in claims from the subcontractors for winter work and they, as well as ourselves, will have an extended overhead and costly winter enclosures, all of which will amount to a very considerable sum.

We understand that all of the steel for the General Assembly has been fabricated and is delivered at the Greenville yard.

In our opinion, this present erection delay is entirely the fault of the American Bridge Company in not properly manning and equipping the job, and any steel erection overtime to improve the situation should be at its expense.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
Project Manager



13 June 51
cc: McLead

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 12, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, N. Y.

Attention: Mr. Walter Hopper

RE: HQ 1/82 Contract - General Assembly & North
Parking Space (General Assembly Building)
Building Material Hoists & Tower Equipment

Dear Sir:

We are enclosing herewith copies of United Hoisting Co., Inc. letter of June 11, 1951 regarding the increased cost of equipment over and above that contracted for on the Meeting Hall.

The equipment for the Meeting Hall dated back to early in July 1950. As previously explained, these increases became effective on October 6th and 16th, 1950, which increase affects the General Assembly unit prices.

We trust this letter is satisfactory and will release the approval covered by our letter of June 4, 1951.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/THW/lbr
Encl. (3)



UNITED HOISTING CO., INC.

Construction Machinery



N.J.—ENglewood 3-8980
N.Y.—CHickering 4-5420

SALES

RENTALS

SINGLE DRUM HOISTS

DOUBLE DRUM HOISTS

ARTERIAL ELEVATORS

TUBULAR TOWERS

TOWER BOOMS

TRUCK CRANES

CRAWLER CRANES

CRAWLER SHOVELS

AMSHELL BUCKETS

CONCRETE BUCKETS

CRAWLER TRACTORS

BULLDOZERS

SCRAPERS

FRONT END LOADERS

MIXERS

COMPRESSORS

PUMPS

BINS

SAW TABLES

HOPPERS

5 WEST SHEFFIELD AVE.
ENGLEWOOD, N. J.

5 WEST
RECEIVED
ENG

JUN 12 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

June 11, 1951.

Fuller, Turner, Walsh & Slattery, Inc.,
403 East 42nd Street,
New York 17, New York.

Re: United Nations Job

Attention - Mr. Walker

Gentlemen :

In confirmation of the conversation of our salesman Mr. Karl G. Edlund with your Mr. Walker, we wish to state the following; our rental rates and installation charges on rental contracts which have been submitted recently on April 30, May 25 and May 31, are higher than those which were submitted to your company on this same job during the summer of 1950. This is because our installation charges were increased on October 6, 1950 and our rental rates were increased on October 16, 1950, because of the general increase in the building trades just prior to these dates. This statement will serve as a confirmation of the discussion which has already taken place between our Mr. Edlund and your Mr. Walker.

Very truly yours,

UNITED HOISTING CO., INC.

J. Patton
fh

COPY	DIST.		FILE
		M. J. Grogan	
		C. E. Rouse	
		A. H. Foster	
		J. P. Smith	
		J. W. Brown	
		J. A. Jones	
		J. M. White	
		J. L. Black	
		J. K. Green	
		J. I. Grey	
		J. H. White	
		J. T. Cunningham	
		T. H. Walker	

*Hopper
Healy*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Mr. Weigel
Tyler
John Fick

June 12, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawings, submitted by General Bronze Corp. & C.E. Halback & Co.:

HGP-38-1 6/8/51 5" Furring Channels - Conf. Rm. #4
Plans - Upper & Lower Level -
Elev. & Sect. - South End

HGP-38-2 " 5" Furring Channels - Conf. Rm. #4
Elevs. & Sects. - E. & W. Walls

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer



ISSUANCE OF DRAWINGS

OFFICE COPY

12 June 1951

18 July 1951

GA & North Parking
Fuller-Turner-Walsh-Slattey

hand

Submitted by General Bronze & Halback

2 HGP-38-1 8 June '51 5" Furring Channels - Conf. Rm. #4 Plans - Upper &
Lower Level - Elev. & Sect. - South End

2 38-2 " 5" Furring Channels - Conf. Rm #4 Elevs. & Sects.
E. & W. Walls

(APPROVED AS NOTED 17 July 1951 PB/GEA RESUBMIT)



L. V. Tyler

Hopper
Nealey

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Mr. Weigel
Tyler
to HAN. File

June 12, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Terrazzo

Dear Mr. Dawson:

We are sending your herewith four prints of the following Terrazzo shop drawings submitted by DelTurco Bros., Inc.

#1	dated 3/27/51	Key Plans Showing Terrazzo Work
#2	dated 3/29/51	Details of Terrazzo Work

Will you please return two prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

12 June 1951

5 July 1951


GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by Delfurco

2 1 27Mar'51 Key Plans showing Terrazzo Work
(DISAPPROVED 3 July 1951 RESUBMIT) (J.C.B.)

NOTE: Dwg. #2 will follow



J. V. Syle

ISSUANCE OF DRAWINGS

OFFICE COPY

12 June 1951


6 July 1951

GA & North Parking
Fuller-Turner-Walsh-Slaterry

hand

Submitted by DeTurco

2 2 29Mar'51 Details of Terrazzo Work
(DISAPPROVED 3 July 1951 J.C.B. RESUBMIT)



SV Byler

Hopper
Seely

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 12, 1951

Mr. Haigel
to HAN, Fick

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four prints of the following Miscellaneous Iron shop drawings submitted by General Bronze Corp. and C. E. Halback & Co.

#H. GP. 37-3	Rev. 6/7/51	F. S. Plan Sections of Booths Conf. Room #4
#H. GP. 37-4	"	Full Size Vertical Sections Booth Fronts - Conf. Room #4
#H. GP. 37-6	"	F. S. Details of Spectators Gallery Booths - Conf. Room #4 South Wall

Will you please return two prints each of the above drawings marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

12 June 1951

25 June 1951

GA & North Parking

Fuller-Turner-Walsh-Slattey

hand

Submitted by General Bronze & Halback

2	HGP-37-3	26Apr'51	F.S. Plan Sections of Booths Conf. Room #4
2	37-4	"	" Vert. Sections Booth Fronts " "
2	37-6	7 May '51	" Details of Spectators Gallery Booths - Conf.

Rm. 4, south wall

(APPROVED 25 June 1951 P.B./Y.L.)

RECEIVED

JUN 26 1951

FULLER-TURNER-WALSH SLATTEY
INCORPORATED

W. S. Gyles

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 12, 1951 *File*

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Cut Stone

Dear Mr. Dawson:

We are sending you , herewith for your information, one print of the following
Cut Stone shop drawings as approved for field distribution:

#788-F.S. 1G Rev. 4/25/51

F.S. Detail of Wall - North-West
Corner

#788-F.S. D 3G Rev. 4/25/51

F.S. Detail of Ext. Wall South-West
Corner

(Monahan-McCann Stone Co.)
(Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:tw



-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

June 12, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Cut Stone

Dear Mr. Dawson:

We are sending you , herewith for your information, one print of the following
Cut Stone shop drawings as approved for field distribution:

#788-F.S. 1G Rev. 4/25/51

F.S. Detail of Wall - North-West
Corner

#788-F.S. D 3G Rev. 4/25/51

F.S. Detail of Ext. Wall South-West
Corner

(Monahan-McCann Stone Co.)
(Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:tw

- 9 ✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

June 12, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Cut Stone

Dear Mr. Dawson:

We are sending you , herewith for your information, one print of the following
Cut Stone shop drawings as approved for field distribution:

#788-F.S. 1G Rev. 4/25/51

F.S. Detail of Wall - North-West
Corner

#788-F.S. D 30 Rev. 4/25/51

F.S. Detail of Ext. Wall South-West
Corner

(Monahan-McCann Stone Co.)
(Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:tw

-9✓

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

June 12, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Cut Stone

Dear Mr. Dawson:

We are sending you, herewith for your information, one print of the following
Cut Stone shop drawings as approved for field distribution:

#788-F.S. 1G Rev. 4/25/51

F.S. Detail of Wall - North-West
Corner

#788-F.S. D 30 Rev. 4/25/51

F.S. Detail of Ext. Wall South-West
Corner

(Monahan-McCann Stone Co.)
(Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:tw

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 12, 1951

*20 Gen Files
6/12
SJS*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HGP-19-1 rev. 5/22/51 Hung Lintel - Openings to Check Room
1B-128

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,


FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese

Project Engineer

CER/MH/eas



-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

June 12, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HGP-19-1 rev. 5/22/51 Hung Lintel - Openings to Check Room
1B-128

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

June 12, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HQP-19-1 rev. 5/22/51 Hung Lintel - Openings to Check Room
1B-128

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

-9

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

June 12, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HQP-19-1 rev. 5/22/51 Hung Lintel - Openings to Check Room
1B-128

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CNR/MH/eas

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 12, 1951

Files
2 Jan
6/12
258

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of
the following Ornamental Metal shop drawing, as approved for field
distribution:

GBA-28 rev. 6/2/51 S.S. Column Covering - Canopy #1

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

June 12, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Ornamental Metal shop drawing, as approved for field distribution:

GBA-28 rev. 6/2/51 S.S. Column Covering - Canopy #1

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

-9✓

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

June 12, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Ornamental Metal shop drawing, as approved for field distribution:

GBA-28 rev. 6/2/51 S.S. Column Covering - Canopy #1

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

June 12, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract #1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Ornamental Metal shop drawing, as approved for field distribution:

GBA-28 rev. 6/2/51 S.S. Column Covering - Canopy #1

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CMR/MH/eas

cc: Bohanon Nelson
Weigel Healy
Harris Hopper
Zunser VannName
Hannegan Rumpelstin
S & H - 2

12 June 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: HQ 1/62 Contract - General Assembly
and Northerly Portion of the Parking
Garage - Diffusers - Finish

Gentlemen:

We have your letter of the 22nd ultimo wherein you conveyed information relative to the prime painting of both the Anemostat diffusers and the Titus Grilles for the General Assembly and the Meeting Halls. The contents having been duly noted, it shall be filed for further reference as needed.

In addition to the prime painting mentioned in your letter, it is understood that all diffusers which will be located in acoustical pan ceilings of the General Assembly are to have baked enamel finish identical in every way to that employed on the Secretariat square type diffusers. This is in accord with notations on the applicable portions of the Grille Schedule.

Now we ask that all of those various diffusers which are to be located in acoustical plaster and/or fibered acoustical tile fields be furnished with factory applied undercoat and finish coat. The final paint coat is to have a mat finish, baked on, of color to match the sample chips transmitted herewith. The undercoat material shall be one that is suitable for use not only with the finish coat but also the type of prime coat material noted in your referenced letter. In addition, this undercoat shall be tinted a shade of color different from those of the prime and finish coats. It will be necessary for you to provide actual samples of this treatment on metal for our formal consideration.

In conclusion, kindly prepare for our review your estimate of the appropriate modifications to the Contract Price for providing the factory paint application described in the paragraph immediately above and for eliminating the need for the field painting of these items under your Painting Sub-contract.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

HBW:eam

cc: Zunsner
Hopper
Hannegan
Rumpelstin
Bohanon

120-5-18-9

12 June 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Attention: Mr. C. E. Reese, Project Engineer

Re: Contract HQ 1/82 - General Assembly
and Parking Space - North Half
Heating, Ventilating and Air Conditioning
Equipment Schedule (Dehumidifier, Cooling
and Heating Coils)

Gentlemen:

We herewith acknowledge the receipt of your letter dated 25 May, 1951, forwarding for our use and records, the following improvements in delivery dates for various coils which supplements your previous letter dated 4 May, 1951:

- 1.- Dehumidifier Coils will be shipped June 23rd, 1951.
- 2.- Cooling Coils will be shipped July 15th, 1951.
- 3.- Heating Coils will be shipped August 1st, 1951.

Please be advised, the schedule showing ordering, approval and delivery dates for equipment previously received from you has been revised accordingly.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JJHa:eh

120-5-18-9
12 June 1951

Fuller-Turner-Melah-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/52
Special Lighting - Electric

Gentlemen:


The following revision should be made at Elevation
/29'-0" at Column 23-K as a result of substituting two (2)
stock telephone booths in lieu of the special booths shown
on the contract drawings.

Two Type 45-B fixtures (designated as #16 on
contract drawing No. GA-E-21.) shall be omitted.
One of the junction boxes will be used to
supply the lights and fans which are now to
be furnished with the booths by the New York
Telephone Company. The other junction box
shall be moved to the center of the Telephone
Vestibule for a Type No. 103 fixture which
will be installed there.

Proceed with the installation of the work as outlined
and submit for our consideration the deduction from the Contract
Price as a result of this change.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office


JJHe:cam
cc: Bohanon
Nelson
Weigel
Healy
Zunser
Seelman

Harris Hopper
VanName Harnegan
S & H - 2

12 June 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/52
Concrete

Gentlemen:

Under separate cover on 11 June 1951
we forwarded you twenty-five (25) copies of Drawing
No. GA-MS-220-C, "Detail of Slab over Entrance to
South Porch", revised 6 June 1951. Holes in the slab
were relocated and no change in cost should result
from this revision.

Proceed with the work as indicated
on the drawing.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office



JJD:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer



12 June 1951

Fuller-Turner-Malah-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82
Moveable Partitions


Gentlemen:

Under separate cover on 12 June 1951 we forwarded you ten (10) copies of Drawing No. H-105-2CR, dated 12 June 1951. We are sending you this in order that you may erect the Hausmann and National type partitions noted on the drawing between Columns 25Q and 25R, and 26R and 26Q. The partitions will be from Attie Stock.

Proceed with the installation of these partitions and submit for our consideration prices which affect the Contract Price.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office


JJHe:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

June 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations 17, NEW YORK

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING SPACE
ESTIMATE FOR CHANGE NO. 111
"Revisions to Sleeves - Stair No. 36"

References: a) General Bronze Corp. and C. E. Halback & Co. shop drawing
No. H-GP-46-1 - Layout of Sleeves for Railing of Stair No.
36 - "Approved as Noted" by the U. N. on Feb. 21, 1951.
b) United Nations Letter (Dawson) to FTWS dated ~~5/26/51~~ 3/28/51
c) FTWS Letter (Grogan) to United Nations dated 4/5/51.

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we hereby claim an increase in our total guaranteed maximum cost price in the amount of SIXTY NINE DOLLARS AND NO CENTS (\$69.00) for work itemized in this estimate as required by the above "references".

The above price is broken down as follows:

GA-SPEC. PART IV - SECTION 11 - MISC. IRON AND METAL WORK
(General Bronze Corporation)

Add for cutting off in the field, the 36 existing sleeves
at Stair #36 as shown on C. E. Halback & Co. shop drawing
#46-1.....\$60.00
15% O & P.....\$ 9.00
NET ADDITION - THIS ESTIMATE.....\$69.00

Will you kindly issue a Change Order-ADDITION in the lump sum amount of \$69.00 to cover the revision itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



MJG:CER:amc

M. J. Grogan
Project Manager

*Partly
ready*

13 June 51

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

176

June 11, 1951

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Change No. 176
Drawing SK-GA-H-7-2
Your letter 21 May 1951 to F.T.W.S., Inc.

Dear Sir:

In your letter of transmittal, forwarding Drawing SK-GA-H-7-2 you stated quote;

"Proceed with the installation of the work indicated thereon, with the understanding that there should be no change to the Contract Price. This advice has been given to us by our consulting Engineers and if you disagree promptly notify us."

Please be advised that our subcontractor Kerby Saunders, Inc. have notified us by letter dated June 8, 1951 that there will be an increase for the sheet metal work of \$323.79 and that they expect an increase in the cost of the diffusers, the overall increase will be approximately \$425.00 plus or minus.

We request that you advise us at your earliest convenience whether to proceed with the change as indicated on the above mentioned drawing.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:CWB:tw

cc: Kerby Saunders, Inc. - Field Office



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 11, 1951
*File
per
6/11/51
LWS*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage & (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

GBA-16 rev. 6/4/51 Stair Nosings - Stair #37

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Please refer to our letter to you of June 4, 1951, concerning the approval of these nosings by Mr. J.J. Healy. The above drawing has been revised accordingly.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C.E. Reese
Project Engineer

CER/MH/eas



-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

June 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

GBA-16 rev. 6/4/51 Stair Nosings - Stair #37

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Please refer to our letter to you of June 4, 1951, concerning the approval of these nosings by Mr. J.J. Healy. The above drawing has been revised accordingly.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C.E. Reese
Project Engineer

CER/MH/eas

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

June 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

GBA-16 rev. 6/4/51 Stair Nosings - Stair #37

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Please refer to our letter to you of June 4, 1951, concerning the approval of these nosings by Mr. J.J. Healy. The above drawing has been revised accordingly.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C.E. Reese
Project Engineer

CER/MH/eas

-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

June 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

GBA-16 rev. 6/4/51 Stair Nosings - Stair #37

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Please refer to our letter to you of June 4, 1951, concerning the approval of these nosings by Mr. J.J. Healy. The above drawing has been revised accordingly.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 11, 1951

*P. Jiles
Gen wh
JES*

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (NORTH PARKING SPACE)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of
the following Miscellaneous Iron shop drawing, as approved for field
distribution:

HGP-7-1 rev. 5/21/51 Cast Iron Saddles

(GENERAL BRONZE CORP. & C.E. HALBACK & CO.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



-9✓

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

June 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (NORTH PARKING SPACE)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HGP-7-1 rev. 5/21/51 Cast Iron Saddles

(GENERAL BRONZE CORP. & C.E. HALBACK & CO.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

June 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/52 - General
Assembly and North Parking
Garage - (NORTH PARKING SPACE)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HGP-7-1 rev. 5/21/51 Cast Iron Saddles

(GENERAL BRONZE CORP. & C.E. HALBACK & CO.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

GER/MH/eas

-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

June 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/62 - General
Assembly and North Parking
Garage - (NORTH PARKING SPACE)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Miscellaneous Iron shop drawing, as approved for field distribution:

HGP-7-1 rev. 5/21/51 Cast Iron Saddles

(GENERAL BRONZE CORP. & C.E. HALBACK & CO.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of
the following Miscellaneous Iron shop drawing, as approved for field
distribution:

HGP-48-1 rev. 5/21/51 Cast Iron Saddles

(GENERAL BRONZE CORP. & C.E. HALBACK & CO.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

June 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/52 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of
the following Miscellaneous Iron shop drawing, as approved for field
distribution:

HGP-48-1 rev. 5/21/51 Cast Iron Saddles

(GENERAL BRONZE CORP. & C.E. HALBACK & CO.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

June 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of
the following Miscellaneous Iron shop drawing, as approved for field
distribution:

HGP-48-1 rev. 5/21/51 Cast Iron Saddles

(GENERAL BRONZE CORP. & C.E. HALBACK & CO.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

June 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract No. 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of
the following Miscellaneous Iron shop drawing, as approved for field
distribution:

HGP-48-1 rev. 5/21/51 Cast Iron Saddles

(GENERAL BRONZE CORP. & C.E. HALBACK & CO.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C. E. Reese
Project Engineer

GER/MH/cas

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 11, 1951
Fuller
150 Henry 12 6/12 8/5

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of
the following Ornamental Metal shop drawing, as approved for field
distribution:

Rider to GBA-10 Rev. 6/7/51 Revised Sill Sect. at East and
West Windows

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

June 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Ornamental Metal shop drawing, as approved for field distribution:

Rider to GBA-10 Rev. 6/7/51 Revised Sill Sect. at East and
West Windows

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



COPY

FULLER - TURNER - WALSH - SLATTERY, INC.

**UNITED NATIONS CONTRACT
NEW YORK**

June 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Ornamental Metal shop drawing, as approved for field distribution:

Rider to GBA-10 Rev. 6/7/51 Revised Sill Sect. at East and
West Windows

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

June 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/52 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Ornamental Metal shop drawing, as approved for field distribution:

Rider to GBA-10 Rev. 6/7/51 Revised Sill Sect. at East and
West Windows

(General Bronze Corp. & C.E. Halback & Co.-Subcontractors)


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CDR/MH/eas



cc: Harrison
Zunser
McLeod
Hopper
Van Name

11 June 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly
and North Parking Space - Twin Drum and
Junior Safety Scaffolding Equipment for
Exterior Work

Gentlemen:

We have your letter of 25 May 1951, forwarding three (3) copies of a proposal with Patent Scaffolding Company, Inc., dated 23 May 1951, covering twin drum and junior safety scaffolding equipment for exterior work.

The second paragraph of the proposal from the Patent Scaffolding Company, Inc., reads as follows:

"To provide scaffolding for the stone masons on the North, West and East elevations, and the two (2) returns on the South elevation, we estimate a requirement of fifty-one (51) scaffolds."

In accordance with discussions between Mr. Walter F. Hopper, of this office, and Mr. Walker, of your office, it is not known specifically how many scaffolds will be required. It is understood, however, that the price will remain the same whether the number of scaffolds required will be considerably less or not. It is roughly estimated that about forty (40) will be required and this agreement is approved with that understanding.

As requested by you, we return herewith one copy of the proposal, initialled, indicating our approval.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JZ:ml

120-5-18-9

cc: Zunser
Hopper
Begley
Coke
Bolduc
Herman
Rosenstein
Carbone

11 June 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Change No. 500

Gentlemen:

We are sending herewith the following authorization dated
28 May 1951 issued by the United Nations Buildings Management Service
for items of work to be done under Change No. 500, General Assembly:

<u>Item</u>	<u>Description</u>
No. 1	Install 20 hangers for Fire Extinguishers in the second level of North Parking Area and 2nd Basement of Meeting Hall Area.

NOTE: For locations please contact Mr.
E. A. Van Name, Ext. 3326

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JZ:ml

120-518-9
11 June 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: HQ 1/82 Contract - General Assembly
and North Portion of the
Parking Garage - Samples -
Spandrel Waterproofing

Gentlemen:

Reference is made to your letter of 31 May 1951 wherewith you transmitted for our consideration and/or approval, samples in triplicate of the Mitchell-Rand Manufacturing Company's five (5 oz.) ounce "Rubberseal Copper" spandrel flashing material which you propose to provide in conjunction with the General Assembly work.

Please be advised that material as noted above, equal in every way to the samples submitted is hereby approved for use as satisfying the applicable requirements of Part IV, Construction Trades Specifications, Section 7, paragraph 5, sub-paragraph (b), Item No. 2.

This approval in no way relieves the Contractor of his responsibility for the satisfactory performance of the work in accord with the Specifications of the Contract Documents.

Returned herewith, marked "Approved", are two (2) of the samples submitted.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

HEW:eam

cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer
McSpedon

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Cent-files

June 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations, N.Y.

Re: Contract HQ 1/82 - General Assembly & North Parking Space
CHANGE NO. 201 - Changes in Painting and Finishing Requirements

Reference: Mr. James A. Dawson's letter of 24 May 1951 to F-T-W-S, Inc.

Dear Mr. Dawson:

On May 29, 1951 we received the above-mentioned letter which commented on the painting materials the Shatz Painting Co., Inc. proposed to use for the General Assembly and North Parking Space work. The last paragraph of that letter reads as follows:-

"In conclusion, we ask that you submit for our consideration your estimate of the appropriate Contract Price adjustments to be made as a result of:-

- (a) the elimination of the painting of cement finished floors
- (b) the partial deletion of the painting of acoustical plaster (as described in the "Reference" letter.
- (c) for here cancelling the priming of the outside of slop sinks with galvanized iron primer and
- (d) for the application of typical three (3) coat paint finish on plaster surfaces of the General Assembly stair towers in lieu of the two (2) coat work specified."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,
FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

WJG:CER*cab

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

June 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations, N.Y.

Re: Contract HQ 1/82 - General Assembly & North Parking Space
CHANGE NO. 197 - Special Fire Gong Grille for Delegates'
Lobby - Space No. 102

Reference (a) Mr. James A. Dawson's letter of 4 June 1951.
(b) Edwards & Company's shop drawing No. 513-1, Issue
No. 2, dated 2/22/51.

Dear Mr. Dawson:

On June 6, 1951 we received the above-referenced letter which reads as follows:

"Reference is made to your letter of 7 May 1951 and prints of Edwards & Company's Shop Drawing No. 513-1 for General Assembly Fire Gong Grilles transmitted therewith for our consideration and/or approval.

The prints themselves have been checked out and returned to you marked "Approved" with a notation to the effect that a single one of the total number of grilles to be provided shall be fabricated in wood. This single wood grille is to have face dimensions, perforations and method of securement alike insofar as is practical to those of the accepted metal grilles. This special grille is to be provided for the Delegates' Lobby, Space No. 102 and its location is indicated on Architectural Drawing No. R-160, "Elevation L" (North Elevation $\frac{1}{4}$ scale). The face veneering to be employed shall match the adjoining paneling being furnished through the good offices of the New Zealand Delegation.

Kindly have shop drawings prepared and forwarded to illustrate this particular item and also submit for our consideration, your estimate of the appropriate change in Contract Price for incorporating the work as here revised."

Under the authority and requirements of the contract, we hereby request

Continued.....

Mr. James A. Dawson

-Page 2-

June 8, 1951

Re: Change No. 197 - General Assembly

that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG:CER*enb

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Cent. files

June 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations, N.Y.

Re: Contract HQ 1/82 - General Assembly & North Parking Garage
CHANGE NO. 188 - Ventilation Revision - Ceiling of Conference
Room No. 4

References: (a) U.N. Dwg. SK-GA-H4-1, dated 28 May 1951.
(b) Mr. James A. Dawson's letter of 31 May 1951 to
F-T-W-S, Inc.
(c) U.N. Dwg. RA-172, Rev. #29, dated 6 June 1951.

Dear Mr. Dawson:

On May 31, 1951 we received prints of "Reference" (a). On June 5, 1951 we received Mr. James A. Dawson's letter of 31 May 1951 which reads, in part, as follows:-

"Our engineers have advised us that this revision should show a decrease in the Contract Price. Advise us if you agree."

"Proceed with the installation of this work."

On Dwg. SK-GA-H4-1 reference is made to drawing RA-172, Reflected Ceiling Plan, 1st Floor. The reference is to RA-172, Rev. #29 Reference (c)).

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG:CER*cab

*Hopper
Heady*

120-5-11-1
OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Mr. Hays
Tyler
John. Fick

June 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending herewith four (4) prints of the following Ornamental
Metal shop drawing, submitted by General Bronze Corp. & C.E. Halback
& Co.:

GBA-35 dated 6/4/51 Light Trough Soffits in Toilets

Will you please return two (2) prints of the above drawing, marked
with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

8 June 1951

20 June 1951

GA & North Parking

Fuller-Turner-Walsh-Slaterry

hand

Submitted by General Bronze & Halback

2 GBA-35 4 June '51 Light Trough Soffits in Toilets

(APPROVED AS NOTED 18 June 1951 V.R. RESUBMIT)

RECEIVED

JUN 20 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

SV Tyler

*Hopper
Healy*

120-5-18-9-
OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Mr. Weigel
to Brian Fink

June 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations Headquarters
Room 2272, New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
(GENERAL ASSEMBLY)
Cut Stone

Dear Mr. Dawson:

We are sending you herewith four prints of the following Cut Stone shop drawings submitted by Monahan-McCann Stone Co.

#788-8	Rev. 6/5/51	Vermont Pearl Marble - South Wall
#788-9	"	" " " - " "
#788-10✓	"	" " " - North Wall
#788-11✓	"	" " " - " "

Will you please return two prints each of the above drawings marked with your approval or necessary corrections.


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER:MH:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

8 June 1951

18 June 1951

GA & North Parking

Fuller-Turner-Walsh-Slaterry

hand

Submitted by Monahan McGann

2	788-10	13Dec'50	Vermont Pearl Marble - North Wall	
			(APPROVED AS NOTED 18 June 1951 PB/GEA	RESUBMIT)
2	788-11	"	Vermont Pearl Marble - North Wall	
			(APPROVED 18 June 1951 PB/GEA)	

NOTE: Dwg. 788-8 and 9 will follow

RECEIVED

JUN 19 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

J. V. Tyler

ISSUANCE OF DRAWINGS

OFFICE COPY

8 June 1951

20 June 1951

GA & North Parking

Fuller-Turner-Walsh-Slattey

hand

Submitted by Monahan McCann

2	788-8	7 Dec '50	Vermont PearlMarble - South Wall
2	9	14 Dec '50	" " " " "

(APPROVED 20 June 1951 PB/GEA)



SV Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Mrs. Tyler

June 8, 1951

P. J. Gen. Rules

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith six (6) prints of the following Reinforcing
Steel shop drawings, submitted by Brennan & Sloan, Inc.

401	corr. 6/6/51	Reinforcing Steel Details - Elev. 53'-0" & 56'-0"
402	" "	" "
403	" "	" "
404	" "	" "

Will you please return three (3) prints each of the above drawings,
marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/BK/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

*General Assembly
F.T.W.S.*


4/21/51

Warrington

Brownman + Alcorn

3	401	4 1/2 +	53'-0"	+	56'-0"	Level
3	402	"	"	"	"	"
3	403	"	"	"	"	"
3	404	"	"	"	"	"

(All Approved 4/21/51 J.C. Brownman)



FTW

*Hooper
Healy*

120-5-18-9-
OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

*Mr. Hooper
Tyler
to H.A.O. File*

June 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Phone Booths

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Phone
Booths shop drawing, submitted by Sherron Metallic Corp.:

A.S.M.-466-2 rev. 5/28/51 Separator & Positioning Detail

Will you please return two (2) prints of the above drawing, marked
with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

12 June 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Sherron Metallic

2 A.S.M.466-2 10Nov'50 Separator & Positioning Detail

(APPROVED COMPARISON CHECK V.R. 12 June 1951)

RECEIVED

JUN 12 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

L. V. Tyler

8 June 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82
Miscellaneous and Ornamental Metal

Gentlemen:

Please refer to your letter of 4 June 1951 wherein you confirm verbal instructions and approval given by our Mr. J. J. Healy concerning the fabrication of the nosings for Stair No. 37.

Please be advised that we concur with the information contained in this letter namely, to the effect that the sample nosing which was inspected by Mr. Healy meets with our approval and you may proceed with the fabrication of the remainder of the nosings in a similar fashion.

This approval is given with the understanding that there will be no change to the Contract Price and that the reason it had to be done was that nosings, the complete length of the stair tread, could not be cast without warpage.

The approval given in no way relieves the Contractor of his responsibility for the satisfactory performance of the work in accord with the Specifications of the Contract Documents.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

J. J. Healy
cc: Bohanon Nelson
Weigel Healy
Harris Hopper
Zunser VanName

8 June 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82
Miscellaneous Changes


Gentlemen:

On 7 June 1951 under separate cover we forwarded you twenty-five copies of each of the following drawings together with the Bulletin of Changes to Revision No. 29, all dated 6 June 1951:

A-102, A-103, A-112, A-113, A-114, A-121, A-122,
A-123, RA-127, RA-127A, RA-132, RA-160, RA-160A,
RA-161, RA-161A, RA-162, RA-163, RA-163A, RA-164,
RA-165, RA-170, RA-171, RA-172, RA-173 and A-138.

Proceed with the work indicated on all of the above and furnish for our consideration prices which affect the Contract Price.

Very truly yours,


JJHe:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

June 7, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General Assembly & North Parking Space
CHANGE NO. 189 - Revisions to Chip Collector in Recording
Rooms Nos. 5 and 6

References: (a) UN Drawing SK-GA-H2-11, dated 25 May 1951
(b) Mr. James A. Dawson's letter of 5 June 1951
to FTWS, Inc.

Dear Mr. Dawson:

On June 1, 1951 we received prints of Dwg. SK-GA-H2-11 (Reference "a") showing "Revision to Chip Collector in Recording Rooms #5 and #6". On June 6, 1951 we received Reference "b" which instructs us to proceed with the installation of the work shown thereon and submit for our consideration prices which affect the contract price.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

IJG:CER*cab

June 7, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Dear Mr. Dawson:

Re: Contract HQ 1/82 - General Assembly
& North Parking Garage - Cut Stone

On May 10, 1951 you returned to us one copy of Monahan-McCann Stone Company's "United Nations General Assembly Anchor List - Sheet No. 2" marked "Disapproved - Resubmit". On the detail showing conditions at the East Podium Wall you indicated that a dovetail anchor slot is to be provided at the top of the stones along the entire length of the wall. The concrete fireproofing on these beams had already been poured without this anchor slot.

On May 29, 1951 Mr. Walter Hopper advised us to disregard this note about the added dovetail anchor slots and to use cramp anchors at the top of the stones. In accordance with these instructions we are proceeding with the use of cramp anchors, providing two anchors per stone.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER*eab



Hoffen
Healy

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Mr. Heigel
Tyler
John Fick

June 7, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Gentlemen:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawing, submitted by General Bronze Corp. & C.E. Halback & Co.:

HGP-46-7 6/5/51 Iron Railings at South Lobby - Elev. 53'-0"

Will you please return two (2) prints of the above drawing, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

7 June 1951


19 June 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2 HGP-46-7 5 June '51 Iron Railings at South Lobby, Elev. 53'-0"
(APPROVED AS NOTED 12 June 1951 V.R. RESUBMIT)



L. V. Tyler

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Cent files

June 6, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272,
United Nations, New York

Re: Contract HQ 1/82 - General Assembly and North Parking Space
CHANGE NO. 196 - Relocation of Lighting Panel 2E at Elevation
Plus 53'-0"

Reference: Mr. James A. Dawson's letter of 4 June 1951 to FTWS, Inc.

Dear Mr. Dawson:

On June 5, 1951 we received the above-referenced letter which reads as follows:

"Reference drawings GA-E-4P and GA-E-4L, please proceed with the following revision:

Move Lighting Panel 2E from the passage under the plus 53'-0" Elevation to Janitors' Closet No. 206 at Elevation plus 53'-0". The panel shall be located in the southwest corner on the south wall of the room. The feeder and branch circuits shall be rerouted to the new panel location.

Our consulting engineers have informed us that this change should cause no Contract Price change."

We are passing on this information to the affected subcontractors and are asking them to advise us whether the relocation of this panel involves any changes in their subcontract costs.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan, Project Manager

HJG:CER*oab

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Suppl. #1: April 25, 1951
June 6, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations 17, NEW YORK

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING SPACE
SUPPLEMENT TO ESTIMATE FOR CHANGE NO. 35
"October 26, 1950 Structural Revisions"

References: a) United Nations Dwg. GA-PS-CS8, dated 10/24/50
b) " " " GA-2-CS6, " 10/25/50, issued 10/25/50
c) " " " GA-3-CS17, " 9/20/50, " 10/26/50
d) " " " GA-4-CS6, " " " "
e) " " " GA-PS-CS7, " 10/24/50
f) " " " GA-S21, Rev. #3, dated 9/11/50 " "
g) FTWS Letter (Grogan) to United Nations dated 11/2/50
as compared with:
h) United Nations Dwg. GA-PS-S9, Rev. #4, dated 6/28/50
i) " " " GA-S16, " #6, " 9/20/50
j) " " " GA-PS-S15, " #4, " 9/27/50
k) " " " GA-S17, " #1, " 6/9/50
l) " " " GA-S19, " #1, " "
m) " " " GA-A150, " #1, " 8/21/50

Dear Sir:

PLEASE ATTACH THIS SUPPLEMENT TO OUR ESTIMATE FOR CHANGE NO. 35, DATED APRIL 25, 1951.

This supplement is issued only for the purpose of giving the correct list of references. No other change is required in the Estimate as originally submitted.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG:CER:amc

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Mrs. Tyler

June 6, 1951

20 New Files

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Emergency Key Box for Elevators

Dear Sir:

We are resubmitting herewith six (6) copies of the Otis Elevator Co. shop drawing #ZD-8622-4 showing the Emergency Key Box they propose to furnish for the elevators in the above mentioned building.

Please review the above and return three (3) copies together with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:WWS:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

6 June 1951

19 June 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand


Submitted by Otis Elevator

3 ZD-8622-4 8 Mar'51 Emergency Key Box
(APPROVED 18 June 1951 V.R.)

NOTE: FROM SYSKA & HENNESSY

"This drawing is approved."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."



J. V. Tyler

*Stopper - Punfeller
Wagner
6/7
257*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Mrs. Tyler

June 6, 1951

20 Gen Files

Mr. James A. Dawson
Headquarters Planning Office
Room 2272
United Nations,
New York

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Heating, Ventilating & Air Conditioning
Sound Traps

Dear Sir:

We are submitting herewith seven (7) copies of Anemostat Corp. of Americas' drawing #D-10044-8/A showing installation of sound trap and valve assembly, 3000 CFM maximum capacity. These are being furnished under the heating, ventilating and air conditioning subcontract of Kerby Saunders, Inc.

We request the return of four (4) copies of the above print together with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER:WWS:tw



ISSUANCE OF DRAWINGS

OFFICE COPY

6 June 1951

20 June 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Kerby Saunders (Anemostat Corp. Dwg.)

3 D-10044-8/A 4 May '51 Installation of Sound Trap and Valve Assembly,
3000 CFM maximum capacity
(APPROVED 15 June 1951 R.E.N.)

NOTE: FROM SYSKA & HENNESSY

"This drawing is approved."

"All approvals are subject to strict compliance with the Contract Plans and
Specifications and to all Authorities having Jurisdiction."



S. V. Byler

Hopper
Healy

120-518-9
OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Mr. Wügel
Tyle

John Fick

June 6, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Ornamental Metal shop drawings, submitted by General Bronze Corp. & C. E. Halback & Co.

31 GBA- 23	rev. 6/2/51	Scale Details Alum. Panels-Stair #36 Escalator
GBA-32	" "	Alum. Side Panels & Soffit Grills- Stair #36 - Escalator
GBA-33	" "	Alum. Panels-Stair #36-Escalator

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

6 June 1951

25 June 1951

GA & North Parking


Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2	GBA-31	20Apr'51	Scale Details Alum. Panels - Stair #36, Escalator
2	32	"	Alum. Side Panels & Soffit Grills Stair 36, Escalator
2	33	"	Alum. Panels - Stair 36 - Escalator

(APPROVED AS NOTED 25 June 1951 P.B per Y.L. RESUBMIT)



SV Byler

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Information Required from
United Nations

Dear Mr. Dawson:

We are forwarding you herewith three (3) copies of each of the following:

- List No. 1 - Mechanical & Electrical Information
Required from the United Nations
- List No. 2 - Architectural Shop Drawings at United
Nations for Approval
- List No. 3 - Mechanical & Electrical Shop Drawings
at United Nations for Approval.

It is imperative that the missing information contained in the above lists be given to us immediately so as not to further delay the completion of the General Assembly work.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/eas

cc/ Messrs. M. Harris
J.J. Healy
W. Hopper

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N. Y.

List No. 1

June 5, 1951

INFORMATION NEEDED FROM U. N.

ON NORTH PARKING AND GENERAL ASSEMBLY CONTRACT

- I Schedule of Registers, Grilles and Air Diffusers
(for upper floors)
- II All data not yet received on Bulletin of Change No. 1,
Heating and Ventilating, dated October 23rd 1950.
(F.T.W.S. - C.O. #40); and on Bulletin of Changes
No. 1, Electrical, dated October 23rd 1950 (F.T.W.S. -
C.O. #38.)
(Refer to F.T.W.S. letter dated February 12th 1951 for
drawing requirements.)
- III Decision on layout and type of electrical fixture for
aisle lights in General Assembly Hall.
- IV Decision on design, layout and type of special lights
in Conference Room #4.

LIST NO. 2

June 5, 1951

GENERAL ASSEMBLY & NORTH PARKING
STATUS OF SHOP DRAWINGS SUBMITTED TO UN
FOR APPROVAL ON OR BEFORE 5/29/51

<u>Subcontractor</u>	<u>Dwg. No.</u>	<u>Title</u>	<u>Submitted</u>
C.E. Halback	HGP-88-1	Det. Angle Outrigger to receive	
Misc. Iron		Furring on N/Wall Cols.	5/17/51
	40-1	Framing for light cove at ceiling of Conf. Rm. 4.	5/21/51
	43-2	Railings & Angles-Stair #37	"
	48-3	Cast Iron Saddles (G.A.)	5/23/51
	21-1	Relieving Angles on Piers, N/Elev.	5/29/51
General Bronze	GBA-4	Alum. Int. Canopies 1 & 2	5/7/51
Ornamental Metal	22&23	Vestibule Envl. #1 & 2	"
	27	S.S. Facia, Canopy #1	5/29/51
	26	" " " #2	"
Brennan & Sloan	401 to 404	Reinf. Steel Det. -El. 53'-0"	4/30/51 &
Concrete			
Monahan-McCann	788-12	Stair #37 & Ext. So. Balcony	5/23/51
Cut Stone	-14	Vermont Pearl Marble-Canopy #3	5/29/51
Murray Hill	306 to 309	Plan Elev. & Det. Conf. Rm. 4	5/3/51
WoodWorking			
A. Munder	7	Det. Canopy #3	5/18/51
Roofing	8	Flash. Det. @ Meeting Halls Neck	5/24/51
	4	" " E&W Ramps & Exit	
		Doors	5/29/51

FULLER-TURNER-WILSH-SLATTERY, INC.
403 East 42nd Street
New York, N. Y.

List No. 3

June 5, 1951

LIST OF NORTH PARKING & GENERAL ASSEMBLY MECHANICAL & ELECTRICAL DRAWINGS

AT U. N.

Automatic Sprinkler Corp.

None

Eugene Duklauer, Inc.

None

Fischbach & Moore, Inc.

- 1) Edwards drawing #513-1 - Grill - sent over 5/8/51.
- 2) Drawing K-11727 - Caldwell - type "KK" fixture - sent over 5/21/51.
- 3) Drawing DNY-137 (Trumbull) - Interlock wiring - sent over 5/31/51.

Kerby Saunders, Inc.

- 1) Sample - High Pressure Straight Line Diffuser(Anemostat)-sent over 4/18/51.
- 2) John B. Hewett Co's. Part I of Schedule of Grilles and Diffusers
sent over 5/25/51.
- 3) Sample and letter re pipe insulation(change in type)-sent over 5/4/51.
- 4) Spec. Sheet for Knowles Mushrooms(J.B.Hewett) - sent over 5/17/51.
- 5) Drawing 50-52-204 - Piping Layout for N. P. Fan Rooms 4 and 1
sent over 5/17/51.
- 6) National Sheet Metal drawing GA-2B-1, 2nd Basement ductwork
sent over 5/17/51.
- 7) National Sheet Metal drawing GA-2B-2, 2nd Basement ductwork
sent over 5/17/51.
- 8) Samples and letter re pipe insulation - sent over 5/28/51
- 9) Drawing #1 - Construction details(N.S.M.) - sent over 5/23/51.

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N. Y.

List No. 3

June 5, 1951

LIST OF NORTH PARKING & GENERAL ASSEMBLY MECHANICAL & ELECTRICAL DRAWINGS

AT U. N.

Kerby Saunders, Inc. (cont'd.)

- | | | | |
|-----|---------------------------|--------------------------|----------------------|
| 10) | National Sheet Metal Dwg. | 1B-1, 1st Bsmt. ductwork | - sent over 5/17/51. |
| 11) | " | " " " 1B-2 " " " | - " " 5/23/51. |
| 12) | " | " " " 1B-4 " " " | - " " 5/24/51. |
| 13) | " | " " " 1B-6 " " " | - " " 5/31/51. |

Otis Elevator Co.

- | | | |
|----|---|----------------------|
| 1) | Drawing ZD-11650-1, M.G. starting panel | - sent over 5/15/51. |
| 2) | Elev. layout drawing 112689 | sent over 5/29/51. |
| 3) | " " " 112691 | " " 5/29/51. |
| 4) | " " " 112691MRE | " " 5/29/51. |
| 5) | " " " 112693 | " " 5/29/51. |
| 6) | Tyler drawing EQ door details | " " 5/24/51. |
| 7) | " " EQ-1 " " | " " 5/24/51. |

Airmatic Systems Co.

None

*Hopper
4200*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Wagner
you
to H. H. Fick

June 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawings, submitted by General Bronze Corp. & C.E. Halback & Co.:

HGP-46-6 ✓	6/1/51	Iron Railings at South Lobby, Elev. 68'-4"	
51-1 ✓	"	Booth & Wall Framing in E/Wall -Committee Rm.	#10
51-2 ✓	"	" " " " "	#9
51-3	"	" " " " "	#8
* 51-4	"	F.S. Details of Booth Sash	#7-8-9 & 10

Will you please return two (2) prints each of the above drawings, marked with your approval or necessary corrections.

** superseded - see letter dated 20 June 1951*

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*C. E. Reese
Project Engineer

ISSUANCE OF DRAWINGS

OFFICE COPY

5 June 1951

20 June 1951


GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2 HGP-46-6 1 June '51 Iron Railings at South Exit Lobby Elev. 68'-4"
(APPROVED AS NOTED 13 June 1951 VR RESUBMIT)

NOTE: Dwgs. HGP-51-1, 2, 3 & 4 will follow



SV Tyler

ISSUANCE OF DRAWINGS

OFFICE COPY

General Assembly July 13-51
F.T.W.S.
Messinger

C. E. Halverson

2 H&P. 51-1 Booth + Wall Framing
East Wall Corner
Room # 10

(Approved As Noted - Reimbursed 12 Jul 51 sec.)

RECEIVED

JUL 13 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

FTW

ISSUANCE OF DRAWINGS

OFFICE COPY

General Assembly
F.T.W.S.

July 13-51

Manager

C.E. Hallacut & Co.

2 HGP-572 Boots & Wall Fanning in East
Wall-Committee Room #9

(Approved as noted Schedule 12/Jul 51 S.C.C.)

RECEIVED

JUL 13 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

[Signature]

ISSUANCE OF DRAWINGS

OFFICE COPY

5 June 1951


25 July 1951

GA & North Parking
Fuller-Turner-Walsh-Slaterry

hand

Submitted by General Bronze & Halback

2 HGP-51-3 1 June '51 Booth & Wall Framing in E/Wall Committee Rm. #8
(APPROVED AS NOTED 24 July 1951 P.B./GEA RESUBMIT)



SV Tyler

Heater

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Wright

June 5, 1951

W. H. Fick

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawing, submitted by General Bronze Corp. & C.E. Halback & Co.:

HGP-23-2 rev. 6/4/51 Steel Brackets for Facia - Canopy #2

Will you please return two (2) prints of the above drawing, marked with your approval or necessary corrections.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

5 June 1951

21 August 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2 HGP-23-2 14 May '51 Steel Brackets for Facia - Canopy #2
(APPROVED 20 Aug 1951 PB/GEA)



SV Tyler

*Hofster
Needy*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

*WEIGLE
Tyer*
John W. Fick

June 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Miscellaneous Iron

Dear Mr. Dawson:

We are enclosing herewith four (4) prints of the following Miscellaneous Iron shop drawing, submitted by General Bronze Corp. & C.E. Halback & Co.:

HGP-49-3 5/31/51 Steel & Glass Screen - 1B-57
G.M.

Will you please return two (2) prints of the above drawing, marked with your approval or necessary approval.


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

5 June 1951

18 June 1951


GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2 HGP-49-3 31May'51 Steel & Glass Screen - 1B-57
G.M.

(APPROVED AS NOTED 18 June 1951 PB/GEA RESUBMIT)



S. V. Tyler

Hopper
Healy

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

June 5, 1951

Tyler
To GAW. Fick

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking Garage
(GENERAL ASSEMBLY)
Cut Stone

Dear Mr. Dawson:

We are enclosing herewith four (4) prints of the following Cut Stone shop drawing, submitted by Monahan-McCann Stone Co., and prepared by Republic Stone Corp.

24 4/19/51 Transformer Vault Copings - Comp. #1, 2, 3 & 4

Will you please return two (2) prints of the above drawings marked with your approval or necessary corrections.


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

5 June 1951

14 June 1951

GA & North Parking


Fuller-Turner-Walsh-Slaterry

hand

Submitted by Monahan McCann

2 24 19Apr'51 Transformer Vault Copings - Comp. #1, 2, 3 & 4
(DISAPPROVED & OMITTED 14 June 1951 R.E.N.)

NOTE: See our letter to follow



SV Byler

Hoffer
Healy

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

W. K. Harrison
tyler

June 5, 1951

Tolson. Fick

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General
Assembly and North Parking
Garage - (GENERAL ASSEMBLY)
Hardware -

Dear Mr. Dawson:

We are sending you herewith, for your information, five (5) copies
of the following:

Finish Hardware - Addendum No. 1

(Lockwood Hardware Mfg. Co.-Subcontractor)

This Addendum No. 1 includes changes in the General Assembly Finish
Hardware Schedule subsequent to its approval.


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/eas



ISSUANCE OF DRAWINGS

OFFICE COPY

5 June 1951

14 June 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Lockwood Hardware

3 Addendum #1 14 June '51 Finish Hardware

(APPROVED 14 June 1951 P.B./GEA



S. V. Tyler

120-5-18-9

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

5 June 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly
and North Parking Garage - Notification
of Change No. 36 (revised) -(Change No.
184) -
Jan. 15, 1951 Architectural Revisions

Gentlemen:

Attached hereto is one copy of Notification of Change No. 36,
(revised) (Change No. 184) approved by James A. Dawson for the United
Nations.

This approval is given for you to proceed with the work re-
quired by the modification with reference to the January 15, 1951
Architectural Revisions.

It is understood that this approval does not include the cost
of this change as indicated in the Notification of Change No. 36 (rev-
ised), which is solely an approximation. It is understood, also, that
the actual price adjustment will be made as required by the terms of
the contract.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office



JZ:eh

5 June 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82
Miscellaneous Change

Gentlemen:

On 1 June 1951 we forwarded you ten (10)
copies of Drawing SK-658, dated 29 May 1951.

Submit for our consideration prices which
affect the Contract Price. After receipt of same we
shall instruct you how to proceed.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JJD:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer

5 June 1951

Fuller-Turner-Malsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82
Electric

Gentlemen:

On 1 June 1951 we forwarded you twenty-one (21)
copies of Drawing SE-CA-E-3LD-9, dated 28 May 1951,
"Details of Special Exit Lights".

Submit for our consideration prices which may
affect the Contract Price. After receipt of same we shall
inform you how to proceed.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

2
JJH:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer
Hannegan
Seelman
S & H - 2

5 June 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82 - Heating,
Ventilating and Air Conditioning

Gentlemen:

On 1 June 1951 we forwarded to you under separate cover twenty-one (21) copies of Drawing SE-CA-H2-11, dated 25 May 1951, the revision to the Chip Collector in Recording Rooms Nos. 5 and 6.

Proceed with the installation of the work shown thereon and submit for our consideration prices which affect the Contract Price.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JJD:cam

cc: Bohanon
Nelson
Wigil
Healy
Harris
Hopper
Zunser
VanName
Ryer
Hannegan
Rumpelstin
S & H - 2

5 June 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/62
Concrete and Steel


Gentlemen:


On 1 June 1951 we forwarded you twenty-five
(25) copies of Drawing GA-4CS-22, dated 29 May 1951.

Proceed with the installation of the work
shown thereon and submit for our consideration prices
which may affect the Contract Price.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office


JHE:eam
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer



Fuller-Turner-Walsh-Slaterry, Inc.
General Contractors
United Nations Permanent Headquarters

(R.P. #22-revised)

NOTIFICATION OF CHANGE

Date: June 4, 1951

To: Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

N. C. # 48(revised)

Buildings: GENERAL ASSEMBLY & NORTH PARKING SPACE

Reference Information:

1) All of Bulletin of Changes, Rev. #15, dated 3/7/51 with all drawings listed thereon, as compared with latest previous revised drawings.

Description of Changes:

- 2) United Nations Letter (Dawson) to FTWS dated 5/29/51.
"Architectural Revisions March 7, 1951". This estimate does not include
a) 8 openings in south roof (in R.P. 37).
b) Changes in North Balcony fascia & soffits (in Change #179).
c) Changes in G.A. Batten Walls (in Change #125).
d) Photosensitive Glass & Changes in No. Wall (in Change #83). (cont'd below)

The above contemplated change affects the branches of the work indicated by X marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

- | | | |
|--------------------------------------|--------------------------------|--------------------------|
| () F-T-W-S Inc. Work | () Construction Insulation | (X) Painting & Finish |
| () Structural Steel | () Metal Doors, Frames & Trim | () Venetian Type Blinds |
| () Concrete Construction Work | () Roll-up Steel Doors | (X) Resilient Floor |
| (X) Concrete Slabs & Fireproofing | () Metal Toilet Enclosures | Covering |
| () Floor & Roof Fill | () Hollow Metal Partitions | () Miscellaneous |
| () Finish Cement Work | () Marble Work | Accessories |
| (X) Masonry-Mortars | () Ceramic Tile | () Heating, Ventilating |
| () Waterproofing(Membrane Spandrel) | (X) Terrazzo Work | & Air Conditioning |
| () Dampproofing (Mastic) | (X) Furring & Lathing | () Plumbing |
| () Scaffolding | (X) Plastering | () Sprinklers |
| (X) Stonework | (X) Acoustical Treatment | () Electrical |
| () Roofing (built-up) | Sound Conditioning | () Sheet Metal Work |
| (X) Carpentry & Millwork | (X) Miscellaneous Iron | () Glass & Glazing |
| (X) Ornamental Metal Work | () Finish Hardware | |

The Approximate Total Cost of this Change is \$ 2200. (ADDITION)
(TWENTY TWO HUNDRED DOLLARS)

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By M. J. Hogan Date: 6/4/51
Project Manager

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N.C. and issue P.W.O.'s as required. Price adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By: _____ Date: _____

By: [Signature] Date: 7/2/51

- cont'd from above: e) Dome Changes Dwg. A-11 (in R.P. #25)
f) Any Mechanical Changes.

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Cent file

June 4, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Re: Contract HQ 1/82 - General Assembly & North Parking Space
CHANGE NO. 190 - Acoustical Revisions of Studios 3 to 9 In-
clusive and Testing Room 1B-58 - 1st Base-
ment, G. A.

- References:
- (a) Report of Meeting Held at U.N.H.P.O. on May 3, 1951. (F-T-W-S report dated 5/8/51)
 - (b) F-T-W-S, Inc. letter (Reese) to Mr. James A. Dawson, dated 5/2/51
 - (c) Bolt, Beranek & Newman - "Acoustics Memorandum for U.N. Permanent Headquarters" - "Report on Conference of 3 May 1951" - (Dated 5/8/51)
 - (d) Bolt, Beranek & Newman - "Acoustics Memorandum for U.N. Permanent Headquarters" - "Report on Inspection of Studios 5-9 and Testing Room 1B-58 on 21 & 22 May 1951" - (Dated May 24, 1951)
 - (e) "Confirmation of Instructions to Superintendent No. 7056" dated May 25, 1951 and signed by Mr. Egan of UN.
 - (f) Mr. James A. Dawson's letter of 29 May 1951 to F-T-W-S, Inc.

Dear Mr. Dawson:

On May 3, 1951 a meeting was held in your office to discuss the proper acoustical isolation for the construction of the Studios and Testing Room in the 1st Basement of the General Assembly. Our report on this meeting (Reference "a") was sent to all present at that meeting.

On May 2, 1951 we wrote you a letter (Reference "b") suggesting the installation of plaster stops on the jambs of eight (8) doors in the studios to prevent the grounding of sound isolation. We requested your instructions.

On May 25, 1951, Mr. F. Egan issued "Confirmation of Instructions to Superintendent No. 7056" which instructed us as follows:-

Continued.....

June 4, 1951

Re: Change No. 190 - General Assembly

"In Studios 3-9 and the Testing Room, furnish and install 1" Fiberglass at connections of the floating walls and the solid outer walls in accordance with the typical sketches shown below."

On June 1, 1951 we received your letter of 29 May 1951 which reads as follows:

"Please refer to the following documents, all of which you have in your files:

- a. Report of Meeting held at U.N.H.P.O. by FTWS dated 3 May 1951.
- b. Bolt, Beranek & Newman's Acoustics Memorandum for the U.N.H.P.O. Report on Conference of 3 May 1951 held at the U.N.H.P.O., dated 8 May 1951.
- c. Letter from Fuller-Turner-Walsh-Slattery, Inc. to Mr. J. M. Dawson, Co-Ordinator of Construction, U.N.H.P.O., dated 2 May 1951.

On 16 May 1951 we forwarded your Mr. P. Del Vecchio a copy of reference b. Proceed with the construction work as outlined in reference b as follows:

1. Install the electric conduit through the wall sealed tightly with mortar. A flexible connection between the double wall can be attained by half looping the cable and passing the cable through the walls sealed with mortar as shown in Figure No. 1 of Bolt, Beranek & Newman's Report, Reference b. Some sound may be transmitted through the hollow section of the conduit and/or cable. After the wires are pulled and construction is finished outlet boxes shall be checked for sound leakage and stuffed with a soft acoustical blanket where and if necessary to eliminate such leakage.
2. Between the sound lock walls and/or other walls and the floating walls of the studio, from floor to ceiling install a one inch(1") thick PF Fibreglas as directed by U.N.H.P.O, field inspector, Mr. F. Egan, and as per discussions between our Mr. J. J. Healy and your Mr. P. Del Vecchio. This paragraph is also an answer to the advice requested in reference c.

A. Install plaster stops at the openings 1B106, 1B103, 1B100, 1B97, 1B94, 1B116, 1B114, and 1B68 as listed in this 2 May 1951 letter, and at other wall intersections

Continued.....

June 4, 1951

Re: Change No. 190 - General Assembly

as outlined in the "Confirmation of Instructions to Superintendent" No. 7056, dated 25 May 1951 signed by Mr. R. V. McKee. These stops are to be installed on a Time and Material Basis.

3. Install the air ducts through the double walls above the ceiling and drop into the studio along the wall to the following heights:

In Studios 5, 6, 7, 8, and 9 the center line of the return air outlet at the duct termination shall be 0'-7" below the finished ceiling.

In Studios 3 and 4 and the Recording Room the center line of the return air outlet at the duct termination shall be 1'-2" above the finished floor.

Drawings R1-171 and A-123 are in the process of being revised to show the outlet locations. A-123 will show the locations in Studios Nos. 3 and 4 and the Recording Room. R1-171 will show locations of the outlets in Studios 5, 6, 7, 8, and 9.

Line the entire vertical length of the duct with a one inch (1") acoustical blanket. Install a flexible sleeve in the vertical section of the duct above the studio ceiling and below the 90 degree angle of the duct. (Not as shown on section in Figure 4 of reference b.) Where the duct passes through both walls separate same from the walls with one inch (1") thick one and one half pound density "Merocon Fibreglas" as shown in Figure 3, Page 3, Acoustic Memorandum for the U.N.H.P.O. - "Report of Inspection of Studios 5 and 9 and Testing Room 1B-58, dated 21, 22 May 1951, by Bolt, Beranek & Newman.

4. This item is a confirmation of verbal instructions given your Mr. P. Del Vecchio and refers to item C-2 in reference a.

Install 3" TWF Fibreglas insulation in the studio floors. Install 1/4" plywood or masonite on top of the Kraft paper on which the cement fill and finish can be poured. (This plywood or masonite is in lieu of spraying the TWF with a bituminous emulsion and compressing with a roller to 3/4" to obtain a twelve pound density as specified.) The cement fill and finish shall be grit concrete (stone concrete) with wire mesh placed in the center of the fill. The finish shall be monolithic and the mesh shall be welded wire fabric 66-1212.

We are enclosing two (2) copies of Acoustics Memorandum for the

Continued,.....

Mr. James A. Dawson

-Page 4-

June 4, 1951

Re: Change No. 190 - General Assembly

United Nations Permanent Headquarters, Report on Inspection of Studios 5-9 and Testing Room 1B-58, dated 21, 22 May 1951, by Bolt, Beranek & Newman. This memorandum is to be used only for reference purposes and not to be issued for construction purposes except for Figure 3, Page 3 noted in another part of this letter.


This letter is also a partial answer to your letter of 2 May 1951 to Mr. J. A. Dawson reference Metal Furring and Lath."

Item #2-1. of the above letter authorizes us to install the plaster stops at the eight door openings on a Time and Material Basis. However, when C.I.S. #7056 (Reference "e") was issued to us we were instructed to do all work included therein on a Time and Material Basis and have so proceeded. Consequently the installation of the 1" thick PF Fibreglas, mentioned in the first paragraph of Item #2, is being handled on that basis.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-LATTERY, INC.



M. J. Grogan
Project Manager

WJG:CER*eah

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

June 4, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -
CHANGE NO. 183 - May 25, 1951 Structural Revisions

Reference (a) U.N. Dwg. GA-4-CS-19 Rev. No. 1 dated 5/24/51
(b) " " GA-4-CS-20 " " "
(c) " " GA-PS-CS-19 Dated May 18, 1951
(d) " " GA-PS-CS-20 " May 24, 1951
(e) Mr. James A. Dawson's letter 25 May 1951

Dear Mr. Dawson:

On May 25, 1951 we received prints of References (a), (b), (c) and (d), and on May 29, 1951 we received your transmittal letter, Reference (e), which reads in part as follows:

"Reference Drawings GA-4-CS-19 and 20, proceed with the work as indicated on Rev. No. 1 drawings. Reference the remaining drawings, proceed with the work indicated thereon."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/eas

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

June 4, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York. N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -
CHANGE NO. 180 - May 23, 1951 Structural Revisions

Reference (a) U.N. Dwg. GA-4-CS-19, dated May 21, 1951
(b) " " GA-4-CS-20, " May 22, 1951
(c) Mr. James A. Dawson's letter 25 May 1951 to FTWS, Inc.

Dear Mr. Dawson:

On May 23, 1951 we received prints of References (a) and (b), and on May 29, 1951 we received your transmittal letter, Reference (c) which reads in part as follows:

"Proceed with the work shown on the drawings".

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/eas

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

June 4, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -
CHANGE NO. 169A - May 14, 1951 Structural Revisions

Reference (a) U.N. Dwg. GA-WS-187C - Rev. No. 2, dated 5/24/51
(b) Mr. James A. Dawson's letter of May 25, 1951 to FTWS, Inc.

Dear Mr. Dawson:

This Change is supplemental to our Change No. 169, dated May 21, 1951.

On May 25, 1951 we received prints of Reference (a) which super-
sedes Rev. No. 1, which was included in Change No. 169.

We will include the latter revision in our Estimate for this Change
No. 169.

Under the authority and requirements of the contract, we hereby re-
quest that proper adjustment of the contract price and contract
time be dealt with under the terms and conditions of the contract.
This Change will be analyzed with all interested subcontractors and
detailed estimates will be submitted to you as quickly as possible.
Definite extension of contract time for completion will be requested
as soon as determination can be made of the effect of this change
on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/eas

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

June 4, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -
CHANGE NO. 103-A - Revised Details of Sash in Studios,
Control Rooms and Recording Rooms -
1st Basement

Reference (a)	C.E. Halback & Co. shop Dwg.	H-GP-34-1, app'd. by UN	4/23/51
(b)	"	"	"
(c)	"	"	"
(d)	"	"	5/7/51

Dear Mr. Dawson:

This Change is supplemental to our Change No. 103, dated March 5, 1951.

This Change No. 103-A changes the dates of the Halback shop drawings to those indicated in References (a), (b), (c) and (d) above.

We will take this information into account in preparing our Estimate for Change No. 103.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This Change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan

Project Manager

MJG/PDV/eas

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

June 4, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: HQ 1/82 Contract - General Assembly & North Parking Space
General Assembly Building
Building Material Hoists & Tower Equipment

Dear Mr. Dawson:

We submit herewith for your approval three (3) copies each of the United Hoisting Co., Inc. proposals dated May 25, 1951 and May 31, 1951, as follows:

Furnish and Install for each Chesebro-Whitman tower:

One (1) - 80 HP Electric Single Drum Hoist @ a rental rate of
\$77.74 per week, or

One (1) - 60 HP Electric Single Drum Hoist @ a rental rate of
\$65.93 per week, as may be available.

Tower equipment will be as follows:

One (1) - three-barrow hoist tower will be equipped with
standard platform, at a rental charge of \$395.62
for the duration of the job.

One (1) - three-barrow hoist tower will be equipped with a
special material cage car having 10 ft. clearance
from the floor to the bottom of the elevator
cross head, and equipped with brackets for insertion
of 6" x 4" cross pieces for supporting standing
materials of excessive length.

The rental charge for this special equipment will be \$575.62
for the duration of the job.

Should raising of the cathead be necessary, there will be an
additional charge of \$25.00 per raise.

The United Hoisting Co., Inc. excludes workmen's compensation and public liability insurance, and request an extension of present coverage.

We request that your approval cover both types of hoisting engines, as the horse-power rating furnished depends on availability at time of requirements. The cost of this equipment will be charged to the allowance set up in CC 22 - Direct Costs.

If this meeting with your approval, will you please initial and return one copy of each proposal, with your general approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/THW/lbr
Enclosures (6)



*Here's information. This fail accomplish business
I'm down*
FULLER-TURNER-WALSH-SLATTERY, INC.**UNITED NATIONS CONTRACT****403 EAST 42ND STREET****NEW YORK 17, N. Y.**

June 4, 1951

Why can't they see the spec. & follow it?
Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

Dear Mr. Dawson:

Re: Contract HQ 1/82 - General Assembly
& North Parking Space - Misc. Iron

Please refer to the details of the cast iron safety nosings for Stair No. 37 as shown on your General Assembly drawing RA-108, revision No. 25, and on the General Bronze Corporation and C. E. Halback & Co.'s shop drawing No. GBA-16, revised 2/18/51.

These nosings were delivered to the General Bronze Corporation in two pieces instead of one as detailed. This fact was called to Mr. J. J. Healy's attention and he advised us that one joint in the center of the thread would not be satisfactory.

At Mr. Healy's suggestion, we had the General Bronze Corporation take two of these half nosings to their shop. They cut one piece into two short pieces and fastened one short piece on each end of the long piece thus forming a joint one quarter of the full width from each end of the nosing.

This altered nosing was delivered to the jobsite today and was inspected and approved by Mr. Healy. We have consequently given the General Bronze Corporation instructions to refabricate the remaining nosings in the same manner.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

*C. E. Reese*C. E. Reese
Project Engineer

CER:eab



4 June 1951

Fuller-Turner-Walsh-Slaterry, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Wartherly
Portion of the Parking Garage
Contract No. 1/82
Mechanical Work
Testing Room 1B-58

Gentlemen:

The duct work installed in the above subject room is to be modified according to the requirements of the Consultants in Acoustics as per Figure No. 2 in the Bolt, Beranek and Newman Memorandum dated 24 May 1951.

The exhaust duct now installed on the South wall is to be raised to clear and carried through partitions above the finished ceiling. The location of the ceiling register for the duct will be shown on the ceiling plan Drawing No. RA-171, Revision No. 29, dated 6 June 1951.

The installation of the cover plate over the conduit raceway is to be installed as per Figure No. 4 in the above mentioned memorandum.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

FB/JHE:cam

cc: Bohanon

Nelson

Weigel

Healy

Harris

Hopper

Zunser

VanName

Hannegan

Rumpelstin Seelman S & H - 2

120-5-18-9

cc: Bohanon Zuhser
Nelson VanName
Weigel Ryer
Healy
Harris
Hopper

4 June 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: HQ 1/82 Contract - General Assembly
and Northerly Portion of
the Parking Garage
Samples - Slotted Inserts

Gentlemen:

Reference is made to your letter dated 29 May 1951
whereby you transmitted for our review prints of General Bronze
Corporation and C. E. Halback & Company Shop Drawing No. HGP21-1,
revised 25 May 1951 and along with same, for our consideration,
and/or approval, samples in triplicate of the slotted inserts
proposed for use in conjunction with the relieving angles for the
stone facing of the General Assembly northerly elevation piers.

Please be advised that inserts as exemplified by the
samples submitted are unacceptable. Our Consulting Engineer for
Structural Design finds that they are unsuitable for the use in-
tended. A wedge type insert with askew head bolt, such an assembly
as that made either by Richmond Screw Anchor Company, Inc. or
Bohmann & Barnard Inc., in appropriate size will be necessary to
adequately support the superimposed load and to preclude possibil-
ity of slippage. Therefore, all of the samples here submitted are
returned to you marked "Disapproved". Kindly submit new samples
of the type required.

With regard to the referenced Shop Drawing, be advised
that its review is well in hand and we anticipate copies will be
returned, appropriately marked, within the next few days.

Very truly yours,

HBW:eam

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

4 June 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42 Street
New York 17, New York

Re: HQ 1/82 Contract - General Assembly
and Northerly Portion of the
Parking Garage
Fire Gong Grilles

Gentlemen:

Reference is made to your letter of 7 May 1951 and prints of Edwards & Company's Shop Drawing No. 513-1 for General Assembly Fire Gong Grilles transmitted therewith for our consideration and/or approval.

The prints themselves have been checked out and returned to you marked "Approved" with a notation to the effect that a single one of the total number of grilles to be provided shall be fabricated in wood. This single wood grille is to have face dimensions, perforations and method of securement alike insofar as is practical to those of the accepted metal grilles. This special grille is to be provided for the Delegates' Lobby, Space No. 102 and its location is indicated on Architectural Drawing No. RA-160, "Elevation L" (North Elevation & scale). The face veneering to be employed shall match the adjoining paneling being furnished through the good offices of the New Zealand Delegation.

Kindly have shop drawings prepared and forwarded to illustrate this particular item and also submit for our consideration, your estimate of the appropriate change in Contract Price for incorporating the work as here revised.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

HBW:eam

cc: Bohanon

Nelson

Weigel

Healy

Harris

Hopper

Zunser

VanName River Hannagan Sealers S. A. H. A.

120-5-18-10
4 June 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42 Street
New York 17, New York

Re: General Assembly and Northerly
Portion of the Parking Garage
Contract HQ 1/82 - Electric

Gentlemen:

Reference drawings GA-E-4P and GA-E-4L, please proceed with the following revision:

Move Lighting Panel 2K from the passage under the 453'-0" Elevation to Janitors' Closet No. 206 at Elevation 453'-0". The panel shall be located in the southwest corner on the south wall of the room. The feeder and branch circuits shall be rerouted to the new panel location.

Our consulting engineers have informed us that this change should cause no Contract Price change.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JJHe:eam

cc: Bohanon

Nelson

Weigel

Healy

Harris

Hopper

Zunser

VanName

Hannegan

Seelman

S & H - 2

Fuller-Turner-Walsh-Slaterry, Inc.
General Contractors
United Nations Permanent Headquarters

R.P. #25

NOTIFICATION OF CHANGE

Date: June 1, 1951

To: Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

N. C. # 51

Building: GENERAL ASSEMBLY & NORTH PARKING SPACE

Reference Information:

All of Bulletin of Changes, Rev. #17 dated March 14, 1951 with
All Drawings Listed Thereon, as compared with Latest Previous
Revised Drawings.

Description of Changes: "Architectural Revisions March 14, 1951". This estimate does not
include the following: Changes in No. Balcony Fascia & Soffit (in
L.P.29); Diffusers and grilles at base of Balcony Handrail (Dwg. A-13); Skylight; Openings
in Roof (in R.P.37); Any changes in G.A. Batten Walls (in Ch. #125); Changes to Studio Windows,
Dwgs. A-123, A-124 (in Ch. #103); and Mechanical Changes.

The above contemplated change affects the branches of the work indicated by X marks.
There is shown below a quick estimate of the approximate cost of the change merely to indicate
its magnitude and to assist the Owner in determining whether or not the change should be made.

(X) F-T-W-S Inc. Work +40	() Construction Insulation	(X) Painting & Finish +24
() Structural Steel	() Metal Doors, Frames & Trim	() Venetian Type Blinds
() Concrete Construction Work	() Roll-up Steel Doors	(X) Resilient Floor +25
() Concrete Slabs & Fireproofing	() Metal Toilet Enclosures	Covering
() Floor & Roof Fill	() Hollow Metal Partitions	() Miscellaneous
() Finish Cement Work	() Marble Work	Accessories
(X) Masonry-Mortars +32 +150	() Ceramic Tile	() Heating, Ventilating
() Waterproofing (Membrane Spondrel)	() Terrazzo Work	& Air Conditioning
() Dampproofing (Mastic)	(X) Furring & Lathing +1270	() Plumbing
() Tuckpointing	(X) Plastering +100	() Sprinklers
() & Stonework	() Acoustical Treatment	() Electrical
() Roofing (built-up)	Sound Conditioning	() Sheet Metal Work
(X) Carpentry & Millwork +600	(X) Miscellaneous Iron	(X) Glass & Glazing
(X) Ornamental Metal Work -307	() Finish Hardware	-120

The Approximate Total Cost of this Change is \$ 1600. (ADDITION)
(SIXTEEN HUNDRED DOLLARS)

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and
permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By M. J. Crogan Date: 6/1/51
Project Manager

The Above change will not be made and the
work is to proceed in accordance with the
existing Contract Requirements.

You are hereby instructed to proceed with the
work in accordance with this N.C. and issue
P.W.O.'s as required. Price adjustments to be
made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By: _____ Date: _____

By: [Signature] Date: 7/2/51

Fuller-Turner-Walsh-Slattery, Inc.
General Contractors
United Nations Permanent Headquarters

(CH. No. 134-Revised)

NOTIFICATION OF CHANGE

Date: June 1, 1951

To: Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

N. C. # 37(revised) Building: GENERAL ASSEMBLY & NORTH PARKING SPACE

Reference Information: a) A. Munder & Son Shop Drawing No. 3, Revised 5/15/51 as corrected by U. N. 5/28/51.
b) United Nations Letter (Dawson) to FTWS, Inc. dated 5/28/51.
Description of Changes: Changes in Flashing at North Wall - Elevation 41'-0".

The above contemplated change affects the branches of the work indicated by X marks. There is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

() F-T-W-S Inc. Work	() Construction Insulation	() Painting & Finish
() Structural Steel	() Metal Doors, Frames & Trim	() Venetian Type Blinds
() Concrete Construction Work	() Roll-up Steel Doors	() Resilient Floor
() Concrete Slabs & Fireproofing	() Metal Toilet Enclosures	Covering
() Floor & Roof Fill	() Hollow Metal Partitions	() Miscellaneous
() Finish Cement Work	() Marble Work	Accessories
() Masonry-Mortars	() Ceramic Tile	() Heating, Ventilating
() Waterproofing(Membrane Spandrel)	() Terrazzo Work	& Air Conditioning
() Dampproofing (Mastic)	() Furring & Lathing	() Plumbing
() Caulking	() Plastering	() Sprinklers
() Cut Stonework	() Acoustical Treatment	() Electrical
() Roofing (built-up)	Sound Conditioning	(x) Sheet Metal Work
() Carpentry & Millwork	() Miscellaneous Iron	() Glass & Glazing
() Ornamental Metal Work	() Finish Hardware	

The Approximate Total Cost of this Change is \$ 350. (ADDITION)
(THREE HUNDRED FIFTY DOLLARS)

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

By M. J. Hogan Date: 6/1/51
Project Manager

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N.C. and issue P.W.O.'s as required. Price adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By: _____ Date: _____

By: M. J. Hogan Date: 6/1/51

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file
June 1, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations 17, NEW YORK

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING SPACE
ESTIMATE FOR CHANGE NO. 122
"Beam Details at Columns Q³32A & H³32A

References: a) U. N. Dwg. GA-WS-193, Rev. #1, dated 2/7/51
b) FTWS Letter (Grogan) to United Nations dated 3/22/51

Dear Sir:

Please be advised that there will be no change in our total guaranteed maximum cost price for our Contract HQ 1/82 due to revisions in the structural drawing in reference "a" above or by our Change No. 122 which is reference "b".

Will you kindly acknowledge receipt of and acceptance of this estimate.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

MJG:CER:amc

M. J. Grogan
M. J. Grogan
Project Manager

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file
June 1, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations 17, NEW YORK

RE: CONTRACT HQ 1/82 - GENERAL ASSEMBLY & NORTH PARKING SPACE
ESTIMATE FOR CHANGE NO. 119
"Alternate Details for Balcony Railings"

References: a) U. N. Dwg. GA-4-CS-9, Rev. #1, dated 2/16/51
b) FTWS Letter (Grogan) to United Nations dated 3/21/51

Dear Sir:

Please be advised that there will be no change in our total guaranteed maximum cost price for our Contract HQ 1/82 due to revisions in the structural drawing in reference "a" above, or by our Change No. 119 which is reference "b".

Will you kindly acknowledge receipt of and acceptance of this estimate.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

MJG:CER:amc

M. J. Grogan
M. J. Grogan
Project Manager