

CENTRAL REGISTRY (120-5-18-9) S-G. Building Construction - Working Project - General Assembly & North parking - 1 OCT 1951
Fuller-Turner-Walsh-Slatkowsky Inc.

CLEAR

S.E. 7/04

17 OCT 1951

S-0472

Box-28

File-1

(BAC-1)

120-5-18-9
17 October 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, New York



Re: General Assembly and Northerly Portion
of Parking Garage - Contract HQ 1/82
Miscellaneous Changes

Gentlemen:

On 15 October 1951 we forwarded you ten (10) copies each
of the following drawings:

DSK-442	dated 11 October 1951:	North Lobby	Rev. Reflected Ceiling
DSK-443	"	"	" Plan Catwalks
DSK-444	"	"	" Section A A
DSK-445	"	"	" Section B B
DSK-446	"	"	" Section C C.

Submit for our consideration the prices which affect the
Contract Price and after receipt of same we shall instruct you how
to proceed.


 JJHe:js
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
McLeod
Ryer

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

17 October 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, New York

Re: General Assembly and Northerly Portion
of Parking Garage - Contract HQ 1/82
Masonry

Gentlemen:

As of even date we are forwarding you ten (10) copies
of Drawing DSK- 426 dated 9 August 1951.

We are sending you this drawing in order that you may
install the rough masonry walls as indicated by a note on the
drawing which states: "Install roughing as shown within
dotted lines at Levels +53'-4" to +56'-0", 17 October 1951".

Proceed with this work at no change in cost to the
Contract Price.

Very truly yours,

JJHe:js
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
McLeod
Ryer

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 16, 1951

Mr. James A. Dawson
Co Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, N. Y.

Re: Burns Guards Increase in Rate

Dear Sir:

Referring further to our letter of Oct. 9th to which we attached copy of Burns letter of Sept. 13th, requesting increase account of additional payments made to guards.

Per telephone request to Mr. Zunser, are attaching hereto copy of letter dated Oct. 15th, which shows the increases granted to the guards in service at U. N. project since start of work in 1949.

We trust this is the information you desire.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener
H. A. Hiener
Office Manager

HAH:vg



"COPY"

THE
WILLIAM J. BURNS
INTERNATIONAL DETECTIVE AGENCY, INC.

101 Park Ave.
New York 17, N. Y.

October 15, 1951

Fuller-Carner-Walsh-Slaterry, Inc.
403 East 42nd Street
New York 17, N. Y.

Att: Mr. H. A. Hiener, Purchasing Agent

Re: Purchase Order #71 and Letter Contract 2/2/49

Gentlemen:

In reference to the above and our letter of Sept. 13th, to you, requesting increase in charges for guard service at the U. N. Project, we submit the following to substantiate the increase:

Rates of Pay to our men as follows since start of this operation -
February 1949 - 90¢ to 96¢ per hour to 40 hours
April 1950 - 95¢ to \$1.01 per hour to 40 hours
August 1951 - 96¢ to \$1.11 per hour to 40 hours

Our men work a forty-eight hour week with time and a half over forty hours. The average for the job is \$1.06 per hour with \$1.59 for eight hours overtime, approximately \$1.15 per hour over a forty-eight hour period.

Other costs to us are double time pay for certain legal holidays, vacation pay, and life insurance. We also furnish all equipment such as full uniforms, overcoats, raincoats, side arms and badges.

Provision is made for social security and unemployment taxes and we keep in full force workmen's compensation and public liability insurance.

Very truly yours,

THE WILLIAM J. BURNS
INTERNATIONAL DETECTIVE AGENCY, INC.

F. G. Liebell
Manager Plant Protection

10/17
Wagner-Selman
Hunnegean
10/17
10/17

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Mrs. Taylor

October 16, 1951

Mr. James A. Dawson
CO-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, N. Y.

See files

RE: HQ 1/82 Contract - General Assembly
Electric Shop Drawings

Dear Sir:

We are submitting herewith six (6) prints of the following
Cold Cathode Lighting Corp. shop drawings, as forwarded to us by
Fischbach & Moore, Inc. -

1. Column Lighting dwg. 1862-1, Rev. 9 Oct. 1951
2. Conf. Room #4 Lighting dwg. 1889-3, Rev. 25 Sept. 1951

Will you kindly review the above drawings and return
three (3) copies of each with your comments and/or approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

CER/PFB/lbr
Enclosures (2)

C. E. Reese
C. E. Reese
Project Engineer



ISSUANCE OF DRAWINGS

OFFICE COPY

16 October 1951

24 October 1951

GA

Fuller-Turner-Walsh-Slattery

hand

Submitted by Fischbach & Moore (Cold Cathode Dwg.)

3 1889-3 25Sept'51 Conf. Rm. #4 Lighting

(APPROVED AS NOTED 23 Oct 1951 REN RESUBMIT)

NOTE: FROM SYSKA & HENNESSY

"This drawing is approved, except as noted in yellow crayon."

"All approvals are subject to strict compliance with the Contract Plans and
Specifications and to all Authorities having Jurisdiction."

NOTE: Dwg. 1862-1 will follow

RECEIVED

OCT 25 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

SV Tyler

ISSUANCE OF DRAWINGS

OFFICE COPY

16 October 1951

26 October 1951

GA

Fuller-Turner-Walsh-Slattery

hand

Submitted by Fischbach & Moore (Cold Cathode Dwg.)

3 1862-1 29May'51 Column Lighting
(DISAPPROVED 26 Oct 1951 REM)

NOTE: FROM SYSKA & HENNESSY

"This drawing is approved except as noted in yellow crayon."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."



Subj

Sd #
Hopper
Hammegan
10/17
207

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

mrs. Tyler

October 16, 1951

See files

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, N. Y.

Re: HQ 1/82 Contract - General Assembly
Sprinkler Shop Drawings

Dear Sir:

We are submitting herewith six (6) prints of Automatic Sprinkler Corp. Sheet #11, Basement Layout. This drawing was previously approved for the Committee Room section, and Automatic Sprinkler Corp. has now added Fan Rooms 3, 4 and 5 layouts.

Will you kindly review the above drawing and return three (3) copies with your comments and/or approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

CER/PIB/lbr
Enclosure

C. E. Reese pss
C. E. Reese
Project Engineer



ISSUANCE OF DRAWINGS

OFFICE COPY

16 October 1951

26 October 1951

GA

Fuller-Turner-Walsh-Slattery

hand


Submitted by Automatic Sprinkler

3 Sheet 11 7 Mar '51 1st Bsmt. Sprinkler Layout
(APPROVED 26 Oct 1951 PB.)

NOTE: FROM SYSKA & HENNESSY

"This drawing is approved."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."



S. V. Tyler

*Set of Rumpelstein
Hopper Hannege
10/17
LWS*

120-5-18-9
OREGON 9-3950

Mrs. Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 16, 1951

Gen file

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Heating, Ventilating and
Air Conditioning - Shop
Drawing

Dear Mr. Dawson:

We are submitting to you herewith six (6) prints each of
the following National Sheet Metal Works' drawings as for-
warded to us by Kerby Saunders, Inc.:

1. G.A. 1-2 Fan Room #10 ductwork.
2. G.A. 1B-18 Fan Rooms #3 & #4 ductwork
3. G.A. 1B-15 Fan Room #5 ductwork.

Kindly review the above drawings and return three (3) copies
of each with your comment and/or approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese pro
C. E. Reese
Project Engineer

CER/PLB/em



ISSUANCE OF DRAWINGS

OFFICE COPY

16 October 1951

30 October 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by Kerby Saunders (Nat'l Sheet Metal Dwgs,


3	GA-1-2	5 June '51	Fan Room #10 Ductwork
3	GA-1B-18	7 Sept '51	Fan Rooms #3 & #4 Ductwork
3	GA-1B-15	17 Aug '51	Fan Room #5 Ductwork

(ALL "APPROVED" 29 Oct 1951 REN)

NOTE: FROM SYSKA & HENNESSY

"These drawings are approved."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."



*Hopper
Healy*

120-5-18-9-
OREGON 9-3950

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Wingel

To GEN. Fick

October 16, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following General Bronze Corp. and C. E. Halback & Company's Miscellaneous Iron shop drawings:

HGP-56-1	Rev. 10/15/51	Framing & Sash for Booths in East Wall
HGP-56-2	" "	Framing & Sash for Booths in West Wall
HGP-56-3	" "	F. S. Plan Sections of Assembly Hall Booths
HGP-56-4	" "	F. S. Vertical Sections of Assembly Hall Booths
HGP-56-5	" "	Scale Details of Typical Bay for Upper & Lower Booths.


Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer



ISSUANCE OF DRAWINGS

OFFICE COPY

16 October 1951

24 October 1951

GA & North Parking
Fuller-Turner-Walsh-Slaterry

hand

Submitted by General Bronze & Halback

2	HGP-56-1	13Sept'51	Framing & Sash for Booths in East Wall
2	56-2	"	" " " " " " West "
2	56-3	"	F.S. Plan Sections of Assembly Hall Booths
2	56-4	"	F.S. Vertical Sections of Assembly Hall Booths
2	56-5	24Sept'51	Scale Details of Typical Bay for Upper & Lower Booths

(ALL "APPROVED" 19 & 22 Oct 1951 REN.)

NOTE: Dwg. HGP-56-2 has notation reading "Made correction in white in Section A-A."

RECEIVED

OCT 25 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

J. V. Tyler

120-5-18-7
cc: Zunser
McLeod
Harris
Healy
Hopper
Weigel

16 October 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and
North Parking Space - Cut Stone

Gentlemen:

I have your letter dated 10 October 1951 recommending the approval of Mormile and Company as the stonemasonry contractor for Monahan-McCann Stone Company on the General Assembly building.

I would like to call to your attention again the letter from the Liberty Mutual Insurance Company, dated 1 October 1951, addressed to Mr. Dave Leith, Foreman of the Mormile & Company, Inc., a copy of which was sent to Mr. McKee and Mr. Grogan, which reads as follows:

"We wish to direct your attention to a critical unsafe practice, namely, permitting a man to ride on the fall line of the crane in your stone setting operation.

"We feel that you will agree with us that this is definitely unsafe. A worker is exposed to possible serious injuries, which may more likely result in a fatality."

Before any approval is given by the United Nations, will you kindly let me know what action you have taken in connection with the charges by the insurance company.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JZ:ml

120-518-92
16 October 1951


Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York

Re: General Assembly and Northerly Portion
of Parking Garage - Contract HQ 1/82
Electric - Change No. 243

Gentlemen:

Please refer to your letter of 23 July 1951 to Fischback & Moore wherein you advised that firm to delete five (5) type #108 waterproof special light fixtures located in Canopy No. 1 which had been deleted from the contract. You also authorized them to include the credit under Change No. 243.

In addition, a credit should be included under Change No. 243 for the omission of two (2) #108 type of fixtures in Vestibule No. 1 which has also been deleted. All conduit, boxes, and wiring shall be omitted and the credit should also include such items.

 JJHe:js
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
McLeod
Hannegan
Seelman
S & H-2

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

16 October 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, New York

Re: General Assembly and Northerly Portion
of Parking Garage - Contract HQ 1/82
Painting and Finishing - North Parking
Area

Gentlemen:

In answer to your letter of 20 September 1951, wherein you request that we send you, in the usual manner, ten (10) copies of a paint schedule for the toilets and locker rooms, please refer to our letter of 25 September 1951.

No separate schedule was prepared. The 25 September 1951 letter lists the paint colors for the various spaces and/or items.

JJHe:js
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Sorensen

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

October 15, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: Contract HQ 1/82 - General Assembly & North Parking Space
ESTIMATE FOR CHANGES NOS. 115, 115A and 115B
Distribution of Asphalt Tile Colors in
General Assembly

References:

- ✓ (a) FTWS, Inc. letter (Reese) to U.N. dated 2/19/51
- ✓ (b) U.N. Dwg. A-16 - "Schedule of Finishes", Rev. #1 of 8/21/50
- ✓ (c) U.N. Comments on Contractors Addenda, dated 4/20/50, Item No. 1, Section 28.
- ✓ (d) Mr. James A. Dawson's letter dated 3/6/51 to FTWS, Inc.
- ✓ (e) U.N. List No. 909 - "Asphalt Tile - General Assembly", dated 3/1/51
- ✓ (f) Mr. James A. Dawson's letter dated 3/28/51 to FTWS, Inc.
- ✓ (g) Mr. James A. Dawson's letter dated 5/11/51 to FTWS, Inc.
- ✓ (h) Mr. James A. Dawson's letter dated 5/17/51 to FTWS, Inc.
- ✓ (i) FTWS, Inc. letter (Grogan) to U.N. dated 3/14/51 (C.O. 115)
- ✓ (j) FTWS, Inc. letter (Grogan) to U.N. dated 4/5/51 (C.O. 115A)
- ✓ (k) FTWS, Inc. letter (Grogan) to U.N. dated 5/23/51 (C.O. 115B)

Dear Sir:

Please be advised that there will be no change in our total guaranteed maximum cost price for our Contract HQ 1/82 due to changes required by references (a) to (k) inclusive, noted above.

Will you kindly acknowledge receipt of and acceptance of this estimate.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/CER/lbr

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 15, 1951

file

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: CONTRACT HQ 1/82 - General Assembly & North Parking Space
ESTIMATE FOR CHANGE NO. 96
Painting of Corner Beads

References:

- (a) Meeting held at U.N.H.P.O. Feb. 14, 1951
- (b) FTWS, Inc. letter (Reese) to U.N. dated 2/15/51
- (c) FTWS, Inc. letter (Grogan) to U.N. dated 3/22/51 (C.O.96)

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we claim an increase in our total guaranteed maximum cost price in the amount of ONE THOUSAND ONE HUNDRED SEVENTY-ONE DOLLARS AND TWENTY-EIGHT CENTS (\$1171.28) for the changes in work itemized herein, which are required by the above references.

This estimate is broken down as follows:

PART IV - SECTION 26 - PAINTING & FINISHING
(The Shatz Painting Co.)

1. Painting of 19400 lin.ft. of corner bead @ \$.05 $\frac{1}{4}$ per ft.	\$1018.50
15% O & P	<u>152.78</u>
TOTAL - THIS ESTIMATE	<u>\$1171.28</u>

Will you kindly issue a Change Order-ADDITION in the amount of \$1171.28 to cover the costs itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/CER/lbr

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 15, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Information Required from
the United Nations

Dear Mr. Dawson:

We are forwarding herewith three (3) copies of the following:

- List No. 1 - Design Information Required from the
United Nations.
- List No. 2 - Mechanical & Electrical Information
Required from the United Nations.
- List No. 3 - Architectural Shop Drawings at the
United Nations for Approval.
- List No. 4 - Mechanical & Electrical Shop Drawings
at the United Nations for Approval.

It is imperative that the missing information contained in the
above lists be given us immediately so as not to further delay
the completion of the General Assembly Work.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/eas

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N. Y.

LIST NO. 1

GENERAL ASSEMBLY

October 16, 1951

DESIGN INFORMATION REQUIRED
FROM THE UNITED NATIONS AS OF
OCTOBER 16, 1951

1. Location and design details of Directional Signs
2. Layout of South Portion and Details of Catwalk
3. Details and location of Aluminum Rail Brackets
Stairs Nos. 40 and 41
4. Details of Illuminated Bulletin Board - Dwg. A-125
5. Marble Type Selectin for Screen in South Lobby
6. Design of Exterior Doors - Vestibule No. 2
7. Detail Drawings RA-127-E, RA-130, RA-130-A, RA-134,
RA-136, A, B, C, RA-141, RA-147
8. Design of Assembly Hall Railings

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N.Y.

LIST NO. 2

October 15, 1951

Mechanical & Electrical Information Needed from the
U.N. on North Parking & General Assembly Contract.

- I Schedule of Registers, Grilles and Air Diffusers
(for upper floors)
- II All data not yet received on Bulletin of Change No. 1

Heating and Ventilating, dated October 23, 1950
(FTWS, Inc.-CO #40) and Bulletin of Changes

No. 1 Electrical, dated October 23, 1950
(FTWS, Inc. CO #38)
- III All data re Podium - 53' Level - (G.A.Hall)
- IV 3rd Floor Food Bar Layout
- V Revised Attic Space Layout (H.V. & A.C.)

FULLER-TURNER-WALSH-SLATTERY, INC.

General Assembly and North Parking
Status of Shop Drawings Submitted
to U.N. on or before October 9, 1951

LIST NO. 3

October 16, 1951

Subcontractor	Dwg. No.	Title	Date Submitted
Brennan & Sloan	904	Elevator Mch.Rms.-Reinf.Details	10/3/51
Reinf. Concrete	705	Roof Wells "	10/4/51
	702	Reinf. Steel Details - Roof	10/8/51
General Bronze	GBA-39	Alum.Nosing,Powder Rm.Toilets	
Ornamental Metal		1B136, 303	10/1/51
C.E. Halback	HGP-13-10	Ladder @ Elec.Mch.Rm.-El.85'-0"	9/26/51
Misc.Iron	HGP-44-7	Grating on Roof Wells #8 & 12	9/27/51
	HGP-43-3	Steel&Glass Rails-W & E Elev.	9/28/51
	HGP-44-6	Inserts & Gratings on Roof Wells	
		1 & 2	10/8/51
Karp Metal Prod.	D.S.C. 9656	Security Phone Box Detail	10/1/51
Misc.Iron			
Johns-Manville	101	Comm.Rms.Nos.7-10,incl.	9/20/51
Acoustical Work	103	Reflected Ceiling Plan	"
	106	" "	"
		(1st.Bsmt.N-Q, O-S @ 23-29)	9/24/51
	107	Reflected Ceiling Plan	
		(1st Bsmt. O-S @ 24)	"
	108	Reflected Ceiling Plan	
		(1st Floor : El. 41'-0")	9/26/51
	109	Conf. Rm. No. 4	10/5/51
	100-A	Misc.Details-Comm.Rms.&	
		Resting Rms.	10/5/51
Monahan-McCann	20-A	Details - West Podium Coping	10/4/51
Stone			
Murray Hill	306	Plan & Elev.-Conf.Rm. No.4	9/24/51
Woodworking	307	F.S. Details " "	"
	308	West Elev. " "	"
	309	East " " "	"
	313	F.S.Elev.-Doors 258 & 259	10/5/51
	315	Hand Rail Detail-El.53' & 68'	"
A.Munder	9	Detail-Mch.Rms.Nos.1 & 2	9/28/51
Fkashang	11	Roof Flashing Details	"
	2	Typical F.S.Dome Details	10/8/51
	7	Details,Canopy No. 3	10/8/51
J. Weiss	4	Granite Curb-West Podium	10/8/51
Granite			

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N. Y.

LIST NO. 4

October 15, 1951

LIST OF NORTH PARKING & GENERAL ASSEMBLY MECHANICAL
& ELEC. DWGS. AT UNITED NATIONS

Automatic Sprinkler
Corp.

1. Sheet #12 - 1st Basmt. & 1st Fl. Layout - sent over 10/4/51

Eugene Duklauer, Inc.
Fischbach & Moore, Inc.

None

1. Cole Dwg. H-1170, Audio duct layout - sent over 8/30/51
2. Cole Dwg. H-1174, Audio Trough - sent over 8/30/51
3. Cole Dwg. H-1175, Audio Trough - sent over 8/30/51
4. Cold. Cathode Dwg. 1889-1, Conf. Rm. 4 Ltg. layout 9/25/51
5. Cold. Cathode Dwg. 1889-2, Reflec. Louver Plan - 9/25/51
6. Trumbull Dwg. ENY-150-22, Ltg. Panel Boards - sent over 10/9/51

Kerby Saunders, Inc.

1. Sample of High Pressure Straight Line Diffuser (Anemostat) sent over 4/18/51
2. National Sheet Metal Dwg. GA-1B-12, 1st Basmt. ductwork - sent over 9/19/51
3. National Sheet Metal Dwg. GA-1B-14, 1st Basmt. ductwork - sent over 9/19/51
4. National Sheet Metal Dwg. GA-1B-9, 1st Basmt. ductwork - sent over 9/19/51
5. National Sheet Metal Dwg. GA-1-1, 1st Floor ductwork - sent over 9/19/51
6. Aerofin Dwg. 8C-16796, C-123 (PCW) Cab System - sent over 9/10/51
7. Aerofin Dwg. 8C-16792, C-121 (PCW) Cab System - sent over 9/19/51
8. K. S. Sketch 50-52-307, Piping Layout, Fan Rm. 5 - sent over 9/19/51
9. Anemostat Dwg. D-10045-19, Install. dwg for HPSL Dk - sent over 10/10/51
10. National Sheet Metal Dwg. 1-3, 1st Floor ductwork - sent over 10/10/51
11. National Sheet Metal Dwg. Constr. Details - sent over 10/10/51

Hoffen
Seady

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Mr. Heigel

October 15, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
United Nations
Headquarters Planning Office
Room 2272
New York, New York

When File

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawings submitted by General Bronze Corp. and C. E. Halback & Company:

HGP-105-1 Dtd 10/15/51 Circular Steel Sky-light
at Cols 32-J.

Will you please return two (2) prints of the above drawing marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em



ISSUANCE OF DRAWINGS

OFFICE COPY

15 October 1951

19 October 1951

GA & North Parking
Fuller-Turner-Walsh-Slaterry

hand

Submitted by General Bronze & Halback

2 HGP-105-1 15Oct'51 Circular Steel Sky-light at Cols. 32-J
(APPROVED AS NOTED 17 Oct 1951 REN RESUBMIT)

RECEIVED

OCT 19 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

S. V. Tyler

*4 of 100
Healy*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Wiegler

October 15, 1951

to Gen. Fike

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following
Miscellaneous Iron shop drawings submitted by General Bronze
Corp. and C. E. Halback and Company:

HGP-109-1 Dtd 10/12/51 Six Fixed Glass Frames in
East Wall with Lintels.

Will you please return two (2) prints of the above drawing
marked with your approval or necessary corrections.


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em



ISSUANCE OF DRAWINGS

OFFICE COPY

15 October 1951


19 October 1951

CA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2 HGP-109-1 12Oct'51 Six Fixed Glass Frames in E. Wall with Lintels
(APPROVED AS NOTED 18 Oct 1951 REN RESUBMIT)



J. V. Tyler

120-5189-
cc: Harrison
McLeod
Zuñer
Van Name
Hopper
Healy

15 October 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Garage -
Notification of Change No. 73 (R. P. No. 58) - Columns Under
East and West Ramp. At Column Line 31, face double column
with Portland Stone and extend above ramp for Pedestal. At
other columns place Aluminum Covers on Flanges of Columns.
Omit all plaster. Aluminum sheets and stock channels esti-
mated, not extruded sections.

Gentlemen:

Attached hereto is one copy of Notification of Change No. 73
(R. P. No. 58) approved by Wallace K. Harrison for the United Nations.

This approval is given for you to proceed with the work required
by the modification with reference to columns under east and west ramp, as
above set forth.

It is understood that this approval does not include the cost
of this change as indicated in the Notification of Change No. 73, which is
solely an approximation. It is understood, also, that the actual price ad-
justment will be made as required by the terms of the contract.

Very truly yours,

Wallace K. Harrison
Director of Planning
Headquarters Planning Office

Enclosure
JZ:ml

[Handwritten initials]

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

15 October 1951


Fuller-Turner-Walsh-Slaterry, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and North Parking Space
Notification of Change No. 61 (R.P. 45 - Change No. 243)-
Omission of Canopy No. 1 and Vestibule No. 1 Complete With
All Doors and Frames; Omission of Undulant Canopy Complete;
Addition of North Facade Granite Marble and Glass Where
Canopy No. 1 is Omitted; Alterations to Seven Exterior
Doors at Canopy No. 2.
Notification of Change No. 71 (R.P. 50) - SK-668 "Special
Door - North Public Lobby," dated 8/9/51

Gentlemen:

Attached hereto are one copy of Notification of Change No. 61 (R.P. 45 - Change No. 243) and one copy of Notification of Change No. 71 (R.P. 50), which are to be abandoned, as indicated by the signature of James A. Dawson to the statement "The above change will not be made and the work is to proceed in accordance with the existing contract requirements."

The purpose of abandoning these two notifications of changes is to include all the modifications to the work contained therein into one Notification of Change which shall include the following:

- 
1. Omission of Canopy No. 1;
 2. Omission of the Vestibule No. 1 complete with all doors and frames;
 3. Addition of North Facade, Granite, Marble and Glass where Canopy No. 1 is omitted;
 4. Changes in cost between the installation of the nickel steel doors and frames as compared with the contract installation;
 5. Deduction for the remainder of the fabrication of the contract aluminum doors and bucks;
 6. Addition of Special Door and Frame No. 160.

Fuller-Turner-Walsh-Slaterry, Inc. - 2 -
Contract HQ 1/82
Notification of Changes No. 61 and No. 71

15 October 1951

Mr. M. M. Harris had already instructed Mr. P. DelVecchio on 23 July 1951 to proceed with reference items 1 through 5, and it was agreed to include these items in Change No. 243.

With further reference to the seven (7) doors and frames under Canopy No. 2, please be advised that a Canadian architect is studying the design for these seven doors. Whether any of the design and/or materials of the presently designed doors and frames can or will be incorporated into the Canadian designs, we cannot say, since we have not received either details or information relative to this matter. Until we receive such information, hold up any fabrication of these doors and frames.

Will you, therefore, please prepare a revised, combined Notification of Change to take care of all of the work as herein described.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosures - 2

JZ:JJHe:ml:eh

120-5-18-7
cc: Harrison
McLeod
Zunser
Hopper
Healy
Van Name

15 October 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly
and North Parking Garage - Notification
of Change No. 68 (Change 291) - Changes
and Offsets Noted on K-S Disapproved
Drawing 50-52-318

Gentlemen:

Attached hereto is one copy of Notification of Change No. 68 (Change No. 291), which is to be abandoned, as indicated by the signature of James A. Dawson to the statement "The above change will not be made and the work is to proceed in accordance with the existing contract requirements."

However, you are requested to resubmit this Notification of Change in accordance with the discussion between Mr. J.J. Healy of this office and Mr. Wright, of your office, but before the submission of the price for this change is made, we suggest a discussion of the methods for reducing the cost with Mr. R. Nelson, of our office, and Mr. E. H. Marschall of Syaka & Hennessy.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JZ:ml



120-5-18-1
cc: Zunser
Hopper
Begley
Coke
Bolduc
Herman
Rosenstein
Carbone


15 October 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly
and North Parking Space
Change Order No. 500

Gentlemen:

We are sending herewith the following authorization dated 4 October 1951 issued by the United Nations Building Management Service for items of work to be done under Change No. 500, General Assembly.



<u>Date</u>	<u>Item</u>	
4 October 1951	No. 3	Provide temporary lighting in area adjacent to Ramp #5, from 5:00 P.M. to 8:00 P.M. daily, starting Monday, 8th October, and continuing for two weeks.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JZ:eh

Good

15 October 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, New York


Re: General Assembly and Northerly
Portion of Parking Garage
Contract HQ 1/82
Electrical


Gentlemen:

On 11 October 1951 we forwarded you ten (10)
copies of Drawing GA-96S dated 8 October 1951.

This drawing is issued to you for your records.
The Contract Price will not be affected.

Very truly yours,


JJHe:js
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
McLeod
Hannegan
Seelman
S & H-2



James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Fuller-Turner-Walsh-Slattery, Inc.
General Contractors
United Nations Permanent Headquarters

R.P. #59

NOTIFICATION OF CHANGE

Date: October 12, 1951

TO: Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

N. C. # 74 Building: GENERAL ASSEMBLY AND NORTH PARKING SPACE

Reference Information: a) U. N. Drawing SK-413 "Stone Pylons-North Neck" dated 9/12/51

Description of Changes: Provide Masonry Pylons at N.E. & N.W. corners of Roof of Neck.

The above contemplated change effects the branches of the work indicated by X marks. The following is shown below a quick estimate of the approximate cost of the change merely to indicate its magnitude and to assist the Owner in determining whether or not the change should be made.

() F-T-W-S Inc. Work	() Construction Insulation	() Painting & Finish
() Structural Steel	() Metal, Doors, Frames & Trim	() Venetian Type Blinds
() Concrete Construction Work	() Roll-up Steel Doors	() Resilient Floor
() Concrete Slabs & Fireproofing	() Metal Toilet Enclosures	() Covering
() Floor & Roof Fill	() Hollow Metal Partitions	() Miscellaneous
() Finish Cement Work	(X) Marble Work	() Accessories
(X) Masonry-Mortars	() Ceramic Tile	() Heating, Ventilating
() Waterproofing (Membrane Spondrel.)	() Terrazzo Work	() & Air Conditioning
() Dampproofing (Mastic)	() Furring & Lathing	() Plumbing
() Caulking	() Plastering	() Sprinklers
(X) Cut Stonework	() Acoustical Treatment	() Electrical
(X) Roofing (built-up)	() Sound Conditioning	(X) Sheet Metal Work
() Carpentry & Millwork	() Miscellaneous Iron	() Glass & Glazing
() Ornamental Metal Work	() Finish Hardware	

The Approximate Total Cost of this Change is \$ 600. (ADDITION)
SIX HUNDRED DOLLARS ADDITION

and the Owner's immediate decision is required, avoiding a "Stop Order" of Field Operations and permitting the work to continue without interruption.

FULLER-TURNER-WALSH-SLATTERY, INC.

B

M. J. Hogan
Project Manager

Date: 10/12/51

The Above change will not be made and the work is to proceed in accordance with the existing Contract Requirements.

You are hereby instructed to proceed with the work in accordance with this N.C. and issue P.W.O.'s as required. Price adjustments to be made under the Contract Terms.

UNITED NATIONS HEADQUARTERS

UNITED NATIONS HEADQUARTERS

By: _____ Date: _____

By: *J. M. Dawson*

Date: 11/15/51

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

October 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: Contract HQ 1/82 - General Assembly & North Parking Space
ESTIMATE FOR CHANGE NO. 235
Elimination of 3" Floor Drain and Addition
of Steam Supply and Return at the Liquor Bar -
Third Floor

References:

- (a) U.N. Drawing SK-GA-P5-1 dated 7/3/51
- (b) Mr. James A. Dawson's letter dated 7/6/51 to FTWS, Inc.
- (c) FTWS, Inc. Letter (Grogan) to U.N. dated 7/20/51 (C.O.235)

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we claim an increase in our total guaranteed maximum cost price in the amount of ONE THOUSAND SEVEN HUNDRED SEVENTY-FOUR DOLLARS (\$1774.00) for the changes in work itemized herein, which are required by the above references.

This estimate is broken down as follows:

PART V - SECTION A - HEATING, VENTILATING & AIR CONDITIONING WORK
(Kerby Saunders, Inc.)

DEDUCTA D D

Steam Supply and Return as required by the above reference,
in the amount of

\$1,802.67

Attached are three (3) copies of Kerby Saunders' Summary
Sheet marked "E.W.O.#25" with work sheet (1 page)
attached, giving itemized breakdown of this change.

PART V - SECTION B - PLUMBING WORK
(Eugene Duklauer, Inc.)

Elimination of 3" Floor Drain as required by the
above reference, in the amount of

\$28.67

Attached are three (3) copies of Eugene Duklauer's
Estimate Summary Sheet dated 7/16/51 giving item-
ized breakdown of this change.

\$28.67

1,802.67

- 28.67

TOTAL - THIS ESTIMATE.....

\$1,774.00

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

- Page 2 -


October 11, 1951

RE: HQ 1/82 Contract
ESTIMATE FOR CHANGE NO. 235

Will you kindly issue a Change Order-Addition in the amount
of \$1774.00 to cover the costs itemized above.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.



M. J. Grogan
Project Manager

MJG/CER/lbr
Attachments.

50-52

Food & Press Bar -- Steam Supply & Return Revisions

Pipe	\$68.10
Fittings	46.30
Nipples	5.16
Hangers & supports	25.95
Valves	78.31
Traps & Strainers	26.87
Sleeves	3.00
	<u>253.69</u>
3% Sales Tax	7.61
Labor - 266 MHrs @ 3.10	824.60
Supervision 27 MHrs @ 3.35	90.45
	<u>1,176.35</u>
Welfare Fund 3% Labor (915.05)	27.45
Pension Fund 3% Labor	27.45
	<u>1,231.25</u>
Insulation	300.00
	<u>1,531.25</u>
15% Overhead & profit	229.69
	<u>1,760.94</u>
F.O.A.B. - 4.56% Labor (915.05)	41.73
	<u>\$1,802.67</u>

50-52

Material for Food & Press Bar

Std. Blk. Steel Pipe - 20' - 1 1/2"	.18 1/2	\$3.70
460' 1"	.14	64.40
		<u>\$68.10</u>
XH C.I. Fittings -		
Ells -	5 1 1/2 .75	\$3.75
	50 1 .52	26.00
	6 3/4 .43	2.58
Tees -	2 1 1/2 1.19	2.38
	5 1 .89	4.45
Caps -	5 1 .15	.75
Reducers Ecc. -	1 1 1/2 .77	.77
Unions Std. -	1 1 1/2 1.20	1.20
	2 1 .66	1.32
	2 3/4 .59	1.18
Coupling -	4 1 .23	.92
Threadolet -	1 1 1/2 1.00	1.00
		<u>\$46.30</u>
Std. Steel Nipples -	4 1 1/2 x 4 .15	\$.60
	30 1 x 4 .12	3.60
	12 3/4 x 4 .08	.96
		<u>\$5.16</u>
Globe V. - 106-A	7 1 7.35	\$51.45
"	2 3/4 5.40	10.80
Check V. -	1 1 5.45	5.45
	1 3/4 4.05	4.05
Gate V. - #370	1 1 1/2 6.56	6.56
		<u>\$78.31</u>
Strong B. Trap -	1 1 13.68	\$13.68
	1 3/4 8.55	8.55
Strong Strainers -	1 1 2.40	2.40
	1 3/4 2.24	2.24
		<u>\$26.87</u>
Hangers -		
Clevis -	1 1 1/2 .31	\$.31
	30 1 .25	7.50
Riser Clamps -	4 1 1.25	5.00
Inserts -	30 1 .25	7.50
Grinnell #139	2 1 1/2 .62	1.24
	8 1 .55	4.40
		<u>\$25.95</u>
Sleeves -	4 1" 3.00	\$3.00

EUGENE DUKLAUER INC.

ESTIMATE NO. Change #235

JOB General Assembly & North Parking Space

DATE 7/16/51

ARCHITECT _____ DWG. NO. _____ SHEET NO. _____

DESCRIPTION

UN Drawing #SK-GA-P5-1 Dated 7/3/51

DESCRIPTION

QUANTITY

ITEM

PRICE

QUANTITY

ITEM

PRICE

	Deduct	
3 ft.	3" C.I.	4 40
1	3" P trap	1 99
1	3" Type "A" F&D	6 25
9#	Lead	1 76
	Gas & Oakum	25
	Labor 2 hours	1 2 00
	Welfare .11	1 32
	Cont. Lia. .0034	10
	F.O.A.B. Etc. .05	60
		<hr/>
		2 8 67

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 11, 1951

Miss L.
Forward
Complete payroll sheets
Keep copy letter from Mr. Rosen
file

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

John C.

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
CHANGE NO. 113
Payroll Summary
Breakdown Sheets

Dear Mr. Dawson:

We are attaching hereto National Sheet Metal Works, Inc.'s Payroll Summary Sheets for weeks ending April 11, 1951 to June 20, 1951 inclusive.

These sheets show the breakdown for premium time expenditures for Sheet Metal Work as shown in the Revised Estimate, dated October 4, 1951, for FTWS, INC.'s Change No. 113.

These payroll breakdowns are being forwarded in order that your Mr. Rosenstein may use them in checking Change No. 113.

Please return these Payroll Summary Sheets after you finish with them.

Your Prompt Approval of Change No. 113 will be appreciated.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer



-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
CHANGE NO. 113
Payroll Summary
Breakdown Sheets

Dear Mr. Dawson:

We are attaching hereto National Sheet Metal Works, Inc.'s Payroll Summary Sheets for weeks ending April 11, 1951 to June 20, 1951 inclusive.

These sheets show the breakdown for premium time expenditures for Sheet Metal Work as shown in the Revised Estimate, dated October 4, 1951, for FTWS, INC.'s Change No. 113.

These payroll breakdowns are being forwarded in order that your Mr. Rosenstein may use them in checking Change No. 113.

Please return these Payroll Summary Sheets after you finish with them.

Your Prompt Approval of Change No. 113 will be appreciated.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CHW/WWS/em

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Miscellaneous Iron shop drawings submitted by General Bronze Corp. and C. E. Halback & Company:

HGP-49-11	Rev. 10/9/51	Steel & Glass Screen 302 & 313
HGP-54-1	Rev. 10/10/51	Misc. Iron Work Ad- jacent to Stairs Nos. 49 & 50.

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em



ISSUANCE OF DRAWINGS

OFFICE COPY

11 October 1951

26 October 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand


Submitted by General Bronze & Halback

2 HGP-49-11 31 July '51 Steel & Glass Screen 302 & 313

(APPROVED 24 Oct 1951 A.D.)

NOTE: SINGLE CORRECTION IN WHITE NO RESUBMITTAL
REQUIRED.

NOTE: Dwg. HGP-54-1 will follow



JV Tyler

ISSUANCE OF DRAWINGS

OFFICE COPY

11 October 1951


2 November 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by General Bronze & Halback

2 HGP-54-1 17Sept'51 Micl. Iron Work Adjacent to Stairs Nos. 49 & 50
(APPROVED AS NOTED 2 Nov 1951 J.C.B. RESUBMIT)



SV Dyle

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (NHPS)
Cut Stone

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Cut Stone shop drawings submitted by Monahan-McCann Stone Co., and prepared by Republic Stone Corp.:

21 Rev. 10/9/51 1st Ave. Vent. Duct

Will you please return two (2) prints of the above drawing marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em



ISSUANCE OF DRAWINGS

OFFICE COPY

11 October 1951

17 October 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by Monahan MCCann

2

21

17 Jan '51

1st Ave. Vent Duct

(APPROVED AS NOTED 16 Oct 1951 REN RESUBMIT)



L. J. Byles

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Interior Marble

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the
following Interior Marble shop drawings submitted by
James Cullo & Son Marble Co., Inc.:

109 10/10/51 Layout of Granite & Limestone
Vestibule #3.

Will you please return (2) prints of the above draw-
ing marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em



ISSUANCE OF DRAWINGS

OFFICE COPY

11 October 1951

17 October 1951

GA & North Parking
Fuller-Turner-Walsh-Slaterry

hand

Submitted by Cullo

2 109 10Oct'51 Layout of Granite & Limestone Vestibule #3
(APPROVED AS NOTED 16 Oct 1951 PB RESUBMIT)



Dr. Byler

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

*Final Approved
New Files
10/15
JES*

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Cut Stone shop drawing, as
approved for field distribution:

22 Rev. 8/10/51 Ramp #12 from El 16'-8" to
El. 27'-07/8" at 48th St. &
F. D. R. Drive.

(Prepared by Republic Stone Corp. for
Monahan-McCann Stone Co., Subcontractor)


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em



-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Cut Stone shop drawing, as
approved for field distribution:

22 Rev. 8/10/51 Ramp #12 from El 16'-8" to
El. 27'-07/8" at 48th St. &
F. D. R. Drive.

(Prepared by Republic Stone Corp. for
Monahan-McCann Stone Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Cut Stone shop drawing, as
approved for field distribution:

22 Rev. 8/10/51 Ramp #12 from El 16'-8" to
El. 27'-07/8" at 48th St. &
F. D. R. Drive.

(Prepared by Republic Stone Corp. for
Monahan-McCann Stone Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 11, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Cut Stone

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Cut Stone shop drawing, as
approved for field distribution:

22 Rev. 8/10/51 Ramp #12 from El 16'-8" to
El. 27'-07/8" at 48th St. &
F. D. R. Drive.

(Prepared by Republic Stone Corp. for
Monahan-McCann Stone Co., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em

120-5-18-7
Grand
11 October 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, New York

Re: General Assembly and Northerly Portion
of Parking Garage - Contract HQ 1/82
Carpentry and Millwork - Sample Walnut
Veneer

Gentlemen:

Reference is made to your letter of the 3rd instant in reply to our letter of the 19th ultimo concerning the kind of veneer to be provided for the vertical surfaces of the Counter in General Assembly Work Space No. 1B-155.

After considering the statements made in your letter setting forth the reasons why you believe that Walnut Veneer should be used, we therefore approve its use for this particular item.

This approval in no way relieves the Contractor of his responsibility for the satisfactory performance of the work in accordance with the Specifications of the Contract Documents.

The single sample submitted has been marked "Approved" and will be retained by this office for our records.

HEW:js
cc: Bobanoh
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
Ryer
Scilipoti

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Good

11 October 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, New York

Re: General Assembly and Northerly Portion
of Parking Garage - Contract HQ 1/82
Glass and Glazing - Photosensitive Glass

Gentlemen:

On 10 October 1951 we forwarded you ten (10) copies of DSK-441 dated 10 October 1951. This drawing indicates the pattern for the photosensitive glass in the north wall of the General Assembly.

Details of this pattern are being developed by the Corning Glass Company from information gathered at our office and Corning is also preparing samples of each of the three designs indicated.

Before fabricating any of the glass, samples shall be submitted to and approved by the U.N.H.P.O. We assume that there is an overrun or an allowance for breakage, etc., of 10% included in the Contract Price.

These drawings have been sent to you for record and reference purposes.

JS
DK
JJHe:js
cc: Bohanon
Nelson
Weigel
Healy
Harris-2
Hopper
Zunser
VanName
McLeod
Ryer

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Good

11 October 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, New York

Re: General Assembly and Northerly Portion
of Parking Garage - Contract HQ 1/82
Plastering - Masonry - Waterproofing
Liquor Bar in Press Lounge 468'-4" Level

Gentlemen:

On 11 October 1951 we forwarded you ten (10) prints of Interiors
Drawing No. 8, the Details of the Liquor Bar in the Press Lounge
at the 468'-4" Level.

Under the floor in the area behind the bar install membrane
waterproofing as per the Specifications in the Contract Documents,
Paragraph 7-04, (c) 2, Construction Trades Specification.

We are forwarding you the prints in order that you may proceed
with the waterproofing of the floor, the masonry, plaster and
other work, all as included in the Contract Price.

Very truly yours,

JJHe;js
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
McLeod
Ryer

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

October 10, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: HQ 1/82 Contract - General Assembly & North Parking Space
CHANGE NO. 304
Addition of Six Fixed Sash on East Elevation

References:

- (a) U.N. Dwg. SK-671, "Addition of Six Fixed Sash to East Wall" dated Sept. 11, 1951
- (b) FTWS Notification of Change No. 70, dated Sept. 28, 1951
- (c) Mr. James A. Dawson's letter of Oct. 5, 1951

Dear Mr. Dawson:

On September 11, 1951 you sent us copies of SK-671, Reference (a), for estimate, with instructions not to proceed until we had advised you of the costs involved.

Our N.C. #70, Reference (b), gave an approximation of the added costs, and you instructed us to proceed in Reference (c), as follows:

"This approval is given for you to proceed with the work required by the modification with reference to SK-671, dated 9/11/51."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/PDV/lbr

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 10, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: HQ 1/82 Contract - General Assembly & North Parking Space
CHANGE NO. 300
Omission of Stainless Steel Glazing Channels

References:

- (a) U.N. Dwg. No. RA-105, Rev. No.7, dated 11/30/50
- (b) " " " A-107, Rev. No. 1, dated 8/21/50
- (c) General Bronze Corp. shop drawings Nos. GB-A-9,
10, 19, 20 and 21.

Dear Mr. Dawson:

Your details, References (a) and (b), show stainless steel glazing channels in the sash on the East, West and South Elevations.

By verbal instructions of your representatives, General Bronze Corporation omitted these glazing channels on their shop details, Reference (c).

Our Estimate for this Change No. 300 will include the credit for this omission and the charge for the putty glazing.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/lbr

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

October 10, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: HQ 1/82 Contract - General Assembly & North Parking Space
CHANGE NO. 298
Deletion of GM Screen at South Balcony,
3rd Floor, and Substitution of Railings

References:

- (a) U.N. Dwg. DSK-431 - "Press Balcony Rail - Elev. 68'-4" - Voiding Screen" dated 9/4/51
- (b) FTWS Notification of Change No. 67, dated Sept. 26, 1951
- (c) Mr. James A. Dawson's letter of Oct. 4, 1951

Dear Mr. Dawson:

On September 5, 1951, we received prints of Reference (a) with instructions not to proceed with this proposed revision until we had furnished you with an estimate of the costs involved.

Our NC No. 67, Reference (b), gave an approximation of the credit involved, which was accepted in Reference (c), as follows:

"This approval is given for you to proceed with the work required by the modification with reference to the Press Balcony Rail - El. 68'-4" - Voiding Screen, DSK-431, dated September 4, 1951."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/PDV/lbr

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 10, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: HQ 1/82 Contract - General Assembly & North Parking Space
CHANGE NO. 297
Omission of Woven Wire Mesh Screens at
Roof Gratings.

References:

- (a) Mr. James A. Dawson's letter of Oct. 3, 1951
- (b) Addendum No. 1 to Section 11 of the Contract Specifications, dated Nov. 3, 1949.

Dear Mr. Dawson:

In your letter of October 3, 1951, Reference (a), you instructed us to delete the screens at the roof gratings, which were originally specified in Addendum No. 1. Your letter reads as follows:


"This letter confirms verbal instructions given to your Mr. P. DelVecchio by our Mr. J. J. Healy to delete the woven wire 3/4" diamond mesh No. 10 wire which occurs over the gratings of roof vent well pits.

"Proceed with the deletion of these screens and submit for our consideration the prices which will be a deduction from the Contract Price."

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.


M. J. Grogan
Project Manager

MJG/PDV/lbr

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 10, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, N. Y.

RE: HQ 1/82 Contract - General Assembly & North Parking Space
CHANGE NO. 238A
Architectural Revisions No. 33 and 35

References:

- (a) List of Drawings included in attached tabulation.
- (b) FTWS Notification of Change No. 64, dated Sept. 13, 1951
- (c) Mr. James A. Dawson's letter of Oct. 4, 1951

Dear Mr. Dawson:

This change is supplemental to our Change No. 238, dated Sept. 10, 1951.

On July 11th and 24th, 1951 we received the drawings listed in Reference (a) with instructions not to proceed with the work shown until we had advised you of any price changes involved.

On September 13, 1951, we sent you our N.C. #64, Reference (b), which indicated an approximate cost of \$4500. addition for the revisions shown on these drawings.

Your letter of October 4, 1951, Reference (c), advised us to proceed as follows:

"This approval is given for you to proceed with the work required by the modification with reference to the Architectural Revisions No. 33, dated July 11, 1951 and No. 35, dated July 24, 1951, with the exception of the construction insulation. In accordance with the conversation between Mr. Healy and Mr. Del Vecchio, it is estimated that the construction insulation would cost \$1883., so that the approximate total cost of this change is \$2617 (addition) instead of the \$4500. as stated on your Notification of Change No. 64".

We will take this modification into account in preparing our estimate for Change No. 238.

Under the authority and requirements of the contract, we hereby request that proper adjustment of the contract price and contract time be dealt with under the terms and conditions of the contract. This change will be analyzed with all interested subcontractors and detailed estimates will be submitted to you as quickly as possible. Definite extension of contract time for completion will be requested as soon as determination can be made of the effect of this change on the entire job progress.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan Project Manager

MJG/PDV/lbr
Attachment

RE: HQ 1/82 Contract

October 10, 1951

LIST OF DRAWINGS INCLUDED IN
REVISION NO. 33 and 35
CHANGE NO. 238A

<u>DWG. NO.</u>	<u>REV. NO.</u>	<u>DATE</u>
A 108	33	July 11, 1951
RA 111	33	"
A 127A	33	"
A 140	33	"
A 142	33	"
RA 143	33	"
RA 144	33	"
RA 151	33	"
RA 171	33	"
A 140	35	July 24, 1951

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

October 10, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, N. Y.

RE: Contract HQ 1/82 - General Assembly & North Parking Space
ESTIMATE FOR CHANGE NO. 188
VENTILATION REVISION
CEILING OF CONFERENCE ROOM NO. 4

References:

- (a) U.N. Dwg. SK-GA-H4-1 dated 5/28/51
- (b) Mr. James A. Dawson's letter dated 5/31/51
- (c) U.N. Dwg. RA-172, Rev. #29, dated 6/6/51
- (d) FTWS, Inc. letter (Grogan) to U.N. dated 6/8/51 (C.O. 188)

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we offer a decrease in our total guaranteed maximum cost price in the amount of SIX HUNDRED TWELVE DOLLARS AND TEN CENTS (\$612.10) for the omission of the work required by the above references.

Attached are three (3) copies of Kerby Saunders, Inc. Summary Sheet marked "EWO #19" with John B. Hewitt Co. quotation #5038 attached giving itemized breakdown of this change.

Will you kindly issue a Change Order-DEDUCTION in the amount of \$612.10 covering the omission of the work itemized herein.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan

M. J. Grogan
Project Manager

MJG/CER/lbr
Attachment

50-52

Revised Duct Layout in Conference Rm. #4

National Sheet Metal Works Inc. No Change

John B. Hewett Co. Inc. CREDIT \$612.10

TOTAL CREDIT \$612.10

COPY

ANEMOSTAT AIR DIFFUSERS
TITUS REGISTERS AND GRILLES
HARRINGTON & KING
ORNAMENTAL GRILLES

RAYTHEON ELECTRIC AIR CLEANERS
CHICAGO BLOWERS, FANS
AND ROOF VENTILATORS

"RECORD" AIR CONDITIONING
AND REFRIGERATION EQUIPMENT
YOUNG DAMPER REGULATORS
SPECIAL DAMPERS—ALL TYPES

JOHN B. HEWETT CO., Inc.

FORMERLY

WILLIAM W. SHORT CO., Inc.

274 MADISON AVENUE NEW YORK 16, N. Y.

MURRAY HILL 9-0880

Name Kerby Saunders, Inc.
Address 103 East 42nd Street
New York City, New York
(United Nations Bldg.)
Attention of Mr. J. Dobak

QUOTATION 5038
Date August 9, 1951
Your Request

Job UNITED NATIONS GENERAL ASSEMBLY E.W. O. # 19

ITEM	QUANTITY	SIZE	DESCRIPTION	AMOUNT
			NOTE: Eliminate 5L - 3'-6 1/2" SL Diffusers as per original plan GA E-4, dated July 15, 1950 egg unit.	
			ADD: 6 1/2" "SL" in place of the above.	
	20	6'0"		
			TOTAL CREDIT TO JOB:	\$612.10

Terms.....F.O.B.....

Delivery.....Weight.....

Above quotations are made, subject to immediate acceptance, and change without notice. Deliveries contingent upon causes beyond our control.

We thank you for your interest and courtesy and assure you that your order will receive our prompt attention.

JOHN B. HEWETT CO., INC.

By *A. Weiss*

A. Weiss

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 10, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Elevators - Certification
of Fire Door Panels

Attention: Mr. Walter Hopper

Dear Sir:

We are attaching hereto original certification addressed to the United Nations from the George S. Rider Company, dated September 25, 1951, in which they advise they have inspected the doors for 32 elevator entrances, consisting of 64 - 1½ Hour Fire Door Panels which are being furnished by the W. S. Tyler Co., in accordance with the Board of Standards and Appeals of the City of New York, and have authorized labels with serial Nos. 3915 to 3946, inclusive, to be placed on same.

A photostat copy of the above letter is being retained by this office for our records.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/WWS/em



THE GEORGE S. RIDER COMPANY
ENGINEERS

38TH FLOOR TERMINAL TOWER
CLEVELAND 13, OHIO

1310

September 25, 1951



United Nations
175 East 42nd Street
New York 17, New York

Re: United Nations General Assembly Bldg.
42nd Street and First Avenue
New York, New York

Attn: Mr. W. F. Hopper

Gentlemen:

We wish to inform you that we have inspected doors for thirty-two (32) elevator entrances, consisting of sixty-four (64) 1½ Hour Fire Door Panels which are being furnished for installation in the above building by The W.S. Tyler Company of Cleveland, Ohio.

We hereby certify that these doors and panels are constructed in accordance with the Board of Standards and Appeals of the City of New York, Cal. #707-40SM and we have authorized labels with serial Nos. 3915 to 3946 inclusive, to be placed on same.

Very truly yours,

THE GEORGE S. RIDER COMPANY
Inspection Agency Cal. #1464-39GR

R. F. Amos

R. F. Amos

RFA:kh

STATE OF OHIO)
COUNTY OF CUYAHOGA) ss:

The undersigned having been duly sworn
says that all statements contained in the
foregoing affidavit are true.

R. F. Amos

Subscribed and sworn to before me this
25th day of September, 1951 by R. F. Amos
who is to me personally known.

Mary G. McFadden

Notary Public

MARY G. McFADDEN

Notary Public for Cuyahoga County
My Commission Expires Jan. 11, 1953

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 10, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, N. Y.

RE: HQ 1/82 Contract
General Assembly & North Parking Space
Cut Stone

Dear Mr. Dawson:

Please refer to your letter of April 13, 1951 in which you approved Mormile and Company as the stonemasonry contractor for Monahan-McCann Stone Company on the General Assembly Building.

Monahan-McCann Stone Co., who has subcontracted the North Parking Space work to the Republic Stone Company, has now requested approval of Mormile & Company as the stonemason for that portion of the work also.

We recommend that this recommendation be approved, since the same stonemason on both portions of the contract will greatly expedite the completion of the work as a whole.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/PDV/lbr



copy to Capt. [unclear] for a refer
copy to Waltham
my [unclear]

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 10, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: HQ 1/82 - General Assembly & North Parking Space
Concrete Construction

Dear Mr. Dawson:

Your drawing GA-WS-221, Rev. No. 2, dated May 14, 1951
"Erection Procedure for the Dome", shows in Sequences No. 6 and
7 that the dome concrete is to be poured before the cone walls.

We have been advised by Mr. Levitan of Madigan-Hyland
that this procedure need not be followed and that the cone walls
and dome slab may be poured simultaneously, if necessary.

Will you please confirm this modification to the concret-
ing procedure.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/PDV/lbr

cc: Brennan & Sloan, Inc.



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

tyler

Gen Files

October 10, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Heating, Ventilating & Air
Conditioning Shop Drawings

Dear Mr. Dawson:

We are submitting to you herewith six (6) prints each of
the following drawings:

- 1) N. S. M. drawing GA-1-3 - First Floor Duct Layout.
- 2) N. S. M. drawing Construction Details #1
- 3) Aerostat Corp. drawing D-10045-19, HP SL-1 - Dif-
fuser Dimensions (This item resubmitted to
show new dimensions of inlet to units.)


Kindly review the above drawings and return three (3) copies
with your comments and/or approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese pjr
C. E. Reese
Project Engineer

CER/PLB/em



ISSUANCE OF DRAWINGS

OFFICE COPY

10 October 1951

7 November 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand

Submitted by Kerby Saunders


3	GA-1-3	18June'51	1st Fl. Duct Layout (Nat'l Sheet Metal Dwg.)
3	1	16Sept'51	Construction Details " " " "
			(APPROVED AS NOTED 5 Nov 1951 REN RESUBMIT)
3	D-10045-19	15June'51	HP SL-1 - Diffuser Dimensions (Aerostat Corp. Dwg.)
			(APPROVED 5 Nov 1951 REN)

NOTE: FROM SYSKA & HENNESSY

"Dwgs. D-10045-19 HP SL-1 and GA-1-3 are approved."

"Dwg. No. "Construction Details No. 1" is approved, except as noted in yellow crayon."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."



J. V. Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 10, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Ornamental Metal

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Ornamental Metal shop drawings submitted by General Bronze Corp. & C. E. Halback & Company:

GBA-40 Dtd 10/8/51 Detail of Access Panel in
Ceiling Over Sliding Sash
in East Wall.

Will you please return two (2) prints of the above drawing marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em



ISSUANCE OF DRAWINGS

OFFICE COPY

10 October 1951

26 October 1951


GA & North Parking
Fuller-Turner-Walsh-Slaterry

hand

Submitted by General Bronze & Halback

2 GBA-40 8 Oct '51 Detail of Access Panel in Ceiling Over Sliding
Sash in East Wall.

(APPROVED AS NOTED 26 Oct 1951 REN RESUBMIT)



JV Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 10, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Interior Marble

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Interior Marble shop drawing,
as approved for field distribution:

104 Rev. 9/24/51 Layout of Marble Toilet
Compartments - Rooms
#209 and #215.

(James Cullo & Son Marble Co., Inc., Subcontractor)


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em



-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 10, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Interior Marble

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Interior Marble shop drawing,
as approved for field distribution:

104 Rev. 9/24/51 Layout of Marble Toilet
Compartments - Rooms
#209 and #215.

(James Cullo & Son Marble Co., Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 10, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/52 - General
Assembly and North Half
Parking Space (CA)
Interior Marble

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Interior Marble shop drawing,
as approved for field distribution:

104 Rev. 9/24/51 Layout of Marble Toilet
Compartments - Rooms
#209 and #215.

(James Cullo & Son Marble Co., Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em

-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 10, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Interior Marble

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Interior Marble shop drawing,
as approved for field distribution:

104 Rev. 9/24/51 Layout of Marble Toilet
Compartments - Rooms
#209 and #215.

(James Cullo & Son Marble Co., Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em

-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 10, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/52 - General
Assembly and North Half
Parking Space (GA)
Interior Marble

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Interior Marble shop drawing,
as approved for field distribution:

104 Rev. 9/24/51 Layout of Marble Toilet
Compartments - Rooms
#209 and #215.

(James Cullo & Son Marble Co., Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em

See
Gen 10/10/51

RECEIVED

OCT 10 1951

United Nations Headquarters
JAMES A. DAWSON
(Co-ordinator of Construction)

120-5-18-9
cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

10 October 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and
North Parking Space - Notification of Change
No. 72 (R. P. #61) - Deletion of Wire Mesh
Guard Screens at Roof Wall Gratings

Gentlemen:

Attached hereto is one copy of Notification of Change No. 72 (R.P. No. 61) approved by James A. Dawson for the United Nations. Our letter to you of 3 October 1951, subject: Ornamental and Miscellaneous Metal Wire Screens at Roof Gratings Over Vent Walls in effect, approved this Notification of Change No. 72.

This approval is given for you to proceed with the work required by the modification with reference to deletion of wire mesh guard screens at roof wall gratings.

It is understood that this approval does not include the cost of this change as indicated in the Notification of Change No. 72, which is solely an approximation. It is understood, also, that the actual price adjustment will be made as required by the terms of the contract.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JZ:ml:eh

cc: Harrison
McLeod
Zunser
Van Name
Hopper
Healy

10 October 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Re: Contract HQ 1/82 - General Assembly and
North Parking Garage - Notification of
Change No. 69 (CH. # 292)
Additional Steel Plate and Angles in Shaft
Walls where Ducts and Pipes penetrate

Gentlemen:

Attached hereto is one copy of Notification of Change No. 69 (CH. # 292), which is to be abandoned, as indicated by the signature of James A. Dawson to the statement "The above change will not be made and the work is to proceed in accordance with the existing contract requirements."

You are hereby directed to seal properly the space around and between the ducts which penetrate the wall between the shaft and the fan room all as required by and included in your contract.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

Enclosure

JZ:eh

120-511-1
front
10 October 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, New York

Re: General Assembly and Northerly
Portion of Parking Garage
Contract HQ 1/82
Acoustical Construction
Change No. 296

Gentlemen:

As requested by your letter of the 12th ultimo, we have incorporated on General Assembly Architectural Drawings Nos. RA-170 and RA-171 details of access panels to be provided in certain locations of the acoustical ceilings.

These modifications formed a part of Revision No. 41 dated 28 September 1951 and prints of the drawings involved have since been placed in your hands. We believe the amplificatory details now shown thereon give all information needed for you to proceed with the work.

HBW:js
cc: Bohannon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
McLeod

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

120-5-18-9
10 October 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, New York


Re: General Assembly and Northerly Portion
of Parking Garage - Contract HQ 1/82
Ornamental Metal Shop Drawings
Change No. 261

Gentlemen:

Reference is made to your letter of the 18th of last June concerning the status of certain General Bronze Corporation shop drawings submitted by you in conjunction with the General Assembly Ornamental Metal Work. The particular drawings in question illustrated details of the work in connection with Canopies Nos. 1 and 2 and the north end entrance vestibules.

Subsequent to the receipt of your noted letter Canopy No. 1 and its related vestibule were eliminated from the design. Also certain modifications were made to the vestibule for the main entrance doors adjacent to Canopy No. 2. This change was illustrated on Architectural Drawing No. RA-110 revised 8 August 1951 as a part of Revision No. 37, prints of which are now in your office.

Therefore you now have on hand the information necessary to proceed with the revision of or preparation of shop drawings depicting our latest requirements for this especial phase of the work.



HBW:js
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
McLeod

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

JJHe:js
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
McLeod
Ch.File

Aussem

10 October 1951

JH
Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York

Re: General Assembly and Northerly Portion of
Parking Garage - Contract HQ 1/82
Furring-Lathing-Plastering-Masonry under
Exit Doors, East and West Balconies and
North Face of Neck under Balcony
Change No. 262

Gentlemen:

Due to the deletion of the cement plaster soffits under the east and west balconies and ramps a space of about three inches in height and the width of the exit door has been left open under each of the ten exit doors on both the east and west sides of the building.

These spaces shall be filled with brick to within one (1) inch of the face of the stone and cement plaster applied over the brick, the Tuxtone finish face of which shall be flush with the adjoining stone. Refer to our Drawing No. 657 and Monahan-McCann's Drawing No. 2B, Detail 1-1, for these conditions.

Also the space on the north side of the neck over the aluminum and glass spandrel must be filled in with metal furring, lath and one (1) inch of cement plaster.

The installation shall be as per discussion between your Mr. P. DelVecchio and Messrs. Aussem and Healy of the U.N.H.P.O. A sketch showing the details of these two installations will be issued shortly.

(S)
Reference the cement plaster, the final coat shall be Silver Gray Tuxtone No. 94, the same color as approved for the Meeting Halls, and shall be applied as per manufacturer's printed instructions. The Tuxtone shall finish flush with the stone face under the exit doors and two (2) inches beyond the face of the aluminum head section as per the detail.

Include all the above changes in the breakdown for General Assembly Change No. 262 which change includes the deletion of the cement plaster soffits.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

120-5-18-9
10 October 1951

Fuller-Turner-Walsh-Slattery, Inc.
403 East 42nd Street
New York 17, New York

Re: General Assembly and Northerly Portion of
Parking Garage - Contract HQ 1/82
Ornamental and Miscellaneous Metal
Re: General Bronze Drawings GBA-36 dated
1 October 1951 and GBA-39 dated 26 September 1951
Loudspeaker Frames

Gentlemen:

Please refer to your letter of 1 October 1951, the second paragraph of which is as follows:

"Drawing GBA-36, previously approved by you, has been revised in accordance with Revision #37 of drawing RA-173, which shows 32 frames in the Conference Room; and drawing RA-174, dated August 23, 1951, which shows 2 frames in the Press Lounge, and, according to verbal advice from Mr. P. Bohanon, which omits 19 of the 32 frames, thus adding 15 frames to the original requirement."

We have checked and returned the drawing GBA-36 marked "Approved as Noted" dated 9 October 1951. On this drawing we have marked in red pencil the correct number and location of the loudspeaker frames. They are as follows:

- OK
(F)
- a. 1st Basement: Five (5) in the Lobby ceiling. See Drawing No. RA-170 dated 6 June 1951, Revision No. 29. Our letter of 8 June 1951 instructed you to proceed with these frames.
 - b. 1st Floor: Seven (7) in Conference Room ceiling, three (3) in Lobby ceiling. See Drawing No. RA-172 dated 6 June 1951, Revision No. 29. Our letter of 8 June 1951 instructed you to proceed with these frames.
 - c. 2nd Floor: Thirteen (13) in the Assembly Hall at Elevation $\pm 53'-0"$. See Drawing No. RA-173 dated 28 September 1951. Refer to our letter to you dated 3 October 1951 wherein you were instructed to proceed.
 - d. 3rd Floor: Two (2) in the Press Lounge Ceiling. See Drawing RA-174 dated 23 August 1951 and our letter to you of 29 August 1951 wherein we instructed you to proceed.
 - e. Refer to Drawing RA-126, Revision No. 43 dated 5 October 1951. Two (2) wall loudspeaker frames have been added on the Delegates Lobby walls at Elevation $\pm 41'-0"$. Our letter of 9 October 1951 instructed you to proceed.

10 October 1951

Will you please include items c, d and e together under Change No. 261.

Drawing GBA-39 will be promptly checked and two prints will be returned to you in the near future.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office



JJHe:js
cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
McLeod
Ryer

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 9, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: Contract HQ 1/82 - General Assembly & North Parking Garage
ESTIMATE FOR CHANGE NO. 237
ADDITIONAL DISPLAY LIGHTS FOR BOOKSTORE

References:

- (a) U.N. Dwg. SK-GA-E-2L-2 dated 7/12/51
- (b) Mr. James A. Dawson's letter dated 7/16/51 to FTWS, Inc.
- (c) FTWS, Inc. letter (Grogan) to U.N. dated 7/24/51 (CO 237)

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we claim an increase in our total guaranteed maximum cost price in the amount of TWO HUNDRED SEVENTEEN DOLLARS (\$217.00) for the changes in the work itemized herein which are required by the above references.

Attached are three (3) copies of Fischbach & Moore's Pricing Sheet (1 page) dated 8/2/51 giving itemized breakdown of this change.

No charge is included in this estimate for any patching by architectural trades.

Will you kindly issue a Change Order-Addition in the amount of \$217.00 covering the changes itemized herein.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/CER/lbr
Attachment

PRICING SHEET

JOB V. N. General Assembly LOCATION Job No. 9130
 OWNER _____ ARCHITECT _____ SHEET No. _____
 BID TO C.O. #237 OF _____ SHEETS
 ESTIMATED BY EH PRICED BY _____ EXTENDED BY _____ CHECKED BY _____ DATE 8/2/51

MATERIAL	QUANTITY	MATERIAL LIST PRICE	PER	DISC.	EXTENSION	LABOR UNIT PRICE	PER	EXTENSION
Per DWG # SK - C.A. E - 212 Dated July 12, 1951 and P.T.W.S. letter July 19, 1951								
EDIT								
3g Toggle Sw Plate	1				1 -			
ADD								
Cut out 3g Box from wall	Allow							
Chase wall for 3/4" Cond.	Allow							
4g Box & Cover	1	1 80 Ea.			2 -			
S.P. Toggle Switch	1	90 20 C			1 -			
4g " " Plate	1	1 11 Ea			1 -			
4" Sq Box Blank Cover	6	22 30 C			1 -			
3/4" Black Cond. HC	160'	13 35 C			21 -			
12 Type R Wire	350'	12 43 M			4 -			
Incidentals	Allow				5 -			
					35 -			125 -
Net Add Material					34 -			
" " Labor					125 -			
2% Sales Tax					1 -			
13.75%					17 -			
Job Expense					5 -			
					182 -			
OH & P					27 -			
FOAB & UI 6%					8 -			
					217 -			

No Patching Included

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file
October 9, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, N. Y.

RE: Contract HQ 1/82 - General Assembly & North Parking Space
ESTIMATE FOR CHANGES NO. 234 and 234A
Acoustical Treatment of Ducts

References:

- (a) Kerby Saunders, Inc. shop dwg. No. GA-1B-6, approved as noted by U.N. 6/18/51
- (b) Kerby Saunders, Inc. shop dwg. No. GA-1B-7, approved as noted by U.N. 6/19/51
- (c) U.N. Dwg. GA-H-2 dated 7/15/50
- (d) U.N. Dwg. GA-H-102, dated 7/15/50
- (e) Mr. James A. Dawson's letter dated 7/2/51 to FTWS, Inc.
- (f) Verbal Instructions of Syska & Hennessy on 9/5/51
- (g) Kerby Saunders, Inc. Shop Dwg. No. GA-1B-8
- (h) FTWS, Inc. Letter (Grogan) to U.N. dated 7/12/51 (C.O. 234)
- (i) FTWS, Inc. Letter (Grogan) to U.N. dated 9/10/51 (C.O. 234A)

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we claim an increase in our total guaranteed maximum cost price in the amount of TWO THOUSAND TWO HUNDRED THIRTY-ONE DOLLARS AND FIFTY-ONE CENTS (\$2,231.51) for the changes in the work itemized herein which are required by the above references.

Attached are three (3) copies of Kerby Saunders, Inc. Summary Sheet marked "E.W.O. #26" with National Sheet Metal Works, Inc. Work Sheet attached, and Kerby Saunders, Inc. Summary Sheet marked "E.W.O. #35" with National Sheet Metal Works, Inc. Work Sheet attached giving itemized breakdown of this change.

No charge is included in this estimate for patching by architectural trades.

Will you kindly issue a Change Order-ADDITION in the amount of \$2,231.51 covering the changes itemized herein.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
Project Manager

MJG/CER/lbr
Attachments

Kerby Saunders, Inc.

50-52

GA CO #234
EWO #26

Acoustical Treatment of Ducts
between Fan Rm. #3 and
Committee Rm. #7

National Sheet Metal Works Inc.

\$1,282.20

15% Overhead & Profit

192.33

\$1,474.53

COPY

National Sheet Metal Works, Inc.

General Assembly

Accoustical treatment of ducts between Fan Rm. #3 & Committee Rm #7 as shown on shop drawing 1B-6 & 1B-7.

Materials

207 additional lbs. galv. iron @ 11.00 cwt.	22.77
913 sq. ft. 1" accoustical lining @ 27.00 per hundred ft.	<u>246.51</u>
	269.28
10% miscellaneous	<u>26.93</u>
	296.21

Labor in shop

on ductwork	13 hrs.		
on lining	<u>127 hrs.</u>		
	140 hrs. @ 3.10 per hr.	434.00	
	6% Union Funds	26.04	
	3.784% Insurance on labor	<u>16.42</u>	
		476.46	
		<u>476.46</u>	
		772.67	
		<u>77.27</u>	
		849.94	
	10% manufacturing & plant overhead		

Labor on job

Drafting	18 hrs.		
On ductwork	38 hrs.		
Cutting concrete	<u>12 hrs.</u>		
	68 hrs. @ 3.10 per hr.	210.80	
	6% Union Funds	<u>12.65</u>	
	Delivery		223.45
			<u>16.00</u>
			1,089.39
	15% Overhead & Profit		<u>163.41</u>
			1,252.80
	4.56% on 644.80 labor		<u>29.40</u>
	Total Increased Cost		\$ 1,282.20

Kerby Saunders, Inc.

50-52

E.W.O. 35
P.T.W.S. CO 234A

ADDITIONAL ACOUSTICAL LINING IN
DUCTS FROM FAN ROOM #4

National Sheet Metal Works Inc.

\$658.24

15% Overhead & profit

98.74

\$756.98

COPY

National Sheet Metal Works, Inc.

General Assembly

Additional accoustical lining in ducts from fan. Fan Rm #4.
Our shop dwg. 1B-8. ^{original} Ductwork has been fabricated but not erected.

Materials

559 lbs. galv. iron @ 11.00 cwt.	61.49
409 sq. ft. 1" accoustical insulation @27¢ sq.ft.	110.43
	171.92
10% Miscellaneous	17.19
	<u>189.11</u>

Labor in shop

on ductwork	33 hrs.		
on insulation	46 hrs.		
	79 hrs. @ 3.10 per hr.	244.90	
	6% Union Funds	14.69	
	3.78% Insurance on labor	9.27	
			268.86
			<u>457.97</u>
	10% Manufacturing & Plant Overhead		45.80
			<u>503.77</u>

Labor on job

* on ductwork	6 hrs.		
drafting	8 hrs.		
	14 hrs. @ 3.10 per hr.	43.40	
	6% Union Funds	2.60	
	Delivery		46.00
			<u>11.18</u>
			560.95
	15% Overhead & Profit		84.14
			<u>645.09</u>
	4.56% on 288.30 labor		13.15
	Total increased cost		<u>\$ 658.24</u>

* Erecting 55 additional pounds of galv. iron (Original weight 504 lbs, revised weight, due to increased sizes of ducts, 559 lbs.

FULLER - TURNER - WALSH - SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file

October 9, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272
United Nations, New York

RE: Contract HQ 1/82 - General Assembly & North Parking Garage
Estimate for Change No. 233 & 233A
Changes in Sub-Feeder #LC-1B-1-204A

References:

- (a) Mr. James A. Dawson's letter dated 6/4/51 to FTWS, Inc.
- (b) FTWS, Inc. letter (Grogan) to U.N. dated 9/10/51 (CO 233A)

Dear Sir:

In accordance with the requirements and authority of Article 8(g) of our Contract HQ 1/82, we claim an increase in our total guaranteed maximum cost price in the amount of TWO HUNDRED TWENTY-ONE DOLLARS (\$221.00) for the changes in the work itemized herein which are required by the above references.

Attached are three (3) copies of Fischbach & Moore's Pricing Sheet (1 page) dated 8/2/51 giving itemized breakdown of this change.

No charge is included in this estimate for any patching by architectural trades.

Will you kindly issue a Change Order-ADDITION in the amount of \$221.00 covering the changes itemized herein.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

MJG/CER/lbr
Attachments

*Miss K. -
Copy from Walsh
into memo that we have
BTWS Co. for presentation
this request. Pls. write letter until
we receive a reply*
FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 9, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/75 - Meeting Halls
and Covering Over East River Drive
Contract HQ 1/82 - General Assembly
and North Parking Garage -
Burns Guards - Increase in Rate

Dear Mr. Dawson:

We are sending you herewith a copy of The William J. Burns International Detective Agency, Inc. letter of September 13, 1951 in which they state that they find it necessary to increase their guard service charges from \$1.35 to \$1.50 per hour, effective as of September 1, 1951.

The \$1.35 rate was established by our Purchase Order #71 - Secretariat, dated March 11, 1949 and the Burns Agency's Letter Contract of February 2, 1949. All increases in their labor costs have been absorbed by them to date. However, the recent labor increase as of August 1, 1951 has forced them to raise their charges.

Will you please let us have your approval for paying for guard services at the \$1.50 per hour rate effective as of September 1, 1951.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

M. J. Grogan
M. J. Grogan
Project Manager

THE WM. J. BURNS INTERNATIONAL
DETECTIVE AGENCY, Inc.
101 Park Avenue
New York, N.Y.

September 13, 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, N.Y.

Attention: Mr. H.A. Hyener
Purchasing Agent

re: Purchase Order #71 and
Letter Contract 2/2/49

Gentlemen:

During the two and one-half years we have furnished service as protection for the U.N. Project, our charges to you have not increased. However, we find it necessary at this time to increase the guard service charges from \$1.35 to \$1.50 per hour, effective as of September 1, 1951.

Our costs have risen considerably during this period and I am sure you realize our position in this matter, and we shall appreciate a signed copy of this letter as acknowledgement.

Very truly yours,

THE WILLIAM J. BURNS
INTERNATIONAL DETECTIVE AGENCY, INC.

F.G. Liebell /s/

F.G. Liebell, Manager, Plant Protection

*2nd
Hopper - Peelman
Haugen
10/11
LW*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

tyler

Gen Files

October 9, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Electrical Shop Drawing

Dear Mr. Dawson:

We are submitting to you herewith six (6) prints of
Trumbull Electric Mfg. Co.'s drawing ENY-150-32,
Lighting Panel Boards, as forwarded to us by Fischbach
& Moore, Inc.

Kindly review the above drawing and return three (3)
copies with your final approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese PRS
C. E. Reese
Project Engineer

CER/PLB/em



ISSUANCE OF DRAWINGS

OFFICE COPY

9 October 1951

24 October 1951

GA & North Parking

Fuller-Turner-Walsh-Slattery

hand


Submitted by Fischbach & Moore (Trumbull Elec. Dwg.)

3 ENY-150-32 5 Sept '51 Lighting Panel Boards
(APPROVED 24 Oct 1951 REN)

NOTE: FROM SYSKA & HENNESSY

"This drawing is approved."

"All approvals are subject to strict compliance with the Contract Plans
and Specifications and to all Authorities having Jurisdiction."



Lv Tyler

*Best
Hopper - Peelman
10/11/51
WJ*

120-5-18-9
OREGON 9-3950
Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

October 9, 1951

See files

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Electrical Shop Drawings

Dear Mr. Dawson:

We are forwarding to you herewith six (6) prints of the following Edwards Co. drawings, as submitted to us by Fischbach & Moore, Inc.:

- 1) Drawing SK-M-98-C - Layout and Dimensions of Cabinet and Equipment (Section O)
- 2) " M-98 - Layout and Dimensions of Cabinet and Equipment (Section L)
- 3) " M-98-B - Cabinet and Equipment Layout of Section N
- 4) " M-98-D - Layout and Dimensions of Cabinet and Equipment for Section P.

Kindly review the above drawings and return three (3) copies of each with your comments and/or approval.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese pfs
C. E. Reese

CER/PLB/em

Project Engineer



ISSUANCE OF DRAWINGS

OFFICE COPY

9 October 1951

24 October 1951

GA & North Parking
Fuller-Turner-Walsh-Slaterry

hand

Submitted by Fischbach & Moore (Edwards Co. Dwg.)

3	SK-M-98-C	18Sept'51	Layout & Dimen. of Cabinet & Equip. Section O
3	M-98	17Sept'51	" " " " " " " " L
3	M-98-D	27Sept'51	" " " " " " " " P
3	M-98-B	17Sept'51	Cabinet & Equipment Layout of Section H

(ALL "APPROVED" 23 Oct 1951 REN)

NOTE: FROM SYSKA & HENNESSY

"These drawings are approved."

"All approvals are subject to strict compliance with the Contract Plans and Specifications and to all Authorities having Jurisdiction."



120-5-18-12
9 October 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, New York

Re: General Assembly and Northerly Portion of
Parking Garage - Contract HQ 1/82
Samples - Granite Curb
Change No. 240

Gentlemen:

Reference is made to your letter of the 5th instant wherewith you transmitted for our comments and/or approval duplicate samples of both "Silver White" and "Clarke Island" Granite, each with a "coarse steeled" finish, either of which Granite kinds as selected you propose to provide for the curbing indicated on our Architectural Sketch No. GA-SK-665.

Please be advised that "Clarke Island" Granite, of color and formation as exemplified by the samples here on hand is approved for the use above noted. However, the finish exhibited by the samples is not acceptable. It shall be necessary for this particular portion of the Granite curbing to have a "4-cut" finish to match the conterminous curbing which is being installed under another Contract.

The qualified approval given in the foregoing paragraph in no way relieves the Contractor of his responsibility for the satisfactory performance of the work in accord with the Specifications of the Contract Documents.

Returned herewith, marked "Approved Except As Noted", is one of the "Clarke Island" samples submitted. As agreed with your Mr. P. DelVecchio this morning, it will be unnecessary for you to submit new samples of this stone with the requisite "4-cut" finish if you insure that the Granite curbing actually furnished by you has finish to match that found on the exposed stone surfaces of the curbing now installed around the periphery of the paved Secretariat Court adjoining the sidewalk concrete.

The two samples of "Silver White" Granite have been separately returned to you by hand, unmarked.

HBW:js

cc: Bohannon Hopper
Nelson Zinser
Weigel VanName
Healy Ryer
Harris Scilipoti
Ch.File

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

120-5-18-9
9 October 1951

Fuller-Turner-Walsh-Slattey, Inc.
403 East 42nd Street
New York 17, New York

Re: General Assembly and Northerly Portion of
Parking Garage - Contract HQ 1/82
Revision No. 43 -- Miscellaneous Changes

Gentlemen:

On 5 October 1951 we forwarded you twenty-five (25) copies of the following documents dated 5 October 1951:

25 copies of Bulletin of Changes to Revision No. 43
25 copies of Drawings No. A-6
RA-126
RA-127-B
RA-127-D
RA-134
RA-149
RA-166
RA-174.

None of the revisions listed above should affect the Contract Price with the possible exceptions of:

- (a) Item 3 of Drawing RA-126 on Page 1 of the Bulletin, the detail section through the curtain pocket. Since this item was deleted as per your letter to us dated 3 July 1951, and our letter of 11 July 1951 to you, it will now be an addition to the Contract.
- (b) Item 4 of Drawing RA-126 on Page 1 of the Bulletin.
- (c) Item 1 of Drawing RA-149 on Page 2 of the Bulletin. Reference this item the detail of the eye of the dome has been added on this drawing but the first appearance of this addition of the eye was on Drawing A-10, Item 2, Bulletin of Changes, Revision No. 37. Therefore include the cost of this item in Revision No. 37 using the detail on Drawing RA-149 of Revision No. 43.


9 October 1951

- (d) Item 1 of Drawing RA-166 on Page 2 of the Bulletin. This item has already been covered by our letter to you dated 4 September 1951 and by previous Notification of Change No. 58, approved in our letter to you dated 29 August 1951.

Submit for our consideration the prices which will affect the Contract Price and proceed with the work.

Very truly yours,

James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office

 JJHe:js

cc: Bohanon
Nelson
Weigel
Healy
Harris
Hopper
Zunser
VanName
McLeod
Ryer

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 8, 1951

W. J. Dawson
Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

file
Re: Meeting Halls, Contract HQ 1/75 and General Ass'y. &
North Parking, Contract HQ 1/82

Dear Sir:

We are attaching hereto three (3) signed copies each of the
following Change Orders:-

#3 - Addition - Automatic Sprinkler Corp. -	\$6,850.58
#3 - Addition - Morris Levin & Sons, Inc. -	1,335.43
#5 - Addition - A. Munder & Son, Inc. -	971.52
#12 - " - General Bronze Corp. -	2,601.30

General Ass'y. & North Parking Contract.

#25 - Addition - General Bronze Corp. -	\$ 87.40
#27 - Addition - " " "	242.65
#26 - Addition - " " "	342.70

Meeting Halls Contract.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener
H. A. Hiener
Office Manager

HAH:vg

encls.



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

Re: Meeting Halls, Contract HQ 1/75 and General Ass'y.
& North Parking, Contract HQ 1/82

Dear Sir:

We are attaching hereto three (3) signed copies of each of
the following Change Orders:-

#15 - Addition - Brennan & Sloan & Knickerbocker - \$ 145.71

General Ass'y. & North Parking Contract.

#40 - Addition - Brennan & Sloan & Knickerbocker -	\$1,150.91
#41 - " " " "	29.89
#42 - " " " "	38.05
#43 - " " " "	609.40
#49 - " " " "	48.91

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

Hastener
H. A. Hiener
Office Manager

HAH:vg
encls.



FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

file
October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, N.Y.

re: Contract HQ 1/82 - General
Assembly and North Parking
Garage -
Information Required from
the United Nations

Dear Mr. Dawson:

We are forwarding herewith three (3) copies each of the following:

- List No. 1 - Design Information Required from the United Nations.
- List No. 2 - Mechanical & Electrical Information Required from the United Nations.
- List No. 3 - Architectural Shop Drawings at the United Nations for Approval.
- List No. 4 - Mechanical & Electrical Shop Drawings at the United Nations for Approval.

It is imperative that the missing information contained in the above lists be given ~~us~~ immediately so as not to further delay the completion of the General Assembly Work.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer *GM*

CER/eas

FULLER-TURNER-WALSH-SLATTERY, INC.
403 E st 42nd Street
New York, N.Y.

LIST NO. 1

GENERAL ASSEMBLY

October 8, 1951

DESIGN INFORMATION REQUIRED
FROM THE UNITED NATIONS AS OF
OCTOBER 9, 1951

1. Location and design details of Directional Signs
2. Layout of South Portion and Details of Catwalk
3. Details and location of Aluminum Rail Brackets
Stairs Nos. 40 and 41
4. Details of Illuminated Bulletin Board - Dwg. A125
5. Detail drawing RA-136 - referred to on A131
6. Marble Type Selection for Screen in South Lobby
7. Design of Exterior Doors - Vestibule No. 2
8. Detail Drawing RA-127-E, referred to on RA-146

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N.Y.

October 8, 1951

LIST NO. 2

MECHANICAL & ELECTRICAL INFORMATION NEEDED FROM U.N.
ON NORTH PARKING AND GENERAL ASSEMBLY CONTRACT

- I Schedule of Registers, Grilles and Air Diffusers
(for upper floors)
- II All data not yet received on Bulletin of Change No. 1
Heating and Ventilating, dated October 23, 1950
(FTWS, INC. - CO #40) and Bulletin of Changes
No. 1 Electrical, dated October 23, 1950
(FTWS, Inc. CO #38)
- III All data re Podium - 53' Level - (G.A.Hall)
- IV 3rd Floor Food Bar & Liquor Bar Layout
- V Revised Attic Space Layout (H.V. & A.C.)

GENERAL ASSEMBLY & NORTH PARKING
SPACE - STATUS OF SHOP DWGS. SUBMITTED
TO U.N. FOR APPROVAL - ON OR BEFORE
OCTOBER 2, 1951

LIST NO. 3

October 8, 1951

Subcontractor	Dwg. No.	Title	Date Submitted
Del Turco	1	Key Plans-Showing Terrazzo Work	9/5/51
Terrazzo	2	Details of Terrazzo Work	"
General Bronze	GBA-36	Alum. Loud Speaker Frames	
Orn. Metal		Conf. Room	10/1/51
	GBA-39	Alum. Nosings, Powder Room	
		Toilets 1B-136, 303	"
C.E. Halback	HGP-13-10	Ladder at Elec. Mch. Rm. - El. 85' 0"	9/26/51
Misc. Iron	44-7	Grating on Roof Wells #8 & 12	9/27/51
	43-3	Steel & Glass Rails, W & E Elev.	9/28/51
Karp Metal Prod.	D.S.C. 9656	Security Phone Box Detail	10/1/51
Misc. Iron			
Johns-Manville	101	Comm. Rms. Nos. 7 -10, incl.	9/20/51
Acoustical Work	103	Reflected Ceiling Plan	"
	106	" (1st Bsmt. N-Q O.S. @ 23-29)	9/24/51
	107	" (1st Bsmt. O-S @ 24)	"
	108	" (1st Fl. El. 41' -0")	9/26/51
Monahan-McCann	Sheet No. 10	Stone Anchor Details over E & W Sash Window	9/19/51
Cut Stone	F.S.D.-15-16B	Detl. @ Balcony Coping between Doors	10/2/51
Murray Hill	306	Plan & Elev. - Conf. Rm. No. 4	9/24/51
Woodworking	307	F.S. Details " "	"
	308	W. Elev. " "	"
	309	E. Elev. " "	"
A. Munder	9	Det. - Mch. Roms. Nos. 1 & 2	9/28/51
Flashing	11	Det. of Gutter to Well at Elevator Mch. Room.	"

FULLER-TURNER-WALSH-SLATTERY, INC.
403 East 42nd Street
New York, N.Y.

LIST NO. 4

October 8, 1951

LIST OF NORTH PARKING & GENERAL ASSEMBLY MECHANICAL &
ELEC. DWGS. AT UNITED NATIONS

Automatic Sprinkler Corp.

- 1) Sheet #9 - 1st Bsmt. Layout - sent over 9/27/51
- 2) " #11 - " & 1st Fl. Layout - sent over 10/4/51

Eugene Duklauer, Inc. - None

Fischbach & Moore, Inc.

- 1) Cole Dwg. H-1170, Audio duct layout - sent over 8/30/51
- 2) " H-1174, Audio Trough - " "
- 3) " H-1175, " - " "
- 4) Cold. Cathode Dwg. 1889-1, Conf. Rm. 4 Ltg. layout 9/25/51
- 5) " " 1889-2, Reflec. Louver Plan "

Kerby Saunders, Inc.

- 1) Sample of High Pressure Straight Line Diffuser (Anemostat)
sent over 4/18/51
- 2) National Sheet Metal Dwg. GA-1A-12-1stbsmt. ductwork
sent over 9/19/51
- 3) " " GA-1B-14, 1st bsmt. ductwork
sent over 9/19/51
- 4) " " GA-1B-9, 1st. bsmt. ductwork
sent over 9/19/51
- 5) " " GA-1B-15A, 1st bsmt. ductwork
sent over 9/25/51
- 6) " " GA-1-1, 1st Floor. duct work
sent over 9/19/51
- 7) Aerofin Dwg. 8C-16796, C-123 (PCW) Cab System
sent over 9/10/51
- 8) " " 8C-16792, C-121 (PCW*) Cab System
sent over 9/19/51
- 9) Powers Dwg. UN-3, A.C. Control Rm. Panel Board
sent over 10/2/51
- 10) " " 833-8C-1, thru 12, Control Schedule
sent over 10/2/51
- 11) " " UN-5R, Panel Board, Eng's. Office
sent over 10/2/51
- 12) K.S. Sketch 50-52-306, Snow Melting Coils, Wells
sent over 10/2/51
- 13) " " " 307, Piping Layout, Fan Rm. 5
sent over 9/19/51
- 14) " " " 305, " " Fan Rms. 3 & 4
sent over 9/25/51

Otis Elevator Co.

- 1) Dwg. 112696-104)
- 2) " " -100)
- 3) " " -107) Escalator - sent over 9/25/51
- 4) " " -106)
- 5) " " -105)

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Granite

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Granite shop drawing, submitted by Joseph Weiss Co., Inc.:

4 Dtd 9/27/51 Granite Details - Granite Curb
(West Podium).

Will you please return two (2) prints of the above drawing marked with your approval or necessary corrections?


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em



ISSUANCE OF DRAWINGS

OFFICE COPY

8 October 1951

17 October 1951

GA & North Parking
Fuller-Turner-Walsh-Slaterry

hand

Submitted by Jos. Weiss

2

4

27Sept'51

Granite Details - Granite Curb (West Podium)

(APPROVED AS NOTED 16 Oct 1951 REN RESUBMIT)

RECEIVED

OCT 17 1951

FULLER-TURNER-WALSH-SLATTERY
INCORPORATED

J. V. Byle

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith six (6) prints of the following
Reinforcing Steel shop drawing, submitted by Brennan & Sloan,
Inc.:

702 Corr. 10/5/51 Reinforcing Steel Details - Roof

Will you please return three (3) prints of the above drawing
marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/BK/em



ISSUANCE OF DRAWINGS

OFFICE COPY

8 October 1951

17 October 1951

GA & North Parking
~~Fuller-Turner-Walsh-Slattery~~

hand

Submitted by Brennan & Sloan & Knickerbocker

3

702

10Aug'51

Reinf. Steel Details - Roof

(APPROVED 9 Oct 1951 RHN)



S. D. Glen

*Stopper
Healy*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

*Wugel
W.H. Fick*

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Sheet Metal Work

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Sheet Metal Work shop drawings submitted by A. Munder & Son, Inc.:

- 2 Dtd 10/1/51 **Scale Details of Dome**
(This drawing supersedes
drawing #2, dated 12/14/50)
- 7 Rev. 9/25/51 Details - Canopy #3.

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em



ISSUANCE OF DRAWINGS

OFFICE COPY

8 October 1951


17 October 1951

QA & North Parking
Fuller-Turner-Walsh-Slaterry

hand

Submitted by Munder

2	2	1 Oct '51	Scale Details of Dome (This dwg. supersedes Dwg. #2 dated 14 Dec. 1950) (APPROVED AS NOTED 16 Oct 1951 PB RESUBMIT)
2	7	14 May '51	Details - Canopy #3 (APPROVED 15 Oct 1951 GEA)



SV Tyler

*Hopper
Study*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Ungh

October 8, 1951

TO GEN. FILE

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following
Miscellaneous Iron shop drawings submitted by General Bronze
Corp. and C. E. Halback and Company:

HGP-44-6 Rev. 10/5/51 Inserts & Gratings on
Roof Wells Nos. 1 & 2

HGP-49-16 Rev. 9/29/51 Steel & Glass Screens
341/GM & 359/GM.

Will you please return two prints each of the above draw-
ings marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em



ISSUANCE OF DRAWINGS

OFFICE COPY

8 October 1951

15 October 1951

GA & North Parking


Fuller-Turner-Walsh-Slaterry

hand

Submitted by General Bronze & Halback

2 HGP-49-16 6 Sept '51 Steel & Glass Screens 341/GM & 359/GM
(APPROVED 11 Oct 1951 PB)

NOTE: Dwg. HGP-44-6 will follow



LV Tyler

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

*Final Approved
See files
10/8
SW*

Re; Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)
print of the following Miscellaneous Iron shop drawings, as
approved for field distribution:

HGP-44-4 Rev. 10/5/51 Frames & Gratings (Roof)
HGP-44-5 Rev. 10/5/51 Inserts & Gratings (Roof).

(General Bronze Corp. and C. E. Halback & Co.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C.E. Reese

C. E. Reese
Project Engineer

CER/MH/em



-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re; Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)
print of the following Miscellaneous Iron shop drawings, as
approved for field distribution:

HGP-44-4 Rev. 10/5/51 Frames & Gratings (Roof)
HGP-44-5 Rev. 10/5/51 Inserts & Gratings (Roof).

(General Bronze Corp. and C. E. Halback & Co.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em

-2-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re; Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)
print of the following Miscellaneous Iron shop drawings, as
approved for field distribution:

HGP-44-4	Rev. 10/5/51	Frames & Gratings (Roof)
HGP-44-5	Rev. 10/5/51	Inserts & Gratings (Roof).

(General Bronze Corp. and C. E. Halback & Co.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re; Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1)
print of the following Miscellaneous Iron shop drawings, as
approved for field distribution:

HGP-44-4 Rev. 10/5/51 Frames & Gratings (Roof)
HGP-44-5 Rev. 10/5/51 Inserts & Gratings (Roof).

(General Bronze Corp. and C. E. Halback & Co.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/HH/em

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

*Final Approved
Gen. Files
10/8
LWS*

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Sheet Metal Work

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Sheet Metal Work shop drawing,
as approved for field distribution:

10 Rev. 9/11/51 Flashing Details at East
Podium Wall Coping.

(A. Munder & Son, Inc., Subcontractor)


Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em



- 9

COPY

FULLER - TURNER - WALSH - SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Sheet Metal Work

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Sheet Metal Work shop drawing,
as approved for field distribution:

10 Rev. 9/11/51 Flashing Details at East
Podium Wall Coping.

(A. Munder & Son, Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MM/eq

-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Sheet Metal Work

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Sheet Metal Work shop drawing,
as approved for field distribution:

10 Rev. 9/11/51 Flashing Details at East
 Podium Wall Coping.

(A. Munder & Son, Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MM/eq

-9

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Sheet Metal Work

Dear Mr. Dawson:

We are sending you herewith, for your information, one (1) print of the following Sheet Metal Work shop drawing, as approved for field distribution:

10 Rev. 9/11/51 Flashing Details at East
Podium Wall Coping.

(A. Munder & Son, Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CMR/MH/es

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

*Final Approved
Ben file
10/8
WJ*

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Miscellaneous Iron shop
drawing, as approved for field distribution:

HGP-31-3 Rev. 9/20/51 Trench Covers & Frames
Control Rooms of Studios
Nos. 3 & 4.

(General Bronze Corp. & C. E. Halback & Co.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. REESE
Project Engineer

CER:MH:em



-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Miscellaneous Iron shop
drawing, as approved for field distribution:

HQP-31-3 Rev. 9/20/51 Trench Covers & Frames
Control Rooms of Studies
Nos. 3 & 4.

(General Bronze Corp. & C. E. Halback & Co.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. REESE
Project Engineer

CER:MH:em

-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Miscellaneous Iron shop
drawing, as approved for field distribution:

HGP-31-3 Rev. 9/20/51 Trench Covers & Frames
Control Rooms of Studies
Nos. 3 & 4.

(General Bronze Corp. & C. E. Halback & Co.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. REESE
Project Engineer

CER:MH:em

-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Miscellaneous Iron

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Miscellaneous Iron shop
drawing, as approved for field distribution:

HQP-31-3 Rev. 9/20/51 Trench Covers & Frames
Control Rooms of Studies
Nos. 3 & 4.

(General Bronze Corp. & C. E. Halback & Co.)
Subcontractor

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. REESE
Project Engineer

CER:MH:tem

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Final Approved
C. E. Reese
file
10/8/51

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Reinforcing Steel shop drawings, as approved for field distribution:

504	Corr. 9/24/51	Reinforcing Steel Details - El. 74'-6"
505	Corr. 9/24/51	Reinforcing Steel Details - El. 74'-6".

(Brennan & Sloan, Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/BK/em



-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
NEW YORK

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Reinforcing Steel shop drawings, as approved for field distribution:

504	Corr. 9/24/51	Reinforcing Steel Details - El 74'-6"
505	Corr. 9/24/51	Reinforcing Steel Details - El. 74'-6".

(Brennan & Sloan, Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/em

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Reinforcing Steel shop drawings, as approved for field distribution:

504	Corr. 9/24/51	Reinforcing Steel Details - El. 74'-6"
505	Corr. 9/24/51	Reinforcing Steel Details - El. 74'-6".

(Brennan & Sloan, Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/em

-9

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Reinforcing Steel shop draw-
ings, as approved for field distribution:

504	Corr. 9/24/51	Reinforcing Steel Details - El. 74'-6"
505	Corr. 9/24/51	Reinforcing Steel Details - El. 74'-6".

(Brennan & Sloan, Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/BK/can

-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/52 - General
Assembly and North Half
Parking Space
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Reinforcing Steel shop drawings, as approved for field distribution:

504	Corr. 9/24/51	Reinforcing Steel Details - El. 74'-6"
505	Corr. 9/24/51	Reinforcing Steel Details - El. 74'-6".

(Brennan & Slean, Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CFR/BK/cm

-9-

COPY

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT
NEW YORK

October 8, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/52 - General
Assembly and North Hall
Parking Space
Reinforcing Steel Details

Dear Mr. Dawson:

We are sending you herewith, for your information, one
(1) print of the following Reinforcing Steel shop draw-
ings, as approved for field distribution:

504	Corr. 9/24/51	Reinforcing Steel Details - BL 74'-6"
505	Corr. 9/24/51	Reinforcing Steel Details - BL 74'-6".

(Brennan & Sloan, Inc., Subcontractor)

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CHB/BK/cm

FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

October 5, 1951

Fuller
Turner
Walsh
Slattery

Mr. James A. Dawson
Co Ordinator of Construction
Headquarters Planning Office
Room 2272, United Nations
New York 17, New York

file

Re: General Ass'y. & North Parking, Contract HQ 1/82 and
Meeting Halls Contract HQ 1/75

Dear Sir:

We are attaching hereto three (3) signed copies of the following Change Orders:-

#5	- Addition - Jeremiah Burns, Inc.	- \$ 609.04
#2	- Deduction - "	14.00
#4	- Addition - T. A. O'Rourke, Inc.	- 981.53

General Ass'y. & North Parking contract,

#15	- Addition - Jeremiah Burns, Inc.	- \$ 36.95
#15	- " - T. A. O'Rourke, Inc.	- 87.39
#48	- " - Brennan & Sloan, Inc. & Knickerbocker Const. Co.	\$2,970.70

Meeting Halls contract.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

H. A. Hiener
H. A. Hiener
Office Manager

HAH:vg
enc.



FULLER-TURNER-WALSH-SLATTERY, INC.

UNITED NATIONS CONTRACT

403 EAST 42ND STREET

NEW YORK 17, N. Y.

Wagel

October 5, 1951

OK

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space
Change 240 - Granite Samples

Dear Mr. Dawson:

We are sending you herewith for your selection and approval, two (2) samples each of "Silver White" Granite and "Clarke Island" Granite submitted by the Joseph Weiss Co., Inc. This granite is proposed for use for the curbing on the West Podium Wall as detailed on your Architectural Sketch GA-SK-665. The "Clarke Island" Granite is similar in color, finish and texture to the granite curbing in the Secretarial Court, while the "Silver White" Granite exemplifies the granite used as a base in the General Assembly Building.

Please return one sample of whichever of the above type granites you desire installed, marked with your approval and/or comments.

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/BK/em



*Stopper
Healy*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Wagel

October 5, 1951

Tolson. Fick

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Acoustical Treatment

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following
Acoustical Treatment shop drawings submitted by Johns-
Manville Sales Corporation:

100-A	Rev. 9/24/51	Misc. Details - Studios Committee Rooms & Testing Room
109	Dtd. 9/27/51	Conference Room #4.

Will you please return two (2) prints each of the above
drawings marked with your approval or necessary cor-
rections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese

C. E. Reese
Project Engineer

CER/MH/em



ISSUANCE OF DRAWINGS

OFFICE COPY

5 October 1951

17 October 1951

GA & North Parking
Fuller-Turner-Walsh-Slaterry

hand

Submitted by Johns Manville

2 100-A 4 Sept '51 Misc. Details -- Studies Committee Rms. etc.
(APPROVED 15 Oct 1951 REN)

NOTE: Dwg. 109 will follow



ISSUANCE OF DRAWINGS

OFFICE COPY

5 October 1951

1 November 1951

GA & North Parking
Fuller-Turner-Walsh-Slattery

hand

Submitted by Johns-Manville


2

109

27Sept'51

Conference Room #4

(APPROVED AS NOTED 1 Nov 1951 REN RESUBMIT)



SV Tyler

*Hopper
Deery*

FULLER-TURNER-WALSH-SLATTERY, INC.
UNITED NATIONS CONTRACT
403 EAST 42ND STREET
NEW YORK 17, N. Y.

Wingel

Tolson. Fick

October 5, 1951

Mr. James A. Dawson
Co-Ordinator of Construction
Headquarters Planning Office
Room 2272 - United Nations
New York, New York

Re: Contract HQ 1/82 - General
Assembly and North Half
Parking Space (GA)
Carpentry & Millwork

Dear Mr. Dawson:

We are sending you herewith four (4) prints of the following Carpentry and Millwork shop drawings submitted by Murray Hill Woodworking Corporation:

313 Rev. 10/1/51 F. S. & Elev. - Doors 258-259
315 Dtd. 10/3/51 Hand Rail Detail - El. 53'-0" &
68'-4" (South Lobby).

Will you please return two (2) prints each of the above drawings marked with your approval or necessary corrections?

Very truly yours,

FULLER-TURNER-WALSH-SLATTERY, INC.

C. E. Reese
C. E. Reese
Project Engineer

CER/MH/em

